



Appendix E: Transportation Impact Study and Traffic Management Plan

Date	Rev.	Created by	Reviewed By	Approved By

Revision History:

Rev.	Section	Date of Revision	Description

Legal Disclaimer

This report has been prepared by GHD for North Atlantic Refining Corp. (North Atlantic) and may only be used and relied on by North Atlantic for the purpose agreed between GHD and North Atlantic. GHD otherwise disclaims responsibility to any person other than North Atlantic arising in connection with this report. GHD also excludes implied warranties and conditions, to the extent legally permissible.

The services undertaken by GHD in connection with preparing this report were limited to those specifically detailed in the report and are subject to the scope limitations set out in the report.

The opinions, conclusions and any recommendations in this report are based on conditions encountered and information reviewed at the date of preparation of the report. GHD has no responsibility or obligation to update this report to account for events or changes occurring subsequent to the date that the report was prepared.

The opinions, conclusions and any recommendations in this report are based on assumptions made by GHD described in this report. GHD disclaims liability arising from any of the assumptions being incorrect.

If this report is required to be accessible in any other format, this can be provided by GHD upon request and at an additional cost if necessary.

GHD has prepared this report on the basis of information provided by North Atlantic and others who provided information to GHD, which GHD has not independently verified or checked beyond the agreed scope of work. GHD does not accept liability in connection with such unverified information, including errors and omissions in the report which were caused by errors or omissions in that information.

Table of Contents

Legal Disclaimer	ii
1.0 Introduction	1
2.0 Transportation Impact Study.....	2
2.1 Road Infrastructure	2
2.1.1 Trans-Canada Highway (TCH).....	2
2.1.2 Local Roads	2
2.2 Existing Traffic	3
2.3 Wind Farm Access Road Design Considerations.....	4
2.3.1 Location of Access Road	4
2.3.2 Intersection Layout	5
2.3.3 Sight Distance Calculations	6
2.4 Construction Phase Traffic.....	7
2.4.1 Wind Farm Traffic	7
2.4.2 Hydrogen Generation Plant and the Hydrogenation Plant Traffic	10
2.5 Operation and Maintenance Phase Traffic	12
2.6 Decommissioning and Rehabilitation Phase Traffic.....	12
2.7 TIS Conclusion	12
3.0 Traffic Management Plan	14
3.1 Highway Access Management.....	14
3.2 Oversized and Overweight Materials, Equipment and Vehicles.....	14
3.3 Driver Education	17
3.4 Driver Conditions	17
3.5 Traffic Control Measures.....	17
3.6 Monitoring and Reporting.....	18
3.7 Decommissioning and Rehabilitation	19
4.0 References.....	19
ANNEX 1 Excerpts of the HATCH Pre-FEED Report	20

List of Tables

Table E-2.4-1	Wind turbine components.	8
Table E-3.1-1	Schedule A – Axle weight limits.....	15
Table E-3.1-2	Special Permit Requirements from the Vehicle Regulations, 2002.....	15
Table E-3.1-3	Special Permit Requirements for Project Specific Vehicles.....	16

List of Figures

Figure E-2.1-1	Road Infrastructure – Trans-Canada Highway and local roads.	3
Figure E-2.3-1	Trans-Canada Highway and Wind Farm access road – geometric configuration.....	5
Figure E-2.4-1	Construction scenario – peak hour traffic volumes – Trans-Canada Highway & Wind Farm access road.	10

List of Acronyms and Abbreviations

Abbreviation	Definition
DOTI	Department of Transportation and Infrastructure of Newfoundland and Labrador
FEED	Front end engineering and design
GDG	Geometric Design Guidelines for Canadian Roads (2017)
HGP	Hydrogen Generation Plant
HP	Hydrogenation Plant
kV	Kilovolt
LAA	Local Assessment Area
LOHC	Liquid Organic Hydrogen Carrier
MW	Megawatt
MCH	Methylcyclohexane
NL	Newfoundland and Labrador
NLAQS	Newfoundland and Labrador Air Quality Standards
NLECC	Newfoundland and Labrador Department of Environment and Climate Change
NL DOEC	Newfoundland and Labrador Department of Environment & Conservation
NLH	Newfoundland and Labrador Hydro
PA	Project Area
PSL	Part ship loose
TAC	Transportation Association of Canada
TCH	Trans-Canada Highway
TIS	Traffic Impact Study
TMP	Transportation Management Plan

1.0 Introduction

North Atlantic Refining Corp. (North Atlantic) is proposing to undertake the development of a wind to hydrogen project (the Project) on the Isthmus of Avalon Region in Newfoundland and Labrador (NL). This Project will entail development, construction, operation and eventual decommissioning of a 324 megawatt (MW) Wind Farm consisting of 45 wind turbines on an undeveloped peninsula situated between Sunnyside and Deer Harbour. The Wind Farm will provide renewable electricity via a 138 kilovolt (kV) transmission line to a newly developed Hydrogen Generation Plant (HGP), from where generated hydrogen will be transported to a Hydrogenation Plant (HP) for transformation into a Liquid Organic Hydrogen Carrier (LOHC), which will be shipped from North Atlantic's port facilities to domestic and international markets for use in various decarbonization technologies.

In April 2023, the NL Department of Environment and Climate Change (NL DECC) Environmental Assessment Division, issued its Guidance for Registration of Onshore Wind Energy Generation and Green Hydrogen Production Projects. The intent of this Transportation Impact Study (TIS) and Traffic Management Plan (TMP) is to comply with Section 4.5 (item #4) of the Guidance document.

The purpose of this study is to assess the potential impacts of transporting overweight and oversized materials and equipment over existing roadways associated with the Project. Following a discussion with Department of Transportation and Infrastructure (DoTI) of NL on February 7, 2025, the scope of the TIS and TMP was clarified to reflect DoTI's interest in the impact of overweight and oversized vehicles on the Trans-Canada Highway (TCH) in the study area as well as impacts to the existing Come By Chance weigh station. The traffic impacts related to the Project on the existing road network were evaluated for the Construction, Operation and Maintenance, and the Decommissioning and Rehabilitation Phases of the Project.

The TIS included the review of the location of the proposed Wind Farm access road, the geometric configuration of the proposed intersection with the TCH and a sight line analysis in accordance with the request by DoTI. The TMP discusses management of oversized and overweight vehicles, outlines strategies to manage construction-related travel and disruptions to traffic flow during the Project's implementation.

2.0 Transportation Impact Study

A TIS assesses the impact of a new development on the existing road network through a study of the traffic flow and existing infrastructure, and addresses agencies' safety concerns. For this TIS, the DoTI directed the consultant, GHD, to conduct an analysis of the Wind Farm access road location and the operations and safety associated with the new connection to the TCH.

2.1 Road Infrastructure

The following sections provide an overview of the existing and proposed road infrastructure located within the Project Area (PA) and other roads that will be used during different Project phases.

2.1.1 Trans-Canada Highway (TCH)

The TCH is a provincial highway and is designed to accommodate large volumes of traffic including heavy vehicles. There are multiple interchanges along the highway as well as at-grade intersections. The section of the TCH in the PA is between Arnold's Cove (Exit 26A) and Goobies. This segment is an undivided two-lane, two-way highway with passing lanes on some sections and a posted speed of 100 km/h. There are two interchanges in the PA with one at Arnold's Cove and one at Come By Chance/Sunnyside. The DoTI adopts a directional reference system that illustrates the east-west alignment of the TCH across NL. As a result, the cardinal direction in the PA which would normally be referenced as northbound is labelled as westbound in this report to refer to towards Gander, while the southbound direction is referred to as eastbound to refer to towards St. John's. The transmission line is expected to cross above the TCH at a distance of 980 meters south of the Come By Chance interchange.

2.1.2 Local Roads

For the Wind Farm, the local road network includes the Bull Arm access road and the proposed Wind Farm access road, which will be used for Project. The Bull Arm access road is owned by the Government of NL and operated by the Crown corporation, Bull Arm Fabrication Inc. The road is a two-way undivided roadway with a single lane per direction with low traffic volumes operating at low speeds and is intended to be used for local traffic serving the Bull Arm Fabrication site. A desktop review of the Bull Arm access road indicates that road is in good condition. The road alignment of the proposed Wind Farm access road will be designed to meet the geometric requirements associated with transporting oversized and overweight vehicles. The design of the Wind Farm access road is further discussed in Section 2.3.

Equipment for the HGP and HP will be delivered via the tug berth adjacent to the PA, and along Refinery Road. Access to Refinery Road / Main Road will be provided through the Arnold's Cove interchange (Exit 26A), which is a two-way undivided public roadway with a single lane in each direction. A desktop

review indicates that the road has minimal physical obstructions such as overhead wires, utility poles, and signage and the road is in good condition up to the approach to the NARL Logistics Terminal. The existing road infrastructure, including local roads and the TCH, is shown in Figure E-2.1-1.




Figure E-2.1-1 Road Infrastructure – Trans-Canada Highway and local roads.

2.2 Existing Traffic

Hourly traffic volumes were collected for a typical weekday (Tuesday, Wednesday, and Thursday) during the summer of 2024, in both the eastbound and westbound directions of the TCH between Arnold’s Cove and Goobies. The summer period experiences higher traffic volumes and therefore represents a worst-case scenario, providing a conservative result. Traffic data was collected by SMATS, a firm specializing in smart transportation and data collection analysis. SMATS utilizes crowdsourced probe data sourced from navigation applications and car GPS systems, and an AI-powered analytic platform to supply traffic data (SMATS Traffic Solutions, 2023). The collected data provided hourly traffic volumes for both directions.

The data was analyzed to determine the combined peak hour — the hour during which this section of the TCH experiences the highest total traffic volume in both directions. The combined peak hour was found to occur between 13:00 and 14:00, with a total of 817 vehicles observed: 423 westbound and 394 eastbound.

Additionally, DoTI provided traffic volumes for a single surveyed day, August 3, 2023, totaling 8,866 vehicles. Assuming a 50/50 directional split, this equates to approximately 4,433 vehicles per day per direction. Further assuming that 10% of daily trips occur during the peak hour, which is the typical peak hour distribution factor applied to daily traffic volumes, approximately 443 vehicles per hour are expected in each direction during the peak hour. This estimate aligns closely with the data collected by SMATS; therefore, the SMATS data was adopted for the remainder of the analysis.

2.3 Wind Farm Access Road Design Considerations

The proposed Wind Farm access road location was determined based on the information provided by North Atlantic, and on that basis, the geometric layout of the intersection was developed. Also, a sight distance analysis was completed for the selected location. The Wind Farm access road will be designed in accordance with the Newfoundland and Labrador Policy for Highway Access Management (DoTI n.d.). Should drainage be affected by the new access road, North Atlantic commits to investigating after FEED (Front-End Engineering Design) report.

An assessment of two nearby intersections, Route 204 / TCH and Route 205 / TCH, determined that this road geometry and layout are suitable for the Project's expected type of vehicles. Therefore, the road geometry layout of the two intersections can be replicated at the intersection of TCH and the Wind Farm access road. The new intersection for the Wind Farm will be designed according to the Geometric Design Guide for Canadian Roads 2017 (GDG) published by the Transportation Association of Canada (TAC) and the regulatory standards for the province of Newfoundland and Labrador. The GDG will be used to design road elements in the Construction Phase and in the Operation and Maintenance Phase.

2.3.1 Location of Access Road

The proposed Wind Farm access road will connect to the TCH and be located northeast of Come By Chance, approximately 2 kilometers (km) north of the Come By Chance Weigh Station and 4 km south of the TCH and Provincial Highway 210 intersection. The GDG states that an access should be located 150 m from the end of a curve and 150 m from the end of an interchange. Furthermore, recommended ramp terminal spacing should be a minimum of 350 m between two successive exits from the freeway. This requirement is satisfied with the proposed access location. The proposed Wind Farm access along the TCH is the only roadway providing access to the Wind Farm during the Construction Phase and at full buildout.

2.3.2 Intersection Layout

The TCH will require modifications at the Wind Farm access road connection to meet the geometric requirements for vehicles turning at the intersection. A right-turn tapered auxiliary lane will be required to minimize hazards and inconveniences and promote operating efficiency for vehicles exiting or entering the highway, according to the GDG. The GDG states that the tapered auxiliary lane is intended to separate the through and right-turn traffic well in advance of the intersection, thereby preventing deceleration of the vehicular flow on the through lane. Similarly, a tapered eastbound left-turn lane will be required to accommodate site traffic.

The proposed full-movement intersection will include one through lane per approach on the TCH in both the westbound and eastbound directions. The access road intersection will be constructed with a deceleration lane and acceleration lane on the TCH, which will both be paved and will have tapers of appropriate length. The Wind Farm access road will be paved for 30 m from the stop bar with the remainder of the road in gravel. The paved section of the roadway will be of sufficient length to prevent gravel from tracking on the TCH. The design of the acceleration lane for the proposed full movement intersection, requires a smaller turning radius than the deceleration lane since the empty vehicles will have a hydraulic arrangement to reduce the length of the trailers. A left-turn lane will provide access to the Wind Farm for inbound traffic from the eastbound direction. The proposed intersection layout also allows outbound traffic to exit the site through a left-turn movement onto the TCH.

The design speed for the highway was provided by DoTI. The westbound deceleration lane will terminate before reaching the influence area of the Come By Chance Weigh Station, and the Wind Farm access road intersection will be located at a sufficient distance from the Come By Chance Weigh Station. The proposed intersection layout, consistent with the GDG, is shown in Figure E-2.3-1, which is not to scale.




Figure E-2.3-1 Trans-Canada Highway and Wind Farm access road – geometric configuration.

2.3.3 Sight Distance Calculations

A sight distance assessment for the proposed Wind Farm access road location was undertaken in accordance with Chapter 9 of the GDG. The required sight distance was determined for the three cases of left-turn and right-turn from the stop on the Wind Farm access road and for a left-turn from the TCH. Both the sight lines for a passenger car and a combination truck (WB 19 and WB 20) were assessed with the results summarized in Table E-2.3-1. The GDG outlines the procedure for calculating intersection sight distance, which depends on the time gap required for vehicles on the minor road to safely enter the major road. For long and oversized trucks, the appropriate time gap should be determined by the road authority, according to the GDG. In this study, a combination truck was selected as the design vehicle.

The design speed of 100 km/h was used for the major road as provided by DoTI. The elevation profile of the highway segment near the intersection indicates an average grade of -2.41%, east of the intersection and +2.36%, west of the intersection. The average TCH slope near the proposed Wind Farm access road intersection is within the range of -3.0% to +3.0%; therefore, no grade adjustment to the sight distance calculation is required.

Table E-2.3-1 Intersection sight distance - initial road access location.

Access	Case	Required Intersection Sight Distance - Passenger Car (GDG 2017)	Required Intersection Sight Distance - Combination Truck (GDG 2017)	Available Intersection Sight Distance
Trans-Canada Highway and Wind Farm Access Road	B1: Vehicle Turning Left from Stop	250	384	acceptable
	B2: Vehicles Turning Right from Stop	217	350	acceptable
	F: Left-Turn from Major Road	183	250	acceptable

The project team conducted a site visit at the proposed Wind Farm access road location to assess the available sight lines. The access road is situated at a sufficient distance from the horizontal curves to the east and west and provides sufficient sight distance for passenger cars and combination trucks. The available sight distance should be confirmed in the design phase. The design of the intersection will be completed to comply with appropriate design standards. Should the DoTI have alternate proposals for the intersection, adjustments could be made to the design.

2.4 Construction Phase Traffic

A peak hour analysis was the methodology selected to assess impacts on the roadway network for the worst-case scenario for traffic volumes. The trips generated by the Project were all assigned to the peak hour to simulate this worst-case scenario and verify whether the road infrastructure is appropriately designed.

2.4.1 Wind Farm Traffic

The different activities during the Construction Phase (Wind Farm access road construction and wind turbine mounting) will increase traffic on the TCH. The vehicles transporting staff, equipment, parts and heavy machinery will all contribute to additional traffic on the highway. The Wind Farm access road will be used by heavy vehicles during the Construction Phase to carry various parts of the up to fifty-five wind turbines to be erected as part of the Wind Farm. Once the Project moves into the Operation and Maintenance Phase, the road will be used for maintenance vehicles conducting routine servicing and monitoring of the Wind Farm.

The Bull Arm port will be the main location for receiving Wind Farm components and a laydown area will be constructed that will be capable of storing up to 10 wind turbines at any moment in time. There are no height or width restrictions on the TCH between the Bull Arm intersection and the proposed Wind Farm access road. Two cranes will be delivered to the Wind Farm using the TCH and the Wind Farm access road. The cranes will offload and erect wind turbine components at the Wind Farm with typically two cranes assisting with one wind turbine but once at the Wind Farm, the cranes will not access the TCH again during the Construction Phase. The wind turbines will be transported from the Bull Arm area along the TCH to the PA. Vehicles returning to Bull Arm after delivering wind turbine components will be directed eastbound through the proposed intersection where the driver will execute a left turn onto the TCH, with the assistance of escort vehicles.

Up to fifty-five wind turbines are expected to be mounted at the Wind Farm in two phases and construction traffic will be affected by the construction procedures for each wind turbine. The wind turbine parts will be delivered in segments and mounted at the specified locations. Dedicated trucks/ trailers are assigned to transport the different segments of the wind turbine (Hatch 2024).

The wind turbines will be mounted in sequence, allowing delivery of components to the PA in stages. Each wind turbine consists of thirteen (13) components as indicated in Table E-2.4-1. The Wind Farm is expecting to have 45 wind turbines resulting in a total of 630 deliveries during phase 1 of construction. The remaining 10 wind turbines will be constructed in a subsequent phase. All components of the wind turbine will be delivered using a single vehicle, except for the PSL (part ship loose) kit, which will require two vehicles to deliver the element. The PSL kit will travel on a standard tractor trailer while all other wind

turbine components will be delivered using specialized vehicles. Two types of Schnabel delivery vehicles are anticipated for this Project: one for blade transport and the other configured for remaining wind turbine components (tower, nacelle, drive train and hub). While the cargo may differ, both will utilize Schnabel-type transport systems (shown in **Annex 1**) due to their ability to carry oversized loads. The construction schedule for phase 1 provides 18 months for the delivery and installation of Wind Farm components. During this period, an estimated 135 deliveries will be required for blade transportation and 495 deliveries of other components. A delivery is defined as a vehicle driving to the site. To meet the installation schedule, it was assumed that one Schnabel-type vehicle will be dedicated to blade transport, while two Schnabel-type vehicles will be allocated for transporting other components, assuming each vehicle completes one delivery per day, which was an assumption based on the delivery and installation schedule. At the same time, transport trucks will be used to deliver the PSL kit and it is assumed that two deliveries using the transport trucks could be completed per day. Therefore, for phase 1 a total of 270 trips are required for the blade delivery trucks and 810 trips are needed for other components, assuming two Schnabel-type vehicles are commissioned for this task. For the PSL kit, 180 trips are required. A trip is defined as a one-way journey between an origin and a destination. Two trips are required for each delivery because the parts leave the origin location and arrive at the construction site and then the vehicle returns to the origin location to receive the next shipment.

For the additional 10 wind turbines, there will be 140 deliveries of wind turbine components. Therefore, the impact on the TCH will be less than for the initial wind turbine construction. In phase 2, there will be 280 trips for all the components to be delivered to the construction site compared to the 1260 trips in phase 1.

Table E-2.4-1 Wind turbine components.

Wind Turbine Components	Number of Vehicles per Wind Turbine	Total Project Deliveries (phase 1)	Total Project Deliveries (phase 2)
1x PSL Kit (ground panel, turbine elevator, down tower assembly, hardware)	2	90	20
1 x Nacelle	1	45	10
1 x Drive Train	1	45	10
1 x Hub	1	45	10
3 x Blades	3	135	30
6 x Tower Sections	6	270	60
Total	14	630	140

Construction vehicles such as excavators, concrete trucks, and compactors will also be used in the Construction Phase to build the Wind Farm access road and the wind turbine foundations. The TCH, Bull Arm access road, and Wind Farm access road are suitable for the construction vehicles. This will result in an estimated 30 trips to/from the Wind Farm construction site daily, within the construction

operating hours between 7 AM and 3 PM, thus averaging four vehicles per hour. The same number of hourly and daily trips are expected during phase 2 construction of the 10 additional wind turbines.

The travel time for the 11.4 km on the TCH between the Bull Arm access road and the proposed Wind Farm access road is estimated as 7 minutes. Passing lanes are provided for approximately 6.3 km, while a single westbound lane is available for 5.1 km. Whereas most of the construction traffic is expected to travel at highway speeds and due to the ability for a vehicle to pass any construction traffic over most of the distance, no impact on the travel time is expected for the vehicles using the TCH along the majority of the road segment in the study area. Vehicles travelling at less than highway speed will be accompanied by escort vehicles, per the **Highway Traffic Act**. If there is traffic travelling behind slower construction vehicles in the single lane section, the additional travel time is determined to be 1 min and 58 seconds for a speed of 60 km/h, 1 min and 14 seconds for a speed of 70 km/h, and 42 seconds for a speed of 80 km/h. Similarly, in the eastbound direction, in the single lane section of 7.3 km, if a vehicle is behind slower construction traffic, there would be an increase in travel time of 2 min and 28 seconds if the construction vehicle is travelling at 60 km/h, 1 min and 24 seconds for a speed of 70 km/h, and 37 seconds for a speed of 80 km/h.

Vehicles travelling in the westbound direction on the TCH will turn right at the intersection of the TCH with the Wind Farm access road and eastbound trips will make a left turn at this intersection. Vehicles exiting the Wind Farm can make a left-turn or a right-turn to proceed eastbound or westbound.

During the Construction Phase, an estimated 100 workers will enter the Wind Farm construction site daily. For similar projects in NL, shuttle buses were hired to transport workers to and from the site, and it was assumed that the contractor would adopt a similar approach by using shuttle buses with a capacity of 30 workers each. As a result, four buses would be required. To provide a conservative estimate, it was assumed that all four buses would arrive at the site within the same hour, resulting in four trips during the peak hour. Alternatively, if shuttle buses are not used, each worker would arrive individually, resulting in 100 vehicle trips entering the site. However, this scenario is not expected to cause any capacity issues at the intersection. It was also assumed that 10 additional individual trips will occur in the peak hour and represent the trips made by contractors, inspectors, surveyors, and supervisors. These trips were assumed to occur during the peak hour to generate the most conservative traffic volumes and design for worst-case conditions. During phase 2 of the project the number of construction workers is expected to be fewer than in phase 1, therefore shuttle buses are not expected to be used. As a result, the number of workers driving directly to the site will increase and the trips from workers are estimated to be 32 trips arriving during the morning peak hour and departing during the peak afternoon hour including the contractors, inspectors, surveyors, and supervisors.

The total traffic at the intersection of the TCH and the Wind Farm access road will consist of existing traffic traveling east-west on the highway, as well as construction traffic accessing the Wind Farm. Peak

hour traffic volumes at this intersection during the Construction Phase for phase 1 are summarized in Figure E-2.4-1. The turning movement volume at the intersection of the TCH and the Wind Farm access road is minimal and will not result in capacity or operational issues to either road, with a total of 25 trips entering and exiting the proposed Wind Farm during the peak hour. The trips generated can be categorized into three groups:

- **Turbine component transport trips:** originating from the Bull Arm area
- **Construction truck trips:** assumed to be evenly split (50/50) between eastbound and westbound directions.
- **Construction staff trips:** assumed to be evenly split (50/50) between eastbound and westbound directions.




Figure E-2.4-1 Construction scenario – peak hour traffic volumes – Trans-Canada Highway & Wind Farm access road.

During the construction of the 10 additional wind turbines, the morning peak hour traffic is expected to be 43 vehicles arriving on the site and there will be 43 vehicles departing the site in the afternoon peak hour, which will have negligible impact on the overall traffic on the TCH.

2.4.2 Hydrogen Generation Plant and the Hydrogenation Plant Traffic

The HGP and the HP will be located west of the TCH, within the NARL Logistics Terminal boundaries. While the plants are expected to generate additional traffic during the Construction Phase, the increase will be minimal and is not anticipated to cause any capacity constraints. Traffic resulting from construction activities will only include trucks, buses and vehicles transporting materials and staff. Most of the equipment and parts will be delivered via the tug berth.

The majority of traffic heading to the Plant will travel through the Arnold's Cove interchange. In the westbound and eastbound directions, the off-ramps intersect with Main Road at an unsignalized and stopped controlled intersection. Vehicles will then travel towards the Plant along Main Road and use the channelized right-turn lane at the intersection of Refinery Road and Main Road and then Refinery Road to reach their destination. Trips departing from the Plant will use the Arnold's Cove interchange, take the on-ramp to the TCH to travel either westbound or eastbound, depending on their destination.

2.5 Operation and Maintenance Phase Traffic

Operation and maintenance activities will generate minimal traffic on the TCH, the Bull Arm access road, the Wind Farm access road, and the Main Road/ Refinery Road. The traffic will generally be related to staff destined for the PA who will use personal vehicles. For the HGP and HP, delivery of large or oversized components will occur via the tug berth with a minimal increase in traffic not resulting in any capacity issues.

2.6 Decommissioning and Rehabilitation Phase Traffic

At the end of the Project's lifespan, the Decommissioning and Rehabilitation Phase of the Wind Farm will include the dismantling and removal of wind turbine components. This process will require the use of similar vehicles as those used during installation. Large components will be transported to and from the Bull Arm site during decommissioning. However, route selection will need to consider the future configuration of the TCH based on DoTI's TCH improvement and widening project. It is unknown at this time how the HGP and HP will be decommissioned. It is likely that the traffic during this phase will be similar to the Construction Phase as the decommissioning occurs. More details will be available closer to the Decommissioning Phase.

2.7 TIS Conclusion

The TIS assessed the geometry and the location of existing and proposed road infrastructure to accommodate oversized vehicles associated with the Project. The scope of the TIS was developed based on discussions with DoTI. A trip generation analysis was conducted for the Project during the Construction Phase and resulted in additional traffic for road construction and wind turbine installation. The projected traffic volumes are minimal, and no operational issues are expected on the TCH, the Wind Farm access road, the Bull Arm access road or at the Arnold's Cove or Come By Chance interchanges. There will be minimal road usage by trips generated by the HGP and HP since the majority of materials and equipment will arrive on site from the tug berth.

The intersection geometry for the Wind Farm access road is in accordance with the GDG guidelines and accommodates full turning movements. The proposed intersection incorporates an eastbound auxiliary lane for decelerating vehicles entering the Wind Farm access road and a westbound auxiliary lane for accelerating traffic leaving the Wind Farm access road. A dedicated eastbound left-turn lane is provided on the TCH to serve the Wind Farm. The intersection's geometry will be designed to facilitate the turning movements of oversized vehicles.

The projected trips on existing roadways are expected to have manageable impacts throughout all phases of the Project including Construction, Operation and Maintenance, and Decommissioning and Rehabilitation. With proper planning and adherence to regulatory requirements, the integrity of the road network and public safety can be maintained throughout the Project lifecycle. Measures will be implemented to mitigate deficiencies in roads, bridges, and culverts, and all associated engineering design and investigation costs will be the responsibility of the Proponent.

3.0 Traffic Management Plan

The TMP reviews the potential impacts of oversized and overweight vehicles to be used for the Project and describes the measures intended to minimize impact on the road network during all phases of the Project. The TMP presents the measures that will be implemented to manage the transportation of oversized and overweight Project materials and equipment in vehicles on the roadways. A description of the road infrastructure and traffic volumes associated with the Project are outlined above in Section 2.0.

3.1 Highway Access Management

The Highway Access Management Policy (DoTI n.d.) provides the framework for reviewing and approving access to provincially maintained roads in Newfoundland and Labrador. A Highway Access Management Permit is required for the construction of the new Wind Farm access to the TCH, a provincially owned roadway. The permit application includes the description of the location of the proposed access, including route number, road name, community, and proximity to known landmarks. This information is provided in this report. Also required are the type of access, which is a new access for this Project, and the proposed use, which is private use for this Project. A sketch illustrating the access configuration, including its location on the property, grade, angle relative to the roadway, width, and surface treatment will be prepared at a later stage and will be submitted to DoTI for review. The sketch provided in this report is a schematic only and is not to scale, nor does it contain all of the road design elements.

The design of any auxiliary and tapered lanes associated with the proposed access must be completed by an engineer licensed to practice in the province of Newfoundland and Labrador and shall conform to the recommendations of the Geometric Design Guide for Canadian Roads (latest edition) published by the TAC.

3.2 Oversized and Overweight Materials, Equipment and Vehicles

The existing roads and intersections between the TCH and the PA were originally designed for heavy vehicles, and the design is therefore expected to be adequate for most of the anticipated construction traffic. An Overweight and Over Dimensional Special Permit is required for vehicles that exceed the designated limits listed in the Vehicle Regulations, 2002 under the **Highway Traffic Act** and in Schedule A and B. Vehicle dimensions, wheelbase, overhangs, axle weight, and tire loading are all elements that could lead to the need for a Special Permit. The characteristics of the transport vehicles used for the Project will be reviewed to determine if a Special Permit is required. Other permits will be required for slow moving vehicles or for an over mass mobile crane. For reference, the vehicle weight limits from Schedule A are summarized in Table E-3.1-1.

Table E-3.1-1 Schedule A – Axle weight limits.

Axle Type	Application	Spread Range	Weight Limit
Steering	Straight Truck Intercity Bus Tractor	N/A	8,000 kg – 5,500 kg
Tandem Steering Axle (driver-controlled)	Straight Truck	1.2 m to 2.2 m	16,000 kg
Single (non-steering axle)	Single Tires (<445 mm) Single Tires (≥445 mm)	N/A	6,000 kg – 9,100 kg
Tridem Axle (including tandem equivalent axles)	Truck, Tractor or trailer - Dual Tires	Less than 1.2 m 1.2 m to 1.85 m	9,100 kg 18,000 kg
	Truck, Tractor or trailer - Single Tires (width ≥445 mm)	Less than 1.2 m 1.2 m to 1.85 m	7,700 kg 15,400 kg
Tridem Axle (including tridem equivalent axles)	Trailers – Dual Tires	Less than 2.4 m 2.4 m ≤ to <3.0 m 3.0 m ≤ to <3.6 m 3.6 m to 3.7 m	18,000 kg 21,000 kg 24,000 kg 26,000 kg
		Trailers – Single Tires (width ≥445 mm)	15,400 kg 21,000 kg 23,000 kg 23,100 kg
Triaxle Axle (model year 2003 and newer)	Trailers	3.0 m to 4.8 m	18,000 kg

The maximum weight and dimension limits for the Special Permit for a single trip or an annual permit is listed in Table E-3.1-2. Vehicle loads exceeding the weight limits specified for a single trip will require additional review and approval from the Minister.

Table E-3.1-2 Special Permit Requirements from the Vehicle Regulations, 2002.

Trip	Maximum Weight	Max Dimensions	Overhang
Single Trip Permit	70,000 kg (regular single trip) 120,000 kg (single trip two-vehicle concept)	Width: 4.88 m Height: 4.88 m Length: 35 m	Front: 3.1 m Rear: 6.2 m
Annual Permit	64,000 kg	Width: 4.27 m Height: 4.5 m Length: 30 m	Front: 3.1 m Rear: 5.5 m

During the Construction Phase, construction vehicles and heavy equipment such as excavators, cranes, and concrete trucks will operate on the TCH and Wind Farm access road, with the majority of these vehicles being highway capable. Flatbeds are commonly used to transport construction vehicles with limited road mobility capabilities. The combined weight of these trailers can range between 2 and 35 tonnes depending on the vehicle it is carrying. Four component types are necessary to install one

wind turbine: tower section, blades, nacelle, and power hub. Table E-3.1-3 shows the loads for the wind turbine components and the expected permit type required.

Table E-3.1-3 Special Permit Requirements for Project Specific Vehicles.

Vehicle	Transported Components	Total Weight	Permit Required
Schnabel Trailer	Tower Section	119,000 kg	Single Trip Permit
	Blade	64,000 kg	Annual Permit
	Nacelle	126,000 kg	Excessive over mass vehicle, requires additional review
	Hub	103,440 kg	Single Trip Permit

All oversized and overweight vehicles planned to be used for the Wind Farm construction will travel along the TCH from the Bull Arm site to the Wind Farm access road. The existing road geometry, including turning radius and vertical and horizontal alignment, will be assessed to verify the ability for the wind turbine blades to manoeuvre, given the size of the wind turbine components. The road alignment of the proposed Wind Farm access road will be designed to meet the geometric requirements associated with transporting oversized and overweight vehicles. There are no physical impedances to oversized or overweight vehicles in the PA section of the TCH with no bridges or underpasses. There is one overpass located at the Come By Chance interchange.

While the use of oversized and overweight vehicles is not anticipated during the HGP or HP Construction Phase, the roadways associated with the PA appear capable of accommodating such vehicles, with no significant pinch points identified along the route. Construction traffic that does not require a special permit is highway-capable and can therefore travel over the overpass at the Arnold’s Cove interchange (Exit 26A). However, if oversized and overweight vehicles are required to deliver equipment to the HGP or the HP, a permit will be requested. Culverts along the travel path of oversized and overweight vehicles will be identified and then inspected by a qualified inspector. If any culvert is found to be structurally inadequate to support the anticipated loads, appropriate reinforcement measures will be implemented.

For the wind turbine maintenance, no overweight or oversized vehicles are required except when large parts need to be replaced. In that case, the applicable permits will be requested.

North Atlantic commits to undertaking measures intended to minimize impact on the road network during all phases of the Project including obtaining required permits and approvals from relevant authorities. More information will be available at a later stage of the Project that will help clarify the weights of the loads and the types of vehicles to be used in construction and the frequency of the overweight truck travel on the roadways.

3.3 Driver Education

Driver education and awareness are essential for the safety of both equipment operators and the broader community. All drivers will undergo safety orientation and informational sessions to understand the specific risks associated with their tasks. North Atlantic will conduct regular safety briefings to address any operational or safety issues and highlight key concerns related to upcoming activities. Additionally, all other road users including Project staff, contractors, and visitors will remain aware of potential road hazards and consistently adhere to traffic regulations and safety standards.

3.4 Driver Conditions

All drivers engaged as part of this Project, whether driving light or heavy vehicles, will adhere to the following policies:

- Ensure all licenses and permits are current;
- Adhere to the roadway rules and regulations;
- Ensure all vehicles are properly maintained and are safe to operate;
- Respect the road space needed by the general traffic and maintain safe space on the TCH;
- Follow all the designated traffic control measures;
- Turn off all flashing and rotating warning light beacons when on public roadways, unless required;
- Maintain safe traveling distance from other vehicles and avoid traveling in convoys, unless required;
- Drive in full compliance with this TMP; and
- Complete driver awareness and road safety trainings.

3.5 Traffic Control Measures

Traffic control measures are proposed to mitigate the risk to the safety for the travelling public. Traffic control measures to be implemented include the following:

- **Road Closures:** Road closures are not expected.
- **Scheduling:** PA access and wind turbine delivery will be scheduled to avoid or reduce impact to the TCH. Activities with major impact on the road network will be completed in the off-peak periods to avoid conflict with the peak vehicular demand.
- **Illumination:** The requirement for illumination is dependent on the delivery and construction operating hours. If some activities will occur at night, temporary illumination is required on key curvatures and near hazardous obstacles on the Wind Farm access road. This will depend on the Wind Farm access roads horizontal and vertical alignment.

- **Signage:** Signage required for temporary conditions, as specified in the Traffic Control Manual 2018 (DoTI), must be installed on both public and private roads in accordance with the applicable guidelines.
- **Vehicular Traffic:** During the transportation of oversized and overweight loads from the Bull Arm area to the proposed Wind Farm access road, vehicular traffic on TCH will be able to overtake oversized vehicles using designated passing lanes. In sections without passing lanes, escort vehicles will assist by reducing vehicle speeds and alerting approaching traffic. Oversized vehicles completing a right-turn into the proposed Wind Farm access road can do so without conflicting with TCH traffic. For oversized vehicles turning left out of the proposed Wind Farm access road, the loads will be removed, allowing the vehicles to use hydraulic systems to reduce their overall length. Escort vehicles will also assist by managing eastbound and westbound traffic, if required.
- **Escort Vehicles:** The **Highway Traffic Act** requires the presence of escort vehicles to assist large vehicles above a certain load to travel along public roads with all the necessary permits to be obtained in advance. Escort vehicles will guide oversized trucks and control which lane is used, and when trucks must travel in a single lane on the TCH, the escort vehicles will help slow traffic.
- **Flag Person:** Flag persons, equipped with the appropriate tools, are to be located at conflict points when required. The flag person requirement will follow the requirements as stated in the Traffic Control Manual 2018 (DoTI).
- **Parking and Laydown Area:** These areas should be away from any public roads, whenever possible, to avoid disruption to traffic. Multiple laydown areas are proposed for the Project including:
 - Wind Farm: Two laydown areas have been proposed for the Wind Farm, with one at the Bull Arm facility and the other near the PA along the Wind Farm access road.
 - HGP: Laydown area is suggested near the HGP PA and at the Port of St. John's.
- **Pedestrian and Cyclist accommodation:** Pedestrians and cyclists are not expected to use the TCH, Wind Farm access road, and Bull Arm access road. The existing road infrastructure does not provide adequate space for pedestrians and cyclists. Therefore, no accommodation is required during the Construction Phase since the Wind Farm and Plants will not generate walking trips.
- **Driver Distraction:** The proposed Wind Farm is situated at approximately 10 km from the provincial TCH and will therefore not result in any driver distraction during the Construction Phase. The Project team will implement appropriate measures to minimize public driver distraction during the transport of oversized and overweight components to the PA.
- **Public Information Strategy:** This strategy consists of implementing a communication plan to inform residents and drivers about activities that are disruptive to traffic.
- **Wildlife Mitigation:** Strategies should be implemented to reduce the risk of collision with wildlife and disturbance to the ecosystem. This will include reduced speed limits on the Wind Farm access road and clear visibility lines along the road.

3.6 Monitoring and Reporting

The Project will include an incident and complaint reporting strategy as part of the community outreach and Project participation. North Atlantic will document incidents and complaints raised by community

members. To keep the public informed, the Project team will engage the public via notifications and a community communication program. Activities will require compliance with the federal, municipal, and provincial authorities. Proper signage and temporary traffic measures will be implemented and will follow the standards set in the Traffic Control Manual 2018 by the DoTI.

3.7 Decommissioning and Rehabilitation

The decommissioning and rehabilitation phase will follow the same general procedures and safety measures outlined in the Construction Traffic and Transportation Demand Management (TDM) plan presented in this report. Cranes will be used to dismantle the wind turbines, and oversized and overweight vehicles will transport turbine components to the Bull Arm area. Should policies, regulations, or infrastructure differ at the time of decommissioning, a revised TDM plan will be prepared to address the applicable conditions.

4.0 References

HATCH Ltd (2024). NARL Wind to Hydrogen Project Pre-FEED Report.

Transportation Association of Canada. (2017). *Geometric Design Guide for Canadian Roads*

Service NL, Motor Vehicle Division (2001). Vehicle Regulations, 2001 under the Highway Traffic Act. <https://www.assembly.nl.ca/legislation/sr/regulations/rc010081.htm>

Highway Design and Construction Division (2018) Traffic Control Manual. Newfoundland and Labrador Department of Transportation and Infrastructure. <https://www.gov.nl.ca/ti/files/publications-traffic-control-2018.pdf>

SMATS Traffic Solutions. (2023). About us | SMATS. <https://www.smatstraffic.com/about-us/>

Policy for Highway Access Management. Newfoundland and Labrador Department of Transportation and Infrastructure (n.d.). Retrieved from: <https://www.gov.nl.ca/ti/files/highway-access-policy-2019.pdf>

Digital Government and Service NL. (n.d.). *Overweight and Over Dimensional Special Permits*. Government of Newfoundland and Labrador. Retrieved from: <https://www.gov.nl.ca/motorregistration/commercial-vehicles-and-drivers/overweight-and-over-dimensional-special-permits/>


ANNEX 1


Excerpts of the HATCH Pre-FEED Report

Report

Pre-FEED Report

H371912-0000-100-146-0001



			Perry, Karen <i>Perry, Karen</i> 2024-01-12	 Hamel, Martin 2024-01-12	Bavis, Kenneth <i>Bavis, Kenneth</i> 2024-01-12	
2024-01-12	D	Approved for Use	K. Perry N. Smyth S. Chemanedji P. Singh B. Elahipanah T. Wajda	E. Ng M. Hamel	K. Bavis	
DATE	REV.	STATUS	PREPARED BY	CHECKED BY	APPROVED BY	CLIENT APPROVED BY




Figure 8-16: Tower Section Transport Drawing Example 2




Figure 8-17: Blade Transport Drawing Example




Figure 8-18: Nacelle Transport Drawing Example

For heavier equipment like the power train at 103,440 kg, modular trailers may be used depending on permit requirements. Please refer to Figure 8-19 for an example of a modular trailer. The one on the image is a self-propelled modular transporter (SPMT), i.e., self-propelled modular transport. The same trailer can be used with a pulling tractor in front instead of the powerpack.



Figure 8-19: Example of Modular Transport

8.8 Other Logistics Aspects to Consider

As the project progresses through the subsequent phase, a more detailed logistics study will need to be performed to develop the optimal logistics strategy for each section of this project. Many other logistics factors will need to be considered, including the Incoterms Strategy, the customs clearance strategy for all international shipments, the transport and marine insurance coverage, and the packing, marking, and shipping requirements. This section provides an overview of these topics.

8.8.1 *Incoterms Strategy*

Project Procurement shall use Incoterms® 2020 FCA Vendor Works, alternatively, FCA Port of Export, as the principal freight terms for Vendors. This approach will allow the Project flexibility for the transfer of equipment and materials from a vendor’s location using the method of transport deemed the quickest and most cost competitive. Also, in the early stages of establishing the Vendors’ FCA dates, the project logistics team will review and provide input as to whether it meets the transport schedules based on Required at or on Site (RAS-ROS) dates.

In certain instances, alternative Incoterms may be used on isolated shipments where cost or risk may be improved to the benefit of the Project. This will be done on a case-by-case basis.