

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07222025-14	
Date: 9/26/2024		Inspected By: Colby Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-086 - BIG EAST RIVER BRIDGE #2 - R430			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	U - Uninspectable		
		Bearing Seat:	U - Uninspectable		
Comments:	Minor spalling, moderate cracking on wingwalls. Guiderail retaining wall, rusted along bottom.				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	F1 - Fair		
Comments:	Minor spalling on outer girder. Expansion joint filled with debris.				
DECK					
Condition:	F1 - Fair	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	P3 - Poor		
Approach Rail:	F2 - Fair				
Comments:	Potholes in approach. Cracking in asphalt around expansion joints. Drains leaking. Minor settlement in approach slab.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:	Retaining wall made of guiderail. Abutment in stream perpendicular to flow.				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.