

GOVERNMENT OF **NEWFOUNDLAND** AND LABRADOR Department of Transportation and Infrastructure

BRIDGE INSPECTION REPORT

Date: 6/20/2019 Inspected By: Hunt R Category: Eng. - Engineering

BRIDGE INFORMATION

Site: 1-218 - BEAVER BROOK BRIDGE

Route: 72

1966 Year Built: Est: Yes Year Last Rehab.: Est: No

Region: **AVALON PENINSULA**

Jurisdiction: Provincial

Type of Structure: 03 - Reinforced Concrete Beam/Slab

Purpose of Structure: 04 - Over Non-Navigable Waters

02 - Concrete Rail Type of Handrail: 02 - Asphalt Roadway Surface: 01 - Good Alignment Vertical:

01 - Good Alignment Horizontal:

No

B06202019-2

9.7 m **Overall Length:**

Overall Width: 8.5 m Roadway Width: 7.8 m

Sidewalk Width: 0 **m**

Clearance to R.D. or

1.2 m N.W.L.:

Max Depth of N.W.L.: 0.3 m

Spans:

Span No.: Length Span No.: Length 1 6.2 4 2 0 5 0 3 0 6 0

Restrictions:

BRIDGE PHOTOS





SUBSTRUCTURE

F1 - Fair F1 - Fair Condition: Bearings:

> P3 - Poor **Bearing Seat:**

Medium erosion to faces of reinforced concrete abutment footings. Medium spalling along faces of west footing. Comments:

Narrow vertical cracks in abutment corners and faces. Medium to severe delamination/spalling to North East and South East extension beam seats. Narrow vertical horizontal cracks in faces of wingwalls. Wide vertical cracks at the top of South West and North West wingwall. Medium spalling in faces of South West wingwall. Severe

delamination, spalling, disintegration to top South East wingwall.

SUPERSTRUCTURE

Condition: F2 - Fair **Expansion Joints:** F2 - Fair

No visible signs of expansion joints (deck paved over). Comments:

DECK

Condition: F2 - Fair I - Inapplicable Curbs: Hand Rail: P3 - Poor **Roadway Condition:** I - Inapplicable Approach Rail: I - Inapplicable Small hazard markers attached to structure. Narrow alligator cracks and medium honey combing in deck soffit. Comments: Wide vertical horizontal cracks and light medium spalling with exposed reinforcement in concrete handrails. One section of downstream concrete handrail is missing and replaced by a piece of wood. some road settlements at end of the structure **HYDROLOGY** Water Velocity: 0.2 m/s Ice Problem: N - No Problem Water Depth: 0.2 **m** Scour Problem: K - Known Problem Waterway: 01 - Adequate **Debris Problem:** N - No Problem Some scouring under west footing. Comments: REPLACEMENT/REHABILITATION 2020 Next Rehab. Date: 2030 Replacement Year: \$25 \$250 Antic. Rehab. Cost: Replacement Cost: Repair concrete handrail defects. Install rip rap at upstream end of the structure. Install approach and exit rail and Recommendations: hazard markers where possible. **OBSERVATIONS** F2 - Fair **Requires Further** No **Overall Condition:** Inspection: Additional Observations: Repair concrete handrail defects. Install rip rap at upstream end of the structure. Install approach and exit rail. Install hazard markers where possible. LEGEND: Problem Definitions: N - No Problem. P - Possible Problem. K - Known Problem. Condition Definitions: Category Definitions: Maint. - Maintenance. Condition Definitions:

1 - *Good - [discontinued code].

2 - *Fair - [discontinued code].

3 - *Poor - [discontinued code].

4 - *Unsafe - [discontinued code].

G - Good. C - Unsafe (Closed to Public). U - Uninspectable. F2 - Fair. F1 - Fair. Eng. - Engineering. Office - Bridge Office. P3 - Poor. P1 - Poor. P - Poor. I - Inapplicable. NA - Not Applicable. PHOTO GUIDELINES: Inspection Photos: Please provide photos using guidelines below:

| Please provide photos using guidelines below:
| Any term writen inspector reers snound be accumented by photograph
| All terms noted above as being P3, P1, P, or C
| Any evidence of known ice, scour, debris, waterway problems **INSPECTION PHOTOS**

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2021.