

APPENDIX 5:
(Attachment) Mud Reports

**WATER-BASED MUD REPORT No. 2**

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Well Name : Port au Port #1 ST-3H
Contractor : Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Field/Area : Western NL, Canada
Description : GHS-0010-ICO-0066-PCM
Location : NAD27
Water Depth : 0 m
Rig Name : Nabors C45E

Depth/TVD : 3482 m / 3468 m
Date : 8/12/2008
Spud Date : 9/19/1994
Mud Type : KCl Brine
Activity : Well Kill Ops

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1560 m, 114.3-mm PT m, 114.3-mm XO 834 m, 87.32-mm PT 921 m, 81.29-mm PT 10 m, 88.9-mm Tbg Jt 3 m, 93.17-mm Pup Jt Nozzles 0 mm Bit 156.5-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		100.7	37	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		134.8		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr	m	Flow Rate	m³/min	
Volume Drilled Last 24 hr	m³	Pump Pressure	kPa			
		Bottoms Up				
		Total Circulation				

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From				Products	Size	Amount
FlowLine Temp	°C					
Depth/TVD	m					
Mud Weight /Temp	kg/m³					
Funnel Viscosity	s/L					
Rheology Temp	°C					
R600/R300						
R200/R100						
R6/R3						
PV	mPa·s					
YP	Pa					
10s/10m/30m Gel	Pa					
API Fluid Loss	cc/30min					
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm					
Solids	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol			Type	Model/Size	Hrs Used
Sand	%Vol					
MBT	kg/m³			Shaker 1		
pH / Temp				Shaker 2		
Alkal Mud (Pm)						
Pf/Mf				Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L			Centrifuge 2 (kg/m3)		
Hardness (Ca++)				Centrifuge OF (kg/m3)		
				MUD PROPERTY SPECS		
				Weight		Actual
				Viscosity		
Reserve Volume	m³	255		Filtrate		

REMARKS AND TREATMENT	REMARKS
Prepare game plan for Well Kill operations; bleed down tubing pressure to flare tank. 9% KCl Packer Fluid.	Prepare for Well Kill operations.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	18	Oil Added Water Added NaCl	np/na Kp/Ka
Drilling		Mud Received Water Added	Bit Pressure Loss %
Tripping		Mud Returned Bentonite	Bit HHP/HSI
Non-Productive Tim		Shakers Drill Solids	Jet Velocity
Well Kill Ops	6	Evaporation Weight Material	Va Pipe
		Centrifuge Chemical Conc	Va Collars
		Formation Inert/React	Cva Pipe
		Left in Hole Average SG	Cva Collars
		Haul Off (Pits)	ECD at Shoe
		Sent to Storage	ECD at TD
		Other	
		Left Behind Casing	

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001		



WATER-BASED MUD REPORT No. 5

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/15/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Kill Well

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1560 m, 114.3-mm PT m, 114.3-mm XO 834 m, 87.32-mm PT 921 m, 81.29-mm PT 10 m, 88.9-mm Tbg Jt 3 m, 93.17-mm Pup Jt Nozzles 0 mm Bit 156.5-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 100.7	Active Pits 39.8	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 137.6		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	0@97%	0@97%
				Flow Rate	m³/min	
				Pump Pressure	kPa	
				Bottoms Up		
				Total Circulation		
MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Pit 1 16:40			Products	Size	Amount
FlowLine Temp	°C 30			DEFOAM X	18.93 LT CN	1
Depth/TVD	m 3482/3468			PULPRO 10	22.68 KG BG	12
Mud Weight /Temp	kg/m³ 1150.0@30			PULPRO 20	22.68 KG BG	12
Funnel Viscosity	s/L 28			PULPRO 30	22.68 KG BG	44
Rheology Temp	°C 30			DRILL WATER	1. M3 TK	16
R600/R300	15/10			ENGINEERING	1. EA	5
R200/R100	8/6					
R6/R3	4/3					
PV	mPa.s 5					
YP	Pa 2.5					
10s/10m/30m Gel	Pa //					
API Fluid Loss	cc/30min 25					
HTHP Fluid Loss	cc/30min 1.5@					
Cake APT/HT	mm /					
Solids	%Vol 9			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol /91			Type	Model/Size	Hrs Used
Sand	%Vol			Shaker 1		
MBT	kg/m³ 12			Shaker 2		
pH / Temp	8.5@25			Centrifuge 1 UF (kg/m3)		
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)		
Pf/Mf	.15/1.80			Centrifuge OF (kg/m3)		
Chlorides	mg/L 33500					
Hardness (Ca++)	300					
				MUD PROPERTY SPECS		
				Weight	1150	1150.0
				Viscosity	28	28
Reserve Volume	m³ 255			Filtrate		25
REMARKS AND TREATMENT				REMARKS		
Continue to work obstruction in PT by pumping heated water @ 35-40 Deg C. Pressure drop observed and increase stroke rate from 5, 30, 40 and 60 stks/min (1 m³/min). Shut down, heat more water and prepare to pump 1150 kg/m³ Poly/Calcarb mud down P/Tbg. 9% KCl Packer fluid in annulus (1070 kg/m³). Original well killed with 1130 kg/m³. Received Safe Solv OM as contingent product.				Monitor tubing, casing, and annular gauges while pumping heated water to mechanically and chemically free obstruction. Monitor tubing pressure with Kill Mud in hole. Pumped 6 m³ 1150 and chase with 7 m³ 1320 kg/m³ (3060 KPa over the 1150 wt). Continue to bleed down tbg to 10k, 5k, and 2k and monitor formation ballooning/pressures.		
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	Oil Added	NaCl	1.1/ 37.2	np/na	0.585/0.198	
Drilling	Water Added	KCl	0.6/ 17.5	Kp/Ka	0.133/1.110	
Tripping	Mud Received	Low Gravity	6.8/ 175.6	Bit Pressure Loss %	/ 1.	
Non-Productive Tim	Mud Returned	Bentonite	0.5/ 12.	Bit HHP/HSI	/ 1.	
Well Kill Ops	Shakers	Drill Solids	2.5/ 68.6	Jet Velocity		
	Evaporation	Weight Material	NA/ NA	Va Pipe		
	Centrifuge	Chemical Conc	- / 95.	Va Collars		
	Formation	Inert/React	5.7167	Cva Pipe	52	
	Left in Hole	Average SG	2.7	Cva Collars	54	
	Haul Off (Pits)			ECD at Shoe		
	Sent to Storage			ECD at TD	1150	
	Other					
	Left Behind Casing					
M-I ENGR / PHONE Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 790-754-9001	DAILY COST \$5,496.63	CUMULATIVE COST \$5,496.63		



WATER-BASED MUD REPORT No. 6

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/16/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Nipple Up BOP

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1560 m, 114.3-mm PT m, 114.3-mm XO 834 m, 87.32-mm PT 921 m, 81.29-mm PT 10 m, 88.9-mm Tbg Jt 3 m, 93.17-mm Pup Jt Nozzles 0 mm Bit 156.5-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		100.7	39.8	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		137.6		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr		Flow Rate	m³/min	
m		Pump Pressure	kPa			
Volume Drilled Last 24 hr		Bottoms Up				
m³		Total Circulation				

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	16:40		Products	Size	Amount
FlowLine Temp °C	30		ENGINEERING	1. EA	1
Depth/TVD m	3482/3468				
Mud Weight /Temp kg/m³	1150.0@30				
Funnel Viscosity s/L	28				
Rheology Temp °C	30				
R600/R300	15/10				
R200/R100	8/6				
R6/R3	4/3				
PV mPa·s	5				
YP Pa	2.5				
10s/10m/30m Gel Pa					
API Fluid Loss cc/30min	25				
HTHP Fluid Loss cc/30min	1.5@				
Cake APT/HT mm	/				
Solids %Vol	9				
Oil/Water %Vol	/91				
Sand %Vol					
MBT kg/m³	12				
pH / Temp	8.5@25				
Alkal Mud (Pm)					
Pf/Mf	.15/1.80				
Chlorides mg/L	33500				
Hardness (Ca++)	300				

SOLIDS CONTROL EQUIPMENT Last 24 hr			MUD PROPERTY SPECS		
Type	Model/Size	Hrs Used	Weight	1150	1150.0
Shaker 1			Viscosity	28	28
Shaker 2			Filtrate		25
Centrifuge 1 UF (kg/m3)					
Centrifuge 2 (kg/m3)					
Centrifuge OF (kg/m3)					

REMARKS AND TREATMENT	REMARKS
Well killed. Rig down Xmas Tree and move same; Move BOP and nipple up. Prepare to pressure test same. Prepare game plan for KCl packer fluid displacement. Prepare Mud tank capacity tables for 'Pit Rigwatch' backup.	Nipple up BOP.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS			
Rig Up/Service	8	Oil Added	NaCl	1.1/ 37.2	np/na	0.585/0.198
Drilling		Water Added	KCl	0.6/ 17.5	Kp/Ka	0.133/1.110
Tripping		Mud Received	Low Gravity	6.8/ 175.6	Bit Pressure Loss %	/ 1.
Non-Productive Tim		Mud Returned	Bentonite	0.5/ 12.	Bit HHP/HSI	/ 1.
Well Kill Ops	6	Shakers	Drill Solids	2.5/ 68.6	Jet Velocity	
BOP NU	10	Evaporation	Weight Material	NA/ NA	Va Pipe	
		Centrifuge	Chemical Conc	- / 95.	Va Collars	
		Formation	Inert/React	5.7167	Cva Pipe	52
		Left in Hole	Average SG	2.7	Cva Collars	54
		Haul Off (Pits)			ECD at Shoe	
		Sent to Storage			ECD at TD	1150
		Other				
		Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$900.00	\$6,396.63



WATER-BASED MUD REPORT No. 9

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/19/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Work Tubing String

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)	CIRCULATION DATA						
1560 m, 114.3-mm PT m, 114.3-mm XO 834 m, 87.32-mm PT 921 m, 81.29-mm PT 10 m, 88.9-mm Tbg Jt 3 m, 93.17-mm Pup Jt Nozzles 0 mm Bit 156.5-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 100.7 Active Pits 52 Total Circulating Volume 149.8 Depth Drilled Last 24 hr m Volume Drilled Last 24 hr m ³	Pump Make	EMSCO FB-1600	EMSCO FB-1600				
			Pump Liner x Stk	140x305 mm	140x305 mm				
			Pump Capacity L/stk	13.66	13.66				
			Pump stk/min	0@97%	0@97%				
			Flow Rate	m ³ /min					
			Pump Pressure	kPa					
			Bottoms Up						
			Total Circulation						
MUD PROPERTIES			PRODUCTS USED Last 24 hr						
Sample From	Pits 23:00		Products	Size	Amount				
FlowLine Temp °C	N/A		POLYPAC UL	22.68 KG BG	10				
Depth/TVD m	3482/3468/		DRILL WATER	1. M3 TK	4.01				
Mud Weight /Temp kg/m ³	1120.0@		ENGINEERING	1. EA	2				
Funnel Viscosity s/L			XANVIS	25. KG BG	8				
Rheology Temp °C	30								
R600/R300	30/20								
R200/R100	9/7								
R6/R3	4/3								
PV mPa.s	10								
YP Pa	5								
10s/10m/30m Gel Pa	3/4/								
API Fluid Loss cc/30min	20								
HTHP Fluid Loss cc/30min	.0@								
Cake APT/HT mm	2/								
Solids %Vol	11								
Oil/Water %Vol	/89		SOLIDS CONTROL EQUIPMENT Last 24 hr						
Sand %Vol			Type	Model/Size	Hrs Used				
MBT kg/m ³	14		Shaker 1	120/120/120					
pH / Temp	8.5@20		Shaker 2	120/120/120					
Alkal Mud (Pm)									
Pf/Mf	.15/1.80		Centrifuge 1 UF (kg/m3)						
Chlorides mg/L	32000		Centrifuge 2 (kg/m3)						
Hardness (Ca++)	260		Centrifuge OF (kg/m3)						
			MUD PROPERTY SPECS						
			Weight	1150	1120.0				
			Viscosity	28					
Reserve Volume m ³	135		Filtrate		20				
REMARKS AND TREATMENT		REMARKS							
Yp Raised to 5 and FL lowered to 20cc while circulating thru degasser. Continue trouble shooting Packer and back pressure valve, while closely monitoring the well. NOTE: Installed 6 New 120 mesh screens on shakers at a cost of \$632.76		Bleed off tubing pressure thru backpressure valve and monitor gains. Hold safety meeting to discuss procedure for releasing pressure under back pressure valve. Screw into Tubing with top drive & try & release packer.. Continue working string trying to release packer. Wait on special third party tools while monitoring well. Hold safety meeting to discuss procedure for bleeding off tubing.							
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m ³)		SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS			
Rig Up/Service	24	Oil Added		NaCl	1./ 33.3	np/na	0.585/0.242		
Drilling		Water Added		KCl	0.8/ 20.5	Kp/Ka	0.266/1.033		
Tripping		Mud Received		Low Gravity	5.4/ 139.2	Bit Pressure Loss %	/ 1.		
Non-Productive Tim		Mud Returned		Bentonite	0.4/ 10.2	Bit HHP/HSI	/ 1.		
Well Kill Ops		Shakers		Drill Solids	1.3/ 33.9	Jet Velocity			
BOP NU		Evaporation		Weight Material	NA/ NA	Va Pipe			
BOP Testing		Centrifuge		Chemical Conc	- / 95.	Va Collars			
		Formation		Inert/React	2.1545	Cva Pipe	56		
		Left in Hole		Average SG	2.6	Cva Collars	59		
		Haul Off (Pits)				ECD at Shoe			
		Sent to Storage				ECD at TD	1120		
		Other							
		Left Behind Casing							
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST	
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077				790-754-9001		\$8,886.80		\$18,186.78	



WATER-BASED MUD REPORT No. 10

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/20/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH with Tubing

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
m, 114.3-mm PT m, 114.3-mm XO 834 m, 87.32-mm PT 921 m, 81.29-mm PT 10 m, 88.9-mm Tbg Jt 3 m, 93.17-mm Pup Jt Nozzles 0 mm Bit 156.5-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		109.6	35.6	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66	
		98.3		Pump stk/min	100@97%	0@97%	
		Depth Drilled Last 24 hr		Flow Rate	1 m³/min		
m		Pump Pressure	20000 kPa				
Volume Drilled Last 24 hr		Bottoms Up	42.4 min	4238 stk			
m³		Total Circulation	72. min	7201 stk			

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Flowline	Time	Products	Size	Amount
FlowLine Temp	°C	19	PULPRO 10	22.68 KG BG	35
Depth/TVD	m	2300/3468	PULPRO 20	22.68 KG BG	35
Mud Weight /Temp	kg/m³	1150.0@20	PULPRO 30	22.68 KG BG	28
Funnel Viscosity	s/L	41	DRILL WATER	1. M3 TK	0.06
Rheology Temp	°C	20	ENGINEERING	1. EA	1
R600/R300		24/15			
R200/R100		12/8			
R6/R3		3/2			
PV	mPa.s	9			
YP	Pa	3			
10s/10m/30m Gel	Pa	3/8/			
API Fluid Loss	cc/30min	20			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	8			
Oil/Water	%Vol	/92			

MUD PROPERTY SPECS			Actual		
Type	Model/Size	Hrs Used	Weight	Viscosity	Filtrate
Shaker 1	120/120/120		1150	40	20
Shaker 2	120/120/120				
Centrifuge 1 UF (kg/m3)					
Centrifuge 1 UF (kg/m3)					
Centrifuge OF (kg/m3)					

REMARKS AND TREATMENT	REMARKS
------------------------------	----------------

Build 10m3 CaCo3 pill with Pulpro 10-20-30 equal amounts. Density of pill was 1250 kg/m3. Circulate thru tubing @ 1.0 -1.4m3/min. At Bottoms up heavy cuttings and debris observed coming over shaker. Cuttings mixed in with casing dope & Wax. Continue to circulate a second bottoms Up. shakers were clean. Pump 2.7m3 of CaCo3 pill into tubing and chase with 90 strokes of light mud. Continue to POOH with tubing to 1300m	Install Back pressure valve bypass Test Tool & Bleed off Tubing pressure. Continue to POOH with Tubing laying down the same. Perform flow checks @ 3102m, 2904m & 2677m.2328m, & 2297m. Circulate B/U and condition Mud. POOH to 1400m and flow check while trouble shooting Rig watch System. PVT Volumes Incorrect. Approx 1.5m3 of volume was lost to shakers while circulating.
--	---

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.9/ 29.6	np/na	0.678/0.395
Drilling	Water Added	KCl	0.7/ 20.1	Kp/Ka	0.112/0.536
Tripping	Mud Received	Low Gravity	7.4/ 192.6	Bit Pressure Loss %	/ 0.
Non-Productive Tim	Mud Returned	Bentonite	0.1/ 3.6	Bit HHP/HSI	/ 0.
Retrieve Packer	Shakers	Drill Solids	3.6/ 94.	Jet Velocity	
BOP NU	Evaporation	Weight Material	NA/ NA	Va Pipe	48.9
BOP Testing	Centrifuge	Chemical Conc	- / 95.	Va Collars	43.5
	Formation	Inert/React	5.969	Cva Pipe	55
	Left in Hole	Average SG	2.6	Cva Collars	53
	Haul Off (Pits)			ECD at Shoe	
	Sent to Storage			ECD at TD	1161.41
	Other				
	Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$1,998.86	\$20,185.64



WATER-BASED MUD REPORT No. 11

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 8/21/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** RIH with BHA

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1100 m, 127.-mm PT m, -mm m, -mm m, -mm m, -mm Nozzles 17.5x3 mm Bit 222-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		113.2	53	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		91	Pump stk/min	0@97%	0@97%	
		Depth Drilled Last 24 hr	Flow Rate		m³/min	
m	Pump Pressure	kPa				
Volume Drilled Last 24 hr	Bottoms Up					
m³	Total Circulation					

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Pits	17:00		Products	Size	Amount
FlowLine Temp	°C	N/A		DRILL WATER	1. M3 TK	21
Depth/TVD	m	/3468		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1150.0@20				
Funnel Viscosity	s/L	40				
Rheology Temp	°C	20				
R600/R300		24/15				
R200/R100		12/8				
R6/R3		3/2				
PV	mPa·s	9				
YP	Pa	3				
10s/10m/30m Gel	Pa	3/8/				
API Fluid Loss	cc/30min	2				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	8				
Oil/Water	%Vol	/92				
Sand	%Vol					
MBT	kg/m³	14				
pH / Temp		8.5@20				
Alkal Mud (Pm)						
Pf/Mf		.10/1.20				
Chlorides	mg/L	30000				
Hardness (Ca++)		600				
Suction Temp	Celcius	N/A				

SOLIDS CONTROL EQUIPMENT Last 24 hr			
Type	Model/Size	Hrs Used	
Shaker 1	120/120/120		
Shaker 2	120/120/120		
Centrifuge 1 UF (kg/m3)			
Centrifuge 2 (kg/m3)			
Centrifuge OF (kg/m3)			

MUD PROPERTY SPECS				Actual
Weight		1150		1150.0
Viscosity		40		40
Filtrate				2

REMARKS AND TREATMENT	REMARKS
Plan in place to Increase rheology when circulating @ +/- 2300m	Continue to pull Prod Tubing. perform Flow checks @ 1270m, 920m & 60m. Handle Packer & laydown same. Rig out power tongs & rig up floor to make up BHA and pick up DP. Make up 222mm Bit and proceed to pick up singles.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	24	Oil Added	NaCl	0.9/ 29.6	np/na
Drilling		Water Added	KCl	0.7/ 20.1	Kp/Ka
Tripping		Mud Received	Low Gravity	7.4/ 192.6	Bit Pressure Loss %
Non-Productive Tim		Mud Returned	Bentonite	0.1/ 3.6	Bit HHP/HSI
Retrieve Packer		Shakers	Drill Solids	3.6/ 94.	Jet Velocity
BOP NU		Evaporation	Weight Material	NA/ NA	Va Pipe
BOP Testing		Centrifuge	Chemical Conc	- / 95.	Va Collars
		Formation	Inert/React	5.969	Cva Pipe
		Left in Hole	Average SG	2.6	Cva Collars
		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$900.00	\$21,085.64



WATER-BASED MUD REPORT No. 17

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 8/27/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Pump into Perfs

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2293 m, 127.-mm DP 27 m, 165.-mm DC m, -mm m, -mm m, -mm m, -mm Nozzles 17x3 mm Bit 222-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		108.3	108	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		187.7		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr	Flow Rate		m³/min	
		m	Pump Pressure		kPa	
Volume Drilled Last 24 hr	Bottoms Up					
m³	Total Circulation					

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Suction 0:00		Products	Size	Amount
FlowLine Temp	°C	n/a	PULPRO 10	22.68 KG BG	10
Depth/TVD	m	2320/3468	PULPRO 20	22.68 KG BG	10
Mud Weight /Temp	kg/m³	1165.0@20	PULPRO 30	22.68 KG BG	45
Funnel Viscosity	s/L	44	DRILL WATER	1. M3 TK	37.04
Rheology Temp	°C	20	ENGINEERING	1. EA	1
R600/R300		30/20			
R200/R100		15/10			
R6/R3		4/3			
PV	mPa.s	10			
YP	Pa	5			
10s/10m/30m Gel	Pa	4/10/			
API Fluid Loss	cc/30min	18			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	12			
Oil/Water	%Vol	/88			

SOLIDS CONTROL EQUIPMENT Last 24 hr		
	Type	Model/Size
	Shaker 1	120/120/120
	Shaker 2	120/120/120
	Centrifuge 1 UF (kg/m3)	
	Centrifuge 2 (kg/m3)	
	Centrifuge OF (kg/m3)	

MUD PROPERTY SPECS			Actual
Weight	1150		1165.0
Viscosity	40		44
Filtrate	<20		18

REMARKS AND TREATMENT	REMARKS
Perform perf Set cement retainer & pump 10500 Kpa on annulas & 12000 Kpa on DP Pump 6500 Kpa inside DP & 6500 Kpa on Annulas. Approx 5.9m3 volume was lost from squeezing fluid into the formation 21 m3 of 1020 kg/m3 KCL fluid from Floc tank was pumped to fill inside of DP. T/F over additional 51m3 of KCL make up water from Tank Farm tank #3 to refill floc Tank & Pit #1.	Rig up and RIH with Bridge plug assembly. RIH to 2359m drop ball and set bridge plug @ 2360m. Circ B/U pump pill. POOH and laydown bridge plug running tool. Perform three 1m perfs @ 2347m, 2339m, & 2331m..Make up 9 -5/8 EZ drill sub and RIH to 2338m. Attempt to set Packer (Misfired) PT Bops. RIH to 2330m & circ BU.. Set cement retainer @ 2326.8m.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	18	Oil Added	NaCl
Drilling		Water Added	0.8/ 27.8
Tripping		Mud Received	KCl
Non-Productive Tim		Mud Returned	0.7/ 19.9
Testing	6	Shakers	Low Gravity
BOP NU		Evaporation	8.4/ 219.2
BOP Testing		Centrifuge	Bentonite
		Formation	0. / 0.2
		Left in Hole	Drill Solids
		Haul Off (Pits)	4.8/ 124.
		Sent to Storage	Weight Material
		Other	NA/ NA
		Left Behind Casing	Chemical Conc
			- / 95.
			Inert/React
			7.8724
			Average SG
			2.6
			ECd at Shoe
			ECd at TD
			1165

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$1,680.90	\$34,380.59



WATER-BASED MUD REPORT No. 18

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/28/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Lay Down Stinger

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP 27 m, 165.-mm DC m, -mm m, -mm m, -mm m, -mm Nozzles 17x3 mm Bit 222-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 117.2	Active Pits 91	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 91		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	0@97%	0@97%
				Flow Rate	m³/min	
				Pump Pressure	kPa	
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Pits	Time	Products	Size	Amount
FlowLine Temp	°C	n/a	PULPRO 10	22.68 KG BG	60
Depth/TVD	m	3482/3468	PULPRO 20	22.68 KG BG	60
Mud Weight /Temp	kg/m³	1165.0@20	PULPRO 30	22.68 KG BG	60
Funnel Viscosity	s/L	44	DRILL WATER	1. M3 TK	9.06
Rheology Temp	°C	20	ENGINEERING	1. EA	1
R600/R300		30/20			
R200/R100		15/10			
R6/R3		4/3			
PV	mPa·s	10			
YP	Pa	5			
10s/10m/30m Gel	Pa	4/10/			
API Fluid Loss	cc/30min	18			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	12			
Oil/Water	%Vol	/88			
Sand	%Vol				
MBT	kg/m³	14			
pH / Temp		8.5@			
Alkal Mud (Pm)					
Pf/Mf		.10/1.00			
Chlorides	mg/L	29000			
Hardness (Ca++)		680			
Suction Temp	Celcius	n/a			

SOLIDS CONTROL EQUIPMENT Last 24 hr			MUD PROPERTY SPECS		
Type	Model/Size	Hrs Used	Weight	Actual	Actual
Shaker 1	120/120/120		1150		1165.0
Shaker 2	120/120/120		40		44
Centrifuge 1 UF (kg/m3)			1150		1165.0
Centrifuge 2 (kg/m3)			40		44
Centrifuge OF (kg/m3)			<20		18

REMARKS AND TREATMENT	REMARKS
Displace 9.1m3 of cement with water. Displace 7.3 m3 of cement with mud. Total of 16.4m3 of cement was pumped. POOH and WOC	Pump 6500 KPa of Mud into annulus & 16000 Kpa of water into DP. Monitor pressures & bleed off 11000 Kpa Dp press (to 5500 Kpa) while monitoring volume (Bled off 6.6m3). Pull off retainer & wait for DP & annulus to equalize. Remove quill install stabbing valve, circ head & cementing equip. Pump H20 down DP to fill annulus, close annular & press up annulus to 1000Kpa.Pump cement Holding annulus press @ 9500 kpa with choke, & stinging into retainer.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	10	Oil Added NaCl	0.8/ 27.8 np/na
Drilling		Water Added KCl	0.7/ 19.9 Kp/Ka
Tripping	8	Mud Received Low Gravity	8.4/ 219.2 Bit Pressure Loss %
Non-Productive Tim		Mud Returned Bentonite	0. / 0.2 Bit HHP/HSI
Cementing	6	Shakers Drill Solids	4.8/ 124. Jet Velocity
BOP NU		Evaporation Weight Material	NA/ NA Va Pipe
BOP Testing		Centrifuge Chemical Conc	- / 95. Va Collars
		Formation Inert/React	7.8724 Cva Pipe
		Left in Hole Average SG	2.6 Cva Collars
		Haul Off (Pits)	ECD at Shoe
		Sent to Storage	ECD at TD
		Other	
		Left Behind Casing	

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$2,935.20	\$37,315.79



WATER-BASED MUD REPORT No. 19

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 8/29/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Wait on Cement

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 117.2	Active Pits 91	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 91		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	0@97%	0@97%
				Flow Rate	m³/min	
				Pump Pressure	kPa	
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Plts 0:00			Products	Size	Amount
FlowLine Temp	°C			ENGINEERING	1. EA	1
Depth/TVD	m	3428/3468				
Mud Weight /Temp	kg/m³	1165.0@20				
Funnel Viscosity	s/L	20				
Rheology Temp	°C	20				
R600/R300		30/20				
R200/R100		15/10				
R6/R3		4/3				
PV	mPa.s	10				
YP	Pa	5				
10s/10m/30m Gel	Pa	4/10/				
API Fluid Loss	cc/30min	18				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	12				
Oil/Water	%Vol	/88				
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³	14		Type	Model/Size	Hrs Used
pH / Temp		8.5@20		Shaker 1	120/120/120	
Alkal Mud (Pm)				Shaker 2	120/120/120	
Pf/Mf		.10/1.00		Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	29000		Centrifuge 2 (kg/m3)		
Hardness (Ca++)		680		Centrifuge OF (kg/m3)		
Suction Temp	Celsius					
				MUD PROPERTY SPECS		
				Weight	1150	1165.0
				Viscosity	40	20
Reserve Volume	m³	138		Filtrate	<20	18

REMARKS AND TREATMENT	REMARKS
Bring out load of Pulpro and backload back to warehouse.21 drums SSOM, 70 sx Polypac UL, 87 sx of Douvis, 30 pails of Cleanup, & 16 sx of Polyplus RD	WOC

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.8/ 27.8	np/na	
Drilling	Water Added	KCl	0.7/ 19.9	Kp/Ka	
Tripping	Mud Received	Low Gravity	8.4/ 219.2	Bit Pressure Loss %	
Non-Productive Tim	Mud Returned	Bentonite	0 / 0.2	Bit HHP/HSI	
Wait on Cement 24	Shakers	Drill Solids	4.8/ 124.	Jet Velocity	
BOP NU	Evaporation	Weight Material	NA/ NA	Va Pipe	
BOP Testing	Centrifuge	Chemical Conc	- / 95.	Va Collars	
	Formation	Inert/React	7.8724	Cva Pipe	
	Left in Hole	Average SG	2.6	Cva Collars	
	Haul Off (Pits)			ECD at Shoe	
	Sent to Storage			ECD at TD	
	Other				
	Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$900.00	\$38,215.79



WATER-BASED MUD REPORT No. 20

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 8/30/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** POOH For Bit #2

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
31 m, 127.-mm DP 335 m, 127.-mm DP 1 m, 164.-mm x/O 82 m, 165.-mm DC 1 m, 165.-mm Bit Sub m, -mm Nozzles 20x3 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 113.6	Active Pits 91.8	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 105.6		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	75@97%	71@97%
				Flow Rate	2 m³/min	
				Pump Pressure	kPa	
				Bottoms Up	5.3 min	774 stk
				Total Circulation	53. min	7740 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
		FL 18:00	FL 10:00	Products	Size	Amount
Sample From	°C	19	19	POLY-PLUS RD	25. KG BG	1
FlowLine Temp	m	2335/3468	2325/3468	PULPRO 20	22.68 KG BG	60
Depth/TVD	kg/m³	1165.0@20	1180.0@20	DRILL WATER	1. M3 TK	1.21
Mud Weight /Temp	s/L	40	40	ENGINEERING	1. EA	1
Funnel Viscosity	°C	20	20	XANVIS	25. KG BG	1
Rheology Temp		16/11	15/10	SODIUM BICARBONATE	50. LB BG	10
R600/R300		7/5	8/5	BLEACH	5. GA CN	2
R200/R100	mPa.s	3/2	2/1			
R6/R3	Pa	5	5			
PV	Pa	3	2.5			
YP	Pa	2/6/	2/5/			
10s/10m/30m Gel	cc/30min	28	22			
API Fluid Loss	cc/30min	.0@	.0@			
HTHP Fluid Loss	mm	1/	1/			
Cake APT/HT	%Vol	10	11	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Solids	%Vol	/90	/89	Type	Model/Size	Hrs Used
Oil/Water	kg/m³			Shaker 1	120/120/120	
Sand				Shaker 2	120/120/120	
MBT						
pH / Temp		8.5@20	8.5@20	Centrifuge 1 UF (kg/m3)		
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)		
Pf/Mf	mg/L	.05/2.20	.02/ .15	Centrifuge OF (kg/m3)		
Chlorides		30000	29000			
Hardness (Ca++)	Celcius	800	720			
Suction Temp		20.	20.	MUD PROPERTY SPECS		
				Weight	1150	1165.0
				Viscosity	40	40
Reserve Volume	m³	132		Filtrate	<20	28

REMARKS AND TREATMENT	REMARKS
Drill retainer & cement. Mixed 1.3 kg/m3 of Sodium Bicarb to treat out cement . Also added 0.2 l/m3 of bleach. Topped up Premix pit #4 (Kill Mud) with active mud and add 1 sx of Xanvis to increase rheology. incase density needs to be increased. Build Pill and pump prior to POOH. Degasser tank was circulated while drilling Cement.	Finish WOC. Make up BHA & RIH with same. PT casing to 16000 KPa with 1165 kg/m3 mud for 2 hrs. RIH to 2300m wash down and tag retainer @ 2325.5m. Drill out retainer f/2325.5 to 2326.5m. Drill cement from 2326.5m to 2332.7m. stop drilling cement due to excessive torque.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	1. / 33.8	np/na	0.541/0.261
Drilling	Water Added	KCl	0.5/ 13.6	Kp/Ka	0.193/0.667
Tripping	Mud Received	Low Gravity	9.4/ 243.2	Bit Pressure Loss %	802 / 1.
Non-Productive Tim	Mud Returned	Bentonite	0. / 0.	Bit HHP/HSI	27 / 1.
Wait on Cement	Shakers	Drill Solids	6.4/ 166.7	Jet Velocity	35
BOP NU	Evaporation	Weight Material	NA/ NA	Va Pipe	78.1
BOP Testing	Centrifuge	Chemical Conc	- / 95.	Va Collars	118.6
	Formation	Inert/React	-	Cva Pipe	46
	Left in Hole	Average SG	2.6	Cva Collars	50
	Haul Off (Pits)			ECD at Shoe	
	Sent to Storage			ECD at TD	1186.72
	Other				
	Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$2,748.25	\$40,964.04



WATER-BASED MUD REPORT No. 21

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 8/31/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Control Reaming

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)	CIRCULATION DATA		
1909 m, 127.-mm DP 335 m, 127.-mm DP 1 m, 164.-mm x/O 64 m, 165.-mm DC 1 m, 172.-mm X/O 2 m, 215.-mm Stab Nozzles 20x3 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 105.4 Active Pits 100.3	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 177.8	Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m	Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³	Pump stk/min	77@97%	0@97%
			Flow Rate	1 m³/min	
			Pump Pressure	2100 kPa	
			Bottoms Up	54.7 min	4216 stk
			Total Circulation	168.4 min	12965 stk
MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 23:00		Products	Size	Amount
FlowLine Temp	°C 21		DRILL WATER	1. M3 TK	0.07
Depth/TVD	m 2332/3468		CLEAN UP	18.93 LT CN	1
Mud Weight /Temp	kg/m³ 1165.0@20		ENGINEERING	1. EA	1
Funnel Viscosity	s/L 37		DUO-VIS	11.34 KG BG	1
Rheology Temp	°C 20		SAFE-SOLV OM	208.1 LT DM	1
R600/R300	15/10				
R200/R100	8/5				
R6/R3	2/1				
PV	mPa·s 5				
YP	Pa 2.5				
10s/10m/30m Gel	Pa 2/5/				
API Fluid Loss	cc/30min 24				
HTHP Fluid Loss	cc/30min .0@				
Cake APT/HT	mm 1/				
Solids	%Vol 10		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol /90		Type	Model/Size	Hrs Used
Sand	%Vol		Shaker 1	120/120/80	
MBT	kg/m³ 10		Shaker 2	120/120/80	
pH / Temp	8.5@20		Centrifuge 1 UF (kg/m3)		
Alkal Mud (Pm)			Centrifuge 2 (kg/m3)		
Pf/Mf	.05/2.00		Centrifuge OF (kg/m3)		
Chlorides	mg/L 30000				
Hardness (Ca++)	800				
Suction Temp	Celcius 20.				
			MUD PROPERTY SPECS		
			Weight	1150	Actual
			Viscosity	40	37
Reserve Volume	m³ 132		Filtrate	<20	24
REMARKS AND TREATMENT			REMARKS		
Conitnue slowly reaming down monitoring torques & string weights. Density stable @ 1165 kg/m3. Degasser was circulated while reaming. 28m3 of 1125 kg/m3 Kill mud isolated in premix tank #4.			Finish POOH. Attempt to pressure test casing to 8000 KPa . Pressure test failed. Make up New BHA with stabilizer and RIH to 2330m and and circulate BU. wash down to 2332.8m & monitor torque and weight. Slowly start reaming down in 0.5m increments. Conitnue reaming down in 0.5 & 0.2m increments closley monitoring torque & string weight		
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS		
Rig Up/Service	1	Oil Added Water Added NaCl 1. / 34.1 KCl 0.5/ 13.8	np/na	0.585/0.459	
Drilling		Mud Received Low Gravity 8.4/ 218.2	Kp/Ka	0.133/0.242	
Tripping	11	Mud Returned Bentonite 0.047619048	Bit Pressure Loss %	225 / 10.7	
Non-Productive Tim		Shakers Drill Solids 4.9/ 127.4	Bit HHP/HSI	4 / 0.1	
Reaming	12	Evaporation Weight Material NA/ NA	Jet Velocity	19	
BOP NU		Centrifuge Chemical Conc - / 95.	Va Pipe	41.4	
BOP Testing		Formation Inert/React 11.3218	Va Collars	69.4	
		Left in Hole Average SG 2.6	Cva Pipe	40	
		Haul Off (Pits)	Cva Collars	48	
		Sent to Storage	ECD at Shoe		
		Other	ECD at TD	1188.37	
		Left Behind Casing			
M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST	
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$4,466.23	\$45,430.27	



WATER-BASED MUD REPORT No. 22

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/1/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill out cmt/plug

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA
1936 m, 127.-mm DP 335 m, 127.-mm DP 1 m, 164.-mm x/O 64 m, 165.-mm DC 1 m, 172.-mm X/O 2 m, 215.-mm Stab Nozzles 20x3 mm	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 103	Active Pits 95.3	Pump Make EMSCO FB-1600
		Total Circulating Volume 173.7		Pump Liner x Stk 140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66
		Volume Drilled Last 24 hr m³		Pump stk/min 107@97%
				Flow Rate 1 m³/min
				Pump Pressure 4200 kPa
				Bottoms Up 39.9 min 4274 stk
				Total Circulation 118.6 min 12690 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 21:00			Products	Size	Amount
FlowLine Temp	°C	21		ENGINEERING	1. EA	2
Depth/TVD	m	2359/				
Mud Weight /Temp	kg/m³	1145.0@20				
Funnel Viscosity	s/L	35				
Rheology Temp	°C	20				
R600/R300		14/10				
R200/R100		8/5				
R6/R3		2/1				
PV	mPa.s	4				
YP	Pa	3				
10s/10m/30m Gel	Pa	2/5/				
API Fluid Loss	cc/30min	30				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	9				
Oil/Water	%Vol	/91				
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³	10		Type	Model/Size	Hrs Used
pH / Temp		8.3@20		Shaker 1	120/120/120	
Alkal Mud (Pm)				Shaker 2	120/120/120	
Pf/Mf		.05/2.00		Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	30000		Centrifuge 2 (kg/m3)		
Hardness (Ca++)		800		Centrifuge OF (kg/m3)		
Suction Temp	Celsius	20.				
				MUD PROPERTY SPECS		
				Weight	1150	1145.0
				Viscosity	40	35
Reserve Volume	m³	134		Filtrate	<20	30

REMARKS AND TREATMENT	REMARKS
Prepare sweep/slug (Xarvis/Calcarb) to pump after plug drilled out. Check density at Shaker Headerbox and Flowline (1145 kg/m3 at both sources). Review Shaker screen designations (Mesh size vs API) and post 'screen designation table'	Continue drilling out cement/plug.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service		NaCl	np/na
Drilling	24	Water Added	0.5/ 14.1
Tripping		KCl	6.7/ 173.9
Non-Productive Tin		Low Gravity	Bit Pressure Loss %
Reaming	1.5	Bentonite	426 / 10.1
BOP NU		Drill Solids	Bit HHP/HSI
BOP Testing		Evaporation	10 / 0.5
		Shakers	Jet Velocity
		Weight Material	26
		Chemical Conc	Va Pipe
		Inert/React	57.4
		Average SG	Va Collars
			96.2
			Cva Pipe
			40
			Cva Collars
			49
			ECD at Shoe
			1178.46
			ECD at TD

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Jody Kereliuk 709-690-1077		790-754-9001	\$1,800.00	\$47,230.27



WATER-BASED MUD REPORT No. 24

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 9/3/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** RIH w/ BHA

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
1954 m, 127.-mm DP 414 m, 89.-mm HWDP 1 m, 119.-mm Bit Sub m, 159.-mm Bit m, -mm m, -mm Nozzles 20x3 mm Bit 159-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		104.8	108.1	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		188.4		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr		Flow Rate	m ³ /min	
m		Pump Pressure	kPa			
Volume Drilled Last 24 hr		Bottoms Up				
m ³		Total Circulation				

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 21:00			Products	Size	Amount
FlowLine Temp	°C	21		ENGINEERING	1. EA	2
Depth/TVD	m	2359/				
Mud Weight /Temp	kg/m ³	1145.0@20				
Funnel Viscosity	s/L	35				
Rheology Temp	°C	20				
R600/R300		14/10				
R200/R100		8/5				
R6/R3		2/1				
PV	mPa.s	4				
YP	Pa	3				
10s/10m/30m Gel	Pa	2/5/				
API Fluid Loss	cc/30min	30				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	9				
Oil/Water	%Vol	/91				
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m ³	10		Type	Model/Size	Hrs Used
pH / Temp		8.3@20		Shaker 1	120/120/120	6.0
Alkal Mud (Pm)				Shaker 2	120/120/120	6.0
Pf/Mf		.05/2.00		Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	30000		Centrifuge 2 (kg/m3)		
Hardness (Ca++)		800		Centrifuge OF (kg/m3)		
Suction Temp	Celcius	20.				

MUD PROPERTY SPECS				Actual		
Weight		1150				1145.0
Viscosity		40				35
Filtrate		<20				30

REMARKS AND TREATMENT	REMARKS
Conducted wellsite inventory check. Carried out handover with relieving Mud Engineer.	L/D BHA. Pressured tested BOP's. P/U new BHA. Presently RIH with same.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.25	Oil Added	NaCl	1.1/ 34.7	np/na	0.485/0.459
Drilling		Water Added	KCl	0.5/ 14.1	Kp/Ka	0.248/0.242
Tripping	7.75	Mud Received	Low Gravity	6.7/ 173.9	Bit Pressure Loss %	/ 1.
Non-Productive Tim		Mud Returned	Bentonite	0.1/ 1.4	Bit HHP/HSI	/ 1.
Reaming		Shakers	Drill Solids	2.9/ 77.5	Jet Velocity	
BOP NU	3	Evaporation	Weight Material	NA/ NA	Va Pipe	
BOP Testing	5	Centrifuge	Chemical Conc	- / 95.	Va Collars	
M/U BHA	2.75	Formation	Inert/React	6.8854	Cva Pipe	40
Condition Mud	5.25	Left in Hole	Average SG	2.7	Cva Collars	49
		Haul Off (Pits)			ECD at Shoe	
		Sent to Storage			ECD at TD	1145
		Other				
		Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney		790-754-9001	\$1,800.00	\$51,311.47



WATER-BASED MUD REPORT No. 29

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 3482 m / 3468 m Date : 9/8/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Ream/Clean Hole
--	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1817 m, 127.-mm DP 1100 m, 88.9-mm DP 1 m, 120.-mm X/O 405 m, 88.9-mm HWDP 9 m, 121.-mm MudM m, 156.-mm Bit Nozzles 18x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		103.1	117	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		217.2		Pump stk/min	93@97%	0@97%
Depth Drilled Last 24 hr		Flow Rate		1 m³/min		
m		Pump Pressure		15200 kPa		
Volume Drilled Last 24 hr		Bottoms Up		61.5 min 5716 stk		
m³		Total Circulation		170.3 min 15838 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 16:15	FL 9:30		Products	Size	Amount
FlowLine Temp °C	27	26		SAWDUST	7. KG BG	10
Depth/TVD m	3482/	3462/		POLYPAC UL	22.68 KG BG	2
Mud Weight /Temp kg/m³	1170.0@26	1170.0@25		PULPRO 10	22.68 KG BG	60
Funnel Viscosity s/L	54	48		PULPRO 30	22.68 KG BG	30
Rheology Temp °C	26	25		ENGINEERING	1. EA	1
R600/R300	64/50	63/49		XANVIS	25. KG BG	6
R200/R100	44/36	42/34		DRILLWATER	1. M3 TK	5.42
R6/R3	18/16	17/15				
PV mPa.s	14	14				
YP Pa	18	17.5				
10s/10m/30m Gel Pa	8/11/	8/11/				
API Fluid Loss cc/30min	14	16				
HTHP Fluid Loss cc/30min	.0@	.0@				
Cake APT/HT mm	1/	1/				
Solids %Vol	10	10				
Oil/Water %Vol	/90	/90				

				SOLIDS CONTROL EQUIPMENT Last 24 hr		
				Type	Model/Size	Hrs Used
				Shaker 1	120/120/20	24.0
				Shaker 2	120/120/120	24.0
				Centrifuge 1 UF (kg/m3)		
				Centrifuge 2 (kg/m3)		
				Centrifuge OF (kg/m3)		
MUD PROPERTY SPECS						
				Weight	1150	1170.0
				Viscosity	40	54
				Filtrate	<20	14

REMARKS AND TREATMENT	REMARKS
At 3482 m pumped Tandem Sweep. Circ OOH at 1.3 m³/min. Pumped an additional Tandem Sweep at 3482 m and circ OOH at 1.3 m³/min. No significant increase in returns on both sweeps. Hole appears to be cleaning with increased YP. Treated active with an additional 0.5 kg/m³ Xanvis and 0.1 kg/m³ PolyPac UL. Pumped tandem sweep after cleaning/reaming to btm. Pump trip slug. Commenced POOH & encounter tight hole f/ 3480 to 3446m. Pump second trip slug.	Completed washing/reaming to btm. At 3482 m pumped Tandem Sweep & circ OOH at 1.3 m³/min. Pumped an additional Tandem at 3482 m & circ OOH. Conducted W/T from 3482 to 3462 m. Circ & condition hole at 3462 m. Ran back to btm from 3462 to 3481.5 m. Tagged debris at 3481.5m, reamed/cleaned same to 3482.4 m. Pumped sweep & circ same aOOH at 1.2 m³/min. Flow check. Commenced POOH. Encountered tight hole from 3480 to 3446 m. Work pipe through same.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added	NaCl	1.1/ 37.2	np/na 0.356/0.231
Drilling		Water Added	KCl	0.5/ 13.8	Kp/Ka 2.771/5.605
Tripping		Mud Received	Low Gravity	8.1/ 209.7	Bit Pressure Loss % 503 / 3.3
Non-Productive Tim		Mud Returned	Bentonite	0/ 0.3	Bit HHP/HSI 11 / 0.5
Wash/Ream	9.25	Shakers	Drill Solids	4.2/ 114.4	Jet Velocity 28
Condition Hole	7.25	Evaporation	Weight Material	NA/ NA	Va Pipe 79.5
Back Ream		Centrifuge	Chemical Conc	- / 95.	Va Collars 118.6
M/U BHA		Formation	Inert/React	7.8243	Cva Pipe 145
Circulate bottoms u	2.5	Left in Hole	Average SG	2.7	Cva Collars 155
Wiper Trip	4.5	Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD 1276.92
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney 709-727-9168		790-754-9001	\$6,171.50	\$94,883.88



WATER-BASED MUD REPORT No. 34

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/13/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Circulating

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA	
1901 m, 127.-mm DP 1100 m, 88.9-mm DP 1 m, 160.-mm X/O 335 m, 88.9-mm HWDP 19 m, 121.-mm Monel 9 m, 124.-mm MudM Nozzles 12x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600
	244.-mm @2509 m (2509 TVD)	102.8	109.8	Pump Liner x Stk	140x305 mm
	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66
		210.4		Pump stk/min	60@97%
		Depth Drilled Last 24 hr		Flow Rate	1 m³/min
		m		Pump Pressure	10500 kPa
		Volume Drilled Last 24 hr		Bottoms Up	95.7 min 5742 stk
		m³		Total Circulation	257.5 min 15451 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 19:45	Pit #3 10:30	Products	Size	Amount
FlowLine Temp	°C	19	ENGINEERING	1. EA	1
Depth/TVD	m	3301/3482/			
Mud Weight /Temp	kg/m³	1160.0@18			
Funnel Viscosity	s/L	38			
Rheology Temp	°C	18			
R600/R300		22/15			
R200/R100		11/7			
R6/R3		2/1			
PV	mPa·s	7			
YP	Pa	4			
10s/10m/30m Gel	Pa	1/1/			
API Fluid Loss	cc/30min	28			
HTHP Fluid Loss	cc/30min				
Cake APT/HT	mm	2/			
Solids	%Vol	11			
Oil/Water	%Vol	1/89			
Sand	%Vol				
MBT	kg/m³	13			
pH / Temp		8.0@18			
Alkal Mud (Pm)					
Pf/Mf		.02/2.30			
Chlorides	mg/L	33000			
Hardness (Ca++)		1800			
Suction Temp	Celcius	18.			

MUD PROPERTY SPECS			Actual	
Weight		1150		1160.0
Viscosity		40		38
Reserve Volume	m³	141	Filtrate	<20

REMARKS AND TREATMENT	REMARKS
Monitor density & volumes. No treatments made to mud today.	Continue POOH w/ DST Tools to 1660 m. Encounter gas cut fluid. Reverse circ out at 0.4 m³/min. Complete POOH flow checking well. Function blind rams. Standby for orders. P/U BHA & M/U bit, mud motor & monels. Test mud motor. RIH to 3292m & wash/ream to 3301m. Circ & condition at 1.1 m³/min. Shut in well & circ via choke at 0.8 m³/min. Complete circ gas OOH. Open well & circ via flowline washing/reaming to 3365m at 1.2 m³/min. Shut in well & circ via choke at 0.8 m³/min.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	0.25	Oil Added	NaCl
Drilling		Water Added	1.2/ 38.7
Tripping	11.25	Mud Received	KCl
Non-Productive Tim		Mud Returned	Low Gravity
Wash/Ream	3.25	Shakers	7.7/ 200.6
Wait on orders	3.75	Evaporation	Bentonite
DST's et al		Centrifuge	0.1/ 1.4
M/U / P/U BHA	1.75	Formation	Drill Solids
Safety Meetings	0.25	Left in Hole	3.9/ 104.1
Circulate	2.5	Haul Off (Pits)	Weight Material
		Sent to Storage	NA/ NA
		Other	Chemical Conc
		Left Behind Casing	- / 95.
			Inert/React
			7.1212
			Average SG
			2.7
			Va Pipe
			50.9
			Va Collars
			116.1
			Cva Pipe
			49
			Cva Collars
			69
			ECD at Shoe
			1175.35
			ECD at TD
			1175.92

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney 709-727-9168		790-754-9001	\$900.00	\$112,113.09



WATER-BASED MUD REPORT No. 35

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor: Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 3482 m / 3468 m Date : 9/14/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Wash/Ream to bottom
---	--	--

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA	
1935 m, 127.-mm DP 1100 m, 88.9-mm DP 1 m, 160.-mm X/O 221 m, 88.9-mm HWDP 4 m, 120.-mm Jars 110 m, 88.9-mm HWDP Nozzles 12x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600 EMSCO FB-1600
		102.6	107.6	Pump Liner x Stk	140x305 mm 140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66 13.66
		208.6		Pump stk/min	86@97% 0@97%
		Depth Drilled Last 24 hr		Flow Rate	1 m³/min
m		Pump Pressure	16900 kPa		
Volume Drilled Last 24 hr		Bottoms Up	66.7 min 5732 stk		
m³		Total Circulation	177.5 min 15261 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 20:30	FL 10:30		Products	Size	Amount
FlowLine Temp	°C	24	23	ENGINEERING	1. EA	1
Depth/TVD	m	3399/	3385/			
Mud Weight /Temp	kg/m³	1160.0@23	1160.0@22			
Funnel Viscosity	s/L	38	39			
Rheology Temp	°C	23	22			
R600/R300		23/15	24/15			
R200/R100		11/7	11/7			
R6/R3		2/1	2/1			
PV	mPa·s	8	9			
YP	Pa	3.5	3			
10s/10m/30m Gel	Pa	1/3/	1/3/			
API Fluid Loss	cc/30min	30	30			
HTHP Fluid Loss	cc/30min	.0@	.0@			
Cake APT/HT	mm	1.5/	1.5			
Solids	%Vol	12	12			
Oil/Water	%Vol	0.5/87.5	0.5/87.5			
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³	14	14	Type	Model/Size	Hrs Used
pH / Temp		8.0@23	8.0@22	Shaker 1	120/120/200	24.0
Alkal Mud (Pm)				Shaker 2	120/120/120	24.0
Pf/Mf		.01/2.30	.02/2.45	Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	33000	33000	Centrifuge 2 (kg/m3)		
Hardness (Ca++)		1900	1900			
Suction Temp	Celcius	23.	22.	Centrifuge OF (kg/m3)		
				MUD PROPERTY SPECS		
				Weight	1150	1160.0
				Viscosity	40	38
Reserve Volume	m³	142.7		Filtrate	<20	30

REMARKS AND TREATMENT	REMARKS
No treatments made to system today.	Complete circulating gas out via choke. Continue washing/reaming from 3365 to 3399m. Complete rig service. Function annular rams.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added		NaCl	1.2/ 38.7	np/na	0.617/0.555
Drilling		Water Added		KCl	0.5/ 13.8	Kp/Ka	0.164/0.207
Tripping		Mud Received		Low Gravity	7.7/ 200.6	Bit Pressure Loss %	2144 / 12.7
Non-Productive Tim		Mud Returned		Bentonite	0.1/ 2.6	Bit HHP/HSI	42 / 1.9
Wash/Ream	23	Shakers	0.4	Drill Solids	3.8/ 103.	Jet Velocity	58
Wait on orders		Evaporation		Weight Material	NA/ NA	Va Pipe	73.3
DST's et al		Centrifuge		Chemical Conc	- / 95.	Va Collars	167
M/U / P/U BHA		Formation		Inert/React	6.5411	Cva Pipe	49
Safety Meetings		Left in Hole		Average SG	2.7	Cva Collars	69
Circulate	0.5	Haul Off (Pits)				ECD at Shoe	1180.86
		Sent to Storage				ECD at TD	1183.2
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney 709-727-9168		790-754-9001	\$900.00	\$113,013.09



WATER-BASED MUD REPORT No. 36

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Well Name : Port au Port #1 ST-3H
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Field/Area : Western NL, Canada
Description : GHS-0010-ICO-0066-PCM
Location : NAD27
Water Depth : 0 m
Rig Name : Nabors C45E

Depth/TVD : 3482 m / 3468 m
Date : 9/15/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : RIH



WATER-BASED MUD REPORT No. 37

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 9/16/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Monitor Well

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1769 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
1100 m, 88.9.-mm DP	244.-mm @2509 m (2509 TVD)	103.4	98.1	Pump Liner x Stk	140x305 mm	140x305 mm
1 m, 160.-mm X/O	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
304 m, 88.9.-mm HWDP		197.7		Pump stk/min	0@97%	0@97%
4 m, 120.-mm Jars		Depth Drilled Last 24 hr		Flow Rate	m³/min	
28 m, 88.9.-mm HWDP		m		Pump Pressure	kPa	
Nozzles 0 mm		Volume Drilled Last 24 hr		Bottoms Up		
Bit 156.-mm 0		m³		Total Circulation		

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 11:00		Products	Size	Amount
FlowLine Temp	°C	21	ENGINEERING	1. EA	2
Depth/TVD	m	3364/			
Mud Weight /Temp	kg/m³	1160.0@20			
Funnel Viscosity	s/L	38			
Rheology Temp	°C	20			
R600/R300		23/14			
R200/R100		11/7			
R6/R3		2/1			
PV	mPa.s	9			
YP	Pa	2.5			
10s/10m/30m Gel	Pa	1/3/			
API Fluid Loss	cc/30min	30			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	2/			
Solids	%Vol	11.5			
Oil/Water	%Vol	0.5/88			
Sand	%Vol				
MBT	kg/m³	14			
pH / Temp		8.0@20			
Alkal Mud (Pm)					
Pf/Mf		.01/2.30			
Chlorides	mg/L	33000			
Hardness (Ca++)		1900			
Suction Temp	Celcius				

SOLIDS CONTROL EQUIPMENT Last 24 hr		
Type	Model/Size	Hrs Used
Shaker 1	120/120/200	21.0
Shaker 2	120/120/120	21.0
Centrifuge 1 UF (kg/m3)		
Centrifuge 2 (kg/m3)		
Centrifuge OF (kg/m3)		

MUD PROPERTY SPECS		Actual
Weight	1150	1160.0
Viscosity	40	38
Filtrate	<20	30

REMARKS AND TREATMENT	REMARKS
Mud properties remain stable while circulating on top of fish. Shakers clean; discontinue circulating and wait on cementer.	Continue RIH open-ended to 3339m. Condition mud & circulate B/U. Wash in hole from 3339 tagging fish at 3363m. Push fish to 3364.5m. Circulate & clean on top of fish. Monitor well; wait on cementer.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added	NaCl	1.2/ 38.7	np/na
Drilling		Water Added	KCl	0.5/ 13.8	Kp/Ka
Tripping	1	Mud Received	Low Gravity	7.7/ 200.6	Bit Pressure Loss %
Non-Productive Tin		Mud Returned	Bentonite	0.1/ 2.6	Bit HHP/HSI
Wash/Ream		Shakers	Drill Solids	3.8/ 103.	Jet Velocity
Wait on Cementer	2.75	Evaporation	Weight Material	NA/ NA	Va Pipe
Wiper Trip		Centrifuge	Chemical Conc	- / 95.	Va Collars
M/U / P/U BHA		Formation	Inert/React	6.5411	Cva Pipe
Safety Meetings		Left in Hole	Average SG	2.7	Cva Collars
Circulate	19.75	Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			1160
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney 709-727-9168		790-754-9001	\$1,800.00	\$116,243.13



WATER-BASED MUD REPORT No. 38

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/17/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Squeeze Plug

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
1204 m, 127.-mm DP 1100 m, 88.9-mm DP 1 m, 160.-mm X/O 304 m, 88.9-mm HWDP 4 m, 120.-mm Jars 28 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm O	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 105.7	Active Pits 106.6	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 195.9		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	13.66
		Volume Drilled Last 24 hr m ³		Pump stk/min 0@97%	0@97%	0@97%
				Flow Rate m ³ /min		
				Pump Pressure kPa		
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 17:50	FL 11:00		Products	Size	Amount
FlowLine Temp °C	19	21		ENGINEERING	1. EA	2
Depth/TVD m	2926/	3364/		SODIUM BICARBONATE	50. LB BG	3
Mud Weight /Temp kg/m ³	1160.0@19	1160.0@20		DRILLWATER	1. M3 TK	7
Funnel Viscosity s/L	36	38				
Rheology Temp °C	20	20				
R600/R300	16/10	23/14				
R200/R100	9/6	11/7				
R6/R3	2/1	2/1				
PV mPa.s	6	9				
YP Pa	2	2.5				
10s/10m/30m Gel Pa	1/2/	1/3/				
API Fluid Loss cc/30min	34	30				
HTHP Fluid Loss cc/30min	.0@	.0@				
Cake APT/HT mm	1/	2/				
Solids %Vol	11.5	11.5				
Oil/Water %Vol	0.5/88	0.5/88				

MUD PROPERTY SPECS				Actual		
				Weight	1150	1160.0
Reserve Volume m ³	150			Viscosity	40	36
				Filtrate	<20	34

REMARKS AND TREATMENT	REMARKS
Perform cement plug procedure as per Schlumberger/DLMC (Yield Point @ 2 Pa prior to job). Monitor pit volumes prior to, during and displacement; no losses observed and no traces of cement observed on bottoms up, after 15 stands pulled (ref. Remarks section). Prepare to build/pump Inhibitor Pill with 10 l/m3 Conqor 404 and 0.5 kg/m3 Oxygen Scavenger. 0.7 m3 loss represents, squeeze.	Continue to monitor well on trip tank while wait on cementer. Circulate/Wash from 3291m to 3365m (Top of fish). Rig up cementers and pump a total of 7.0 m3 of drill water (ahead and behind of plug) plus 4.5 m3 of 1900 Class G Cement. POOH 15 Stands (5 min/stand) and conventionally circulate annular and string volume. No traces of cement observed at shakers/headerbox. Continue to squeeze cement.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m ³)		SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added		NaCl	1. / 32.1	np/na	0.678/0.511
Drilling		Water Added		KCl	0.8/ 22.2	Kp/Ka	0.074/0.222
Tripping		Mud Received		Low Gravity	7.4/ 193.4	Bit Pressure Loss %	/ 1.
Non-Productive Tim		Mud Returned		Bentonite	0.1/ 3.5	Bit HHP/HSI	/ 1.
Monitor Well	9.5	Shakers		Drill Solids	3.5/ 95.	Jet Velocity	
Wait on Cementer		Evaporation		Weight Material	NA/ NA	Va Pipe	
Squeeze Cement	4.75	Centrifuge		Chemical Conc	- / 95.	Va Collars	
Cementing	4.25	Formation	0.7	Inert/React	6.029	Cva Pipe	38
Safety Meetings	0.25	Left in Hole		Average SG	2.7	Cva Collars	45
Circulate	5	Haul Off (Pits)				ECD at Shoe	
		Sent to Storage				ECD at TD	1160
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Darryl Diamond 709-727-1614 Sean Penney 709-727-9168		790-754-9001	\$1,883.94	\$118,127.07



WATER-BASED MUD REPORT No. 39

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/18/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA			
995 m, 88.9-mm DP m, -mm 1 m, 160.-mm X/O 304 m, 88.9-mm HWDP 4 m, 120.-mm Jars 28 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm Open Ended	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		111	101.2	Pump Liner x Stk		140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk		13.66	13.66
		151.6		Pump stk/min		0@97%	0@97%
		Depth Drilled Last 24 hr		Flow Rate		m ³ /min	
m		Pump Pressure		kPa			
Volume Drilled Last 24 hr		Bottoms Up					
m ³		Total Circulation					

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	FL 14:00			Products	Size		Amount
FlowLine Temp	°C	19		ENGINEERING	1. EA		1
Depth/TVD	m	3317/		SODIUM BICARBONATE	50. LB BG		7
Mud Weight /Temp	kg/m ³	1160.0@19					
Funnel Viscosity	s/L	36					
Rheology Temp	°C	20					
R600/R300		15/9					
R200/R100		6/4					
R6/R3		2/1					
PV	mPa.s	6					
YP	Pa	1.5					
10s/10m/30m Gel	Pa	1/1/					
API Fluid Loss	cc/30min	34					
HTHP Fluid Loss	cc/30min	.0@					
Cake APT/HT	mm	1/					
Solids	%Vol	11.5					
Oil/Water	%Vol	1/88					
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr			
MBT	kg/m ³	14		Type	Model/Size		Hrs Used
pH / Temp		10.0@20		Shaker 1	120/120/200		15.0
Alkal Mud (Pm)				Shaker 2	120/120/120		15.0
Pf/Mf		.20/2.20		Centrifuge 1 UF (kg/m3)			
Chlorides	mg/L	33000		Centrifuge 2 (kg/m3)			
Hardness (Ca++)		880		Centrifuge OF (kg/m3)			
Suction Temp	Celcius	19.					
				MUD PROPERTY SPECS			
				Weight	1150		Actual
				Viscosity	40		1160.0
Reserve Volume	m ³	147		Filtrate	<20		34

REMARKS AND TREATMENT	REMARKS
As per Remarks Section, staged in the hole and reverse circulated at mentioned depths 2 x Bottoms up. Each stage produced trace cement/fines at shakers. Maximum density observed at Shaker box was 1170 kg/m3 (10 kg/m3 over active mud). Pretreated mud at each stage with Sodium Bicarb (~2.5 kg/m3 in system). Mud properties stable with reduced Calcium Ion and pH increase to 10. No signs of 'burnt' Polymers while circulating. Clean up Shakers/shaker box/bellies of residual cement.	Attempt to find/tag top of cement plug. RIH to 3263m, 3276m, 3302m, 3317m, and 3345m; Reverse circulate at each interval (2xBottoms up) to clean DP residual cement. RIH to 3357 m and apply 15000 daN to Cement Top. POOH.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.25	Oil Added	NaCl	1./ 32.1	np/na	0.737/0.395
Drilling		Water Added	KCl	0.8/ 22.2	Kp/Ka	0.046/0.268
Tripping	7.5	Mud Received	Low Gravity	7.4/ 193.4	Bit Pressure Loss %	/ 1.
Non-Productive Tim		Mud Returned	Bentonite	0.1/ 3.5	Bit HHP/HSI	/ 1.
Monitor Well		Shakers	Drill Solids	3.5/ 95.	Jet Velocity	
Wait on Cementer		Evaporation	Weight Material	NA/ NA	Va Pipe	
Squeeze Cement	3.25	Centrifuge	Chemical Conc	- / 95.	Va Collars	
Cementing		Formation	Inert/React	6.029	Cva Pipe	34
Safety Meetings		Left in Hole	Average SG	2.7	Cva Collars	34
Reverse Circulate	13	Haul Off (Pits)			ECD at Shoe	
		Sent to Storage			ECD at TD	1160
		Other				
		Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D. Diamond/J. Kerelik S. Penney	709-727-1614	709-754-9001	\$1,095.86	\$119,222.93



WATER-BASED MUD REPORT No. 42

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/21/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH with Bridge Plug

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA	
1736 m, 127.-mm DP 1 m, 172.-mm XO 18 m, 171.-mm DC m, 172.-mm XO m, 170.-mm XO m, 120.-mm XO Nozzles 0 mm Bit 156-mm Open Ended	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600
	244.-mm @2509 m (2509 TVD)	107.1	104.6	Pump Liner x Stk	140x305 mm
	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66
		164.2		Pump stk/min	0@97%
		Depth Drilled Last 24 hr	m³/min		
		m		Pump Pressure	kPa
	Volume Drilled Last 24 hr	m³		Bottoms Up	
				Total Circulation	

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 8:00		Products	Size	Amount
FlowLine Temp	°C	19	CONGOR 404	208.1 LT DM	1
Depth/TVD	m	2916/	PULPRO 10	22.68 KG BG	60
Mud Weight /Temp	kg/m³	1160.0@19	ENGINEERING	1. EA	1
Funnel Viscosity	s/L	35	SAFE-SCAV CA	15. LB BG	1
Rheology Temp	°C	20	DRILLWATER	1. M3 TK	3.5
R600/R300		15/9			
R200/R100		6/4			
R6/R3		2/1			
PV	mPa·s	6			
YP	Pa	1.5			
10s/10m/30m Gel	Pa	1/1/			
API Fluid Loss	cc/30min	34			
HTHP Fluid Loss	cc/30min				
Cake APT/HT	mm	1/			
Solids	%Vol	12			
Oil/Water	%Vol	0.5/87.5			
Sand	%Vol				
MBT	kg/m³	14			
pH / Temp		10.0@20			
Alkal Mud (Pm)					
Pf/Mf		.20/2.20			
Chlorides	mg/L	33000			
Hardness (Ca++)		1020			
Suction Temp	Celcius	19.			

SOLIDS CONTROL EQUIPMENT Last 24 hr			MUD PROPERTY SPECS		
Type	Model/Size	Hrs Used	Weight		Actual
Shaker 1	120/120/200	1.0	1150		1160.0
Shaker 2	120/120/120	1.5	Viscosity	40	35
Centrifuge 1 UF (kg/m3)			Filtrate	<20	34
Centrifuge 2 (kg/m3)					
Centrifuge OF (kg/m3)					

REMARKS AND TREATMENT	REMARKS
Spot Corrosion Inhibitor Pill from cement plug top 2916 m to 2300m (proposed top of second 9 5/8 composite plug). Pill consistency; 13.5 m3, with 14 l/mi3 Conqor 404 plus 0.5 kg/m3 Oxygen Scavenger (Safe Scav). Pump 3.5 m3, 1350 kg/m3 Calcium Carbonate slug. Transfer mud to Flocc tank for temporary storage (to prevent cross contamination with Inhibitor Pill). Plan to transfer Flocc tank mud to Farm tank for reserve mud. Mud properties remain stable.	RIH to 2912m, set 5 kdaN on plug, reverse circulate with med/hard cement observed at shakers. RIH to 2916.4m, set 15 kdaN on plug. Mix/Spot Corrosion Inhibitor Pill, pump slug, POOH and L/D 3.5" DP. P/U BHA and RIH with Bridge Plug.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added	NaCl	1./ 32.1	np/na
Drilling		Water Added	KCl	0.8/ 22.2	Kp/Ka
Tripping	14.5	Mud Received	Low Gravity	7.4/ 193.4	Bit Pressure Loss %
Non-Productive Tim		Mud Returned	Bentonite	0.1/ 3.5	Bit HHP/HSI
Monitor Well	3.25	Shakers	Drill Solids	3.5/ 95.	Jet Velocity
Wait on Cementer		Evaporation	Weight Material	NA/ NA	Va Pipe
Squeeze Cement	4.5	Centrifuge	Chemical Conc	- / 95.	Va Collars
Cementing		Formation	Inert/React	6.029	Cva Pipe
Safety Meetings		Left in Hole	Average SG	2.7	Cva Collars
Reverse Circulate	1.5	Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond/J.Kereliuk S.Penney	709-727-1614	709-754-9001	\$4,159.88	\$125,291.89



WATER-BASED MUD REPORT No. 43

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3482 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 9/22/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** POOH

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)	CIRCULATION DATA	
2265 m, 127.-mm DP 1 m, 172.-mm XO 18 m, 171.-mm DC m, 172.-mm XO m, 170.-mm XO m, 120.-mm XO Nozzles 0 mm Bit 156-mm Open Ended	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 104.9 Active Pits 107.4 Total Circulating Volume 184.9	Pump Make	
			EMSCO FB-1600	
		Pump Liner x Stk	140x305 mm	140x305 mm
		Pump Capacity L/stk	13.66	13.66
		Pump stk/min	0@97%	0@97%
Depth Drilled Last 24 hr	m	Flow Rate	m³/min	
Volume Drilled Last 24 hr	m³	Pump Pressure	kPa	
		Bottoms Up		
		Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 11:00			Products	Size	Amount
FlowLine Temp	°C	19		PULPRO 30	22.68 KG BG	60
Depth/TVD	m	2278/		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1160.0@19				
Funnel Viscosity	s/L	35				
Rheology Temp	°C	20				
R600/R300		15/9				
R200/R100		6/4				
R6/R3		2/1				
PV	mPa.s	6				
YP	Pa	1.5				
10s/10m/30m Gel	Pa	1/1/				
API Fluid Loss	cc/30min	34				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	12				
Oil/Water	%Vol	0.5/87.5		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol			Type	Model/Size	Hrs Used
MBT	kg/m³	14		Shaker 1	120/120/200	
pH / Temp		10.0@20		Shaker 2	120/120/120	
Alkal Mud (Pm)						
Pf/Mf		.20/2.20		Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	33000		Centrifuge 2 (kg/m3)		
Hardness (Ca++)		1020		Centrifuge OF (kg/m3)		
Suction Temp	Celcius	19.				
				MUD PROPERTY SPECS		
				Weight	1150	Actual 1160.0
				Viscosity	40	35
Reserve Volume	m³	174		Filtrate	<20	34

REMARKS AND TREATMENT	REMARKS
No change in gain/loss surface volume; mud properties stable. Troubleshoot eChoke with Swaco Rep. Perform physical check on inventory and adjust as per count. Side Track Interval to begin when RIH with Mill Assembly. Losses represent mud left behind casing (Top plug to cement plug).	RIH with Bridge Plug, set at 2358m , POOH. RIH with Bridge Plug #2, set at 2287m. Pressrue test plug/annular. POOH.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.75	Oil Added Water Added	NaCl KCl	1./ 32.1 0.8/ 22.2
Drilling		Mud Received	Low Gravity	7.4/ 193.4
Tripping	19	Mud Returned	Bentonite	0.1/ 3.5
Non-Productive Tin		Shakers	Drill Solids	3.5/ 95.
BOP Testing	4.25	Evaporation	Weight Material	NA/ NA
Wait on Cemente		Centrifuge	Chemical Conc	- / 95.
Squeeze Cement		Formation	Inert/React	6.029
Cementing		Left in Hole	Average SG	2.7
Safety Meetings		Haul Off (Pits)		
Reverse Circulate		Sent to Storage		
		Other		
		Left Behind Casing		

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Diamond/J.Kereliuk S.Penney	709-727-1614	709-754-9001	\$1,657.20	\$126,949.09



WATER-BASED MUD REPORT No. 44

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor: Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 3482 m / 3468 m Date : 9/23/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : RIH w/Mill/Scraper
---	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA	
1921 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600
1 m, 172.-mm XO	244.-mm @2509 m (2509 TVD)	106.3	108.4	Pump Liner x Stk	140x305 mm 140x305 mm
18 m, 171.-mm DC	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66 13.66
m, -mm XO		174.3		Pump stk/min	0@97% 0@97%
1 m, -mm Bit Sub		Depth Drilled Last 24 hr		Flow Rate	m³/min
1 m, -mm XO		m		Pump Pressure	kPa
Nozzles 0 mm		Volume Drilled Last 24 hr		Bottoms Up	
Bit 156-mm Gauge Mill		m³		Total Circulation	

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 19:00		Products	Size	Amount
FlowLine Temp	°C 19		ENGINEERING	1. EA	1
Depth/TVD	m 1000/				
Mud Weight /Temp	kg/m³ 1160.0@19				
Funnel Viscosity	s/L 35				
Rheology Temp	°C 19				
R600/R300	15/9				
R200/R100	6/4				
R6/R3	2/1				
PV	mPa·s 6				
YP	Pa 1.5				
10s/10m/30m Gel	Pa 0.5/1/				
API Fluid Loss	cc/30min 36				
HTHP Fluid Loss	cc/30min				
Cake APT/HT	mm 2/				
Solids	%Vol 9.5				
Oil/Water	%Vol 0.5/90		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol		Type	Model/Size	Hrs Used
MBT	kg/m³ 14		Shaker 1	120/120/200	
pH / Temp	10.7@19		Shaker 2	120/120/120	
Alkal Mud (Pm)			Centrifuge 1 UF (kg/m3)		
Pf/Mf	.50/2.10		Centrifuge 2 (kg/m3)		
Chlorides	mg/L 34000		Centrifuge OF (kg/m3)		
Hardness (Ca++)	440				
Suction Temp	Celcius 19.				
			MUD PROPERTY SPECS		
			Weight	1150	1160.0
			Viscosity	40	35
Reserve Volume	m³ 171		Filtrate	<20	36

REMARKS AND TREATMENT

Mud Properties remain stable. Transfer mud from Floc Tank to Reserve Tank Farm. Receive requested product via Way's Transport (Pulpro/Supersweep). Surface pits 'ready' for mill/drill ahead. Conduct M-I HSE Safety Inspection with Swaco Rep. Sidetrack interval to begin when RIH to cut window.

REMARKS

Continue to POOH, lay down R-Tool. RIH with Mill/Scraper Assembly; encounter tight spots inside 9 5/8" csg from 261m to 500m. Circulate 15 min per 5 stands.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.75	Oil Added	NaCl	1./ 33.7	np/na 0.737/0.395
Drilling		Water Added	KCl	0.8/ 22.2	Kp/Ka 0.046/0.268
Tripping	23.25	Mud Received	Low Gravity	7.4/ 191.8	Bit Pressure Loss % / 1.
Non-Productive Tim		Mud Returned	Bentonite	0.1/ 3.7	Bit HHP/HSI / 1.
BOP Testing		Shakers	Drill Solids	3.5/ 93.2	Jet Velocity
Wait on Cementer		Evaporation	Weight Material	NA/ NA	Va Pipe
Squeeze Cement		Centrifuge	Chemical Conc	- / 95.	Va Collars
Cementing		Formation	Inert/React	5.9145	Cva Pipe 37
Safety Meetings		Left in Hole	Average SG	2.7	Cva Collars 43
Reverse Circulate		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD 1160
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
Diamond/J.Kereliuk S.Penney	709-727-1614	709-754-9001	\$900.00	\$127,849.09



WATER-BASED MUD REPORT No. 46

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 2283 m / 0 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/25/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor: Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH w/Mill

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP 1 m, 172.-mm XO 18 m, 171.-mm DC m, 172.-mm XO 9 m, 127.-mm HWDP m, -mm Nozzles 19x2 mm Bit 216-mm Mill		340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)		Hole 87.2	Active Pits 99.1	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600
				Total Circulating Volume 99.1		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm
				Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	13.66
				Volume Drilled Last 24 hr m³		Pump stk/min 0@97%	0@97%	0@97%
						Flow Rate m³/min		
						Pump Pressure kPa		
						Bottoms Up		
						Total Circulation		
MUD PROPERTIES					PRODUCTS USED Last 24 hr			
Sample From	FL 17:00					Products	Size	Amount
FlowLine Temp	°C	18				PULPRO 20	22.68 KG BG	60
Depth/TVD	m	2283/				ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1160.0@18				SUPER SWEEP FIBER	15. LB BX	1
Funnel Viscosity	s/L	36				SODIUM BICARBONATE	25. KG BG	2
Rheology Temp	°C	20						
R600/R300		17/11						
R200/R100		6/4						
R6/R3		3/2						
PV	mPa-s	6						
YP	Pa	2.5						
10s/10m/30m Gel	Pa	1/1/						
API Fluid Loss	cc/30min	36						
HTHP Fluid Loss	cc/30min							
Cake APT/HT	mm	2/						
Solids	%Vol	10						
Oil/Water	%Vol	0.5/90				SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol					Type	Model/Size	Hrs Used
MBT	kg/m³	14				Shaker 1	120/120/200	13.0
pH / Temp		10.2@20				Shaker 2	120/120/120	13.0
Alkal Mud (Pm)						Centrifuge 1 UF (kg/m3)		
Pf/Mf		.50/2.10				Centrifuge 2 (kg/m3)		
Chlorides	mg/L	34000				Centrifuge OF (kg/m3)		
Hardness (Ca++)		440						
Suction Temp	Celcius	18.						
						MUD PROPERTY SPECS		
						Weight	1150	1160.0
						Viscosity	40	36
Reserve Volume	m³	215				Filtrate	<20	36
REMARKS AND TREATMENT					REMARKS			
Drill ahead, cut window, pump sweeps (ref. attached sweep sheet). POOH with Mill Assembly for probable worn bit with pump pressure increase from 2900 kPa to 4500 kPa prior to POOH. Execute mud transfers and premix 'mixing' for drill ahead (after Milling completed; ref. attached Mud Plan). Moved approximately 100 m3 of mud (transfers) with no incidents; good pre-job meetings/communications.					Orient Whipstock and pull Gyro from UBHO. Set Whipstock at 2279m, retrieve Gyro and Drill/Mill window from 2278.75m to 2282.9m.			
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.5	Oil Added		NaCl	1./ 33.7	np/na		
Drilling	13.25	Water Added		KCl	0.8/ 22.2	Kp/Ka		
Tripping	8	Mud Received	44	Low Gravity	7.4/ 191.8	Bit Pressure Loss %		
Non-Productive Tim	1.25	Mud Returned		Bentonite	0.1/ 3.7	Bit HHP/HSI		
BOP Testing		Shakers	1.6	Drill Solids	3.5/ 93.2	Jet Velocity		
Circulate		Evaporation		Weight Material	NA/ NA	Va Pipe		
Squeeze Cement		Centrifuge		Chemical Conc	- / 95.	Va Collars		
Cementing		Formation		Inert/React	5.9145	Cva Pipe		
Safety Meetings		Left in Hole		Average SG	2.7	Cva Collars		
Wireline Logs	1	Haul Off (Pits)				ECD at Shoe		
		Sent to Storage				ECD at TD		
		Other						
		Left Behind Casing						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$1,877.64		\$130,917.93



WATER-BASED MUD REPORT No. 47

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 2284 m / 0 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 9/26/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor: Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** POOH w/ Mill

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP 1 m, 172.-mm XO 18 m, 171.-mm DC m, 172.-mm XO 9 m, 127.-mm HWDP m, -mm Nozzles 19x2 mm Bit 216-mm Mill	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 87.2	Active Pits 97	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 97		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr 1 m		Pump Capacity L/stk 13.66	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min 0@97%	0@97%	0@97%
				Flow Rate	m³/min	
				Pump Pressure	kPa	
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 16:00		Products	Size	Amount
FlowLine Temp	°C	18	SAPP	22.68 KG BG	2
Depth/TVD	m	2284/	POLYPAC UL	22.68 KG BG	10
Mud Weight /Temp	kg/m³	1160.0@18	PULPRO 20	22.68 KG BG	60
Funnel Viscosity	s/L	36	ENGINEERING	1. EA	1
Rheology Temp	°C	20	XANVIS	25. KG BG	1
R600/R300		17/11	XCD POLYMER	25. KG BG	1
R200/R100		6/4			
R6/R3		3/2			
PV	mPa-s	6			
YP	Pa	2.5			
10s/10m/30m Gel	Pa	1/1/			
API Fluid Loss	cc/30min	36			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	2/			
Solids	%Vol	10			
Oil/Water	%Vol	1/90			
Sand	%Vol				
MBT	kg/m³	14			
pH / Temp		10.2@20			
Alkal Mud (Pm)					
Pf/Mf		.50/2.10			
Chlorides	mg/L	34000			
Hardness (Ca++)		360			
Suction Temp	Celcius	18.			

MUD PROPERTY SPECS			Actual		
			Weight	1150	1160.0
			Viscosity	40	36
			Filtrate	<20	36

REMARKS AND TREATMENT	REMARKS
RIH with Mill Assembly #2 and drill 1m of new hole at 0.1m/hr. Pump SAPP Sweep and SuperSweep in interval (ref. attached sweep sheet). Lost 1.5 m3 to formation or probable microannulus (PVT Sensors non-functiona, suction pits 1 and 2; loss detected visually with decrease in mud pit volumes). PolyPac UL used in Premix tank.	Ream window from 2281m to 2283m and drill ahead to 2284m. Pump Sweep, circulate out til shakers clean; pump Slug and POOH.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added		NaCl	1./ 33.7	np/na	
Drilling	8.75	Water Added		KCl	0.8/ 22.2	Kp/Ka	
Tripping	15	Mud Received		Low Gravity	7.4/ 191.8	Bit Pressure Loss %	
Non-Productive Tim		Mud Returned		Bentonite	0.1/ 3.7	Bit HHP/HSI	
BOP Testing		Shakers	1	Drill Solids	3.5/ 93.2	Jet Velocity	
Circulate		Evaporation		Weight Material	NA/ NA	Va Pipe	
Squeeze Cement		Centrifuge		Chemical Conc	- / 95.	Va Collars	
Cementing		Formation	1.6	Inert/React	5.9145	Cva Pipe	
Safety Meetings		Left in Hole		Average SG	2.7	Cva Collars	
Wireline Logs		Haul Off (Pits)				ECD at Shoe	
		Sent to Storage				ECD at TD	
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$5,119.61	\$136,037.54



WATER-BASED MUD REPORT No. 48

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 2294 m / 0 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 9/27/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill ahead 216mm

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1510 m, 127.-mm DP 504 m, 171.-mm HWDP 7 m, 166.-mm JARS 234 m, 171.-mm HWDP 9 m, 127.-mm HWDP 1 m, 163.-mm UBHO/XO Nozzles 14.3x3 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		67.1	102.8	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		169.9		Pump stk/min	0@97%	92@97%
Depth Drilled Last 24 hr		Flow Rate	1.3 m³/min			
10 m		Pump Pressure	7750 kPa			
Volume Drilled Last 24 hr		Bottoms Up	39.7 min	3656 stk		
0.4 m³		Total Circulation	135.4 min	12452 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 16:00	Premix #4 17:00	Blend 0:00	Products	Size	Amount
FlowLine Temp	°C	18		POLYPAC UL	22.68 KG BG	10
Depth/TVD	m	2288/2288	2288/2288	ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1165.0@18	1030.0@19			
Funnel Viscosity	s/L	36				
Rheology Temp	°C	19	20			
R600/R300		17/11	91/55			
R200/R100		8/6	40/22			
R6/R3		2/1	2/1			
PV	mPa.s	6	36			
YP	Pa	2.5	9.5			
10s/10m/30m Gel	Pa	1/1/	1/1/			
API Fluid Loss	cc/30min	36	4.5			
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm	2/	1/			
Solids	%Vol	8.5	8	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol	1/91	/92	Type	Model/Size	Hrs Used
Sand	%Vol			Shaker 1	120/120/200	16.5
MBT	kg/m³	14		Shaker 2	120/120/120	
pH / Temp		10.5@20	9.2@20			
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)	1855	6.0
Pf/Mf		.40/2.10	.30/2.00	Centrifuge 2 (kg/m3)	1880	6.0
Chlorides	mg/L	34000	37000	Centrifuge OF (kg/m3)	1090	
Hardness (Ca++)		120	40			
Suction Temp	Deg C	17.				
Potassium Ion	mg/l	12800.	22500.			
				MUD PROPERTY SPECS		
				Weight	ALAP	1165.0
				Viscosity	40-45	36
Reserve Volume	m³	216		Filtrate	<15	36

REMARKS AND TREATMENT	REMARKS
Continue with Mud Game Plan; Operate both centrifuges on the Active to lower density ~ 1070 kg/m3; losing approx. 1.5 m3/hr from centrifuges. Add PolyPac UL to Premix Pit #4 (Ref. Col.#2 mud check) and pilot test 20% Blend with Active. Blend density is with current Active Weight (blend density to change as centrifuges lower active weight). Hole cleaning good with 51m/min Ann. Vel. (ref. attached Virtual Hydraulics Profile).	RIH with BHA/Directional Tools and test MWD at 1078m and 2278m. Rig-in Wireline/Gyro and orientate tool. Time Drill ahead at 1.5"/min from 2284m to 2287m; increase to 1"/min f/ 2287m to 2288.5m. Increase ROP to 3 m/hr. Pit Volume Sensors corrected for volumes.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added		NaCl	1./ 33.5	np/na	0.628/0.511
Drilling	16.5	Water Added		KCl	0.8/ 22.1	Kp/Ka	0.112/0.222
Tripping	7.25	Mud Received		Low Gravity	7.7/ 199.9	Bit Pressure Loss %	1217 / 15.7
Non-Productive Tim		Mud Returned		Bentonite	0.1/ 1.4	Bit HHP/HSI	25 / 0.6
BOP Testing		Shakers	3.4	Drill Solids	4.2/ 113.5	Jet Velocity	43
Circulate		Evaporation		Weight Material	NA/ NA	Va Pipe	49.2
Squeeze Cement		Centrifuge	9.7	Chemical Conc	- / 85.	Va Collars	80.9
Cementing		Formation		Inert/React	7.2053	Cva Pipe	43
Safety Meetings		Left in Hole		Average SG	2.7	Cva Collars	52
Wireline Logs		Haul Off (Pits)				ECD at Shoe	1192.96
		Sent to Storage				ECD at TD	1193.07
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$3,084.00	\$139,121.54



WATER-BASED MUD REPORT No. 49

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 2336 m / 0 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 9/28/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Drill Ahead 216mm

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
1552 m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
504 m, 171.-mm HWDP		244.-mm @2509 m (2509 TVD)		68.5	102.9	Pump Liner x Stk	140x305 mm	140x305 mm
7 m, 166.-mm JARS		194.-mm L @3352 m (3350 TVD)		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
234 m, 171.-mm HWDP				171.4		Pump stk/min	0@97%	101@97%
9 m, 127.-mm HWDP				Depth Drilled Last 24 hr		Flow Rate	1.39 m³/min	
1 m, 163.-mm UBHO/XO				42 m		Pump Pressure	8450 kPa	
Nozzles 14.3x3 mm				Volume Drilled Last 24 hr		Bottoms Up	36.7 min 3710 stk	
Bit 216-mm Smith				1.5 m³		Total Circulation	123.7 min 12498 stk	

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 22:30	FL 17:20	FL 11:55	Products	Size	Amount
FlowLine Temp °C	23	22	20	SAPP	22.68 KG BG	2
Depth/TVD m	2336/2336	2327/2327	2320/2320	POLYPAC UL	22.68 KG BG	12
Mud Weight /Temp kg/m³	1095.0@23	1100.0@22	1110.0@18	ENGINEERING	1. EA	1
Funnel Viscosity s/L	44	41	37	BLEACH	5. GA CN	1
Rheology Temp °C	20	20	20	XCD POLYMER	25. KG BG	10
R600/R300	36/25	26/17	16/10			
R200/R100	20/15	15/10	8/6			
R6/R3	5/3	3/2	2/1			
PV mPa.s	11	9	6			
YP Pa	7	4	2			
10s/10m/30m Gel Pa	2/4/	1/2/	1/1/			
API Fluid Loss cc/30min	11.5	18	25			
HTHP Fluid Loss cc/30min						
Cake APT/HT mm	1/	1/	1/			
Solids %Vol	5.25	5	8	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water %Vol	/95	/95	/92	Type	Model/Size	Hrs Used
Sand %Vol				Shaker 1	120/120/200	19.0
MBT kg/m³				Shaker 2	120/120/120	
pH / Temp	10.0@20	10.0@20	10.0@20	Centrifuge 1 UF (kg/m3)	1820	24.0
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)	1825	24.0
Pf/Mf	.30/2.10	.30/2.10	.30/2.10	Centrifuge OF (kg/m3)	1080	
Chlorides mg/L	33000	33000	34000			
Hardness (Ca++)	80	80	80			
Suction Temp Deg C	20.	20.	18.			
Potassium Ion mg/l	16500.	16500.	16500.			
Reserve Volume m³	205					
				MUD PROPERTY SPECS		
				Weight	ALAP	1095.0
				Viscosity	40-45	44
				Filtrate	<15	11.5

REMARKS AND TREATMENT	REMARKS
Drill ahead 216mm hole and pump SAPP Sweep at 2309m (ref. attached sweep sheet). Continue to execute Mud Game Plan; lowered density with Centrifuges with High Bowl Speed (2250) and Premix Additions. Fluid Loss decreased to 11.5 from initial 36 with Slick/tight filtercake. Cuttings at shaker appear fresh cut with good conveyance over 120 mesh screens. Hole cleaning good with 55 m/min Ann Vel in casing and low end rheology. YP increased to 7 from 2.5. LGS% decreased from 7.7 to 4%.	Drill ahead from 2299m to 2309m and pump sweep. and run Gyro on Wireline. Continue to drill 216mm hole.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added		NaCl	0.9/ 30.3	np/na	0.526/0.459
Drilling	19.75	Water Added		KCl	1./ 27.	Kp/Ka	0.480/0.725
Tripping		Mud Received		Low Gravity	4.1/ 106.	Bit Pressure Loss %	1392 / 16.5
Non-Productive Tim		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	32 / 0.8
Direction Work	2.75	Shakers	2.2	Drill Solids	0.9/ 23.6	Jet Velocity	48
Circulate bottoms up	1	Evaporation		Weight Material	NA/ NA	Va Pipe	54.3
Squeeze Cement		Centrifuge	7.6	Chemical Conc	- / 85.	Va Collars	89.2
Cementing		Formation		Inert/React	-	Cva Pipe	84
Safety Meetings		Left in Hole		Average SG	2.7	Cva Collars	101
Wireline Logs		Haul Off (Pits)				ECD at Shoe	1159.69
		Sent to Storage				ECD at TD	1160.66
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$9,613.96	\$148,735.50



WATER-BASED MUD REPORT No. 50

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor: Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 2364 m / 0 m Date : 9/29/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Drill Ahead 216mm
---	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
1580 m, 127.-mm DP 504 m, 127.-mm HWDP 7 m, 166.-mm JARS 234 m, 127.-mm HWDP 9 m, 127.-mm HWDP 1 m, 163.-mm UBHO/XO Nozzles 14.3x3 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		79.6	100.9	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		180.5		Pump stk/min	0@97%	102@97%
		Depth Drilled Last 24 hr		Flow Rate	1.4 m ³ /min	
28 m		Pump Pressure	8450 kPa			
Volume Drilled Last 24 hr		Bottoms Up	42.4 min	4323 stk		
1.0 m ³		Total Circulation	129.4 min	13200 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
		FL 18:45	FL 8:00	Products	Size	Amount
Sample From	°C	23	23	SAPP	22.68 KG BG	2
FlowLine Temp	m	2364/2364	2349/2349	ENGINEERING	1. EA	1
Depth/TVD	kg/m ³	1095.0@23	1090.0@23	DRILLWATER	1. M3 TK	2
Mud Weight /Temp	s/L	42	43	SODIUM BICARBONATE	25. KG BG	4
Funnel Viscosity	°C	20	20			
Rheology Temp		32/23	33/23			
R600/R300		19/14	19/14			
R200/R100		4/3	4/3			
R6/R3	mPa.s	9	10			
PV	Pa	7	6.5			
YP	Pa	2/3/	2/3/			
10s/10m/30m Gel	cc/30min	14	14			
API Fluid Loss	cc/30min					
HTHP Fluid Loss	mm	1/	1/			
Cake APT/HT	%Vol	5.5	5.25			
Solids	%Vol	/94	/95			
Oil/Water	%Vol					
Sand	kg/m ³					
MBT						
pH / Temp		9.8@20	10.0@20			
Alkal Mud (Pm)						
Pf/Mf		.30/2.10	.30/2.10			
Chlorides	mg/L	33000	33000			
Hardness (Ca++)	Deg C	20.	20.			
Suction Temp						
Potassium Ion	mg/l	16500.	16500.			

SOLIDS CONTROL EQUIPMENT Last 24 hr			
Type	Model/Size	Hrs Used	
Shaker 1	120/120/200	19.0	
Shaker 2	120/120/120		
Centrifuge 1 UF (kg/m3)	1900	24.0	
Centrifuge 2 (kg/m3)	1880	24.0	
Centrifuge OF (kg/m3)	1080		

MUD PROPERTY SPECS			Actual
Weight	ALAP		1095.0
Viscosity	40-45		42
Filtrate	<15		14

REMARKS AND TREATMENT	REMARKS
Drill ahead to 2355m and pump sweep with 0.15 ppb SuperSweep and 8 kg/m3 SAPP incorporated to disperse cement/formation (ref. attached Sweep sheet). Cuttings remain dispersed and centrifuges continue to yield a stable mud weight with 1080 kg/m3 overflow to Active. Continue to monitor cutting and treat as required.	Continue to drill ahead 216mm hole with Avg. ROP ~ 2 m/hr. Pumped Sweep prior to running Gyro. Change out Shaker #2 Motor while Gyro and inspect Shaker Screens for wear/tear (screens good). Drill ahead.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	np/na
0.25	Water Added	KCl	0.476/0.439
19.25	Mud Received	Low Gravity	Kp/Ka
Drilling	Mud Returned	Bentonite	0.602/0.749
Tripping	Shakers	Drill Solids	Bit Pressure Loss %
Non-Productive Tim	Evaporation	Weight Material	1412 / 16.7
Direction Work	Centrifuge	Inert/React	Bit HHP/HSI
2.25	2	Average SG	33 / 0.8
Circulate bottoms up	Left in Hole		Jet Velocity
2.25	Haul Off (Pits)		48
Squeeze Cement	Sent to Storage		Va Pipe
	Other		54.7
Cementing	Left Behind Casing		Va Collars
			89.9
Safety Meetings			Cva Pipe
			81
Wireline Logs			Cva Collars
			96
			ECD at Shoe
			1131.23
			ECD at TD
			1132.16

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$1,233.44	\$149,968.94



WATER-BASED MUD REPORT No. 52

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 2455 m / 0 m Date : 10/1/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity :
--	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)	CIRCULATION DATA				
1681 m, 127.-mm DP 504 m, 127.-mm HWDP 7 m, 166.-mm JARS 224 m, 127.-mm HWDP 9 m, 127.-mm HWDP 1 m, 165.-mm UBHO/XO Nozzles 6.45x6 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		82.5	98.7	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		181.2	Pump Capacity L/stk	13.66	13.66
		Depth Drilled Last 24 hr		70 m	Pump stk/min	86@97%	0@97%
Volume Drilled Last 24 hr		3 m ³	Flow Rate	1 m ³ /min			
			Pump Pressure	12600 kPa			
			Bottoms Up	52.1 min 4480 stk			
			Total Circulation	154.1 min 13256 stk			

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	FL 18:10	FL 10:00		Products	Size	Amount	
FlowLine Temp	°C	24	23	ENGINEERING	1. EA	2	
Depth/TVD	m	2424/	2391/	KCl water	1. M3 BK	18.5	
Mud Weight /Temp	kg/m ³	1090.0@20	1090.0@20				
Funnel Viscosity	s/L	43	44				
Rheology Temp	°C	20	20				
R600/R300		40/28	40/29				
R200/R100		22/15	23/17				
R6/R3		5/3	5/4				
PV	mPa·s	12	11				
YP	Pa	8	9				
10s/10m/30m Gel	Pa	2/4/	2/5/				
API Fluid Loss	cc/30min	13	14				
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm	0.7	0.7				
Solids	%Vol	4	4				
Oil/Water	%Vol	0.5/95.5	0.5/95.5	SOLIDS CONTROL EQUIPMENT Last 24 hr			
Sand	%Vol			Type	Model/Size	Hrs Used	
MBT	kg/m ³			Shaker 1	120/120/200	24.0	
pH / Temp		9.2@20	9.0@20	Shaker 2	120/120/120	24.0	
Alkal Mud (Pm)							
Pf/Mf		.20/2.40	.20/2.50	Centrifuge 1 UF (kg/m3)	1860	16.0	
Chlorides	mg/L	30000	30000	Centrifuge 2 (kg/m3)	1840	16.0	
Hardness (Ca++)		40	40				
Suction Temp	Deg C	20.	20.	Centrifuge OF (kg/m3)	1080		
Potassium Ion	mg/l	13500.	13500.				
				MUD PROPERTY SPECS Actual			
				Weight	ALAP	1090.0	
				Viscosity	40-45	43	
Reserve Volume	m ³	208		Filtrate	<15	13	

REMARKS AND TREATMENT	REMARKS
Complete bleeding in premix from tank #4 previously treated with 9 kg/m ³ PolyPac UL to maintain fluid loss within programmed specifications. Continue running centrifuges with overflow constant at 1080 kg/m ³ into Active.	Continue RIH w/ new BHA. Slip & cut drill line. Trouble-shoot & repair blower breaker for top drive. Pattern bit & commence drilling 216mm hole from 2385m conducting surveys as required.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	1.5	Oil Added	NaCl
Drilling	14	Water Added	0.8/ 27.8
Tripping	1.5	Mud Received	18.5
Non-Productive Tim	5	Mud Returned	18.5
Direction Work	2	Shakers	1
Circulate bottoms u		Evaporation	
Squeeze Cement		Centrifuge	1.6
Cementing		Formation	
Safety Meetings		Left in Hole	
Wireline Logs		Haul Off (Pits)	
		Sent to Storage	
		Other	
		Left Behind Casing	

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$1,800.00	\$155,234.94



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/1/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 52

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33	1130	25.8	Kill Mud Tank	Reserve	MUD VOLUME	m3
Suction Pit #2	32	1090	25.3		Active	Active	99.0
Suction Pit #3	34	1090	23.2		Active	Reserve	208.0
Premix Tank #4	38	1030	3.7	Mix H2O f/ Flo	Reserve	Premix	
Shaker Tank #2	31	1090	23.7		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	22.5		Active	WBM Storage	51.0
Pill Tank	10	1090			Reserve	Slop	11.0
Trip Tank	7	1090	1		Active	Produced Oil	30.0
Lines	5	1090	3		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40	1030	3.4	Mix Water	Reserve		
Degasser Tank	15	1090	10.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	61.2	21.3		82.5
Volume Not Mud				
Mud Volume	61.2	21.3		82.5

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN	
Start Volume	178.5	195.4		373.9	Shakers	1.0
Oil Added					Evaporation	
Water Added					Centrifuge	1.6
Vol Chem Added					Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built					Haul Off (Pits)	
Received		18.5		18.5	Sent to Storage	
Return					Other	
From Active To		22			Left Behind Casing	
From Reserve To	27.3					
From Premix To						
Daily Loss	2.6			2.6		
Final Volume	181.2	208.6		389.8	Total Loss	2.6



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/1/2008
 Report No: 52
 Page 1

Cost Summary

Total Daily Cost: 1800.00 Total Daily Tax:
 Cumulative Cost: 155234.94

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-61		61					-61	
DUO-VIS	11.34 KG BG	174.98			24		88		64		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		2	61						1800.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-44	18.5	63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	50				50			50	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	1		44		115		70	1	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	152		766		918			152	
PULPRO 30	22.68 KG BG	12.62	278		640		918			278	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	8		7		15			8	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	43				43			43	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	12		6		18			12	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	27		13		40			27	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	5				5			5	



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/1/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity :

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	300
Total	300



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/2/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 53

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	22.3		Active	Active	100.0
Suction Pit #3	34	1090	25.2		Active	Reserve	212.0
Premix Tank #4	38	1030	3.7	Mix H2O f/ Flo	Reserve	Premix	
Shaker Tank #2	31	1090	25.1		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	22.5		Active	WBM Storage	51.0
Pill Tank	10	1090			Reserve	Slop	11.0
Trip Tank	7	1090	2		Active	Produced Oil	30.0
Lines	5	1090	3		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40	1030	3.4	Mix Water	Reserve		
Degasser Tank	15	1090	10.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	62.5	21.7		84.2
Volume Not Mud				
Mud Volume	62.5	21.7		84.2

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	
Start Volume	186.2	212.6		398.8	Evaporation	1.0
Oil Added					Centrifuge	1.1
Water Added					Formation	
Vol Chem Added	0.2			0.2	Left in Hole	
Chem Not For Mud					Haul Off (Pits)	
Total Volume Built	0.2			0.2	Sent to Storage	
Received					Other	
Return					Left Behind Casing	
From Active To						
From Reserve To						
From Premix To						
Daily Loss	2.1			2.1		
Final Volume	184.3	212.6		396.9	Total Loss	2.1



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/2/2008
 Report No: 53
 Page 1

Cost Summary

Total Daily Cost: 4518.76 Total Daily Tax:
 Cumulative Cost: 159753.70

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-70	-0.02	70					-70	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	62						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	50				50			50	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	71	11	55		185		70	60	2402.40
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	152	32	798		918			120	332.80
PULPRO 30	22.68 KG BG	12.62	365	-22	618		1005			387	-277.64
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	43				43			43	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	67	2	15		80			65	1161.20



Equipment Usage and Cost

Operator : PDI Production Inc.
 Report For : S.McIntosh/L.McIntosh/T.Papp
 Contractor: Nabors Drilling Ltd.
 Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
 Field/Area : Western NL, Canada
 Location : NAD27

Date : 10/2/2008
 Spud Date : 9/19/1994
 Mud Type : Poly CalCarb
 Activity : Drill ahead 216mm

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	300
Total	300



WATER-BASED MUD REPORT No. 54

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 2613 m / 2606 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/3/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill ahead 216mm

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1839 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
504 m, 127.-mm HWDP	244.-mm @2509 m (2509 TVD)	87.6	96.2	Pump Liner x Stk	140x305 mm	140x305 mm
7 m, 166.-mm JARS	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
224 m, 127.-mm HWDP		183.8		Pump stk/min	101@97%	0@97%
9 m, 127.-mm HWDP		Depth Drilled Last 24 hr		Flow Rate	1 m³/min	
1 m, 165.-mm UBHO/XO		106 m		Pump Pressure	15100 kPa	
Nozzles 6.45x6 mm		Volume Drilled Last 24 hr		Bottoms Up	46.9 min	4737 stk
Bit 216-mm Smith		4 m³		Total Circulation	132.7 min	13406 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 18:30	FL 9:55	Products	Size	Amount
FlowLine Temp °C	26	26	ENGINEERING	1. EA	1
Depth/TVD m	2597/2590	2564/2557			
Mud Weight /Temp kg/m³	1090.0@24	1095.0@24			
Funnel Viscosity s/L	44	45			
Rheology Temp °C	22	23			
R600/R300	38/27	39/27			
R200/R100	21/15	21/15			
R6/R3	3/2	3/2			
PV mPa·s	11	12			
YP Pa	8	7.5			
10s/10m/30m Gel Pa	2/5/	2/5/			
API Fluid Loss cc/30min	11	11			
HTHP Fluid Loss cc/30min					
Cake APT/HT mm	0.7/	0.7/			
Solids %Vol	5.5	5.75			
Oil/Water %Vol	0.5/94	0.5/93.75	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand %Vol			Type	Model/Size	Hrs Used
MBT kg/m³			Shaker 1	120/120/200	24.0
pH / Temp	8.8@20	8.8@21	Shaker 2	120/120/120	24.0
Alkal Mud (Pm)					
Pf/Mf	.10/2.60	.10/2.60	Centrifuge 1 UF (kg/m3)		
Chlorides mg/L	36000	31000	Centrifuge 2 (kg/m3)		
Hardness (Ca++)	80	80			
Suction Temp Deg C	22.	22.	Centrifuge OF (kg/m3)		
Potassium Ion mg/l	16500.	16500.			
			MUD PROPERTY SPECS		
			Weight	ALAP	1090.0
			Viscosity	40-45	44
Reserve Volume m³	211		Filtrate	<15	11

REMARKS AND TREATMENT	REMARKS
Mud properties remaining stable while drilling with no additions/treatments made to system. Continue running both centrifuges with a stable overflow of 1085 kg/m³ into Active.	Continue drilling 216mm hole as per directional driller's instructions conducting surveys as required.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	NaCl	1. / 32.9	np/na
Drilling	21.5	KCl	1.1/ 29.9	Kp/Ka
Tripping		Low Gravity	3.3/ 86.6	Bit Pressure Loss %
Non-Productive Tim		Bentonite	0. / 0.	Bit HHP/HSI
Direction Work	2	Drill Solids	0.1/ 1.8	Jet Velocity
Circulate bottoms u		Weight Material	NA/ NA	Va Pipe
Squeeze Cement		Centrifuge	- / 85.	Va Collars
Cementing	1	Formation		Cva Pipe
Safety Meetings		Inert/React		Cva Collars
Wireline Logs		Average SG	2.6	ECD at Shoe
				ECD at TD

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$900.00	\$160,653.70



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/3/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 54

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	19.7		Active	Active	96.0
Suction Pit #3	34	1090	25.5		Active	Reserve	211.0
Premix Tank #4	38	1030	3.7	Mix H2O f/ Flo	Reserve	Premix	
Shaker Tank #2	31	1090	25.1		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	20.9		Active	WBM Storage	51.0
Pill Tank	10	1090	2.3		Reserve	Slop	11.0
Trip Tank	7	1090	2		Active	Produced Oil	30.0
Lines	5	1090	3		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Flocc Tank	40				Reserve		
Degasser Tank	15	1090	10.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	65	22.7		87.7
Volume Not Mud				
Mud Volume	65	22.7		87.7

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN	
					Shakers	0.6
					Evaporation	
Start Volume	185.4	211.5		396.9	Centrifuge	1.0
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added					Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built					Other	
Received					Left Behind Casing	
Return						
From Active To						
From Reserve To						
From Premix To						
Daily Loss	1.6			1.6		
Final Volume	183.8	211.5		395.3	Total Loss	1.6



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/3/2008
 Report No: 54
 Page 1

Cost Summary

Total Daily Cost: 900.00 Total Daily Tax:
 Cumulative Cost: 160653.70

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-70		70					-70	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	63						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	50				50			50	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	60		55		185		70	60	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	387		618		1005			387	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	43				43			43	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	65		15		80			65	



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/3/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Drill ahead 216mm

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	300
Total	300



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/4/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 55

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	12.2		Active	Active	90.0
Suction Pit #3	34	1090	19.8		Active	Reserve	222.0
Premix Tank #4	38	1020	13.2	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	27.3		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	19.5		Active	WBM Storage	51.0
Pill Tank	10	1090	1.5		Reserve	Slop	11.0
Trip Tank	7	1090	6.4		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40	1030		Mix Water	Reserve		
Degasser Tank	15	1090	12.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	66.2	23.2	0.7	90.1
Volume Not Mud				
Mud Volume	66.2	23.2	0.7	90.1

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	Loss Category	Loss Value
Start Volume	183.8	211.5		395.3	Shakers	1.4
Oil Added					Evaporation	
Water Added					Centrifuge	4.5
Vol Chem Added	0.4	12.7		13.1	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	0.4	12.7		13.1	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To		2			Left Behind Casing	
From Reserve To	4					
From Premix To						
Daily Loss	5.9			5.9		
Final Volume	180.3	222.2		402.5	Total Loss	5.9



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/4/2008
 Report No: 55
 Page 1

Cost Summary

Total Daily Cost: 9710.80 Total Daily Tax:
 Cumulative Cost: 170364.50

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-70	12.57	82					-82	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	64						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	50				50			50	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	60	20	75		185		70	40	4368.00
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	387	30	648		1005			357	378.60
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	43				43			43	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	65	7	22		80			58	4064.20



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/4/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Prepare to POOH

Equipment Description	Unit Cost		(F)ull or (S) tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	300
Total	300



WATER-BASED MUD REPORT No. 56

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 2700 m / 2692 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/5/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill ahead 216mm

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
1926 m, 127.-mm DP 504 m, 127.-mm HWDP 7 m, 166.-mm JARS 224 m, 127.-mm HWDP 9 m, 127.-mm HWDP 1 m, 165.-mm UBHO/XO Nozzles 6.4x4/7.1x4 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 90.4	Active Pits 95.4	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 185.8		Pump Liner x Stk	140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr 13 m		Pump Capacity L/stk	13.66	13.66	
		Volume Drilled Last 24 hr 1 m³		Pump stk/min	100@97%	0@97%	
				Flow Rate	1 m³/min		
				Pump Pressure	11500 kPa		
				Bottoms Up	49.1 min	4908 stk	
				Total Circulation	136.1 min	13613 stk	
MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	FL 21:05			Products	Size	Amount	
FlowLine Temp	°C 22			PULPRO 30	22.68 KG BG	30	
Depth/TVD	m 2961/2683			ENGINEERING	1. EA	1	
Mud Weight /Temp	kg/m³ 1100.0@21			DRILLWATER	1. M3 TK	0.04	
Funnel Viscosity	s/L 43						
Rheology Temp	°C 21						
R600/R300	34/23						
R200/R100	18/12						
R6/R3	3/2						
PV	mPa·s 11						
YP	Pa 6						
10s/10m/30m Gel	Pa 1/4/						
API Fluid Loss	cc/30min 12						
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm 1/						
Solids	%Vol 6			SOLIDS CONTROL EQUIPMENT Last 24 hr			
Oil/Water	%Vol 0.5/93.5			Type	Model/Size	Hrs Used	
Sand	%Vol			Shaker 1	120/120/200	6.0	
MBT	kg/m³			Shaker 2	120/120/120	6.0	
pH / Temp	8.5@21			Centrifuge 1 UF (kg/m3)	1895	5.0	
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)	1890	5.0	
Pf/Mf	.08/2.40			Centrifuge OF (kg/m3)	1090		
Chlorides	mg/L 30000						
Hardness (Ca++)	80						
Suction Temp	Deg C 21.						
Potassium Ion	mg/l 16500.						
				MUD PROPERTY SPECS			
				Weight	ALAP	1100.0	
				Viscosity	40-45	43	
Reserve Volume	m³ 216			Filtrate	<15	12	
REMARKS AND TREATMENT				REMARKS			
Bleed in premix from tank 4 at 40 L/min. Run centrifuges on Active with an overflow of 1090 kg/m³.				Complete POOH with BHA laying down MWD, mud motor & bit. M/U new BHA. Surface test MWD. RIH. Drill ahead 216mm hole as per directional driller's instructions.			
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added		NaCl	0.7/ 23.3	np/na	0.564/0.511
Drilling	5.5	Water Added		KCl	1.1/ 29.7	Kp/Ka	0.349/0.444
Tripping	15.75	Mud Received		Low Gravity	4.3/ 110.6	Bit Pressure Loss %	3828 / 33.3
Non-Productive Tim		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	87 / 2.1
Direction Work		Shakers	0.2	Drill Solids	1.1/ 28.8	Jet Velocity	79
Circulate bottoms u		Evaporation		Weight Material	NA/ NA	Va Pipe	53.5
M/U / P/U BHA	2	Centrifuge	1	Chemical Conc	- / 85.	Va Collars	87.9
Cementing		Formation		Inert/React	-	Cva Pipe	71
Safety Meetings	0.25	Left in Hole		Average SG	2.6	Cva Collars	87
Wireline Logs		Haul Off (Pits)				ECD at Shoe	1129.01
		Sent to Storage				ECD at TD	1130.32
		Other					
		Left Behind Casing					
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST	
D.Diamond 709-727-1614 S. Penney 709-727-9168				709-754-9001		\$1,278.60	
						CUMULATIVE COST	
						\$171,643.10	



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/5/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 56

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1100	17.5		Active	Active	95.0
Suction Pit #3	34	1100	23.7		Active	Reserve	216.0
Premix Tank #4	38	1020	7.1	Premix	Reserve	Premix	
Shaker Tank #2	31	1100	26.3		Active	OTHER VOLUME	
Shaker Tank #1	29	1100	20.4		Active	WBM Storage	51.0
Pill Tank	10	1090	1.2		Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1100	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40	1030		Mix Water	Reserve		
Degasser Tank	15	1090	12.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	67	23.5		90.5
Volume Not Mud				
Mud Volume	67	23.5		90.5

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	Evaporation
Start Volume	180.3	222.2		402.5	0.2	
Oil Added						
Water Added						
Vol Chem Added	0.3			0.3		
Chem Not For Mud						
Total Volume Built	0.3			0.3		
Received						
Return						
From Active To						
From Reserve To	6.4					
From Premix To						
Daily Loss	1.2			1.2		
Final Volume	185.8	215.8		401.6	Total Loss	1.2



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/5/2008
 Report No: 56
 Page 1

Cost Summary

Total Daily Cost: 1278.60 Total Daily Tax:
 Cumulative Cost: 171643.10

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-82	0.04	82					-82	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	65						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	50				50			50	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	40		75		185		70	40	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	357	30	678		1005			327	378.60
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	43				43			43	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	58		22		80			58	



Equipment Usage and Cost

Operator : PDI Production Inc. **Well Name :** Port au Port #1 ST-3H **Date :** 10/5/2008
Report For : S.McIntosh/L.McIntosh/T.Papp **Field/Area :** Western NL, Canada **Spud Date :** 9/19/1994
Contractor: Nabors Drilling Ltd. **Location :** NAD27 **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Activity :** Drill ahead 216mm

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



MUD VOLUME ACCOUNTING
Daily Report

Operator : PDI Production Inc.	Date : 10/6/2008
Well Name: Port au Port #1 ST-3H	Report No.: 57

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	20.1		Active	Active	101.0
Suction Pit #3	34	1090	24.9		Active	Reserve	209.0
Premix Tank #4	38	1020		Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29.1		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	19		Active	WBM Storage	51.0
Pill Tank	10	1090	1.2		Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40	1030		Mix Water	Reserve		
Degasser Tank	15	1090	12.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	69	24.2		93.2
Volume Not Mud				
Mud Volume	69	24.2		93.2

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	
					Evaporation	1.0
Start Volume	188.8	215.8		404.6	Centrifuge	1.2
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added	0.1			0.1	Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built	0.1			0.1	Other	
Received					Left Behind Casing	
Return						
From Active To						
From Reserve To	7.1					
From Premix To						
Daily Loss	2.2			2.2		
Final Volume	193.8	208.7		402.5	Total Loss	2.2



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/6/2008
 Report No: 57
 Page 1

Cost Summary

Total Daily Cost: 6706.00 Total Daily Tax:
 Cumulative Cost: 178349.10

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38		1		39			38	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-85		85					-85	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	66						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	56				56			56	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	40		75		185		70	40	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	327		678		1005			327	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	49				49			49	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23		1		24			23	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	58	10	32		80			48	5806.00



Equipment Usage and Cost

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Contractor: Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Well Name : Port au Port #1 ST-3H Field/Area : Western NL, Canada Location : NAD27	Date : 10/6/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Drill ahead 216mm
---	---	--

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/7/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 58

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	16.6		Active	Active	91.0
Suction Pit #3	34	1090	21.5		Active	Reserve	214.0
Premix Tank #4	38	1020		Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29.1		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	16.4		Active	WBM Storage	51.0
Pill Tank	10	1090	7	SuperSweep	Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	40.5	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40				Reserve		
Degasser Tank	15	1090	12.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	70.2	24.7		94.9
Volume Not Mud				
Mud Volume	70.2	24.7		94.9

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	Evaporation
Start Volume	193.8	208.7		402.5	Centrifuge	1.0
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added					Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built					Other	
Received					Left Behind Casing	
Return						
From Active To		5.8				
From Reserve To						
From Premix To						
Daily Loss	2			2		
Final Volume	186.0	214.5		400.5	Total Loss	2.0



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/7/2008
 Report No: 58
 Page 1

Cost Summary

Total Daily Cost: 1360.40 Total Daily Tax:
 Cumulative Cost: 179709.50

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	38	4	5		39			34	164.40
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-85	-0.05	85					-85	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	67						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	56				56			56	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	40		75		185		70	40	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	327		678		1005			327	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	49				49			49	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	23	1	2		24			22	296.00
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	48		32		80			48	



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. Date : 10/8/2008
 Well Name: Port au Port #1 ST-3H Report No.: 59

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1095	18.7		Active	Active	98.0
Suction Pit #3	34	1095	24.1		Active	Reserve	201.0
Premix Tank #4	38	1070	6.7	Premix	Reserve	Premix	
Shaker Tank #2	31	1095	29.2		Active	OTHER VOLUME	
Shaker Tank #1	29	1095	18.4		Active	WBM Storage	51.0
Pill Tank	10	1090	7	SuperSweep	Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1095	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Flocc Tank	40				Reserve		
Degasser Tank	15	1095	12.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	71.2	25.1		96.3
Volume Not Mud				
Mud Volume	71.2	25.1		96.3

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL		
					Shakers	1.3
					Evaporation	
Start Volume	186	214.5		400.5	Centrifuge	3.9
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added		0.2		0.2	Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built		0.2		0.2	Other	
Received					Left Behind Casing	
Return						
From Active To						
From Reserve To	13.4					
From Premix To						
Daily Loss	5.2			5.2		
Final Volume	194.2	201.3		395.5	Total Loss	5.2



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/8/2008
 Report No: 59
 Page 1

Cost Summary

Total Daily Cost: 8820.80 Total Daily Tax:
 Cumulative Cost: 188530.30

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-85	-0.03	85					-85	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	68						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	56				56			56	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	40	15	90	70	255		70	95	3276.00
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	327		678	120	1125			447	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	49				49			49	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	48	8	40	40	120			80	4644.80



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/8/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Drill ahead 216mm

Equipment Description	Unit Cost		(F)ull or (S) tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 10/9/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 60

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	23		Active	Active	109.0
Suction Pit #3	34	1090	28		Active	Reserve	189.0
Premix Tank #4	38	1070	0.5	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29.2		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	21.6		Active	WBM Storage	51.0
Pill Tank	10	1310	1.8	Trip Slug	Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40				Reserve		
Degasser Tank	15	1090	11.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	71.6	25.2		96.8
Volume Not Mud				
Mud Volume	71.6	25.2		96.8

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL		
Start Volume	194.2	201.3		395.5	Shakers	0.5
Oil Added					Evaporation	
Water Added					Centrifuge	1.2
Vol Chem Added	0.7			0.7	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	0.7			0.7	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To					Left Behind Casing	
From Reserve To	12.9					
From Premix To						
Daily Loss	1.7			1.7		
Final Volume	206.1	188.4		394.5	Total Loss	1.7



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/9/2008
 Report No: 60
 Page 1

Cost Summary

Total Daily Cost: 1960.08 Total Daily Tax:
 Cumulative Cost: 190490.38

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50				50			50	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-85	-0.02	85					-85	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	69						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	59				60			59	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	95		90		255		70	95	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	447	84	762		1125			363	1060.08
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	52				53			52	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	80		40		120			80	



Equipment Usage and Cost

Operator : PDI Production Inc.
 Report For : S.McIntosh/L.McIntosh/T.Papp
 Contractor: Nabors Drilling Ltd.
 Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
 Field/Area : Western NL, Canada
 Location : NAD27

Date : 10/9/2008
 Spud Date : 9/19/1994
 Mud Type : Poly CalCarb
 Activity : POOH

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. Date : 10/10/2008
Well Name: Port au Port #1 ST-3H Report No.: 61

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	25.4		Active	Active	116.0
Suction Pit #3	34	1090	30.8		Active	Reserve	189.0
Premix Tank #4	38	1070	0.5	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29.2		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	23.9		Active	WBM Storage	51.0
Pill Tank	10	1310	1.8	Trip Slug	Reserve	Slop	11.0
Trip Tank	7	1090	1.6		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40				Reserve		
Degasser Tank	15	1090	11.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)				
MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	72.8	25.7		98.5
Volume Not Mud				
Mud Volume	72.8	25.7		98.5

VOLUME BALANCE (m3)					LOSS BREAKDOWN (m3)	
IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL		
Start Volume	206.1	188.4		394.5	Shakers	1.0
Oil Added					Evaporation	
Water Added					Centrifuge	1.7
Vol Chem Added	10.9			10.9	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	10.9			10.9	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To					Left Behind Casing	
From Reserve To						
From Premix To						
Daily Loss	2.7			2.7		
Final Volume	214.3	188.4		402.7	Total Loss	2.7



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/10/2008
 Report No: 61
 Page 1

Cost Summary

Total Daily Cost: 6134.16 Total Daily Tax:
 Cumulative Cost: 196624.54

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	50	4	4		50			46	589.36
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-85	10.74	96					-96	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	70						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	59				60			59	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	95		90		255		70	95	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	363		762		1125			363	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	52				53			52	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	80	8	48		120			72	4644.80



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/10/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Drill ahead 216mm

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 62

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 2959 m / 2948 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/11/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH w/ BHA

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)	CIRCULATION DATA
2185 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole 98.9	Pump Make EMSCO FB-1600
504 m, 127.-mm HWDP	244.-mm @2509 m (2509 TVD)	Active Pits 118.6	Pump Liner x Stk 140x305 mm
7 m, 166.-mm JARS	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume 217.5	Pump Capacity L/stk 13.66
224 m, 127.-mm HWDP		Depth Drilled Last 24 hr 13 m	Pump stk/min 109@97%
9 m, 127.-mm HWDP		Volume Drilled Last 24 hr 1 m³	Flow Rate 1 m³/min
1 m, 165.-mm UBHO/XO			Pump Pressure 15500 kPa
Nozzles 9.5x3 mm			Bottoms Up 49.2 min 5366 stk
Bit 216-mm Smith			Total Circulation 146.5 min 15971 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 6:00			Products	Size	Amount
FlowLine Temp	°C 36			PULPRO 30	22.68 KG BG	60
Depth/TVD	m 2959/2948			ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³ 1090.0@34			DRILLWATER	1. M3 TK	5.63
Funnel Viscosity	s/L 40			XCD POLYMER	25. KG BG	3
Rheology Temp	°C 34			Asphasol Supreme	22.68 KG BG	11
R600/R300	22/14					
R200/R100	11/7					
R6/R3	3/1					
PV	mPa.s 8					
YP	Pa 3					
10s/10m/30m Gel	Pa 1/4/					
API Fluid Loss	cc/30min 14.5					
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm 1/					
Solids	%Vol 6			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol 0.5/93.5			Type	Model/Size	Hrs Used
Sand	%Vol			Shaker 1	200/200/200	
MBT	kg/m³			Shaker 2	200/200/200	
pH / Temp	8.5@23			Centrifuge 1 UF (kg/m3)		
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)		
Pf/Mf	.04/2.80			Centrifuge OF (kg/m3)		
Chlorides	mg/L 30000					
Hardness (Ca++)	1560					
Suction Temp	Deg C 36.					
Potassium Ion	mg/l 13500.					
				MUD PROPERTY SPECS		
				Weight	ALAP	Actual
				Viscosity	40-45	40
Reserve Volume	m³ 188			Filtrate	<15	14.5

REMARKS AND TREATMENT	REMARKS
Complete treating Active w/ 1.7 kg/m³ Asphasol Supreme over 4 circ. Treat Active w/ 0.3 kg/m³ Kelzan XCD over 3 circ. Pump 3 m³ of water to flush bit due to suspected bit balling & circ OOH at 1.5 m³/min. Additional water added represents volume added via steam line. Volumes/Drill String represents pipe on bottom prior to POOH.	Drill ahead f/ 2947m to 2959m, encounter increase in torque with pressure differential dropping to zero. Bit balling suspected. Pull off btm & pump 3 m³ of water. Circ OOH at 1.5 m³/min. Torque returned to normal but pressure differential remained unchanged for the most part. Conduct Wiper Trip f/ 2959m to 2869m. Still no change in differential. POOH. C/O mud motor & bit. RIH w/ BHA.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	0.5	NaCl 0.8/ 27.7	np/na 0.652/0.555
Drilling	3.5	KCl 0.9/ 24.4	Kp/Ka 0.123/0.207
Tripping	11.25	Low Gravity 3.8/ 99.6	Bit Pressure Loss % 8176 / 52.8
Non-Productive Tin		Bentonite 0./ 0.	Bit HHP/HSI 202 / 4.8
Direction Work	0.5	Drill Solids 0.8/ 22.	Jet Velocity 116
M/U / P/U BHA	2.75	Weight Material NA/ NA	Va Pipe 58.2
Safety Meetings		Chemical Conc - / 80.	Va Collars 95.6
Circulate bottoms u	1	Inert/React -	Cva Pipe 48
Wiper Trip	3	Average SG 2.6	Cva Collars 60
Condition Mud	1.5		ECD at Shoe 1107.68
			ECD at TD 1108.82

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$5,019.74	\$201,644.28



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc.
Well Name: Port au Port #1 ST-3H

Date : 10/11/2008
Report No.: 62

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	26.1		Active	Active	119.0
Suction Pit #3	34	1090	31.6		Active	Reserve	188.0
Premix Tank #4	38	1070	0.5	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	24.4		Active	WBM Storage	51.0
Pill Tank	10	1320	1.3	Trip Slug	Reserve	Slop	11.0
Trip Tank	7	1090	2.5		Active	Produced Oil	30.0
Lines	5	1090	5		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40				Reserve		
Degasser Tank	15	1090	11.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	73.1	25.8		98.9
Volume Not Mud				
Mud Volume	73.1	25.8		98.9

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	1.6
					Evaporation	
Start Volume	214.3	188.4		402.7	Centrifuge	2.1
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added	6.4			6.4	Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built	6.4			6.4	Other	
Received					Left Behind Casing	
Return						
From Active To						
From Reserve To	0.5					
From Premix To						
Daily Loss	3.7			3.7		
Final Volume	217.5	187.9		405.4	Total Loss	3.7



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/11/2008
 Report No: 62
 Page 1

Cost Summary

Total Daily Cost: 5019.74 Total Daily Tax:
 Cumulative Cost: 201644.28

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	46	11	15		50			35	1620.74
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-96	5.63	102					-102	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	71						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	59				60			59	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	95		90		255		70	95	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	363	60	822		1125			303	757.20
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	52				53			52	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	72	3	51		120			69	1741.80



MUD VOLUME ACCOUNTING
Daily Report

Operator :	PDI Production Inc.	Date :	10/12/2008
Well Name:	Port au Port #1 ST-3H	Report No.:	63

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve		
Suction Pit #2	32	1090	24.2		Active	Active	111.0
Suction Pit #3	34	1090	30.1		Active	Reserve	190.0
Premix Tank #4	38	1070	2.7	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	23		Active	WBM Storage	51.0
Pill Tank	10	1320	1.3	Trip Slug	Reserve	Slop	11.0
Trip Tank	7	1090	1		Active	Produced Oil	30.0
Lines	5	1090	4		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Floc Tank	40				Reserve		
Degasser Tank	15	1090	11.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	74	26.1		100.1
Volume Not Mud				
Mud Volume	74	26.1		100.1

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	Evaporation
Start Volume	217.5	187.9		405.4	Centrifuge	2.6
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added	0.2			0.2	Haul Off (Pits)	
Chem Not For Mud					Sent to Storage	
Total Volume Built	0.2			0.2	Other	
Received					Left Behind Casing	
Return						
From Active To		2.2				
From Reserve To						
From Premix To						
Daily Loss	4			4		
Final Volume	211.5	190.1		401.6	Total Loss	4.0



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/12/2008
 Report No: 63
 Page 1

Cost Summary

Total Daily Cost: 6498.40 Total Daily Tax:
 Cumulative Cost: 208142.68

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-102	0.01	102					-102	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		1	72						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	59				60			59	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	95	15	105		255		70	80	3276.00
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	303		822		1125			303	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	52				53			52	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	69	4	55		120			65	2322.40



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 10/12/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : POOH

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00

Operator : PDI Production Inc. Report For : S. McIntosh/L. McIntosh/T. Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps		Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E		Depth/TVD : 3003 m / 2990 m Date : 10/13/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Drill ahead 216mm																					
DRILLING ASSEMBLY 2229 m, 127.-mm DP 504 m, 127.-mm HWDP 7 m, 166.-mm JARS 224 m, 127.-mm HWDP 9 m, 127.-mm HWDP 1 m, 165.-mm UBHO/XO Nozzles 11x4 mm Bit 216-mm Smith		CASING 340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)		MUD VOLUME (m³) Hole 100.3 Active Pits 107.5 Total Circulating Volume 207.8 Depth Drilled Last 24 hr 4 m Volume Drilled Last 24 hr 0.1 m³		CIRCULATION DATA Pump Make EMSCO FB-1600 EMSCO FB-1600 Pump Liner x Stk 140x305 mm 140x305 mm Pump Capacity L/stk 13.66 13.66 Pump stk/min 100@97% 0@97% Flow Rate 1 m³/min Pump Pressure 9750 kPa Bottoms Up 54.3 min 5430 stk Total Circulation 152.3 min 15225 stk																			
MUD PROPERTIES Sample From FL 19:00 FlowLine Temp °C 25 Depth/TVD m 3000/2988 Mud Weight /Temp kg/m³ 1090.0@23 Funnel Viscosity s/L 39 Rheology Temp °C 23 R600/R300 20/14 R200/R100 10/8 R6/R3 3/2 PV mPa·s 6 YP Pa 4 10s/10m/30m Gel Pa 1/4/ API Fluid Loss cc/30min 13 HTHP Fluid Loss cc/30min Cake APT/HT mm 1/ Solids %Vol 6 Oil/Water %Vol 0.5/93.5 Sand %Vol MBT kg/m³ pH / Temp 8.2@21 Alkal Mud (Pm) Pf/Mf .02/2.85 Chlorides mg/L 30000 Hardness (Ca++) 1600 Suction Temp Deg C Potassium Ion mg/l 13500.				PRODUCTS USED Last 24 hr <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Products</th> <th>Size</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>ENGINEERING</td> <td>1. EA</td> <td>2</td> </tr> <tr> <td>DRILLWATER</td> <td>1. M3 TK</td> <td>0.04</td> </tr> <tr> <td>XCD POLYMER</td> <td>25. KG BG</td> <td>6</td> </tr> </tbody> </table>				Products	Size	Amount	ENGINEERING	1. EA	2	DRILLWATER	1. M3 TK	0.04	XCD POLYMER	25. KG BG	6						
Products	Size	Amount																							
ENGINEERING	1. EA	2																							
DRILLWATER	1. M3 TK	0.04																							
XCD POLYMER	25. KG BG	6																							
				SOLIDS CONTROL EQUIPMENT Last 24 hr <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Type</th> <th>Model/Size</th> <th>Hrs Used</th> </tr> </thead> <tbody> <tr> <td>Shaker 1</td> <td>200/200/230</td> <td>9.0</td> </tr> <tr> <td>Shaker 2</td> <td>200/200/230</td> <td>9.0</td> </tr> <tr> <td>Centrifuge 1 UF (kg/m3)</td> <td>1895</td> <td>7.0</td> </tr> <tr> <td>Centrifuge 2 (kg/m3)</td> <td>1885</td> <td>7.0</td> </tr> <tr> <td>Centrifuge OF (kg/m3)</td> <td>1085</td> <td></td> </tr> </tbody> </table>				Type	Model/Size	Hrs Used	Shaker 1	200/200/230	9.0	Shaker 2	200/200/230	9.0	Centrifuge 1 UF (kg/m3)	1895	7.0	Centrifuge 2 (kg/m3)	1885	7.0	Centrifuge OF (kg/m3)	1085	
Type	Model/Size	Hrs Used																							
Shaker 1	200/200/230	9.0																							
Shaker 2	200/200/230	9.0																							
Centrifuge 1 UF (kg/m3)	1895	7.0																							
Centrifuge 2 (kg/m3)	1885	7.0																							
Centrifuge OF (kg/m3)	1085																								
				MUD PROPERTY SPECS <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Weight</td> <td>ALAP 1090.0</td> </tr> <tr> <td>Viscosity</td> <td>40-45 39</td> </tr> <tr> <td>Filtrate</td> <td><15 13</td> </tr> </tbody> </table>					Actual	Weight	ALAP 1090.0	Viscosity	40-45 39	Filtrate	<15 13										
	Actual																								
Weight	ALAP 1090.0																								
Viscosity	40-45 39																								
Filtrate	<15 13																								
REMARKS AND TREATMENT Treat Active with 0.7 kg/m³ Kelzan XCD over 4 circulations. Hole cleaning good with Ann Vel of 55 m/min in casing and 58 m/min in open hole (refer to attached Virtual Hydraulics profile).				REMARKS Complete POOH laying down mud motor & jars. P/U & M/U new BHA. Surface test MWD. RIH to 2877m & wash to 2999m at 1.4 to 1.5 m³/min. Drill 216mm hole as per directional driller's instructions.																					
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS																			
Rig Up/Service	0.5	Oil Added		NaCl	0.8/ 27.7	np/na	0.515/0.395																		
Drilling	5.5	Water Added		KCl	0.9/ 24.4	Kp/Ka	0.289/0.536																		
Tripping	10	Mud Received		Low Gravity	3.7/ 96.2	Bit Pressure Loss %	2163 / 22.2																		
Non-Productive Time		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	49 / 1.2																		
Direction Work	2	Shakers	0.2	Drill Solids	0.6/ 14.9	Jet Velocity	60																		
M/U / P/U BHA	4.75	Evaporation		Weight Material	NA/ NA	Va Pipe	53.5																		
Safety Meetings		Centrifuge	1.3	Chemical Conc	- / 83.	Va Collars	87.9																		
Circulate bottoms up		Formation		Inert/React	-	Cva Pipe	59																		
Wiper Trip		Left in Hole		Average SG	2.6	Cva Collars	68																		
Wash to Bottom	1.25	Haul Off (Pits)				ECD at Shoe	1111.16																		
		Sent to Storage				ECD at TD	1112.01																		
		Other																							
		Left Behind Casing																							
M-I ENGR / PHONE J. Kereliuk 709-690-1077 S. Penney 709-727-9168		RIG PHONE		WAREHOUSE PHONE 709-754-9001		DAILY COST \$5,283.60																			
						CUMULATIVE COST \$213,426.28																			



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. Date : 10/13/2008
 Well Name: Port au Port #1 ST-3H Report No.: 64

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33	1130	29.8	Kill Mud Tank	Reserve	MUD VOLUME	m³
Suction Pit #2	32	1090	22.5		Active	Active	108.0
Suction Pit #3	34	1090	28.3		Active	Reserve	193.0
Premix Tank #4	38	1070	4	Premix	Reserve	Premix	
Shaker Tank #2	31	1090	29.1		Active	OTHER VOLUME	
Shaker Tank #1	29	1090	21.6		Active	WBM Storage	51.0
Pill Tank	10	1320	2.3	Trip Slug	Reserve	Slop	11.0
Trip Tank	7	1090	2		Active	Produced Oil	30.0
Lines	5	1090	4		Active		
Farm Tank #1	61		29.8	Produced Oil	Produced Oil		
Farm Tank #2	58		11.2	Slop Water	Slop		
Farm Tank #3	54	1160	46	Active @ 1160	Reserve		
Farm Tank #4	54	1040	51.3	9% KCl Water	WBM Storage		
Farm Tank #5	54	1040	20.4	3% KCl Water	Reserve		
Farm Tank #6	51			Empty (Clean)	Reserve		
Farm Tank #7	62			Empty (Clean)	Reserve		
Farm Tank #8	83	1150	78.5	2K-39z Mud 1	Reserve		
Rig Flocc Tank	40				Reserve		
Degasser Tank	15	1090	11.5	Roll if wt chang	Reserve		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	74.1	26.2		100.3
Volume Not Mud				
Mud Volume	74.1	26.2		100.3

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
Start Volume	211.5	190.1		401.6	Shakers	0.2
Oil Added					Evaporation	
Water Added					Centrifuge	1.3
Vol Chem Added	0.1			0.1	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	0.1			0.1	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To		2.3			Left Behind Casing	
From Reserve To						
From Premix To						
Daily Loss	1.5			1.5		
Final Volume	207.8	192.4		400.2	Total Loss	1.5



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 10/13/2008
 Report No: 64
 Page 1

Cost Summary

Total Daily Cost: 5283.60 Total Daily Tax:
 Cumulative Cost: 213426.28

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00	5				5			5	
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	756				756			756	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00	-91		111		20			-91	
BLEACH	5. GA CN	69.00			3		3				
CALCIUM NITRATE	25. KG BG	65.20	40				40			40	
CAUSTIC SODA	22.68 KG BG	41.10	34		5		39			34	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	8				8			8	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	14		2		16			14	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-102	0.04	102					-102	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			24		88		64		
ENGINEERING	1. EA	900.00		2	74						1800.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	39				39			39	
MAGMA FIBER REG	13.61 KG BG	16.00									
OMYA CARB 100 PT	22.68 KG BG	13.32									
PALLETS	1. EA	16.00	59				60			59	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	24		3		27			24	
POLYPAC UL	22.68 KG BG	218.40	80		105		255		70	80	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	300		498		798			300	
PULPRO 20	22.68 KG BG	10.40	120		798		918			120	
PULPRO 30	22.68 KG BG	12.62	303		822		1125			303	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	18		7		25			18	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK										
SHRINK WRAPPING	1. EA	16.00	52			1	53			52	
SNOW WHITE 350	22.68 KG BG	12.62									
SODA ASH	22.68 KG BG	23.90	69				69			69	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98			20		20				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82	30		6		36			30	
SUPER SWEEP FIBER	15. LB BX	296.00	22		2		24			22	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	2				2			2	
XANVIS	25. KG BG	612.85	3		66		69			3	
XCD POLYMER	25. KG BG	580.60	65	6	61		120			59	3483.60



WATER-BASED MUD REPORT No. 65

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3003 m / 2990 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 10/14/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Wash To Bottom

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2226 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
504 m, 127.-mm HWD	244.-mm @2509 m (2509 TVD)	100.3	107.8	Pump Liner x Stk	140x305 mm	140x305 mm
7 m, 166.-mm JARS	194.-mm L @3352 m (3352 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
224 m, 127.-mm HWD		208		Pump stk/min	108@97%	0@97%
9 m, 127.-mm HWD		Depth Drilled Last 24 hr		Flow Rate	1.48 m³/min	
1 m, 165.-mm UBHO/XO		m		Pump Pressure	13500 kPa	
Nozzles 11.1x3 mm		Volume Drilled Last 24 hr		Bottoms Up	50.2 min	5424 stk
Bit 216-mm Smith		m³		Total Circulation	141.1 min	15236 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL	Time	Products	Size	Amount
FlowLine Temp	°C	24	PULPRO 30	22.68 KG BG	30
Depth/TVD	m	3000/2988	ENGINEERING	1. EA	2
Mud Weight /Temp	kg/m³	1090.0@24	XCD POLYMER	25. KG BG	6
Funnel Viscosity	s/L	36			
Rheology Temp	°C	21			
R600/R300		20/14			
R200/R100		10/8			
R6/R3		3/2			
PV	mPa.s	6			
YP	Pa	4			
10s/10m/30m Gel	Pa	1/3/			
API Fluid Loss	cc/30min	12			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	6			
Oil/Water	%Vol	/94			
Sand	%Vol				
MBT	kg/m³				
pH / Temp		8.0@21			
Alkal Mud (Pm)					
Pf/Mf		.01/2.60			
Chlorides	mg/L	30000			
Hardness (Ca++)		1600			
Suction Temp	Deg C	28.			
Potassium Ion	mg/l	13000.			

SOLIDS CONTROL EQUIPMENT Last 24 hr		
Type	Model/Size	Hrs Used
Shaker 1	200/200/230	
Shaker 2	200/200/230	
Centrifuge 1 UF (kg/m3)		
Centrifuge 2 (kg/m3)		
Centrifuge OF (kg/m3)		

MUD PROPERTY SPECS		Actual
Weight	ALAP	1090.0
Viscosity	40-45	36
Filtrate	<15	12

REMARKS AND TREATMENT	REMARKS
Continue to control drill to 3004m as per DD instructions. Pump Pill & POOH for Bit. Make Up new BHA & Bit & RIH with same.	

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.8/ 27.9	np/na
Drilling	Water Added	KCl	0.9/ 24.6	Kp/Ka
Tripping	Mud Received	Low Gravity	3.6/ 92.6	Bit Pressure Loss %
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Direction Work	Shakers	Drill Solids	0.4/ 10.8	Jet Velocity
M/U / P/U BHA	Evaporation	Weight Material	NA/ NA	Va Pipe
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars
Circulate bottoms u	Formation	Inert/React	-	Cva Pipe
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars
Wash to Bottom	Haul Off (Pits)			ECD at Shoe
	Sent to Storage			ECD at TD
	Other			
	Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
J. Kereluk 709-690-1077 S. Penney 709-727-9168		709-754-9001	\$5,662.20	\$219,088.48



WATER-BASED MUD REPORT No. 68

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3116 m / 3100 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 10/17/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** POOH for Bit

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2342 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
504 m, 127.-mm HWD	244.-mm @2509 m (2509 TVD)	104	105.4	Pump Liner x Stk	140x305 mm	140x305 mm
7 m, 166.-mm JARS	194.-mm L @3352 m (3352 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
224 m, 127.-mm HWD		209.4		Pump stk/min	0@97%	0@97%
9 m, 127.-mm HWD		Depth Drilled Last 24 hr		Flow Rate	m³/min	
1 m, 165.-mm UBHO/XO		36 m		Pump Pressure	kPa	
Nozzles 11.1x3 mm		Volume Drilled Last 24 hr		Bottoms Up		
Bit 216-mm Smith		1 m³		Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 20:00	FL 13:00		Products	Size	Amount
FlowLine Temp	°C	31	31	SODA ASH	22.68 KG BG	26
Depth/TVD	m	3116/3100	3105/3090	CAUSTIC SODA	22.68 KG BG	2
Mud Weight /Temp	kg/m³	1090.0@22	1090.0@22	PULPRO 30	22.68 KG BG	60
Funnel Viscosity	s/L	35	35	Bleach	18.93 LT CN	3
Rheology Temp	°C	22	22	ENGINEERING	1. EA	1
R600/R300		15/9	15/9	DRILLWATER	1. M3 TK	8.04
R200/R100		6/4	6/4			
R6/R3		2/1	2/1			
PV	mPa.s	6	6			
YP	Pa	1.5	1.5			
10s/10m/30m Gel	Pa	1/3/5	1/3/5			
API Fluid Loss	cc/30min	20	17			
HTHP Fluid Loss	cc/30min	.0@	.0@			
Cake APT/HT	mm	1/	1/			
Solids	%Vol	5.5	6			
Oil/Water	%Vol	1/94	1/93	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol	0.025	0.025	Type	Model/Size	Hrs Used
MBT	kg/m³			Shaker 1	230/230/230	20.0
pH / Temp		8.5@21	8.0@21	Shaker 2	230/230/230	20.0
Alkal Mud (Pm)		0.02		Centrifuge 1 UF (kg/m3)	1820	20.0
Pf/Mf		.02/2.20	.00/2.60	Centrifuge 2 UF (kg/m3)	1840	20.0
Chlorides	mg/L	28000	28000	Centrifuge OF (kg/m3)	1090	20.0
Hardness (Ca++)		400	600			
Suction Temp	Deg C	31.	31.			
Buoyancy Factor		0.861	0.861			
Potassium Ion	mg/l	10000.	10000.			
				MUD PROPERTY SPECS		
				Weight	ALAP	1090.0
				Viscosity	40-45	35
Reserve Volume	m³	190		Filtrate	<15	20

REMARKS AND TREATMENT	REMARKS
Drill ahead adding 3.0 kg/m3 of Soda Ash to lower Ca+ Ion below 400 mg/l. Also adding Caustic to maintain PH @ 8.5 min. Added another .03 l/m3 of Bleach to active thru flowline. Continue to maintain density ALAP by running Centrifuges as req'd. Continue running 6-8 LPM of Fresh water at the flowline for fresh dilution purposes.	Continue drilling ahead from 3080m to 3116m as per DD instructions. At 3116 m circulate bottoms up & Mix pill prior to POOH for BHA. NOTE: This week the shakers were dressed with 6 new 230XR mesh screens at a cost of \$643.62. These screens were charged off when delivered to location.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.8/ 26.6	np/na
Drilling	Water Added	KCl	0.8/ 21.6	Kp/Ka
Tripping	Mud Received	Low Gravity	3.9/ 100.6	Bit Pressure Loss %
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Direction Work	Shakers	Drill Solids	0.8/ 19.8	Jet Velocity
M/U / P/U BHA	Evaporation	Weight Material	NA/ NA	Va Pipe
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars
Circulate bottoms u	Formation	Inert/React	-	Cva Pipe
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars
Wash to Bottom	Haul Off (Pits)			ECD at Shoe
	Sent to Storage			ECD at TD
	Other			
	Left Behind Casing			
M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
J. Kereliuk 709-690-1077 S. Penney 709-727-9168		709-754-9001	\$2,567.80	\$230,348.42



WATER-BASED MUD REPORT No. 69

Operator : PDI Production Inc. Field/Area : Western NL, Canada Depth/TVD : 3116 m / 3100 m
Report For : S.McIntosh/L.McIntosh/T.Papp Description : GHS-0010-ICO-0066-PCM Date : 10/18/2008
Well Name : Port au Port #1 ST-3H Location : NAD27 Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd. Water Depth : 0 m Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps Rig Name : Nabors C45E Activity : Pressure test Bops

Table with 4 columns: DRILLING ASSEMBLY, CASING, MUD VOLUME (m³), CIRCULATION DATA. Includes details on pipe sizes, casing depths, and circulation parameters like pump make and capacity.

Table with 5 columns: Sample From, Suction Pit 21:00, Tank #8, Products, Size, Amount. Contains mud properties such as viscosity, rheology, and solids control equipment usage.

MUD PROPERTY SPECS table with columns for Weight, Viscosity, and Filtrate, comparing actual values to target specifications.

REMARKS AND TREATMENT table with two columns for remarks and treatment notes, detailing the pressure test procedure and packer operations.

Summary table with columns: TIME DISTRIBUTION Last 24 hrs, MUD VOL ACCTG (m³), SOLIDS ANALYSIS (%/kg/m³), RHEOLOGY & HYDRAULICS. Provides a detailed breakdown of rig activities and fluid characteristics.

Summary row with columns: M-I ENGR / PHONE, RIG PHONE, WAREHOUSE PHONE, DAILY COST, CUMULATIVE COST. Lists contact information and financial totals.



WATER-BASED MUD REPORT No. 71

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3228 m / 3210 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/20/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill 216mm Hole

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
112 m, 127.-mm DP (X95) 1960 m, 127.-mm DP (G&E) 280 m, 127.-mm HWDP 383 m, 127.-mm DP(X95) 168 m, 127.-mm HWDP 7 m, 165.-mm Jars Nozzles 7.9x4 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		106	106.6	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		212.6	Pump Capacity L/stk	13.66	13.66
		Depth Drilled Last 24 hr		72 m	Pump stk/min	117@97%	0@97%
		Volume Drilled Last 24 hr		3 m³	Flow Rate	1.60 m³/min	

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From		FL 21:00	FL 12:00	Products	Size	Amount	
FlowLine Temp	°C	34	33	CAUSTIC SODA	22.68 KG BG	6	
Depth/TVD	m	3230/3210	3200/3185	POLYPAC UL	22.68 KG BG	4	
Mud Weight /Temp	kg/m³	1095.0@25	1095.0@25	DEFOAM X	18.93 LT CN	1	
Funnel Viscosity	s/L	40	43	POLYPAC R	22.68 KG BG	9	
Rheology Temp	°C	30	30	ENGINEERING	1. EA	1	
R600/R300		19/11	20/12	BLEACH	5. GA CN	2	
R200/R100		9/5	9/5	DRILLWATER	1. M3 TK	8.06	
R6/R3		2/1	2/1	XCD POLYMER	25. KG BG	5	
PV	mPa.s	8	8				
YP	Pa	1.5	2				
10s/10m/30m Gel	Pa	1/4/6	1/4/7				
API Fluid Loss	cc/30min	10	11				
HTHP Fluid Loss	cc/30min	.0@	.0@				
Cake APT/HT	mm	1/	1/				
Solids	%Vol	6	6				
Oil/Water	%Vol	1/93	1/93				
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr			
MBT	kg/m³			Type	Model/Size	Hrs Used	
pH / Temp		9.5@21	9.0@21	Shaker 1	230/230/230	24.0	
Alkal Mud (Pm)				Shaker 2	230/230/230	24.0	
Pf/Mf		.25/2.50	.15/2.00	Centrifuge 1 UF (kg/m3)	1865	12.0	
Chlorides	mg/L	23000	23000	Centrifuge 2 UF (kg/m3)	1850	12.0	
Hardness (Ca++)		200	200	Centrifuge OF (kg/m3)	1085		
Suction Temp	Deg C	32.	32.				
Buoyancy Factor		0.861	0.861				
Potassium Ion	mg/l	10000.	12000.				
Reserve Volume	m³	160		MUD PROPERTY SPECS			
				Weight	ALAP	1095.0	Actual
				Viscosity	40-45	40	
				Filtrate	<15	10	

REMARKS AND TREATMENT	REMARKS
Drill ahead adding 1.0 kg/m3 of Polypacr R & 0.5 kg/m3 of Polypac UL to lower Fluidloss below 12cc. Added 0.75 kg/m3 of Caustic to raise PH above 9.5 kg/m3. NOTE 30m3 of contaminated Kill Mud was disposed of to the floc tank. The Sandtraps were also sucked out and solids mixed with sawdust.	Continue drilling ahead from 3156m to 3228m as per DD Instructions. Maintaining density @ 1090-1095 kg/m3 by running centrifuges and fresh water dilution @ 6-8 LPM. The other 2.5m3 hauled of was volume from the sandtraps.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS		
Rig Up/Service		NaCl	0.6/ 18.7	np/na	
Drilling	24	Water Added	KCl	0.8/ 21.5	
Tripping		Mud Received	Low Gravity	4.5/ 117.7	
Non-Productive Tin		Mud Returned	Bentonite	0./ 0.	
BOP Testing		Shakers	Drill Solids	1.5/ 39.1	
M/U / P/U BHA		Evaporation	Weight Material	NA/ NA	
Safety Meetings		Centrifuge	Chemical Conc	- / 83.	
Circulate bottoms u		Formation	Inert/React	-	
Wiper Trip		Left in Hole	Average SG	2.6	
Wash to Bottom		Haul Off (Pits)			
		Sent to Storage			
		Other			
		Left Behind Casing			
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE	
J. Kereliuk 709-690-1077 S. Penney 709-727-9168		709-754-9001		DAILY COST \$7,212.55	
				CUMULATIVE COST \$233,200.26	



WATER-BASED MUD REPORT No. 72

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3252 m / 3237 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/21/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill 216mm Hole

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
136 m, 127.-mm DP (X95)	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
1960 m, 127.-mm DP (G&E)	244.-mm @2509 m (2509 TVD)	106.7	102	Pump Liner x Stk	140x305 mm	140x305 mm
280 m, 127.-mm HWDP	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
383 m, 127.-mm DP(X95)		208.7		Pump stk/min	65@97%	66@97%
168 m, 127.-mm HWDP		Depth Drilled Last 24 hr		Flow Rate	1.80 m³/min	
7 m, 165.-mm Jars		24 m		Pump Pressure	22500 kPa	
Nozzles 7.9x4 mm		Volume Drilled Last 24 hr		Bottoms Up	45.2 min	5915 stk
Bit 216-mm Smith		1 m³		Total Circulation	116.4 min	15247 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 23:00	FL 14:00		Products	Size	Amount
FlowLine Temp	34	34		CAUSTIC SODA	22.68 KG BG	1
Depth/TVD	m 3253/3237	3240/3225		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³ 1090.0@30	1095.0@30		BLEACH	5. GA CN	5
Funnel Viscosity	s/L 36	40		X-Cide 102W	208.1 LT DM	1
Rheology Temp	°C 35	35		DRILLWATER	1. M3 TK	16
R600/R300	16/9	19/11				
R200/R100	7/5	8/5				
R6/R3	2/1	2/1				
PV	mPa·s 7	8				
YP	Pa 1	1.5				
10s/10m/30m Gel	Pa 1/3/5	1/3/6				
API Fluid Loss	cc/30min 12	10				
HTHP Fluid Loss	cc/30min .0@	.0@				
Cake APT/HT	mm 1/	1/				
Solids	%Vol 6	6				
Oil/Water	%Vol 1/93	1/93				
Sand	%Vol 0.025	0.025		SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³			Type	Model/Size	Hrs Used
pH / Temp	9.5@21	9.5@21		Shaker 1	230/230/230	24.0
Alkal Mud (Pm)				Shaker 2	230/230/230	24.0
Pf/Mf	.25/2.40	.20/2.20				
Chlorides	mg/L 23000	23000		Premix >	Centrifuge 1 UF (kg/m3)	2000 8.0
Hardness (Ca++)	240	200		Active >	Centrifuge 2 UF (kg/m3)	1900 12.0
Suction Temp	Deg C 33.	33.		Premix >	Centrifuge#1 OF (kg/m3)	1160
Buoyancy Factor	0.861	0.861		Active >	Centrifuge#2 OF (kg/m3)	1080
Potassium Ion	mg/l 10000.	10000.				
				MUD PROPERTY SPECS		
				Weight	ALAP	1090.0
				Viscosity	40-45	36
Reserve Volume	m³ 173			Filtrate	<15	12

REMARKS AND TREATMENT	REMARKS
Drill ahead add Caustic as req'd to Raise PH above 10. Dip Slides confirm Heavy bacterial growth present in the active system. Treat active system with 1.0 l/m3 of Xcide 102W and 1.0 l/m3 of Bleach to control Bacterial Growth. Maintaining FL below 15cc with Polypac as req'd. Density steady @ 1090-1095 kg/m3 by running centrifuges and fresh water dilution @ 6-8 LPM. NOTE: 16m3 of rainwater was added to suction Pit #1 treated with bleach & Xcide and will be used for M/U water.	Continue drilling ahead from 3228m to 3252.5m as per DD Instructions. NOTE: One centrifuge was configured to strip mud from premix tank #4. 34 m3 of 2K-39z mud was transferred to premix Tank #4 from tank #8 in Tank Farm. Currently stripping to cut density to 1090 range. This mud will be used for volume purposes & Chemical additions via using premix mud.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service		Oil Added	NaCl	0.6/ 21.5	np/na
Drilling	24	Water Added	KCl	0.7/ 17.9	Kp/Ka
Tripping		Mud Received	Low Gravity	4.6/ 118.2	Bit Pressure Loss %
Non-Productive Tim		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
BOP Testing		Shakers	Drill Solids	1.5/ 39.6	Jet Velocity
M/U / P/U BHA		Evaporation	Weight Material	NA/ NA	Va Pipe
Safety Meetings		Centrifuge	Chemical Conc	- / 83.	Va Collars
Circulate bottoms up		Formation	Inert/React	-	Cva Pipe
Wiper Trip		Left in Hole	Average SG	2.6	Cva Collars
Wash to Bottom		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			1108.02
		Left Behind Casing			1109.51
M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST	
J. Kereliuk 709-690-1077		709-754-9001	\$4,048.34	\$237,248.60	
S. Penney 709-727-9168					



WATER-BASED MUD REPORT No. 74

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3267 m / 3250 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/23/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH with Bit #14

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
2111 m, 127.-mm DP (X95) 280 m, 127.-mm HWDP 383 m, 127.-mm DP 168 m, 127.-mm HWDP 7 m, 165.-mm Jars 280 m, 127.-mm HWDP Nozzles 7.1x8 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole 111.1	Active Pits 103	Pump Make EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 214.1		Pump Liner x Stk 140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	
		Volume Drilled Last 24 hr m ³		Pump stk/min 60@97%	60@97%	
				Flow Rate 1.65 m³/min		
				Pump Pressure 14000 kPa		
				Bottoms Up 51.7 min	6201 stk	
				Total Circulation 130.3 min	15630 stk	

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 23:55			Products	Size	Amount
FlowLine Temp	°C	24		PULPRO 30	22.68 KG BG	60
Depth/TVD	m	3267/3251		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m ³	1105.0@30		DRILLWATER	1. M3 TK	10.08
Funnel Viscosity	s/L	36				
Rheology Temp	°C	24				
R600/R300		20/12				
R200/R100		8/6				
R6/R3		3/1				
PV	mPa.s	8				
YP	Pa	2				
10s/10m/30m Gel	Pa	1/3/5				
API Fluid Loss	cc/30min	14				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	6.5				
Oil/Water	%Vol	1/93		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol	0.025		Type	Model/Size	Hrs Used
MBT	kg/m ³			Shaker 1	230/230/230	12.0
pH / Temp		10.0@21		Shaker 2	230/230/230	12.0
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)		
Pf/Mf		.20/2.40		Centrifuge 2 UF (kg/m3)		
Chlorides	mg/L	23000		Centrifuge 1OF (kg/m3)		
Hardness (Ca++)		160		Centrifuge 2OF (kg/m3)		
Suction Temp	Deg C	24.				
Buoyancy Factor		0.86				
Potassium Ion	mg/l	10000.				
				MUD PROPERTY SPECS		
				Weight	ALAP	1105.0
				Viscosity	40-45	36
Reserve Volume	m ³	173		Filtrate	<15	14

REMARKS AND TREATMENT	REMARKS
Continue to centrifuge 2K-39 mud in Premix Pit #4. Maintaining PH @ 10.5 with Caustic as req'. Plan in place to lower fluidloss below 15cc with Polypac R while drilling ahead. Maintaining density at 1090-1095 with centrifuges and fresh water dilution as req'd.	Continue to POOH & handle directional tools & brake off Bit. Change mwd & sleeve in UBHO, scribe motor & shallow test MWD. Trip in hole to 2392m and MWD Failed . POOH for MWD Tool and handle & laydown the same. Change out MWD and shallow test MWD. RIH to 2334m and test MWD again. Continue to RIH to 3221m and wash to bottom with no fill reported.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.6/ 21.3	np/na	0.737/0.511
Drilling	Water Added	KCl	0.7/ 17.7	Kp/Ka	0.062/0.222
Tripping	Mud Received	Low Gravity	5.5/ 143.	Bit Pressure Loss %	4582 / 32.7
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	125 / 3.
BOP Testing	Shakers	Drill Solids	2.6/ 67.5	Jet Velocity	87
M/U / P/U BHA	Evaporation	Weight Material	NA/ NA	Va Pipe	59.5
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars	448.7
Circulate bottoms u	Formation	Inert/React	-	Cva Pipe	43
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars	94
Wash to Bottom	Haul Off (Pits)			ECD at Shoe	1122.82
	Sent to Storage			ECD at TD	1133.73
	Other				
	Left Behind Casing				
M-I ENGR / PHONE D.Diamond 709-690-1077 J. Kereliuk 709-727-9168		RIG PHONE		WAREHOUSE PHONE 709-754-9001	
		DAILY COST \$1,657.20		CUMULATIVE COST \$241,780.60	



WATER-BASED MUD REPORT No. 77

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3385 m / 3360 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/26/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH for BHA

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)	CIRCULATION DATA																								
2229 m, 127.-mm DP (X95) 280 m, 127.-mm HWDP 383 m, 127.-mm DP 168 m, 127.-mm HWDP 7 m, 165.-mm Jars 280 m, 127.-mm HWDP Nozzles 7.1x8 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	<table style="width: 100%;"> <tr> <td>Pump Make</td> <td>EMSCO FB-1600</td> <td>EMSCO FB-1600</td> </tr> <tr> <td>Pump Liner x Stk</td> <td>140x305 mm</td> <td>140x305 mm</td> </tr> <tr> <td>Pump Capacity L/stk</td> <td>13.66</td> <td>13.66</td> </tr> <tr> <td>Pump stk/min</td> <td>67@97%</td> <td>67@97%</td> </tr> <tr> <td>Flow Rate</td> <td colspan="2" style="text-align: center;">1.84 m³/min</td> </tr> <tr> <td>Pump Pressure</td> <td>19000 kPa</td> <td></td> </tr> <tr> <td>Bottoms Up</td> <td>48.1 min</td> <td>6448 stk</td> </tr> <tr> <td>Total Circulation</td> <td>118.7 min</td> <td>15907 stk</td> </tr> </table>	Pump Make	EMSCO FB-1600	EMSCO FB-1600	Pump Liner x Stk	140x305 mm	140x305 mm	Pump Capacity L/stk	13.66	13.66	Pump stk/min	67@97%	67@97%	Flow Rate	1.84 m³/min		Pump Pressure	19000 kPa		Bottoms Up	48.1 min	6448 stk	Total Circulation	118.7 min	15907 stk
		Pump Make		EMSCO FB-1600	EMSCO FB-1600																						
		Pump Liner x Stk	140x305 mm	140x305 mm																							
		Pump Capacity L/stk	13.66	13.66																							
		Pump stk/min	67@97%	67@97%																							
Flow Rate	1.84 m³/min																										
Pump Pressure	19000 kPa																										
Bottoms Up	48.1 min	6448 stk																									
Total Circulation	118.7 min	15907 stk																									
Active Pits	103																										
Total Circulating Volume	217.6																										
Depth Drilled Last 24 hr	38 m																										
Volume Drilled Last 24 hr	2 m³																										

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 17:00			Products	Size	Amount
FlowLine Temp	°C	33		PULPRO 30	22.68 KG BG	60
Depth/TVD	m	3385/3360		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1090.0@30		BLEACH	5. GA CN	1
Funnel Viscosity	s/L	38		DRILLWATER	1. M3 TK	1.17
Rheology Temp	°C	35				
R600/R300		16/9				
R200/R100		6/4				
R6/R3		2/1				
PV	mPa.s	7				
YP	Pa	1				
10s/10m/30m Gel	Pa	1/3/6				
API Fluid Loss	cc/30min	14				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	6				
Oil/Water	%Vol	1/93				
Sand	%Vol	0.025		SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³	25		Type	Model/Size	Hrs Used
pH / Temp		10.5@21		Shaker 1	230/230/230	12.0
Alkal Mud (Pm)				Shaker 2	230/230/230	12.0
Pf/Mf		.45/2.40	Active >	Centrifuge 1 UF (kg/m3)	1870	12.0
Chlorides	mg/L	23000	Active >	Centrifuge 1 UF (kg/m3)	1855	12.0
Hardness (Ca++)		80				
Suction Temp	Deg C	33.	Active >	Centrifuge OF (kg/m3)	1080	12.0
Buoyancy Factor		0.861	Active >	Centrifuge OF (kg/m3)	1085	12.0
Potassium Ion	mg/l	11000.				
				MUD PROPERTY SPECS		
				Weight	ALAP	1090.0
				Viscosity	40-45	38
Reserve Volume	m³	155		Filtrate	<15	14

REMARKS AND TREATMENT	REMARKS
Drill ahead maintaining density @ 1090-1095 kg/m3 with centrifuges and dilution as req'd. Plan in place when back on bottom to mix Polypac to lower FL below 12cc. NOTE: Bring over 22m3 of 2K-39 mud to premix tank #4 and add 1.0 l/m3 Xcide 102W & 1.0 l/m3 Bleach. Reconfigure centrifuge to strip back this mud to 1100 kg/m3.	RIH with no tight spots or no fill encountered. Drill ahead as per DD instructions building angle to 3385m. survey, circulate bottoms up and POOH for Motor adjustment

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	np/na
Drilling	Water Added	KCl	0.830/0.395
Tripping	Mud Received	Low Gravity	Kp/Ka
Non-Productive Tin	Mud Returned	Bentonite	Bit Pressure Loss %
BOP Testing	Shakers	Drill Solids	Bit HHP/HSI
M/U / P/U BHA	Evaporation	Weight Material	172 / 4.1
Safety Meetings	Centrifuge	Chemical Conc	Jet Velocity
Circulate bottoms u	Formation	Inert/React	Va Pipe
Wiper Trip	Left in Hole	Average SG	Va Collars
Wash to Bottom	Haul Off (Pits)		Cva Pipe
	Sent to Storage		Cva Collars
	Other		ECD at Shoe
	Left Behind Casing		ECD at TD

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-690-1077 J. Kereliuk 709-727-9168		709-754-9001	\$1,726.20	\$249,945.05



WATER-BASED MUD REPORT No. 78

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3418 m / 3395 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 10/27/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill 216mm Hole

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)	CIRCULATION DATA		
2262 m, 127.-mm DP (X95) 280 m, 127.-mm HWDP 383 m, 127.-mm DP 168 m, 127.-mm HWDP 7 m, 165.-mm Jars 280 m, 127.-mm HWDP Nozzles 7.1x4/8.7x4 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Pump Make EMSCO FB-1600 EMSCO FB-1600		
		Active Pits	Pump Liner x Stk 140x305 mm 140x305 mm		
		Total Circulating Volume	Pump Capacity L/stk	13.66	13.66
		214.8	Pump stk/min	67@97%	67@97%
		Depth Drilled Last 24 hr	Flow Rate	1.84 m³/min	
		33 m	Pump Pressure	19000 kPa	
Volume Drilled Last 24 hr	Bottoms Up	48.6 min	6514 stk		
1 m³	Total Circulation	117.2 min	15703 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 18:00			Products	Size	Amount
FlowLine Temp	°C	26		POLYPAC UL	22.68 KG BG	5
Depth/TVD	m	3386/3380		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1095.0@25		BLEACH	5. GA CN	2
Funnel Viscosity	s/L	38		DRILLWATER	1. M3 TK	3.01
Rheology Temp	°C	35				
R600/R300		17/10				
R200/R100		7/4				
R6/R3		1/1				
PV	mPa·s	7				
YP	Pa	1.5				
10s/10m/30m Gel	Pa	1/3/5				
API Fluid Loss	cc/30min	13				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	6				
Oil/Water	%Vol	1/93				
Sand	%Vol	0.025		SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³	28		Type	Model/Size	Hrs Used
pH / Temp		10.0@21		Shaker 1	230/230/230	18.0
Alkal Mud (Pm)				Shaker 2	230/230/230	18.0
Pf/Mf		.30/2.50		Centrifuge 1 UF (kg/m3)	1115	8.0
Chlorides	mg/L	23000		Centrifuge 1 UF (kg/m3)	1090	8.0
Hardness (Ca++)		80		Centrifuge 2 OF (kg/m3)	1115	8.0
Suction Temp	Deg C	25.		Centrifuge 1 OF (kg/m3)	1090	8.0
Buoyancy Factor		0.861				
Potassium Ion	mg/l	11000.				
				MUD PROPERTY SPECS		
				Weight	ALAP	1095.0
				Viscosity	40-45	38
Reserve Volume	m³	155		Filtrate	<15	13

REMARKS AND TREATMENT	REMARKS
RIH and wash to bottom with no problems. Mix 0.6kg/m,3 of Polypac UL to lower Fluidloss. maintaining density @ 1090-1100 kg/m3 by running centrifuges & running 6-8 LPM thru centrifuges. Mixing caustic as req'd to maintain PH above 10.5,.. Also add 0.2 l/m3 of Bleach to active system,.	Drill ahead building angle as per DD Instructions from 3385m to 3418m as per DD Instructions. NOTE : Reconfigure centrifuge #1 to strip back 2K-39 mud on premix tank #4.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	np/na 0.766/0.593
Drilling	Water Added	KCl	Kp/Ka 0.043/0.097
Tripping	Mud Received	Low Gravity	Bit Pressure Loss % 3609 / 19.
Non-Productive Tim	Mud Returned	Bentonite	Bit HHP/HSI 110 / 2.6
BOP Testing	Shakers	Drill Solids	Jet Velocity 77
M/U / P/U BHA	Evaporation	Weight Material	Va Pipe 66.3
Safety Meetings	Centrifuge	Chemical Conc	Va Collars 96.9
Circulate bottoms u	Formation	Inert/React	Cva Pipe 30
Wiper Trip	Left in Hole	Average SG	Cva Collars 37
Wash to Bottom	Haul Off (Pits)		ECD at Shoe 1115.38
	Sent to Storage		ECD at TD 1128.62
	Other		
	Left Behind Casing		

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-690-1077 J. Kereliuk 709-727-9168		709-754-9001	\$2,130.00	\$252,075.05



WATER-BASED MUD REPORT No. 79

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3442 m / 3413 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 10/28/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Wash to Bottom

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2199 m, 127.-mm DP (X95) 280 m, 127.-mm HWDP 383 m, 127.-mm DP 168 m, 127.-mm HWDP 7 m, 165.-mm Jars 280 m, 127.-mm HWDP Nozzles 7.1x4/8.7x4 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600 EMSCO FB-1600	
		117	99	Pump Liner x Stk	140x305 mm 140x305 mm	
		Total Circulating Volume		212.5	Pump Capacity L/stk	13.66 13.66
		Depth Drilled Last 24 hr		24 m	Pump stk/min	67@97% 67@97%
		Volume Drilled Last 24 hr		1 m³	Flow Rate	1.84 m³/min
				Pump Pressure	13500 kPa	
				Bottoms Up	47.7 min 6387 stk	
				Total Circulation	115.9 min 15535 stk	
MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 9:00			Products	Size Amount	
FlowLine Temp	°C 34			CAUSTIC SODA	22.68 KG BG 2	
Depth/TVD	m 3442/3413			PULPRO 30	22.68 KG BG 60	
Mud Weight /Temp	kg/m³ 1095.0@30			ENGINEERING	1. EA 1	
Funnel Viscosity	s/L 38			XANVIS	25. KG BG 1	
Rheology Temp	°C 35			BLEACH	5. GA CN 1	
R600/R300	16/10			DRILLWATER	1. M3 TK 3.04	
R200/R100	7/4			XCD POLYMER	25. KG BG 1	
R6/R3	2/1					
PV	mPa.s 6					
YP	Pa 2					
10s/10m/30m Gel	Pa 1/3/5					
API Fluid Loss	cc/30min 13					
HTHP Fluid Loss	cc/30min .0@					
Cake APT/HT	mm 1/					
Solids	%Vol 6					
Oil/Water	%Vol 1/93			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol			Type	Model/Size Hrs Used	
MBT	kg/m³ 28			Shaker 1	230/230/230 16.0	
pH / Temp	10.5@21			Shaker 2	230/230/230 16.0	
Alkal Mud (Pm)						
Pf/Mf	.20/2.00			Premix >	Centrifuge 1 UF (kg/m3) 1970 8.0	
Chlorides	mg/L 22000			Active >	Centrifuge 1 UF (kg/m3) 1860 8.0	
Hardness (Ca++)	160					
Suction Temp	Deg C 34.			Premix >	Centrifuge OF (kg/m3) 1110 8.0	
Buoyancy Factor	0.861			Active >	Centrifuge OF (kg/m3) 1085 8.0	
Potassium Ion	mg/l 10000.					
				MUD PROPERTY SPECS		
				Weight	ALAP 1095.0	
				Viscosity	40-45 38	
Reserve Volume	m³ 138			Filtrate	<15 13	
REMARKS AND TREATMENT			REMARKS			
Drilling ahead maintaining density @ 1090-1095 kg/m3 with centrifuges and fresh water dilution @ 6-8 LPM as Req'd. Maintaining PH above 10.5 with Caustic as Req'd. Added 0.15 kg/m3 of Xanvis & XCD while drilling ahead to maintain rheologies. Centrifuge #1 still processing 2K-39 mud in premix Tank #4			Drill ahead sliding building angle from 3418m to 3442m with no hole or fluid problems reported. Circulate bottoms and condition hole till shakers clean, Pump pill & POOH for BHA. Handle BHA shallow test MWD and make up Bit. RIH to 3350m and wash to bottom.			
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service		Oil Added	NaCl	0.6/ 19.9	np/na 0.678/0.395	
Drilling	8	Water Added	KCl	0.7/ 17.8	Kp/Ka 0.074/0.268	
Tripping	16	Mud Received	Low Gravity	4.9/ 128.2	Bit Pressure Loss % 3609 / 19.	
Non-Productive Tin		Mud Returned	Bentonite	1./ 25.9	Bit HHP/HSI 110 / 2.6	
BOP Testing		Shakers	1.4	0.7/ 19.3	Jet Velocity 77	
M/U / P/U BHA		Evaporation	Weight Material	NA/ NA	Va Pipe 66.3	
Safety Meetings		Centrifuge	1	Chemical Conc	- / 83.	
Circulate bottoms u		Formation	Inert/React	0.6141	Cva Pipe 37	
Wiper Trip		Left in Hole	Average SG	2.6	Cva Collars 42	
Wash to Bottom		Haul Off (Pits)			ECD at Shoe 1111.02	
		Sent to Storage			ECD at TD 1118.88	
		Other				
		Left Behind Casing				
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE	DAILY COST	
D.Diamond 709-690-1077				709-754-9001	\$3,001.85	
J. Kereliuk 709-727-9168					\$255,076.90	



WATER-BASED MUD REPORT No. 81

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3534 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 10/30/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Riq Name :** Nabors C45E **Activity :** Drill 216mm Hole

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
2378 m, 127.-mm DP (X95)		340.-mm @495 m (495 TVD)		Hole		Pump Make		EMSCO FB-1600
280 m, 127.-mm HWDP		244.-mm @2509 m (2509 TVD)		Active Pits		Pump Liner x Stk		EMSCO FB-1600
383 m, 127.-mm DP		194.-mm L @3352 m (3350 TVD)		117.8		140x305 mm		140x305 mm
168 m, 127.-mm HWDP				112		Pump Capacity L/stk		13.66
7 m, 165.-mm Jars				229.8		Pump stk/min		59@97% 58@97%
280 m, 127.-mm HWDP				Depth Drilled Last 24 hr		Flow Rate		1.60 m³/min
Nozzles 7.1x4/8.7x4 mm				54 m		Pump Pressure		14000 kPa
Bit 216-mm Smith				Volume Drilled Last 24 hr		Bottoms Up		57.9 min 6776 stk
				2 m³		Total Circulation		144.2 min 16867 stk
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From		Flowline 23:55	Flowline 18:00	Flowline 12:00	Products		Size	Amount
FlowLine Temp °C		35	35	34	CAUSTIC SODA		22.68 KG BG	3
Depth/TVD m		3534/3450	3520/3445	3508/3441	POLYPAC UL		22.68 KG BG	2
Mud Weight /Temp kg/m³		1095.0@30	1100.0@30	1100.0@	POLYPAC R		22.68 KG BG	4
Funnel Viscosity s/L		39	37	37	ENGINEERING		1. EA	1
Rheology Temp °C		35	35	35	DUO-VIS		11.34 KG BG	-23
R600/R300		20/13	18/11	14/8	DRILLWATER		1. M3 TK	14
R200/R100		10/7	9/5	6/4	XCD POLYMER		25. KG BG	2
R6/R3		2/1	2/1	1/1				
PV mPa·s		7	7	6				
YP Pa		3	2	1				
10s/10m/30m Gel Pa		2/5/6	2/4/6	1/3/5				
API Fluid Loss cc/30min		11	15	14				
HTHP Fluid Loss cc/30min								
Cake APT/HT mm		1mm	1mm	1mm				
Solids %Vol		6	7	7				
Oil/Water %Vol		1/93	1/92	1/92				
Sand %Vol								
MBT kg/m³		20	24	24				
pH / Temp		10.5 @ 21	10.5 @ 21	10.5 @ 21				
Alkal Mud (Pm)								
Pf/Mf		.35/3.20	.30/3.20	.25/3.00				
Chlorides mg/L		21000	22000	21000	Active >> Centrifuge 1 UF (kg/m3)		1890	24.0
Hardness (Ca++)		80	120	120	Active >> Centrifuge 2 UF (kg/m3)		1900	24.0
Suction Temp Deg C		34.	34.	34.	Active >> Centrifuge 1 OF (kg/m3)		1090	24.0
Buoyancy Factor		0.86	0.861	0.861	Active >> Centrifuge 2 OF (kg/m3)		1090	24.0
Potassium Ion mg/l		12000.	10000.	10000.				
Reserve Volume m³		147						
REMARKS AND TREATMENT				REMARKS				
Drill ahead with both centrifuges on Active system & running 8-10 LPM of fresh water to maintain density in the 1090-1095 kg/m3 range. Add 0.5 kg/m3 of Polypac UL & Reg to maintain FL in the 10-12 range.. Currently adding 0.7 kg/m3 XCD Polymer to increase rheology for casing point. PH being maintained above 10.5 with caustic as req'd. NOTE: 23 Douvis were credited from the warehouse				Continue drilling ahead building angle sliding from 3480m to 3534m with no hole or fluid problems reported				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service		Oil Added		NaCl		np/na		0.621/0.555
Drilling 24		Water Added		KCl		Kp/Ka		0.138/0.207
Tripping		Mud Received		Low Gravity		Bit Pressure Loss %		2729 / 19.5
Non-Productive Tim		Mud Returned		Bentonite		Bit HHP/HSI		72 / 1.7
BOP Testing		Shakers 2.6		Drill Solids		Jet Velocity		67
M/U / P/U BHA		Evaporation		Weight Material		Va Pipe		57.7
Safety Meetings		Centrifuge 2.9		Chemical Conc		Va Collars		84.2
Circulate bottoms u		Formation		Inert/React		Cva Pipe		47
Wiper Trip		Left in Hole		Average SG		Cva Collars		56
Wash to Bottom		Haul Off (Pits)				ECD at Shoe		1113.8
		Sent to Storage				ECD at TD		1125.18
		Other						
		Left Behind Casing						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		-\$529.64		\$258,116.76



WATER-BASED MUD REPORT No. 83

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3550 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/1/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** POOH to Run Casing

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA	
m, 127.-mm DP (X95) 280 m, 127.-mm HWDP 383 m, 127.-mm DP 168 m, 127.-mm HWDP 7 m, 165.-mm Jars 280 m, 127.-mm HWDP Nozzles 7.1x4/8.7x4 mm Bit 216-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600 EMSCO FB-1600
		137.3	101	Pump Liner x Stk	140x305 mm 140x305 mm
		Total Circulating Volume 101		Pump Capacity L/stk	13.66 13.66
		Depth Drilled Last 24 hr m		Pump stk/min	65@97% 67@97%
		Volume Drilled Last 24 hr m ³		Flow Rate	1.81 m³/min
				Pump Pressure	13000 kPa
				Bottoms Up	0. min 0 stk
				Total Circulation	56. min 7391 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Flowline 14:00		Products	Size	Amount
FlowLine Temp	°C	35	CAUSTIC SODA	22.68 KG BG	4
Depth/TVD	m	3550/3450	PULPRO 20	22.68 KG BG	87
Mud Weight /Temp	kg/m ³	1095.0@30	PULPRO 30	22.68 KG BG	33
Funnel Viscosity	s/L	43	ENGINEERING	1. EA	1
Rheology Temp	°C	35	BLEACH	5. GA CN	6
R600/R300		22/15	DRILLWATER	1. M3 TK	1.01
R200/R100		12/8			
R6/R3		2/1			
PV	mPa.s	7			
YP	Pa	4			
10s/10m/30m Gel	Pa	2/4/8			
API Fluid Loss	cc/30min	10			
HTHP Fluid Loss	cc/30min	.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	7			
Oil/Water	%Vol	1/92	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol		Type	Model/Size	Hrs Used
MBT	kg/m ³	24	Shaker 1	230/230/230	18.0
pH / Temp		11.0@21	Shaker 2	230/230/230	18.0
Alkal Mud (Pm)			Centrifuge 1 UF (kg/m3)	1980	6.0
Pf/Mf		.50/3.00	Centrifuge 2 UF (kg/m3)	1980	6.0
Chlorides	mg/L	21000	Centrifuge OF (kg/m3)	1085	6.0
Hardness (Ca++)		80	Centrifuge OF (kg/m3)	1085	6.0
Suction Temp	Deg C	34.			
Buoyancy Factor		0.861			
Potassium Ion	mg/l	10000.			
			MUD PROPERTY SPECS		
			Weight	ALAP	1095.0
			Viscosity	40-45	43
Reserve Volume	m ³	139	Filtrate	<15	10

REMARKS AND TREATMENT	REMARKS
Circulate and condition mud. Add 0.5 l/m3 of bleach. Raise PH to 11.0 with Caustic. Bleed in 24m3 of premix treated with 12 kg/m3 Polypac UL. NOTE: A caliper sweep consisting of 2kg/m3 of Rice was pumped and came back 550 stks over calculated. Hole volume estimated @ 7-8 % washout.	POOH laydown directional tools & make up Bit. RIH to bottom with no problems and no fill reported. Circulate bottoms up and condition mud for Casing

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.5/ 18.3	np/na
Drilling	Water Added	KCl	0.7/ 17.8	Kp/Ka
Tripping	Mud Received	Low Gravity	5./ 129.9	Bit Pressure Loss %
Non-Productive Tin	Mud Returned	Bentonite	0.8/ 21.1	Bit HHP/HSI
Condition Mud	Shakers	Drill Solids	1./ 25.8	Jet Velocity
M/U / P/U BHA	Evaporation	Weight Material	NA/ NA	Va Pipe
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars
	Formation	Inert/React	0.9562	Cva Pipe
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars
Condition Hole	Haul Off (Pits)			ECD at Shoe
	Sent to Storage			ECD at TD
	Other			
	Left Behind Casing			

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$2,799.66	CUMULATIVE COST \$268,038.82
---	------------------	--	---------------------------------	--



WATER-BASED MUD REPORT No. 84

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3550 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/2/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH with 177mm Csg

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2000 m, 177.8-mm CSG	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		127.6	110.7	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		177.3		Pump stk/min	77@97%	77@97%
		Depth Drilled Last 24 hr		Flow Rate		
		Pump Pressure				
		Bottoms Up				
		Total Circulation				
		Volume Drilled Last 24 hr				
		m³				

MUD PROPERTIES					PRODUCTS USED Last 24 hr			
Sample From	Suction	12:00	0:00	0:00	0:00	Products	Size	Amount
FlowLine Temp	°C	N/A						
Depth/TVD	m	3550/3450						
Mud Weight /Temp	kg/m³	1095.0@30	.0@	.0@	.0@	ENGINEERING	1. EA	1
Funnel Viscosity	s/L	42						
Rheology Temp	°C	35						
R600/R300		22/15	/	/	/			
R200/R100		12/8	/	/	/			
R6/R3		2/1	/	/	/			
PV	mPa.s	7						
YP	Pa	4						
10s/10m/30m Gel	Pa	2/4/8	//	//	//			
API Fluid Loss	cc/30min	10						
HTHP Fluid Loss	cc/30min	.0@	.0@	.0@	.0@			
Cake APT/HT	mm	1/						
Solids	%Vol	7						
Oil/Water	%Vol	1/92	/	/	/			
Sand	%Vol	0.025						
MBT	kg/m³	24						
pH / Temp		11.0@21	.0@	.0@	.0@			
Alkal Mud (Pm)								
Pf/Mf		.50/3.00	.00/.00	.00/.00	.00/.00			
Chlorides	mg/L	21000						
Hardness (Ca++)		80						
Suction Temp	Deg C	34.						
Buoyancy Factor		0.861						
Potassium Ion	mg/l	10000.						
					SOLIDS CONTROL EQUIPMENT Last 24 hr			
					Type	Model/Size	Hrs Used	
					Shaker 1	230/230/230		
					Shaker 2	230/230/230		
					Centrifuge 1 UF (kg/m3)			
					Centrifuge 2 (kg/m3)			
					Centrifuge OF (kg/m3)			
					MUD PROPERTY SPECS			
					Weight	ALAP	1095.0	Actual
					Viscosity	40-45	42	
Reserve Volume	m³	139			Filtrate	<15	10	

REMARKS AND TREATMENT	REMARKS
Run 178mm Casing	Run 178mm casing

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	np/na
Drilling	Water Added	KCl	0.553/0.593
Tripping	Mud Received	Low Gravity	Kp/Ka
Non-Productive Tin	Mud Returned	Bentonite	0.244/0.194
Running Casing	Shakers	Drill Solids	Bit Pressure Loss %
M/U / P/U BHA	Evaporation	Weight Material	4746 / 36.5
Safety Meetings	Centrifuge	Chemical Conc	Bit HHP/HSI
	Formation	Inert/React	166 / 3.9
	Left in Hole	Average SG	Jet Velocity
Wiper Trip	Haul Off (Pits)		88
Condition Hole	Sent to Storage		Va Pipe
	Other		Va Collars
	Left Behind Casing		Va Pipe
			71
			Cva Collars
			71
			ECD at Shoe
			ECD at TD
			1317.3
M-I ENGR / PHONE		RIG PHONE	WAREHOUSE PHONE
D.Diamond 709-727-1614			
J. Kereliuk 709-690-1077		709-754-9001	DAILY COST
			\$900.00
			CUMULATIVE COST
			\$268,938.82



WATER-BASED MUD REPORT No. 85

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3550 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/3/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH with 178mm Csg

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
2014 m, 127.-mm DP 10 m, 177.8-mm Tie Back 1 m, 177.8-mm RBC 1371 m, 177.8-mm CSG m, 177.8-mm LC 14 m, 177.8-mm CSG Nozzles 0 mm Bit 216-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		123.2	114.2	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		232.5		Pump stk/min	35@97%	35@97%
		Depth Drilled Last 24 hr		Flow Rate	0.96 m³/min	
m		Pump Pressure	3500 kPa			
Volume Drilled Last 24 hr		Bottoms Up	75.1 min	5258 stk		
m ³		Total Circulation	243. min	17013 stk		

MUD PROPERTIES					PRODUCTS USED Last 24 hr		
Sample From	Suction 21:00	Suction 9:00	Suction 9:00		Products	Size	Amount
FlowLine Temp	25	14	14		POLYPAC R	22.68 KG BG	4
Depth/TVD	3550/3450	3550/3450	3550/3450		ENGINEERING	1. EA	1
Mud Weight /Temp	1095.0@20	1100.0@14	1100.0@14		DRILLWATER	1. M3 TK	1.02
Funnel Viscosity	44	48	48		XCD POLYMER	25. KG BG	2
Rheology Temp	35	20	35		SUPER SWEEP FIBER	15. LB BX	1
R600/R300	27/18	38/25	26/17				
R200/R100	14/10	18/12	14/9				
R6/R3	3/2	3/2	2/1				
PV	9	13	9				
YP	4.5	6	4				
10s/10m/30m Gel	2/5/7	2/5/8	3/7/9				
API Fluid Loss	11	10	10				
HTHP Fluid Loss	.0@	.0@	.0@				
Cake APT/HT	1/	1/	1/				
Solids	7	7	7				
Oil/Water	1/92	1/92	1/92				
Sand	%Vol	%Vol	%Vol		SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	24	24	24		Type	Model/Size	Hrs Used
pH / Temp	11	11	11		Shaker 1	230/230/230	
Alkal Mud (Pm)					Shaker 2	230/230/230	
Pf/Mf	.50/3.00	.50/3.00	.50/3.00				
Chlorides	21000	21000	21000		Centrifuge 1 UF (kg/m3)		
Hardness (Ca++)	80	80	80		Centrifuge 2 (kg/m3)		
Suction Temp	12.	12.	12.		Centrifuge OF (kg/m3)		
Buoyancy Factor	0.861	0.861	0.861				
Potassium Ion	10000.	10000.	10000.				
					MUD PROPERTY SPECS		
					Weight	ALAP	1095.0
					Viscosity	40-45	44
Reserve Volume	139				Filtrate	<15	11

REMARKS AND TREATMENT	REMARKS
Continue working tight spot @ 2960m while mixing 0.25 kg/m3 of XCD & 0.5 kg/m3 Polypac R to increase rheology. Pump 2m3 Super sweep containing 1.5 kg/m3 of Super Sweep Fibre. Sweep came back 500 stks over calculated with no changes seen at the shakers.	Continue running 178mm casing to 2960m. Working tight spot. Continue running 178mm casing to 3425m.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.5/ 18.4	np/na	0.585/0.459
Drilling	Water Added	KCl	0.7/ 17.9	Kp/Ka	0.239/0.483
Tripping	Mud Received	Low Gravity	4.7/ 121.7	Bit Pressure Loss %	/ 0.
Non-Productive Tin	Mud Returned	Bentonite	0.9/ 22.2	Bit HHP/HSI	/ 0.
Running Casing	Shakers	Drill Solids	0.6/ 16.5	Jet Velocity	
M/U / P/U BHA	Evaporation	Weight Material	NA/ NA	Va Pipe	37.5
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars	64.9
	Formation	Inert/React	0.612	Cva Pipe	65
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars	80
Condition Hole	Haul Off (Pits)			ECD at Shoe	1125.31
	Sent to Storage			ECD at TD	1141.17
	Other				
	Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$3,230.80	\$272,169.62



WATER-BASED MUD REPORT No. 86

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3550 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/4/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Circ prior to Cement

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
2028 m, 127.-mm DP 10 m, 177.8-mm Tie Back 1 m, 177.8-mm RBC 1371 m, 177.8-mm CSG m, 177.8-mm LC 14 m, 177.8-mm CSG	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		123.1	110.6	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		229.3		Pump stk/min	48@97%	47@97%
Depth Drilled Last 24 hr		Flow Rate		1 m ³ /min		
m		Pump Pressure		11000 kPa		
Volume Drilled Last 24 hr		Bottoms Up		55.8 min 5297 stk		
m ³		Total Circulation		177.1 min 16820 stk		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 19:00	Mud Push		Products	Size	Amount
FlowLine Temp	°C	25	N/A	CAUSTIC SODA	22.68 KG BG	2
Depth/TVD	m	3550/3450	3550/3450	POLYPAC R	22.68 KG BG	2
Mud Weight /Temp	kg/m ³	1100.0@20	1520.0@20	ENGINEERING	1. EA	1
Funnel Viscosity	s/L	45	60	DRILLWATER	1. M3 TK	1.04
Rheology Temp	°C	35	35	XCD POLYMER	25. KG BG	4
R600/R300		28/19	57/40	NUT PLUG FINE	25. KG BG	50
R200/R100		15/10	34/20	NUT PLUG MEDIUM	25. KG BG	50
R6/R3		3/2	12/10			
PV	mPa-s	9	17			
YP	Pa	5	11.5			
10s/10m/30m Gel	Pa	2/5/8	8/11/13			
API Fluid Loss	cc/30min	10				
HTHP Fluid Loss	cc/30min	.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	7.5				
Oil/Water	%Vol	1/92				
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m ³			Type	Model/Size	Hrs Used
pH / Temp		10.0@		Shaker 1	230/230/230	
Alkal Mud (Pm)				Shaker 2	230/230/230	
Pi/Mf		.30/3.20		Centrifuge 1 UF (kg/m3)		
Chlorides	mg/L	21000		Centrifuge 2 UF (kg/m3)		
Hardness (Ca++)		120				
Suction Temp	Deg C	25.		Centrifuge OF (kg/m3)		
Buoyancy Factor		0.861		Centrifuge OF (kg/m3)		
Potassium Ion	mg/l	10000.				
MUD PROPERTY SPECS				Actual		
				Weight	ALAP	1100.0
				Viscosity	40-45	45
Reserve Volume	m ³	142		Filtrate	<15	10

REMARKS AND TREATMENT	REMARKS
Continue working trouble area @ 3438m while Mixing XCD to increase rheologies. Build 25m3 Nut Plug pill containing 100 kg/m3 of both Nut Plug Medium & Fine. Spot pill in open hole from shoe to window and commence working drill string with pumps off. Attempt to free obstruction was unsuccessful. Transfer over 35m3 from mud tanks to Flocc Tank in preparation for cement job.	Continue to work 178mm casing @ 3438m. No pressuring up or packing off and no cuttings of any sort observed at the shakers at any time., while working string. Wellbore in good condition Discussion concludes mechanical obstruction of a collar or stabilizer hanging up at the window.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.5/ 18.3	np/na	0.559/0.459
Drilling	Water Added	KCl	0.7/ 17.8	Kp/Ka	0.296/0.483
Tripping	Mud Received	Low Gravity	5./ 129.9	Bit Pressure Loss %	/ 0.
Non-Productive Time	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	/ 0.
Running Casing	Shakers	Drill Solids	2./ 52.8	Jet Velocity	
Condition Hole	Evaporation	Weight Material	NA/ NA	Va Pipe	50.7
Safety Meetings	Centrifuge	Chemical Conc	- / 83.	Va Collars	87.8
	Formation	Inert/React	-	Cva Pipe	65
Wiper Trip	Left in Hole	Average SG	2.6	Cva Collars	80
Condition Hole	Haul Off (Pits)			ECD at Shoe	1134.27
	Sent to Storage			ECD at TD	1152.84
	Other				
	Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$7,145.40	\$279,315.02



WATER-BASED MUD REPORT No. 87

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3550 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/5/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Work 178mm Casing

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2028 m, 127.-mm DP 10 m, 177.8-mm Tie Back 1 m, 177.8-mm RBC 1371 m, 177.8-mm CSG m, 177.8-mm LC 14 m, 177.8-mm CSG	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		123.1	91.2	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume 209.9		Pump Capacity L/stk	13.66	13.66
		Depth Drilled Last 24 hr m		Pump stk/min	15@97%	15@97%
		Volume Drilled Last 24 hr m³		Flow Rate	0.41 m³/min	
				Pump Pressure	8000 kPa	
				Bottoms Up	176.8 min	5304 stk
				Total Circulation	514. min	15419 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Flowline 23:00	Flowline 10:00		Products	Size	Amount
FlowLine Temp	24	24		BARITE - FEDERAL	40. KG BG	420
Depth/TVD	3430/3450	3430/3450		PULPRO 20	22.68 KG BG	33
Mud Weight /Temp	1075.0@24	1100.0@24		PULPRO 30	22.68 KG BG	-7
Funnel Viscosity	45	43		ENGINEERING	1. EA	1
Rheology Temp	35	35		DRILLWATER	1. M3 TK	19.09
R600/R300	38/27	29/20		BASE OIL	1. CM	27
R200/R100	22/16	16/10				
R6/R3	5/4	3/2				
PV	11	9				
YP	8	5.5				
10s/10m/30m Gel	5/7/9	2/5/7				
API Fluid Loss	11	12				
HTHP Fluid Loss	.0@	.0@				
Cake APT/HT	1/	1/				
Solids	7.5	7.5				
Oil/Water	9/84	1/92				
Sand				SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	20	24		Type	Model/Size	Hrs Used
pH / Temp	9.5@21	10.0@21		Shaker 1	230/230/230	
Alkal Mud (Pm)				Shaker 2	230/230/230	
Pf/Mf	.20/3.00	.30/.00		Centrifuge 1 UF (kg/m3)		
Chlorides	20000	20000		Centrifuge 2 (kg/m3)		
Hardness (Ca++)	80	80		Centrifuge OF (kg/m3)		
Suction Temp	24.	24.				
Buoyancy Factor	0.863	0.861				
Potassium Ion	10000.	10000.				
				MUD PROPERTY SPECS		
				Weight	ALAP	1075.0
				Viscosity	40-45	45
Reserve Volume	189			Filtrate	<15	11

REMARKS AND TREATMENT	REMARKS
Continue working trouble spot while mixing XCD & Polypac R to maintain rheological properties. Transfer 27m3 of produced Oil from tank farm and spot in the open hole annulus & casing. Continue to work string Intermittently turning on pumps pumping in .5m3 Increments.	Continue to work 178mm casing in trouble area 3424m - 3443m. Pump pressure starting to spike and pressuring up. Volumes accounting shows +/- 20m3 of volume lost to formation.(Pumped away)

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added 27	NaCl 0.5/ 15.4	np/na	0.493/0.395
Drilling	Water Added	KCl 0.6/ 16.3	Kp/Ka	0.637/1.072
Tripping	Mud Received	Low Gravity 4.8/ 124.	Bit Pressure Loss %	/ 0.
Non-Productive Tin	Mud Returned	Bentonite 0.7/ 17.4	Bit HHP/HSI	/ 0.
Running Casing 24	Shakers 1.6	Drill Solids 0.9/ 23.6	Jet Velocity	
Condition Hole	Evaporation	Weight Material NA/ NA	Va Pipe	16
Safety Meetings	Centrifuge	Chemical Conc - / 83.	Va Collars	27.7
	Formation 21	Inert/React 1.0499	Cva Pipe	91
Wiper Trip	Left in Hole	Average SG 2.6	Cva Collars	108
Condition Hole	Haul Off (Pits)		ECD at Shoe	1110.5
	Sent to Storage		ECD at TD	1128.2
	Other			
	Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$9,092.86	\$288,407.88



WATER-BASED MUD REPORT No. 88

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3442.5 m / 3413 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/6/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH with DP

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA					
	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3443 m (3413 TVD)	Hole 105.7	Active Pits 91.2	Pump Make EMSCO FB-1600	EMSCO FB-1600				
		Total Circulating Volume 91.2		Pump Liner x Stk 140x305 mm	140x305 mm				
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66				
		Volume Drilled Last 24 hr m ³		Pump stk/min 25@97%	20@97%				
				Flow Rate 1 m ³ /min					
				Pump Pressure 8000 kPa					
				Bottoms Up 0. min 0 stk					
				Total Circulation 147.7 min 6645 stk					
MUD PROPERTIES			PRODUCTS USED Last 24 hr						
Sample From	FL 18:00	Mud Push 11:00		Products	Size	Amount			
FlowLine Temp	°C	N/A	N/A	SAPP	22.68 KG BG	4			
Depth/TVD	m	3550/3450	3550/3450	CAUSTIC SODA	22.68 KG BG	3			
Mud Weight /Temp	kg/m ³	1080.0@21	1490.0@21	ENGINEERING	1. EA	1			
Funnel Viscosity	s/L	48	58	DRILLWATER	1. M3 TK	1.02			
Rheology Temp	°C	35	35						
R600/R300		38/26	65/48						
R200/R100		21/15	40/31						
R6/R3		4/3	13/11						
PV	mPa.s	12	17						
YP	Pa	7	15.5						
10s/10m/30m Gel	Pa	5/7/9	8/15/						
API Fluid Loss	cc/30min	11							
HTHP Fluid Loss	cc/30min	.0@							
Cake APT/HT	mm	1/							
Solids	%Vol	7.5							
Oil/Water	%Vol	9/84		SOLIDS CONTROL EQUIPMENT Last 24 hr					
Sand	%Vol			Type	Model/Size	Hrs Used			
MBT	kg/m ³	24		Shaker 1	200/200/230				
pH / Temp		10.0@21	7.5@	Shaker 2	200/200/230				
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)					
Pf/Mf		.30/3.00		Centrifuge 2 (kg/m3)					
Chlorides	mg/L	20000		Centrifuge OF (kg/m3)					
Hardness (Ca++)		120							
Suction Temp	Deg C	24.							
Buoyancy Factor		0.862							
Potassium Ion	mg/l	10000.							
				MUD PROPERTY SPECS					
				Weight	ALAP	1080.0			
				Viscosity	40-45	48			
Reserve Volume	m ³	169		Filtrate	<15	11			
REMARKS AND TREATMENT			REMARKS						
Continue to circulate casing prior to cement. Starting to pack of so pump 4m3 Sapp Sweep containing 22.68 kg/m3 Sapp. Once sweep was in the annulus Pump pressures reduced.			Work 178mm casing string. Pump Spacers Mud push & cement as per SLB Cementing program. Bump Plug & POOH to 1478m and circulate bottoms up with no traces of cement or spacers seen.						
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m ³)		SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS			
Rig Up/Service		Oil Added		NaCl	0.3/ 10.7	np/na			
Drilling		Water Added		KCl	0.4/ 11.3	Kp/Ka			
Tripping	12	Mud Received		Low Gravity	31.2/ 809.1	Bit Pressure Loss %			
Non-Productive Tin		Mud Returned		Bentonite	0.039184953	Bit HHP/HSI			
Cementing	8	Shakers		Drill Solids	30.4/ 789.9	Jet Velocity			
Condition Hole	4	Evaporation		Weight Material	NA/ NA	Va Pipe			
Safety Meetings		Centrifuge		Chemical Conc	- / 83.	Va Collars			
		Formation		Inert/React	29.2561	Cva Pipe			
Wiper Trip		Left in Hole		Average SG	2.6	Cva Collars			
Condition Hole		Haul Off (Pits)				ECD at Shoe			
		Sent to Storage				ECD at TD			
		Other							
		Left Behind Casing	38.5						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST	
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$1,459.62		\$289,867.50	

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3442.5 m / 3413 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/7/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH to Liner Top

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
2068 m, 127.-mm DP 331 m, 89.-mm HWDP 1 m, 120.-mm Sub m, -mm m, -mm m, -mm Nozzles 18x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
	244.-mm @2509 m (2509 TVD)	97	104.9	Pump Liner x Stk	140x305 mm	140x305 mm
	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
	178.-mm L @3443 m (3413 TVD)	181.2		Pump stk/min	37@97%	37@97%
		Depth Drilled Last 24 hr		Flow Rate	1 m³/min	
		m		Pump Pressure	8500 kPa	
		Volume Drilled Last 24 hr		Bottoms Up	56.4 min	4171 stk
		m³		Total Circulation	180.1 min	13326 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	FL 20:00		Products	Size	Amount
FlowLine Temp	°C	26	LIME	25. KG BG	6
Depth/TVD	m	3442/3413	ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1090.0@25	CALCIUM NITRATE	25. KG BG	15
Funnel Viscosity	s/L	48	ZETAG 7557 (PERCOL 757	25. KG BG	6
Rheology Temp	°C	35	DRILLWATER	1. M3 TK	31.04
R600/R300		36/25			
R200/R100		20/14			
R6/R3		4/3			
PV	mPa·s	11			
YP	Pa	7			
10s/10m/30m Gel	Pa	5/7/2010			
API Fluid Loss	cc/30min	12			
HTHP Fluid Loss	cc/30min				
Cake APT/HT	mm	1/			
Solids	%Vol	7			
Oil/Water	%Vol	9/84			
Sand	%Vol				
MBT	kg/m³	24			
pH / Temp		9.5@			
Alkal Mud (Pm)					
Pf/Mf		.28/3.10			
Chlorides	mg/L	20000			
Hardness (Ca++)		100			
Suction Temp	Deg C	26.			
Buoyancy Factor		.862			
Potassium Ion	mg/l	10000			

SOLIDS CONTROL EQUIPMENT Last 24 hr		
Type	Model/Size	Hrs Used
Shaker 1	230/230/230	
Shaker 2	200/200/230	
STRIPPING >		
Centrifuge 1 UF (kg/m3)	1910	12.0
Centrifuge 2 UF (kg/m3)	2020	12.0
STRIPPING >		
Centrifuge 1 OF (kg/m3)	1025	12.0
Centrifuge 2 OF (kg/m3)	1030	12.0

MUD PROPERTY SPECS			Actual
Weight		ALAP	1090.0
Viscosity		40-45	48
Filtrate		<15	12

REMARKS AND TREATMENT	REMARKS
Active sytem shortened up to three tanks in order to accomodate stripping operationsReconfigure centrifuges and adjust ports for stripping operations. Commence stripping mud and storing water in 400bbl tanks	Set linear & cement. POOH and laydown DP. Make up Bit #16 and RIH while picking up 89mm DP. RIH and tag liner top @ 2336m. Drill out liner top circulate bottoms up and proceed to RIH.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	6	Oil Added Water Added	NaCl KCl np/na Kp/Ka
Drilling		Mud Received	0.5/ 15.2 0.6/ 16.1
Tripping	18	Mud Returned	5.7/ 148.8 0.7/ 18.8
Non-Productive Tin		Shakers	1.8/ 47. Jet Velocity
Cementing		Evaporation	NA/ NA Va Pipe
Condition Hole		Centrifuge	- / 83. Va Collars
Safety Meetings		Formation	1.7401 Cva Pipe
		Left in Hole	2.6 Cva Collars
Wiper Trip		Haul Off (Pits)	
Condition Hole		Sent to Storage	
		Other	
		Left Behind Casing	
			1128.64

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$.101.80	CUMULATIVE COST \$294,969.30
---	------------------	--	--------------------------------	--



WATER-BASED MUD REPORT No. 94

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3550 m / 3413 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/12/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Drill out cement

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
73 m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole		Pump Make		
750 m, 127.-mm HWDP		244.-mm @2509 m (2509 TVD)		93		EMSCO FB-1600		
968 m, 127.-mm Sub		194.-mm L @3352 m (3350 TVD)		Active Pits		140x305 mm		
1600 m, 89.-mm HWDP		178.-mm L @3443 m (3413 TVD)		58.8		140x305 mm		
19 m, 120.-mm NMDC				Total Circulating Volume		13.66		
1 m, 140.-mm UBHO				149.3		40@97%		
Nozzles 18x3 mm				Depth Drilled Last 24 hr		1 m³/min		
Bit 156-mm Smith				m		18000 kPa		
				Volume Drilled Last 24 hr		65.9 min 5272 stk		
				m³		Total Circulation 136.2 min 10899 stk		
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From FL 2:00				Products				
FlowLine Temp	°C	24		LIME		25	KG BG	2
Depth/TVD	m	3411/3413		SEAWATER		1	M3 TK	15.08
Mud Weight /Temp	kg/m³	1050.0@		ENGINEERING		1	EA	1
Funnel Viscosity	s/L	32		CALCIUM NITRATE		25	KG BG	12
Rheology Temp	°C	35		ZETAG 7557 (PERCOL 757		25	KG BG	2
R600/R300		9/5						
R200/R100		3/2						
R6/R3		1/1						
PV	mPa.s	4						
YP	Pa	0.5						
10s/10m/30m Gel	Pa	1/2/4						
API Fluid Loss	cc/30min	N/A						
HTHP Fluid Loss	cc/30min	.0@						
Cake APT/HT	mm	1/						
Solids	%Vol	3						
Oil/Water	%Vol	1/96						
Sand	%Vol			SOLIDS CONTROL EQUIPMENT Last 24 hr				
MBT	kg/m³			Type		Model/Size		Hrs Used
pH / Temp		12.0@21		Shaker 1		230/230/230		
Alkal Mud (Pm)				Shaker 2		230/230/230		
Pf/Mf		2.30/3.00		Centrifuge 1 UF (kg/m3)				
Chlorides	mg/L	15000		Centrifuge 1 UF (kg/m3)				
Hardness (Ca++)		800		Centrifuge OF (kg/m3)				
Suction Temp	Deg C	24.		Centrifuge OF (kg/m3)				
Buoyancy Factor		0.866		Centrifuge OF (kg/m3)				
Potassium Ion	mg/l	6000.						
				MUD PROPERTY SPECS				
				Weight		ALAP		Actual
				Viscosity		40-45		32
Reserve Volume	m³	278		Filtrate		<15		N/A
REMARKS AND TREATMENT				REMARKS				
Continue stripping ops. One centrifuge down due to electrical malfunction.				Conitnue to squeeze cement with 4000 Kpa. Total 28 stks. Displace wellbore to water pump pill & POOH to pick up directional tools. Shalloww test MWD & RIH to 3301m and tag cement . Continue to drill out cement to 3338m.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)			RHEOLOGY & HYDRAULICS	
Rig Up/Service	4	Oil Added		NaCl	0.3/ 9.4	np/na	0.848/0.395	
Drilling		Water Added		KCl	0.7/ 18.4	Kp/Ka	0.013/0.134	
Tripping	20	Mud Received		Low Gravity	2.2/ 58.2	Bit Pressure Loss %	333 / 1.9	
Non-Productive Tin		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	6 / 0.3	
Condition Hole		Shakers		Drill Solids	0.039426523	Jet Velocity	24	
Condition Hole		Evaporation		Weight Material	NA/ NA	Va Pipe	42.9	
Safety Meetings		Centrifuge		Chemical Conc	- / 83.	Va Collars	501.7	
		Formation		Inert/React	-	Cva Pipe	25	
Wiper Trip		Left in Hole		Average SG	2.6	Cva Collars	45	
Condition Hole		Haul Off (Pits)				ECD at Shoe		
		Sent to Storage				ECD at TD	1071.33	
		Other						
		Left Behind Casing						
M-I ENGR / PHONE			RIG PHONE		WAREHOUSE PHONE		DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077					709-754-9001		\$2,757.00	\$319,547.70



WATER-BASED MUD REPORT No. 95

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Well Name : Port au Port #1 ST-3H
Contractor : Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Field/Area : Western NL, Canada
Description : GHS-0010-ICO-0066-PCM
Location : NAD27
Water Depth : 0 m
Rig Name : Nabors C45E

Depth/TVD : 3507 m / 3413 m
Date : 11/13/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Circulate Up Sweep

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
742 m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
757 m, 127.-mm HWDP		244.-mm @2509 m (2509 TVD)		92.8	76.4	Pump Liner x Stk	140x305 mm	140x305 mm
309 m, 89.-mm HWDP		194.-mm L @3352 m (3350 TVD)		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
1593 m, 89.-mm DP		178.-mm L @3430 m (3413 TVD)		167.7		Pump stk/min	40@97%	40@97%
19 m, 120.-mm NMDC				Depth Drilled Last 24 hr	m	Flow Rate	1 m³/min	
1 m, 140.-mm UBHO				Volume Drilled Last 24 hr	m³	Pump Pressure	18000 kPa	
Nozzles 18x3 mm						Bottoms Up	67.7 min	5419 stk
Bit 156-mm Smith						Total Circulation	153.1 min	12245 stk
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From		FL 23:55				Products	Size	Amount
FlowLine Temp °C		24				PULPRO 30	22.68 KG BG	30
Depth/TVD m		3500/3413				SEAWATER	1. M3 TK	17.09
Mud Weight /Temp kg/m³		1040.0@21				ENGINEERING	1. EA	1
Funnel Viscosity s/L		32				XCD POLYMER	25. KG BG	4
Rheology Temp °C		35				SUPER SWEEP FIBER	15. LB BX	2
R600/R300		9/5						
R200/R100		3/2						
R6/R3		1/1						
PV mPa.s		4						
YP Pa		0.5						
10s/10m/30m Gel Pa		1/2/4						
API Fluid Loss cc/30min		N/A						
HTHP Fluid Loss cc/30min		.0@						
Cake APT/HT mm		/						
Solids %Vol		3						
Oil/Water %Vol		1/96						
Sand %Vol								
MBT kg/m³								
pH / Temp		11.8@21						
Alkal Mud (Pm)								
Pf/Mf		1.40/2.50						
Chlorides mg/L		16000						
Hardness (Ca++)		800						
Suction Temp Deg C		24.						
Buoyancy Factor		0.866						
Potassium Ion mg/l		6000.						
Reserve Volume m³		278						
REMARKS AND TREATMENT				REMARKS				
Continue drilling ahead maintaining demnstrty ALAP by running Centrifuge #1 on active system. Density constant @ 1040-1050 kg/m3.				Continue to drill cement from 3338m to 3468m. Wipertrip to 3420m. Drill ahead as per DD instructions to 3507m. Trouble shoot motor with no success. Pump Hivis XCD sweep with 1.5 kg/m3 Super Sweep Fibre, which came back 200 stks over calc. There was a 400% increase in coarse drill cuttings lasting 7-8 min after the sweep was seen. POOH to 3400m and pull 26,000 over. Circulate B/U while building anothe High vis sweep.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)			RHEOLOGY & HYDRAULICS	
Rig Up/Service		Oil Added		NaCl			np/na	
Drilling		Water Added		KCl			0.848/0.395	
Tripping		Mud Received		Low Gravity			Kp/Ka	
Non-Productive Tin		Mud Returned		Bentonite			Bit Pressure Loss %	
Condition Hole		Shakers		Drill Solids			6 / 0.3	
Condition Hole		Evaporation		Weight Material			Jet Velocity	
Safety Meetings		Centrifuge		Chemical Conc			Va Pipe	
		Formation		Inert/React			Va Collars	
		Left in Hole		Average SG			Cva Pipe	
		Haul Off (Pits)					Cva Collars	
		Sent to Storage					ECD at Shoe	
		Other					ECD at TD	
		Left Behind Casing						
M-I ENGR / PHONE			RIG PHONE		WAREHOUSE PHONE		DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614					709-754-9001		\$4,193.00	\$323,740.70
J. Kereliuk 709-690-1077								



WATER-BASED MUD REPORT No. 100

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3654 m / 3450 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/18/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Drill ahead 156mm

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
990 m, 127.-mm DP 727 m, 127.-mm HWDP 1 m, 171.-mm X/O 192 m, 89.-mm HWDP 5 m, 121.-mm Jars 109 m, 89.-mm HWDP Nozzles 14.3x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
	244.-mm @2509 m (2509 TVD)	91.9	75.7	Pump Liner x Stk	140x305 mm	140x305 mm
	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
	178.-mm L @3430 m (3413 TVD)	167.6		Pump stk/min	84@97%	0@97%
		Depth Drilled Last 24 hr	44 m		Flow Rate	1.15 m³/min
	Volume Drilled Last 24 hr	0.8 m³		Pump Pressure	22900 kPa	
				Bottoms Up	66.1 min	5549 stk
				Total Circulation	146.3 min	12288 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 21:40	FL 11:00		Products	Size	Amount
FlowLine Temp	34	34		CAUSTIC SODA	22.68 KG BG	3
Depth/TVD	3647/3450	3610/		PULPRO 10	22.68 KG BG	120
Mud Weight /Temp	1050.0@30	1045.0@25		PULPRO 20	22.68 KG BG	83
Funnel Viscosity	37	40		PULPRO 30	22.68 KG BG	134
Rheology Temp	50	50		ENGINEERING	1. EA	2
R600/R300	15/10	15/10				
R200/R100	8/6	8/6				
R6/R3	1/1	2/1				
PV	5	5				
YP	2.5	2.5				
10s/10m/30m Gel	1/1/2	1/2/4				
API Fluid Loss	14					
HTHP Fluid Loss	16.0@	16.0@				
Cake APT/HT	1/1	1/				
Solids	3	3				
Oil/Water	3/94	3/94				
Sand				SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT				Type	Model/Size	Hrs Used
pH / Temp	11.0@21	11.0@21		Shaker 1	230/230/230	24.0
Alkal Mud (Pm)				Shaker 2	165/165/165	
Pf/Mf	.70/1.90	.50/1.40	Dewater	Centrifuge 1 UF (kg/m3)	1265	12.0
Chlorides	11000	14000	Repairs	Centrifuge 2 (kg/m3)		
Hardness (Ca++)	160	160				
Suction Temp	32.5	32.	Dewater	Centrifuge OF (kg/m3)	1045	
Buoyancy Factor	0.868	0.867				
Potassium Ion	5000.	5000.				
60 Min Gel	2.5					
				MUD PROPERTY SPECS		
				Weight	ALAP	1050.0
				Viscosity	30-40	37
Reserve Volume	276			Filtrate	<15	14

REMARKS AND TREATMENT	REMARKS
Continue with mud dewatering operations (4 PDIP Farm tanks remaining to strip). Utilizing water to build 1110 kg/m3 Kill Mud with 55 m3 currently built and stored in Sunchild 400 BBL tank #1. Continuing to prepare batch #2 of Kill Mud for storage in second Sunchild 400 BBL tank. Active Mud properties remaining stable (placed centrifuge on Active to control density.) Cleaned/Vac'd out Floc tank of solids and stripped back floc tank mud to 1040 kg/m3. Steam hoses on Active and plan to reduce Ca	Drill ahead from 3609m to 3648m (surveys and work pipe). Continue to wait on equipment required for pressure drilling. NOTE: PDIP Farm Tanks Volumes to be updated on next report.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added	NaCl	0.3/ 10.	np/na
Drilling	4	Water Added	KCl	0.3/ 8.9	Kp/Ka
Tripping		Mud Received	Low Gravity	2.9/ 74.5	Bit Pressure Loss %
Non-Productive Tim		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Circulate	15.5	Shakers	Drill Solids	0.1/ 2.8	Jet Velocity
Condition Hole		Evaporation	Weight Material	NA/ NA	Va Pipe
Safety Meetings		Centrifuge	Chemical Conc	- / 72.	Va Collars
Direction Work	4	Formation	Inert/React	-	Cva Pipe
Wiper Trip		Left in Hole	Average SG	2.6	Cva Collars
Condition Hole		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			
		Left Behind Casing			

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$5,785.58	CUMULATIVE COST \$354,269.72
---	------------------	--	---------------------------------	--



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 11/22/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 104

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33		21	Adding Steam to pit	Reserve	MUD VOLUME	m³
Suction Pit #2	32		6.2		Reserve	Active	73.0
Suction Pit #3	34	1040	26.5	Active	Active	Reserve	270.0
Premix Tank #4	38	1040		Return Slurry tank	Reserve	Premix	
Shaker Tank #2	31	1040	22.9		Active	OTHER VOLUME	
Shaker Tank #1	29	1040	19.5		Active	WBM Storage	107.0
Pill Tank	10				Reserve	Slop	
Trip Tank	7	1040	2.8		Active	Produced Oil	6.0
Lines	5	1040	1.5		Active		
Rig 400 BBI Tank #1	64	1115	57	Kill Mud	Reserve		
Rig 400 BBI Tank #2	64	1115	54.7	Kill Mud	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	1	PDIP 4	Produced Oil		
Farm Tank #5	54	1040	53.9	To be dewatered	Reserve		
Farm Tank #6	51		50.4	To be dewatered	WBM Storage		
Farm Tank #7	62	1020	57	Seawater	WBM Storage		
Farm Tank #8	83	1180	53	To be dewatered	Reserve		
Rig Floc Tank	40	1040	11	Dewatered Reserve	Reserve		
Degasser Tank	15	1040	13	Rolled Nov.21	Reserve		

MUD IN HOLE (m³)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	74.9	15.2	7.6	97.7
Volume Not Mud				
Mud Volume	74.9	15.2	7.6	97.7

VOLUME BALANCE (m³)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL
Start Volume	174.8	267.6		442.4
Oil Added				
Water Added				
Vol Chem Added				
Chem Not For Mud				
Total Volume Built				
Received				
Return				
From Active To		2		
From Reserve To				
From Premix To				
Daily Loss	1.9			1.9
Final Volume	170.9	269.6		440.5

LOSS BREAKDOWN (m³)

Shakers	0.7
Evaporation	
Centrifuge	1.2
Formation	
Left in Hole	
Haul Off (Pits)	
Sent to Storage	
Other	
Left Behind Casing	
Total Loss	1.9



WELLSITE CHEMICAL INVENTORY

Daily Report

Operator : PDI Production Inc.
 Well Name : Port au Port #1 ST-3H
 Location: NAD27

Date : 11/22/2008
 Report No: 104
 Page 1

Cost Summary

Total Daily Cost: 900.00 Total Daily Tax:
 Cumulative Cost: 364441.92

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	336		420		756			336	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00									
BLEACH	5. GA CN	69.00	15		27		42			15	
CALCIUM NITRATE	25. KG BG	65.20	67		51		118			67	
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	11		5		16			11	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-363		347					-363	
DUAL-FLO	50. LB BG	319.70	70				70			70	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	117						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	67		12		79			67	
NUT PLUG FINE	25. KG BG	34.04			50		50				
NUT PLUG MEDIUM	25. KG BG	34.04			50		50				
OMYA CARB 100 PT	50. LB BG	13.32	120				120			120	
PALLETS	1. EA	16.00	116				116			116	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	52		45		97			52	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90	420		678		1098			420	
PULPRO 20	22.68 KG BG	10.40	330		1128		1458			330	
PULPRO 30	22.68 KG BG	12.62	313		1712		2025			313	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-94		94					-94	
SHRINK WRAPPING	1. EA	16.00	107				107			107	
SNOW WHITE 350	50. LB BG	12.62	162				162			162	
SODA ASH	25. KG BG	26.34									
SODA ASH	22.68 KG BG	23.90	59		50		109			59	
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 11/22/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Nipple up RBOP

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00



Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00

Comments:

Depth (m)	3925	TVD (m)	3467
MUD PROPERTIES		PRESSURE LOSSES	
Fluid Type	Poly CalCarb	Drill String (kPa)	16312
Mud Weight (kg/m ³)	1040	Annulus (kPa)	1058
Test Temp (°C)	29	Bit (kPa)	586
Plastic Viscosity (mPa·s)	5	Calculated Pump (kPa)	17956
Yield Point and Gels (Pa)	3.5	Actual Pump (kPa)	23800
BIT INFORMATION		Bit Hydraulics	
Diameter (mm)	156	Bit Pressure Loss (kPa)	586
Type	Smith	Bit Pressure Loss (%)	2.5
Nozzles (mm)	3x10.3 / 3x12.7 /	Bit HHP (kWatt)	12
TFA (mm ²)	629.919	Bit HIS	0.5
		Jet Velocity (m/s)	32
		Impact Force (Newton)	666
SYSTEM DATA			
Flow Rate (m ³ /min)	1.21		
ROP (m/h)	2.9		

	Section	Hole/Csg ID	Pipe OD	Pipe ID	Pipe P Loss	Ann Vel	Ann Cr Vel	Ann P Loss	ECD
	(m)	(mm)	(mm)	(mm)	(kPa)	(m/min)	(m/min)	(kPa)	(kg/m ³)
1	9.1	156.000	121.000	.000	0	158	80	24	1074.59
2	864.2	220.500	127.000	101.000	533	47	53	142	1058.88
3	139.5	220.500	89.000	55.000	1154	38	46	12	1056.89
4	1393.4	159.000	89.000	55.000	11528	88	59	635	1071.37
5	60.1	156.000	89.000	55.000	497	93	61	32	1071.87
6	.8	220.500	171.000	69.000	3	79	69	1	1058.91
7	191.5	220.500	89.000	69.000	602	38	46	16	1057.91
8	4.7	220.500	121.000	69.000	15	45	51	1	1057.91
9	108.9	220.500	89.000	69.000	342	38	46	9	1057.43
10	.7	156.000	121.000	73.000	2	158	80	2	1073.90
11	727	220.500	127.000	75.000	1600	47	53	119	1058.88

Pump Pressure Distribution





WATER-BASED MUD REPORT No. 105

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3950 m / 3468 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/23/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Pressure Drilling

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1286 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
727 m, 127.-mm DP	244.-mm @2509 m (2509 TVD)	96.2	66.3	Pump Liner x Stk	140x305 mm	140x305 mm
1 m, 171.-mm X/O	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
192 m, 89.-mm HWDP	178.-mm L @3430 m (3413 TVD)	162.5		Pump stk/min	83@97%	0@97%
5 m, 121.-mm Jars		Depth Drilled Last 24 hr		Flow Rate	1.14 m³/min	
109 m, 89.-mm HWDP		25 m		Pump Pressure	25850 kPa	
Nozzles 10.3x3/12.7x3 mm		Volume Drilled Last 24 hr		Bottoms Up	68.3 min	5671 stk
Bit 156-mm Smith		0.5 m³		Total Circulation	143.1 min	11876 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Suct. 3 20:00	FL 10:45		Products	Size	Amount
FlowLine Temp	25	28		DEFOAM X	18.93 LT CN	2
Depth/TVD	3950/3468	3842/		ENGINEERING	1. EA	1
Mud Weight /Temp	1045.0@25	1045.0@22				
Funnel Viscosity	38	38				
Rheology Temp	50	50				
R600/R300	15/10	15/10				
R200/R100	8/6	8/6				
R6/R3	2/1	1/1				
PV	5	5				
YP	2.5	2.5				
10s/10m/30m Gel	1/1/1	1/1/1				
API Fluid Loss	14	14				
HTHP Fluid Loss						
Cake APT/HT	1/	1/				
Solids	4.5	5				
Oil/Water	2/94	2/93				
Sand				SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT				Type	Model/Size	Hrs Used
pH / Temp	10.5@22	10.5@22		Shaker 1	230/230/230	2.0
Alkal Mud (Pm)				Shaker 2	230/230/230	
Pf/Mf	.70/3.80	.70/3.80		Centrifuge 1 UF (kg/m3)	1710	8.0
Chlorides	10500	10500		Centrifuge 2 (kg/m3)	1780	8.0
Hardness (Ca++)	80	80				
Suction Temp	22.	22.		Centrifuge OF (kg/m3)	1040	
Buoyancy Factor	0.867	0.867		Bowl Speed	2100	
Potassium Ion	4800.	4800.		FeedRate	800	
60 Min Gel	2	1.5				
				MUD PROPERTY SPECS		
				Weight	ALAP	1045.0
				Viscosity	30-40	38
Reserve Volume	277			Filtrate	<15	14

REMARKS AND TREATMENT	REMARKS
Configure Shaker Pits and Centrifuges for Pressure Drilling with Nitrogen. Well Return Slurry directed to Premix #4 via Separator with centrifuges processing slurry off Premix #4 and Overflow back to Active Mud Suction. Periodically checking chlorides in return slurry tank with no changes observed. Optimizing centrifuges feed rates with return slurry. Bled in 20 m3 of 50 Deg C, 1 YP 'mud' to Active System. Adding Defoam X to Return Slurry Pit to minimize mix pump cavitation.	Completed N/U, testing of BOP's. Hold Pre-Job Safety Meeting and commence Pressure Drilling with Nitrogen. Drill from 3926m to 3952m. Initial Nitrogen rates at 5 m3/min to 20 m3/min maximum. Mud tank volumes recorded during drilling/sliding operations (N2 pumping ceased). Col. #2 mud checked while circulating to bottom. Col. #1 mud checked on Return Slurry.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS			
Rig Up/Service	0.25	Oil Added	NaCl	0.3/ 9.6	np/na	0.585/0.511
Drilling	1	Water Added	KCl	0.3/ 8.7	Kp/Ka	0.133/0.222
Tripping	3.25	Mud Received	Low Gravity	2.4/ 63.3	Bit Pressure Loss %	523 / 2.
Non-Productive Tim	1.5	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	10 / 0.4
Circulate	2.5	Shakers	Drill Solids	0.3/ 8.3	Jet Velocity	30
BOP Testing	5.25	Evaporation	Weight Material	NA/ NA	Va Pipe	44.5
BOP NU	3	Centrifuge	Chemical Conc	- / 55.	Va Collars	149.1
Safety Meetings	1	Formation	Inert/React	-	Cva Pipe	46
Direction Work	6.25	Left in Hole	Average SG	2.6	Cva Collars	65
Condition Hole		Haul Off (Pits)			ECD at Shoe	1070.5
		Sent to Storage			ECD at TD	1074.85
		Other				
		Left Behind Casing				

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$1,271.50	\$365,713.42



WATER-BASED MUD REPORT No. 106

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3975 m / 3469 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/24/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Pressure Drilling

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
1038 m, 127.-mm DP 436 m, 127.-mm DP 308 m, 118.-mm HWDP 1 m, 120.-mm XO 561 m, 120.-mm HWDP 1 m, 120.-mm XO Nozzles 10.3x3/12.7x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 99.1	Active Pits 70.1	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 169.2		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr 25 m		Pump Capacity L/stk 13.66	13.66	13.66	
		Volume Drilled Last 24 hr 0.5 m³		Pump stk/min 83@97%	0@97%	0@97%	
				Flow Rate 1.14 m³/min			
				Pump Pressure 25850 kPa			
				Bottoms Up 67.9 min	5636 stk	5636 stk	
				Total Circulation 149. min	12365 stk	12365 stk	
MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	Suction 3 21:15	Separator 21:00		Products	Size	Amount	
FlowLine Temp °C				DEFOAM X	18.93 LT CN	5	
Depth/TVD m	3975/3469	3975/3469		ENGINEERING	1. EA	1	
Mud Weight /Temp kg/m³	1045.0@24	1040.0@19					
Funnel Viscosity s/L	37						
Rheology Temp °C	50	50					
R600/R300	13/9	13/9					
R200/R100	7/4	7/5					
R6/R3	1/1	1/1					
PV mPa·s	4	4					
YP Pa	2.5	2.5					
10s/10m/30m Gel Pa	1/1/1	1/1/1					
API Fluid Loss cc/30min	14.5	14.5					
HTHP Fluid Loss cc/30min	.0@	.0@					
Cake APT/HT mm	/	/					
Solids %Vol	3	3.25					
Oil/Water %Vol	1/96	1/96		SOLIDS CONTROL EQUIPMENT Last 24 hr			
Sand %Vol	<0.1	<0.1		Type	Model/Size	Hrs Used	
MBT kg/m³				Shaker 1	230/230/230	4.0	
pH / Temp	10.4@22	10.4@22		Shaker 2	200/200/230		
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)	1810	24.0	
Pf/Mf	.65/3.00	.65/3.00		Centrifuge 2 (kg/m3)	1810	24.0	
Chlorides mg/L	10700	10700		Centrifuge OF (kg/m3)	1035		
Hardness (Ca++)	120	120					
Suction Temp Deg C	32.						
Buoyancy Factor							
Potassium Ion mg/l	4500.	4500.					
60 Min Gel Pa	1.0	1.0		MUD PROPERTY SPECS			
				Weight	ALAP	1045.0	
				Viscosity	30-40	37	
Reserve Volume m³	291			Filtrate	<15	14.5	
REMARKS AND TREATMENT				REMARKS			
Transfer 43 m3 from Rig Tanks to Farm Tank #4 to prepare for Nitrogen pumping (40 m3 on surface for initial start up). Continue with Return Slurry from Separator Packaga to Premix 4 and centrifuge same. Defoamer added at Mud Pump Suction and Return Slurry. Mud Check, col. #2, at Separator (Premix #4 feed) with Primary check on Downhole Suction. Both checks showing consistant properties. Chlorides increased slightly with a reduction in oil content (past 24 hrs).				Drill/Dir. Drill from 3952m to 3975m. Wipertrip to 3545m and RIH to 3975; Circualte Bottoms Up and prepare to circualte well with Nitrogen. Prepare/disucss Mud Logisitics Plan for probable whole well N2 Displacement. Mud Volume Accounting Losses include centrifuge and "others" represent 'slop emulsion sent to Tank Farm Slop tank. 29 m3 'not mud' in Hole from N2 Displacement.			
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added		NaCl	0.3/ 10.5	np/na	0.531/0.593
Drilling	3.75	Water Added		KCl	0.3/ 8.2	Kp/Ka	0.168/0.097
Tripping	7.25	Mud Received		Low Gravity	2.3/ 60.	Bit Pressure Loss %	523 / 2.
Non-Productive Tim		Mud Returned		Bentonite	0 / 0.	Bit HHP/HSI	10 / 0.4
Circulate	5.75	Shakers		Drill Solids	0.6/ 16.	Jet Velocity	30
BOP Testing		Evaporation		Weight Material	NA/ NA	Va Pipe	44.5
BOP NU		Centrifuge	7.5	Chemical Conc	- / 44.	Va Collars	149.1
Nitrogen Pumping	6	Formation		Inert/React	-	Cva Pipe	32
Direction Work	1	Left in Hole		Average SG	2.6	Cva Collars	48
Condition Hole		Haul Off (Pits)				ECD at Shoe	1078.49
		Sent to Storage				ECD at TD	1081.78
		Other	1				
		Left Behind Casing					
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST	
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$1,828.75	
						CUMULATIVE COST	
						\$367,542.17	



WATER-BASED MUD REPORT No. 107

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 3975 m / 3469 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 11/25/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : POOH

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
10 m, 127.-mm DP 436 m, 127.-mm DP 308 m, 118.-mm HWDP 1 m, 120.-mm XO 561 m, 120.-mm HWDP 1 m, 120.-mm XO Nozzles 10.3x3/12.7x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 102.6	Active Pits 64	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 146.6		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	83@97%	0@97%
				Flow Rate	1.14 m³/min	
				Pump Pressure	25850 kPa	
				Bottoms Up	61.8 min	5126 stk
				Total Circulation	129.1 min	10713 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Flowline 18:15	Return Slurry		Products	Size	Amount
FlowLine Temp °C	27			DEFOAM X	18.93 LT CN	2
Depth/TVD m	3975/3469	3975/3469		ENGINEERING	1. EA	1
Mud Weight /Temp kg/m³	1040.0@22	1045.0@29				
Funnel Viscosity s/L	37	37				
Rheology Temp °C	50	50				
R600/R300	13/9	14/9				
R200/R100	8/5	7/5				
R6/R3	1/1	1/1				
PV mPa.s	5	5				
YP Pa	2	2				
10s/10m/30m Gel Pa	1/1/1	1/1/1				
API Fluid Loss cc/30min	13.5	13.5				
HTHP Fluid Loss cc/30min						
Cake APT/HT mm	1/	1/				
Solids %Vol	3	8				
Oil/Water %Vol	3.5/93.5	Mar-89		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand %Vol	<0.1	<0.1		Type	Model/Size	Hrs Used
MBT kg/m³				Shaker 1	230/230/230	3.0
pH / Temp	10.4@22	10.4@22		Shaker 2	230/230/230	
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)	1790	
Pi/Mf	.70/3.00	.65/3.00		Centrifuge 2 (kg/m3)	1790	
Chlorides mg/L	10300	10300				
Hardness (Ca++)	120	120		Centrifuge OF (kg/m3)	1040	
Suction Temp Deg C	30.	30.		Bowl Speed	2100	
Buoyancy Factor				FeedRate	750	
Potassium Ion mg/l	4300.	4300.				
60 Min Gel Pa	1	1				
				MUD PROPERTY SPECS		
				Weight	ALAP	1040.0
				Viscosity	30-40	37
Reserve Volume m³	288			Filtrate	<15	13.5

REMARKS AND TREATMENT	REMARKS
Col. #2 mud check on Return Slurry (after Separator) and Col. #1 mud check represents a composite sample of mud while pumping OOH from bottoms up. Mud properties remaining consistent with a slight increase in Retort %oil and chlorides remaining same. % Solids in Return Slurry tank at 8% (good suspension of solids in receiving tank). Placed centrifuges on Active system while circulating conventionally thru rig manifold over shakers. Active System @25 m3 gain of fluid.	Circulate well with Production Equipment (pumping Nitrogen). Cease pumping Nitrogen and prepare to POOH. Pump OOH conventionally to inside of shoe with returns over shakers through rig manifold. Pulled tight into shoe, (10-15 over) work string 3 times and continue to POOH. Pumped 1115 kg/m3 Kill Mud; flow check and remove RBOP. Continue to POOH.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added	NaCl	0.3/ 9.9	np/na
Drilling		Water Added	KCl	0.3/ 7.7	Kp/Ka
Tripping	8	Mud Received	Low Gravity	2.5/ 64.8	Bit Pressure Loss %
Non-Productive Time	0.75	Mud Returned	Bentonite	0/ 0.	Bit HHP/HSI
Circulate		Shakers	Drill Solids	0.8/ 20.8	Jet Velocity
BOP Testing		Evaporation	Weight Material	NA/ NA	Va Pipe
BOP NU		Centrifuge	Chemical Conc	- / 44.	Va Collars
Nitrogen Pumping	15	Formation	Inert/React	-	Cva Pipe
Direction Work		Left in Hole	Average SG	2.6	Cva Collars
Condition Hole		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			1060.61
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$1,271.50	\$368,813.67



WATER-BASED MUD REPORT No. 108

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3975 m / 3469 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/26/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Log in hole

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
619 m, 127.-mm DP 436 m, 127.-mm DP 308 m, 118.-mm HWDP 1 m, 120.-mm XO 561 m, 120.-mm HWDP 1 m, 120.-mm XO Nozzles 10.3x3/12.7x3 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 100.5	Active Pits 72.1	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 164.6		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min	87@97%	0@97%
				Flow Rate	1.19 m³/min	
				Pump Pressure	25850 kPa	
				Bottoms Up	62.8 min	5462 stk
				Total Circulation	138.8 min	12079 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Suction 19:00		Products	Size	Amount
FlowLine Temp	°C		ENGINEERING	1. EA	1
Depth/TVD	m	3975/3469			
Mud Weight /Temp	kg/m³	1040.0@22			
Funnel Viscosity	s/L	37			
Rheology Temp	°C	50			
R600/R300		13/9			
R200/R100		8/5			
R6/R3		1/1			
PV	mPa.s	5			
YP	Pa	2			
10s/10m/30m Gel	Pa	1/1/1			
API Fluid Loss	cc/30min	13.5			
HTHP Fluid Loss	cc/30min				
Cake APT/HT	mm	1/			
Solids	%Vol	3			
Oil/Water	%Vol	3.5/93.5	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol	<0.1	Type	Model/Size	Hrs Used
MBT	kg/m³		Shaker 1	230/230/230	
pH / Temp		10.4@22	Shaker 2	230/230/230	
Alkal Mud (Pm)			Centrifuge 1 UF (kg/m3)		
Pf/Mf		.70/3.00	Centrifuge 2 (kg/m3)		
Chlorides	mg/L	10400	Centrifuge OF (kg/m3)		
Hardness (Ca++)		120			
Suction Temp	Deg C	30.			
Buoyancy Factor					
Potassium Ion	mg/l	4300.			
60 Min Gel	Pa	1			
			MUD PROPERTY SPECS		
			Weight	ALAP	1040.0
			Viscosity	30-40	37
Reserve Volume	m³	287	Filtrate	<15	13.5

REMARKS AND TREATMENT	REMARKS
Re-evaluate/analyze data of Active fluid influx to determine volume and type. Consistent Density, Funnel Vis., Chlorides, pH ruled out freshwater/seawater influx. Volume of intrusion concluded at 31 m3. Expedite Defoam X to replenish inventory for potential Pressure Drilling Operations.	Continue to POOH for Logging Tools. RIH with GRT Resistivity Tool and stage-circulate in hole, logging zones of interest.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added	NaCl	0.3/ 10.	np/na
Drilling		Water Added	KCl	0.3/ 7.7	0.613/0.627
Tripping	13.25	Mud Received	Low Gravity	2.5/ 64.6	Kp/Ka
Non-Productive Tin		Mud Returned	Bentonite	0./ 0.	Bit Pressure Loss %
Circulate		Shakers	Drill Solids	0.8/ 20.6	567 / 2.2
BOP Testing		Evaporation	Weight Material	NA/ NA	Bit HHP/HSI
BOP NU		Centrifuge	Chemical Conc	- / 44.	11 / 0.5
Nitrogen Pumping		Formation	Inert/React	-	Jet Velocity
Direction Work	10.25	Left in Hole	Average SG	2.6	31
Condition Hole		Haul Off (Pits)			Va Pipe
		Sent to Storage			46.5
		Other			Va Collars
		Left Behind Casing			155.7
					Cva Pipe
					34
					Cva Collars
					53
					ECD at Shoe
					1064.81
					ECD at TD
					1067.85

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$900.00	\$369,713.67



WATER-BASED MUD REPORT No. 109

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 3991 m / 3469 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/27/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Drill ahead 156mm

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
717 m, 127.-mm DP 436 m, 127.-mm DP 616 m, 89.-mm HWDP 561 m, 89.-mm HWDP 1629 m, 89.-mm HWDP 19 m, 120.-mm DC Nozzles 14.3x3/11.1x3 mm Bit 156-mm Smith MS1613		340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)		Hole 101.5	Active Pits 80.8	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600
				Total Circulating Volume 182.3		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm
				Depth Drilled Last 24 hr 16 m		Pump Capacity L/stk 13.66	13.66	13.66
				Volume Drilled Last 24 hr 0.3 m³		Pump stk/min 87@97%	0@97%	0@97%
						Flow Rate 1.19 m³/min		
						Pump Pressure 26200 kPa		
						Bottoms Up 70.3 min	6113 stk	
						Total Circulation 153.8 min	13378 stk	
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From		Flowline 22:15	Flowline 13:00			Products	Size	Amount
FlowLine Temp °C		32	29.5			ENGINEERING	1. EA	1
Depth/TVD m		3991/3469	3980/3469					
Mud Weight /Temp kg/m³		1045.0@22	1045.0@22					
Funnel Viscosity s/L		37	39					
Rheology Temp °C		50	50					
R600/R300		15/10	17/11					
R200/R100		8/6	9/6					
R6/R3		1/1	1/1					
PV mPa.s		5	6					
YP Pa		2.5	2.5					
10s/10m/30m Gel Pa		0.5/0.5/1	0.5/0.5/1					
API Fluid Loss cc/30min		13.5	13.5					
HTHP Fluid Loss cc/30min		.0@	.0@					
Cake APT/HT mm		1/	1/					
Solids %Vol		3	2.5					
Oil/Water %Vol		3/94	3/93.5			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand %Vol						Type	Model/Size	Hrs Used
MBT kg/m³						Shaker 1	230/230/230	12.0
pH / Temp		10.5@22	10.5@22			Shaker 2	200/200/230	
Alkal Mud (Pm)						Centrifuge 1 UF (kg/m3)	1940	12.0
Pf/Mf		.60/3.00	.60/3.00			Centrifuge 2 (kg/m3)	1920	12.0
Chlorides mg/L		10400	10400			Centrifuge OF (kg/m3)	1040	
Hardness (Ca++)		120	120			BowlSpeed	2100	
Suction Temp Deg C		29.	26.			FeedRate	635	
Buoyancy Factor		0.867	0.867					
Potassium Ion mg/l		3900.	4300.					
60 Min Gel Pa		1.5	1.5					
				MUD PROPERTY SPECS				
				Weight ALAP 1045.0				
				Viscosity 30-40 37				
Reserve Volume m³		284		Filterate		<15 13.5		
REMARKS AND TREATMENT				REMARKS				
Mud Properties remaining stable with two centrifuges on Active. Flowline Temperature slightly increasing (32 Deg. C current temp.). Discuss Pit Status including circulating Kill Mud 'Sunchild' Tanks with returning Rig Crew. Update Virtual Hydraulics (see attached VH Snapshot).				Continue to RIH, Circulate/Wash to bottom/Log Hole with GRT Restitivity Tool from 3500-3975m. Directionally drill ahead from 3975m..				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.5	Oil Added		NaCl	0.3/ 10.1	np/na	0.585/0.709	
Drilling	1	Water Added		KCl	0.3/ 7.7	Kp/Ka	0.133/0.080	
Tripping	11.25	Mud Received		Low Gravity	2.6/ 67.5	Bit Pressure Loss %	379 / 1.4	
Non-Productive Tin		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	7 / 0.3	
Circulate		Shakers	0.8	Drill Solids	1.3/ 32.5	Jet Velocity	26	
BOP Testing		Evaporation		Weight Material	NA/ NA	Va Pipe	46.5	
BOP NU		Centrifuge	2.5	Chemical Conc	- / 35.	Va Collars	151.9	
Nitrogen Pumping		Formation		Inert/React	-	Cva Pipe	38	
Direction Work	11.25	Left in Hole		Average SG	2.6	Cva Collars	64	
Condition Hole		Haul Off (Pits)				ECD at Shoe	1073.15	
		Sent to Storage				ECD at TD	1080.24	
		Other						
		Left Behind Casing						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$900.00		\$370,613.67



WATER-BASED MUD REPORT No. 110

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 4086 m / 3464 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/28/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Drill ahead 156mm

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
812 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
436 m, 127.-mm DP	244.-mm @2509 m (2509 TVD)	103	93.5	Pump Liner x Stk	140x305 mm	140x305 mm
616 m, 89.-mm HWDP	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
561 m, 89.-mm HWDP	178.-mm L @3430 m (3413 TVD)	196.5		Pump stk/min	88@97%	0@97%
1629 m, 89.-mm HWDP		Depth Drilled Last 24 hr		Flow Rate	1.21 m³/min	
19 m, 120.-mm DC		95 m		Pump Pressure	27220 kPa	
Nozzles 14.3x3/11.1x3 mm		Volume Drilled Last 24 hr		Bottoms Up	69.6 min	6123 stk
Bit 156-mm Smith MS1613		1.8 m³		Total Circulation	163. min	14347 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Flowline 20:00	Flowline 8:00	Products	Size	Amount
FlowLine Temp	33	32	SODA ASH	22.68 KG BG	3
Depth/TVD	4086/3464	4048/3464	ENGINEERING	1. EA	1
Mud Weight /Temp	1040.0@27	1045.0@27			
Funnel Viscosity	37	38			
Rheology Temp	50	50			
R600/R300	12/8	13/8			
R200/R100	6/4	6/4			
R6/R3	1/1	1/1			
PV	5	5			
YP	1.5	1.5			
10s/10m/30m Gel	0.5/0.5/1	0.5/0.5/1			
API Fluid Loss	13.5	13.5			
HTHP Fluid Loss					
Cake APT/HT	1/	1/			
Solids	3	3.25	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	3/94	3.25/93.5	Type	Model/Size	Hrs Used
Sand			Shaker 1	230/230/230	24.0
MBT			Shaker 2	230/230/230	
pH / Temp	10.7@22	10.5@22	Centrifuge 1 UF (kg/m3)	1720	24.0
Alkal Mud (Pm)			Centrifuge 2 (kg/m3)	1720	24.0
Pf/Mf	.70/3.00	.65/3.00	Centrifuge OF (kg/m3)	1040	
Chlorides	10400	10400	Bowl Speed	2100	
Hardness (Ca++)	100	120	FeedRates	640	
Suction Temp	31.	31.			
Buoyancy Factor	0.868	0.867			
Potassium Ion	4300.	4300.			
60 Min Gel	1.5	1.5			
			MUD PROPERTY SPECS		
			Weight	ALAP	1040.0
			Viscosity	30-40	37
Reserve Volume	271		Filtrate	<15	13.5

REMARKS AND TREATMENT	REMARKS
Bleed in Reserve Premix to Active: Slight change in Mud properties with decreased Retort Oil (3.25 to 3.0). YP decreased to 1.5 from 2.5 with a reduction in LGS% (2.6 to 2.1%). Density decreased to 1040 from 1045 kg/m3. Both centrifuges on Active with optimal feed rates/bowl speeds.	Continue to drill/directionally drill ahead @ 92.9 deg inclination.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	NaCl	0.3/ 10.1	np/na
Drilling	13.75	Water Added	0.3/ 7.8	Kp/Ka
Tripping		Mud Received	2.2/ 58.3	Bit Pressure Loss %
Non-Productive Tin		Bentonite	0./ 0.	Bit HHP/HSI
Circulate		Drill Solids	0.9/ 23.3	Jet Velocity
BOP Testing		Evaporation	NA/ NA	Va Pipe
BOP NU		Centrifuge	- / 35.	Va Collars
Nitrogen Pumping		Formation	-	Cva Pipe
Direction Work	10	Left in Hole	2.6	Cva Collars
Condition Hole		Haul Off (Pits)		ECD at Shoe
		Sent to Storage		ECD at TD
		Other		
		Left Behind Casing		

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$971.70	\$371,585.37



WATER-BASED MUD REPORT No. 112

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 4191 m / 3461 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 11/30/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** **Pressure Drilling**

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
917 m, 127.-mm DP 436 m, 127.-mm DP 616 m, 89.-mm HWDP 561 m, 89.-mm HWDP 1629 m, 89.-mm HWDP 19 m, 120.-mm DC Nozzles 14.3x3/11.1x3 mm Bit 156-mm Smith MS1613	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 104.6	Active Pits 81.5	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 186.1		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr 38 m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr 0.7 m³		Pump stk/min	91@97%	0@97%
				Flow Rate	1.25 m³/min	
				Pump Pressure	28376 kPa	
				Bottoms Up	67.9 min	6176 stk
				Total Circulation	149.4 min	13597 stk

MUD PROPERTIES			PRODUCTS USED Last 24 hr					
Sample From	Suction 17:00	Flowline 13:00				Products	Size	Amount
FlowLine Temp	°C	36				DEFOAM X	18.93 LT CN	4
Depth/TVD	m	4191/3460	4190/3460			ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1045.0@30	1045.0@30					
Funnel Viscosity	s/L	38	37					
Rheology Temp	°C	50	50					
R600/R300		14/9	13/9					
R200/R100		7/5	6/4					
R6/R3		0.5/0.5	0.5/0.5					
PV	mPa·s	5	5					
YP	Pa	2	2					
10s/10m/30m Gel	Pa	0.5/0.5/1	0.5/0.5/1					
API Fluid Loss	cc/30min	13.8	13.8					
HTHP Fluid Loss	cc/30min	.0@	.0@					
Cake APT/HT	mm	1/	1/					
Solids	%Vol	3	2.5					
Oil/Water	%Vol	3/94	3/94.5					
Sand	%Vol							
MBT	kg/m³							
pH / Temp		10.8@22	10.8@22					
Alkal Mud (Pm)								
Pf/Mf		.70/3.20	.70/3.20					
Chlorides	mg/L	10400	10400					
Hardness (Ca++)		100	100					
Suction Temp	Deg C	30.	30.					
Buoyancy Factor			0.867					
Potassium Ion	mg/l	4300.	4300.					
60 Min Gel	Pa	1.5	1.5					
Reserve Volume	m³	293						
REMARKS AND TREATMENT				REMARKS				
Configure Surface Pits/Centrifuges for Drill/slide ahead while pumping Nitrogen. Surface Pit Start Volume prior to N2 Pumping @ 101.5 m3; End of Report Surface Volume @ 104 m3 with 7 m3 at Separator Test Pkg. Total Gain = 9.5 m3. Centrifuge UF while conventionally circulating at 1860 kg/m3. Centrifuges processing N2 Slurry return with feed density of 1055 kg/m3 and Overflow to Active density at 1045 kg/m3.				Directionally drill from 4153m to 4188m (rotated 35m). Control drill/slide 0.28m and dir. drill to 4191m. Hold pre-job Nitrogen Pumping Safety Meeting. Directionally drill/slide while pumping N2 @ 15 m3/min.				

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added		NaCl	0.3/ 10.1	np/na	0.637/0.657
Drilling	13	Water Added		KCl	0.3/ 7.7	Kp/Ka	0.086/0.088
Tripping		Mud Received		Low Gravity	2.6/ 67.5	Bit Pressure Loss %	418 / 1.5
Non-Productive Time	0.25	Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	9 / 0.4
Circulate bottoms up		Shakers		Drill Solids	1.3/ 32.5	Jet Velocity	27
BOP Testing		Evaporation		Weight Material	NA/ NA	Va Pipe	48.8
BOP NU		Centrifuge	1.2	Chemical Conc	- / 35.	Va Collars	159.6
Nitrogen Pumping	2.5	Formation		Inert/React	-	Cva Pipe	35
Direction Work	8	Left in Hole		Average SG	2.6	Cva Collars	56
Condition Hole		Haul Off (Pits)				ECD at Shoe	1074.5
		Sent to Storage				ECD at TD	1083.02
		Other					
		Left Behind Casing					
M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST			
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$1,643.00	\$375,849.77			



WATER-BASED MUD REPORT No. 113

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 4255 m / 3458 m Date : 12/1/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : POOH for MWD
--	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA	
981 m, 127.-mm DP	340.-mm @495 m (495 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600
436 m, 127.-mm DP	244.-mm @2509 m (2509 TVD)	105.6	92.1	Pump Liner x Stk	140x305 mm
616 m, 89.-mm HWDP	194.-mm L @3352 m (3350 TVD)	Total Circulating Volume		Pump Capacity L/stk	13.66
561 m, 89.-mm HWDP	178.-mm L @3430 m (3413 TVD)	197.7		Pump stk/min	78@97%
1629 m, 89.-mm HWDP		Depth Drilled Last 24 hr		Flow Rate	1.07 m³/min
19 m, 120.-mm DC		64 m		Pump Pressure	28376 kPa
Nozzles 14.3x3/11.1x3 mm		Volume Drilled Last 24 hr		Bottoms Up	79.7 min
Bit 156-mm Smith MS1613		1.2 m³		Total Circulation	185.5 min
					14466 stk

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	SUCTION 14:00	SUCTION 17:00		Products	Size	Amount
FlowLine Temp	°C			DEFOAM X	18.93 LT CN	9
Depth/TVD	m	4245/3458	4191/3460	PULPRO 20	22.68 KG BG	90
Mud Weight /Temp	kg/m³	1045.0@24	1045.0@30	PULPRO 30	22.68 KG BG	60
Funnel Viscosity	s/L	38	38	ENGINEERING	1. EA	1
Rheology Temp	°C	50	50			
R600/R300		17/11	14/9			
R200/R100		8/5	7/5			
R6/R3		0.5/0.5	0.5/0.5			
PV	mPa·s	6	5			
YP	Pa	2.5	2			
10s/10m/30m Gel	Pa	0.5/0.5/1	0.5/0.5/1			
API Fluid Loss	cc/30min	14	13.8			
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm	0.5	0.5			
Solids	%Vol	4	3			
Oil/Water	%Vol	6/90	3/94	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol			Type	Model/Size	Hrs Used
MBT	kg/m³			Shaker 1	230/230/230	5.0
pH / Temp		10.8@22	10.8@22	Shaker 2	200/200/230	
Alkal Mud (Pm)						
Pf/Mf		.65/3.00	.70/3.20	N2 Pumping	Centrifuge 1 UF (kg/m3)	1875
Chlorides	mg/L	10400	10400		Centrifuge 2 (kg/m3)	1875
Hardness (Ca++)		120	100			
Suction Temp	Deg C	28.	30.		Centrifuge OF (kg/m3)	1045
Buoyancy Factor		0.867	0.867	Return Slurry	Centrifuge Feed	1055
Potassium Ion	mg/l	4300.	4300.			
60 Min Gel	Pa	1.5	1.5			
				MUD PROPERTY SPECS		
				Weight	ALAP	1045.0
				Viscosity	30-40	38
Reserve Volume	m³	286		Filtrate	<15	14

REMARKS AND TREATMENT	REMARKS
See attached N2 Summary for Mud Property Overview. Change in %oil (increased from 3% to 6%) with other properties consistent. Mud volumes recorded prior to and post N2 Operations showed a 14.4 m3 gain/influx of fluid. Total accumulated influx to date = 45.4 m3. Pumped weighted sweep prior to POOH (ref. attached sweep sheet) and capture same in Reserve Pit. Product useage for Sweep and Pill (Calcarb). Defoam X included inventory adjustment.	Drill 156mm hole with N2 injection from 4200m to 4245m. Circulate/displace Nitrogen OOH with Active 1045 kg/m3 mud. Log drilled hole with Resistivity Tool. Drill ahead to 4255m with mud in hole. Pump Sweep and circulate out first two stands. Continue to POOH with no pumps; hole conditons good while tripping in horizontal.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.25	Oil Added	NaCl	0.3/ 9.7	np/na
Drilling	4.75	Water Added	KCl	0.3/ 7.4	Kp/Ka
Tripping	2.5	Mud Received	Low Gravity	3.1/ 79.4	Bit Pressure Loss %
Non-Productive Time		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Circulate bottoms up		Shakers	Drill Solids	1.7/ 44.4	Jet Velocity
BOP Testing		Evaporation	Weight Material	NA/ NA	Va Pipe
BOP NU		Centrifuge	Chemical Conc	- / 35.	Va Collars
Nitrogen Pumping	9.75	Formation	Inert/React	-	Cva Pipe
Direction Work	6.75	Left in Hole	Average SG	2.6	Cva Collars
Condition Hole		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$4,264.95	\$380,114.72



WATER-BASED MUD REPORT No. 114

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 4255 m / 3458 m Date : 12/2/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : POOH
--	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
981 m, 127.-mm DP 436 m, 127.-mm DP 616 m, 89.-mm HWDP 561 m, 89.-mm HWDP 1629 m, 89.-mm HWDP 19 m, 120.-mm DC Nozzles 14.3x3/11.1x3 mm Bit 156-mm Smith MS1613	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		105.6	90.6	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		196.2	Pump Capacity L/stk	13.66	13.66
		Depth Drilled Last 24 hr		m	Pump stk/min	78@97%	0@97%
		Volume Drilled Last 24 hr		m³	Flow Rate	1.07 m³/min	
MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	Suction 16:00			Products	Size	Amount	
FlowLine Temp	°C			ENGINEERING	1. EA	1	
Depth/TVD	m	4245/3458					
Mud Weight /Temp	kg/m³	1045.0@24					
Funnel Viscosity	s/L	38					
Rheology Temp	°C	50					
R600/R300		17/11					
R200/R100		8/5					
R6/R3		0.5/0.5					
PV	mPa.s	6					
YP	Pa	2.5					
10s/10m/30m Gel	Pa	0.5/0.5/0.1					
API Fluid Loss	cc/30min	14					
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm	0.5					
Solids	%Vol	4					
Oil/Water	%Vol	6/90					
Sand	%Vol						
MBT	kg/m³						
pH / Temp		10.8@22					
Alkal Mud (Pm)							
Pf/Mf		.65/3.00					
Chlorides	mg/L	10400					
Hardness (Ca++)		120					
Suction Temp	Deg C	28.					
Buoyancy Factor		0.867					
Potassium Ion	mg/l	4300.					
60 Min Gel	Pa	1.5					
Reserve Volume	m³	286					
REMARKS AND TREATMENT			REMARKS				
Centrifuge Surface Mud Pits while tripping. Prepare Game Plan for spotting pills (horizontal interval) and tight spot under shoe, prior to next POOH.			Continue to POOH and work tight spot from 3441-3426m (under shoe). Pump pill, blow down N2 lines and remove rotating head; POOH. RIH to 1150m; change order of operation and POOH. Lay down dir tools and prepare to RIH.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.25	Oil Added	NaCl	0.3/ 9.7	np/na	0.628/0.657	
Drilling		Water Added	KCl	0.3/ 7.4	Kp/Ka	0.112/0.088	
Tripping	21.5	Mud Received	Low Gravity	3.1/ 79.4	Bit Pressure Loss %	307 / 1.1	
Non-Productive Tim		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	5 / 0.2	
Circulate bottoms u	2.25	Shakers	Drill Solids	1.7/ 44.4	Jet Velocity	23	
BOP Testing		Evaporation	Weight Material	NA/ NA	Va Pipe	41.8	
BOP NU		Centrifuge	Chemical Conc	- / 35.	Va Collars	136.6	
Nitrogen Pumping		Formation	Inert/React	-	Cva Pipe	35	
Direction Work		Left in Hole	Average SG	2.6	Cva Collars	56	
Condition Hole		Haul Off (Pits)			ECD at Shoe	1068.69	
		Sent to Storage			ECD at TD	1075.64	
		Other					
		Left Behind Casing					
M-I ENGR / PHONE		RIG PHONE	WAREHOUSE PHONE		DAILY COST	CUMULATIVE COST	
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077			709-754-9001		\$900.00	\$381,014.72	



WATER-BASED MUD REPORT No. 115

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 12/3/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Wait on Fishing tool

DRILLING ASSEMBLY		CASING		MUD VOLUME (m ³)		CIRCULATION DATA			
m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
977 m, 127.-mm DP		244.-mm @2509 m (2509 TVD)		121.2	75	Pump Liner x Stk	140x305 mm	140x305 mm	
1593 m, 89.-mm HWDP		194.-mm L @3352 m (3350 TVD)		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66	
1 m, 120.-mm XO		178.-mm L @3430 m (3413 TVD)		75		Pump stk/min	0@97%	0@97%	
560 m, 120.-mm HWDP				Depth Drilled Last 24 hr		Flow Rate		m ³ /min	
1 m, 120.-mm XO				m		Pump Pressure		kPa	
Nozzles 0 mm				Volume Drilled Last 24 hr		Bottoms Up			
Bit 156-mm 0				m ³		Total Circulation			
MUD PROPERTIES				PRODUCTS USED Last 24 hr					
Sample From	Suction 13:00					Products	Size	Amount	
FlowLine Temp	°C					ENGINEERING	1. EA	1	
Depth/TVD	m	4245/3458				DUAL-FLO	50. LB BG	6	
Mud Weight /Temp	kg/m ³	1045.0@24							
Funnel Viscosity	s/L	38							
Rheology Temp	°C	50							
R600/R300		14/9							
R200/R100		5/3							
R6/R3		0.5/0.5							
PV	mPa.s	5							
YP	Pa	2							
10s/10m/30m Gel	Pa	0.5/0.5/1							
API Fluid Loss	cc/30min	14							
HTHP Fluid Loss	cc/30min								
Cake APT/HT	mm	1/							
Solids	%Vol	2.5				SOLIDS CONTROL EQUIPMENT Last 24 hr			
Oil/Water	%Vol	5.5/92				Type	Model/Size	Hrs Used	
Sand	%Vol					Shaker 1	230/230/230		
MBT	kg/m ³					Shaker 2	230/230/230		
pH / Temp		10.8@22				Centrifuge 1 UF (kg/m3)	1880	20.0	
Alkal Mud (Pm)						Centrifuge 2 (kg/m3)	1880	20.0	
Pf/Mf		.65/3.00				Centrifuge OF (kg/m3)	1040		
Chlorides	mg/L	10400				Bowl Speed	2050		
Hardness (Ca++)		120				FeedRate	550		
Suction Temp	Deg C	28.							
Buoyancy Factor		0.867							
Potassium Ion	mg/l	4300.							
60 Min Gel	Pa	1.5				MUD PROPERTY SPECS			Actual
						Weight	ALAP		1045.0
						Viscosity	30-40		38
Reserve Volume	m ³	283				Filtrate	<15		14
REMARKS AND TREATMENT					REMARKS				
Continue to centrifuge surface mud and prepare/discuss Game Plans for Spotting Pills (for horizontal section and shoe). Pilot test pill formulations and mix 'horizontal pill'. Expedite Idlube XL to location.					RIH with to 2037m (TOL) and tag bit (fish). POOH. Nipple down RBOP/BOP/N2 Valve Assembly and lines. Continue to monitor well.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m ³)		SOLIDS ANALYSIS (%/kg/m ³)			RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.25	Oil Added		NaCl	0.3/ 10.9	np/na			
Drilling		Water Added		KCl	0.2/ 6.1	Kp/Ka			
Tripping	9.75	Mud Received		Low Gravity	3./ 77.6	Bit Pressure Loss %			
Non-Productive Tim	8.25	Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI			
Circulate bottoms u		Shakers		Drill Solids	1.4/ 37.6	Jet Velocity			
BOP Testing		Evaporation		Weight Material	NA/ NA	Va Pipe			
BOP NU	5.75	Centrifuge	3	Chemical Conc	- / 40.	Va Collars			
Nitrogen Pumping		Formation		Inert/React	-	Cva Pipe			
Direction Work		Left in Hole		Average SG	2.6	Cva Collars			
Condition Hole		Haul Off (Pits)				ECD at Shoe			
		Sent to Storage				ECD at TD			
		Other							
		Left Behind Casing							
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST	
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$2,818.20		\$383,832.92	



WATER-BASED MUD REPORT No. 116

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/4/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Fishing Ops

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP 977 m, 127.-mm DP 1593 m, 89.-mm HWDP 1 m, 120.-mm XO 560 m, 120.-mm HWDP 1 m, 120.-mm XO Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 121.2	Active Pits 82	Pump Make EMSCO FB-1600	EMSCO FB-1600 140x305 mm	EMSCO FB-1600 140x305 mm
		Total Circulating Volume 82		Pump Capacity L/stk 13.66	13.66	13.66
		Depth Drilled Last 24 hr m		Pump stk/min 0@97%	0@97%	0@97%
		Volume Drilled Last 24 hr m³		Flow Rate m³/min	Pump Pressure kPa	
				Bottoms Up Total Circulation		
MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Suction 21:25			Products	Size	Amount
FlowLine Temp	°C			ENGINEERING	1. EA	1
Depth/TVD	m	4255/3458				
Mud Weight /Temp	kg/m³	1040.0@24				
Funnel Viscosity	s/L	38				
Rheology Temp	°C	50				
R600/R300		14/9				
R200/R100		5/3				
R6/R3		1/1				
PV	mPa.s	5				
YP	Pa	2				
10s/10m/30m Gel	Pa	0.5/0.5/1				
API Fluid Loss	cc/30min	14				
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm	0.5				
Solids	%Vol	2.5		SOLIDS CONTROL EQUIPMENT Last 24 hr		
Oil/Water	%Vol	5.25/92.25		Type	Model/Size	Hrs Used
Sand	%Vol	<0.25		Shaker 1	230/230/230	1.0
MBT	kg/m³			Shaker 2	230/230/230	
pH / Temp		10.8@22		Centrifuge 1 UF (kg/m3)	Off	
Alkal Mud (Pm)				Centrifuge 2 (kg/m3)	Off	
Pf/Mf		.65/3.00		Centrifuge OF (kg/m3)		
Chlorides	mg/L	10400				
Hardness (Ca++)		120				
Suction Temp	Deg C	22				
Buoyancy Factor		0.867				
Potassium Ion	mg/l	4300.				
60 Min Gel	Pa	1.5		MUD PROPERTY SPECS		
				Weight	ALAP	1040.0
				Viscosity	30-40	38
Reserve Volume	m³	276		Filtrate	<15	14
REMARKS AND TREATMENT				REMARKS		
Use reclaimed weighted sweep for pill prior to POOH with attempted fish recovery. No fish. RIH with same tool configuration for attempt #2. Continue to Pilot Test spotting pill for logging operations. Surface Mud centrifuged to 1040 kg/m3.				RIH with Fishing Tool and tag fish at 2037m. Pump weighted pill and POOH; check for fish; Run back in hole and work fish. POOH.		
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.25	Oil Added	NaCl	0.3/ 10.9	np/na	
Drilling		Water Added	KCl	0.2/ 6.1	Kp/Ka	
Tripping		Mud Received	Low Gravity	2.6/ 68.4	Bit Pressure Loss %	
Non-Productive Tin	0.25	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	
Circulate bottoms u		Shakers	Drill Solids	1.1/ 28.4	Jet Velocity	
Fishing	8.5	Evaporation	Weight Material	NA/ NA	Va Pipe	
BOP NU		Centrifuge	Chemical Conc	- / 40.	Va Collars	
Nitrogen Pumping		Formation	Inert/React	-	Cva Pipe	
Monitor Well	10	Left in Hole	Average SG	2.6	Cva Collars	
Condition Hole		Haul Off (Pits)			ECD at Shoe	
		Sent to Storage			ECD at TD	
		Other				
		Left Behind Casing				
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$900.00
						CUMULATIVE COST
						\$384,732.92



WATER-BASED MUD REPORT No. 117

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/5/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH (push fish)

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1020 m, 127.-mm DP 1437 m, 127.-mm DP 200 m, 120.-mm HWDP 1 m, 120.-mm XO 1590 m, 88.9-mm HWDP m, -mm Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 105.3	Active Pits 99.9	Pump Make EMSCO FB-1600	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 205.1		Pump Liner x Stk 140x305 mm	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	13.66
		Volume Drilled Last 24 hr m³		Pump stk/min 0@97%	0@97%	0@97%
				Flow Rate m³/min		
				Pump Pressure kPa		
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	FL 19:25	FL 15:15	DualFlo Pill	Products	Size	Amount
FlowLine Temp	27	25		SODA ASH	22.68 KG BG	4
Depth/TVD	4248/3547	3550/3457	4255/3547	PULPRO 20	22.68 KG BG	30
Mud Weight /Temp	1040.0@20	1055.0@20	1040.0@20	ENGINEERING	1. EA	1
Funnel Viscosity	40	40	43	DUAL-FLO	50. LB BG	4
Rheology Temp	50	50	50			
R600/R300	14/9	16/10	19/14			
R200/R100	7/5	7/5	11/9			
R6/R3	0.5/0.5	1/1	3/1			
PV	5	6	5			
YP	2	2	4.5			
10s/10m/30m Gel	0.5/0.5/1	1/1.25/1.5	1/2/4			
API Fluid Loss	13.5	13.5	4.5			
HTHP Fluid Loss						
Cake APT/HT	0.5	0.5	0.4			
Solids	2.5	3	2.5			
Oil/Water	4.5/93	5/93	4.5/93	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	<0.25	<0.25	<0.25	Type	Model/Size	Hrs Used
MBT				Shaker 1	230/230/230	11.5
pH / Temp	10.4@22	10.4@22	10.8@22	Shaker 2	230/230/230	11.5
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)	1945	11.5
Pf/Mf	.55/3.40	.55/3.40	.65/3.20	Centrifuge 2 (kg/m3)	1945	11.5
Chlorides	10400	10400	10400	Centrifuge OF (kg/m3)	1040	
Hardness (Ca++)	100	120	100	Bowl Speed	2100	
Suction Temp	23.	22.		Feed	750	
Buoyancy Factor	0.867	0.873	0.867			
Potassium Ion	4300.	4300.	4300.			
60 Min Gel	1.5	2.0	3.5			
				MUD PROPERTY SPECS		
				Weight	ALAP	1040.0
				Viscosity	30-40	40
Reserve Volume	271			Filtrate	<15	13.5

REMARKS AND TREATMENT	REMARKS
While circulating to bottom, treated Active with Soda Ash to lower Calcium. Placed both centrifuges on Active to reduce solids from pills previously pumped (density decreased to 1040 from 1055). Check density at staged intervals while circulating bottoms up (max wt observed at 1060 kg/m3). Fines observed at shakers 2000 stks prior to Bottoms up and subsided after 1000 stks over B/U. Centrifuges continuing to strip solids/Pulpro from Active.	POOH with Fishing assembly with unsuccessful catch. RIH with Bit/bit sub. Wash to bottom, pushing fish 2m off bottom. Circulate and work pipe. Column #3 mud check represents Horizontal Low Fluid Pill Pilot Test with Dual Flo/3% Idlube XL. No change in Rheology observed with Idlube addition and Fluid Loss at 4.5. Filter Cake observed as thin/slick.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	0.5	Oil Added	NaCl	0.3/ 11.	np/na
Drilling		Water Added	KCl	0.2/ 6.2	Kp/Ka
Tripping	16.5	Mud Received	Low Gravity	2.5/ 65.4	Bit Pressure Loss %
Non-Productive Tim		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Circulate bottoms up	1.25	Shakers	Drill Solids	1./ 25.4	Jet Velocity
Fishing	5.75	Evaporation	Weight Material	NA/ NA	Va Pipe
Condition Hole		Centrifuge	Chemical Conc	- / 40.	Va Collars
Nitrogen Pumping		Formation	Inert/React	-	Cva Pipe
Monitor Well		Left in Hole	Average SG	2.6	Cva Collars
Condition Hole		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			
		Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$2,586.40	\$387,319.32



WATER-BASED MUD REPORT No. 119

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 4255 m / 3458 m Date : 12/7/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Logging
--	--	--

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA				
67 m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600		
766 m, 127.-mm DP		244.-mm @2509 m (2509 TVD)		106.6	89.5	Pump Liner x Stk	140x305 mm	140x305 mm		
1 m, 160.-mm XO		194.-mm L @3352 m (3350 TVD)		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66		
856 m, 120.-mm HWDP		178.-mm L @3430 m (3413 TVD)		177.4		Pump stk/min	0@97%	0@97%		
1 m, 120.-mm XO				Depth Drilled Last 24 hr		Flow Rate	m³/min			
1593 m, 88.9-mm HWDP				m		Pump Pressure	kPa			
Nozzles 0 mm				Volume Drilled Last 24 hr		Bottoms Up				
Bit 156-mm 0				m³		Total Circulation				
MUD PROPERTIES				PRODUCTS USED Last 24 hr						
Sample From		Suction				Products	Size	Amount		
FlowLine Temp		°C				PULPRO 10	22.68 KG BG	132		
Depth/TVD		m		4255/3547		PULPRO 20	22.68 KG BG	60		
Mud Weight /Temp		kg/m³		1045.0@20		SEAWATER	1. M3 TK	11		
Funnel Viscosity		s/L		41		ENGINEERING	1. EA	1		
Rheology Temp		°C		50						
R600/R300				14/9						
R200/R100				7/5						
R6/R3				1/1						
PV		mPa.s		5						
YP		Pa		2						
10s/10m/30m Gel		Pa		0.5/05/1						
API Fluid Loss		cc/30min		13.5						
HTHP Fluid Loss		cc/30min								
Cake APT/HT		mm		1/						
Solids		%Vol		2.5						
Oil/Water		%Vol		4.5/93		SOLIDS CONTROL EQUIPMENT Last 24 hr				
Sand		%Vol		<0.25		Type	Model/Size	Hrs Used		
MBT		kg/m³				Shaker 1	230/230/230			
pH / Temp				10.3@22		Shaker 2	230/230/230			
Alkal Mud (Pm)										
Pf/Mf				.60/3.30		Stip Mud	Centrifuge 1 UF (kg/m3)	1		
Chlorides		mg/L		10400			Centrifuge 2 (kg/m3)			
Hardness (Ca++)		Deg C		100			Centrifuge OF (kg/m3)			
Suction Temp				23.						
Buoyancy Factor				0.867						
Potassium Ion		mg/l		4300.						
60 Min Gel		Pa		1.5						
				MUD PROPERTY SPECS		Actual				
				Weight		ALAP		1045.0		
				Viscosity		30-40		41		
Reserve Volume				m³		291		Filtrate	<15	13.5
REMARKS AND TREATMENT				REMARKS						
Mud check represent approximately 85% of Active Mud System in hole. Mud density in hole (pills) consist of 5 m3 of 1230 kg/m3, 5 m3 of 1115 kg/m3 and 3.5 m3 of 1415 kg/m3; Initiate mud stripping operations on Reserve Mud and place mud order for future Packer Fluid.				POOH to P/U Logging Assembly and RIH with same.						
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS				
Rig Up/Service	0.25	Oil Added		NaCl	0.3/ 11.	np/na	0.637/0.657			
Drilling		Water Added		KCl	0.2/ 6.2	Kp/Ka	0.086/0.088			
Tripping	4.25	Mud Received		Low Gravity	2.8/ 73.6	Bit Pressure Loss %	/ 1.			
Non-Productive Tin	0.75	Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	/ 1.			
Circulate bottoms u		Shakers		Drill Solids	1.3/ 33.6	Jet Velocity				
Fishing		Evaporation		Weight Material	NA/ NA	Va Pipe				
BOP Testing	0.25	Centrifuge	1	Chemical Conc	- / 40.	Va Collars				
Nitrogen Pumping		Formation		Inert/React	-	Cva Pipe	35			
Monitor Well		Left in Hole		Average SG	2.6	Cva Collars	40			
Wireline Logs	18.5	Haul Off (Pits)				ECD at Shoe				
		Sent to Storage				ECD at TD	1045			
		Other	1							
		Left Behind Casing								
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST		
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$2,962.80		\$397,325.72		



WATER-BASED MUD REPORT No. 120

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/8/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Logging

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
67 m, 127.-mm DP 766 m, 127.-mm DP 1 m, 160.-mm XO 856 m, 120.-mm HWDP 1 m, 120.-mm XO 1593 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		106.6	105.7	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		193.6		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr		Flow Rate	m ³ /min	
m		Pump Pressure	kPa			
Volume Drilled Last 24 hr		Bottoms Up		Total Circulation		
m ³						

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Suction 0:00			Products	Size	Amount
FlowLine Temp	°C	N/A		LIME	25. KG BG	3
Depth/TVD	m	4255/3547		PULPRO 10	22.68 KG BG	120
Mud Weight /Temp	kg/m ³	1045.0@20		SEAWATER	1. M3 TK	2.15
Funnel Viscosity	s/L	41		ENGINEERING	1. EA	2
Rheology Temp	°C	50		CALCIUM NITRATE	25. KG BG	8
R600/R300		12/8		ZETAG 7557 (PERCOL 757)	25. KG BG	6
R200/R100		6/4				
R6/R3		1/1				
PV	mPa.s	4				
YP	Pa	2				
10s/10m/30m Gel	Pa	1/1/1				
API Fluid Loss	cc/30min					
HTHP Fluid Loss	cc/30min	14.5@				
Cake APT/HT	mm	1/				
Solids	%Vol	2.5				
Oil/Water	%Vol	5/93				
Sand	%Vol					
MBT	kg/m ³					
pH / Temp		10.3@120				
Alkal Mud (Pm)						
Pf/Mf		.50/3.10				
Chlorides	mg/L	10500				
Hardness (Ca++)		100				
Suction Temp	Deg C	N/A				
Buoyancy Factor		0.867				
Potassium Ion	mg/l	4300.				
60 Min Gel	Pa	1.5				
Reserve Volume	m ³	271				

REMARKS AND TREATMENT	REMARKS
Strip 20 m3 Mud from 1045 to 1025 kgt/m3 while RIH with logging tools. Hauled off XX m3 of for disposal. Prior to POOH with logging assembly, circulated out weighted pill and reclaimed weighed mud to use as Pill for POOH with Log Sutie. Check all densities in surface pits (ref. mud vol accounting, p.2 of DMR). Active density prior to POOH at 1060 kg/m3. Prepare plan to continuing with stripping operations.	RIH with logging tools to 3281m. RIH with wireline wet connect; latch and test tool. POOH due to logging tool failure.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.3/ 11.2	np/na	0.585/0.593
Drilling	Water Added	KCl	0.2/ 6.2	Kp/Ka	0.106/0.097
Tripping	Mud Received	Low Gravity	2.8/ 73.5	Bit Pressure Loss %	/ 1.
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	/ 1.
Circulate bottoms u	Shakers	Drill Solids	1.3/ 33.5	Jet Velocity	
Fishing	Evaporation	Weight Material	NA/ NA	Va Pipe	
BOP Testing	Centrifuge	Chemical Conc	- / 40.	Va Collars	
Nitrogen Pumping	Formation	Inert/React	-	Cva Pipe	32
Monitor Well	Left in Hole	Average SG	2.6	Cva Collars	36
Wireline Logs	Haul Off (Pits)			ECD at Shoe	
	Sent to Storage			ECD at TD	1045
	Other				
	Left Behind Casing				

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$6,801.50	CUMULATIVE COST \$404,127.22
---	------------------	--	---------------------------------	--



WATER-BASED MUD REPORT No. 121

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor : Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description : GHS-0010-ICO-0066-PCM Location : NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 4255 m / 3458 m Date : 12/9/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Lay Down Tools
--	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
m, 127.-mm DP 766 m, 127.-mm DP 1 m, 160.-mm XO 856 m, 120.-mm HWDP 1 m, 120.-mm XO 1593 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		121.2	79.5	Pump Liner x Stk 140x305 mm 140x305 mm			
		Total Circulating Volume		Pump Capacity L/stk 13.66 13.66			
		79.5		Pump stk/min 0@97% 0@97%			
		Depth Drilled Last 24 hr	Flow Rate m³/min				
		m	Pump Pressure kPa				
Volume Drilled Last 24 hr	Bottoms Up						
m³	Total Circulation						

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Suction 23:55			Products	Size	Amount
FlowLine Temp	°C	N/A		PULPRO 10	22.68 KG BG	120
Depth/TVD	m	4255/3547		ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1055.0@20		DRILLWATER	1. M3 TK	1.07
Funnel Viscosity	s/L	42				
Rheology Temp	°C	50				
R600/R300		12/8				
R200/R100		6/4				
R6/R3		1/1				
PV	mPa.s	4				
YP	Pa	2				
10s/10m/30m Gel	Pa	1/1/1				
API Fluid Loss	cc/30min					
HTHP Fluid Loss	cc/30min	14.0@				
Cake APT/HT	mm	1/				
Solids	%Vol	3				
Oil/Water	%Vol	5/93				
Sand	%Vol					
MBT	kg/m³					
pH / Temp		9.8@20				
Alkal Mud (Pm)						
Pf/Mf		.50/3.10				
Chlorides	mg/L					
Hardness (Ca++)		10500				
Suction Temp	Deg C	N/A				
Buoyancy Factor		0.867				
Potassium Ion	mg/l	4000.				
60 Min Gel	Pa	1.5				
Reserve Volume	m³	248				

REMARKS AND TREATMENT	REMARKS
Continue with stripping operations, Haul Off 30m3 of stripped water & continue to strip active mud. Plan in place to continue stripping all mud in storage tanks. Running one centrifuge on active system, density steady @ 1050 kg/m3, other centrifuge on stripping ops.	Continue to RIH with Wireline Logs to 3280m and install side entry sub & run wireline inside DP to latch tools. Perform pull & communication test. Continue RIH with string & wireline. Log to 3464m and try and work by ledge/trouble spot with no success. POOH to 3272m, release from wet connect & lay down side entry sub. Pump Pill & POOH to lay down logging tools.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.020833333	np/na	
Drilling	Water Added	KCl	0.2/ 6.1	Kp/Ka	
Tripping	Mud Received	Low Gravity	4.2/ 108.	Bit Pressure Loss %	
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	
Wireline Logs	Shakers	Drill Solids	2.6/ 68.	Jet Velocity	
Fishing	Evaporation	Weight Material	NA/ NA	Va Pipe	
BOP Testing	Centrifuge	Chemical Conc	- / 40.	Va Collars	
Nitrogen Pumping	Formation	Inert/React	-	Cva Pipe	
Monitor Well	Left in Hole	Average SG	2.6	Cva Collars	
Wireline Logs	Haul Off (Pits)			ECD at Shoe	
	Sent to Storage			ECD at TD	
	Other				
	Left Behind Casing				

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$2,208.00	CUMULATIVE COST \$406,335.22
---	------------------	--	---------------------------------	--



WATER-BASED MUD REPORT No. 122

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/10/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Pressure Testing

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA			
83 m, 127.-mm DP 766 m, 127.-mm DP 1 m, 160.-mm XO 856 m, 120.-mm HWDP 1 m, 120.-mm XO 593 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		108.9	87.9	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		158.6	Pump Capacity L/stk	13.66	13.66
		Depth Drilled Last 24 hr	m		Pump stk/min	40@97%	40@97%
		Volume Drilled Last 24 hr	m ³		Flow Rate	1.10 m ³ /min	

MUD PROPERTIES			PRODUCTS USED Last 24 hr		
Sample From	Suction 0:00		Products	Size	Amount
FlowLine Temp	°C	N/A	LIME	25. KG BG	5
Depth/TVD	m	4255/3547	PULPRO 30	22.68 KG BG	30
Mud Weight /Temp	kg/m ³	1055.0@20	ENGINEERING	1. EA	1
Funnel Viscosity	s/L	40	CALCIUM NITRATE	25. KG BG	10
Rheology Temp	°C	50	ZETAG 7557 (PERCOL 757	25. KG BG	5
R600/R300		12/8	DRILLWATER	1. M3 TK	22.08
R200/R100		6/4			
R6/R3		1/1			
PV	mPa.s	4			
YP	Pa	2			
10s/10m/30m Gel	Pa	1/1/1			
API Fluid Loss	cc/30min				
HTHP Fluid Loss	cc/30min	16.0@			
Cake APT/HT	mm	1/			
Solids	%Vol	3			
Oil/Water	%Vol	5/93	SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand	%Vol		Type	Model/Size	Hrs Used
MBT	kg/m ³		Shaker 1	230/230/165	
pH / Temp		9.7@20	Shaker 2	230/230/165	
Alkal Mud (Pm)			Centrifuge 1 UF (kg/m3)	1625	24.0
Pf/Mf		.35/2.80	Centrifuge 2 UF (kg/m3)	1560	24.0
Chlorides	mg/L	10000			
Hardness (Ca++)		40	Centrifuge OF (kg/m3)	1025	24.0
Suction Temp	Deg C		Centrifuge OF (kg/m3)	1020	24.0
Buoyancy Factor					
Potassium Ion	mg/l	4000.			
60 Min Gel	Pa	1.5			
			MUD PROPERTY SPECS		
			Weight	ALAP	1055.0
			Viscosity	30-40	40
Reserve Volume	m ³	238	Filtrate	<15	

REMARKS AND TREATMENT	REMARKS
Continue stripping operations. Excess Oil & Wax along with Colloidal Calcium Carbonate, hindering stripping ops. Continue Pilot testing new formulations to optimize stripping ops	Continue POOH with logging tools & lay down same. RIH with 9 5/8 packer assembly to 2337m and set packer. Pressure test as per program & POOH weith packer and laydown same. P/U 7 in packer & RIH with same to PT 7 inch casing.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	4	Oil Added	NaCl	0.3/ 10.3	np/na
Drilling		Water Added	KCl	0.2/ 6.1	0.585/0.593
Tripping	13	Mud Received	Low Gravity	3.5/ 90.7	Kp/Ka
Non-Productive Tin		Mud Returned	Bentonite	0./ 0.	0.106/0.097
BOP Testing	7	Shakers	Drill Solids	2./ 50.7	Bit Pressure Loss %
Fishing		Evaporation	Weight Material	NA/ NA	/ 1.
BOP Testing		Centrifuge	Chemical Conc	- / 40.	Bit HHP/HSI
Nitrogen Pumping		Formation	Inert/React	-	/ 1.
Monitor Well		Left in Hole	Average SG	2.6	Jet Velocity
Wireline Logs		Haul Off (Pits)			Va Pipe
		Sent to Storage			Va Collars
		Other			42.9
		Left Behind Casing			80.3
					32
					36
					ECD at Shoe
					ECD at TD
					1067.68

M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$4,617.10	CUMULATIVE COST \$410,952.32
---	------------------	--	---------------------------------	--



WATER-BASED MUD REPORT No. 123

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/11/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Circulate sweep

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
483 m, 127.-mm DP 766 m, 127.-mm DP 1 m, 160.-mm XO 856 m, 120.-mm HWDP 1 m, 120.-mm XO 1593 m, 88.9-mm HWDP Nozzles 0 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 105.2	Active Pits 53	Pump Make EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 147.6		Pump Liner x Stk 140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	
		Volume Drilled Last 24 hr m³		Pump stk/min 40@97%	40@97%	
				Flow Rate 1.10 m³/min		
				Pump Pressure 1500 kPa		
				Bottoms Up 68.6 min	5489 stk	
				Total Circulation 134.7 min	10774 stk	
MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From FL 23:45				Products	Size	Amount
FlowLine Temp °C	24			LIME	25. KG BG	24
Depth/TVD m	4255/3458			SEAWATER	1. M3 TK	33
Mud Weight /Temp kg/m³	1060.0@20			ENGINEERING	1. EA	1
Funnel Viscosity s/L	40			CALCIUM NITRATE	25. KG BG	8
Rheology Temp °C	50			ZETAG 7557 (PERCOL 757	25. KG BG	19
R600/R300	13/8			DRILLWATER	1. M3 TK	40.06
R200/R100	6/4					
R6/R3	1/1					
PV mPa.s	5					
YP Pa	1.5					
10s/10m/30m Gel Pa	1/1/1					
API Fluid Loss cc/30min	16					
HTHP Fluid Loss cc/30min	.0@					
Cake APT/HT mm	1/					
Solids %Vol	3.5					
Oil/Water %Vol	5/92			SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand %Vol				Type	Model/Size	Hrs Used
MBT kg/m³				Shaker 1	230/230/165	8.0
pH / Temp	9.5@20			Shaker 2	230/230/165	8.0
Alkal Mud (Pm)				Centrifuge 1 UF (kg/m3)	1580	24.0
Pf/Mf	.35/2.80			Centrifuge 1 UF (kg/m3)	1640	24.0
Chlorides mg/L	10000					
Hardness (Ca++)	40			Centrifuge OF (kg/m3)	1020	24.0
Suction Temp Deg C	22.			Centrifuge OF (kg/m3)	1025	24.0
Buoyancy Factor						
Potassium Ion mg/l	4000.					
60 Min Gel Pa	1.5					
				MUD PROPERTY SPECS		
				Weight	ALAP	1060.0
				Viscosity	30-40	40
Reserve Volume m³	314			Filtrate	<15	16
REMARKS AND TREATMENT				REMARKS		
Continue with stripping ops. Start heating up mud with steam to aid in stripping . Continue to pilot test formulations and adjust centrifuge ports to optimize stripping Ops. Density stable @ 1060 kg/m3. Dress Shakers with 165mesh screens on the ends to accomodate high vis sweeps.				Continue to RIH with 7 inch packer & set same @ 3216m. Pressure test successful. Release packer, flow check & POOH. Laydown packer & M/U Bit BHA and RIH with same to 3460m. Work tight spot. Pump 6m3 High vis pill . Pill came back 400 stks over calculated with a 400% increase in coarse cuttings lasting for 1-2 minutes. Continue to ccirculate while building another sweep.		
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	2	Oil Added	NaCl	0.3/ 10.2	np/na	0.700/0.593
Drilling		Water Added	KCl	0.2/ 6.1	Kp/Ka	0.052/0.097
Tripping	18	Mud Received	Low Gravity	3.9/ 100.9	Bit Pressure Loss %	/ 0.
Non-Productive Tin		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	/ 0.
Condition Hole	4	Shakers	Drill Solids	2.3/ 60.9	Jet Velocity	
Fishing		Evaporation	Weight Material	NA/ NA	Va Pipe	42.9
BOP Testing		Centrifuge	Chemical Conc	- / 40.	Va Collars	84.9
Nitrogen Pumping		Formation	Inert/React	-	Cva Pipe	32
Monitor Well		Left in Hole	Average SG	2.6	Va Collars	36
Wireline Logs		Haul Off (Pits)			ECD at Shoe	1085.17
		Sent to Storage			ECD at TD	1086.75
		Other				
		Left Behind Casing				
M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST		
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		709-754-9001	\$11,716.80	\$422,669.12		



WATER-BASED MUD REPORT No. 124

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/12/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Circulating

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1027 m, 127.-mm DP 766 m, 127.-mm DP 1 m, 160.-mm XO 856 m, 120.-mm HWDP 1 m, 120.-mm XO 1593 m, 88.9-mm HWDP Nozzles 50x1 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 102.2	Active Pits 76.2	Pump Make EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 178.2		Pump Liner x Stk 140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	
		Volume Drilled Last 24 hr m³		Pump stk/min 110@97%	0@97%	
				Flow Rate 1.51 m³/min		
				Pump Pressure 24000 kPa		
				Bottoms Up 52.3 min	5754 stk	
				Total Circulation 118.5 min	13030 stk	
MUD PROPERTIES			PRODUCTS USED Last 24 hr			
Sample From	FL 3:00			Products	Size	Amount
FlowLine Temp	°C 24			LIME	25. KG BG	12
Depth/TVD	m 4255/3458			BARITE - FEDERAL	40. KG BG	13
Mud Weight /Temp	kg/m³ 1060.0@			SEAWATER	1. M3 TK	10
Funnel Viscosity	s/L 38			ENGINEERING	1. EA	1
Rheology Temp	°C			CALCIUM NITRATE	25. KG BG	4
R600/R300	11/7			ZETAG 7557 (PERCOL 757)	25. KG BG	4
R200/R100	5/4			BLEACH	5. GA CN	3
R6/R3	1/1			DRILLWATER	1. M3 TK	19.06
PV	mPa.s 4			XCD POLYMER	25. KG BG	1
YP	Pa 1.5					
10s/10m/30m Gel	Pa 1/1/1					
API Fluid Loss	cc/30min					
HTHP Fluid Loss	cc/30min 16.0@					
Cake APT/HT	mm 1/					
Solids	%Vol 4.5					
Oil/Water	%Vol 5/91					
Sand	%Vol 0.025			SOLIDS CONTROL EQUIPMENT Last 24 hr		
MBT	kg/m³			Type	Model/Size	Hrs Used
pH / Temp	9.0@20			Shaker 1	230/230/165	
Alkal Mud (Pm)				Shaker 2	230/230/165	
Pf/Mf	.20/3.00			Centrifuge 1 UF (kg/m3)	1470	24.0
Chlorides	mg/L 11000			Centrifuge 1 UF (kg/m3)	1520	24.0
Hardness (Ca++)	40					
Suction Temp	Deg C 25.			Centrifuge OF (kg/m3)	1015	24.0
Buoyancy Factor				Centrifuge OF (kg/m3)	1020	24.0
Potassium Ion	mg/l 3000.					
	0.865					
60 Min Gel	Pa 2					
				MUD PROPERTY SPECS		
				Weight	ALAP	1060.0
				Viscosity	30-40	38
Reserve Volume	m³ 309			Filtrate	<15	
REMARKS AND TREATMENT		REMARKS				
Continue with stripping ops. Continue to fine tune formulations & Centrifuge parameters to optimize stripping ops. Add 0.5 l/m3 of Bleach to Active System. Pretreat 25m3 of SW in Suction tank #1 with 4.0 l/m3 of Xcide 102W & 1.0 l/m3 of Bleach. Seawater also being heated with steam.		Continue to circulate & work tight hole from 3460m to 3790m. Pump 6m3 Hiwt (1250) Hivis (YP >20), which was seen at the shakers 200 stks over calculated. There was a 200% increase in fines (Like Cofee grinds) lasting for 3-4 minutes after the sweep. Continue to wash to bottom and circ B/U. Circulate & Condition while holding safety meeting pertaining to Acid Job. Pickle DP with HCL & circ same out of hole. Continue to circ waiting daylight to commence acid job.				
TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)			RHEOLOGY & HYDRAULICS	
Rig Up/Service	4	Oil Added	NaCl	0.3/ 11.7	np/na	0.652/0.593
Drilling		Water Added	KCl	0.2/ 6.1	Kp/Ka	0.061/0.097
Tripping	12	Mud Received	Low Gravity	3.8/ 99.2	Bit Pressure Loss %	96 / 0.4
Non-Productive Tin		Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI	2 / 0.1
Condition Hole		Shakers	Drill Solids	2.3/ 59.2	Jet Velocity	13
Circulate	8	Evaporation	Weight Material	NA/ NA	Va Pipe	58.9
BOP Testing		Centrifuge	Chemical Conc	- / 40.	Va Collars	116.5
Nitrogen Pumping		Formation	Inert/React	-	Cva Pipe	32
Monitor Well		Left in Hole	Average SG	2.6	Cva Collars	36
Wireline Logs		Haul Off (Pits)			ECD at Shoe	1136.58
		Sent to Storage			ECD at TD	1136.83
		Other				
		Left Behind Casing				
M-I ENGR / PHONE D.Diamond 709-727-1614 J. Kereliuk 709-690-1077		RIG PHONE		WAREHOUSE PHONE 709-754-9001	DAILY COST \$4,481.70	CUMULATIVE COST \$427,150.82



WATER-BASED MUD REPORT No. 125

Operator : PDI Production Inc. Field/Area : Western NL, Canada Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp Description : GHS-0010-ICO-0066-PCM Date : 12/13/2008
Well Name : Port au Port #1 ST-3H Location : NAD27 Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd. Water Depth : 0 m Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps Rig Name : Nabors C45E Activity : Circulate Bottoms Up

Table with 4 columns: DRILLING ASSEMBLY, CASING, MUD VOLUME (m³), and CIRCULATION DATA. Includes details like 264 m, 127.-mm DP, 340.-mm @495 m (495 TVD), Hole 107.3, Active Pits 76, and Pump Make EMSCO FB-1600.

Table with 3 columns: MUD PROPERTIES, PRODUCTS USED Last 24 hr, and SOLIDS CONTROL EQUIPMENT Last 24 hr. Includes properties like FL 14:00, Seawater 0:00, and products like LIME, BARITE - FEDERAL, and DRILLWATER.

Table with 2 columns: REMARKS AND TREATMENT, and REMARKS. Remarks include: 'Continue to circulate hole while waiting for daybreak & trouble shooting Rigwatch system. Hold prejob safety meeting for Acid squeeze.'

Table with 4 columns: TIME DISTRIBUTION Last 24 hrs, MUD VOL ACCTG (m³), SOLIDS ANALYSIS (%/kg/m³), and RHEOLOGY & HYDRAULICS. Includes data for Oil Added, Water Added, NaCl, KCl, and various rheology metrics.

Summary table with 5 columns: M-I ENGR / PHONE (D.Diamond 709-727-1614), RIG PHONE, WAREHOUSE PHONE (709-754-9001), DAILY COST (\$3,900.20), and CUMULATIVE COST (\$431,051.02).



WATER-BASED MUD REPORT No. 126

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/14/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : Set liner & POOH

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP		340.-mm @495 m (495 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
766 m, 127.-mm DP		244.-mm @2509 m (2509 TVD)		121.2	68	Pump Liner x Stk	140x305 mm	140x305 mm
305 m, 89.-mm HWDP		194.-mm L @3352 m (3350 TVD)		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
562 m, 120.-mm Spirals		178.-mm L @3430 m (3413 TVD)		68		Pump stk/min	110@97%	0@97%
1593 m, 89.-mm HWDP				Depth Drilled Last 24 hr		Flow Rate	1.51 m³/min	
150 m, 114.-mm PT				m		Pump Pressure	20000 kPa	
Nozzles 50x1 mm				Volume Drilled Last 24 hr		Bottoms Up	5400 stks	
Bit 156-mm Smith				m³		Total Circulation	120 min	1100 stk
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From		FL 20:00				Products	Size	Amount
FlowLine Temp °C		24				LIME	25. KG BG	5
Depth/TVD m		3450/3458				BARITE - FEDERAL	40. KG BG	87
Mud Weight /Temp kg/m³		1055.0@20				ENGINEERING	1. EA	1
Funnel Viscosity s/L		38				CALCIUM NITRATE	25. KG BG	4
Rheology Temp °C		50				DRILLWATER	1. M3 TK	12.11
R600/R300		11/7				XCD POLYMER	25. KG BG	1
R200/R100		5/4				GYPSUM	20. KG BG	18
R6/R3		1/1						
PV mPa·s		4						
YP Pa		1.5						
10s/10m/30m Gel Pa		1/1/1						
API Fluid Loss cc/30min		16						
HTHP Fluid Loss cc/30min		.0@						
Cake APT/HT mm		1/						
Solids %Vol		4						
Oil/Water %Vol		4/92				SOLIDS CONTROL EQUIPMENT Last 24 hr		
Sand %Vol						Type	Model/Size	Hrs Used
MBT kg/m³						Shaker 1	230/230/165	8.0
pH / Temp		9.0@20				Shaker 2	230/230/165	8.0
Alkal Mud (Pm)						Centrifuge 1 UF (kg/m3)	1660	24.0
Pf/Mf		.15/2.70				Centrifuge 2 UF (kg/m3)	1600	24.0
Chlorides mg/L		10000				Centrifuge OF (kg/m3)	1025	24.0
Hardness (Ca++)		80				Centrifuge OF (kg/m3)	1025	24.0
Suction Temp Deg C		22.						
Buoyancy Factor								
Potassium Ion mg/l		3500.						
60 Min Gel Pa		1.5				MUD PROPERTY SPECS		
						Weight	ALAP	1055.0
						Viscosity	30-40	38
Reserve Volume m³		287				Filtrate	<15	16
REMARKS AND TREATMENT				REMARKS				
Density stable @ 1060 kgm3. Continue with stripping ops. Adjust ports on centrifuge #2 to 6.0 inches, and reduce feed rates on both to 550-600 RPM. Waiting on trucks to dispose of stripped water. 33m3 in Suction Pit #1 is ready for Hauloff. Currently stripping another 30m3 in Premix #4 (Suction #4). 2 pallets of Zetag arrived on Location. Full steam ahead with stripping Ops				Continue to circulate while building Hivis Hiwt Pill under Shoe. Spot 6m3 1600kg/m3 pill (YP>20)under shoe. POOH and rig up to run 114mm Linear. make up 150 m of liner & RIH with same on DP.RIH to 3475m and wash to 3530m with no problems. Circulate heavy pill out the hole & set Hanger/packer assembly. Set Linear and spot 9m3 of Seawter from 3530m to 3180m.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	2	Oil Added		NaCl	0.3/ 11.1	np/na		
Drilling		Water Added		KCl	0.2/ 5.3	Kp/Ka		
Tripping	16	Mud Received		Low Gravity	3.4/ 88.8	Bit Pressure Loss %		
Non-Productive Tin		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI		
Condition Hole		Shakers		Drill Solids	1.9/ 48.8	Jet Velocity		
Circulate	6	Evaporation		Weight Material	NA/ NA	Va Pipe		
BOP Testing		Centrifuge	6	Chemical Conc	- / 40.	Va Collars		
Nitrogen Pumping		Formation		Inert/React	-	Cva Pipe		
Monitor Well		Left in Hole		Average SG	2.6	Cva Collars		
Wireline Logs		Haul Off (Pits)				ECD at Shoe		
		Sent to Storage				ECD at TD		
		Other						
		Left Behind Casing						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST
D.Diamond 709-727-1614 J. Kereliuk 709-690-1077				709-754-9001		\$3,865.50		\$434,916.52

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/15/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH with Packer

DRILLING ASSEMBLY		CASING		MUD VOLUME (m³)		CIRCULATION DATA		
m, 127.-mm DP 766 m, 127.-mm DP 305 m, 89.-mm HWDP 562 m, 120.-mm Spirals 1593 m, 89.-mm HWDP 150 m, 114.-mm PT Nozzles 50x1 mm Bit 156-mm Smith		340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)		Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
				121.2	70	Pump Liner x Stk	140x305 mm	140x305 mm
				Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
				191.2		Pump stk/min	0@97%	0@97%
				Depth Drilled Last 24 hr		Flow Rate	m³/min	
				m		Pump Pressure	kPa	
				Volume Drilled Last 24 hr		Bottoms Up		
				m³		Total Circulation		
MUD PROPERTIES				PRODUCTS USED Last 24 hr				
Sample From		Hole	Strip Mud			Products	Size	Amount
FlowLine Temp	°C	24				LIME	25. KG BG	7
Depth/TVD	m	3450/3458	4255/3458			BARITE - FEDERAL	40. KG BG	20
Mud Weight /Temp	kg/m³	1055.0@20	1020.0@17			SEAWATER	1. M3 TK	27
Funnel Viscosity	s/L	38	29			ENGINEERING	1. EA	2
Rheology Temp	°C	50	20			CALCIUM NITRATE	25. KG BG	8
R600/R300		11/7	7/4			ZETAG 7557 (PERCOL 757)	25. KG BG	7
R200/R100		5/4	2/1			BLEACH	5. GA CN	2
R6/R3		1/1	1/1			X-Cide 102W	208.1 LT DM	1
PV	mPa·s	4	3			DRILLWATER	1. M3 TK	16.96
YP	Pa	1.5	0.5			GYPSUM	20. KG BG	16
10s/10m/30m Gel	Pa	0.5/0.5/1	0.5/0.5/0.5					
API Fluid Loss	cc/30min	16	>25					
HTHP Fluid Loss	cc/30min							
Cake APT/HT	mm	1/						
Solids	%Vol	4	2					
Oil/Water	%Vol	4/92	2/96					
Sand	%Vol							
MBT	kg/m³							
pH / Temp		9.0@20	11.0@20					
Alkal Mud (Pm)								
Pf/Mf		.15/2.70	.50/1.20					
Chlorides	mg/L	10000	10000		Stripping Operations	Centrifuge 1 UF (kg/m3)	1280	
Hardness (Ca++)		80	2000			Centrifuge 2 (kg/m3)	1300	
Suction Temp	Deg C	22.				Centrifuge OF (kg/m3)	1020	
Buoyancy Factor								
Potassium Ion	mg/l	3500.	3500.					
60 Min Gel	Pa	1.5						
Reserve Volume	m³	324						
REMARKS AND TREATMENT				REMARKS				
Continue with Stripping Operations. Volume available for Haul-off for Dec. 16th (a:m) approximately 65 m3. Remaining Volume to strip on surface = 160 m3 plus 190 m3 in tank farm (350 m3).				POOH and RIH with Scraper Assembly. Tag Liner Top at 3385m. POOH and lay down same. Flush Stack with stripped mud and prepare to RIH with Packer on Wireline.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS		
Rig Up/Service	0.5	Oil Added		NaCl	0.3/ 11.1	np/na		
Drilling		Water Added		KCl	0.2/ 5.3	Kp/Ka		
Tripping	21.75	Mud Received		Low Gravity	3.4/ 88.8	Bit Pressure Loss %		
Non-Productive Tin	0.75	Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI		
Condition Hole		Shakers		Drill Solids	1.9/ 48.8	Jet Velocity		
Circulate		Evaporation		Weight Material	NA/ NA	Va Pipe		
BOP Testing		Centrifuge	6	Chemical Conc	- / 40.	Va Collars		
Nitrogen Pumping		Formation		Inert/React	-	Cva Pipe		
Monitor Well		Left in Hole		Average SG	2.6	Cva Collars		
Wireline Logs	1	Haul Off (Pits)				ECD at Shoe		
		Sent to Storage				ECD at TD		
		Other						
		Left Behind Casing						
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST		CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168				709-754-9001		\$9,710.54		\$444,627.06



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/15/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 127

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1020	30	Ready to haul Off	Reserve		
Suction Pit #2	32		5	Excess Active	Reserve	Active	70.0
Suction Pit #3	34	1055	25		Active	Reserve	324.0
Premix Tank #4	38	1020	30.6	Ready to Haul off	Reserve	Premix	
Shaker Tank #2	31	1055	22		Active	OTHER VOLUME	
Shaker Tank #1	29	1055	20		Active	WBM Storage	62.0
Pill Tank	10	1275	8	Zetag Mix	Reserve	Slop	
Trip Tank	7	1055	3		Active	Produced Oil	5.0
Lines	5	1055		Rig/TankFarm	Active		
Rig 400 BBI Tank #1	64	1115	55	Excess Active	Reserve		
Rig 400 BBI Tank #2	64	1105	35	Kill Mud	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	43.2	Excess Active	Reserve		
Farm Tank #5	54	1040	53.9	To be dewatered	Reserve		
Farm Tank #6	51		50.4	To be dewatered	WBM Storage		
Farm Tank #7	62			Seawater	WBM Storage		
Farm Tank #8	83	1180	53	To be dewatered	Reserve		
Rig Floc Tank	40	1040	12	Boiler Blowdown slop	WBM Storage		
Degasser Tank	15	1040	10	Circulated Daily	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume			121.2	121.2
Volume Not Mud	45.5			45.5
Mud Volume	-45.5		121.2	75.7

VOLUME BALANCE (m3)

IN/TO:	VOLUME BALANCE (m3)				LOSS BREAKDOWN (m3)	
	ACTIVE	RESERVE	PREMIX	TOTAL		
Start Volume	143.7	286.7		430.4	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	6.0
Vol Chem Added	44	0.8		44.8	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	44	0.8		44.8	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To		36			Left Behind Casing	
From Reserve To						
From Premix To						
Daily Loss	6			6		
Final Volume	145.7	323.5		469.2	Total Loss	6.0



WELLSITE CHEMICAL INVENTORY

Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	216	20	560		756			196	378.00
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00									
BLEACH	5. GA CN	69.00	9	2	35		42			7	138.00
CALCIUM NITRATE	25. KG BG	65.20	23	8	103		118			15	521.60
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-473	16.96	474					-490	
DUAL-FLO	50. LB BG	319.70	60		10		70			60	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			1		88		87		
ENGINEERING	1. EA	900.00		2	142						1800.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYP SUM	20. KG BG	21.85	78	16	34		96			62	349.60
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	8	7	78		79			1	121.10
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04	50		50		100			50	
NUT PLUG MEDIUM	25. KG BG	34.04	50		50		100			50	
OMYA CARB 100 PT	50. LB BG	13.32	120				120			120	
PALLETS	1. EA	16.00	126			2	128			128	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	52		45		97			52	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	120		1338		1458			120	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-170	27	197					-197	
SHRINK WRAPPING	1. EA	16.00	112				112			112	
SNOW WHITE 350	50. LB BG	12.62	102		60		162			102	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	4	1	3		6			3	2762.24
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	59		101		160			59	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00		7	78	72	143			65	3640.00



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/15/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : RIH with Packer

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 128

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/16/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH Prod. String

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
m, -mm m, -mm m, -mm m, -mm m, -mm m, -mm m, -mm Nozzles 0 mm Bit 156-mm Smith	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 121.2	Active Pits 68.5	Pump Make EMSCO FB-1600	EMSCO FB-1600	
		Total Circulating Volume 68.5		Pump Liner x Stk 140x305 mm	140x305 mm	
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66	
		Volume Drilled Last 24 hr m³		Pump stk/min 0@97%	0@97%	
				Flow Rate m³/min		
				Pump Pressure kPa		
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
		HOLE	IN	Products	Size	Amount
Sample From				LIME	25. KG BG	10
FlowLine Temp	°C			ENGINEERING	1. EA	1
Depth/TVD	m	3450/3458	/3458	CALCIUM NITRATE	25. KG BG	9
Mud Weight /Temp	kg/m³	1055.0@20	1020.0@17	ZETAG 7557 (PERCOL 757)	25. KG BG	7
Funnel Viscosity	s/L	38	29	GYPSUM	20. KG BG	17
Rheology Temp	°C	50	20			
R600/R300		11/7	7/4			
R200/R100		5/4	2/1			
R6/R3		0.5/1	0.5/0.5			
PV	mPa.s	4	3			
YP	Pa	1.5	0.5			
10s/10m/30m Gel	Pa	0.5/0.5/1	0.5/0.5/0.5			
API Fluid Loss	cc/30min	16	>25			
HTHP Fluid Loss	cc/30min					
Cake APT/HT	mm					
Solids	%Vol	4	2			
Oil/Water	%Vol	4/92	2/96			
Sand	%Vol					
MBT	kg/m³					
pH / Temp		9.0@20	11.0@20			
Alkal Mud (Pm)						
Pf/Mf		.15/2.70	.50/1.20			
Chlorides	mg/L	10000	10000			
Hardness (Ca++)		80	2000			
Suction Temp	Deg C	22.				
Buoyancy Factor						
Potassium Ion	mg/l	3500.	3500.			
60 Min Gel	Pa	1.5				

MUD PROPERTY SPECS				SOLIDS CONTROL EQUIPMENT Last 24 hr		
		Weight	Actual	Type	Model/Size	Hrs Used
		ALAP	1055.0	Shaker 1	230/230/230	
		30-40	38	Shaker 2	230/230/165	
		<15	16	Centrifuge 1 UF (kg/m3)	1490	16.0
				Centrifuge 2 (kg/m3)	1520	16.0
				Centrifuge OF (kg/m3)	1015	

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations. Daily Haul Off = 50 m³ Cumulative Haul Off = 140 m³ Surface volume to strip = 130 m³ Tank Farm volume to strip = 190 m³ Hole Volume to strip = 102 m³ Total volume to strip = 435 m³	Wireline logs and run Packer on wireline. Pressure test casing shoe/casing. Rig up to run production tubing. Losses include 19.2 m3 left under packer (set at 3285m).

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	0.25	Oil Added Water Added	NaCl KCl
Drilling		Mud Received	0.3/ 11.1 0.2/ 5.3
Tripping	2.5	Mud Returned	Low Gravity Bentonite
Non-Productive Tin	12.5	Shakers	3.4/ 88.8 0./ 0.
Condition Hole		Evaporation	1.9/ 48.8
Circulate		Centrifuge	NA/ NA
Testing	3	Formation	Weight Material Chemical Conc
Safety Meetings	0.5	Left in Hole	- / 40.
Monitor Well		Haul Off (Pits)	Inert/React
Wireline Logs	5.25	Sent to Storage	Average SG
		Other	-
		Left Behind Casing	2.6

M-I ENGR / PHONE D.Diamond 709-727-1614 S. Penney 709-727-9168	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$5,671.25	CUMULATIVE COST \$450,298.31
---	------------------	--	---------------------------------	--



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/16/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 128

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33	1020	4	Empty	Reserve	MUD VOLUME	m³
Suction Pit #2	32	1020	25	Hole Fill - Stripped	Reserve	Active	69.0
Suction Pit #3	34	1055	25	Stripping	Active	Reserve	292.0
Premix Tank #4	38	1020	34.6	Ready to Haul off	Reserve	Premix	
Shaker Tank #2	31	1055	22	Stripping	Active	OTHER VOLUME	
Shaker Tank #1	29	1055	20	Stripping	Active	WBM Storage	75.0
Pill Tank	10	1275	8	Zetag Mix	Reserve	Slop	
Trip Tank	7	1055	1.5	RIH return tank	Active	Produced Oil	5.0
Lines	5	1055		Rig/TankFarm	Active		
Rig 400 BBI Tank #1	64	1115	45	Excess Active	Reserve		
Rig 400 BBI Tank #2	64	1105	15	Kill Mud	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	43.2	Excess Active	Reserve		
Farm Tank #5	54	1040	53.9	To be dewatered	Reserve		
Farm Tank #6	51		50.4	To be dewatered	WBM Storage		
Farm Tank #7	62			Seawater	WBM Storage		
Farm Tank #8	83	1180	53	To be dewatered	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown slop	WBM Storage		
Degasser Tank	15	1040	10	Circulated Daily	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume			121.2	121.2
Volume Not Mud	45.4			45.4
Mud Volume	-45.4		121.2	75.8

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL		
Start Volume	145.7	323.5		469.2	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	5.8
Vol Chem Added	40.6	0.5		41.1	Formation	
Chem Not For Mud					Left in Hole	19.2
Total Volume Built	40.6	0.5		41.1	Haul Off (Pits)	50.0
Received					Sent to Storage	
Return					Other	
From Active To		3			Left Behind Casing	
From Reserve To	10					
From Premix To						
Daily Loss	49	26		75		
Final Volume	144.3	291		435.3	Total Loss	75.0



WELLSITE CHEMICAL INVENTORY

Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	196		560		756			196	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00									
BLEACH	5. GA CN	69.00	7		35		42			7	
CALCIUM NITRATE	25. KG BG	65.20	15	9	112	49	167			55	586.80
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-490	15.04	489					-505	
DUAL-FLO	50. LB BG	319.70	60		10		70			60	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			1		88		87		
ENGINEERING	1. EA	900.00		1	143						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYP SUM	20. KG BG	21.85	62	17	51		96			45	371.45
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	1	10	88	40	119			31	173.00
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04	50		50		100			50	
NUT PLUG MEDIUM	25. KG BG	34.04	50		50		100			50	
OMYA CARB 100 PT	50. LB BG	13.32	120				120			120	
PALLETS	1. EA	16.00	128			2	130			130	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	52		45		97			52	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	120		1338		1458			120	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	112			2	114			114	
SNOW WHITE 350	50. LB BG	12.62	102		60		162			102	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
X-CIDE 102W	55. GA DM	1985.33									
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	59		101		160			59	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	65	7	85		143			58	3640.00



WATER-BASED MUD REPORT No. 129

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 12/17/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** RIH w/ Prod String

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
601 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 118.9	Active Pits 56.9	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 77.5		Pump Liner x Stk	140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk	13.66	13.66
		Volume Drilled Last 24 hr m ³		Pump stk/min	0@97%	0@97%
				Flow Rate	m ³ /min	
				Pump Pressure	kPa	
				Bottoms Up		
				Total Circulation		

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	Hole 0:00	IN 14:30		Products	Size	Amount	
FlowLine Temp	°C			LIME	25. KG BG		7
Depth/TVD	m	3450/3458		ENGINEERING	1. EA		1
Mud Weight /Temp	kg/m ³	1055.0@20	1020.0@8	CALCIUM NITRATE	25. KG BG		12
Funnel Viscosity	s/L	38	29	ZETAG 7557 (PERCOL 757	25. KG BG		5
Rheology Temp	°C	50	50	DRILLWATER	1. M3 TK		16.75
R600/R300		11/7	7/4	GYPSUM	20. KG BG		18
R200/R100		5/4	2/1				
R6/R3		1/1	1/1				
PV	mPa.s	4	3				
YP	Pa	1.5	0.5				
10s/10m/30m Gel	Pa	0.5/0.5/1	0.5/0.5/0.5				
API Fluid Loss	cc/30min	16	>25				
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm	1/					
Solids	%Vol	4	2				
Oil/Water	%Vol	4/92	2/96				
Sand	%Vol						
MBT	kg/m ³						
pH / Temp		9.0@20	11.0@20				
Alkal Mud (Pm)							
Pf/Mf		.15/2.70	.50/1.20				
Chlorides	mg/L	10000	10000				
Hardness (Ca++)		80	2000				
Suction Temp	Deg C	22.					
Buoyancy Factor							
Potassium Ion	mg/l	3500.	3500.				
60 Min Gel	Pa	1.5					
Reserve Volume	m ³	287					

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Daily Haul off = 30 m³ Cummulative Haul off = 170 m ³ Surface volume to strip = 45 m ³ Tank Farm volume to strip = 190 m ³ Hole Volume to strip = 102 m ³ Total volume to strip = m3	RIH with Production Tubing as per program. Re-palletizing chemicals in mud van in preparation for backload.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.3/ 11.1	np/na
Drilling	Water Added	KCl	0.2/ 5.3	Kp/Ka
Tripping	Mud Received	Low Gravity	3.4/ 88.8	Bit Pressure Loss %
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Condition Hole	Shakers	Drill Solids	1.9/ 48.8	Jet Velocity
Run Completions	Evaporation	Weight Material	NA/ NA	Va Pipe
Testing	Centrifuge	Chemical Conc	- / 40.	Va Collars
Safety Meetings	Formation	Inert/React	-	Cva Pipe
Monitor Well	Left in Hole	Average SG	2.6	Cva Collars
Wireline Logs	Haul Off (Pits)			ECD at Shoe
	Sent to Storage			ECD at TD
	Other			
	Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$4,796.80	\$455,095.11



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/17/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 129

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1020		Trip Tank return	Reserve		
Suction Pit #2	32	1020	23.8	Hole Fill - Strip	Reserve	Active	57.0
Suction Pit #3	34	1015	20.8	Ready for Haul	Active	Reserve	287.0
Premix Tank #4	38	1020	25.4	Strip Tank	Reserve	Premix	
Shaker Tank #2	31	1015	17.8	Ready for Haul	Active	OTHER VOLUME	
Shaker Tank #1	29	1015	15.3	Ready for Haul	Active	WBM Storage	75.0
Pill Tank	10	1275	4.9	Zetag Mix	Reserve	Slop	
Trip Tank	7	1055	3	RIH return tank	Active	Produced Oil	5.0
Lines	5	1055		Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64	1115	15	Excess Active	Reserve		
Rig 400 BBl Tank #2	64	1015	58	Ready for Haul	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	43.2	Excess Active	Reserve		
Farm Tank #5	54	1040	53.9	To be dewater	Reserve		
Farm Tank #6	51		50.4	To be dewater	WBM Storage		
Farm Tank #7	62			Seawater	WBM Storage		
Farm Tank #8	83	1180	53	To be dewater	Reserve		
Rig Flocc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	10	Stripped Mud	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	18.8	1.8	98.3	118.9
Volume Not Mud				
Mud Volume	18.8	1.8	98.3	118.9

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
Start Volume	189.7	291		480.7	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	6.1
Vol Chem Added		17.2		17.2	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built		17.2		17.2	Haul Off (Pits)	30.0
Received					Sent to Storage	
Return					Other	
From Active To		15.1			Left Behind Casing	
From Reserve To	1.2					
From Premix To						
Daily Loss		36.1		36.1		
Final Volume	175.8	286		461.8	Total Loss	36.1



WELLSITE CHEMICAL INVENTORY

Daily Report

<div style="display: flex; justify-content: space-between;"> Cost Summary </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> Total Daily Cost: 4796.80 Total Daily Tax: </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> Cumulative Cost: 455095.11 </div>											
Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34	35		15		50			35	
BARITE - FEDERAL	40. KG BG	18.90	196		560		756			196	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	55	12	124		167			43	782.40
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-531	16.75	532					-548	
DUAL-FLO	50. LB BG	319.70	60		10		70			60	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	144						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSUM	20. KG BG	21.85	45	18	69		96			27	393.30
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	31	7	95		119			24	121.10
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04	50		50		100			50	
NUT PLUG MEDIUM	25. KG BG	34.04	50		50		100			50	
OMYA CARB 100 PT	50. LB BG	13.32	120				120			120	
PALLETS	1. EA	16.00	130				130			130	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	52		45		97			52	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	120		1338		1458			120	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	114				114			114	
SNOW WHITE 350	50. LB BG	12.62	102		60		162			102	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	



WATER-BASED MUD REPORT No. 130

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/18/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH Dual Prod Tbg

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
1802 m, 94.-mm PT m, -mm m, -mm m, -mm m, -mm Nozzles 0 mm Bit 156-mm 0	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		114.2	75.9	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		137.7		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr	m	Flow Rate	m³/min	
Volume Drilled Last 24 hr	m³	Pump Pressure	kPa			
		Bottoms Up				
		Total Circulation				

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Trip Tank 21:20	Farm Tk 8 19:00		Products	Size	Amount
FlowLine Temp	°C			LIME	25. KG BG	6
Depth/TVD	m	3450/3458	3450/3458	ENGINEERING	1. EA	1
Mud Weight /Temp	kg/m³	1020.0@8	1110.0@9	CALCIUM NITRATE	25. KG BG	8
Funnel Viscosity	s/L	38		ZETAG 7557 (PERCOL 757)	25. KG BG	6
Rheology Temp	°C	50	50	DRILLWATER	1. M3 TK	30.03
R600/R300		9/7	15/12	GYPSUM	20. KG BG	14
R200/R100		4/1	10/8			
R6/R3		1/1	5/4			
PV	mPa.s	2	3			
YP	Pa	2.5	4.5			
10s/10m/30m Gel	Pa	1/1/1	3/4/5			
API Fluid Loss	cc/30min	>25	>25			
HTHP Fluid Loss	cc/30min	.0@	.0@			
Cake APT/HT	mm	/	/			
Solids	%Vol	1	10			
Oil/Water	%Vol	1/98	1/90			
Sand	%Vol					
MBT	kg/m³					
pH / Temp		8.5@20	10.0@20			
Alkal Mud (Pm)						
Pf/Mf		.08/1.20	.18/1.70			
Chlorides	mg/L	10000	20000			
Hardness (Ca++)		720	2000			
Suction Temp	Deg C					
Buoyancy Factor						
Potassium Ion	mg/l	3800.	6200.			
60 Min Gel	Pa					
Reserve Volume	m³	206				

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Currently stripping PDIP Tank Farm) Daily Haul off = 84 m³ Cumulative Haul off = 254 m³ Surface volume to strip = 0 m³ Tank Farm volume to strip = 147 m³ Hole Volume to strip = 102 m³ Total volume to strip = 249 m³ (Approximately 10 truck loads required).	Primary Mud Check representst volume displaced from hole (RIH) to Trip Tank. Chemicals 'taken-out' of inventory, as per backload to Way's (Final end-of-well count to be completed when all product backloaded off location). Begin running Dual Production String from 1280m. Column #2 mud check represents Tank Farm #8 prior to stripping with water/chemical inclusive. Continue to pilot test this pit for optimum solids removal.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	0.3/ 10.6
Drilling	Water Added	KCl	0.2/ 7.1
Tripping	Mud Received	Low Gravity	0.7/ 19.4
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.
Condition Hole	Shakers	Drill Solids	0.2/ 4.4
Run Completions	Evaporation	Weight Material	NA/ NA
Testing	Centrifuge	Chemical Conc	- / 15.
Safety Meetings	Formation	Inert/React	-
Monitor Well	Left in Hole	Average SG	2.6
Wireline Logs	Haul Off (Pits)		
	Sent to Storage		
	Other		
	Left Behind Casing		

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$4,951.30	\$460,046.41



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/18/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 130

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1020		Trip Tank returns	Reserve		
Suction Pit #2	32	1020	19.8	Hole Fill - Stripped	Reserve	Active	76.0
Suction Pit #3	34	1015	25.8	Ready for Haul off	Active	Reserve	206.0
Premix Tank #4	38	1020	37.4	Strip Tank	Reserve	Premix	
Shaker Tank #2	31	1015	27.8	Mud to Strip	Active	OTHER VOLUME	
Shaker Tank #1	29	1015	15.3	Mud to Strip	Active	WBM Storage	75.0
Pill Tank	10	1275	7.9	Zetag Mix	Reserve	Slop	
Trip Tank	7	1055	6	RIH return tank	Active	Produced Oil	5.0
Lines	5	1055	1	Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64	1015	30	Ready to Haul Off	Reserve		
Rig 400 BBl Tank #2	64				Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	43.2	Excess Active	Reserve		
Farm Tank #5	54	1040	53.9	To be dewatered	Reserve		
Farm Tank #6	51		50.4	To be dewatered	WBM Storage		
Farm Tank #7	62			Seawater	WBM Storage		
Farm Tank #8	83	1180	4	Dead Volume	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown slop	WBM Storage		
Degasser Tank	15	1020	10	Stripped Mud	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	56.3	5.4	52.4	114.1
Volume Not Mud				
Mud Volume	56.3	5.4	52.4	114.1

VOLUME BALANCE (m3)

IN/TO:	VOLUME BALANCE (m3)			LOSS BREAKDOWN (m3)	
	ACTIVE	RESERVE	PREMIX	TOTAL	
Start Volume	175.8	286		461.8	Shakers
Oil Added					Evaporation
Water Added					Centrifuge
Vol Chem Added		30.4		30.4	Formation
Chem Not For Mud					Left in Hole
Total Volume Built		30.4		30.4	Haul Off (Pits)
Received					Sent to Storage
Return					Other
From Active To					Left Behind Casing
From Reserve To	27				
From Premix To					
Daily Loss	12.7	84		96.7	
Final Volume	190.1	205.4		395.5	Total Loss



WELLSITE CHEMICAL INVENTORY Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34	35		15		50	35	35		
BARITE - FEDERAL	40. KG BG	18.90	196		560		756			196	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	43	8	132	49	216			84	521.60
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-548	30.03	562					-578	
DUAL-FLO	50. LB BG	319.70	60		10		70	61	61	-1	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	145						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSSUM	20. KG BG	21.85	27	14	83	96	192			109	305.90
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	24	6	101		119			18	103.80
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04	50		50		100	50	50		
NUT PLUG MEDIUM	25. KG BG	34.04	50		50		100	50	50		
OMYA CARB 100 PT	50. LB BG	13.32	120				120	120	120		
PALLETS	1. EA	16.00	130			3	133			133	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	52		45		97	35	35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	120		1338		1458	60	60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	114			3	117			117	
SNOW WHITE 350	50. LB BG	12.62	102		60		162	90	90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	59		101		160	40	40	19	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	53	6	96		143			47	3120.00



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/18/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : RIH Dual Prod Tbg

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 131

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/19/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : RIH w/ Dual Prod Tbg

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA	
2765 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole 110.4	Active Pits 91.9	Pump Make EMSCO FB-1600	EMSCO FB-1600
		Total Circulating Volume 173.3		Pump Liner x Stk 140x305 mm	140x305 mm
		Depth Drilled Last 24 hr m		Pump Capacity L/stk 13.66	13.66
		Volume Drilled Last 24 hr m ³		Pump stk/min 0@97%	0@97%
				Flow Rate m ³ /min	
				Pump Pressure kPa	
				Bottoms Up	
				Total Circulation	

MUD PROPERTIES				PRODUCTS USED Last 24 hr		
Sample From	Trip Tank 21:00	Stripped 23:30	Farm Tk 8 16:00	Products	Size	Amount
FlowLine Temp °C				LIME	25. KG BG	3
Depth/TVD m	3450/3458			BARITE - FEDERAL	40. KG BG	12
Mud Weight /Temp kg/m ³	1025.0@7	1025.0@5	1110.0@9	ENGINEERING	1. EA	1
Funnel Viscosity s/L	38	28		CALCIUM NITRATE	25. KG BG	4
Rheology Temp °C	50	50	50	ZETAG 7557 (PERCOL 757	25. KG BG	4
R600/R300	9/7	5/3	15/12	DRILLWATER	1. M3 TK	37
R200/R100	4/1	2/1	10/8	GYPSUM	20. KG BG	8
R6/R3	1/1	1/1	5/4			
PV mPa.s	2	2	3			
YP Pa	2.5	0.5	4.5			
10s/10m/30m Gel Pa	0.5/0.5/0.5	0.5/0.5/0.5	3/4/5			
API Fluid Loss cc/30min	>25	>25	>25			
HTHP Fluid Loss cc/30min						
Cake APT/HT mm						
Solids %Vol	1	0.75	10			
Oil/Water %Vol	1/98	0.25/99	0.5/89.5			
Sand %Vol						
MBT kg/m ³						
pH / Temp	8.5@20	10.5@20	10.0@20			
Alkal Mud (Pm)						
Pf/Mf	.08/1.20	.30/1.20	.18/1.70			
Chlorides mg/L	10000	13000	20000			
Hardness (Ca++)	720	2000	2000			
Suction Temp Deg C						
Buoyancy Factor						
Potassium Ion mg/l	3800.	5500.	6200.			
60 Min Gel Pa						
Reserve Volume m ³	222					

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Continue stripping PDIP Tank Farm) Daily Haul off = 0 m ³ Cummulative Haul off = 254 m ³ Surface volume to strip = 0 m ³ Tank Farm volume to strip = 104 m ³ Hole Volume to strip = 91 m ³ Total volume to strip = 282 m ³ (Approximately 10 truck loads required).	Continue RIH with Dual Production String. Primary Mud Check represents volume displaced to Trip Tank from RIH. Column #2 mud check represents Farm Tank #8 after stripping operations. Mud check for Farm Tank #8 prior to stripping operations shown in column #8. No trucks available for haul off today.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m ³)	SOLIDS ANALYSIS (%/kg/m ³)	RHEOLOGY & HYDRAULICS
Rig Up/Service	Oil Added	NaCl	0.3/ 10.6
Drilling	Water Added	KCl	0.2/ 7.1
Tripping 24	Mud Received	Low Gravity	0.7/ 19.4
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.
Condition Hole	Shakers	Drill Solids	0.2/ 4.4
Run Completions	Evaporation	Weight Material	NA/ NA
Testing	Centrifuge 8.8	Chemical Conc	- / 15.
Safety Meetings	Formation	Inert/React	-
Monitor Well	Left in Hole	Average SG	2.6
Wireline Logs	Haul Off (Pits)		
	Sent to Storage		
	Other		
	Left Behind Casing		

M-I ENGR / PHONE D.Diamond 709-727-1614 S. Penney 709-727-9168	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$3,694.30	CUMULATIVE COST \$463,740.71
---	------------------	--	---------------------------------	--



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. Date : 12/19/2008
 Well Name: Port au Port #1 ST-3H Report No.: 131

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1020	10.5	Trip Tank return	Reserve	Active	92.0
Suction Pit #2	32	1020	16.3	Hole Fill - Strip	Reserve	Reserve	222.0
Suction Pit #3	34	1040	34.8	Mud to Strip	Active	Premix	
Premix Tank #4	38	1020	32.4	Strip Tank	Reserve	OTHER VOLUME	
Shaker Tank #2	31	1015	29.8	Mud to Strip	Active	WBM Storage	75.0
Shaker Tank #1	29	1015	22.3	Mud to Strip	Active	Slop	
Pill Tank	10	1275	4.9	Zetag Mix	Reserve	Produced Oil	5.0
Trip Tank	7	1055	4	RIH return tank	Active		
Lines	5	1055	1	Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64	1015	51	Ready to Haul	Reserve		
Rig 400 BBl Tank #2	64	1020	37	Ready to Haul	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	2.2	Dead Volume	Reserve		
Farm Tank #5	54	1040	53.9	To be dewater	Reserve		
Farm Tank #6	51		50.4	To be dewater	WBM Storage		
Farm Tank #7	62			MEG Glycol U	WBM Storage		
Farm Tank #8	83	1180	4	Dead Volume	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	10	Stripped Mud	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	73.1	8.3	29	110.4
Volume Not Mud				
Mud Volume	73.1	8.3	29	110.4

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
Start Volume	190.1	205.4		395.5	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	8.8
Vol Chem Added	5	32.3		37.3	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	5	32.3		37.3	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To		2			Left Behind Casing	
From Reserve To	18					
From Premix To						
Daily Loss	8.8			8.8		
Final Volume	202.3	221.7		424	Total Loss	8.8



WELLSITE CHEMICAL INVENTORY

Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34			15		50		35		
BARITE - FEDERAL	40. KG BG	18.90	196	12	572		756			184	226.80
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	84	4	136		216			80	260.80
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-578	37	599					-615	
DUAL-FLO	50. LB BG	319.70	-1		10		70		61	-1	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	146						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSPUM	20. KG BG	21.85	109	8	91		192			101	174.80
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	18	3	104		119			15	51.90
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04			50		100		50		
NUT PLUG MEDIUM	25. KG BG	34.04			50		100		50		
OMYA CARB 100 PT	50. LB BG	13.32					120		120		
PALLETS	1. EA	16.00	133				133			133	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	17		45		97		35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	60		1338		1458		60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	117				117			117	
SNOW WHITE 350	50. LB BG	12.62	12		60		162		90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	19		101		160		40	19	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	47	4	100		143			43	2080.00



Equipment Usage and Cost

Operator : PDI Production Inc.
 Report For : S.McIntosh/L.McIntosh/T.Papp
 Contractor: Nabors Drilling Ltd.
 Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
 Field/Area : Western NL, Canada
 Location : NAD27

Date : 12/19/2008
 Spud Date : 9/19/1994
 Mud Type : Poly CalCarb
 Activity : RIH w/ Dual Prod Tbg

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Well Name : Port au Port #1 ST-3H
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Field/Area : Western NL, Canada
Description : GHS-0010-ICO-0066-PCM
Location : NAD27
Water Depth : 0 m
Rig Name : Nabors C45E

Depth/TVD : 4255 m / 3458 m
Date : 12/20/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Attempt to L/O Tbg

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA			
3207 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600	
		108.6	81.6	Pump Liner x Stk	140x305 mm	140x305 mm	
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66	
		170	Pump stk/min	0@97%	0@97%		
		Depth Drilled Last 24 hr	Flow Rate		m³/min		
m	Pump Pressure		kPa				
Volume Drilled Last 24 hr	Bottoms Up						
m³	Total Circulation						
MUD PROPERTIES			PRODUCTS USED Last 24 hr				
Sample From	Suction 2 21:00	Returns 19:30		Products	Size	Amount	
FlowLine Temp	°C	11		LIME	25. KG BG	2	
Depth/TVD	m	3247/		ENGINEERING	1. EA	1	
Mud Weight /Temp	kg/m³	1020.0@8	1060.0@11	CALCIUM NITRATE	25. KG BG	4	
Funnel Viscosity	s/L	28	33	ZETAG 7557 (PERCOL 757	25. KG BG	4	
Rheology Temp	°C	50	50	DRILLWATER	1. M3 TK	32.72	
R600/R300		5/3	7/4	GYPSPUM	20. KG BG	6	
R200/R100		2/1	2/1				
R6/R3		1/1	1/1				
PV	mPa·s	2	3				
YP	Pa	0.5	0.5				
10s/10m/30m Gel	Pa	0.5/0.5/0.5	0.5/0.5/0.5				
API Fluid Loss	cc/30min	>25	>25				
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm	/	/				
Solids	%Vol	0.75	5				
Oil/Water	%Vol	/99	2/93				
Sand	%Vol						
MBT	kg/m³						
pH / Temp		10.5@20	8.3@20				
Alkal Mud (Pm)							
Pf/Mf		.30/1.20	.02/1.80	Stripping Operations			
Chlorides	mg/L	13000	14000				
Hardness (Ca++)		2000	8400				
Suction Temp	Deg C	7.					
Buoyancy Factor							
Potassium Ion	mg/l	5500.	4500.	Centrifuge 1 UF (kg/m3)	1250	18.0	
				Centrifuge 2 (kg/m3)	1250	18.0	
				Centrifuge OF (kg/m3)	1025		
				Centrifuge Feed Rate	550		
				Centrifuge Feed Wt.	1040		
60 Min Gel	Pa						
Reserve Volume	m³	210					
REMARKS AND TREATMENT			REMARKS				
Execute Game Plan to Displace wellbore to 1020 kg/m3 stripped water. Pumped viscous pill ahead of water; pill returned and subsided, followed by water as per calculated strokes. All mud requiring stripping, now on Surface, 400 bbl tank and Tank Farm. Daily Haul off = 52 m³ Cumulative Haul off = 306 m³ Surface volume to strip = 182 m³ Tank Farm volume to strip = 104 m³ Total volume to strip =286 m³ (Approximately 10 truck loads required).			Run Dual Production String to 3247m and tag Packer Assembly; Pressure up Control Lines to 20,000 PSI to close sliding sleeve. Attempt to land Tubing in Packer, 'no go'; displace wellbore to stripped mud (1020 kg/m3 water). Primary Mud Check represents hole and column #2 is mud returns from displacement.				
TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m³)		SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service		Oil Added		NaCl	0.4/ 13.	np/na	0.737/0.737
Drilling		Water Added		KCl	0.4/ 10.3	Kp/ka	0.015/0.015
Tripping		Mud Received		Low Gravity	0.7/ 18.7	Bit Pressure Loss %	/ 1.
Non-Productive Tim		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	/ 1.
Condition Hole		Shakers		Drill Solids	0.038338658	Jet Velocity	
Run Completions	11.5	Evaporation		Weight Material	NA/ NA	Va Pipe	
Testing	1.5	Centrifuge	5	Chemical Conc	- / 50.	Va Collars	
Safety Meetings		Formation		Inert/React	-	Cva Pipe	9
Displace Well	4	Left in Hole		Average SG	2.6	Cva Collars	14
Other	7	Haul Off (Pits)	52			ECD at Shoe	
		Sent to Storage				ECD at TD	1020
		Other					
		Left Behind Casing					
M-I ENGR / PHONE		RIG PHONE		WAREHOUSE PHONE		DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168				709-754-9001		\$3,406.50	\$467,147.21



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/20/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 132

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m³
Suction Pit #1	33	1060	26.5	Trip Tank return	Reserve		
Suction Pit #2	32	1020	10.3	Stripped	Reserve	Active	82.0
Suction Pit #3	34	1060	30	Mud to Strip	Active	Reserve	210.0
Premix Tank #4	38	1060	30.4	Mud to Strip	Reserve	Premix	
Shaker Tank #2	31	1060	26.8	Mud to Strip	Active	OTHER VOLUME	
Shaker Tank #1	29	1060	22.3	Mud to Strip	Active	WBM Storage	75.0
Pill Tank	10	1070	7.9	Zetag Mix	Reserve	Slop	
Trip Tank	7	1025	2.5		Active	Produced Oil	5.0
Lines	5	1025		Rig/TankFarm	Active		
Rig 400 BBI Tank #1	64	1060	51	Mud to Strip	Reserve		
Rig 400 BBI Tank #2	64	1020	15	Stripped	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	2.2	Dead Volume	Reserve		
Farm Tank #5	54	1040	53.9	To be dewater	Reserve		
Farm Tank #6	51		50.4	To be dewater	WBM Storage		
Farm Tank #7	62			MEG Glycol U	WBM Storage		
Farm Tank #8	83	1180	4	Dead Volume	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	9	Stripped	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	78.8	9.7	20.2	108.7
Volume Not Mud				
Mud Volume	78.8	9.7	20.2	108.7

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	
					Evaporation	
Start Volume	202.3	221.7		424	Centrifuge	5.0
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added	32.9			32.9	Haul Off (Pits)	52.0
Chem Not For Mud					Sent to Storage	
Total Volume Built	32.9			32.9	Other	
Received					Left Behind Casing	
Return						
From Active To		22				
From Reserve To	34					
From Premix To						
Daily Loss	57			57		
Final Volume	190.2	209.7		399.9	Total Loss	57.0



WELLSITE CHEMICAL INVENTORY Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34			15		50		35		
BARITE - FEDERAL	40. KG BG	18.90	184		572		756			184	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	80	4	140		216			76	260.80
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-615	32.72	631					-647	
DUAL-FLO	50. LB BG	319.70	-1		10		70		61	-1	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	147						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSSUM	20. KG BG	21.85	101	6	97		192			95	131.10
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	15	2	106		119			13	34.60
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04			50		100		50		
NUT PLUG MEDIUM	25. KG BG	34.04			50		100		50		
OMYA CARB 100 PT	50. LB BG	13.32					120		120		
PALLETS	1. EA	16.00	133				133			133	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	17		45		97		35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	60		1338		1458		60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	117				117			117	
SNOW WHITE 350	50. LB BG	12.62	12		60		162		90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	19		101		160		40	19	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	43	4	104		143			39	2080.00



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/20/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Attempt to L/O Tbg

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 133

Operator : PDI Production Inc. **Field/Area :** Western NL, Canada **Depth/TVD :** 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp **Description :** GHS-0010-ICO-0066-PCM **Date :** 12/21/2008
Well Name : Port au Port #1 ST-3H **Location :** NAD27 **Spud Date :** 9/19/1994
Contractor : Nabors Drilling Ltd. **Water Depth :** 0 m **Mud Type :** Poly CalCarb
Report For : R. Zenner/B. Kramps **Rig Name :** Nabors C45E **Activity :** Sting Tbg in Packer

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
3277 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	EMSCO FB-1600
		108.4	84.7	Pump Liner x Stk	140x305 mm	140x305 mm
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		174.3		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr	m	Flow Rate	m³/min	
Volume Drilled Last 24 hr	m³	Pump Pressure	kPa			
			Bottoms Up			
			Total Circulation			

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	Suction 2 21:00	Stripped 20:00		Products	Size	Amount	
FlowLine Temp	°C			LIME	25. KG BG	4	
Depth/TVD	m	3247/		ENGINEERING	1. EA	1	
Mud Weight /Temp	kg/m³	1020.0@8	1020.0@5	CALCIUM NITRATE	25. KG BG	8	
Funnel Viscosity	s/L	28	29	ZETAG 7557 (PERCOL 757	25. KG BG	9	
Rheology Temp	°C	50	50	DRILLWATER	1. M3 TK	51.61	
R600/R300		5/3	5/3	GYP SUM	20. KG BG	15	
R200/R100		2/1	2/1				
R6/R3		1/1	1/1				
PV	mPa.s	2	2				
YP	Pa	0.5	0.5				
10s/10m/30m Gel	Pa	0.5/0.5/0.5	0.5/0.5/0.5				
API Fluid Loss	cc/30min	>25	>25				
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm						
Solids	%Vol	0.75	0.75				
Oil/Water	%Vol	0.25/99	0.25/99	SOLIDS CONTROL EQUIPMENT Last 24 hr			
Sand	%Vol			Type	Model/Size	Hrs Used	
MBT	kg/m³			Shaker 1	230/230/230		
pH / Temp		10.5@20	10@20	Shaker 2	230/230/230		
Alkal Mud (Pm)							
Pf/Mf		.30/1.20	.30/1.20	Stripping Operations			
Chlorides	mg/L	13000	12000				
Hardness (Ca++)		2000	2000				
Suction Temp	Deg C	7.					
Buoyancy Factor							
Potassium Ion	mg/l	5500.	5500.				
60 Min Gel	Pa						
				MUD PROPERTY SPECS			Actual
				Weight	ALAP		1020.0
				Viscosity	30-40		28
				Filtrate	N/A		>25

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Daily Haul off = 0 m³ Cummulative Haul off = 306 m³ Surface volume to strip = 95 m³ Tank Farm volume to strip = 104 m³ Total volume to strip = 199 m³ (Approximately 10 truck loads required).	Continue attempting to L/O Tubing in Packer, successful. Pressure Test to 3500 kPa. Space out Tubing, intall dognut, splice control lines and run through dognut. Sting into Packer. No haul off today due to trucks unavailable.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)	RHEOLOGY & HYDRAULICS	
Rig Up/Service	Oil Added	NaCl	0.4/ 13.	np/na
Drilling	Water Added	KCl	0.4/ 10.3	Kp/Ka
Tripping	Mud Received	Low Gravity	0.7/ 18.7	Bit Pressure Loss %
Non-Productive Tin	Mud Returned	Bentonite	0./ 0.	Bit HHP/HSI
Condition Hole	Shakers	Drill Solids	0.038338658	Jet Velocity
Back Ream	Evaporation	Weight Material	NA/ NA	Va Pipe
Testing	Centrifuge	Chemical Conc	- / 50.	Va Collars
Safety Meetings	Formation	Inert/React	-	Cva Pipe
Displace Well	Left in Hole	Average SG	2.6	Cva Collars
Other	Haul Off (Pits)			ECD at Shoe
	Sent to Storage			ECD at TD
	Other			1020
	Left Behind Casing			

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$6,498.55	\$473,645.76



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. Date : 12/21/2008
 Well Name: Port au Port #1 ST-3H Report No.: 133

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33	1060	29.5	Mud to Strip	Reserve	MUD VOLUME	m³
Suction Pit #2	32	1020	17.7	Stripped	Reserve	Active	85.0
Suction Pit #3	34	1020	32	Stripped	Active	Reserve	250.0
Premix Tank #4	38	1060	14.5	Mud to Strip	Reserve	Premix	
Shaker Tank #2	31	1060	27.2	Stripped	Active	OTHER VOLUME	
Shaker Tank #1	29	1060	23	Stripped	Active	WBM Storage	75.0
Pill Tank	10	1070	6.4	Zetag Mix	Reserve	Slop	
Trip Tank	7	1025	2.5		Active	Produced Oil	5.0
Lines	5	1025		Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64	1060	51	Mud to Strip	Reserve		
Rig 400 BBl Tank #2	64	1020	59	Stripped	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	2.2	Dead Volume	Reserve		
Farm Tank #5	54	1040	53.9	To be dewater	Reserve		
Farm Tank #6	51		50.4	To be dewater	WBM Storage		
Farm Tank #7	62			MEG Glycol U	WBM Storage		
Farm Tank #8	83	1180	4	Dead Volume	Reserve		
Rig Flocc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	12	Stripped	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	79.7	9.9	18.8	108.4
Volume Not Mud				
Mud Volume	79.7	9.9	18.8	108.4

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN	
Start Volume	190.2	209.7		399.9	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	9.1
Vol Chem Added		52		52	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built		52		52	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To					Left Behind Casing	
From Reserve To	2.9					
From Premix To						
Daily Loss		9.1		9.1		
Final Volume	193.1	249.7		442.8	Total Loss	9.1



WELLSITE CHEMICAL INVENTORY Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34			15		50		35		
BARITE - FEDERAL	40. KG BG	18.90	184		572		756			184	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	76	8	148		216			68	521.60
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-647	51.61	683					-699	
DUAL-FLO	50. LB BG	319.70	-1		10		70		61	-1	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	148						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSPUM	20. KG BG	21.85	95	15	112		192			80	327.75
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	13	4	110		119			9	69.20
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04			50		100		50		
NUT PLUG MEDIUM	25. KG BG	34.04			50		100		50		
OMYA CARB 100 PT	50. LB BG	13.32					120		120		
PALLETS	1. EA	16.00	133				133			133	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	17		45		97		35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	60		1338		1458		60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	117				117			117	
SNOW WHITE 350	50. LB BG	12.62	12		60		162		90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	19		101		160		40	19	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	39	9	113		143			30	4680.00



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/21/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Sting Tbg in Packer

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 134

Operator : PDI Production Inc. Report For : S.McIntosh/L.McIntosh/T.Papp Well Name : Port au Port #1 ST-3H Contractor: Nabors Drilling Ltd. Report For : R. Zenner/B. Kramps	Field/Area : Western NL, Canada Description: GHS-0010-ICO-0066-PCM Location: NAD27 Water Depth : 0 m Rig Name : Nabors C45E	Depth/TVD : 4255 m / 3458 m Date : 12/22/2008 Spud Date : 9/19/1994 Mud Type : Poly CalCarb Activity : Nipple Down BOP
---	--	---

DRILLING ASSEMBLY	CASING	MUD VOLUME (m³)		CIRCULATION DATA		
3283 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600 EMSCO FB-1600	
		108.3	90.1	Pump Liner x Stk	140x305 mm 140x305 mm	
		Total Circulating Volume		Pump Capacity L/stk	13.66 13.66	
		179.7		Pump stk/min	0@97% 0@97%	
		Depth Drilled Last 24 hr	Flow Rate		m³/min	
		m	Pump Pressure		kPa	
Volume Drilled Last 24 hr	Total Circulation					
m³						

MUD PROPERTIES				PRODUCTS USED Last 24 hr			
Sample From	Stripped 10:00			Products	Size	Amount	
FlowLine Temp	°C			LIME	25. KG BG		4
Depth/TVD	m	3247/		ENGINEERING	1. EA		1
Mud Weight /Temp	kg/m³	1020.0@4		CALCIUM NITRATE	25. KG BG		8
Funnel Viscosity	s/L	29		ZETAG 7557 (PERCOL 757)	25. KG BG		7
Rheology Temp	°C	50		DRILLWATER	1. M3 TK		25.46
R600/R300		5/3		GYPSUM	20. KG BG		12
R200/R100		2/1					
R6/R3		1/1					
PV	mPa·s	2					
YP	Pa	0.5					
10s/10m/30m Gel	Pa	0.5/0.5/0.5					
API Fluid Loss	cc/30min	>25					
HTHP Fluid Loss	cc/30min						
Cake APT/HT	mm	/					
Solids	%Vol	0.75					
Oil/Water	%Vol	0.25/99					
Sand	%Vol						
MBT	kg/m³						
pH / Temp		10.0@20					
Alkal Mud (Pm)							
Pf/Mf		.20/1.00					
Chlorides	mg/L	12000					
Hardness (Ca++)		2000					
Suction Temp	Deg C						
Buoyancy Factor							
Potassium Ion	mg/l	5500.					
60 Min Gel	Pa						
Reserve Volume	m³	261					
				MUD PROPERTY SPECS			
				Weight	ALAP		Actual 1020.0
				Viscosity	30-40		29
				Filtrate	N/A		>25

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Daily Haul off = 0 m³ Cumulative Haul off = 306 m³ Surface volume to strip = 64 m³ Tank Farm volume to strip = 104 m³ Total volume to strip = 168 m³ (Approximately 10 truck loads required).	Connect control & land Tubing Hanger. Pressure Test same as per program. Nipple down BOP. Rig out Weatherford Dual String running equipment.

TIME DISTRIBUTION Last 24 hrs	MUD VOL ACCTG (m³)	SOLIDS ANALYSIS (%/kg/m³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	2	Oil Added	NaCl	0.3/ 11.4	np/na
Drilling		Water Added	KCl	0.4/ 10.4	Kp/Ka
Tripping		Mud Received	Low Gravity	0.5/ 12.4	Bit Pressure Loss %
Non-Productive Time		Mud Returned	Bentonite	0. / 0.	Bit HHP/HSI
BOP NU	10.5	Shakers	Drill Solids	0.037234043	Jet Velocity
Control Lines/L/O Tt	7	Evaporation	Weight Material	NA/ NA	Va Pipe
Testing	4	Centrifuge	Chemical Conc	- / 50.	Va Collars
Safety Meetings	0.5	Formation	Inert/React	-	Cva Pipe
Displace Well		Left in Hole	Average SG	2.6	Cva Collars
Other		Haul Off (Pits)			ECD at Shoe
		Sent to Storage			ECD at TD
		Other			1020
		Left Behind Casing			

M-I ENGR / PHONE D.Diamond 709-727-1614 S. Penney 709-727-9168	RIG PHONE	WAREHOUSE PHONE 709-754-9001	DAILY COST \$5,393.00	CUMULATIVE COST \$479,038.76
---	------------------	--	---------------------------------	--



MUD VOLUME ACCOUNTING
Daily Report

Operator : PDI Production Inc. Date : 12/22/2008
Well Name: Port au Port #1 ST-3H Report No.: 134

TANK	CAPACITY m³	WEIGHT kg/m³	VOLUME m³	REMARKS	CLASS	SUM PIT VOLUMES	
Suction Pit #1	33	1020	32.6	Stripped	Reserve	MUD VOLUME	m3
Suction Pit #2	32	1015	26.7	Stripped	Reserve	Active	90.0
Suction Pit #3	34	1020	33	Stripped	Active	Reserve	261.0
Premix Tank #4	38	1060	30.3	Mud to Strip	Reserve	Premix	
Shaker Tank #2	31	1020	27.2	Stripped	Active	OTHER VOLUME	
Shaker Tank #1	29	1020	23	Stripped	Active	WBM Storage	75.0
Pill Tank	10	1070	6	Zetag Mix	Reserve	Slop	
Trip Tank	7	1025	6.8	Stripped	Active	Produced Oil	5.0
Lines	5	1025		Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64	1060	34.5	Mud to Strip	Reserve		
Rig 400 BBl Tank #2	64	1020	59	Stripped	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	2.2	Dead Volume	Reserve		
Farm Tank #5	54	1040	53.9	To be dewater	Reserve		
Farm Tank #6	51		50.4	To be dewater	WBM Storage		
Farm Tank #7	62				WBM Storage		
Farm Tank #8	83	1180	4	Dead Volume	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	12	Stripped	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	79.7	9.9	18.7	108.3
Volume Not Mud				
Mud Volume	79.7	9.9	18.7	108.3

VOLUME BALANCE (m3)

LOSS BREAKDOWN (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
Start Volume	193.1	249.7		442.8	Shakers	
Oil Added					Evaporation	
Water Added					Centrifuge	8.8
Vol Chem Added	-0.1	25.8		25.7	Formation	
Chem Not For Mud					Left in Hole	
Total Volume Built	-0.1	25.8		25.7	Haul Off (Pits)	
Received					Sent to Storage	
Return					Other	
From Active To					Left Behind Casing	
From Reserve To	5.3					
From Premix To						
Daily Loss		8.8		8.8		
Final Volume	198.3	261.4		459.7	Total Loss	8.8



WELLSITE CHEMICAL INVENTORY

Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34			15		50		35		
BARITE - FEDERAL	40. KG BG	18.90	184		572		756			184	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
BLEACH	5. GA CN	69.00	7		35		42			7	
Bleach	18.93 LT CN	69.00									
CALCIUM NITRATE	25. KG BG	65.20	68	8	156		216			60	521.60
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-699	25.46	708					-724	
DUAL-FLO	50. LB BG	319.70	-1		10		70		61	-1	
DUO-VIS	11.34 KG BG	174.98			1		88		87		
DUO-VIS	25. KG BG	385.80									
ENGINEERING	1. EA	900.00		1	149						900.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSSUM	20. KG BG	21.85	80	12	124		192			68	262.20
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	9	4	114		119			5	69.20
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04			50		100		50		
NUT PLUG MEDIUM	25. KG BG	34.04			50		100		50		
OMYA CARB 100 PT	50. LB BG	13.32					120		120		
PALLETS	1. EA	16.00	133				133			133	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	17		45		97		35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	60		1338		1458		60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00			1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	117				117			117	
SNOW WHITE 350	50. LB BG	12.62	12		60		162		90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	19		101		160		40	19	
ZETAG 7557 (PERCOL 757)	25. KG BG	520.00	30	7	120		143			23	3640.00



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/22/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : Nipple Down BOP

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00



WATER-BASED MUD REPORT No. 135

Operator : PDI Production Inc.	Field/Area : Western NL, Canada	Depth/TVD : 4255 m / 3458 m
Report For : S.McIntosh/L.McIntosh/T.Papp	Description : GHS-0010-ICO-0066-PCM	Date : 12/23/2008
Well Name : Port au Port #1 ST-3H	Location : NAD27	Spud Date : 9/19/1994
Contractor : Nabors Drilling Ltd.	Water Depth : 0 m	Mud Type : Poly CalCarb
Report For : R. Zenner/B. Kramps	Rig Name : Nabors C45E	Activity : R/D Equipment

DRILLING ASSEMBLY	CASING	MUD VOLUME (m ³)		CIRCULATION DATA		
3283 m, 94.-mm PT	340.-mm @495 m (495 TVD) 244.-mm @2509 m (2509 TVD) 194.-mm L @3352 m (3350 TVD) 178.-mm L @3430 m (3413 TVD)	Hole	Active Pits	Pump Make	EMSCO FB-1600	
		108.3	88.9	Pump Liner x Stk	140x305 mm	
		Total Circulating Volume		Pump Capacity L/stk	13.66	13.66
		178.5		Pump stk/min	0@97%	0@97%
		Depth Drilled Last 24 hr		Flow Rate	m ³ /min	
		m		Pump Pressure	kPa	
Volume Drilled Last 24 hr		Bottoms Up		Total Circulation		
m ³						

MUD PROPERTIES				PRODUCTS USED Last 24 hr				
		Stripped 11:00		Products	Size	Amount		
Sample From	°C			LIME	25. KG BG	2		
FlowLine Temp	m	3247/		ENGINEERING	1. EA	2		
Depth/TVD	kg/m ³	1015.0@4		CALCIUM NITRATE	25. KG BG	4		
Mud Weight /Temp	s/L	29		ZETAG 7557 (PERCOL 757)	25. KG BG	4		
Funnel Viscosity	°C	50		DRILLWATER	1. M3 TK	58.22		
Rheology Temp	R600/R300	4/3		GYPSUM	20. KG BG	6		
R600/R300	R200/R100	1/1						
R200/R100	R6/R3	0.5/0.5						
R6/R3	PV	1						
PV	YP	1						
YP	10s/10m/30m Gel	0.5/0.5/0.5						
10s/10m/30m Gel	API Fluid Loss	>25						
API Fluid Loss	HTHP Fluid Loss							
HTHP Fluid Loss	Cake APT/HT							
Cake APT/HT	Solids	0.75						
Solids	Oil/Water	0.25/99						
Oil/Water	Sand							
Sand	MBT							
MBT	pH / Temp	10.0@20						
pH / Temp	Alkal Mud (Pm)							
Alkal Mud (Pm)	Pf/Mf	.30/1.10						
Pf/Mf	Chlorides	13000						
Chlorides	Hardness (Ca++)	2000						
Hardness (Ca++)	Suction Temp	Deg C						
Suction Temp	Buoyancy Factor							
Buoyancy Factor	Potassium Ion	5500.						
Potassium Ion	60 Min Gel	Pa						
60 Min Gel								
				MUD PROPERTY SPECS				
				Weight	ALAP	1015.0		
				Viscosity	30-40	29		
				Filtrate	N/A	>25		

REMARKS AND TREATMENT	REMARKS
Continue with mud stripping operations: Daily Haul off = 51 m ³ Cumulative Haul off = 357 m ³ Surface volume to strip = 76 m ³ Tank Farm volume to strip = 30 m ³ Total volume to strip = 106 m ³ (Approximately 10 truck loads required).	Install Wellhead/Xmas Tree. Connect control lines & gauges to wellhead. R/O flare lines, choke lines and other related equipment. R/U Nitrogen equipment to wellhead. Test N2 equipment. Continue R/D of various equipment. Receive 7 totes of Glycol (7.1 m ³), remaining 30 m ³ to arrive in morning. Transfer 130 m ³ of stripped water to Farm Tanks 5 & 8 to enable continuation of stripping operations.

TIME DISTRIBUTION Last 24 hrs		MUD VOL ACCTG (m ³)		SOLIDS ANALYSIS (%/kg/m ³)		RHEOLOGY & HYDRAULICS	
Rig Up/Service	23	Oil Added		NaCl	0.4/ 13.1	np/na	0.415/0.198
Drilling		Water Added		KCl	0.4/ 10.4	Kp/Ka	0.115/0.185
Tripping		Mud Received		Low Gravity	0.4/ 10.5	Bit Pressure Loss %	/ 1.
Non-Productive Time		Mud Returned		Bentonite	0./ 0.	Bit HHP/HSI	/ 1.
BOP NU		Shakers		Drill Solids	0.037974684	Jet Velocity	
Control Lines/L/O Tt		Evaporation		Weight Material	NA/ NA	Va Pipe	
Testing	0.25	Centrifuge	10.4	Chemical Conc	- / 50.	Va Collars	
Safety Meetings	0.75	Formation		Inert/React	-	Cva Pipe	20
Displace Well		Left in Hole		Average SG	2.6	Cva Collars	22
Other		Haul Off (Pits)	51			ECD at Shoe	
		Sent to Storage				ECD at TD	1015
		Other					
		Left Behind Casing					

M-I ENGR / PHONE	RIG PHONE	WAREHOUSE PHONE	DAILY COST	CUMULATIVE COST
D.Diamond 709-727-1614 S. Penney 709-727-9168		709-754-9001	\$4,306.50	\$483,345.26



MUD VOLUME ACCOUNTING

Daily Report

Operator : PDI Production Inc. **Date :** 12/23/2008
Well Name: Port au Port #1 ST-3H **Report No.:** 135

TANK	CAPACITY m ³	WEIGHT kg/m ³	VOLUME m ³	REMARKS	CLASS	SUM PIT VOLUMES	
						MUD VOLUME	m ³
Suction Pit #1	33	1020	28.6	Stripped	Reserve		
Suction Pit #2	32	1015	11	Stripped	Reserve	Active	89.0
Suction Pit #3	34	1020	32.1	Stripped	Active	Reserve	259.0
Premix Tank #4	38	1060	25.9	Mud to Strip	Reserve	Premix	
Shaker Tank #2	31	1020	27	Mud to Strip	Active	OTHER VOLUME	
Shaker Tank #1	29	1020	23	Mud to Strip	Active	WBM Storage	55.0
Pill Tank	10	1070	4.2	Zetag Mix	Reserve	Slop	
Trip Tank	7	1025	6.8	Stripped	Active	Produced Oil	5.0
Lines	5	1025		Rig/TankFarm	Active		
Rig 400 BBl Tank #1	64		41.5	Stripped	Reserve		
Rig 400 BBl Tank #2	64	1020		For Glycol Stor	Reserve		
Farm Tank #1	61		2	PDIP 1	Produced Oil		
Farm Tank #2	58		2.4	PDIP 2	Produced Oil		
Farm Tank #3	54	1160	1	PDIP 3	Produced Oil		
Farm Tank #4	54	1040	2.2	Dead Volume	Reserve		
Farm Tank #5	54	1020	55	Stripped	Reserve		
Farm Tank #6	51		30	Mud to Strip	WBM Storage		
Farm Tank #7	62				WBM Storage		
Farm Tank #8	83	1015	79	Stripped	Reserve		
Rig Floc Tank	40	1040	25	Boiler Blowdown	WBM Storage		
Degasser Tank	15	1020	12	Stripped	Reserve		
Separator	10	1040		Off system	Active		

MUD IN HOLE (m3)

MUD IN HOLE:	ANNULUS	PIPE	BELOW BIT	TOTAL
Total Hole Volume	79.7	9.9	18.7	108.3
Volume Not Mud				
Mud Volume	79.7	9.9	18.7	108.3

VOLUME BALANCE (m3)

IN/TO:	ACTIVE	RESERVE	PREMIX	TOTAL	LOSS BREAKDOWN (m3)	
					Shakers	
Start Volume	198.4	261.4		459.8	Centrifuge	10.4
Oil Added					Formation	
Water Added					Left in Hole	
Vol Chem Added	0.2	58.2		58.4	Haul Off (Pits)	51.0
Chem Not For Mud					Sent to Storage	
Total Volume Built	0.2	58.2		58.4	Other	
Received					Left Behind Casing	
Return						
From Active To		1.4				
From Reserve To						
From Premix To						
Daily Loss		61.4		61.4		
Final Volume	197.2	259.6		456.8	Total Loss	61.4



WELLSITE CHEMICAL INVENTORY

Daily Report

Product	Unit Size	Unit Price	Start Amt.	Daily Used	Cum Used	Daily Rec'd	Cum Rec'd	Daily Return	Cum. Return	Final Stock	Daily Cost
ALKAPAM 1003	25. KG BG	290.00			5		5				
Asphasol Supreme	22.68 KG BG	147.34			15		50		35		
BARITE - FEDERAL	40. KG BG	18.90	184		572		756			184	
BASE OIL	1. CM		-27		27					-27	
BAYFERROX DYE	22.68 KG BG	108.33	1				1			1	
Bleach	18.93 LT CN	69.00									
BLEACH	5. GA CN	69.00	7		35		42			7	
CALCIUM NITRATE	25. KG BG	65.20	60	4	160		216			56	260.80
CAUSTIC SODA	22.68 KG BG	41.10	60		63		123			60	
CELL-O-FLAKE 3/8	11.34 KG BG	65.50	9				9			9	
CITRIC ACID	25. KG BG	126.77	5		39		44			5	
CLEAN UP	18.93 LT CN	78.25	4		1		35		30	4	
CONQOR 303 A	1. BL DM	1138.90	8				8			8	
CONQOR 404	208.1 LT DM	2373.50	1		1		2			1	
DEFOAM X	18.93 LT CN	185.75	24		27		51			24	
DRILL THIN	11.34 KG BG	118.76	65				65			65	
DRILLWATER	1. M3 TK		-724	58.22	767					-783	
DUAL-FLO	50. LB BG	319.70	-1		10		70		61	-1	
DUO-VIS	25. KG BG	385.80									
DUO-VIS	11.34 KG BG	174.98			1		88		87		
ENGINEERING	1. EA	900.00		2	151						1800.00
FEDERAL SUPREME	40. KG BG	17.60	87		1		88			87	
Glycol	0. KG BK	3.06				7	7			7	
GUAR GUM 3500 CPS	25. KG BG	200.44	3				3			3	
GYPSPUM	20. KG BG	21.85	68	6	130		192			62	131.10
IDLUBE XL	55. GA DM	1382.40	1		3		4			1	
KCl water	1. M3 BK		-63		63					-63	
LIGNITE	22.68 KG BG	21.10	19				19			19	
LIME	25. KG BG	17.30	5	2	116	40	159			43	34.60
METHANOL	55. GA DM	615.58	4				4			4	
NUT PLUG FINE	25. KG BG	34.04			50		100		50		
NUT PLUG MEDIUM	25. KG BG	34.04			50		100		50		
OMYA CARB 100 PT	50. LB BG	13.32					120		120		
PALLETS	1. EA	16.00	133			1	134			134	
POLY-PLUS RD	25. KG BG	193.60	15		1		46		30	15	
POLYPAC R	22.68 KG BG	218.40	17		45		97		35	17	
POLYPAC UL	22.68 KG BG	218.40	44		141		255		70	44	
POTASSIUM CHLORIDE	25. KG BG	44.09									
PULPRO 10	22.68 KG BG	10.90			1098		1098				
PULPRO 20	22.68 KG BG	10.40	60		1338		1458		60	60	
PULPRO 30	22.68 KG BG	12.62	103		1922		2025			103	
SAFE-SCAV CA	15. LB BG	232.38	2		1		3			2	
SAFE-SOLV OM	208.1 LT DM	3313.00	1		1		21		20		
SAPP	22.68 KG BG	109.08	14		11		25			14	
SAWDUST	7. KG BG	12.50	346		10		356			346	
SEAWATER	1. M3 TK		-197		197					-197	
SHRINK WRAPPING	1. EA	16.00	117			1	118			118	
SNOW WHITE 350	50. LB BG	12.62	12		60		162		90	12	
SODA ASH	22.68 KG BG	23.90	52		57		109			52	
SODA ASH	25. KG BG	26.34									
SODIUM BICARBONATE	50. LB BG	27.98	43		32		75			43	
SODIUM BICARBONATE	25. KG BG	30.84									
SODIUM BICARBONATE	25. KG BG	28.82			36		36				
SODIUM SULPHITE	25. KG BG	78.62	20				20			20	
SUPER SWEEP FIBER	15. LB BX	296.00	8		16		24			8	
WBM SPE TO PDIP	1. M3 BK		-292		292					-292	
Wellbore InFLUX	1. M3 EA		-45		45					-45	
X-Cide 102W	208.1 LT DM	2762.24	3		3		6			3	
X-CIDE 102W	55. GA DM	1985.33									
XANVIS	25. KG BG	612.85	22		87		109			22	
XCD POLYMER	25. KG BG	580.60	19		101		160		40	19	



Equipment Usage and Cost

Operator : PDI Production Inc.
Report For : S.McIntosh/L.McIntosh/T.Papp
Contractor: Nabors Drilling Ltd.
Report For : R. Zenner/B. Kramps

Well Name : Port au Port #1 ST-3H
Field/Area : Western NL, Canada
Location : NAD27

Date : 12/23/2008
Spud Date : 9/19/1994
Mud Type : Poly CalCarb
Activity : R/D Equipment

Equipment Description	Unit Cost		(F)ull or (S)tand-by	Used Today	Code	Daily Rental Cost (CAD)
	Full	Stand-by				
eChoke	300.00		F	1	3	300.00

Drilling Fluids Equipment	
Other Solids Removal Equipment	
Additional Equipment	\$300.00
Total	\$300.00

APPENDIX 6:
(Attachment) DLMC Daily Drilling Reports

Days (Move In) 1.0
 Days (Rig Up) 0.0
 Total (MIRU) 1.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 0.0
 Days (NPCT) 0.0
 Total Days: 1.0

REPORT #
1.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: July 31, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: July 30, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Load trucks and wait on day light to start move	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$22,559	SPUD DATE	LICENCE #	WEATHER: Clear
PREV COST \$1,385,279	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,407,837	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
				L.G.S. (% Wt.)		Daily Cost	Mud Water
				Oil (%)		Cum Cost	
				Pf / Mf		SOLIDS CONTROL	
				MBT (kg/m ³)		Shaker Make	
				PHPA (kg/m ³)		Shaker #	
				K+ (mg/l)		Shaker Mesh	
				Cl (ppm)		Shaker Mesh	
				Ca (ppm)		Shaker Mesh	
				VOLUMES			Centrifuge 1 Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m ³)	
				Loss Circ.		O.F. (kg/m ³)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	4.00	Survey		Drill	MACP	Pump No.	
Rig Move	2.00	Logging		Waiting Time	RSPP-SPM	Make & Model	
W.O. Daylight	6.00	Run Casing		Directional Work	Calc hole fill	Liner x Stk	
Coring		Cementing		Work Pipe	Act Hole Fill	SPM	
Reaming		WOC		Lost Circ	Date Last BOP Drill For:		
Cond / Circ		NU BOP's		BOP Drill	Daylights	Litre/Sk 100%	
Tripping		Test BOP's		Safety Meet	Afternoons	Circ Rate 100%	
Rig Service		Drill out cmt		Circ Sample	Graveyards	Pump Eff.	
Rig Repair		DST		Rig Inspection	Hydraulics		
Slip / Cut Line		Hndle Tools		Leak -Off Test	DrillcollarOD	Drillpipe AV	
				TOTAL HRS	Drillpipe OD	Drillcollar AV	
				12.00		Nozzel Vel	

Top Drive and Derrick down
Nabors Rig # 45-ETD Released By Shoal Point Energy Ltd @ 12:00 (Noon) July 30, 2008
Nabors Rig # 45-ETD picked up by PDIP @ 12:00 (Noon) July 30, 2008
Waiting on bed truck operator
Waiting on Cranes (Only one crane on location)
Waiting on bed truck operator
Skid Bulidings out in preparation for loading

NOTE:
Transferred 292 m3 of Active mud system from the SPE 2K-39-Z well to PDIP GHS PaP #1 ST #3 well to Tank #4, #5, #6, #7 & #8
Transferred 30 m3 of Treated Make-Up Water from the SPE 2K-39-Z well to PDIP GHS PaP #1 ST #3 well to Tank #3

LOADS MOVED TO PDIP GHS PaP #1 ST #3:
(1) 1 load of 127mm 5" Drill Pipe

Days (Move In) **2.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **2.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **2.0**

REPORT #
2.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 1, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: July 31, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Wait on day light to start moving	Safety Meeting Prior to Loading Trucks
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$31,911	SPUD DATE	LICENCE #	WEATHER: Clear
PREV COST \$1,407,837	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,439,748	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	Size (mm)	Depth	Degrees	Fluid Type	Mud Gradient	kPa/m	
Mfg.	Type			Time Check	Mud Cycle	min	
Serial #	Nozzles (mm)			Mud Man	Bottoms Up	min	
AreaNoz(mm ²)	WOB (daN)			Mud Co.	Mud Tanks	m ³	
RPM	RPM			Density	Hole Volume	m ³ + 20%	
From (mKB)	From (mKB)			Vis.	System Vol.	m ³	
To (mKB)	To (mKB)			W.L.	MUD ADDITIVES:		
Metres	Metres	0.00	0.00	pH			
Hrs on Bit	Hrs on Bit			Filter Cake			
m/Hr	m/Hr			600 Fann			
Cum Hole Hrs	Cum Hole Hrs			300 Fann			
Condition	Condition			P.V.			
				Y.P.			
				Gels 1/10			
				Sand (%)			
				Solids (%)			
				L.G.S. (% Wt.)			
				Oil (%)			
				Pf / Mf			
				MBT (kg/m ³)			
				PHPA (kg/m ³)			
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)			
				Strap (metres)			
				Board (metres)			
				Difference (metres)		0.00	
				Correction (Yes/No?)			
				CASING BOWL DETAILS			
				Manufacturer			
				Size (mm)			
				WP (MPa)			
				Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Waiting Time	12.00	RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	
Coring	Cementing	Work Pipe		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ	NU BOP's	BOP Drill		Daylights		Litre/Sk 100%	
Tripping	Test BOP's	Safety Meet	0.50	Afternoons		Circ Rate 100%	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Eff.	
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillpipe AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Wait on Daylight to Start Loading Trucks
Safety Meeting w/ Truckers, Crane Operators & Crew
Load Trucks w/ Cranes
Shut Down Due to Dark
Wait on Daylight to Start Loading Trucks

LOADS MOVED TO PDIP GHS PaP #1 ST #3:
6 - Pipe Tub Loads
1 - Load of H.W.D.P.
2 - Shale Tank Loads
1 - Flare Tank Load
1 - Flare Line & Degasser Line Load

Daily Loads Moved to New Loc. 11
Total Loads Moved to New Loc. 11

Days (Move In) **3.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **3.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **3.0**

REPORT # **3.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 2, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 1, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Wait on day light to start moving	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Safety Meeting Prior to Loading Trucks	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$40,724	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,439,748	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,480,472	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID	DRILLING FLUID:
Bit No.		Depth	Degrees	Fluid Type	Mud Gradient _____ kPa/m
Size (mm)				Time Check	Mud Cycle _____ min
Mfg.				Mud Man	Bottoms Up _____ min
Type				Mud Co.	Mud Tanks _____ m ³
Serial #				Density	Hole Volume _____ m ³ + 20%
Nozzles (mm)				Vis.	System Vol. _____ m ³
AreaNoz(mm ²)				W.L.	MUD ADDITIVES:
WOB (daN)				pH	
RPM				Filter Cake	
From (mKB)				600 Fann	
To (mKB)				300 Fann	
Metres	0.00	0.00		P.V.	
Hrs on Bit				Y.P.	
m/Hr				Gels 1/10	
Cum Hole Hrs				Sand (%)	
Condition				Solids (%)	
136				L.G.S. (% Wt.)	Daily Cost
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	Cum Cost
				Pf / Mf	
				MBT (kg/m ³)	
				PHPA (kg/m3)	
				K+ (mg/l)	
				Cl (ppm)	
				Ca (ppm)	
				VOLUMES	
				Water Hauled	
				Vol Dumped	
				Loss Circ.	
				Boiler Hrs:	
Total					
Avail WOB	String Wt (daN)				

DRILLING OPERATIONS TIME BREAKDOWN				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
RU / TO	Survey	Drill		Strap (metres)		Manufacturer	
Rig Move 11.00	Logging	Waiting Time 12.00		Board (metres)		Size (mm)	
W.O. Daylight	Run Casing	Directional Work		Difference (metres)	0.00	WP (MPa)	
Coring	Cementing	Work Pipe		Correction (Yes/No?)		Serial No.	
Reaming	WOC	Lost Circ					
Cond / Circ	NU BOP's	BOP Drill					
Tripping	Test BOP's	Safety Meet 1.00					
Rig Service	Drill out cmt	Circ Sample					
Rig Repair	DST	Rig Inspection					
Slip / Cut Line	Hndle Tools	Leak -Off Test					
		TOTAL HRS	24.00				

Wait on Daylight to Start Loading Trucks	
Safety Meeting w/ Truckers, Crane Operators & Crew	
Load Trucks w/ Cranes	
Safety Meeting Prior to Lowering Derrick to Ground	
Lower Crown to Bed Truck - Unpin Derrick & Lower to Ground	
Shut Down Due to Dark	
Wait on Daylight to Start Loading Trucks	
LOADS MOVED TO PDIP GHS PaP #1 ST #3:	
2 - Pipe Tubs	
1 - Catwalk	
1 - Cold Storage Shack	
1 - Pre-Fab Rack	
1 - Shale Bin	
1 - Manifold Shack	
1 - Pump House	
1 - Doghouse	
1 - Load of H.W.D.P.	
1 - Drawworks Skid	
1 - Top Drive Skid	
1 - Generator Building	
1 - Boiler House	
Daily Loads Moved to New Loc. 14	
Total Loads Moved to New Loc. 25	

Days (Move In) **4.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **4.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **4.0**

REPORT # **4.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 3, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 2, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Wait on day light to start moving	Safety Meeting Prior to Loading Trucks
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$40,816	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,480,472	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,521,288	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m		
Size (mm)				Time Check		Mud Cycle	min		
Mfg.				Mud Man		Bottoms Up	min		
Type				Mud Co.		Mud Tanks	m ³		
Serial #				Density		Hole Volume	m ³ + 20%		
Nozzles (mm)				Vis.		System Vol.	m ³		
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:			
WOB (daN)				pH					
RPM				Filter Cake					
From (mKB)				600 Fann					
To (mKB)				300 Fann					
Metres	0.00	0.00		P.V.					
Hrs on Bit				Y.P.					
m/Hr				Gels 1/10					
Cum Hole Hrs				Sand (%)					
Condition				Solids (%)					
136				L.G.S. (% Wt)		Daily Cost		Mud	Water
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost			
				Pf / Mf		SOLIDS CONTROL			
				MBT (kg/m ³)		Shaker Make			
				PHPA (kg/m ³)		Shaker #			
				K+ (mg/l)		Shaker Mesh			
				Cl (ppm)		Shaker Mesh			
				Ca (ppm)		Shaker Mesh			
				VOLUMES				Centrifuge 1	Centrifuge 2
				Water Hauled		Make			
				Vol Dumped		U.F. (kg/m ³)			
				Loss Circ.		O.F. (kg/m ³)			
				Boiler Hrs:		Vol UF (l/min)			
						Hours			
TOTAL DRILL STRING (BHA + DP)					CASING BOWL DETAILS				
Strap (metres)					Manufacturer				
Board (metres)					Size (mm)				
Difference (metres)					WP (MPa)				
Correction (Yes/No?) 0.00					Serial No.				
Avail WOB					String Wt (daN)				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS			
RU / TO	Survey	Drill		MACP		Pump No.			
Rig Move	11.50	Logging		RSPP-SPM		Make & Model			
W.O. Daylight		Run Casing		Calc hole fill		Liner x Stk			
Coring		Cementing		Act Hole Fill		SPM			
Reaming		WOC		Date Last BOP Drill For:		Litre/Sk 100%			
Cond / Circ		NU BOP's		Daylights		Circ Rate 100%			
Tripping		Test BOP's		Afternoons		Pump Eff.			
Rig Service		Drill out cmt		Graveyards		Pump Press.			
Rig Repair		DST		Hydraulics		Drillpipe AV			
Slip / Cut Line		Hndle Tools		Drillcollar OD		Drillcollar AV			
				Drillpipe OD		Nozzel Vel			
			TOTAL HRS						
			24.00						

Wait on Daylight to Start Loading Trucks
Safety Meeting w/ Truckers, Crane Operators & Crew
Load Trucks w/ Cranes
Start Taking Apart Derrick to Load
Shut Down Due to Dark
Wait on Daylight to Start Loading Trucks

- LOADS MOVED TO PDIP GHS PaP #1 ST #3:**
- 1 - Pump House
 - 2 - Generator Buildings
 - 1 - Pipe Tub / Mis. Pcs.
 - 1 - Drill Collar Load
 - 1 - Floc. Tank
 - 1 - Tool House
 - 1 - Pump Manifold Shack
 - 1 - Change Shack
 - 1 - SCR Building
 - 1 - Water / Fuel Tank
 - 1 - Block & Junk Skid
 - 1 - Sub Section
- Daily Loads Moved to New Loc. 13**
- Total Loads Moved to New Loc. 38**

Days (Move In) **5.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **5.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **5.0**

REPORT #
5.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 4, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 3, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	FORMATION
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	Wait on day light to start moving
D&A COST \$0	D & A COST	AFE NO.	Rig Manager: Brent Kramps
DAILY COST \$40,724	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,521,288	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,562,012	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
136				L.G.S. (% Wt.)			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)			
				Pf / Mf			
				MBT (kg/m ³)			
				PHPA (kg/m ³)			
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Avail WOB	String Wt (daN)						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO		Survey		Drill		Pump No.	
Rig Move	11.50	Logging		Waiting Time	12.00	Make & Model	
W.O. Daylight		Run Casing		Directional Work		Liner x Stk	
Coring		Cementing		Work Pipe		SPM	
Reaming		WOC		Lost Circ		Litre/Sk 100%	
Cond / Circ		NU BOP's		BOP Drill		Circ Rate 100%	
Tripping		Test BOP's		Safety Meet	0.50	Pump Eff.	
Rig Service		Drill out cmt		Circ Sample		Pump Press.	
Rig Repair		DST		Rig Inspection		Drillpipe AV	
Slip / Cut Line		Handle Tools		Leak - Off Test		Drillcollar AV	
				TOTAL HRS	24.00	Nozzel Vel	

Wait on Daylight to Start Loading Trucks
Safety Meeting w/ Truckers, Crane Operators & Crew
Load Trucks w/ Cranes
Load Matting w/ Derrick & Sub Sections
Shut Down Due to Not Able to Haul Any Wide Loads on Sunday
Wait on Daylight to Start Loading Trucks

LOADS MOVED TO PDIP GHS PaP #1 ST #3:
2 - Misc. Pces.
1 - Junk Rack
1 - Rotary Skid / Sub Section
1 - A-Leg Skid
5 - Loads of Rig Matts w/ Misc. Sub & Derrick Pces.

Daily Loads Moved to New Loc. 10
Total Loads Moved to New Loc. 48

Days (Move In) **6.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **6.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **6.0**

REPORT # **6.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 5, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 4, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Wait on day light to start moving	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Safety Meeting Prior to Loading Trucks	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$46,516	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,562,012	RIG REL	KB ELEV	TEMP: +16
CUM COST \$1,608,528	EST. TD (m)	GRD ELEV	WIND: 20 - 30 KPH
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
136				L.G.S. (% Wt.)		Daily Cost	Mud
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost	Water
				Pf / Mf		SOLIDS CONTROL	
				MBT (kg/m ³)		Shaker Make	
				PHPA (kg/m ³)		Shaker #	
				K+ (mg/l)		Shaker Mesh	
				Cl (ppm)		Shaker Mesh	
				Ca (ppm)		Shaker Mesh	
				VOLUMES			Centrifuge 1
				Water Hauled		Make	Centrifuge 2
				Vol Dumped		U.F. (kg/m ³)	
				Loss Circ.		O.F. (kg/m ³)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	11.50	Logging		RSPP-SPM		Make & Model	
W.O. Daylight		Run Casing		Calc hole fill		Liner x Stk	
Coring		Cementing		Act Hole Fill		SPM	
Reaming		WOC		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ		NU BOP's		Daylights		Circ Rate 100%	
Tripping		Test BOP's		Afternoons		Pump Eff.	
Rig Service		Drill out cmt		Graveyards		Pump Press.	
Rig Repair		DST		Hydraulics		Drillpipe AV	
Slip / Cut Line		Hndle Tools		Drillcollar OD		Drillcollar AV	
				Drillpipe OD		Nozzel Vel	
			TOTAL HRS				

Wait on Daylight to Start Loading Trucks
Safety Meeting w/ Truckers, Crane Operators & Crew
Load Trucks w/ Cranes
Wait on Daylight to Start Loading Trucks

LOADS MOVED TO PDIP GHS PaP #1 ST #3:
1 - Matts / Misc. Pces.
1 - B.O.P. Skid
1 - Top Sub Section
2 - Bottom Sub Sections
1 - 400BBL Tank
1 - Load of Matts / Sub Section
5 - Loads of Derrick Pces / Mics. Pces.
1 - Sub Section

Daily Loads Moved to New Loc. 13

Total Loads Moved to New Loc. 61

Days (Move In) 7.0
 Days (Rig Up) 0.0
 Total (MIRU) 7.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 0.0
 Days (NPCT) 0.0
 Total Days: 7.0

REPORT #
7.0



WELL NAME:	PDIP GHS PaP #1 ST #3		STATUS		REPORT DATE:	August 6, 2008
UNIQUE ID:	PaP #1 ST #3		at 24:00 HRS		OPS DATE:	August 5, 2008
24:00 DEPTH(m)	0	24:00 ROP	Wait on day light to start moving		STATUS	FORMATION
PROGRESS (m)	0	07:00 ROP	0		Safety Meeting Prior to Loading Trucks	
D&A COST	\$0	D & A COST	AFE NO.	RIG / RIG#	Rig Manager: Brent Kramps	
DAILY COST	\$41,414	SPUD DATE	LICENCE #	WEATHER:	Cell: 1-709-649-0255	
PREV COST	\$1,608,528	RIG REL	KB ELEV	TEMP:	Drilling Foreman: Lyle McIntosh	
CUM COST	\$1,649,942	EST. TD (m)	GRD ELEV	WIND:	Cell: 1-780-886-4880	
		Meters to T.D.	0.00	HIGH TIDE:	Reported To: Steve c McIntosh	
		Hours to T.D.	T.D.	LOW TIDE:	Cell: 1-403-875-8848	

BIT PERFORMANCE			SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.			Depth	Degrees	Fluid Type		Mud Gradient	kPa/m		
Size (mm)					Time Check		Mud Cycle	min		
Mfg.					Mud Man		Bottoms Up	min		
Type					Mud Co.		Mud Tanks	m ³		
Serial #					Density		Hole Volume	m ³ + 20%		
Nozzles (mm)					Vis.		System Vol.	m ³		
AreaNoz(mm ²)					W.L.		MUD ADDITIVES:			
WOB (daN)					pH					
RPM					Filter Cake					
From (mKB)					600 Fann					
To (mKB)					300 Fann					
Metres	0.00	0.00			P.V.					
Hrs on Bit					Y.P.					
m/Hr					Gels 1/10					
Cum Hole Hrs					Sand (%)					
Condition					Solids (%)					
					L.G.S. (% Wt)					
					Oil (%)					
					Pf / Mf					
					MBT (kg/m ³)					
					PHPA (kg/m3)					
					K+ (mg/l)					
					Cl (ppm)					
					Ca (ppm)					
					VOLUMES					
					Water Hauled					
					Vol Dumped					
					Loss Circ.					
					Boiler Hrs:					
					TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS			
					Strap (metres)					
					Board (metres)					
					Difference (metres)	0.00				
					Correction (Yes/No?)					
							Manufacturer			
							Size (mm)			
							WP (MPa)			
							Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN			Well Control			HYDRAULICS		
RU / TO	Survey	Drill	MACP		Pump No.			
Rig Move	Logging	Waiting Time	RSPP-SPM		Make & Model			
W.O. Daylight	Run Casing	Directional Work	Calc hole fill		Liner x Stk			
Coring	Cementing	Work Pipe	Act Hole Fill		SPM			
Reaming	WOC	Lost Circ	Date Last BOP Drill For:			Litre/Sk 100%		
Cond / Circ	NU BOP's	BOP Drill	Daylights		Circ Rate100%			
Tripping	Test BOP's	Safety Meet	Afternoons		Pump Eff.			
Rig Service	Drill out cmt	Circ Sample	Graveyards		Pump Press.			
Rig Repair	DST	Rig Inspection	Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak -Off Test	DrillcollarOD		Drillcollar AV			
			Drillpipe OD		Nozzel Vel			
			TOTAL HRS	24.00				

Wait on Daylight to Start Loading Trucks
Safety Meeting w/ Truckers, Crane Operators & Crew
Load Trucks w/ Cranes
Wait on Daylight to Start Loading Trucks

LOADS MOVED TO PDIP GHS PaP #1 ST #3:
2 - Mud Tanks
1 - Crown Section / Feul Tank
1 - 400BBL Tank
1 - Load of Mud Tank Tops / Drill Collars
4 - Loads of Containers
1 - Tool Push Shack
1 - Consultants Shack
1 - Top Sub Section
1 - Load of Matts / Generator / Shed

Daily Loads Moved to New Loc. 13
Total Loads Moved to New Loc. 74

Days (Move In) **8.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **8.0**

PDI Productions Inc.

DAILY DRILLING REPORT

(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **8.0**

REPORT # **8.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 7, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 6, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS: Wait on daylight to start moving	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Safety Meeting Prior to UnLoading Trucks	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$42,150	SPUD DATE	LICENCE #	WEATHER: Raining
PREV COST \$1,649,942	RIG REL	KB ELEV	TEMP: +14
CUM COST \$1,692,092	EST. TD (m)	GRD ELEV	WIND: 20 KPH
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
				L.G.S. (% Wt.)			
				Oil (%)			
				Pf / Mf			
				MBT (kg/m ³)			
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Avail WOB	String Wt (daN)						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control				HYDRAULICS			
RU / TO	Survey	Drill		MACP		Pump No.					
Rig Move	11.50	Logging		Waiting Time	12.00	Make & Model					
W.O. Daylight		Run Casing		Directional Work		Liner x Stk					
Coring		Cementing		Work Pipe		SPM					
Reaming		WOC		Lost Circ		Litre/Sk 100%					
Cond / Circ		NU BOP's		BOP Drill		Circ Rate 100%					
Tripping		Test BOP's		Safety Meet	0.50	Pump Eff.					
Rig Service		Drill out cmt		Circ Sample		Pump Press.					
Rig Repair		DST		Rig Inspection		Drillpipe AV					
Slip / Cut Line		Hndle Tools		Leak -Off Test		Drillcollar AV					
				TOTAL HRS	24.00	Nozzel Vel					

Wait on Daylight to Start Loading Trucks

Safety Meeting w/ Truckers, Crane Operators & Crew

Unload Trucks w/ Cranes

Spot Rig Matting

Spot Sub Sections & Pin

Spot Wellsite Trailers

Wait on Daylight to Start Spotting Loads

LOADS MOVED TO PDIP GHS PaP #1 ST #3:

- 3 - Wellsite Trailers**
- 1 - Cement Bin**
- 1 - Bed Truck**
- 1 - Load of Mics. Wood & Yard Pces.**

Daily Loads Moved to New Loc. 6

Total Loads Moved to New Loc. 80

Days (Move In) 9.0
 Days (Rig Up) 0.0
 Total (MIRU) 9.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 0.0
 Days (NPCT) 0.0
 Total Days: 9.0

REPORT #
9.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 8, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 7, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Wait on day light to start Spotting Rig Loads
PROGRESS (m) 0	07:00 ROP 0	STATUS at 07:00 HRS	Safety Meeting Prior to Rigging up
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$84,605	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,692,092	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,776,697	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	Size (mm)	Depth	Degrees	Fluid Type	Mud Gradient	kPa/m	
Mfg.	Type			Time Check	Mud Cycle	min	
Serial #	Nozzles (mm)			Mud Man	Bottoms Up	min	
AreaNoz(mm ²)	WOB (daN)			Mud Co.	Mud Tanks	m ³	
RPM	RPM			Density	Hole Volume	m ³ + 20%	
From (mKB)	From (mKB)			Vis.	System Vol.	m ³	
To (mKB)	To (mKB)			W.L.	MUD ADDITIVES:		
Metres	Metres	0.00	0.00	pH			
Hrs on Bit	Hrs on Bit			Filter Cake			
m/Hr	m/Hr			600 Fann			
Cum Hole Hrs	Cum Hole Hrs			300 Fann			
Condition	Condition			P.V.			
				Y.P.			
				Gels 1/10			
				Sand (%)			
				Solids (%)			
				L.G.S. (% Wt.)			
				Oil (%)			
				Pf / Mf			
				MBT (kg/m ³)			
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)			
				Strap (metres)			
				Board (metres)			
				Difference (metres)		0.00	
				Correction (Yes/No?)			
				CASING BOWL DETAILS			
				Manufacturer			
				Size (mm)			
				WP (MPa)			
				Serial No.			
				DRILLING OPERATIONS TIME BREAKDOWN			
				RU / TO			
				Survey			
				Loggin			
				Drill			
				Waiting Time		12.00	
				Directional Work			
				Work Pipe			
				Lost Circ			
				BOP Drill			
				Safety Meet		0.50	
				Circ Sample			
				Rig Inspection			
				Leak -Off Test			
				TOTAL HRS		24.00	
				Well Control			
				MACP			
				RSPP-SPM			
				Calc hole fill			
				Act Hole Fill			
				Date Last BOP Drill For:			
				Daylights			
				Afternoons			
				Graveyards			
				Hydraulics			
				DrillcollarOD			
				Drillpipe OD			
				HYDRAULICS			
				Pump No.			
				Make & Model			
				Liner x Stk			
				SPM			
				Litre/Sk 100%			
				Circ Rate 100%			
				Pump Eff.			
				Pump Press.			
				Drillpipe AV			
				Drillcollar AV			
				Nozzel Vel			

Wait on Daylight to Start Spotting Rig Loads
Safety Meeting w/ Truckers, Crane Operators & Crew
Rig up with one Crane (Second Crane Broken Down - Wait on Parts & Mechcanic)
Repaired Second Crane - Centre Sub Over Well Head / Lift & Install Rotary Table
Rig up with one Crane (Second Crane Broken Down Again - Wait on Parts & Mechcanic)
Continue Rigging up with one Crane & Bed Truck - Wait to Install Drawworks - Need Both Cranes
Wait on Daylight to Start Spotting Loads

Days (Move In) **10.0**
 Days (Rig Up) **0.0**
 Total (MIRU) **10.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **10.0**

REPORT #
10.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 9, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 8, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	Wait on day light to start Spotting
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	Rig Loads
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$66,185	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$1,776,697	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,842,882	EST. TD (m)	GRD ELEV	WIND: Calm
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
136				L.G.S. (% Wt.)		Daily Cost	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost	
				Pf / Mf		SOLIDS CONTROL	
				MBT (kg/m ³)		Shaker Make	
				PHPA (kg/m ³)		Shaker #	
				K+ (mg/l)		Shaker Mesh	
				Cl (ppm)		Shaker Mesh	
				Ca (ppm)		Shaker Mesh	
				VOLUMES			
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m ³)	
				Loss Circ.		O.F. (kg/m ³)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Avail WOB	String Wt (daN)						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	11.50	Logging		RSPP-SPM		Make & Model	
W.O. Daylight		Run Casing		Calc hole fill		Liner x Stk	
Coring		Cementing		Act Hole Fill		SPM	
Reaming		WOC		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ		NU BOP's		Daylights		Circ Rate 100%	
Tripping		Test BOP's		Afternoons		Pump Eff.	
Rig Service		Drill out cmt		Graveyards		Pump Press.	
Rig Repair		DST		Hydraulics		Drillpipe AV	
Slip / Cut Line		Hndle Tools		DrillcollarOD		Drillcollar AV	
				Drillpipe OD		Nozzel Vel	
			TOTAL HRS				
			24.00				

Wait on Daylight to Start Spotting Rig Loads
Safety Meeting w/ Truckers, Crane Operators & Crew
Rig up with one Crane - Spot Shale Tank Matting (Second Crane Being Repaired)
Repaired Second Crane - Up & Running by 09:15 Hrs.
Rig Up - Lift Derrick w/ Cranes & Pin to Sub Floor / Install Monkey Board & Set Crown on Crown Stand
Rig Up - Lift A-Legs w/ Cranes & Pin / Spot Mudtanks / Set Up Shale Bins & Rig Up Centrifuges
Wait on Daylight to Start Spotting Loads

Days (Move In) 10.0
 Days (Rig Up) 2.0
 Total (MIRU) 12.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 0.0
 Days (NPCT) 0.0
 Total Days: 12.0

REPORT #
12.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 11, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 10, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Rigging Up	Safety Meeting Prior to Rigging up
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$63,886	SPUD DATE	LICENCE #	WEATHER: Light Clouds
PREV COST \$1,909,068	RIG REL	KB ELEV	TEMP: +12
CUM COST \$1,972,954	EST. TD (m)	GRD ELEV	WIND: 20 - 30 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Total							

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	12.50	Logging	11.00	RSPP-SPM		Make & Model	
W.O. Daylight		Run Casing		Calc hole fill		Liner x Stk	
Coring		Cementing		Act Hole Fill		SPM	
Reaming		WOC		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ		NU BOP's		Daylights		Circ Rate 100%	
Tripping		Test BOP's		Afternoons		Pump Eff.	
Rig Service		Drill out cmt		Graveyards		Pump Press.	
Rig Repair		DST		Hydraulics		Drillpipe AV	
Slip / Cut Line		Hndle Tools		Drillcollar OD		Drillcollar AV	
				Drillpipe OD		Nozzel Vel	

Wait on Daylight to Start Rigging Up
Safety Meeting w/ Truckers, Crane Operators & Crew Prior to Rigging Up
Rig Up - Start Up Gen. Set / Safety Meeting Prior to Raising Derreck - Raise Derrick @ 10:00hrs.
Rig Up - Rig In Mudtanks / Rig In Hydraulic Systems / Unable to Finish Installing Pre-Fabs - Too Windy
Rig Up - Install Guide Wires to Anchors for Derrick / Spot Pipe Tubs / Finish Installing Pre-Fabs / P/U Top Drive & Install
Release Cranes & Bed Truck @ 20:00 Hrs.
Shut Down - Wait on Night Shift to Start 24hr. Operations @ 24:00hrs.

Days (Move In) **10.0**
 Days (Rig Up) **2.0**
 Total (MIRU) **12.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **12.0**

REPORT #
12.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 11, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 10, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	STATUS
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	at 07:00 HRS
D&A COST \$0	D & A COST	Rigging Up	
DAILY COST \$63,886	SPUD DATE	AFE NO.	RIG / RIG# Nabors 45-ETD
PREV COST \$1,909,068	RIG REL	LICENCE #	WEATHER: Light Clouds
CUM COST \$1,972,954	EST. TD (m)	KB ELEV	TEMP: +12
	Meters to T.D. 0.00	GRD ELEV	WIND: 20 - 30 KP/H
	Hours to T.D. T.D.		HIGH TIDE:
			LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	Size (mm)	Depth	Degrees	Fluid Type	Mud Gradient	kPa/m	
Mfg.	Type			Time Check	Mud Cycle	min	
Serial #	Nozzles (mm)			Mud Man	Bottoms Up	min	
AreaNoz(mm²)	AreaNoz(mm²)			Mud Co.	Mud Tanks	m³	
WOB (daN)	WOB (daN)			Density	Hole Volume	m³ + 20%	
RPM	RPM			Vis.	System Vol.	m³	
From (mKB)	From (mKB)			W.L.	MUD ADDITIVES:		
To (mKB)	To (mKB)			pH			
Metres	Metres	0.00	0.00	Filter Cake			
Hrs on Bit	Hrs on Bit			600 Fann			
m/Hr	m/Hr			300 Fann			
Cum Hole Hrs	Cum Hole Hrs			P.V.			
Condition	Condition			Y.P.			
				Gels 1/10			
				Sand (%)		Mud	Water
				Solids (%)		Daily Cost	
				L.G.S. (% Wt.)		Cum Cost	

Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	SOLIDS CONTROL	
				Pf / Mf	Shaker Make	
				MBT (kg/m³)	Shaker #	
				PHPA (kg/m3)	Shaker Mesh	
				K+ (mg/l)	Shaker Mesh	
				Cl (ppm)	Shaker Mesh	
				Ca (ppm)		Centrifuge 1
				VOLUMES	Make	Centrifuge 2
				Water Hauled	U.F. (kg/m³)	
				Vol Dumped	O.F. (kg/m³)	
				Loss Circ.	Vol UF (l/min)	
				Boiler Hrs:	Hours	
				TOTAL DRILL STRING (BHA + DP)	CASING BOWL DETAILS	
				Strap (metres)	Manufacturer	
				Board (metres)	Size (mm)	
				Difference (metres)	WP (MPa)	
				Correction (Yes/No?)	Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN			Well Control			HYDRAULICS		
RU / TO	Survey	Drill	MACP	Pump No.				
Rig Move	Logging	Waiting Time	RSPP-SPM	Make & Model				
W.O. Daylight	Run Casing	Directional Work	Calc hole fill	Liner x Stk				
Coring	Cementing	Work Pipe	Act Hole Fill	SPM				
Reaming	WOC	Lost Circ	Date Last BOP Drill For:			Litre/Sk 100%		
Cond / Circ	NU BOP's	BOP Drill	Daylights	Circ Rate 100%				
Tripping	Test BOP's	Safety Meet	Afternoons	Pump Eff.				
Rig Service	Drill out cmt	Circ Sample	Graveyards	Pump Press.				
Rig Repair	DST	Rig Inspection	Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak -Off Test	DrillcollarOD	Drillcollar AV				
		TOTAL HRS	Drillpipe OD	Nozzel Vel				

Wait on Daylight to Start Rigging Up
Safety Meeting w/ Truckers, Crane Operators & Crew Prior to Rigging Up
Rig Up - Start Up Gen. Set / Safety Meeting Prior to Raising Derreck - Raise Derrick @ 10:00hrs.
Rig Up - Rig In Mudtanks / Rig In Hydraulic Systems / Unable to Finish Installing Pre-Fabs - Too Windy
Rig Up - Install Guide Wires to Anchors for Derrick / Spot Pipe Tubs / Finish Installing Pre-Fabs / P/U Top Drive & Install
Release Cranes & Bed Truck @ 20:00 Hrs.
Shut Down - Wait on Night Shift to Start 24hr. Operations @ 24:00hrs.

Days (Move In) **10.0**
 Days (Rig Up) **3.0**
 Total (MIRU) **13.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **13.0**

REPORT # **13.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 12, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 11, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Rigging Up	Rigging Up
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$90,673	SPUD DATE	LICENCE #	WEATHER: Light Clouds
PREV COST \$1,972,954	RIG REL	KB ELEV	TEMP: +12
CUM COST \$2,063,627	EST. TD (m)	GRD ELEV	WIND: 20 - 30 KP/H
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
				L.G.S. (% Wt)		Daily Cost	Mud Water
				Oil (%)		Cum Cost	
				Pf / Mf		SOLIDS CONTROL	
				MBT (kg/m ³)		Shaker Make	
				PHPA (kg/m ³)		Shaker #	
				K+ (mg/l)		Shaker Mesh	
				Cl (ppm)		Shaker Mesh	
				Ca (ppm)		Shaker Mesh	
				VOLUMES			Centrifuge 1 Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m ³)	
				Loss Circ.		O.F. (kg/m ³)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Waiting Time		RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	
Coring	Cementing	Work Pipe		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill		Daylights		Circ Rate100%	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Rig Up Catwalk - Fold Over V-Door - Continue Rigging Up Pre-Fabs
Rig Up Floor Equipment
Rig In Centrifuges / Rig Up Escape Line & Buggy
Rig Up Flare Tank & Flare Lines
Hook Up Pason Equipment , Cameras & Phone System
Rig Up Degasser Tank & Lines
Clean & Organize Rig Site

Days (Move In) **10.0**
 Days (Rig Up) **4.0**
 Total (MIRU) **14.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **14.0**

REPORT #
14.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 13, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 12, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Rigging Up	Wait on Daylight to Bleed Pressure Off Wellhead
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$105,198	SPUD DATE	LICENCE #	WEATHER: Raining
PREV COST \$2,063,627	RIG REL	KB ELEV	TEMP: +10
CUM COST \$2,168,825	EST. TD (m)	GRD ELEV	WIND: 10 - 20 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		DRILLING FLUID:		
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m	
Size (mm)				Time Check		Mud Cycle	min	
Mfg.				Mud Man		Bottoms Up	min	
Type				Mud Co.		Mud Tanks	m ³	
Serial #				Density		Hole Volume	m ³ + 20%	
Nozzles (mm)				Vis.		System Vol.	m ³	
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:		
WOB (daN)				pH				
RPM				Filter Cake				
From (mKB)				600 Fann				
To (mKB)				300 Fann				
Metres	0.00	0.00		P.V.				
Hrs on Bit				Y.P.				
m/Hr				Gels 1/10				
Cum Hole Hrs				Sand (%)				
Condition				Solids (%)				
136				L.G.S. (% Wt.)		Daily Cost	Mud	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost	Water	
				Pf / Mf				
				MBT (kg/m ³)		SOLIDS CONTROL		
				PHPA (kg/m ³)		Shaker Make		
				K+ (mg/l)		Shaker #		
				Cl (ppm)		Shaker Mesh		
				Ca (ppm)		Shaker Mesh		
						Shaker Mesh		
				VOLUMES			Centrifuge 1	
				Water Hauled		Make	Centrifuge 2	
				Vol Dumped		U.F. (kg/m ³)		
				Loss Circ.		O.F. (kg/m ³)		
				Boiler Hrs:		Vol UF (l/min)		
						Hours		
Total				TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS	
Avail WOB	String Wt (daN)			Strap (metres)		Manufacturer		
				Board (metres)		Size (mm)		
				Difference (metres)	0.00	WP (MPa)		
				Correction (Yes/No?)		Serial No.		

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	24.00	Logging		RSPP-SPM		Make & Model	
W.O. Daylight		Run Casing		Calc hole fill		Liner x Stk	
Coring		Cementing		Act Hole Fill		SPM	
Reaming		WOC		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ		NU BOP's		Daylights		Circ Rate 100%	
Tripping		Test BOP's		Afternoons		Pump Eff.	
Rig Service		Drill out cmt		Graveyards		Pump Press.	
Rig Repair		DST		Hydraulics		Drillpipe AV	
Slip / Cut Line		Hndle Tools		Drillcollar OD		Drillcollar AV	
				Drillpipe OD		Nozzel Vel	
			TOTAL HRS				

Rig Up - General Rigging Up - Hook Up Degasser Lines to Flare Tank
Hook Up Mics. Cords / Clean & Organize Rig Site
Note: Rig is Rigged Up & Ready to be Inspected to Meet the Requirements of the N.L.D.N.R. @ 12:00 Hrs.
Tear Out & Move Flare Tank & Flare Lines as per PDI Requests
Re-Fabricate Degasser Lines from Degasser Tank for Proper Alignment to Flare Tank @ New Loc.
Rig Up Flare Lines, Degasser Lines & Ignition System Back to Flare Tank
Complete Pre-Spud & Drill Out Inspection Check List
Work on Well Valves
Wait on Daylight to Bleed Off Well Head Pressure

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **0.0**
 Days (NPCT) **0.0**
 Total Days: **15.0**

REPORT # **15.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 14, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 13, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Bleed Off Well & Flare	Bleeding Off Well & Recording Pressures
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$115,004	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$2,168,825	RIG REL	KB ELEV	TEMP: +10
CUM COST \$2,283,829	EST. TD (m)	GRD ELEV	WIND: 10 - 20 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check		Mud Cycle	min
Mfg.				Mud Man		Bottoms Up	min
Type				Mud Co.		Mud Tanks	m ³
Serial #				Density		Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.		System Vol.	m ³
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:	
WOB (daN)				pH			
RPM				Filter Cake			
From (mKB)				600 Fann			
To (mKB)				300 Fann			
Metres	0.00	0.00		P.V.			
Hrs on Bit				Y.P.			
m/Hr				Gels 1/10			
Cum Hole Hrs				Sand (%)			
Condition				Solids (%)			
136				L.G.S. (% Wt.)		Daily Cost	Mud Water
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost	
				Pf / Mf		SOLIDS CONTROL	
				MBT (kg/m ³)		Shaker Make	
				PHPA (kg/m3)		Shaker #	
				K+ (mg/l)		Shaker Mesh	
				Cl (ppm)		Shaker Mesh	
				Ca (ppm)		Shaker Mesh	
				VOLUMES			Centrifuge 1 Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m ³)	
				Loss Circ.		O.F. (kg/m ³)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Bleeding Well	21.00	RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	
Coring	Cementing	Work Pipe		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill	2.50	Daylights		Circ Rate 100%	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

- [Rig Up High Pressure Lines to Wellhead - Flush Pump & Lines w/ Water](#)
- [Rig to & Pump 4500kPa into Intermediate Casing Annulus & Monitor Pressures on Wellhead](#)
- [Rig Service - Lubricate Rig](#)
- [Continue Monitoring Pressures on Wellhead](#)
- [Rig Up to Bleed Off Wellhead Thru Manifold Choke & Gut Lines](#)
- [Bleed Off Wellhead Pressure @ 16000kPa & Flare Off Gas - Monitor Pressures](#)
- [Rig Service - Lubricate Rig](#)

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 1.0
Days (NPCT) 0.0
Total Days: 16.0

REPORT #
16.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 15, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 14, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	FORMATION
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	Well Shut In - Monitoring Pressure Loss
D&A COST \$0	D & A COST	Monitoring Pressures & Heating Up Water in Pill Tank	
DAILY COST \$37,426	SPUD DATE	AFE NO.	RIG / RIG# Nabors 45-ETD
PREV COST \$2,283,829	RIG REL	LICENCE #	WEATHER: Cloudy
CUM COST \$2,321,255	EST. TD (m)	KB ELEV	TEMP: +12
	Meters to T.D. 0.00	GRD ELEV	WIND: 20 - 40 KP/H
	Hours to T.D. T.D.		High Tide:
			Low Tide:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m		
Size (mm)				Time Check		Mud Cycle	min		
Mfg.				Mud Man		Bottoms Up	min		
Type				Mud Co.		Mud Tanks	m ³		
Serial #				Density		Hole Volume	m ³ + 20%		
Nozzles (mm)				Vis.		System Vol.	m ³		
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:			
WOB (daN)				pH					
RPM				Filter Cake					
From (mKB)				600 Fann					
To (mKB)				300 Fann					
Metres	0.00	0.00		P.V.					
Hrs on Bit				Y.P.					
m/Hr				Gels 1/10					
Cum Hole Hrs				Sand (%)					
Condition				Solids (%)					
136				L.G.S. (% Wt.)		Daily Cost	Mud	Water	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost			
				Pf / Mf		SOLIDS CONTROL			
				MBT (kg/m ³)		Shaker Make			
				PHPA (kg/m ³)		Shaker #			
				K+ (mg/l)		Shaker Mesh			
				Cl (ppm)		Shaker Mesh			
				Ca (ppm)		Shaker Mesh			
				VOLUMES			Centrifuge 1	Centrifuge 2	
				Water Hauled		Make			
				Vol Dumped		U.F. (kg/m ³)			
				Loss Circ.		O.F. (kg/m ³)			
				Boiler Hrs:		Vol UF (l/min)			
						Hours			
Total				TOTAL DRILL STRING (BHA + DP)				CASING BOWL DETAILS	
Avail WOB	String Wt (daN)			Strap (metres)		Manufacturer			
				Board (metres)		Size (mm)			
				Difference (metres)	0.00	WP (MPa)			
				Correction (Yes/No?)		Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control			HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.		
Rig Move	Logging	Bleeding Well	23.25	RSPP-SPM		Make & Model		
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk		
Coring	Cementing	Work Pipe		Act Hole Fill		SPM		
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill		Daylights		Circ Rate100%		
Tripping	Test BOP's	Safety Meet	0.25	Afternoons		Pump Eff.		
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.		
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV		
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel		

Bleeding Off Wellhead - Flare & Record Pressures

Safety Meeting Prior to Killing the Well

Rig Service - Lubricate Rig

Continue Monitoring Pressures on Wellhead

Attempt to Kill the Well - Pumped 5.0m3 Kill Mud - Pressured Up / Stop & Evalute

Bleed Back Kill Mud to Trip Tank / Monitor Returns & Record (3.32m3)

Bleed Off Well to Flare Tank / Monitor Pressures & Tank Gain / Heat Up Water in Pill Tank

Rig Service - Lubricate Rig

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: **2.0**
 Days (NPCT) **0.0**
 Total Days: **17.0**

REPORT #
17.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 16, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 15, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	FORMATION
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$35,839	SPUD DATE	LICENCE #	Rig Manager: Brent Kramps
PREV COST \$2,321,255	RIG REL	KB ELEV	Cell: 1-709-649-0255
CUM COST \$2,357,094	EST. TD (m)	GRD ELEV	Drilling Foreman: Lyle McIntosh
	Meters to T.D. 0.00		Cell: 1-780-886-4880
	Hours to T.D. T.D.	HIGH TIDE:	Reported To: Steve c McIntosh
		LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m	
Size (mm)				Time Check		Mud Cycle	min	
Mfg.				Mud Man		Bottoms Up	min	
Type				Mud Co.		Mud Tanks	m ³	
Serial #				Density		Hole Volume	m ³ + 20%	
Nozzles (mm)				Vis.		System Vol.	m ³	
AreaNoz(mm ²)				W.L.		MUD ADDITIVES:		
WOB (daN)				pH				
RPM				Filter Cake				
From (mKB)				600 Fann				
To (mKB)				300 Fann				
Metres	0.00	0.00		P.V.				
Hrs on Bit				Y.P.				
m/Hr				Gels 1/10				
Cum Hole Hrs				Sand (%)				
Condition				Solids (%)				
				L.G.S. (% Wt.)		Daily Cost	Mud Water	
136				Oil (%)		Cum Cost		
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Pf / Mf		SOLIDS CONTROL		
				MBT (kg/m ³)		Shaker Make		
				PHPA (kg/m ³)		Shaker #		
				K+ (mg/l)		Shaker Mesh		
				Cl (ppm)		Shaker Mesh		
				Ca (ppm)		Shaker Mesh		
				VOLUMES				
				Water Hauled		Make	Centrifuge 1 Centrifuge 2	
				Vol Dumped		U.F. (kg/m ³)		
				Loss Circ.		O.F. (kg/m ³)		
				Boiler Hrs:		Vol UF (l/min)		
						Hours		
Total				TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS	
				Strap (metres)		Manufacturer		
				Board (metres)		Size (mm)		
				Difference (metres)	0.00	WP (MPa)		
				Correction (Yes/No?)		Serial No.		
Avail WOB	String Wt (daN)							

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Killing Well	21.75	RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	
Coring	Cementing	Waiting Time		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%
Cond / Circ	NU BOP's	BOP Drill		Daylights		Circ Rate 100%	
Tripping	Test BOP's	Safety Meet	2.00	Afternoons		Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV
Slip / Cut Line	Handle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Safety Meeting Prior to Pumping Hot Water Down Tubing

Rig to & Pump 50deg. Water @ 17000kPa into Tubing String / Monitor Volume & Pressure

Shut In Wellhead / Monitor Pressure Loss & Casing Annular Pressure

Pump 50deg. Water @ 25500kPa into Tubing String / Monitor Volume & Pressure

Shut In Wellhead / Monitor Pressure Loss & Casing Annular Pressure

Rig Service - Lubricate Rig

Monitor Pressure Loss & Casing Annular Pressure

Safety Meeting Prior to Killing the Well

Attempt to Kill Well - Pump 22m3 Mud @ 1150kg/m3 into Tubing String

Monitor Tubing & Annulas Pressure

Safety Meeting - Discuss Well Kill Procedure

Attempt to Kill Well - Pump 21.5m3 Mud @ 1150kg/m3 into Tubing String

Monitor Tubing & Annulas Pressure - Bleed Tubing Pressure into Trip Tank & Monitor Volume

Safety Meeting - Discuss Well Kill Procedure

Kill Well - Pump 6.3m3 Mud @ 1150kg/m3 & 6.5m3 Mud @ 1320kg/m3 - Chase w/ 1.0m3 1150kg/m3 Mud

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **4.0**
 Days (NPCT) **0.0**
 Total Days: **19.0**

REPORT # **19.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 18, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 17, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Pressure Testing B.O.P.s & Related Equipment	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0		Screw Into Tubing Hanger FORMATION
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$34,738	SPUD DATE	LICENCE #	WEATHER: Clear
PREV COST \$2,389,723	RIG REL	KB ELEV	TEMP: + 12
CUM COST \$2,424,461	EST. TD (m)	GRD ELEV	WIND: 20 - 40 KP/H
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
		Rig Manager: Brent Kramps	
		Cell: 1-709-649-0255	
		Drilling Foreman: Lyle McIntosh	
		Cell: 1-780-886-4880	
		Reported To: Steve c McIntosh	
		Cell: 1-403-875-8848	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	Size (mm)	Depth	Degrees	Fluid Type		Mud Gradient	kPa/m	
Mfg.	Type			Time Check		Mud Cycle	min	
Serial #	Nozzles (mm)			Mud Man		Bottoms Up	min	
AreaNoz(mm ²)	WOB (daN)			Mud Co.		Mud Tanks	m ³	
RPM	RPM			Density		Hole Volume	m ³ + 20%	
From (mKB)	From (mKB)			Vis.		System Vol.	m ³	
To (mKB)	To (mKB)			W.L.		MUD ADDITIVES:		
Metres	Metres	0.00	0.00	pH				
Hrs on Bit	Hrs on Bit			Filter Cake				
m/Hr	m/Hr			600 Fann				
Cum Hole Hrs	Cum Hole Hrs			300 Fann				
Condition	Condition			P.V.				
				Y.P.				
				Gels 1/10				
				Sand (%)				
				Solids (%)				
				L.G.S. (% Wt.)				
				Oil (%)				
				Pf / Mf				
				MBT (kg/m ³)				
				PHPA (kg/m ³)				
				K+ (mg/l)				
				Cl (ppm)				
				Ca (ppm)				
				VOLUMES				
				Water Hauled				
				Vol Dumped				
				Loss Circ.				
				Boiler Hrs:				
136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS		
Description; Type Connection		ID (mm)	OD (mm)	Length (m)	Strap (metres)	Manufacturer		
					Board (metres)	Size (mm)		
					Difference (metres)	WP (MPa)		
					Correction (Yes/No?)	Serial No.		
Total					0.00			
Avail WOB		String Wt (daN)						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control			HYDRAULICS		
RU / TO	Survey	Drill		MACP		Pump No.			
Rig Move	Logging	Killing Well		RSPP-SPM		Make & Model			
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk			
Coring	Cementing	Waiting Time		Act Hole Fill		SPM			
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%		
Cond / Circ	NU BOP's	BOP Drill		Daylights		Circ Rate 100%			
Tripping	Test BOP's	Safety Meet	0.75	Afternoons		Pump Eff.			
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.			
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV			
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel			

Safety Meeting Prior to Pressure Testing

Pressure Test B.O.P.s / Attempt to Hold 1400kPa Test on Manifold Valves - Test Failed / Replace #2 Degasser Valve in Manifold Shack

Pressure Test Manifold Valves @ 1400kPa for 15min. Each

Crew Change - Safety Meeting w/ Crew on Pressure Testing

Pressure Test Manifold Valves & Chokes @ 1400kPa for 15min. Each / Pressure Test Inside & Outside Kill Line Valves

Pressure Test B.O.P.s / Attempt to Hold 14,500kPa Test on Manifold Valves - Test Failed / Repair 4" & 3" Valves in Pumphouse

Pressure Test B.O.P.s & Manifold Valves @ 14,500kPa for 15min. Each / Pressure Test Inside & Outside Kill Line Valves, Upper Pipe Rams & HCR Valve @ 14,500kPa for 30min. Each

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 6.0
Days (NPCT) 0.0
Total Days: 21.0

REPORT #
21.0



WELL NAME:	PDIP GHS PaP #1 ST #3			REPORT DATE:	August 20, 2008
UNIQUE ID:	PaP #1 ST #3			OPS DATE:	August 19, 2008
24:00 DEPTH(m)	0	24:00 ROP		STATUS	Bleed Off Pressure from Back Pressure Valve
PROGRESS (m)	0	07:00 ROP	0	at 24:00 HRS	STATUS at 07:00 HRS
D&A COST	\$0	D & A COST		AFE NO.	
DAILY COST	\$62,455	SPUD DATE		RIG / RIG#	Nabors 45-ETD
PREV COST	\$2,473,050	RIG REL		LICENCE #	
CUM COST	\$2,535,505	EST. TD (m)		WEATHER:	Cxcloudy
		Meters to T.D.	0.00	TEMP:	+ 12
		Hours to T.D.	T.D.	WIND:	20 - 40 KP/H
				HIGH TIDE:	
				LOW TIDE:	

BIT PERFORMANCE		SURVEYS		DRLG FLUID	DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Mud Gradient	kPa/m
Size (mm)				Time Check	Mud Cycle	min
Mfg.				Mud Man	Bottoms Up	min
Type				Mud Co.	Mud Tanks	m ³
Serial #				Density	Hole Volume	m ³ + 20%
Nozzles (mm)				Vis.	System Vol.	m ³
AreaNoz(mm ²)				W.L.	MUD ADDITIVES:	
WOB (daN)				pH		
RPM				Filter Cake		
From (mKB)				600 Fann		
To (mKB)				300 Fann		
Metres	0.00	0.00		P.V.		
Hrs on Bit				Y.P.		
m/Hr				Gels 1/10		
Cum Hole Hrs				Sand (%)		
Condition				Solids (%)		
				L.G.S. (% Wt.)		
				Oil (%)		
				Pf / Mf		
				MBT (kg/m ³)		
				PHPA (kg/m ³)		
				K+ (mg/l)		
				Cl (ppm)		
				Ca (ppm)		
				VOLUMES		
				Water Hauled		
				Vol Dumped		
				Loss Circ.		
				Boiler Hrs:		
				TOTAL DRILL STRING (BHA + DP)		
				Strap (metres)		
				Board (metres)		
				Difference (metres)	0.00	
				Correction (Yes/No?)		
				CASING BOWL DETAILS		
				Manufacturer		
				Size (mm)		
				WP (MPa)		
				Serial No.		

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Packer Work	12.75	RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	
Coring	Cementing	Waiting Time	8.75	Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill		Daylights		Circ Rate 100%	
Tripping	Test BOP's	Safety Meet	2.00	Afternoons		Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

- B.O.P. Drill w/ Crew - Well Shut In - Crew All In Position 80sec. - Discuss Shut In Proceduces w/ Tubing In Hole
 - Bleed Off Tubing Pressure Thru Back Pressure Valve - Monitor Volume
 - B.O.P. Drill w/ Crew - Well Shut In - Crew All In Position 60sec. - Discuss Shut In Proceduces w/ Tubing In Hole
 - Bleed Off Tubing Pressure Thru Back Pressure Valve - Monitor Volume
 - Safety Meeting w/ Crew - Discuss Proceduces
 - Screw Into Tubing w/ Top Drive & Try to Release Packer
 - Rig Service - Func. Annular - Closed in 26sec.
 - Attempt to Release Packer / W.O. Bleed Off Tool - Monitor Well
 - Safety Meeting - Discuss Procedure for Bleeding Off Tubing / Install Bypass Tool Into Back Pressure Valve
 - Rig Service - Func. Upper Pipe Rams 7sec. To Close
- NOTE:**
Received 2884.90 meters of 73mm 9.67 kg/m L-80 EUE NEW Tubing (Tianjin Casing)

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **7.0**
 Days (NPCT) **0.0**
 Total Days: **22.0**

REPORT #
22.0



WELL NAME: PDIP GHS PaP #1 ST #3			REPORT DATE: August 21, 2008			
UNIQUE ID: PaP #1 ST #3			OPS DATE: August 20, 2008			
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Pulling Tubing & Laying Down Same	STATUS at 07:00 HRS	Lay Down Packer	FORMATION
PROGRESS (m) 0	07:00 ROP 0	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager:	Brent Kramps	
D&A COST \$0	D & A COST	LICENCE #	WEATHER: Raining	Cell:	1-709-649-0255	
DAILY COST \$34,144	SPUD DATE	KB ELEV	TEMP: + 12	Drilling Foreman:	Lyle McIntosh	
PREV COST \$2,535,505	RIG REL	GRD ELEV	WIND: 20 - 40 KP/H	Cell:	1-780-886-4880	
CUM COST \$2,569,649	EST. TD (m)			Reported To:	Steve c McIntosh	
	Meters to T.D. 0.00	HIGH TIDE:		Cell:	1-403-875-8848	
	Hours to T.D. T.D.	LOW TIDE:				

BIT PERFORMANCE		SURVEYS		DRLLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)				Time Check	15:00	Mud Cycle	min
Mfg.				Mud Man	Jody Kereliuk	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	m3
Serial #				Density	1150	Hole Volume	m3 + 20%
Nozzles (mm)				Vis.	41	System Vol.	m3
AreaNoz(mm2)				W.L.	20	MUD ADDITIVES:	
WOB (daN)				pH	8.5	Pulpro 10	35
RPM				Filter Cake	1	Pulpro 20	35
From (mKB)				600 Fann	24	Pulpro 30	28
To (mKB)				300 Fann	15		
Metres	0.00	0.00		P.V.	9		
Hrs on Bit				Y.P.	3		
m/Hr				Gels 1/10	3/8		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	8		
				L.G.S. (% Wt.)		Daily Cost	Mud \$1,999
				Oil (%)		Cum Cost	Water \$20,186
				Pf / Mf	.10/1.20	SOLIDS CONTROL	
				MBT (kg/m3)	14	Shaker Make	
				PHPA (kg/m3)		Shaker #	1 2
				K+ (mg/l)		Shaker Mesh	120 120
				Cl (ppm)	30000	Shaker Mesh	120 120
				Ca (ppm)	600	Shaker Mesh	120 120
				VOLUMES		Centrifuge 1	Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m3)	
				Loss Circ.		O.F. (kg/m3)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Packer Work	0.50	RSPP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work	19.00	Calc hole fill		Liner x Stk	
Coring	Cementing	Waiting Time		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	
Tripping	Test BOP's	Safety Meet	1.00	Afternoons		Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

- Install Back Pressure Valve Bypass Tool & Bleed Off Tubing Pressure
- Pull Tubing & Lay Down Same w/ Flow Checks
- Safety Meeting w/ New Crew - Laying Down Casing w/ Power Tongs
- Pull Tubing & Lay Down Same w/ Flow Checks
- Rig Service - Func. Annular - Closed in 26sec.
- Pull Tubing & Lay Down Same w/ Flow Checks
- Circ. & Cond. Mud @ 2297m
- Safety Inspection Meeting w/ Nabors Employees & Nabors Safety Man
- Pull Tubing & Lay Down Same w/ Flow Checks
- Rig Service - Func. Upper Pipe Rams 6sec. To Close
- B.O.P. Drill w/Crew - Well Secured In 75sec. / Open HCR Valve 3sec. - Closed Annular 26sec.

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **8.0**
 Days (NPCT) **0.0**
 Total Days: **23.0**

REPORT #
23.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 22, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 21, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Picking Up Drill Pipe & R.I.H.	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$37,550	SPUD DATE	LICENCE #	WEATHER: Clear
PREV COST \$2,569,649	RIG REL	KB ELEV	TEMP: + 12
CUM COST \$2,607,199	EST. TD (m)	GRD ELEV	WIND: 10 - 20 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	1RR	Depth	Degrees	Fluid Type		Mud Gradient	kPa/m
Size (mm)	222.0			Time Check	1722/08/200800	Mud Cycle	min
Mfg.	Smith			Mud Man	Jody Kereliuk	Bottoms Up	min
Type	FH45			Mud Co.	Mi Swaco	Mud Tanks	m3
Serial #	PJ3446			Density	1150	Hole Volume	m3 + 20%
Nozzles (mm)	3x17.5			Vis.	40	System Vol.	m3
AreaNoz(mm2)				W.L.	20	MUD ADDITIVES:	
WOB (daN)				pH	8.5		
RPM				Filter Cake	1		
From (mKB)				600 Fann	24		
To (mKB)				300 Fann	15		
Metres	0.00	0.00		P.V.	9		
Hrs on Bit				Y.P.	3		
m/Hr				Gels 1/10	3/8		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	8		
136				L.G.S. (% Wt.)		Daily Cost	Mud \$900
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Cum Cost	Water \$21,086
				Pf / Mf	.10/1.20	SOLIDS CONTROL	
				MBT (kg/m3)	14	Shaker Make	
				PHPA (kg/m3)		Shaker #	1 2
				K+ (mg/l)		Shaker Mesh	120 120
				Cl (ppm)	30000	Shaker Mesh	120 120
				Ca (ppm)	600	Shaker Mesh	120 120
				VOLUMES		Centrifuge 1	Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m3)	
				Loss Circ.		O.F. (kg/m3)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
Total				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Avail WOB				String Wt (daN)		Manufacturer	
				Strap (metres)		Size (mm)	
				Board (metres)		WP (MPa)	
				Difference (metres)		Serial No.	
				Correction (Yes/No?)			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	
Rig Move	Logging	Packer Work		RSP-SPM		Make & Model	
W.O. Daylight	Run Casing	Directional Work	11.75	Calc hole fill		Liner x Stk	
Coring	Cementing	Waiting Time		Act Hole Fill		SPM	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	
Tripping	Test BOP's	Safety Meet		Afternoons	20/08/08	Pump Eff.	
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Pull Tubing & Lay Down Same w/ Flow Checks

Lay Down Packer / Rig Out Power Tongs / Rig Up Floor to P/U BHA / Adjust Top Drive Gripper & Break Tight X/O from Quill

Rig Service - Func. Blind Rams 7sec. To Close / Func. Annular 26 sec. to Close

P/U BHA & Drill Collars & Make Up Bit#1RR / Strap Drill Pipe

Pick Up & Make Drill Pipe - Run In Hole w/ Same / Flows Checks & Strap Pipe

Rig Service - Func. HCR Valve 3sec. To Open - Func. Upper Pipe Rams 6sec. To Close

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 10.0
Days (NPCT) 0.0
Total Days: 25.0

REPORT #
25.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		STATUS				REPORT DATE: August 24, 2008
UNIQUE ID: PaP #1 ST #3		Pulling Out of Hole to Run Wireline Logs				OPS DATE: August 23, 2008
24:00 DEPTH(m) 0	24:00 ROP 0	at 24:00 HRS		STATUS at 07:00 HRS		
PROGRESS (m) 0	07:00 ROP 0	AFÉ NO.		RIG / RIG# Nabors 45-ETD		
D&A COST \$0	D & A COST	LICENCE #		WEATHER: Clear		
DAILY COST \$30,760	SPUD DATE	KB ELEV		TEMP: + 12		
PREV COST \$2,652,821	RIG REL	GRD ELEV		WIND: 10 - 20 KP/H		
CUM COST \$2,683,581	EST. TD (m)	HIGH TIDE:		Rig Manager: Brent Kramps		
	Meters to T.D. 0.00	LOW TIDE:		Cell: 1-709-649-0255		
	Hours to T.D. T.D.			Drilling Foreman: Lyle McIntosh		
				Cell: 1-780-886-4880		
				Reported To: Steve c McIntosh		
				Cell: 1-403-875-8848		

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	1RR	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient		kPa/m
Size (mm)	222.0			Time Check	18:00	Mud Cycle		min
Mfg.	Smith			Mud Man	Jody Kereliuk	Bottoms Up		min
Type	FH45			Mud Co.	Mi Swaco	Mud Tanks	72	m3
Serial #	PJ3446			Density	1165	Hole Volume	113	m3 + 20%
Nozzles (mm)	3x17.5			Vis.	44	System Vol.	185	m3
AreaNoz(mm2)				W.L.	16	MUD ADDITIVES:		
WOB (daN)				pH	8.5			
RPM				Filter Cake	1			
From (mKB)				600 Fann	30			
To (mKB)				300 Fann	20			
Metres	0.00	0.00		P.V.	10			
Hrs on Bit				Y.P.	5			
m/Hr				Gels 1/10	4/10			
Cum Hole Hrs				Sand (%)	0			
Condition				Solids (%)	12			
				L.G.S. (% Wt.)				
				Oil (%)	.88			
				Pf / Mf	.15/1.20			
				MBT (kg/m3)	14			
				PHPA (kg/m3)				
				K+ (mg/l)				
				Cl (ppm)	30000			
				Ca (ppm)	600			
				VOLUMES				
				Water Hauled				
				Vol Dumped				
				Loss Circ.				
				Boiler Hrs:				
				TOTAL DRILL STRING (BHA + DP)				
				Strap (metres)				
				Board (metres)				
				Difference (metres)	0.00			
				Correction (Yes/No?)				
				CASING BOWL DETAILS				
				Manufacturer				
				Size (mm)				
				WP (MPa)				
				Serial No.				

136			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
Bit		222	0.24
Casing Scraper		222	1.31
Bit Sub		168	1.1
1 - 6 3/4" Drill Collar		168	8.91
1 - 6 3/4" Drill Collar		171	8.87
1 - 6 3/4" Drill Collar		168	8.98
X/O Sub		164	1.03
1 - Stabilizer Sub		163	2.27
Total			
Avail WOB	String Wt (daN)		88,000

DRILLING OPERATIONS TIME BREAKDOWN			Well Control		HYDRAULICS		
RU / TO	Survey	Drill	MACP	Pump No.	1	2	
Rig Move	Logging 13.25	Well Control 4.00	RSPP-SPM	Make & Model	FB-1600	FB-1600	
W.O. Daylight	Run Casing	Directional Work	Calc hole fill	Liner x Stk	140x305	140x305	
Coring	Cementing	Waiting Time	Act Hole Fill	SPM	70	70	
Reaming	WOC	Lost Circ	Date Last BOP Drill For:				
Cond / Circ 1.00	NU BOP's	BOP Drill	Daylights	Litre/Sk 100%	0.0140	0.0140	
Tripping	Test BOP's 5.25	Safety Meet	Afternoons	Circ Rate 100%	1.0	1.0	
Rig Service 0.50	Drill out crmt	Circ Sample	Graveyards	Pump Eff.	100	100	
Rig Repair	DST	Rig Inspection	Hydraulics				
Slip / Cut Line	Hndle Tools	Leak -Off Test	DrillcollarOD	Pump Press.	6100	6100	
		TOTAL HRS 24.00	Drillpipe OD	Drillpipe AV			
				Drillcollar AV			
				Nozzel Vel			

- Rig Service - Func. Upper Pipe Rams 6sec. To Close
- Pressure Test Blind Rams @ 1,400kPa Low for 15min. / Pressure Test Blind Rams @ 21,000kPa High for 30min.
- Rig to & Pull Out Dognut & Double Back Up Valve Assembly
- Flow Check / Pick Up & Make Up Casing Scraper & Stabilizer Sub
- Run In Hole w/ Casing Scraper & Stab. To 1000m / Circ. Bottoms Up
- Rig Service - Func. Annular 26 sec. to Close
- Run In Hole w/ Casing Scraper & Stab. To 2200m / Circ. Bottoms Up
- Wash & Clean Down f/ 2200 to 2360m / Work Scraper Thru Window Top @ 2339m - Down to Top of 7 5/8 Casing @ 2360m
- Circ. Bottom Clean - Pull Up to 2288m & Circ. Bottoms Up
- Pull Out of Hole f/ 2288 to 1800m / Circ. Bottoms Up
- Pull Out of Hole f/ 1800 to 1200m / Circ. Bottoms Up
- Rig Service - Func. Upper Pipe Rams 5sec. To Close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.

DAILY DRILLING REPORT

(00:00 - 24:00 HOURS)

Drilling Days: **11.0**
 Days (NPCT) **0.0**
 Total Days: **26.0**

REPORT #
26.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3				REPORT DATE: August 25, 2008	
UNIQUE ID: PaP #1 ST #3				OPS DATE: August 24, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	Circ. @ 715m & Monitoring Well	STATUS	Monitoring Well
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS		at 07:00 HRS	FORMATION
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager:	Brent Kramps
DAILY COST \$109,560	SPUD DATE	LICENCE #	WEATHER: Foggy	Cell:	1-709-649-0255
PREV COST \$2,683,581	RIG REL	KB ELEV	TEMP: + 14	Drilling Foreman:	Lyle McIntosh
CUM COST \$2,793,141	EST. TD (m)	GRD ELEV	WIND: 10 - 20 KP/H	Cell:	1-780-886-4880
	Meters to T.D. 0.00		HIGH TIDE:	Reported To:	Steve c McIntosh
	Hours to T.D. T.D.		LOW TIDE:	Cell:	1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	1RR	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient		kPa/m
Size (mm)	222.0			Time Check	18:00	Mud Cycle		min
Mfg.	Smith			Mud Man	Jody Kereliuk	Bottoms Up		min
Type	FH45			Mud Co.	Mi Swaco	Mud Tanks	72	m3
Serial #	PJ3446			Density	1165	Hole Volume	113	m3 + 20%
Nozzles (mm)	3x17.5			Vis.	44	System Vol.	185	m3
AreaNoz(mm2)				W.L.	16	MUD ADDITIVES:		
WOB (daN)				pH	8.5			
RPM				Filter Cake	1			
From (mKB)				600 Fann	30			
To (mKB)				300 Fann	20			
Metres	0.00	0.00		P.V.	10			
Hrs on Bit				Y.P.	5			
m/Hr				Gels 1/10	4/10			
Cum Hole Hrs				Sand (%)	0			
Condition				Solids (%)	12			
136				L.G.S. (% Wt)		Daily Cost	\$900	Mud
Description; Type Connection				Oil (%)	.88	Cum Cost	\$30,900	Water
Bit		OD (mm)	Length (m)	Pf / Mf	.15/1.20	SOLIDS CONTROL		
Casing Scraper		222	0.24	MBT (kg/m3)	14	Shaker Make		
Bit Sub		168	1.1	PHPA (kg/m3)		Shaker #	1	2
1 - 6 3/4" Drill Collar		168	8.91	K+ (mg/l)		Shaker Mesh	120	120
1 - 6 3/4" Drill Collar		171	8.87	Cl (ppm)	30000	Shaker Mesh	120	120
1 - 6 3/4" Drill Collar		168	8.98	Ca (ppm)	600	Shaker Mesh	120	120
X/O Sub		164	1.03	VOLUMES			Centrifuge 1	Centrifuge 2
1 - Stabilizer Sub		163	2.27	Water Hauled		Make		
				Vol Dumped		U.F. (kg/m3)		
				Loss Circ.		O.F. (kg/m3)		
				Boiler Hrs:		Vol UF (l/min)		
						Hours		
				TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS	
				Strap (metres)		Manufacturer		
				Board (metres)		Size (mm)		
				Difference (metres)	0.00	WP (MPa)		
				Correction (Yes/No?)		Serial No.		
Avail WOB		String Wt (daN)	88,000					

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS			
RU / TO	Survey	Drill		MACP		Pump No.	1	2	
Rig Move	Logging	Well Control	1.25	RSP-SPM		Make & Model	FB-1600	FB-1600	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305	140x305	
Coring	Cementing	Waiting Time		Act Hole Fill		SPM	70	70	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%	0.0140	0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0	1.0	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	100	100	
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	6100	6100	
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak - Off Test		Drillcollar OD		Drillcollar AV			
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel			

Circ. Bottoms Up @ 1200m

Pull Out of Hole f/1200 to 600m / Circ. Bottoms Up

Pull Out of Hole to 55m / Flow Check

Pull Out Of Hole - Lay Down Stabilizer & Casing Scraper / Func. Test Blind Rams

Safety Meeting Prior to Picking Up Logging Tools

Rig to & Run Cased Hole Logging Tools

Rig Service - Func. Upper Pipe Rams 7sec. To Close

Run Wireline Logging Tools / Segmented Bond Log f/ 2360 to Surface

Run Wireline Logging Tools / 60 Arm Multy Finger Caliper Casing Inspection Log f/ 2360 to Surface

Run In Hole w/ Pup Joint to 715m / Circ. & Monitor Well

Rig Service - Func. Upper Pipe Rams 5sec. To Close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **12.0**
 Days (NPCT) **0.0**
 Total Days: **27.0**

REPORT # **27.0**



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 26, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 25, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	Running In Hole w/ Packer @
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	1025m
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$73,570	SPUD DATE	LICENCE #	WEATHER: Foggy
PREV COST \$2,793,141	RIG REL	KB ELEV 219.70	TEMP: + 10
CUM COST \$2,866,711	EST. TD (m)	GRD ELEV 212.40	WIND: 10 - 20 KP/H
Meters to T.D. 0.00		HIGH TIDE:	
Hours to T.D. T.D.		LOW TIDE:	
		Reported To: Steve c McIntosh	
		Cell: 1-403-875-8848	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m
Size (mm)				Time Check	12:00	Mud Cycle	min
Mfg.				Mud Man	Jody Kereliuk	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	75 m3
Serial #				Density	1165	Hole Volume	113 m3 + 20%
Nozzles (mm)				Vis.	44	System Vol.	188 m3
AreaNoz(mm2)				W.L.	18	MUD ADDITIVES:	
WOB (daN)				pH	8.5		
RPM				Filter Cake	1		
From (mKB)				600 Fann	31		
To (mKB)				300 Fann	20		
Metres	0.00	0.00		P.V.	11		
Hrs on Bit				Y.P.	4.5		
m/Hr				Gels 1/10	4/9		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	12		
				L.G.S. (% Wt.)			
				Oil (%)	88		
				Pf / Mf	.10/1.10		
				MBT (kg/m3)	14		
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)	30000		
				Ca (ppm)	680		
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
				Avail WOB		String Wt (daN)	
						88,000	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	1 2
Rig Move	Logging	Well Control	13.25	RSPP-SPM		Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Waiting Time		Act Hole Fill		SPM	70 70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0 1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	100 100
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	6100 6100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Circ. & Monitor Well @ 715m

Rig Service - Func. Annular 26 sec. to Close

Circ. & Monitor Well @ 715m

Pull Out of Hole to Pick Up Packer Assembly

Pick Up & Make Up Packer & Stringer Assembly

Run In Hole w/ Packer Slowly f/ 32 - 1025m @ 4m Per/Min. / Flow Checks

Rig Service - Func. Upper Pipe Rams 5sec. To Close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **13.0**
 Days (NPCT) **0.0**
 Total Days: **28.0**

REPORT #
28.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 27, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 26, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Running Perforating Tool	Running Cement Hanger
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$65,606	SPUD DATE	LICENCE #	WEATHER: Clear
PREV COST \$2,866,711	RIG REL	KB ELEV 219.70	TEMP: + 15
CUM COST \$2,932,317	EST. TD (m)	GRD ELEV 212.40	WIND: 10 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m
Size (mm)				Time Check	12:00	Mud Cycle	min
Mfg.				Mud Man	Jody Kereliuk	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	75 m3
Serial #				Density	1165	Hole Volume	113 m3 + 20%
Nozzles (mm)				Vis.	44	System Vol.	188 m3
AreaNoz(mm2)				W.L.	18	MUD ADDITIVES:	
WOB (daN)				pH	8.5		
RPM				Filter Cake	1		
From (mKB)				600 Fann	30		
To (mKB)				300 Fann	20		
Metres	0.00	0.00		P.V.	10		
Hrs on Bit				Y.P.	5		
m/Hr				Gels 1/10	4/10		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	12		

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Total							
Avail WOB	String Wt (daN)		88,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS		
RU / TO	Survey	Drill		MACP		Pump No.	1 2	
Rig Move	Logging 5.00	Well Control 2.00		RSPP-SPM		Make & Model	FB-1600 FB-1600	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305	
Coring	Cementing	Bridge Plug	9.75	Act Hole Fill		SPM	70 70	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0 1.0	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	100 100	
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	6100 6100	
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV		
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel		

Run In Hole w/ Bridge Plug Assenbly Slowly f/ 1025 - 2288m @ 4m Per/Min. / Flow Checks
Break Circ. & Circ. Thru Tool Assembly
Circulate Tool Assembly While Run In Hole w/ Bridge Plug To 2330
Rig Service - Func. Annular 26 sec. to Close
Circ. & Wash to 2359m / Circ. Bottoms Up & Drop Ball / Pressure Up & Set Bridge Plug
Circ. Bottoms Up / Mix Pill & Prepare to Trip Out
Pull Out of Hole / Lay Down Bridge Plug Running Tool / Func. Test Blind Rams 7sec. to Close
Rig Up Wireline Loggers / Rig to & Run Perf. Tool on Wireline

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **14.0**
 Days (NPCT) **0.0**
 Total Days: **29.0**

REPORT #
29.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 28, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 27, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Squeeze Fluid Into Perforations	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Monitoring Drill Pipe & Annulus Pressures	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$43,321	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$2,932,317	RIG REL	KB ELEV 219.70	TEMP: + 10
CUM COST \$2,975,638	EST. TD (m)	GRD ELEV 212.40	WIND: 30 - 70 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m
Size (mm)				Time Check	23:59	Mud Cycle	min
Mfg.				Mud Man	Jody Kereliuk	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	108 m3
Serial #				Density	1165	Hole Volume	108 m3 + 20%
Nozzles (mm)				Vis.	44	System Vol.	216 m3
AreaNoz(mm2)				W.L.	18	MUD ADDITIVES:	
WOB (daN)				pH	8.5	Pulpro 10	10
RPM				Filter Cake	1	Pulpro 20	10
From (mKB)				600 Fann	30	Pulpro 30	45
To (mKB)				300 Fann	20		
Metres	0.00	0.00		P.V.	10		
Hrs on Bit				Y.P.	5		
m/Hr				Gels 1/10	4/10		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	12		
				L.G.S. (% Wt.)		Daily Cost	Mud \$1,681 Water
				Oil (%)	/88	Cum Cost	\$34,381
				Pf / Mf	.10/1.10	SOLIDS CONTROL	
				MBT (kg/m3)	14	Shaker Make	
				PHPA (kg/m3)		Shaker #	1 2
				K+ (mg/l)		Shaker Mesh	120 120
				Cl (ppm)	29000	Shaker Mesh	120 120
				Ca (ppm)	680	Shaker Mesh	120 120
				VOLUMES		Centrifuge 1	Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m3)	
				Loss Circ.		O.F. (kg/m3)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM		Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job	21.75	Act Hole Fill		SPM	70 70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0 1.0
Tripping	Test BOP's	Safety Meet	1.75	Afternoons	20/08/08	Pump Eff.	100 100
Rig Service	Drill out cmt	Circ Sample		Graveyards		Pump Press.	6100 6100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Run In Hole w/ Baker Wireline - Gun # 2 @ 16SPM/1M / Fire Guns @ 2339m Center (2338.5 - 2339.5m) / Pull Out of Hole w/ Gun # 2

Run In Hole w/ Baker Wireline - Gun # 3 @ 17SPM/1M / Fire Guns @ 2331m Center (2330.5 - 2331.5m) / Pull Out of Hole w/ Gun # 3

Make Up 9 5/8 Cement Hanger Sub - Run In Hole w/ Baker Wireline to 2328m / Attempt to Set Cement Hanger - Miss Fired / Pull Out of Hole

Rebuild Charge & Change Running Tool Componets

Make Up 9 5/8 Cement Hanger Sub - Run In Hole w/ Baker Wireline to 2328m & Set Cement Hanger

Pull Out of Hole & Lay Down Tools - Rig Out Wireline Truck & Release Unit

Safety Meeting w/ Crew Prior to Pressure Testing

Rig to & Pressure Test Casing to 8,000kPa for 30 min. / Lossed 50kPa in 30 min. Test

Rig Service Func. Blind Rams 7 sec. to Close

Pressure Test Casing to 10,000kPa for 30 min. / Lossed 50kPa in 30 min. Test

Pressure Test Casing to 14,000kPa for 30 min. / Lossed 90kPa in 30 min. Test

Make Up Stringer & Stabilizer & Run In Hole to 2330m / Break Circ. & Circ. Bottoms Up

Run In Hole to 2326.8m & String Into Cement Hanger

Close Annular & Open HCR Valve to Closed Choke Pump Mud Down Annulus to 10500kPa Pressure

Pump Down Drill Pipe to 16,000kPa Pressure - Slowly Bleeding Off

Rig Service - Grease Wash Pipe

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **15.0**
 Days (NPCT) **0.0**
 Total Days: **30.0**

REPORT #
30.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: August 29, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: August 28, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Pulling Out of Hole w/ Stringer @ 825m	Waiting On Cement
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$160,715	SPUD DATE	LICENCE #	WEATHER: Raining
PREV COST \$2,975,638	RIG REL	KB ELEV 219.70	TEMP: + 8
CUM COST \$3,136,353	EST. TD (m)	GRD ELEV 212.40	WIND: 30 - 80 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m
Size (mm)				Time Check	23:59	Mud Cycle	min
Mfg.				Mud Man	Jody Kereliuk	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	108 m3
Serial #				Density	1165	Hole Volume	108 m3 + 20%
Nozzles (mm)				Vis.	44	System Vol.	216 m3
AreaNoz(mm2)				W.L.	18	MUD ADDITIVES:	
WOB (daN)				pH	8.5	Pulpro 10	60
RPM				Filter Cake	1	Pulpro 20	60
From (mKB)				600 Fann	30	Pulpro 30	60
To (mKB)				300 Fann	20		
Metres	0.00	0.00		P.V.	10		
Hrs on Bit				Y.P.	5		
m/Hr				Gels 1/10	4/10		
Cum Hole Hrs				Sand (%)	0		
Condition				Solids (%)	12		

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Total							
Avail WOB	String Wt (daN) 88,000						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM		Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job	23.50	Act Hole Fill		SPM	70 70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0 1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	100 100
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	6100 6100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Handle Tools	Leak - Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

- Pump Mud to 6,500kPa Pressure into Annulus - Pump Water to 16,000kpa into Drill Pipe / Monitor Annulus & Drill Pipe Pressures**
- Bleed Off 11,100kPa Drill Pipe Pressure & Record Volume (6.60m3 Returns)**
- Rig Service - Func. Annular 26 sec. to Close**
- Safety Meeting w/ Cementers, Crew & PDI on Cementing Procedures**
- Bleed Off Drill Pipe Pressure to 5,500kPa - Pull Stringer Out of Cement Retainer / Wait for Drill Pipe & Annulus to Equalize**
- Remove Quill from Top Drive - Install Stabbing Valve, Circ. Head & Cementing Equipment**
- Rig to & Pump 2.0m3 Water Ahead - Pressure Test Cementing Lines & Equipment to 45Mpa**
- Pump Water Down Drill Pipe to Fill Annulus - Close Annular & Pressure Up Annulus to 10,000kPa / Hold Annulus Pressure @ 9,500kPa & String Into Retainer**
- Mix & Pump 18.0m3 Cement Slurry**
- Displace Cement Slurry w/ Rig Pump - Pump 9.1m3 Water / Displace Cement w/ Rig Pump in Stages - Pump 7.63m3 Mud & Squeeze Cement**
- Squeeze Cement Into Side Track #1 & Into Perforations / Mix & Pump 1435kg/m3 Mud Down Drill Pipe (3.30m3)**
- Equalize Casing & Drill Pipe Pressures & Pull Stringer Out of Cement Retainer**
- Rig Out & Lay Down Cementing Equipment / Pull 5 Stands & Spot Pill**
- Pull Out of Hole w/ Stringer f/ 2200 - 825m**
- Rig Service - Func. Upper Pipe Rams 5 sec. to Close**

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: **17.0**
 Days (NPCT) **0.0**
 Total Days: **32.0**

REPORT # **32.0**
 1-780-929-6768
DRAGON LANCE
 MANAGEMENT CORPORATION

WELL NAME: PDIP GHS PaP #1 ST #3			REPORT DATE: August 31, 2008		
UNIQUE ID: PaP #1 ST #3			OPS DATE: August 30, 2008		
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Pressure Testing Casing w/ Blind Rams Closed	STATUS at 07:00 HRS	Circ. & Cond. Mud - Cleaning Down to 2332m
PROGRESS (m) 0	07:00 ROP 0	Rams Closed		FORMATION	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager: Rick Zenner	
DAILY COST \$36,697	SPUD DATE	LICENCE #	WEATHER: Cloudy	Cell: 1-709-649-0255	
PREV COST \$3,222,183	RIG REL	KB ELEV 219.70	TEMP: + 12	Drilling Foreman: Lyle McIntosh	
CUM COST \$3,258,880	EST. TD (m)	GRD ELEV 212.40	WIND: 10 - 20 KP/H	Cell: 1-780-886-4880	
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh		
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848		

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.		Depth	Degrees	Fluid Type		Mud Gradient	kPa/m	
2				Poly CalCarb	Poly CalCarb	Mud Cycle	53 min	
Size (mm)	216.0			Time Check	10:00	18:00		
Mfg.	Smith			Mud Man	Jody Kereliuk	Jody Kereliuk	Bottoms Up	
Type	XR+			Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	
Serial #	PJ6333			Density	1180	1165	105 m3	
Nozzles (mm)	3x15.9			Vis.	40	40	Hole Volume	
AreaNoz(mm2)	593.8			W.L.	22	28	113 m3 + 20%	
WOB (daN)	2.0			pH	8.5	8.5	System Vol.	
RPM	40			Filter Cake	1	1	MUD ADDITIVES:	
From (mKB)	2325.50			600 Fann	15	16	Poly-Plus	
To (mKB)	2332.70			300 Fann	10	11	PulPro	
Metres	7.00	0.00		P.V.	5	5	Xanvis	
Hrs on Bit	12.50			Y.P.	2.5	3	Sodium Bicarb	
m/Hr				Gels 1/10	2/5	2/6	Bleach	
Cum Hole Hrs	12.50			Sand (%)	0	0		
Condition				Solids (%)	11	10	Mud	
				L.G.S. (% Wt.)			Water	
				Oil (%)			Daily Cost	
				Pf / Mf	.02/.15	.05/2.20	Cum Cost	
				MBT (kg/m3)			\$2,748	
				PHPA (kg/m3)			\$40,964	
				K+ (mg/l)				
				Cl (ppm)	29000	30000	SOLIDS CONTROL	
				Ca (ppm)	720	800	Shaker Make	
				VOLUMES			Shaker #	1 2
				Water Hauled			Shaker Mesh	120 120
				Vol Dumped			Shaker Mesh	120 120
				Loss Circ.			Shaker Mesh	120 120
				Boiler Hrs:			Centrifuge 1	Centrifuge 2
							Make	
							U.F. (kg/m3)	
							O.F. (kg/m3)	
							Vol UF (l/min)	
							Hours	
TOTAL DRILL STRING (BHA + DP)				CASING BOWL DETAILS				
Strap (metres)				Manufacturer				
Board (metres)				Size (mm)				
Difference (metres)				WP (MPa)				
Correction (Yes/No?) 0.00				Serial No.				
Avail WOB				String Wt (daN) 81,000				
DRILLING OPERATIONS TIME BREAKDOWN								
RU / TO	Survey	Drill	Well Control		Well Control		HYDRAULICS	
Rig Move	Logging	Well Control	Directional Work		MACP		Pump No.	1 2
W.O. Daylight	Run Casing	Directional Work	Squeeze Job		RSPP-SPM		Make & Model	FB-1600 FB-1600
Coring	Cementing	Squeeze Job	Lost Circ		Calc hole fill		Liner x Stk	140x305 140x305
Reaming	WOC	Lost Circ	BOP Drill		Act Hole Fill		SPM	70 70
Cond / Circ	NU BOP's	BOP Drill	Safety Meet		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Tripping	Test BOP's	Safety Meet	Circ Sample		Daylights		Circ Rate 100%	1.0 1.0
Rig Service	Drill out cmt	Circ Sample	Rig Inspection		Afternoons		Pump Eff.	100 100
Rig Repair	DST	Rig Inspection	Leak - Off Test		Graveyards		Pump Press.	6600 6600
Slip / Cut Line	Hndle Tools	Leak - Off Test	TOTAL HRS		Hydraulics		Drillpipe AV	
			24.00		DrillcollarOD		Drillcollar AV	
					Drillpipe OD		Nozzel Vel	

- Pressure Test Casing w/ 1165kg/m3 Mud @ 16,000kPa for 120 min.
- Pressure Test Casing w/ 1165kg/m3 Mud @ 18,000kPa for 120 min.
- Make Up Upper Choke Line
- Pick & Make Up BHA / Run In Hole w/ Bit # 2 to 2300m
- Pressure Test Upper Choke Line to 14,000kPa for 10 min.
- Circ. & Cond. Mud
- Wash Down fl 2300 to Retainer Top - Tagged @ 2325.5m
- Rig Service - Func. Annular 26 sec. to Close / Weekly Rig Inspection - Visually Inspect Well Control Equipment
- Drill Out Cement Retainer fl 2325.6 to 2326.5m / Drill Out Cement fl 2326.5 to 2332.7m - Drilling Stopped Due to High Torque
- Circ. Hole Clean / Pressure Test Casing to 7,000kPa for 20 min. (2000kPa Loss) / Pressure Test Casing to 12,00kPa for 75 min. (5,500kPa Loss)
- Circ. & Cond. Hole - Mix Pill
- Pull Out of Hole w/ Flow Checks / Func. Blind Rams 5 sec. to Close
- Rig Service - Func. Upper & Lower Pipe Rams 6 sec. Each to Close - Func. HCR Valve 3 sec. to Open

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **19.0**
 Days (NPCT) **0.0**
 Total Days: **34.0**

REPORT #
34.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 2, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 1, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Circ. Hole Clean @ 2360m	Picking Up & Making Up BHA FORMATION
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$47,435	SPUD DATE	LICENCE #	WEATHER: Raining
PREV COST \$3,301,525	RIG REL	KB ELEV 219.70	TEMP: + 10
CUM COST \$3,348,960	EST. TD (m)	GRD ELEV 212.40	WIND: 10 - 20 KP/H
	Meters to T.D. 0.00		HIGH TIDE:
	Hours to T.D. T.D.		LOW TIDE:
			Reported To: Steve c McIntosh
			Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	2	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m
Size (mm)	216.0			Time Check	21:00	Mud Cycle	121 min
Mfg.	Smith			Mud Man	Darryl Diamond	Bottoms Up	40 min
Type	XR+			Mud Co.	Mi Swaco	Mud Tanks	99 m3
Serial #	PJ6333			Density	1145	Hole Volume	103 m3 + 20%
Nozzles (mm)	3x15.9			Vis.	36	System Vol.	202 m3
AreaNoz(mm2)	593.8			W.L.	30	MUD ADDITIVES:	
WOB (daN)	2.0			pH	8.3		
RPM	40			Filter Cake	1		
From (mKB)	2325.50			600 Fann	14		
To (mKB)	2360.00			300 Fann	10		
Metres	35.00	0.00		P.V.	4		
Hrs on Bit	47.75			Y.P.	3		
m/Hr				Gels 1/10	2/5		
Cum Hole Hrs	47.75			Sand (%)	0		
Condition				Solids (%)	9		
				L.G.S. (% Wt.)			
136				Oil (%)	.91		
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Pf / Mf	.05/2.00		
Bit		216	0.25	MBT (kg/m3)	10		
Bit Sub		164	1.1	PHPA (kg/m3)			
2 - 6 3/4" D.C.		166	17.89	K+ (mg/l)			
X/O Sub		168	0.67	Cl (ppm)	30000		
1 - Stabilizer		215	2.27	Ca (ppm)	800		
X/O Sub		172	0.49	VOLUMES			
7 - 6 3/4" D.C.		171	64.15	Water Hauled			
X/O Sub		164	1.03	Vol Dumped			
				Lost Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Avail WOB	String Wt (daN)		81,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP		Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM		Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	54 54
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%
Cond / Circ	NU BOP's	BOP Drill		Daylights	19/08/08	Circ Rate 100%	1.0 1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	100 100
Rig Service	Drill out cmt	Circ Sample		Graveyards	20/08/08	Pump Press.	4200 4200
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV
Slip / Cut Line	Hndle Tools	Leak - Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Drill Out Cement f/ 2332.4 to 2358m - Tag Bridge Plug @ 2358m

Circ. & Cond. Mud - Circ. Bottoms Up

Pressure Test Casing to 8,000kPa w/ 1165kg/m3 Mud - (Pressure bled done to 5,500 kPa before stabilizing)

Rig Service - Func. Annular 26 sec. to Close - Func. HCR Valve 3 sec. to Open

Drill Out Bridge Plug f/ 2358.00 - 2360.00m

Rig Service Func. Remote Chokes Open / Closed - Func. Upper Pipe Rams 5 sec. to Close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **20.0**
 Days (NPCT) **0.0**
 Total Days: **35.0**

REPORT # **35.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 3, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 2, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Laying Down 6 3/4" D.C.s
PROGRESS (m) 0	07:00 ROP 0	STATUS at 07:00 HRS	Pressure Testing Pipe Rams
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$84,531	SPUD DATE	LICENCE #	WEATHER: Cloudy
PREV COST \$3,348,960	RIG REL	KB ELEV 219.70	TEMP: + 14
CUM COST \$3,433,491	EST. TD (m)	GRD ELEV 212.40	WIND: 10 - 20 KP/H
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE			SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	2	3	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	kPa/m	
Size (mm)	216.0	156.0			Time Check	22:00	Mud Cycle	121 min	
Mfg.	Smith	Smith			Mud Man	Darryl Diamond	Bottoms Up	40 min	
Type	XR+	XR20W			Mud Co.	Mi Swaco	Mud Tanks	99 m3	
Serial #	PJ6333	PL1386			Density	1145	Hole Volume	103 m3 + 20%	
Nozzles (mm)	3x15.9	3x15.9			Vis.	35	System Vol.	202 m3	
AreaNoz(mm2)	593.8	593.8			W.L.	30	MUD ADDITIVES:		
WOB (daN)	2.0	2.0			pH	8.3	PulPro 20	60	
RPM	40	50			Filter Cake	1	PulPro 30	60	
From (mKB)	2325.50	2360.00			600 Fann	14			
To (mKB)	2360.00	2390.00			300 Fann	10			
Metres	35.00	30.00			P.V.	4			
Hrs on Bit	47.75	4.25			Y.P.	3			
m/Hr					Gels 1/10	2/5			
Cum Hole Hrs	47.75	52.00			Sand (%)	0			
Condition					Solids (%)	9			
136					L.G.S. (% Wt.)			Mud	Water
Description; Type Connection	ID (mm)	OD (mm)	Length (m)		Oil (%)	.91		Daily Cost	\$2,281
Bit		159	0.19		Pf / Mf	.05/2.00		Cum Cost	\$49,511
Bit Sub		119	1.07		MBT (kg/m3)	10		SOLIDS CONTROL	
3 - 3 1/2 HWDP		120	27.54		PHPA (kg/m3)			Shaker Make	
X/O Sub		169	0.77		K+ (mg/l)			Shaker #	1 2
1 - 5" D.P.		127	9.36		Cl (ppm)	30000		Shaker Mesh	120 120
1 - Stabilizer		210	1.83		Ca (ppm)	800		Shaker Mesh	120 120
6 - 5" D.P.		127	46.6		VOLUMES			Centrifuge 1	Centrifuge 2
					Water Hauled			Make	
					Vol Dumped			U.F. (kg/m3)	
					Lost Circ			O.F. (kg/m3)	
					Loss Circ.			Vol UF (l/min)	
					Boiler Hrs:			Hours	
TOTAL DRILL STRING (BHA + DP)					CASING BOWL DETAILS				
Strap (metres)					Manufacturer				
Board (metres)					Size (mm)				
Difference (metres)			0.00		WP (MPa)				
Correction (Yes/No?)					Serial No.				

DRILLING OPERATIONS TIME BREAKDOWN					Well Control			HYDRAULICS		
RU / TO	Survey	Drill			MACP			Pump No.	1	2
Rig Move	Logging	Well Control			RSP-SPM			Make & Model	FB-1600	FB-1600
W.O. Daylight	Run Casing	Directional Work			Calc hole fill			Liner x Stk	140x305	140x305
Coring	Cementing	Squeeze Job			Act Hole Fill			SPM	54	54
Reaming	WOC	Lost Circ			Date Last BOP Drill For:			Litre/Sk 100%	0.0140	0.0140
Cond / Circ	NU BOP's	BOP Drill	0.50		Daylights	19/08/08		Circ Rate 100%	1.0	1.0
Tripping	Test BOP's	Safety Meet			Afternoons	02/09/08		Pump Eff.	100	100
Rig Service	Drill out cmt	Circ Sample	4.25		Graveyards			Pump Press.	4200	4200
Rig Repair	DST	Rig Inspection			Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak -Off Test			DrillcollarOD			Drillcollar AV		
		TOTAL HRS	24.00		Drillpipe OD			Nozzel Vel		

Circ. & Cond. Hole - Pump High Vis Sweep - Rotate & Reciprocate String

Pull Out of Hole w/ Flow Checks / Func. Blind Rams 5 sec. to Close

Strap & Prepare BHA - Pick Up & Make Up Bit # 3 & New BHA

Run In Hole w/ Bit # 3 to 357m - Stabilizers Keep Hanging Up in Casing - Pull Out of Hole & Lay Down Stabilizers
Stabilizers will not pass through casing replace by CIVC (must be heavy wall) / Also there is a casing patch some where in the well.
Run In Hole w/ Bit # 3 to 850m / Rig Service Func. Pipe Rams 7 sec. to Close

Run In Hole w/ Bit # 3 to 2359m / Break Circ. / Wash & Ream Thru Top of Liner @ 2360m / Wash & Clean down to 2390m

Circ. Bottoms Up / Pull Out of Hole w/ Flow Checks to 230m

B.O.P. Drill - Well Secured in 90 sec. / Open HCR Valve 3 sec. - Close Annular 25 sec.

Pull Out of Hole - Laydown X-95 Drill Pipe & BHA

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **23.0**
 Days (NPCT) **0.0**
 Total Days: **38.0**

REPORT # **38.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 6, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 5, 2008	
24:00 DEPTH(m) 0	24:00 ROP 0	STATUS Ream to 3370m with bit# 4	STATUS Ream to 3398m with bit# 4 FORMATION
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	at 07:00 HRS
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD Rig Manager: Rick Zenner
DAILY COST \$44,948	SPUD DATE	LICENCE #	WEATHER: cloudy Cell: 1-709-649-0255
PREV COST \$3,564,753	RIG REL	KB ELEV 219.70	TEMP: + 15 Drilling Foreman: Tibor Papp
CUM COST \$3,609,701	EST. TD (m)	GRD ELEV 212.40	WIND: 30km/h Cell: 1-780-886-4880
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	3	4	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient
Size (mm)	156.0	156.0			Time Check	12:00	18:00	kPa/m
Mfg.	Smith	Smith			Mud Man	Sean Penney	Sean Penney	Mud Cycle
Type	XR20W	XR15W			Mud Co.	Mi Swaco	Mi Swaco	0 min
Serial #	PL1386	MX9841			Density	1160	1160	0 min
Nozzles (mm)	3x15.9	3x14.3			Vis.	35	34	Mud Tanks
AreaNoz(mm2)	593.8	481.8			W.L.	36	36	95.1 m3
WOB (daN)	2.0	1.0			pH	8.3	8.3	Hole Volume
RPM	50	45			Filter Cake	1	1	103 m3 + 20%
From (mKB)	2360.00	3363.00			600 Fann	18	20	System Vol.
To (mKB)	3363.00	3370.00			300 Fann	12	14	198.1 m3
Metres	103.00	7.00			P.V.	6	6	
Hrs on Bit	20.25	8.75			Y.P.	3	4	MUD ADDITIVES:
m/Hr					Gels 1/10	1/2	1/2	PulPro 120
Cum Hole Hrs	68.00	76.75			Sand (%)	0	0	Xanvis 5
Condition					Solids (%)	10	10	

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)	Board (metres)	Manufacturer	Size (mm)	WP (MPa)	Serial No.
Bit		156	0.19						
Mud Motor		121	9.17						
44 - 3 1/2 HWDP		89	404.73						
X/O		120	0.77		0.00				
Total			414.86						

DRILLING OPERATIONS TIME BREAKDOWN				Well Control				HYDRAULICS			
RU / TO	Survey	Drill		MACP		Pump No.	1	2			
Rig Move	Logging	Well Control		RSPD-SPM	3659	Make & Model	FB-1600	FB-1600			
W.O. Daylight	Run Casing	Directional Wor	1.00	Calc hole fill	11.97	Liner x Stk	140x305	140x305			
Coring	Cementing	Squeeze Job		Act Hole Fill	12.25	SPM	80				
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140	0.0140			
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.1				
Tripping	Test BOP's	Safety Meet	0.50	Afternoons		Pump Eff.	97	97			
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	17600				
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV					
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV					
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel					

POOH to Pickup 156mm bit and PDM (Down hole motor) 7/8 x 3.25 stage PDM

Function Blind Rams O.O.H 6 sec. to close

Hole fill calc. 11.97m3, Act. 12.25m3 Diff: .28m3

Make up Motor and Bit and R.I.H

Trip in hole Flow check and fill pipe @ 1510m

BOP drill: Men in position and well secure in 50 sec. Function annular close in 26 sec. HCR open in 3 sec.

Trip in hole fr/ 1510m to 3340m with flow checks and fill pipe

Ream and clean fr/ 3340m to 3363m

Circulate and condition / work pipe and rotate down while pumping 100+ S/L High vis sweeps

Ream and clean fr/ 3363m to 3370m

Function Top Pipe Ram cls in 6 sec.

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 25.0
 Days (NPCT) 0.0
 Total Days: 40.0

REPORT #
40.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3			REPORT DATE: September 8, 2008		
UNIQUE ID: PaP #1 ST #3			OPS DATE: September 7, 2008		
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Ream and condition hole to 3482m	STATUS at 07:00 HRS	FORMATION
PROGRESS (m) 0	07:00 ROP 0			Wiper trip to casing	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager: Rick Zenner	
DAILY COST \$63,831	SPUD DATE	LICENCE #	WEATHER: rain	Cell: 1-709-649-0255	
PREV COST \$3,691,497	RIG REL	KB ELEV 219.70	TEMP: + 15	Drilling Foreman: Tibor Papp	
CUM COST \$3,755,328	EST. TD (m)	GRD ELEV 212.40	WIND: gusting	Cell: 1-780-886-4880	
	Meters to T.D. 0.00		HIGH TIDE:	Reported To: Steve c McIntosh	
	Hours to T.D. T.D.		LOW TIDE:	Cell: 1-403-875-8848	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	4	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient
Size (mm)	156.0			Time Check	10:00	20:15	kPa/m
Mfg.	Smith			Mud Man	Sean Penney	Sean Penney	Mud Cycle
Type	XR15W			Mud Co.	Mi Swaco	Mi Swaco	min
Serial #	MX9841			Density	1160	1160	Bottoms Up
Nozzles (mm)	3x14.3			Vis.	42	41	min
AreaNoz(mm2)	481.8			W.L.	28	26	Mud Tanks
WOB (daN)	1.0			pH	8.3	8.3	88.7 m3
RPM	45			Filter Cake	1	1	Hole Volume
From (mKB)	3363.00			600 Fann	37	36	102.5 m3 + 20%
To (mKB)	3482.00			300 Fann	26	26	System Vol.
Metres	119.00	0.00		P.V.	11	10	190.9 m3
Hrs on Bit	45.75			Y.P.	7.5	8	
m/Hr				Gels 1/10	3/5	3/5	
Cum Hole Hrs	113.75			Sand (%)	0	0	
Condition				Solids (%)	10	10	
136				L.G.S. (% Wt.)			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	/90	/90	
Bit		156	0.19	Pf / Mf	0.5/1.35	0.6/1.30	
Mud Motor		121	9.17	MBT (kg/m3)	13	12	
44 - 3 1/2 HWDP		89	404.73	PHPA (kg/m3)			
X/O		120	0.77	K+ (mg/l)	31000	31000	
				Cl (ppm)			
				Ca (ppm)	1100	1000	
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
Total			414.86	TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Avail WOB HW - 10000	String Wt (daN)	107,000		Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1
Rig Move	Logging	Well Control		RSPP-SPM	6420/50	Make & Model	FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	85
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.2
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	17000
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Ream and clean fr/ 3342m to 3482m

Work pipe and pump high vis sweeps to clean hole / sweep affective / hole is unloading cuttings

Circulate and condition hole prior to wiper trip

Wiper trip to 3285m

RIH fr/ 3285 to 3390m / flow check at 3285m

Work tight hole fr/ 3390m to 3398m

Ream and clean and wash to bottom fr/ 3398m to 3482m

Pump sweeps to clean hole

Function annular 26 sec to close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **26.0**
 Days (NPCT) **0.0**
 Total Days: **41.0**

REPORT #
41.0



WELL NAME: PDIP GHS PaP #1 ST #3	REPORT DATE: September 9, 2008					
UNIQUE ID: PaP #1 ST #3	OPS DATE: September 8, 2008					
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	Back ream to casing	STATUS at 07:00 HRS	Trip out of hole	FORMATION
PROGRESS (m) 0	07:00 ROP 0	D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager: Rick Zenner
DAILY COST \$42,240	SPUD DATE	LICENCE #	WEATHER: rain	Cell: 1-709-649-0255		
PREV COST \$3,755,328	RIG REL	KB ELEV 219.70	TEMP: + 15	Drilling Foreman: Tibor Papp		
CUM COST \$3,797,568	EST. TD (m)	GRD ELEV 212.40	WIND: gusting	Cell: 1-780-886-4880		
Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh				
Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848				

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.	4	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	11.47 kPa/m	
Size (mm)	156.0			Time Check	09:30	16:15	Mud Cycle	170 min	
Mfg.	Smith			Mud Man	Sean Penney	Sean Penney	Bottoms Up	62 min	
Type	XR15W			Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	117 m3	
Serial #	MX9841			Density	1170	1170	Hole Volume	103.1 m3 + 20%	
Nozzles (mm)	3x14.3			Vis.	48	54	System Vol.	217.2 m3	
AreaNoz(mm2)	481.8			W.L.	16	14	MUD ADDITIVES:		
WOB (daN)	1.0			pH	8.5	8.5	Pulpro 10	60	
RPM	45			Filter Cake	1	1	Xanvis	6	
From (mKB)	3363.00			600 Fann	63	64	Polypac UL	2	
To (mKB)	3482.00			300 Fann	49	50	Pulpro 30	30	
Metres	119.00	0.00		P.V.	14	14			
Hrs on Bit	55.00			Y.P.	18	17.5			
m/Hr				Gels 1/10	8/11	8/11			
Cum Hole Hrs	123.00			Sand (%)	0	0			
Condition				Solids (%)	10	10			
				L.G.S. (% Wt.)			Daily Cost	Mud \$6,172	
				Oil (%)	0	0	Cum Cost	Water \$87,227	
				Pf / Mf	0.5/1.50	0.5/1.55	SOLIDS CONTROL		
				MBT (kg/m3)	13	14	Shaker Make		
				PHPA (kg/m3)			Shaker #	1 2	
				K+ (mg/l)			Shaker Mesh	230 230	
				Cl (ppm)	32000	32000	Shaker Mesh	230 230	
				Ca (ppm)	1200	1200	Shaker Mesh	200 230	
				VOLUMES			Make	Centrifuge 1 Centrifuge 2	
				Water Hauled			U.F. (kg/m3)		
				Vol Dumped			O.F. (kg/m3)		
				Loss Circ.			Vol UF (l/min)		
				Boiler Hrs:			Hours		
				TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS		
				Strap (metres)			Manufacturer		
				Board (metres)			Size (mm)		
				Difference (metres)	0.00		WP (MPa)		
				Correction (Yes/No?)			Serial No.		

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS		
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2	
Rig Move	Logging	Well Control		RSPD-SPM	6420/50	Make & Model	FB-1600 FB-1600	
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305	
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	82	
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.2	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97	
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	13400	
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV		
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV		
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel		

Condition mud and circulate @ 3482m

Pump sweeps to clean hole / Increase viscosity

Wiper trip to casing window @ 3352m / Tight hole to 3462m

Work tight hole fr/ 3462m / High torque stalling rotary

Work tight hole back to bottom / pump sweeps to clean hole / no show of excess cuttings

Possible debris at the bit and below the bit

Ream and clean debris fr/ 3481.5m to 3482.4m

Circulate and condition / pump sweeps to clean hole

Back ream tight hole to 3446m / Hole packed off and pressured up

Regained circulation and continued to circulate and backream to casing window

Function annular 26 sec to close

Function lower Pipe Rams 7 sec to close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **30.0**
 Days (NPCT) **0.0**
 Total Days: **45.0**

REPORT # **45.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 13, 2008		
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 12, 2008		
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	P.O.O.H with DST	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0			Lay down DST tools
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager: Rick Zenner
DAILY COST \$36,014	SPUD DATE	LICENCE #	WEATHER: Partly Cloudy	Cell: 1-709-649-0255
PREV COST \$3,964,546	RIG REL	KB ELEV 219.70	TEMP: 17	Drilling Foreman: Tibor Papp
CUM COST \$4,000,560	EST. TD (m)	GRD ELEV 212.40	WIND: 20 km/h	Cell: 1-780-886-4880
	Meters to T.D. 0.00		HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.		LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.47 kPa/m
Size (mm)				Time Check	15:00	Mud Cycle	min
Mfg.				Mud Man	Sean Penney	Bottoms Up	min
Type				Mud Co.	Mi Swaco	Mud Tanks	84.9 m3
Serial #				Density	1170	Hole Volume	108.8 m3 + 20%
Nozzles (mm)				Vis.	49	System Vol.	193.7 m3
AreaNoz(mm2)				W.L.	12	MUD ADDITIVES:	
WOB (daN)				pH	8.3		
RPM				Filter Cake	1		
From (mKB)				600 Fann	45		
To (mKB)				300 Fann	35		
Metres	0.00			P.V.	10		
Hrs on Bit				Y.P.	12.5		
m/Hr				Gels 1/10	5/8		
Cum Hole Hrs	125.75			Sand (%)	0		
Condition				Solids (%)	9.5		
				L.G.S. (% Wt.)		Daily Cost	Mud \$900

136			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
DST Tools			10.3
36 - 3 1/2 HWDP		89	331.06
X/O		120	0.77
Total			342.13
Avail WOB	String Wt (daN)	88,000	

TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Strap (metres)		Manufacturer	
Board (metres)		Size (mm)	
Difference (metres)	0.00	WP (MPa)	
Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	7350/70	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	72 72
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Open DST tool and flow well to production testers / WAB & NGTS (Weak air bow with no gas to surface)
 NGTS (Weak air bow with no gas to surface) / Flow well and monitor fluid and pressure for 970 minutes
 GTS 45 minutes into Main Flow period TSTM (Gas to surface to small to measure) through out main flow period Main Flow period
 Shut in for build up 12:09 to 15:43 (214 minutes)
 Release packer / fill hole with 0.56 m3 + 0.86 m3 = Total mud loss on test 1.42 m3 / bleed off drill pipe pressure
 Bleed off string & surface equipment to production testers
 After unsetting the packer gas increased to 0.5m flare due to break out gas
 Move pipe 1m up & down to assist gas in breaking out and flare to stack with 0.50m to 1.00m flare at stack pressure build to 50 kPa
 Shut in to manifold and record pressure for 10 minutes @ 345 kPa / Bleed to flare with 1.50m to 2.00m gas flare
 Move pipe 1m up & down to assist gas in breaking out and flare to stack with 0.50m to 1.00m flare at stack pressure build to 50 kPa
 Shut in to manifold and record pressure for 10 minutes @ 14 kPa
 Vent string
 P.O.O.H with DST tool / Flow checks @ 3184m, 1663m

NOTES: Actual DST Times
 PF: 17:14 to 18:03 for 49 min.
 ISI: 18:03 to 19:29 for 86 min.
 MF: 19:59 to 12:09 for 970 min.
 FSI: 12:09 to 15:43 for 970 min.

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 31.0
 Days (NPCT) 0.0
 Total Days: 46.0

REPORT #
46.0



WELL NAME: PDIP GHS PaP #1 ST #3				REPORT DATE: September 14, 2008			
UNIQUE ID: PaP #1 ST #3				OPS DATE: September 13, 2008			
24:00 DEPTH(m)	0	24:00 ROP		STATUS	Flare breakout gas	STATUS	Wash and ream to bottom
PROGRESS (m)	0	07:00 ROP	0	at 24:00 HRS		at 07:00 HRS	FORMATION
D&A COST	\$0	D & A COST		AFE NO.		RIG / RIG#	Nabors 45-ETD
DAILY COST	\$143,397	SPUD DATE		LICENCE #		WEATHER:	Rain
PREV COST	\$4,000,560	RIG REL		KB ELEV	219.70	TEMP:	12
CUM COST	\$4,143,957	EST. TD (m)		GRD ELEV	212.40	WIND:	10km/h
		Meters to T.D.	0.00			HIGH TIDE:	
		Hours to T.D.	T.D.			LOW TIDE:	
				Reported To: Steve c McIntosh		Cell: 1-403-875-8848	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	5	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient
Size (mm)	156.0			Time Check	10:30	19:45	11.47 kPa/m
Mfg.	Smith			Mud Man	Sean Penney	Sean Penney	Mud Cycle
Type	XR15			Mud Co.	Mi Swaco	Mi Swaco	96 min
Serial #	MK0993			Density	1160	1160	Mud Tanks
Nozzles (mm)	3x 9.5			Vis.	37	38	109.8 m3
AreaNoz(mm2)	212.65			W.L.	28	28	Hole Volume
WOB (daN)	1.0			pH	8	8	102.8 m3 + 20%
RPM	20			Filter Cake	2	2	System Vol.
From (mKB)	3482.00			600 Fann	20	22	210.4 m3
To (mKB)				300 Fann	13	15	
Metres	0.00			P.V.	7	7	
Hrs on Bit	3.25			Y.P.	3	4	
m/Hr				Gels 1/10	1/1	1/1	
Cum Hole Hrs	129.00			Sand (%)	0	0	
Condition				Solids (%)	11	11	

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
Bit		156	0.2	Board (metres)		Size (mm)	
Motor		124	9.17	Difference (metres)	0.00	WP (MPa)	
2xMonel collars		122	18.68	Correction (Yes/No?)		Serial No.	
3 1/2 HWDP		89	110.12				
Jars		120	4.05				
3 1/2 HWDP		89	220.94				
X/O			0.77				
Total			363.93				
Avail WOB	String Wt (daN)		88,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1
Rig Move	Logging	Well Control	3.75	RSP-SPM	7350/70	Make & Model	FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	85
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.2
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	19000
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

P.O.O.H with test tools till reaching fluid / Fluid present in drill pipe @ 1660m / 1519 meters fluids above hydraulic tool.
 Pressure up the pump out sub and shear same.
 Reverse circulate fluid through separator and flare off gas / pumped 450 strokes 6.45 m3 / sample fluid every 35 strokes (Total of 13 samples taken)
 P.O.O.H with test tools
 Flow checks @ 1432m and O.O.H
 Function Blind Rams while O.O.H (Out of Hole) 6 sec to close
 Hole fill calc 26.27m3/ act. 26.36m3/ diff 0.9m3
 Pick up Bit #5 BHA and RIH / Tooth bit, Motor, Monel DC, HWDP, Jars, HWDP
 Fill pipe @ 1464m, 2340m, 3292m
 Wash down from 3229m to 3301m
 Pit volume increase of 3.2 m3 / Shut in well
 Circulate gas and oil cut mud through manifold and degasser
 Circulate through manifold / flare breakout gas (Intermittant 2m flare decreasing to 0.5m after bottoms up circulated) TSTM
 Function upper pipe rams 6 sec to close
 Function HCR 2 sec to open
 Function annular 26 sec to close
 Continue to circulate through manifold and degasser
 Circulate through manifold / flare breakout gas (Intermittant 2m flare decreasing to 0.5m after bottoms up circulated) TSTM
NOTE: (Total of 13 samples taken)
 Sample #1 & #2 are oily mud gas cut
 Sample #3 @ 1% Oil & 99% oily mud gas cut
 Sample #4 @ 2% Oil & 2% Oil & Mud Emulsion & 5% Solids & 91% Oily Mud Gas cut
 Sample #5 @ 30% Oil & 12% Oil & Mud Emulsion & 3% Solids & 55% Oily Mud Gas cut
 Sample #6 @ 23% Oil & 12% Oil & Mud Emulsion & 5% Solids & 60% Oily Mud Gas cut
 Sample #7 @ 12% Oil & 8% Oil & Mud Emulsion & 4% Solids & 76% Oily Mud Gas cut
 Sample #8 @ 35% Oil & 10% Oil & Mud Emulsion & 4% Solids & 51% Oily Mud Gas cut
 Sample #9 @ 40% Oil & 10% Oil & Mud Emulsion & 4% Solids & 46% Oily Mud Gas cut
 Sample #10 @ 22% Oil & 9% Oil & Mud Emulsion & 6% Solids & 63% Oily Mud Gas cut
 Sample #11 @ 25% Oil & 8% Oil & Mud Emulsion & 4% Solids & 63% Oily Mud Gas cut
 Sample #12 @ 20% Oil & 4% Oil & Mud Emulsion & 1% Solids & 75% Oily Mud Gas cut
 Sample #13 @ 3% Oil & 4% Oil & Mud Emulsion & 5% Solids & 88% Oily Mud Gas cut

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **32.0**
 Days (NPCT) **0.0**
 Total Days: **47.0**

REPORT #
47.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 15, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 14, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Wash and ream to bottom	Wash and ream to bottom
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$34,732	SPUD DATE	LICENCE #	WEATHER: Rain
PREV COST \$4,143,957	RIG REL	KB ELEV 219.70	TEMP: 12
CUM COST \$4,178,689	EST. TD (m)	GRD ELEV 212.40	WIND: 10km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	5	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient 11.38 kPa/m
Size (mm)	156.0			Time Check	10:30	20:30	Mud Cycle 177.5 min
Mfg.	Smith			Mud Man	Sean Penney	Sean Penney	Bottoms Up 66.7 min
Type	XR15			Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks 107.6 m3
Serial #	MK0993			Density	1160	1160	Hole Volume 102.6 m3 + 20%
Nozzles (mm)	3x 9.5			Vis.	39	38	System Vol. 208.6 m3
AreaNoz(mm2)	212.65			W.L.	30	30	MUD ADDITIVES:
WOB (daN)	0.5-5			pH	8	8	
RPM	20			Filter Cake	1.5	1.5	
From (mKB)	3482.00			600 Fann	24	23	
To (mKB)				300 Fann	15	15	
Metres				P.V.	9	8	
Hrs on Bit	26.25			Y.P.	3	3.5	
m/Hr				Gels 1/10	1/3	1/3	
Cum Hole Hrs	152.00			Sand (%)	0	0	
Condition				Solids (%)	12	12	

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
Bit		156	0.2	Board (metres)		Size (mm)	
Motor		124	9.17	Difference (metres)	0.00	WP (MPa)	
2xMonel collars		122	18.68	Correction (Yes/No?)		Serial No.	
3 1/2 HWDP		89	110.12				
Jars		120	4.05				
3 1/2 HWDP		89	220.94				
X/O			0.77				
Total			363.93				
Avail WOB	String Wt (daN)		88,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	8050/50	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	85
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.2
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	16900
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Circulate through manifold / flare breakout gas (Intermittant 2m flare decreasing to 0.5m after bottoms up circulated) TSTM
Ream and clean fr/3365m to 3380m
Circulate through manifold / flare breakout gas (Intermittant 2m flare decreasing to 0.5m after bottoms up circulated) TSTM
Ream and clean fr/3380m to 3399m
Circulate through manifold / flare breakout gas (Intermittant 2m flare decreasing to 0.5m after bottoms up circulated) TSTM

Function HCR 3 sec to open
Function annular 26 sec to close
Weekly visual inspection of well control equipment

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **33.0**
 Days (NPCT) **0.0**
 Total Days: **48.0**

REPORT #
48.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 16, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 15, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	STATUS
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	at 07:00 HRS
D&A COST \$0	D & A COST	RIH open ended	
DAILY COST \$45,850	SPUD DATE	AFE NO.	RIG / RIG# Nabors 45-ETD
PREV COST \$4,178,689	RIG REL	LICENCE #	WEATHER: Rain
CUM COST \$4,224,539	EST. TD (m)	KB ELEV 219.70	TEMP: 14
	Meters to T.D. 0.00	GRD ELEV 212.40	WIND: Gusts 40 to 100
	Hours to T.D. T.D.	HIGH TIDE:	Reported To: Steve c McIntosh
		LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	5	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.43 kPa/m
Size (mm)	156.0			Time Check	13:00	Mud Cycle	138 min
Mfg.	Smith			Mud Man	Sean Penney	Bottoms Up	68 min
Type	XR15			Mud Co.	Mi Swaco	Mud Tanks	93.8 m3
Serial #	MK0993			Density	1165	Hole Volume	108.5 m3 + 20%
Nozzles (mm)	3x 9.5			Vis.	38	System Vol.	166.4 m3
AreaNoz(mm2)	212.65			W.L.	30	MUD ADDITIVES:	
WOB (daN)	0.5-5			pH	8	Pulpro 30	42
RPM	20			Filter Cake	1.5		
From (mKB)	3482.00			600 Fann	23		
To (mKB)	3482.00			300 Fann	15		
Metres				P.V.	8		
Hrs on Bit	35.75			Y.P.	3.5		
m/Hr				Gels 1/10	1/3		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	11.5		

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
Bit		156	0.2	Board (metres)		Size (mm)	
Motor		124	9.17	Difference (metres)	0.00	WP (MPa)	
2xMonel collars		122	18.68	Correction (Yes/No?)		Serial No.	
3 1/2 HWDP		89	110.12				
Jars		120	4.05				
3 1/2 HWDP		89	220.94				
X/O			0.77				
Total			363.93				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	8050/50	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	85
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.2
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	16900
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Ream and clean to 3400m
Trip back to above casing window
Wash back to 3400m / Ream and clean
Pump pressure drop fr/ 16,000 kPa to 13,000 kPa
Trip back to above casing window
Trip out of hole and check for washed pipe
Flow checks @ 3320m, 3204m, 2512m, 2082m, 1477m,390m, O.O.H / Hole fill: Calc 11.75m3, Act 12.04m3, Diff .29m3
Found bit and bit drive section of the motor missing (Due to junk in the hole from previous re-entry operations)
Function Blind Ram O.O.H 6 sec to close
R.I.H open ended: 9x Drill Pipe 85.85m, 3x3 1/2" HWDP 27.55m, Mechanical Jars 4.05m, 33x3 1/2" HWDP 303.51m, XO 0.77m Total: 421.73m BHA
Function Annular26 sec to close
Function Upper Pipe Rams 6 sec to close

NOTE: Waiting on cementing operations & trucks to commence abandonment operations of side track #2

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **34.0**
 Days (NPCT) **0.0**
 Total Days: **49.0**

REPORT #
49.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 17, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 16, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Wait on cementers	Wait on cementers
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$32,950	SPUD DATE	LICENCE #	WEATHER: Partly cloudy
PREV COST \$4,224,539	RIG REL	KB ELEV 219.70	TEMP: 17
CUM COST \$4,257,489	EST. TD (m)	GRD ELEV 212.40	WIND: 15km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	11:00	Mud Cycle	201 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	82 min
Type				Mud Co.	Mi Swaco	Mud Tanks	98.1 m3
Serial #				Density	1160	Hole Volume	103.4 m3 + 20%
Nozzles (mm)				Vis.	38	System Vol.	197.7 m3
AreaNoz(mm2)				W.L.	30	MUD ADDITIVES:	
WOB (daN)				pH	8	Pulpro 30	42
RPM				Filter Cake	2		
From (mKB)				600 Fann	23		
To (mKB)				300 Fann	14		
Metres				P.V.	9		
Hrs on Bit				Y.P.	2.5		
m/Hr				Gels 1/10	1/3		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	11.5		
136				L.G.S. (% Wt.)			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	0.5/88	Daily Cost	\$1,800
9xDrill Pipe		88.9	85.85	Pf / Mf	0.1/2.30	Cum Cost	\$108,767
3x3 1/2 HWDP		88.9	27.55	MBT (kg/m3)	14	SOLIDS CONTROL	
Jars		120	4.05	PHPA (kg/m3)		Shaker Make	
33x 3 1/2 HWDP		88.9	303.51	K+ (mg/l)		Shaker #	1 2
X/O		160	0.77	Cl (ppm)	33000	Shaker Mesh	120 120
				Ca (ppm)	1900	Shaker Mesh	200 120
				VOLUMES		Centrifuge 1	Centrifuge 2
				Water Hauled		Make	
				Vol Dumped		U.F. (kg/m3)	
				Loss Circ.		O.F. (kg/m3)	
				Boiler Hrs:		Vol UF (l/min)	
						Hours	
Total				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Avail WOB							
		String Wt (daN)		102,000			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	5725/60	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	7800
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

RIH open ended to run cement abandonment plugs
Flow check @ 3339m
Circulate bottoms up
Wash from 3339m to 3363m
Tag fish @ 3363m / Wash "FISH" down to 3365m
Function Annular 26 sec to close
Trip back to casing / Clean on top of fish @ 3365m / Wellbore clean from casing to top of "FISH"
Wait on cementers / Pull 3 stands into casing
Wait on cementers / Monitor well from trip tank
Function Upper Pipe Rams 6 sec to close

NOTE: Waiting on cementing operations & trucks to commence abandonment operations of side track #2
Cementers (Schlumberger) due to arrive 14:00 hours today

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **35.0**
 Days (NPCT) **0.0**
 Total Days: **50.0**

REPORT #
50.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 18, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 17, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Hold pressure on cement plug, monitor pressure	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	RIH to TAG Plug Augathuna	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$84,028	SPUD DATE	LICENCE #	WEATHER: Partly cloudy
PREV COST \$4,257,489	RIG REL	KB ELEV 219.70	TEMP: 15
CUM COST \$4,341,517	EST. TD (m)	GRD ELEV 212.40	WIND: 30km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient 11.38 kPa/m
Size (mm)				Time Check	11:00	17:50	Mud Cycle 196 min
Mfg.				Mud Man	Darryl Diamond	Darryl Diamond	Bottoms Up 82 min
Type				Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks 106.6 m3
Serial #				Density	1160	1160	Hole Volume 105.7 m3 + 20%
Nozzles (mm)				Vis.	38	36	System Vol. 195.9 m3
AreaNoz(mm2)				W.L.	30	34	MUD ADDITIVES:
WOB (daN)				pH	8	7.7	Bicarb 3
RPM				Filter Cake	2	1	
From (mKB)				600 Fann	23	16	
To (mKB)				300 Fann	14	10	
Metres				P.V.	9	6	
Hrs on Bit				Y.P.	2.5	2	
m/Hr				Gels 1/10	1/3	1/2	
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	11.5	11.5	
				L.G.S. (% Wt.)			
				Oil (%)	0.5/88	0.5/88	
				Pf / Mf	0.1/2.30	0.1/2.10	
				MBT (kg/m3)	14	14	
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)	33000	33000	
				Ca (ppm)	1900	1900	
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)			
				Strap (metres)			
				Board (metres)			
				Difference (metres)	0.00		
				Correction (Yes/No?)			
				CASING BOWL DETAILS			
				Manufacturer			
				Size (mm)			
				WP (MPa)			
				Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job	4.75	Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	8100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Wait on cementers / Monitor well from trip tank

RIH and circulate on top of "FISH" while cementers rig up lines

Function Annular 26 sec to close

Safety meeting with rig crew and Schlumberger crew prior to cementing operations

Abandonment ST#2:

Pump 1.0m3 water ahead / Pressure test treating lines to 35000kPa

Pump 4.0m3 water / mix and pump 5.0 m3 0:1:0 "G" with 5L/T D175, 8L/T D145A, 20L/T D168, 2L/T D801

Displace with 1.3m3 water spacer with cement pumper

Displace 19.2m3 mud with rig pump to spot and balance plug

Pulled up 15 stands of pipe, 8 stands above calculated plug top

Circulate hole volume to clean pipe and annulus

Close annular and squeeze cement plug past "FISH" to bottom of well / Total of 1.37m3 fluid squeezed with 10,000kPa final squeeze pressure

Circulate hole volume to clean pipe and annulus

Function upper and lower Pipe Rams 6 sec each to close

W.O.C. prior to tag plug

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **36.0**
 Days (NPCT) **0.0**
 Total Days: **51.0**

REPORT #
51.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 19, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 18, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS	STATUS
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS	at 07:00 HRS
D&A COST \$0	D & A COST	Trip out of hole	
DAILY COST \$43,369	SPUD DATE	AFE NO.	RIG / RIG# Nabors 45-ETD
PREV COST \$4,341,517	RIG REL	LICENCE #	WEATHER: Heavy Rain
CUM COST \$4,384,886	EST. TD (m)	KB ELEV 219.70	TEMP: 15
	Meters to T.D. 0.00	GRD ELEV 212.40	WIND: 85 + km/h
	Hours to T.D. T.D.	HIGH TIDE:	Reported To: Steve c McIntosh
		LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	14:00	Mud Cycle	152 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	90 min
Type				Mud Co.	Mi Swaco	Mud Tanks	101.2 m3
Serial #				Density	1160	Hole Volume	111 m3 + 20%
Nozzles (mm)				Vis.	36	System Vol.	151.6 m3
AreaNoz(mm2)				W.L.	34	MUD ADDITIVES:	
WOB (daN)				pH	10	Bicarb	7
RPM				Filter Cake	1		
From (mKB)				600 Fann	15		
To (mKB)				300 Fann	9		
Metres				P.V.	6		
Hrs on Bit				Y.P.	1.5		
m/Hr				Gels 1/10	1/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	11.5		
				L.G.S. (% Wt.)			
				Oil (%)	1/88		
				Pf / Mf	0.20/2.20		
				MBT (kg/m3)	14		
				PHPA (kg/m3)			
				K+ (mg/l)	33000		
				Cl (ppm)	880		
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)			
				Strap (metres)			
				Board (metres)			
				Difference (metres)	0.00		
				Correction (Yes/No?)			
				CASING BOWL DETAILS			
				Manufacturer			
				Size (mm)			
				WP (MPa)			
				Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job	3.25	Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	4100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Hold and monitor pressure on cement plug (10,000 kPa)
Bleed off pressure on wellbore (cement plug)
RIH to tag cement top
RIH slowly at 4m/min to 3177m to tag cement top / No weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (NO SIGNS OF CEMENT)
RIH slowly at 4m/min to 3263m to tag cement top / No weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (NO SIGNS OF CEMENT)
RIH slowly at 2m/min to 3277m to tag cement top / 0.5 knDa/N weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (NO SIGNS OF CEMENT)
RIH slowly at 2m/min to 3302m to tag cement top / 0.5 knDa/N weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (NO SIGNS OF CEMENT)
Function Annular 26 sec to close
RIH slowly at 2m/min to 3318m to tag cement top / 1.0 knDa/N weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (NO SIGNS OF CEMENT)
RIH slowly at 1m/min to 3345m to tag cement top / 1.0 knDa/N weight applied to string to this point
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (SLIGHT TRACE OF CEMENT)
RIH slowly at 1m/min to 3357m to tag cement top / 15.0 knDa/N weight applied to string to this point
Tag top of cement @ 3357m / Applied 15.0 kdaN to confirm / Top of window @ 3346.69m
Pick up to 3355m to Reverse circulate
Reverse circulate to remove contaminated mud from hole at 0.65 m3/m up drill pipe (SIGNS OF CEMENT)
P.O.O.H to confirm drill string integrity / Flow checks @ 3340m, 3204m, 1417m
Lay down 89mm heavy weight drill pipe
Function upper and lower Pipe Rams 7 sec each to close

NOTE:
Very Slow tripping speeds due to extreme high winds through out the evening to early morning

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **37.0**
 Days (NPCT) **0.0**
 Total Days: **52.0**

REPORT # **52.0**



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 20, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 19, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	Waiting on cementers	Rig to Cement ST#2
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$39,339	SPUD DATE	LICENCE #	WEATHER: sunny
PREV COST \$4,384,886	RIG REL	KB ELEV 219.70	TEMP: 17
CUM COST \$4,424,225	EST. TD (m)	GRD ELEV 212.40	WIND: 30km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	14:00	Mud Cycle	203 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	103 min
Type				Mud Co.	Mi Swaco	Mud Tanks	102.6 m3
Serial #				Density	1160	Hole Volume	103.3 m3 + 20%
Nozzles (mm)				Vis.	36	System Vol.	202.9 m3
AreaNoz(mm2)				W.L.	34	MUD ADDITIVES:	
WOB (daN)				pH	10		
RPM				Filter Cake	1		
From (mKB)				600 Fann	15		
To (mKB)				300 Fann	9		
Metres				P.V.	6		
Hrs on Bit				Y.P.	1.5		
m/Hr				Gels 1/10	1/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	11.5		
				L.G.S. (% Wt.)	0.5		
				Oil (%)	0.20/2.20		
				Pf / Mf	14		
				MBT (kg/m3)	33000		
				PHPA (kg/m3)	880		
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.0
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	5200
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

W.O.C. / Wait on Schlumber cementers to reach location
P.O.O.H to confirm drill string integrity / Flow checks @ 3340m, 3204m, 1417m / while W.O.C.
Lay down 89mm heavy weight drill pipe while W.O.C.
Flow check O.O.H / Function Blind Rams 7 sec to close
R.I.H and tag cement top to confirm top depth with new string
NO CEMENT IN THE CASING / Top of cement plug confirmed @ 3357m @ 8 meters above the "FISH"
R.I.H and tag cement top to confirm top depth with new string / Top of cement plug confirmed @ 3357m
Plug was found 50 meters to low / Cement must have dropped past the "FISH" while cementing and appears to be a huge wash just below window area.
W.O.C. / Wait on cementers to arrive on location
Function Annular 26 sec to close / While wait on cementers to arrive on location
W.O.C. / Wait on cementers to arrive on location
Function upper and lower Pipe Rams 7 sec each to close / While wait on cementers to arrive on location
W.O.C. / Wait on cementers to arrive on location
Cementers are in Stephanville NL but are timed out and will not cement till morning. (Schlumberger Corporate Rules)
Will begin cementing Plug #2 stage #1 & #2 in the AM as soon as Schlumberger arrives location.

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **38.0**
 Days (NPCT) **0.0**
 Total Days: **53.0**

REPORT #
53.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 21, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 20, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS: Hold Pressure on plug	STATUS at 07:00 HRS: R.I.H to feel Plug #2
PROGRESS (m) 0	07:00 ROP 0	FORMATION: Augathuna	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$116,663	SPUD DATE	LICENCE #	WEATHER: cloudy
PREV COST \$4,424,225	RIG REL	KB ELEV 219.70	TEMP: 15
CUM COST \$4,540,888	EST. TD (m)	GRD ELEV 212.40	WIND: 30-70km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.42 kPa/m
Size (mm)				Time Check	16:00	Mud Cycle	188 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	83 min
Type				Mud Co.	Mi Swaco	Mud Tanks	101.6 m3
Serial #				Density	1165	Hole Volume	105.9 m3 + 20%
Nozzles (mm)				Vis.	35	System Vol.	187.8 m3
AreaNoz(mm2)				W.L.	34	MUD ADDITIVES:	
WOB (daN)				pH	10	Sapp	1
RPM				Filter Cake	1		
From (mKB)				600 Fann	15		
To (mKB)				300 Fann	9		
Metres				P.V.	6		
Hrs on Bit				Y.P.	1.5		
m/Hr				Gels 1/10	1/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	12	Daily Cost	\$1,010
				L.G.S. (% Wt.)		Cum Cost	\$113,656
				Oil (%)	0.5	SOLIDS CONTROL	
Description: Type Connection	ID (mm)	OD (mm)	Length (m)	Pf / Mf	0.20/2.20	Shaker Make	
3 1/2" Drill Pipe	70.21	88.9	1100.16	MBT (kg/m3)	14	Shaker #	1 2
X/O		160	0.77	PHPA (kg/m3)		Shaker Mesh	120 120
5" Drill Pipe	108.6	127	2257.23	K+ (mg/l)		Shaker Mesh	120 120
				Cl (ppm)	33000	Shaker Mesh	200 120
				Ca (ppm)	880	Centrifuge 1	Centrifuge 2
				VOLUMES		Make	
				Water Hauled		U.F. (kg/m3)	
				Vol Dumped		O.F. (kg/m3)	
				Loss Circ.		Vol UF (l/min)	
				Boiler Hrs:		Hours	
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	
Total			3,358.16				
Avail WOB	String Wt (daN)		102,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job	7.25	Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Litre/Sk 100%	0.0140 0.0140
Tripping	Test BOP's	Safety Meet	0.50	Afternoons		Circ Rate 100%	1.0
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Eff.	97 97
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Handle Tools	Leak -Off Test		Drillcollar OD		Drillpipe AV	
		TOTAL HRS	24.00	Drillpipe OD		Drillcollar AV	
						Nozzel Vel	

W.O.C. / Wait on cementers to arrive on location
 Cementers are in Stephanville NL but are timed out and will not cement till morning. (Schlumberger Corporate Rules)
 Cementers arrived on location 06:30 on September 20th, 2008
 Rig up treating lines and mix chemical for cement job
 Safety meeting with rig crew and Schlumberger crew prior to abandonment ST#2 Stage 1-A
 Abandonment ST#2: Stage 1-A
 Pump 1.0m3 water ahead
 Pressure test treating lines to 25000kPa
 Pump 4.0m3 water for a total of 5.0 m3 water ahead
 Mix and pump 6.5Tonne, 5.0 m3 0:1:0 "G" with 5L/T D175, 8L/T D145A, 20L/T D168, 2L/T D801
 Displace with 1.3m3 water spacer with cement pumper
 Displace 21.0m3 mud with rig pump to spot and balance plug (2.0 m3 short of Total of 24.3 displacement)
 Pulled 7 stands of pipe to calculated cement top @ 3154m
 Reverse circulate up the pipe to clean pipe and annulus of contamination / 0.2m3 of cement to surface
 Function Annular 26 sec to close
 Safety meeting with rig crew and Schlumberger crew prior to abandonment ST#2 Stage 1-B
 Abandonment ST#2: Stage 1B
 Pump 1.0m3 water ahead
 Pressure test treating lines to 25000kPa
 Pump 4.0m3 water for a total of 5.0 m3 water ahead
 Mix and pump 6.5Tonne, 5.0 m3 0:1:0 "G" with 5L/T D175, 8L/T D145A, 20L/T D168, 2L/T D801
 Displace with 1.3m3 water spacer with cement pumper
 Displace 18.8 m3 mud with rig pump to spot and balance plug (2.0 m3 short of Total of 22.1 displacement)
 Pulled 20 stands of pipe to pull above cement plug / Calculated plug top @ 2907m
 Reverse circulate to clean pipe and annulus of contamination @ 2579m
 Function upper and lower Pipe Rams 7 sec each to close
 Close annular and squeeze cement plug with 3000kPa of applied pressure @ 16:30 on September 20th, 2008
 Wait on cement plug to set prior to tag top of plug
NOTE:
 Finished pumping the Plug #2 stage #1 & #2 in place @ Saturday September 20th, 2008 @ 13:15 hours.
 WOC for 16 hours is completed @ Sunday September 21th, 2008 @ 08:30 hours.

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **40.0**
 Days (NPCT) **0.0**
 Total Days: **55.0**

REPORT # **55.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 23, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 22, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS	P.O.O.H and lay down Bridge Plug running tool #2
PROGRESS (m) 0	07:00 ROP 0	STATUS at 07:00 HRS	R.I.H with casing scraper assembly
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$60,712	SPUD DATE	LICENCE #	WEATHER: sunny
PREV COST \$4,575,965	RIG REL	KB ELEV 219.70	TEMP: 17
CUM COST \$4,636,677	EST. TD (m)	GRD ELEV 212.40	WIND: 20km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	11:00	Mud Cycle	185 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	83 min
Type				Mud Co.	Mi Swaco	Mud Tanks	107.4 m3
Serial #				Density	1160	Hole Volume	104.9 m3 + 20%
Nozzles (mm)				Vis.	35	System Vol.	184.9 m3
AreaNoz(mm2)				W.L.	34	MUD ADDITIVES:	
WOB (daN)				pH	10	Pulpro 30	60
RPM				Filter Cake	1		
From (mKB)				600 Fann	15		
To (mKB)				300 Fann	9		
Metres				P.V.	6		
Hrs on Bit				Y.P.	1.5		
m/Hr				Gels 1/10	1/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	12		
				L.G.S. (% Wt.)	1.0		
				Oil (%)	0.20/2.20		
				Pf / Mf	14		
				MBT (kg/m3)	33000		
				PHPA (kg/m3)	1020		
				K+ (mg/l)			
				Cl (ppm)			
				Ca (ppm)			
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)		Manufacturer	
				Board (metres)		Size (mm)	
				Difference (metres)	0.00	WP (MPa)	
				Correction (Yes/No?)		Serial No.	

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill	0.75	Daylights	05/09/08	Circ Rate 100%	1.0
Tripping	Test BOP's	Safety Meet	3.50	Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	5100
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

RIH at 4 to 6 m/min. fr/ 2150m to 2360m with Bridge Plug - Baker Running Tool #1 - 2 x 168mm DC and set @ 2360m top of 193mm (7 5/8") Liner
Bridge Plug #1 set @ 2359.84m
Pressure Test Plug and Casing to 30,000 kPa f/ 15 minutes with 800 kPa loss
Trip out of hole to 1210m / Slip and Cut Drilling line
Trip out of hole to pick up Bridge Plug - Baker Running Tool #2 - 2 x 168mm DC
RIH at 4 to 6 m/min. and set Bridge Plug #2 @ 2287m
Function Annular 26 sec to close
Pressure Test Plug and Casing to 30,000 kPa f/ 15 minutes with 800 kPa loss
Pressure test BOPs, Bridge Plug, Annular and Chokes - 1,400kPa low and 18,000kPa high for 15 minutes each
Pressure test Bridge Plug, Top Pipe Rams and Chokes 1,400kPa low for 15 minutes each
Change out Lower Variable Rams to 5" Rams
Trip out of hole fr/ 2279m to 300m / Trip out of hole to pick up Casing Scraper assembly
Function Upper & Lower Pipe Rams 7 sec to close
Function HCR 3sec to open

NOTE:
Set Bridge Plug #1 @ 2359.84m @ Monday September 22nd,2008 @ 02:30 hours.
Set Bridge Plug #2 @ 2287m @ Monday September 22nd,2008 @ 17:40 hours.

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **41.0**
 Days (NPCT) **0.0**
 Total Days: **56.0**

REPORT # **56.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 24, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 23, 2008	
24:00 DEPTH(m) 0	24:00 ROP	STATUS at 24:00 HRS Pull out of hole with casing scraper assembly	STATUS at 07:00 HRS
PROGRESS (m) 0	07:00 ROP 0	FORMATION Pick up Whipstock Mill Assembly Augathuna	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$34,120	SPUD DATE	LICENCE #	WEATHER: sunny
PREV COST \$4,636,677	RIG REL	KB ELEV 219.70	TEMP: 15
CUM COST \$4,670,797	EST. TD (m)	GRD ELEV 212.40	WIND: 20km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	19:00	Mud Cycle	175 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	80 min
Type				Mud Co.	Mi Swaco	Mud Tanks	108.4 m3
Serial #				Density	1160	Hole Volume	106.3 m3 + 20%
Nozzles (mm)				Vis.	35	System Vol.	174.3 m3
AreaNoz(mm2)				W.L.	36	MUD ADDITIVES:	
WOB (daN)				pH	10.7		
RPM				Filter Cake	2		
From (mKB)				600 Fann	15		
To (mKB)				300 Fann	9		
Metres				P.V.	6		
Hrs on Bit				Y.P.	1.5		
m/Hr				Gels 1/10	0.5/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	9.5		

136				L.G.S. (% Wt.)		Mud		Water	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		Daily Cost	\$900		
Full gauge mill			0.57	Pf / Mf	0.50/2.10	Cum Cost	\$120,374		
Casing scraper			1.11	MBT (kg/m3)	14	SOLIDS CONTROL			
Watermelon mill			1.42	PHPA (kg/m3)		Shaker Make			
Bit sub			0.84	K+ (mg/l)		Shaker #	1	2	
X/O			0.38	Cl (ppm)	34000	Shaker Mesh	120	120	
2x 168mm DC			17.90	Ca (ppm)	440	Shaker Mesh	200	120	
X/O			0.69	VOLUMES		Shaker Mesh			
				Water Hauled		Centrifuge 1		Centrifuge 2	
				Vol Dumped		Make			
				Loss Circ.		U.F. (kg/m3)			
				Boiler Hrs:		O.F. (kg/m3)			
						Vol UF (l/min)			
						Hours			

TOTAL DRILL STRING (BHA + DP)				CASING BOWL DETAILS			
Strap (metres)				Manufacturer			
Board (metres)				Size (mm)			
Difference (metres)		0.00		WP (MPa)			
Correction (Yes/No?)				Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill		MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	50
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate 100%	0.7
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	400
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Trip out of hole fr/ 300m with Baker Running Tool #2 / Trip out of hole to pick up Casing Scraper assembly
Lay down Running Tool #2
Pick up Mill & Gauge Run BHA / BHA = Full Gauge Mill - 244.5mm (9 5/8") Casing Scraper assembly - Watermelon Mill - 2x 168mm DC
RIH with Full Gauge Mill - 244.5mm (9 5/8") Casing Scraper assembly - Watermelon Mill - 2x 168mm DC @ 4-6m/min
Mill tight spots fr/ 260m to 498m / RPM 50, Weight 0.5-1 kdaN, pump 0.7m3/min
Tight spots are showing up on all the casing collars (Most likely due to over torquing the casing when it was originally ran in PaP #1)
Each connection require slow milling for 0.150m to 0.20m with 45 RPM and 0.50 kDa/N (10 to 15 minutes per joint)
RIH with Mill and Casing Scraper assembly - 2x 168mm DC @ 4-6m/min / circulate 15 min. every 5 stands down from 498 to 1250m
Some minor tight spots from 1250 to 1600 meters that require work through but o milling
RIH with Mill and Casing Scraper assembly - 2x 168mm DC @ 4-6m/min / circulate 15 min. every 5 stands down from 1250 to 2286m
Tag Bridge Plug @ 2286m
Circulate bottoms up / P.O.O.H with Mill and Casing Scraper assembly
Function Annular 26 sec to close

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: 42.0
 Days (NPCT) 0.0
 Total Days: 57.0

REPORT #
57.0



WELL NAME: PDIP GHS PaP #1 ST #3	STATUS at 24:00 HRS				REPORT DATE: September 25, 2008
UNIQUE ID: PaP #1 ST #3	Wireline Gyro into UBHO sub				OPS DATE: September 24, 2008
24:00 DEPTH(m) 0	24:00 ROP	at 24:00 HRS	STATUS at 07:00 HRS	Mill window	FORMATION Augathuna
PROGRESS (m) 0	07:00 ROP 0			Rig Manager: Brent Kramps	
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Cell: 1-709-649-0255	
DAILY COST \$79,019	SPUD DATE	LICENCE #	WEATHER: sunny	Drilling Foreman: Tibor Papp	
PREV COST \$4,670,797	RIG REL	KB ELEV 219.70	TEMP: 9	Cell: 1-780-886-4880	
CUM COST \$4,749,816	EST. TD (m)	GRD ELEV 212.40	WIND: 20km/h	Reported To: Steve c McIntosh	
	Meters to T.D. 0.00		HIGH TIDE:	Cell: 1-403-875-8848	
	Hours to T.D. T.D.		LOW TIDE:		

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38	kPa/m
Size (mm)				Time Check	09:00	Mud Cycle	116	min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	52	min
Type				Mud Co.	Mi Swaco	Mud Tanks	109.9	m3
Serial #				Density	1160	Hole Volume	105	m3 + 20%
Nozzles (mm)				Vis.	35	System Vol.	186.4	m3
AreaNoz(mm2)				W.L.	36	MUD ADDITIVES:		
WOB (daN)				pH	10.7			
RPM				Filter Cake	2			
From (mKB)				600 Fann	15			
To (mKB)				300 Fann	9			
Metres				P.V.	6			
Hrs on Bit				Y.P.	1.5			
m/Hr				Gels 1/10	0.5/1			
Cum Hole Hrs	161.50			Sand (%)	0			
Condition				Solids (%)	9.5			

136				TOTAL DRILL STRING (BHA + DP)		SOLIDS CONTROL			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	0.5	Shaker Make			
Whipstock			7.42	Pf / Mf	0.50/2.10	Shaker #	1	2	
Mill			4.67	MBT (kg/m3)	14	Shaker Mesh	120	120	
UBHO Sub			0.70	PHPA (kg/m3)		Shaker Mesh	120	120	
5" HWDP			9.36	K+ (mg/l)		Shaker Mesh	200	120	
X/O			0.38	Cl (ppm)	34000	Make			Centrifuge 1 Centrifuge 2
2x 171mm DC		171	17.90	Ca (ppm)	440	U.F. (kg/m3)			
X/O		165	0.69	VOLUMES		O.F. (kg/m3)			
				Water Hauled		Vol UF (l/min)			
				Vol Dumped		Hours			
				Loss Circ.					
				Boiler Hrs:					
Total			41.12			CASING BOWL DETAILS			
Avail WOB	String Wt (daN)		89,000	Strap (metres)		Manufacturer			
				Board (metres)		Size (mm)			
				Difference (metres)	0.00	WP (MPa)			
				Correction (Yes/No?)		Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN					Well Control			HYDRAULICS		
RU / TO	Survey		Drill		MACP	3659	Pump No.	1	2	
Rig Move	Logging	3.00	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600	FB-1600	
W.O. Daylight	Run Casing		Directional Work		Calc hole fill		Liner x Stk	140x305	140x305	
Coring	Cementing		Squeeze Job		Act Hole Fill		SPM	115		
Reaming	WOC		Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140	0.0140	
Cond / Circ	NU BOP's		BOP Drill		Daylights	05/09/08	Circ Rate 100%	1.6		
Tripping	Test BOP's	1.00	Safety Meet	0.50	Afternoons		Pump Eff.	97	97	
Rig Service	Drill out cmt		Circ Sample		Graveyards	02/09/08	Pump Press.	3500		
Rig Repair	DST		Rig Inspection		Hydraulics			Drillpipe AV		
Slip / Cut Line	Hndle Tools		Leak -Off Test		Drillcollar OD		Drillcollar AV			
			TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel			

Circulate bottoms up / P.O.O.H with Mill and Casing Scraper assembly
 Lay down Mill and Scraper assembly
 Pressure test Casing / Blind Rams to 1400kPa low and 14,000kPa high for 15 min. each
 Safety meeting with Smith, Scientific Drilling, and rig crew prior to pickup Whipstock and Mill assembly
 Pickup Whipstock and Mill assembly
 RH with Whipstock and Mill assembly to 2278m @ 3m/min to 5m/min
 Function Annular 26 sec to close
 Safety meeting with Smith, Baker, Scientific Drilling and rig crew prior to rigging up and running Gyro
 Rig up wireline sheaves and pick up Gyro
 Wireline Gyro into UBHO sub
 Function Upper and Lower Pipe Rams 7 sec each to close

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 43.0
 Days (NPCT) 0.0
 Total Days: 58.0

REPORT #
58.0



WELL NAME: PDIP GHS PaP #1 ST #3			REPORT DATE: September 26, 2008		
UNIQUE ID: PaP #1 ST #3			OPS DATE: September 25, 2008		
24:00 DEPTH(m) 0	24:00 ROP	STATUS	RIH with new Mill assembly	STATUS	Mill window to 2285m
PROGRESS (m) 0	07:00 ROP 0	at 24:00 HRS		at 07:00 HRS	FORMATION Precambrian
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager:	Brent Kramps
DAILY COST \$39,739	SPUD DATE	LICENCE #	WEATHER: sunny	Cell:	1-709-649-0255
PREV COST \$4,749,816	RIG REL	KB ELEV 219.70	TEMP: 10	Drilling Foreman:	Tibor Papp
CUM COST \$4,789,555	EST. TD (m)	GRD ELEV 212.40	WIND: 30km/h	Cell:	1-780-886-4880
	Meters to T.D. 0.00		HIGH TIDE:	Reported To:	Steve c McIntosh
	Hours to T.D. T.D.		LOW TIDE:	Cell:	1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.		Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.38 kPa/m
Size (mm)				Time Check	17:00	Mud Cycle	100 min
Mfg.				Mud Man	Darryl Diamond	Bottoms Up	68 min
Type				Mud Co.	Mi Swaco	Mud Tanks	99.1 m3
Serial #				Density	1160	Hole Volume	87.2 m3 + 20%
Nozzles (mm)				Vis.	36	System Vol.	99.1 m3
AreaNoz(mm2)				W.L.	36	MUD ADDITIVES:	
WOB (daN)				pH	10.2	Pulpro 20	60
RPM				Filter Cake	2	Super Sweep	1
From (mKB)				600 Fann	17	Bicarb	2
To (mKB)				300 Fann	11		
Metres				P.V.	6		
Hrs on Bit				Y.P.	2.5		
m/Hr				Gels 1/10	1/1		
Cum Hole Hrs	161.50			Sand (%)	0		
Condition				Solids (%)	10		
				L.G.S. (% Wt.)			
				Oil (%)	0.5		
				Pf / Mf	0.50/2.10		
				MBT (kg/m3)	14		
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)	34000		
				Ca (ppm)	440		
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			
				TOTAL DRILL STRING (BHA + DP)			
				Strap (metres)			
				Board (metres)			
				Difference (metres)	0.00		
				Correction (Yes/No?)			
				CASING BOWL DETAILS			
				Manufacturer			
				Size (mm)			
				WP (MPa)			
				Serial No.			

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Milling	13.25	MACP	3659	Pump No.	1 2
Rig Move	Logging 2.00	Well Control		RSPP-SPM	2780/40	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Work		Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	70
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Litre/Sk 100%	0.0140 0.0140
Tripping	Test BOP's	Safety Meet		Afternoons		Circ Rate 100%	1.0
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Eff.	97 97
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Pump Press.	3200
		TOTAL HRS	24.00	Drillpipe OD		Drillpipe AV	
						Drillcollar AV	
						Nozzel Vel	

Set Whipstock slips and shear @2279m
Retreive Gyro / Lay down Gyro and rig out wireline sheaves
Mill window in casing fr/2278.75 to 2283m with 0.5-3.5kdaN weight, RPM 80-100, Pump rate 1.0m3/min
Function Annular 26 sec to close
Trip out of hole fr/2283m to 645m / Flow checks @ 2270m, 2140m, 1148m
Rig repair - Replace quick release on drum clutch
Function Bottom Pipe Rams 6 sec to close / Check crown saver
Trip out of hole fr/ 645m to O.O.H / Flow check
Function Blind Ram 7 sec to close
Lay down Mill assembly / Flat bottom mill 15mm under guage (Drilling Face Toasted), second mill 10mm under guage and Top mill in Gauge
Pick up new mill assembly
Trip in hole with Mill assembly / Lay down 5 bent singles E-Pipe
Strap and pick up 6 jts HWDP

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.

DAILY DRILLING REPORT

(00:00 - 24:00 HOURS)

Drilling Days: 44.0
Days (NPCT) 0.0
Total Days: 59.0

REPORT #

59.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3	REPORT DATE: September 27, 2008
UNIQUE ID: PaP #1 ST #3	OPS DATE: September 26, 2008
24:00 DEPTH(m) 0	24:00 ROP
PROGRESS (m) 0	07:00 ROP 0
D&A COST \$0	D & A COST
DAILY COST \$104,267	SPUD DATE
PREV COST \$4,789,555	RIG REL
CUM COST \$4,893,822	EST. TD (m)
Meters to T.D. 0.00	HIGH TIDE:
Hours to T.D. T.D.	LOW TIDE:

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No. 6		Depth	Degrees	Fluid Type Poly CalCarb		Mud Gradient 11.38		kPa/m
Size (mm) 216.0				Time Check 16:00		Mud Cycle 100		min
Mfg. Smith				Mud Man Darryl Diamond		Bottoms Up 68		min
Type FH400DVPS				Mud Co. Mi Swaco		Mud Tanks 97		m3
Serial # PJ0538				Density 1160		Hole Volume 87.2		m3 + 20%
Nozzles (mm) 3x14.3				Vis. 36		System Vol. 97		m3
AreaNoz(mm2) 481.82				W.L. 36		MUD ADDITIVES:		
WOB (daN)				pH 10.2		Pulpro 20 60		
RPM				Filter Cake 2		Sapp 2		
From (mKB) 2284.00				600 Fann 17		Polupac UL 10		
To (mKB)				300 Fann 11		Xanvis 1		
Metres				P.V. 6		XCD Polymer 1		
Hrs on Bit				Y.P. 2.5				
m/Hr				Gels 1/10 1/1				
Cum Hole Hrs 161.50				Sand (%) 0				
Condition				Solids (%) 10				

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS		
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer		
Mill			0.73	Board (metres)		Size (mm)		
Watermelon mill			1.40	Difference (metres) 0.00		WP (MPa)		
Bit sub			0.84	Correction (Yes/No?)		Serial No.		
127mm DP			9.57					
X/O			0.38					
171mm DC		171	17.90					
X/O		165	0.69					
127mm DP			55.8					
Total			87.31					

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Milling 6.00		MACP	3659	Pump No. 1	2
Rig Move	Logging	Well Control		RSPD-SPM	1050/40	Make & Model FB-1600	FB-1600
W.O. Daylight	Run Casing	Directional Wor 1.00		Calc hole fill		Liner x Stk 140x305	140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM 70	
Reaming 2.00	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ 2.25	NU BOP's	BOP Drill		Daylights 05/09/08		Litre/Sk 100% 0.0140	0.0140
Tripping 11.25	Test BOP's 0.75	Safety Meet 0.25		Afternoons		Circ Rate100% 1.0	
Rig Service 0.50	Drill out cmt	Circ Sample		Graveyards 02/09/08		Pump Eff. 97	97
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Pump Press. 2900	
TOTAL HRS 24.00				Drillpipe OD		Drillpipe AV	
						Drillcollar AV	
						Nozzel Vel	

RIH with Mill and Watermelon Mill assembly to 2280m
 Ream window fr/ 2281m to 2284.13m
 Function Upper and Lower Pipe Rams 7 sec to close each
 Ream window / very slow milling to clean up window area / Mill ahead 1 meter of new hole from bottom of window
TOP of Window @ 2278.75m with 2.04 degrees on 153.42 Azimuth TN
BOTTOM of Window @ 2283.00m with 2.85 degrees on 197.83 Azimuth TN
 Condition mud and circulate / Pump sweep to clean hole of milled casing
 Trip out of hole / Flow checks @ 2278m, 2200m, 980m, 50m O.O.H / Hole fill Measured 9.71m3, Calc 9.52m3 Diff +0.19m3
 Lay down BHA and Mill assembly
 Flat Bottom Mill 10m UG at tip (Pencil shaped) full gauge in center line of FBM and Watermelon Mill in full gauge.
 Function Blind Ram O.O.H 7 sec to close
 Pressure test BOPs - 1400kPa 15 min (150kPa loss) 14500kPa 15min (700kPa loss)
 Safety meeting with Meridian prior to picking up Directional Tools
 Pick up Directional tools - Bit, Motor, UBHO, 2x Monel DC, 2x X/O, UBHO (for Gyro), 24x 127mm HWDP, X/O, Jars, X/O, 54x 127mm HWDP
 Function Annular 26 sec to close

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: **45.0**
 Days (NPCT) **0.0**
 Total Days: **60.0**

REPORT #
60.0



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 28, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 27, 2008	
24:00 DEPTH(m) 2299	24:00 ROP 1.30	STATUS at 24:00 HRS Slide drill 216mm hole @ 2299m	STATUS at 07:00 HRS Drill 216mm hole
PROGRESS (m) 15	07:00 ROP 0		FORMATION Precambrian
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD
DAILY COST \$148,287	SPUD DATE	LICENCE #	WEATHER: rain
PREV COST \$4,893,822	RIG REL	KB ELEV 219.70	TEMP: 12
CUM COST \$5,042,109	EST. TD (m)	GRD ELEV 212.40	WIND: 20km/h
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	6	Depth	Degrees	Fluid Type	Poly CalCarb	Mud Gradient	11.43 kPa/m
Size (mm)	216.0			Time Check	16:00	Mud Cycle	136 min
Mfg.	Smith			Mud Man	Darryl Diamond	Bottoms Up	40 min
Type	FH400DVPS			Mud Co.	Mi Swaco	Mud Tanks	103 m3
Serial #	PJ0538			Density	1165	Hole Volume	67 m3 + 20%
Nozzles (mm)	3x14.3			Vis.	36	System Vol.	170 m3
AreaNoz(mm2)	481.82			W.L.	36	MUD ADDITIVES:	
WOB (daN)	0.5-7			pH	10.5	Polupac UL	10
RPM	48			Filter Cake	2		
From (mKB)	2284.00			600 Fann	17		
To (mKB)	2299.00			300 Fann	11		
Metres	15.00			P.V.	6		
Hrs on Bit	11.25			Y.P.	2.5		
m/Hr	1.30			Gels 1/10	1/1		
Cum Hole Hrs	172.75			Sand (%)	0		
Condition				Solids (%)	8.5		

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
Bit		216	0.23	Board (metres)		Size (mm)	
Motor		164	9.73	Difference (metres)	0.00	WP (MPa)	
UBHO		165	0.70	Correction (Yes/No?)		Serial No.	
2x163mm Monel		163	18.74				
X/O		165	0.78				
X/O		163	0.57				
UBHO		160	0.70				
24x 127mm HWDP		171	223.55				
X/O		165	0.80				
Jars		166	5.78				
X/O		165	0.80				
54x 127mm HWDP		171	503.88				
Total			766.26				
Avail WOB	String Wt (daN)		89,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill	11.25	MACP	3659	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	3100/50	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Wor	5.00	Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	92
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Litre/Sk 100%	0.0140 0.0140
Tripping	Test BOP's	Safety Meet		Afternoons		Circ Rate 100%	1.3
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Eff.	97 97
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Pump Press.	8200
		TOTAL HRS	24.00	Drillpipe OD		Drillpipe AV	
						Drillcollar AV	
						Nozzel Vel	

RIH with Directional tools - Bit, Motor, UBHO, 2x Monel DC, 2x X/O, UBHO (for Gyro), 24x 127mm HWDP, X/O, Jars, X/O, 54x 127mm HWDP
Fill pipe, Flow check and pulse test MWD tool @ 1078m (test failed)
RIH fr/ 1078m to 2278m
Fill pipe, Flow check and pulse test MWD tool @ 2278m (test failed)
Rig in Wireline and Gyro to orientate tool (Multiple runs to seat and confirm Gyro)

RIH to 2284m (off bottom) and confirm Gyro (Multiple runs to seat and confirm Gyro)

Time drill @ 1.5" / min fr/ 2284m to 2287m
Function Annular 26 sec to close
Time drill @ 1.0" / min fr/ 2287m to 2287.5m
Time drill @ 1.5" / min fr/ 2287.50 m to 2288.0m
Time drill @ 1.0" / min fr/ 2288m to 2288.5m
Run wireline / Directional survey (single shot with Gyro)
Slide fr/ 2288.5m to 2299m with 4 Kda/N or 1.5" per minute
Function Upper and Lower Pipe Rams 7 sec to close each

NOTE:
TOP of Window @ 2278.75m with 2.04 degrees on 153.42 Azimuth TN
BOTTOM of Window @ 2283.00m with 2.85 degrees on 197.83 Azimuth TN

Days (Move In) **10.0**
 Days (Rig Up) **5.0**
 Total (MIRU) **15.0**

PDI Productions Inc.
DAILY DRILLING REPORT
 (00:00 - 24:00 HOURS)

Drilling Days: **46.0**
 Days (NPCT) **0.0**
 Total Days: **61.0**

REPORT # **61.0**



WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: September 29, 2008		
UNIQUE ID: PaP #1 ST #3		OPS DATE: September 28, 2008		
24:00 DEPTH(m) 2338	24:00 ROP 2.00	STATUS	Drill 216mm hole @2338m	STATUS
PROGRESS (m) 39	07:00 ROP 0	at 24:00 HRS		at 07:00 HRS
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Rig Manager: Brent Kramps
DAILY COST \$66,194	SPUD DATE	LICENCE #	WEATHER: sunny	Cell: 1-709-649-0255
PREV COST \$5,042,109	RIG REL	KB ELEV 219.70	TEMP: 14	Drilling Foreman: Tibor Papp
CUM COST \$5,108,303	EST. TD (m)	GRD ELEV 212.40	WIND: 20km/h	Cell: 1-780-886-4880
	Meters to T.D. 0.00		HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D. T.D.		LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.	6	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	10.74	kPa/m
Size (mm)	216.0	2293	4.30	Time Check	11:55	22:30	Mud Cycle	123.7	min
Mfg.	Smith	2302	5.10	Mud Man	Darryl Diamond	Darryl Diamond	Bottoms Up	36.7	min
Type	FH400DVPS	2312	6.20	Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	103	m3
Serial #	PJ0538	2321	7.20	Density	1110	1095	Hole Volume	68.5	m3 + 20%
Nozzles (mm)	3x14.3			Vis.	37	44	System Vol.	171.4	m3
AreaNoz(mm2)	481.82			W.L.	25	11.5	MUD ADDITIVES:		
WOB (daN)	12.0			pH	10	10	Polupac UL	12	
RPM	48M+30R			Filter Cake	1	1	Sapp	2	
From (mKB)	2284.00			600 Fann	16	36	Bleach	1	
To (mKB)	2338.00			300 Fann	10	25	XCD Polymer	10	
Metres	54.00			P.V.	6	11			
Hrs on Bit	30.25			Y.P.	2	7			
m/Hr	1.80			Gels 1/10	1/1	2/4			
Cum Hole Hrs	191.75			Sand (%)	0	0			
Condition				Solids (%)	8	5.25			
136				L.G.S. (% Wt.)	0	0			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)	0.3/2.10	0.3/2.10	SOLIDS CONTROL		
Bit		216	0.23	Pf / Mf	0	0	Shaker Make		
Motor		164	9.73	MBT (kg/m3)			Shaker #	1	2
UBHO		165	0.70	PHPA (kg/m3)			Shaker Mesh	120	120
2x163mm Monel		163	18.74	K+ (mg/l)			Shaker Mesh	120	120
X/O		165	0.78	Cl (ppm)	34000	33000	Shaker Mesh	200	120
X/O		163	0.57	Ca (ppm)	80	80			
UBHO		160	0.70	VOLUMES			Make		
24x 127mm HWDP		171	223.55	Water Hauled			U.F. (kg/m3)	1820	1825
X/O		165	0.80	Vol Dumped			O.F. (kg/m3)	1080	1080
Jars		166	5.78	Loss Circ.			Vol UF (l/min)		
X/O		165	0.80	Boiler Hrs:			Hours	24	24
54x 127mm HWDP		171	503.88	TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS		
				Strap (metres)			Manufacturer		
				Board (metres)			Size (mm)		
Total			766.26	Difference (metres)	0.00		WP (MPa)		
Avail WOB 24,000	String Wt (daN)		114,000	Correction (Yes/No?)			Serial No.		
DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS			
RU / TO	Survey	Drill	19.00	MACP	5259	Pump No.	1	2	
Rig Move	Logging	Well Control		RSPP-SPM	3100/50	Make & Model	FB-1600	FB-1600	
W.O. Daylight	Run Casing	Directional Wor	3.50	Calc hole fill		Liner x Stk	140x305	140x305	
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	99		
Reaming	WOC	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140	0.0140	
Cond / Circ	NU BOP's	BOP Drill		Daylights	05/09/08	Circ Rate100%	1.4		
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97	97	
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	8000		
Rig Repair	DST	Rig Inspection		Hydraulics		Drillpipe AV			
Slip / Cut Line	Hndle Tools	Leak -Off Test		DrillcollarOD		Drillcollar AV			
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel			

Rotary drill from 2298.4m to 2307.0m with 10 kdaN and 1.2m3/min, 40RPM
 Directional survey @ Bit depth 2307m and survey depth 2292.89m - 4.3 deg
 Rotary drill from 2307.0m to 2309.33m with 10 kdaN and 1.2m3/min, 40RPM
 Condition mud and circulate bottoms up prior to run Gyro
 Run Gyro on Wireline / Establish Toolface and direct
 Slide 4.0m from 2309.33m to 2313.33m / Rotary drill from 2313.33m to 2317.13m with 10 kdaN and 1.4m3/min, 30RPM
 Function Annular 26 sec to close
 Directional survey @ Bit depth 2317.13m and survey depth 2302.13m - 5.1 deg, 201.8 AZIM
 Slide 4.0m from 2317.13m to 2321.13m / Rotary drill from 2321.13m to 2326.75m with 10 kdaN and 1.4m3/min, 35RPM
 Directional survey @ Bit depth 2326.75m and survey depth 2311.75m - 6.2 deg, 216.7 AZIM
 Slide 4.0m from 2326.75m to 2329.8m / Rotary drill from 2329.8m to 2336.5m with 10 kdaN and 1.4m3/min, 35RPM
 Directional survey @ Bit depth 2336.5m and survey depth 2321.5m - 7.2 deg, 221.2 AZIM
 Rotary drill from 2336.5m to 2338m with 12 kdaN and 1.2m3/min, 35RPM
 Function Upper and Lower Pipe Rams 7 sec to close each

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 48.0
 Days (NPCT) 0.0
 Total Days: 63.0

REPORT #
63.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3				REPORT DATE: October 1, 2008			
UNIQUE ID: PaP #1 ST #3				OPS DATE: September 30, 2008			
24:00 DEPTH(m) 2385		24:00 ROP 2.00		STATUS at 24:00 HRS RIH with 216mm PDC Bit		STATUS at 07:00 HRS Wash to bottom with PDC Bit #7	
PROGRESS (m) 17		07:00 ROP 0				FORMATION Winterhouse	
D&A COST \$0		D & A COST		AFE NO.		RIG / RIG# Nabors 45-ETD	
DAILY COST \$77,121		SPUD DATE		LICENCE #		Weather: rain	
PREV COST \$5,258,600		RIG REL		KB ELEV 219.70		TEMP: 14	
CUM COST \$5,335,721		EST. TD (m)		GRD ELEV 212.40		WIND: 20km/h	
		Meters to T.D. 0.00		HIGH TIDE:		Reported To: Steve c McIntosh	
		Hours to T.D. T.D.		LOW TIDE:		Cell: 1-403-875-8848	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:				
Bit No.	6	7	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	10.74	kPa/m
Size (mm)	216.0	216.0	2360	7.70	Time Check	09:00		Mud Cycle	128	min
Mfg.	Smith	Smith			Mud Man	Darryl Diamond	Darryl Diamond	Bottoms Up	42.7	min
Type	FH400DVPS	MSI616			Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	98.3	m3
Serial #	PJ0538	JX0874			Density	1090		Hole Volume	80.2	m3 + 20%
Nozzles (mm)	3x14.3	6x6.4			Vis.	44		System Vol.	178.5	m3
AreaNoz(mm2)	481.82				W.L.	13		MUD ADDITIVES:		
WOB (daN)	12.0				pH	9.5		Pulpro 30	40	
RPM	48M+30R				Filter Cake	1		XCD Polymer	2	
From (mKB)	2284.00				600 Fann	33				
To (mKB)	2385.00				300 Fann	22				
Metres	101.00				P.V.	11				
Hrs on Bit	57.50				Y.P.	5.5				
m/Hr	1.76				Gels 1/10	2/3				
Cum Hole Hrs	219.25				Sand (%)	0				
Condition					Solids (%)	4				
136					L.G.S. (% Wt.)	0.5				
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)		0.20/2.10				
Bit		216	0.23	Pf / Mf		0		SOLIDS CONTROL		
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73	MBT (kg/m3)				Shaker Make		
UBHO		165	0.70	PHPA (kg/m3)				Shaker #	1	2
2x163mm Monel		163	18.74	K+ (mg/l)				Shaker Mesh	120	120
X/O		165	0.78	Cl (ppm)		33000		Shaker Mesh	120	120
X/O		163	0.57	Ca (ppm)		40		Shaker Mesh	200	120
UBHO		160	0.70	VOLUMES					Centrifuge 1	Centrifuge 2
24x 127mm HWDP		171	223.55	Water Hauled				Make		
X/O		165	0.80	Vol Dumped				U.F. (kg/m3)	1900	1880
Jars		166	5.78	Loss Circ.				O.F. (kg/m3)	1080	1080
X/O		165	0.80	Boiler Hrs:				Vol UF (l/min)		
54x 127mm HWDP		171	503.88					Hours	9	9
Total					TOTAL DRILL STRING (BHA + DP)			CASING BOWL DETAILS		
Avail WOB 24,000					Strap (metres)			Manufacturer		
String Wt (daN) 114,000					Board (metres)			Size (mm)		
					Difference (metres) 0.00			WP (MPa)		
					Correction (Yes/No?)			Serial No.		

DRILLING OPERATIONS TIME BREAKDOWN					Well Control			HYDRAULICS		
RU / TO	Survey	Drill	8.75	MACP	5259	Pump No.	1	2		
Rig Move	Logging	Well Control		RSPSP-SPM	3200/50	Make & Model	FB-1600	FB-1600		
W.O. Daylight	Run Casing	Directional Wor	2.75	Calc hole fill		Liner x Stk	140x305	140x305		
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	99			
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			Litre/Sk 100%	0.0140	0.0140	
Cond / Circ	NU BOP's	BOP Drill		Daylights	30/09/08	Circ Rate100%	1.4			
Tripping	Test BOP's	Safety Meet	0.50	Afternoons		Pump Eff.	97	97		
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Press.	8600			
Rig Repair	DST	Rig Inspection		Hydraulics			Drillpipe AV			
Slip / Cut Line	Hndle Tools	Leak - Off Test		DrillcollarOD		Drillcollar AV				
TOTAL HRS 24.00				Drillpipe OD		Nozzel Vel				

Rotary drill from 2368m to 2374.7m with 19 kdaN and 1.4m3/min, 35 ETD + 52 PDM = 87 RPM
 Slide 2.0m from 2374.7m to 2376.7m / Rotary drill from 2376.7m to 2385m with 19 kdaN and 1.4m3/min, 35 ETD + 52 PDM = 87 RPM
 Condition hole and circulate bottom hole sample
 Directional survey @ Bit depth 2374.7m and survey depth 2359.7m - 7.7 deg, 234.3 AZIM
 Trip out of hole for Bit #7 Smith PDC / Flow checks @2250m and 1160m
 Function Annular 26 sec to close
 Trip out of hole for Bit #7 Smith PDC / Flow checks @40m and O.O.H / Hole fill: Calculated 14.15m3, Actual 14.33m3 Diff-0.18m3
 BOP Drill with day crew (Trip Mode - 1 stand DC left in hole) - Men in position and well secure in 1min. 45sec.
 Well shut in but wrong procedure used with 1 stand DC left in hole / Should have removed DC and shut in blind rams - Discuss with crew & correct
 Dress Bit #7 - 216mm Smith MSI616 #JX0874 with 6x6.4mm nozzles
 Run in hole with Bit, Motor, UBHO, 3xMonel DC, 24xHWDP, Jars, 54xHWDP / Scribe motor and surface test MWD
 Trip in hole / Flow checks @263m, 1200m, 2190m
 Function Upper and Lower Pipe Rams 7 sec to close each
 Hole condition - Hole drag 4000 kdaN, Torque at bottom 5000 ft-lbs

Days (Move In) 10.0
 Days (Rig Up) 5.0
 Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 49.0
 Days (NPCT) 0.0
 Total Days: 64.0

REPORT #
64.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: October 2, 2008
UNIQUE ID: PaP #1 ST #3		OPS DATE: October 1, 2008
24:00 DEPTH(m) 2459	24:00 ROP 4.90	STATUS at 24:00 HRS
PROGRESS (m) 74	07:00 ROP 0	Directional drill 216mm hole
D&A COST \$0	D & A COST	AFE NO.
DAILY COST \$53,150	SPUD DATE	LICENCE #
PREV COST \$5,335,721	RIG REL	KB ELEV 219.70
CUM COST \$5,388,871	EST. TD (m)	GRD ELEV 212.40
Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
Hours to T.D. T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	7	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient 10.74 kPa/m
Size (mm)	216.0	2369	7.80	Time Check	10:00	18:10	Mud Cycle 154 min
Mfg.	Smith	2378	7.40	Mud Man	Darryl Diamond	Darryl Diamond	Bottoms Up 52 min
Type	MSI616	2387	7.30	Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks 98.7 m3
Serial #	JX0874	2396	7.10	Density	1090	1090	Hole Volume 82.5 m3 + 20%
Nozzles (mm)	6x 6.4	2406	7.80	Vis.	44	43	System Vol. 181.2 m3
AreaNoz(mm2)	481.82	2415	9.40	W.L.	14	13	MUD ADDITIVES:
WOB (daN)	3 to 9	2425	11.00	pH	9.0	9.2	
RPM	58M + 50R	2434	12.60	Filter Cake	0.7	0.7	
From (mKB)	2385.00			600 Fann	40	40	
To (mKB)	2459.00			300 Fann	29	28	
Metres	74.00			P.V.	11	12	
Hrs on Bit	15.00			Y.P.	9	8	
m/Hr	4.90			Gels 1/10	2/5	2/4	
Cum Hole Hrs	234.25			Sand (%)	0	0	
Condition				Solids (%)	4	4	Daily Cost \$1,800
136				L.G.S. (% Wt.)			Cum Cost \$147,469
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Oil (%)			SOLIDS CONTROL
Bit		216	0.27	Pf / Mf	0.20/2.40	0.20/2.50	Shaker Make
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73	MBT (kg/m3)	0	0	Shaker # 1 2
UBHO		165	0.70	PHPA (kg/m3)			Shaker Mesh 120 120
3x163mm Monel		163	28.1	K+ (mg/l)			Shaker Mesh 120 120
X/O		165	0.78	Cl (ppm)	30000	30000	Shaker Mesh 200 120
24x 127mm HWDP		171	223.55	Ca (ppm)	40	40	Centrifuge 1 Centrifuge 2
X/O		165	0.80	VOLUMES			Make
Jars		166	5.78	Water Hauled			U.F. (kg/m3)
X/O		165	0.80	Vol Dumped			O.F. (kg/m3)
54x 127mm HWDP		171	503.88	Loss Circ.			Vol UF (l/min)
				Boiler Hrs:			Hours 16 16
				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
				Strap (metres)			Manufacturer
				Board (metres)			Size (mm)
				Difference (metres)	0.00		WP (MPa)
				Correction (Yes/No?)			Serial No.
Total			774.39				
Avail WOB 24,000	String Wt (daN)		114,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS	
RU / TO	Survey	Drill	15.00	MACP	5259	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	4850/50	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Wor	1.00	Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	99
Reaming	1.50	Lost Circ		Date Last BOP Drill For:		Litre/Sk 100%	0.0140 0.0140
Cond / Circ	NU BOP's	BOP Drill		Daylights	30/09/08	Circ Rate 100%	1.4
Tripping	Test BOP's	Safety Meet		Afternoons		Pump Eff.	97 97
Rig Service	0.50	Circ Sample		Graveyards	02/09/08	Pump Press.	12000
Rig Repair	5.00	Rig Inspection		Hydraulics		Drillpipe AV	
Slip / Cut Line	1.00	Leak -Off Test		Drillcollar OD		Drillcollar AV	
		TOTAL HRS	24.00	Drillpipe OD		Nozzel Vel	

Slip and cut drilling line
 Electrical problem with Top Drive / Trouble shoot and repair faulty breaker
 RIH and wash to 2314m / Pulse test MWD (test failed)
 RIH and wash to 2371m
 Top Drive faulty / Trouble shoot and repair / Total downtime 5.0 hrs
 RIH and wash to bottom / Pattern bit and drill 216mm hole
 Function Annular 26 sec to close
 Rotary drill from 2385m to 2392.21m with 7 kdaN and 1.4m3/min, 40 ETD + 52 PDM = 92 RPM
 Slide 2.0m from 2392.21m to 2394.21m with 8 kdaN and 1.4m3/min / 52 PDM RPM
 Rotary drill from 2394.21m to 2401.91m with 7 kdaN and 1.4m3/min, 40 ETD + 52 PDM = 92RPM
 Slide 2.0m from 2401.21m to 2403.21m with 9 kdaN and 1.4m3/min / 52 PDM RPM
 Rotary drill from 2403.21m to 2411.38m with 7 kdaN and 1.4m3/min, 40 ETD + 52 PDM = 92RPM
 Slide 3.0m from 2411.38m to 2414.38m with 8 kdaN and 1.4m3/min, 52 PDM RPM
 Rotary drill from 2414.38m to 2420.84m with 7 kdaN and 1.4m3/min, 40 ETD + 52 PDM = 92RPM
 Slide 3.0m from 2420.84m to 2423.84m with 6 kdaN and 1.4m3/min, 52 PDM RPM
 Rotary drill from 2423.84m to 2430.6m with 7 kdaN and 1.4m3/min, 40 ETD + 52 PDM = 92RPM
 Slide 2.0m from 2449.3m to 2451.3m with 5 kdaN and 1.2m3/min, 44 PDM RPM
 Rotary drill from 2451.3m to 2458.95m with 8 kdaN and 1.2m3/min, 45 ETD + 44 PDM = 89RPM
 Function Upper and Lower Pipe Rams 6 sec to close each

 Hole condition - Hole drag 4000 kdaN, Torque at bottom 5000 ft-lbs

SAMPLES:
 2385-2410 MD, MAINLY META QUARTZITE, ANOTHER NAME FOR A TIGHT SANDSTONE, WITH BLACK MAFIC GRAINS
 2410-2420 MD, PHYLLITE, COAL BLACK TO DARK, FAIRLY SOFT, PLATY, WEAKLY CALCAREOUS, WITH 5-10% META QUARTZITE
 2420- 2460 MD, META QUARTZITE, 80-90% WITH 10-20% BLACK PHYLLITE, BECOMING MORE CRYSTALLINE AND LESS CALCAREOUS NEAR THE BOTTOM

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.

DAILY DRILLING REPORT

(00:00 - 24:00 HOURS)

Drilling Days: 52.0
Days (NPCT) 0.0
Total Days: 67.0

REPORT #
67.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		REPORT DATE: October 5, 2008	
UNIQUE ID: PaP #1 ST #3		OPS DATE: October 4, 2008	
24:00 DEPTH(m): 2687	24:00 ROP: 3.80	STATUS at 24:00 HRS	STATUS at 07:00 HRS
PROGRESS (m): 73	07:00 ROP: 0	Trip out of hole for bit #8	
D&A COST: \$0	D & A COST:	AFE NO.:	RIG / RIG# Nabors 45-ETD
DAILY COST: \$59,127	SPUD DATE:	LICENCE #:	WEATHER: sunny/rain
PREV COST: \$5,503,466	RIG REL:	KB ELEV: 219.70	TEMP: 14
CUM COST: \$5,562,593	EST. TD (m):	GRD ELEV: 212.40	WIND: 40 +km/h
	Meters to T.D.: 0.00	HIGH TIDE:	Reported To: Steve c McIntosh
	Hours to T.D.: T.D.	LOW TIDE:	Cell: 1-403-875-8848

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.	7	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	10.74	kPa/m
Size (mm)	216.0	2606	9.00	Time Check	09:30	16:50	Mud Cycle	131	min
Mfg.	Smith	2616	8.90	Mud Man	Shawn Penney	Shawn Penney	Bottoms Up	49	min
Type	MSI616	2625	8.20	Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	90.2	m3
Serial #	JX0874	2635	7.90	Density	1095	1090	Hole Volume	90.1	m3 + 20%
Nozzles (mm)	6x 6.4	2644	8.00	Vis.	43	43	System Vol.	179.6	m3
AreaNoz(mm2)	193.02	2654	7.90	W.L.	13	13	MUD ADDITIVES:		
WOB (daN)	6 to 9	2663	7.60	pH	8.5	8.5	Polypac UL	20	
RPM	52M + 60R	2672	7.50	Filter Cake	1	1	Pulpro 30	30	
From (mKB)	2385.00			600 Fann	36	35	XCD Polymer	7	
To (mKB)	2687.00			300 Fann	25	24			
Metres	302.00			P.V.	11	11			
Hrs on Bit	69.00			Y.P.	7	6.5			
m/Hr	4.40			Gels 1/10	2/5	2/5			
Cum Hole Hrs	288.25			Sand (%)	0	0			
Condition				Solids (%)	6	6			

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)	Manufacturer	Size (mm)	
Bit		216	0.27	Board (metres)		WP (MPa)	
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73	Difference (metres)		Serial No.	
UBHO		165	0.70	Correction (Yes/No?)	0.00		
3x163mm Monel		163	28.1				
X/O		165	0.78				
24x 127mm HWDP		171	223.55				
X/O		165	0.80				
Jars		166	5.78				
X/O		165	0.80				
54x 127mm HWDP		171	503.88				
Total			774.39				
Avail WOB	24,000	String Wt (daN)	120,000				

DRILLING OPERATIONS TIME BREAKDOWN				Well Control		HYDRAULICS		
RU / TO	Survey	1.25	Drill	MACP	3550	Pump No.	1	2
Rig Move	Logging		Well Control	RSP-SPM	4770/50	Make & Model	FB-1600	FB-1600
W.O. Daylight	Run Casing		Directional Wor	Calc hole fill		Liner x Stk	140x305	140x305
Coring	Cementing		Squeeze Job	Act Hole Fill		SPM	99	
Reaming	WOC		Lost Circ	Date Last BOP Drill For:		Litre/Sk 100%	0.0140	0.0140
Cond / Circ	NU BOP's		BOP Drill	Daylights	30/09/08	Circ Rate 100%	1.4	
Tripping	Test BOP's		Safety Meet	Afternoons		Pump Eff.	97	97
Rig Service	Drill out cmt		Circ Sample	Graveyards	02/09/08	Pump Press.	15500	
Rig Repair	DST		Rig Inspection	Hydraulics		Drillpipe AV		
Slip / Cut Line	Handle Tools		Leak -Off Test	Drillcollar OD		Drillcollar AV		
			TOTAL HRS	Drillpipe OD		Nozzel Vel		
			24.00					

Slide 3.0m Avg. TFO set @ 20 Azimuth HOLD from 2611.8m to 2614.8m / with 9 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2614.8m to 2621.2m with 9 kdaN and 1.4m3/min; 52 ETD + 60 PDM = 112 RPM
Slide 3.0m Avg. TFO set @ 0 Azimuth HOLD from 2621.2m to 2624.2m / with 9 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2624.2m to 2630.6m with 9 kdaN and 1.4m3/min; 52 ETD + 60 PDM = 112 RPM
Slide 4.0m Avg. TFO set @ 10 Azimuth HOLD from 2630.6m to 2634.6m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2634.6m to 2640.33m with 11 kdaN and 1.4m3/min; 52 ETD + 60 PDM = 112 RPM
Slide 3.0m Avg. TFO set @ 0 Azimuth HOLD from 2640.33m to 2643.33m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2643.33m to 2649.83m with 11 kdaN and 1.4m3/min; 52 ETD + 55 PDM = 107 RPM
Slide 4.5m Avg. TFO set @ 0 Azimuth HOLD from 2649.83m to 2654.33m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Function Annular 26 sec to close
Rotary drill from 2654.33m to 2659.12m with 11 kdaN and 1.4m3/min; 52 ETD + 55 PDM = 107 RPM
Slide 3.5m Avg. TFO set @ 340 Azimuth HOLD from 2659.12m to 2662.62m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2662.62m to 2668.74m with 11 kdaN and 1.4m3/min; 52 ETD + 55 PDM = 107 RPM
Slide 5.0m Avg. TFO set @ 330 Azimuth HOLD from 2668.74m to 2673.74m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2673.74m to 2678.21m with 11 kdaN and 1.4m3/min; 52 ETD + 55 PDM = 107 RPM
Slide 4.0m Avg. TFO set @ 330 Azimuth HOLD from 2678.21m to 2682.21m / with 11 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2682.2m to 2687.3m with 11 kdaN and 1.4m3/min; 52 ETD + 55 PDM = 107 RPM
Function Upper and Lower Pipe Rams 6 sec to close each

Hole condition - Hole drag 7000 kdaN to 9000 kdaN up, 5000 kdaN down, Torque at bottom 8200 ft-lbs

SAMPLES:
2610-2630M. METAQUARTZITE.80-90%. CRYSTALLINE, TIGHT, HARD, MODERATELY CALCAREOUS, WITH 10-20% PHYLLITE;
2630M TO PREDOMINANTLY PHYLLITE;
2630-2687 M. PHYLLITE 80-90%, DARK TO COAL BLACK, GREASY LUSTRE IN PART, MICACEOUS ALONG CLEAVAGE, BLOCKY TO PLATY TO SPLINTERY, FIRM TO BRITTLE, WITH 10-20% DULL GREY METAQUARTZITE

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 53.0
Days (NPCT) 0.0
Total Days: 68.0

REPORT #
68.0



WELL NAME: PDIP GHS PaP #1 ST #3	REPORT DATE: October 6, 2008				
UNIQUE ID: PaP #1 ST #3	OPS DATE: October 5, 2008				
24:00 DEPTH(m) 2700	24:00 ROP 3.25	STATUS	Directional drill 216mm hole with bit	STATUS	Directional drill 216mm hole @
PROGRESS (m) 13	07:00 ROP 0	at 24:00 HRS	#8	at 07:00 HRS	2726m
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG#	Nabors 45-ETD	Rig Manager: Brent Kramps
DAILY COST \$51,055	SPUD DATE	LICENCE #	WEATHER: sunny	Cell: 1-709-649-0255	
PREV COST \$5,562,593	RIG REL	KB ELEV 219.70	TEMP: 15	Drilling Foreman: Tibor Papp	
CUM COST \$5,613,648	EST. TD (m)	GRD ELEV 212.40	WIND: 30 km/h	Cell: 1-780-886-4880	
	Meters to T.D. 0.00	HIGH TIDE:	Reported To: Steve c McIntosh	Cell: 1-403-875-8848	
	Hours to T.D. T.D.	LOW TIDE:	Cell:		

BIT PERFORMANCE			SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.	7	8	Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	10.79	kPa/m
Size (mm)	216.0	216.0	2682	7.30	Time Check	21:05		Mud Cycle	136	min
Mfg.	Smith	Smith			Mud Man	Shawn Penney	Shawn Penney	Bottoms Up	49	min
Type	MSI616	MSI816			Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	95.4	m3
Serial #	JX0874	JY0420			Density	1100		Hole Volume	90.4	m3 + 20%
Nozzles (mm)	6x 6.4	4x6.4, 4x7.1			Vis.	43		System Vol.	185.8	m3
AreaNoz(mm2)	193.02	445.41			W.L.	12		MUD ADDITIVES:		
WOB (daN)	9 to 12	8.0			pH	8.5				
RPM	52M + 60R	52M + 45R			Filter Cake	1		Pulpro 30	30	
From (mKB)	2385.00	2687.00			600 Fann	34				
To (mKB)	2687.00	2700.00			300 Fann	23				
Metres	302.00	13.00			P.V.	11				
Hrs on Bit	70.50	4.00			Y.P.	6				
m/Hr	4.40	3.25			Gels 1/10	1/4				
Cum Hole Hrs	289.75	293.75			Sand (%)	0				
Condition	I8,O5,BT,LT,I				Solids (%)	6				

136			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
Bit		216	0.27
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73
UBHO		165	0.75
3x163mm Monel		163	28.1
X/O		165	0.78
24x 127mm HWDP		171	223.55
X/O		165	0.80
Jars		166	5.78
X/O		165	0.80
54x 127mm HWDP		171	503.88
Total			774.44

Avail WOB	24,000	String Wt (daN)	120,000
-----------	--------	-----------------	---------

DRILLING OPERATIONS TIME BREAKDOWN			
RU / TO	Survey	Drill	4.00
Rig Move	Logging	Well Control	
W.O. Daylight	Run Casing	Directional Wor	4.25
Coring	Cementing	Squeeze Job	
Reaming	WOC	Lost Circ	
Cond / Circ	NU BOP's	BOP Drill	
Tripping	Test BOP's	Safety Meet	
Rig Service	Drill out cmt	Circ Sample	
Rig Repair	DST	Rig Inspection	
Slip / Cut Line	Hndle Tools	Leak -Off Test	
		TOTAL HRS	24.00

TOTAL DRILL STRING (BHA + DP)	
Strap (metres)	
Board (metres)	
Difference (metres)	0.00
Correction (Yes/No?)	

Well Control		HYDRAULICS		
MACP	3550	Pump No.	1	2
RSPP-SPM	3690/50	Make & Model	FB-1600	FB-1600
Calc hole fill		Liner x Stk	140x305	140x305
Act Hole Fill		SPM	99	
Date Last BOP Drill For:		Litre/Sk 100%	0.0140	0.0140
Daylights	30/09/08	Circ Rate100%	1.4	
Afternoons		Pump Eff.	97	97
Graveyards	02/09/08	Pump Press.	15500	
Hydraulics		Drillpipe AV		
DrillcollarOD		Drillcollar AV		
Drillpipe OD		Nozzel Vel		

Hole circulated clean with bottoms up sample / Prepare to trip for BHA & bit change
Pump HIGH VIS SWEEP to clean hole of cuttings for trip out to change BHA assembly and bit
Trip out of open hole / Flow checks @2668m, 2571m, 2249m into casing / Pump Weighted pill / Continue to POOH
Flow checks @1280m, 830m,180m / Safety meeting prior to handling Directional Tools
Change out Motor 7/8 - 3.25 stage motor set at 1.5 with 150 hrs / Set NEW 7/8 - 3.25 stage motor to 1.83
Pulse test MWD (without bit) @ surface
Change Bit to 216mm MSI 816 Smith PDC (8 blade double row 16mm cutters)
Flow check while O.O.H / Function Blind Rams 7 sec to close
Trip in hole to 650m / Fill pipe and Flow check @ 80m, 650m (fill drill pipe with out rotating PDC in casing)
Function Annular 26 sec to close
Rig inspection - Inspect well control equipment
Trip in hole fr/ 650m with fill pipe and flow cheks @ 1200m, 2300m (Casing Window at 2278.75m to 2282.75m)
Test MWD - Wash last Stand (28m) to bottom with 1.5m fill
Pattern bit to 2688m (drill 0.1m with 0.5 da/N - drill 0.1m with 0.75 da/N - drill 0.1m with 1.0 da/N - drill 0.1m with 1.5 da/N)
Slide 2.3m Avg. TFO set @ 30 Azimuth HOLD from 2688.0m to2690.3m / with 8 kdaN and 1.4m3/min; 52 PDM RPM
Rotary drill from 2690.3m to 2696.9m with 11 kdaN and 1.4m3/min; 45 ETD + 52 PDM = 97 RPM
Slide 3.0m Avg. TFO set @ 30 Azimuth HOLD from 2696.9m to2700.0m / with 8 kdaN and 1.4m3/min; 52 PDM RPM
Function Upper and Lower Pipe Rams 6 sec to close each

Hole condition - Hole drag 8000 kdaN, Torque at bottom 9000 ft-lbs

SAMPLES:
2630-2687 M.PHYLLITE80-90%,DARK TO COAL BLACK,GREASY LUSTRE IN PART,MICACEOUS ALONG CLEAVAGE ,BLOCKY TO PLATY TO SPLINTERY,FIRM TO BRITTLE,WITH 10-20% DULL GREY METAQUARTZITE
2687.55-2700M, PHYLLITE 60-70% DARK GREY TO COAL BLACK,PLATY TO LUMPY,GREASY LUSTRE IN PART WITH 30-40% METAQUARTZITE, DULL GREY, CRYSTALLINE CALCAREOUS,RICH IN LOOSE VITREOUS QUARTZ GRAINS, COARSE TO VERY COARSE GRAIN,SUBANGULAR TO SUBROUNDED.
THIS IS A TRANSITIONAL ZONE
2700-2715M SANDSTONE, DULL GREY TO SPECKLED,VERY FINE TO FINE GRAIN,CONSOLIDATED,HARD TO SOFT, QUARTZITIC TO SILTY IN

Days (Move In) 10.0
Days (Rig Up) 5.0
Total (MIRU) 15.0

PDI Productions Inc.
DAILY DRILLING REPORT
(00:00 - 24:00 HOURS)

Drilling Days: 55.0
Days (NPCT) 0.0
Total Days: 70.0

REPORT #
70.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3				REPORT DATE: October 8, 2008		
UNIQUE ID: PaP #1 ST #3				OPS DATE: October 7, 2008		
24:00 DEPTH(m) 2838	24:00 ROP 2.20	STATUS at 24:00 HRS	Directional drill 216mm hole	STATUS at 07:00 HRS	Directional drill 216mm hole @ 2845m	FORMATION
PROGRESS (m) 52	07:00 ROP 0			Rig Manager: Rick Zenner		Cell: 1-709-649-0255
D&A COST \$0	D & A COST	AFE NO.	RIG / RIG# Nabors 45-ETD	Drilling Foreman: Tibor Papp		Cell: 1-780-886-4880
DAILY COST \$50,998	SPUD DATE	LICENCE #	WEATHER: cloudy	Reported To: Steve c McIntosh		Cell: 1-403-875-8848
PREV COST \$5,716,822	RIG REL	KB ELEV 219.70	TEMP: 10			
CUM COST \$5,767,820	EST. TD (m)	GRD ELEV 212.40	WIND: 20 km/h			
	Meters to T.D. 0.00	HIGH TIDE:				
	Hours to T.D. T.D.	LOW TIDE:				

BIT PERFORMANCE			SURVEYS		DRLG FLUID		DRILLING FLUID:			
Bit No.	8		Depth	Degrees	Fluid Type	Poly CalCarb	Poly CalCarb	Mud Gradient	1074	kPa/m
Size (mm)	216.0		2777	8.90	Time Check	09:35	19:50	Mud Cycle	127	min
Mfg.	Smith		2786	8.70	Mud Man	Shawn Penney	Shawn Penney	Bottoms Up	48	min
Type	MSI816		2796	9.80	Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	91.1	m3
Serial #	JY0420		2806	10.60	Density	1090	1090	Hole Volume	94.9	m3 + 20%
Nozzles (mm)	4x6.4, 4x7.1		2815	10.40	Vis.	46	44	System Vol.	186	m3
AreaNoz(mm2)	445.41		2825	10.10	W.L.	10.5	10.5	MUD ADDITIVES:		
WOB (daN)	6 to 14				pH	8.5	8.5	Caustic	4	
RPM	56M + 45R				Filter Cake	1.0	1.0	Super Sweep	1	
From (mKB)	2687.00				600 Fann	40	39			
To (mKB)	2838.00				300 Fann	29	28			
Metres	151.00				P.V.	11	11			
Hrs on Bit	42.25				Y.P.	9	8.5			
m/Hr	3.60				Gels 1/10	2/5	2/4			
Cum Hole Hrs	332.00				Sand (%)	0	0			
Condition					Solids (%)	6.5	6.5			

136				TOTAL DRILL STRING (BHA + DP)		CASING BOWL DETAILS	
Description; Type Connection	ID (mm)	OD (mm)	Length (m)	Strap (metres)		Manufacturer	
Bit		216	0.27	Board (metres)		Size (mm)	
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73	Difference (metres)	0.00	WP (MPa)	
UBHO		165	0.75	Correction (Yes/No?)		Serial No.	
3x163mm Monel		163	28.1	Well Control			
X/O		165	0.78	MACP	3550	HYDRAULICS	
24x 127mm HWDP		171	223.55	RSP-SPM	3780/50	Pump No.	1 2
X/O		165	0.80	Calc hole fill		Make & Model	FB-1600 FB-1600
Jars		166	5.78	Act Hole Fill		Liner x Stk	140x305 140x305
X/O		165	0.80	Date Last BOP Drill For:			
54x 127mm HWDP		171	503.88	Daylights	30/09/08	SPM	99
				Afternoons		Litre/Sk 100%	0.0140 0.0140
				Graveyards	02/09/08	Circ Rate 100%	1.4
				Hydraulics			
				Drillcollar OD		Pump Eff.	97 97
				Drillpipe OD		Pump Press.	12000
						Drillpipe AV	
						Drillcollar AV	
						Nozzel Vel	

DRILLING OPERATIONS TIME BREAKDOWN				TOTAL HRS		HYDRAULICS	
RU / TO	Survey	Drill	11.50	MACP	3550	Pump No.	1 2
Rig Move	Logging	Well Control		RSP-SPM	3780/50	Make & Model	FB-1600 FB-1600
W.O. Daylight	Run Casing	Directional Wor	12.00	Calc hole fill		Liner x Stk	140x305 140x305
Coring	Cementing	Squeeze Job		Act Hole Fill		SPM	99
Reaming	WOC	Lost Circ		Date Last BOP Drill For:			
Cond / Circ	NU BOP's	BOP Drill		Daylights	30/09/08	Litre/Sk 100%	0.0140 0.0140
Tripping	Test BOP's	Safety Meet		Afternoons		Circ Rate 100%	1.4
Rig Service	Drill out cmt	Circ Sample		Graveyards	02/09/08	Pump Eff.	97 97
Rig Repair	DST	Rig Inspection		Hydraulics			
Slip / Cut Line	Hndle Tools	Leak -Off Test		Drillcollar OD		Pump Press.	12000
				Drillpipe OD		Drillpipe AV	
						Drillcollar AV	
						Nozzel Vel	

Rotary drill from 2786.2m to 2791.7m with 9 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 4.0m Avg. TFO set @ 315 Azimuth HOLD from 2791.7m to 2795.7m / with 13 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2795.7m to 2801.4m with 7 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 6.5m Avg. TFO set @ 330 Azimuth HOLD from 2801.4m to 2807.9m / with 13 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2807.9m to 2811.1m with 7 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Function Annular 26 sec to close
Rotary drill from 2811.1m to 2826.67m with 8 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 5.0m Avg. TFO set @ 315 Azimuth HOLD from 2826.7m to 2831.7m / with 14 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2831.7m to 2838.0m with 8 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Function Upper and Lower Pipe Rams 6 sec to close each
Directional Drilling - Rotate 36.19m in 11.5hrs, Slide 15.55m in 7.25hrs
Accumulated surveys, work pipe, orient tool, connections 4.75hrs

Hole condition - Hole drag 12000 kdaN to 14000 kdaN up, 10000 kdaN to 12000 kdaN down, Torque at bottom 9000 ft-lbs

SAMPLES:
2770-2800M. SHALE. 70-80%, AS BEFORE, BLOCKY TO PLATY, FIRM TO BRITTLE, MICAEOUS, SEMI-FISSILE, WITH 30% SANDSTONE.
AS BEFORE, TRACE OF LOOSE VITREOUS (GLASSY) QUARTZ GRAINS, COARSE-GRAIN, SUBANGULAR, QUARTZITIC IN PART TO SILTY, HARD TO SOFT,
2800-2840M. THE SAMPLES ARE BASICALLY THE SAME, INTERBEDDED SAND AND SHALE WITH VARIOUS THICKNESS,
2800-2820M SHALE. 90%, AS ABOVE, BECOMING MORE PLATY, WITH 10% SANDSTONE, 10% AS BEFORE,
2820-2840M. SANDSTONE 80-90% DULL TO LIGHT GREY TO SPECKLED IN PART, FINE TO VERY FINE GRAIN, SUBANGULAR, MODERATELY SORTED,
CONSOLIDATED, TIGHT, HARD, CALCAREOUS CEMENT, NO VISIBLE POROSITY, WITH 10-20% DARK GREY TO BLACK SHALE,
PLATY TO LUMPY, FIRM TO BRITTLE, MICAEOUS,

DAILY OPERATIONS REPORT



pdi production

(MIRU) 15.0 (Drilling) 16.0
(Well Kill) 3.0 (Completion) 1.0
(Workover) 27.5 (NPCT) 0.0
(Abandonment) 4.0 (Production) 4.5

REPORT # 71.0



Summary table with columns: WELL NAME, UNIQUE ID, 24:00 DEPTH, 24:00 ROP, PROGRESS, D&A COST, DAILY COST, PREV COST, CUM COST, 24:00 HRS STATUS, 07:00 HRS STATUS, RIG / RIG#, WEATHER, TEMP, WIND, REPORT DATE, OPS DATE, FORMATION, Rig Manager, Cell, Drilling Foreman, Reported To, Cell.

Main data table with columns: BIT PERFORMANCE, SURVEYS, DRLG FLUID, Shawn Penney, DRILLING FLUID, SOLIDS CONTROL, CASING BOWL DETAILS. Includes sub-headers like Depth, Degrees, Fluid Type, Time Check, Mud Man, etc.

Summary tables: DRILLING OPERATIONS TIME BREAKDOWN, Well Control, HYDRAULICS. Includes fields like RU / RD, Survey, Drill, MACP, RSP-SPM, Pump No., etc.

Rotary drill from 2838.0m to 2839.9m with 8 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 5.0m Avg. TFO set @ 315 Azimuth HOLD from 2839.9m to 2844.9m / with 12 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2844.9m to 2849.47m with 12 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 3.0m Avg. TFO set @ 315 Azimuth HOLD from 2849.47m to 2852.47m / with 14 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2852.47m to 2859.02m with 12 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Function Annular 26 sec to close
Slide 4.5m Avg. TFO set @ 315 Azimuth HOLD from 2859.02m to 2863.22m / with 13 kdaN and 1.5m3/min; 56 PDM RPM
Rotary drill from 2863.22m to 2868.55m with 15 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Rotary drill from 2868.55m to 2877.29m with 16 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide 1.5m Avg. TFO set @ 315 Azimuth HOLD from 2877.29m to 2878.8m / with 13 kdaN and 1.5m3/min; 56 PDM RPM
Function Upper and Lower Pipe Rams 6 sec to close each
Directional Drilling - Rotate 27.6m in 4.75hrs, Slide 13.25m in 14.25hrs
Accumulated surveys, work pipe, orient tool, connections 4.5hrs

Hole condition - Hole drag 14,000 kdaN to 15,000 kdaN up, 13,000 kdaN down, Torque at bottom 10,000 ft-lbs

2820-2850 meters SANDSTONE.80-90%, DULL TO LIGHT GREY TO SPECKLED IN PART, QUARTZOSE SAND9 (MOSTLY ALL QUARTZ) FINE TO VERY FINE GRAIN, SUBANGULAR, MODERATELY SORTED, CONSOLIDATED, TIGHT, HARD, CALCARCEOUS CEMENT, NO VISIBLE POROSITY, WITH 10-20% SHALE.
2850-2865M SHALE 70-80%, DARK GREY TO LIGHT, PLATY TO LUMPY, MICACEOUS IN PART, SLIGHTLY CALCARCEOUS, FIRM TO BRITTLE, TRACE OF COAL BLACK TO GREEN GREASY PHYLLITE GRAINS, WITH 20-30% DARK TO LIGHT GREY TO MOTTLED SANDSTONE.
2865-2885M. SANDSTONE. 70-80%, AS BEFORE, WITH 20-30% DARK GREY TO BLACK SHALE, FIRM TO BRITTLE TO SOFT, TRACE OF BANDING IN SAMPLES, SLIGHTLY CALCARCEOUS, MICACEOUS, BECOMING SILTY WITH DEPT. THE FORMATION MIGHT BECOMING MORE SILTY WITH DEPTH,

DAILY OPERATIONS REPORT



(MIRU) 15.0 (Drilling) 17.0
 (Well Kill) 3.0 (Completion) 1.0
 (Workover) 27.5 (NPCT) 0.0
 (Abandonment) 4.0 (Production) 4.5

REPORT # 72.0
DRAGON LANCE
 MANAGEMENT CORPORATION
 1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3		24:00 HRS STATUS: Make up Bit #9 and RIH		REPORT DATE: October 10, 2008	
UNIQUE ID: PaP #1 ST #3		07:00 HRS STATUS: Pattern Bit #9 and drill ahead @ 2899m		OPS DATE: October 9, 2008	
24:00 DEPTH: 2897	24:00 ROP: 2.53	FORMATION: Winterhouse			Rig Manager: Rick Zenner
PROGRESS (m): 19	07:00 ROP: 0	Rig Manager: Rick Zenner			Cell: 1-709-649-0255
D&A COST: \$0	D & A COST: AFE NO.	WEATHER: cloudy			Drilling Foreman: Tibor Papp
DAILY COST: \$97,923	SPUD DATE: LICENCE #	TEMP: 8			Cell: 1-780-886-4880
PREV COST: \$5,825,497	RIG REL: KB ELEV 219.70	WIND: 20 km/h			Reported To: Steve c McIntosh
CUM COST: \$5,923,420	EST. TD (m): 4448.00	GRD ELEV: 212.40			Cell: 1-403-875-8848
	Meters to TD: 1551.00	HIGH TIDE:			
	Hours to TD: T.D.	LOW TIDE:			

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No:	8 9	Depth:		Fluid Type:	Shawn Penney		Mud Gradient: 10.74 kPa/m
Size (mm):	216.0 216.0	Degrees:	2834 10.20	Time Check:	Poly CalCarb Poly CalCarb	Mud Cycle: 140 min	
Mfg.:	Smith Smith		2844 10.50	Mud Man:	S. Penney S. Penney	Bottoms Up: 49 min	
Type:	MSI816 FH23VPS		2854 10.90	Mud Co.:	Mi Swaco Mi Swaco	Mud Tanks: 109 m3	
Serial #:	JY0420 PJ8492		2863 10.90	Density:	1090	Hole Volume: 97 m3 + 20%	
Nozzles (mm):	4x6.4, 4x7.1 3x9.5			Vis.:	44	System Vol.: 205.6 m3	
AreaNoz(mm2):	445.41			W.L.:	10	MUD ADDITIVES:	
WOB (daN):	8 to 16			pH:	8	Pulpro 30: 84	
RPM:	56M + 45R			Filter Cake:	1.0		
From (mKB):	2687.00 2897.00			600 Fann:	38		
To (mKB):	2897.00			300 Fann:	26		
Metres:	210.00			P.V.:	12		
Hrs on Bit:	68.75			Y.P.:	7		
m/Hr:	3.10			Gels 1/10:	2/4		
Cum Hole Hrs:	358.50			Sand (%):	0	Mud: \$1,961	Water: \$0
Condition:	3,3,CT,1,BT,PR			Solids (%):	6.25	Cum Cost: \$182,727	\$0

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
Bit		216	0.27
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73
UBHO		165	0.75
3x163mm Monel		163	28.1
X/O		165	0.78
24x 127mm HWDP		171	223.55
X/O		165	0.80
Jars		166	5.78
X/O		165	0.80
54x 127mm HWDP		171	503.88
Total			774.44
Avail WOB	54,000	String Wt (daN)	131,000

PIPE STRAP (BHA + DP)	
Strap (metres)	Board (metres)
Difference (metres)	0.00
Correction (Yes/No?)	

CASING BOWL DETAILS	
Manufacturer	Size (mm)
WP (MPa)	
Serial No.	

OPERATIONS TIME BREAKDOWN			
RU / RD:	Survey:	Drill (rotary):	1.00
Rig Move:	Logging:	Drill (slide):	6.50
W.O. Daylight:	Run Casing:	Well Control:	
Coring:	Cementing:	Directional:	2.50
Reaming:	WOC:	Squeeze Job:	
Cond / Circ:	NU BOP's:	Lost Circ:	
Tripping:	Test BOP's:	BOP Drill:	
Rig Service:	Drill Cmt:	Safety Meet:	0.50
Rig Repair:	DST:	Circ Sample:	
Slip / Cut:	Hndle Tools:	Rig Inspection:	
		Leak - Off Test:	
		TOTAL HRS:	24.00

WELL CONTROL	
MACP	3550
RSP	3950
SPM	53
Calc hole fill	
Act Hole Fill	
BOP Drill	
Daylights	09/10/08
Afternoons	n/a
Graveyards	02/09/08
HYDRAULICS SIZE	
DC (OD):	163
DC (ID):	127

MUD PUMP & HYDRAULICS		
	1	2
Make & Model	FB-1600	FB-1600
Pump Liner:	140	140
Pump Stroke:	305	305
SPM	107	0
Litre/Sk 100%	0.0140	0.0140
Circ Rate 100%	1.47	0.00
Pump Eff.	98%	98%
Pump Press.	12000	
Drillpipe AV		
Drillcollar AV		
Nozzel Vel		

Slide 3.0m Avg. TFO set @ 315 Azimuth HOLD from 2878.8m to 2881.9m / with 15 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2882.0m to 2887.9m with 13 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Slide 4.0m Avg. TFO set @ 315 Azimuth HOLD from 2887.9m to 2891.9m / with 15 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2891.9m to 2897.0m with 13 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Function Annular 26 sec to close
 Directional Drilling - Rotate 11.36m in 1.0hrs, Slide 6.6m in 6.5hrs
 Accumulated surveys, work pipe, orient tool, connections 4.25hrs
 Circulate and condition mud / Pump Super Sweep
 Trip out of hole for bit #9
 Flow checks @ 2763m, 2620m, 1440m
 BOP Drill - Discuss shut in procedures while tripping
 Trip out of hole for bit #9
 Flow check @ 775m / Handle Directional tools, Check Motor, Brake bit
 Flow check and Function Blind Rams O.O.H 6 sec to close
 Make up bit #9 and RIH - FH23VPS 3x 9.5mm nozzles
 Shallow Pulse Test MWD @300m
 Hole condition - Hole drag 15,000 kdaN up, 13,000 kdaN down, Torque at bottom 10,000 ft-lbs

2865-2885M.SANDSTONE.70-80%,AS BEFORE, WITH 20-30% DARK GREY TO BLACK SHALE,FIRM TO BRITTLE TO SOFT,TRACE OF BANDING IN SAMPLES,SLIGHTLY CALCARCEOUS, MICACEOUS, BECOMING SILTY WITH DEPT.THE FORMATION MIGHT BECOMING MORE SILTY WITH DEPTH,

(00:00 - 24:00 HOURS)

DAILY OPERATIONS REPORT

Ver: 311-5-2008-10-09



pdi production

(MIRU) 15.0 (Drilling) 18.0
 (Well Kill) 3.0 (Completion) 1.0
 (Workover) 27.5 (NPCT) 0.0
 (Abandonment) 4.0 (Production) 4.5

REPORT #
73.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3	24:00 HRS STATUS: RIH with Bit #9	REPORT DATE: October 11, 2008
UNIQUE ID: PaP #1 ST #3	07:00 HRS STATUS: Directional drill 216mm hole	OPS DATE: October 10, 2008
24:00 DEPTH: 2946	24:00 ROP: 0.98	FORMATION: Winterhouse
PROGRESS (m): 13	07:00 ROP: 0	Rig Manager: Rick Zenner
D&A COST: \$0	D & A COST:	Cell: 1-709-649-0255
DAILY COST: \$55,861	SPUD DATE:	Drilling Foreman: Tibor Papp
PREV COST: \$5,923,420	RIG REL:	Cell: 1-780-886-4880
CUM COST: \$5,979,281	EST. TD (m): 4448.00	Reported To: Steve c McIntosh
	Meters to TD: 1502.00	Cell: 1-403-875-8848
	Hours to TD: T.D.	
	HIGH TIDE:	
	LOW TIDE:	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:		
Bit No.	9	Depth	Degrees	Fluid Type	Shawn Penney		Mud Gradient	10.74 kPa/m
Size (mm)	216.0	2882	10.30	Time Check	Poly CalCarb	Poly CalCarb	Mud Cycle	145 min
Mfg.	Smith	2892	10.10	Mud Man	S. Penney	S. Penney	Bottoms Up	49 min
Type	FH23VPS	2901	10.00	Mud Co.	Mi Swaco	Mi Swaco	Mud Tanks	116 m3
Serial #	PJ8492	2911	9.90	Density	1090	1090	Hole Volume	98.5 m3 + 20%
Nozzles (mm)	3x9.5	2921	10.20	Vis.	41	44	System Vol.	214.3 m3
AreaNoz(mm2)	212.65	2930	10.90	W.L.	10	10	MUD ADDITIVES:	
WOB (daN)	17 to 25			pH	8.5	8.5	XCD Polymer	8
RPM	56M + 45R			Filter Cake	1.0	1	Asphasol SUP	4
From (mKB)	2897.00			600 Fann	27	28		
To (mKB)	2946.00			300 Fann	17	19		
Metres	49.00			P.V.	10	9		
Hrs on Bit	13.25			Y.P.	5	3.5		
m/Hr	3.70			Gels 1/10	1/2	1/3		
Cum Hole Hrs	371.75			Sand (%)	0		Daily Cost	Mud \$6,135 Water \$0
Condition				Solids (%)	6.25	6.25	Cum Cost	\$188,862 \$0

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
Bit		216	0.25
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73
UBHO		165	0.75
3x163mm Monel		163	28.1
X/O		165	0.78
24x 127mm HWDP		171	223.55
X/O		165	0.80
Jars		166	5.78
X/O		165	0.80
54x 127mm HWDP		171	503.88
Total			774.42
Avail WOB	54,000	String Wt (daN)	131,000

PIPE STRAP (BHA + DP)		CASING BOWL DETAILS	
Strap (metres)		Manufacturer	
Board (metres)		Size (mm)	
Difference (metres)	0.00	WP (MPa)	
Correction (Yes/No?)		Serial No.	

OPERATIONS TIME BREAKDOWN			WELL CONTROL		MUD PUMP & HYDRAULICS	
RU / RD:	Survey:	Drill (rotary):	MACP	3550	1	2
Rig Move:	Logging:	Drill (slide):	RSPP	3950	FB-1600	FB-1600
W.O. Daylight:	Run Casing:	Well Control:	SPM	53	Pump Liner:	140 140
Coring:	Cementing:	Directional:	Calc hole fill		Pump Stroke:	305 305
Reaming:	WOC:	Squeeze Job:	Act Hole Fill		SPM	107 0
Cond / Circ:	NU BOP's:	Lost Circ:	BOP Drill		Litre/Sk 100%	0.0140 0.0140
Tripping:	Test BOP's:	BOP Drill:	Daylights	09/10/08	Circ Rate 100%	1.47 0.00
Rig Service:	Drill Cmt:	Safety Meet:	Afternoons	n/a	Pump Eff.	98% 98%
Rig Repair:	DST:	Circ Sample:	Graveyards	02/09/08	Pump Press.	15400
Slip / Cut:	Hndle Tools:	Rig Inspection:	HYDRAULICS SIZE		Drillpipe AV	
		Leak - Off Test:	DC (OD):	163	Drillcollar AV	
		TOTAL HRS:	DC (ID):	127	Nozzel Vel	

RIH with bit #9 / Flow checks @ 300m, 1100m, 2275m
 Wash to bottom fr/2878m to 2897m and pattern bit with - 1.5kdaN for 0.25m, 2.5kdaN for 0.25m, 3.0 to 4.0kdaN for 1.5m to 2899m
 Slide 3.0m Avg. TFO set @ 315 Azimuth HOLD from 2899.08m to 2902.08m / with 21 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2902.08m to 2906.76m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Function Annular 26 sec to close
 Slide 3.0m Avg. TFO set @ 315 Azimuth HOLD from 2906.76m to 2909.76m / with 15 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2909.76m to 2916.36m with 17 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Slide 3.5m Avg. TFO set @ 330 Azimuth HOLD from 2916.36m to 2919.86m / with 25 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2919.86m to 2926.06m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Slide 3.5m Avg. TFO set @ 350 Azimuth HOLD from 2926.06m to 2929.56m / with 26 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2929.56m to 2935.62m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Slide 3.5m Avg. TFO set @ 290 Azimuth HOLD from 2935.6m to 2939.1m / with 25 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2939.1m to 2946.55m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Directional Drilling - Rotate 33.22m in 8.0hrs, Slide 16.5m in 5.25hrs
 Accumulated surveys, work pipe, orient tool, connections 4.5hrs
 Function Upper and Lower Pipe Rams 6 sec to close each
Hole condition - Hole drag 15,000 kdaN to 18,000 kdaN up, 11,000 kdaN to 13,000 kdaN down, Torque at bottom 7,000 ft-lbs

2895-2905 meters Sandstone.60% dull to light grey,fine to very fine grain,consolidated,tight,hard,calcareous,with 40% dark grey shale ,blocky to platy to splintery,hard to brittle with minor coal black to green phyllite grains,greasy lustre,rich in cave-ins,large fragments,
 2905-2920 meters Shale.80-90% dark grey to light to weathered brown,blocky to lumpy to platy,firm to brittle,micaceous, calcareous,with 10-20% dull grey to speckled sandstone,as before,silty in part,
 2920-2955 meters consolidated, friable to hard,calcareous cement,silty in part,with 10-20% dark grey shale, blocky to lumpy, sandy in part,firm to brittle,slightly calcareous,trace of banding,loose vitreous quartz grains, subangular,coal black phyllite grains,greasy lustre,

(00:00 - 24:00 HOURS)

DAILY OPERATIONS REPORT

Ver: 311-5-2008-10-09



pdi production

(MIRU) 15.0

(Drilling) 19.0

(Well Kill) 3.0

(Completion) 1.0

(Workover) 27.5

(NPCT) 0.0

(Abandonment) 4.0

(Production) 4.5

REPORT #

74.0



1-780-929-6768

WELL NAME: PDIP GHS PaP #1 ST #3	24:00 HRS STATUS: RIH with 216mm Bit #10 Smith FH30	REPORT DATE: October 12, 2008
UNIQUE ID: PaP #1 ST #3	07:00 HRS STATUS: Directional drill 216mm hole @ 2970m	OPS DATE: October 11, 2008
24:00 DEPTH 2959	24:00 ROP: 11.43	FORMATION: Winterhouse
PROGRESS (m) 40	07:00 ROP: 0	Rig Manager: Rick Zenner
D&A COST \$0	D & A COST:	Cell: 1-709-649-0255
DAILY COST \$88,577	SPUD DATE:	Drilling Foreman: Tibor Papp
PREV COST \$5,979,281	RIG REL:	Cell: 1-780-886-4880
CUM COST \$6,067,858	EST. TD (m): 4448.00	Reported To: Steve c McIntosh
	Meters to TD 1489.00	Cell: 1-403-875-8848
	Hours to TD T.D.	

BIT PERFORMANCE		SURVEYS		DRLG FLUID		DRILLING FLUID:	
Bit No.	9	10	Depth	Shawn Penney		Mud Gradient	10.74 kPa/m
Size (mm)	216.0	216.0	Degrees	Fluid Type	Poly CalCarb	Mud Cycle	145 min
Mfg.	Smith	Smith		Time Check	18:10	Bottoms Up	49 min
Type	FH23VPS	FH30VPS		Mud Man	S. Penney	Mud Tanks	116 m3
Serial #	PJ8492	PJ0483		Mud Co.	Mi Swaco	Hole Volume	98.5 m3 + 20%
Nozzles (mm)	3x9.5	3x 9.5		Density	1090	System Vol.	214.3 m3
AreaNoz(mm2)	212.65	212.65		Vis.	44	MUD ADDITIVES:	
WOB (daN)	17 to 25			W.L.	10		
RPM	56M + 45R			pH	8.5		
From (mKB)	2897.00	2959.00		Filter Cake	1		
To (mKB)	2959.00			600 Fann	28		
Metres	62.00			300 Fann	19		
Hrs on Bit	16.75	0.00		P.V.	9		
m/Hr	3.70			Y.P.	3.5		
Cum Hole Hrs	375.25			Gels 1/10	1/3		
Condition	83BTME1CTDMF			Sand (%)			
				Solids (%)	6.25		
				L.G.S. (% Wt.)			
				Oil (%)	0.5		
				Pf	0.08		
				Mf	2.70		
				MBT (kg/m3)	0		
				PHPA (kg/m3)			
				K+ (mg/l)			
				Cl (ppm)	31000		
				Ca (ppm)	1400		
				VOLUMES			
				Water Hauled			
				Vol Dumped			
				Loss Circ.			
				Boiler Hrs:			

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE			
Description; Type Connection	ID (mm)	OD (mm)	Length (m)
Bit		216	0.25
Motor 7/8 - 3.25 Stage 37R-M3		164	9.73
UBHO		165	0.75
3x163mm Monel		163	28.1
X/O		165	0.78
24x 127mm HWDP		171	223.55
X/O		165	0.80
Jars		166	5.78
X/O		165	0.80
54x 127mm HWDP		171	503.88
Total			774.42
Avail WOB	54,000	String Wt (daN)	131,000

PIPE STRAP (BHA + DP)	
Strap (metres)	
Board (metres)	
Difference (metres)	0.00
Correction (Yes/No?)	

CASING BOWL DETAILS		
Manufacturer		
Size (mm)		
WP (MPa)		
Serial No.		

OPERATIONS TIME BREAKDOWN		
RU / RD:	Survey:	Drill (rotary): 2.50
Rig Move:	Logging:	Drill (slide): 1.00
W.O. Daylight:	Run Casing:	Well Control: 1.75
Coring:	Cementing:	Directional: 1.75
Reaming:	WOC:	Squeeze Job:
Cond / Circ:	NU BOP's:	Lost Circ:
Tripping:	Test BOP's:	BOP Drill:
Rig Service:	Drill Cmt:	Safety Meet:
Rig Repair:	DST:	Circ Sample:
Slip / Cut:	Hndle Tools:	Rig Inspection:
		Leak - Off Test:
		TOTAL HRS: 24.00

WELL CONTROL	
MACP	3550
RSPF	4850
SPM	55
Calc hole fill	15.97
Act Hole Fill	16.27
BOP Drill	
Daylights	09/10/08
Afternoons	n/a
Graveyards	02/09/08
HYDRAULICS SIZE	
DC (OD):	163
DC (ID):	127

MUD PUMP & HYDRAULICS		
Make & Model	FB-1600	FB-1600
Pump Liner:	140	140
Pump Stroke:	305	305
SPM	107	0
Litre/Sk 100%	0.0140	0.0140
Circ Rate 100%	1.47	0.00
Pump Eff.	98%	98%
Pump Press.	15700	
Drillpipe AV		
Drillcollar AV		
Nozzel Vel		

Rotary drill from 2946.55m to 2954.87m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 Slide 3.0m Avg. TFO set @ 300 Azimuth HOLD from 2954.87m to 2957.87m / with 25 kdaN and 1.5m3/min; 56 PDM RPM
 Rotary drill from 2957.87m to 2959.28m with 18 kdaN and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
 While drilling with rotary - Lost differential pressure and was seeing erratic torque
 Work pipe and try to resume drilling / Pump 3.0m3 water flush to clean bit
 Work pipe to bottom and try to resume drilling / No differential pressure with 18 kdaN on bit / Wiper trip to 2869m and back to bottom
 Work pipe to bottom and try to resume drilling / No differential pressure with 18 kdaN on bit / Prepare to trip out of hole
 Trip out of hole to hoist and check motor and bit / Flow checks @ 2830m, 2688m / Function annular 26 sec to close / Weekly BOP inspection (visual)
 Pump pill and trip out of hole fr/ 2257m / Flow check @ 1421m
 Lay down Motor with broken drive shaft / Pick up new motor and bit #10 Smith 216mm FH30 (Tri cone)
 Function Blind Ram O.O.H 7 sec to close / Place MWD tool and run shallow test
 RIH with bit #10 / Flow check and fill pipe @ 800m / Slip and cut drilling line set crown saver and test
 RIH fr/ 800m to 1885m / Flow check and fill pipe
 Function Upper and Lower Pipe Rams 6 sec to close each
 RIH with bit #10

Hole condition - Hole drag 18,000 kdaN up, 12,000 kdaN down, Torque at bottom 7,500 ft-lbs
 2950-2960 meters Sandstone, 80%, dull to light grey, quartzose sand, fine to coarse grain, subangular, moderately sorted, consolidated to loose, hard, calcareous, with dark grey to black shale, as above, with minor coal black to green greasy phyllite grains, splintery to platy
 2960-2985 meters Sandstone, 80-90% dull to light grey, quartzose sand, fine to coarse grain, subangular, moderately sorted, consolidated to loose, hard, calcareous, with dark grey to black shale, 10-20%, as above, sandy in part, calcareous, with minor coal black to green greasy phyllite, splintery to platy, trace of weathered brown grains, rich in cave-ins
 2985-2999 meters Predominantly large cave-ins., Sandstone 60%, dull to light grey, large blocky grains, with dark to medium grey 40%, minor brown weathered grains.



pdi production

(MIRU) 15.0 (Drilling) 19.0
(Well Kill) 3.0 (Completion) 1.0
(Workover) 27.5 (NPCT) 1.0
(Abandonment) 4.0 (Production) 4.5

REPORT # 75.0



1-780-929-6768

Table with 3 columns: WELL NAME, 24:00 HRS PROJECT STATUS, DATE REPORTED, and various operational details like AREA, DEPTH, and COST.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit size, fluid types, and mud volumes.

Table with 2 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, and PIPE STRAP (BHA + DP). Lists components like Bit, Motor, and UBHO with their dimensions.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Details drilling time, well parameters, and pump specifications.

Table with 14 columns showing drilling performance metrics: SLIDE FROM, SLIDE TO, TFO, SLIDE m, SLIDE hr, ROP, PDM, WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, and OFF Bottom kPa.

While drilling with rotary on Bit #9 - Lost differential pressure and was seeing erratic torque with Diff kPa / POOH / Appears motor shaft broken
RIH with bit # 10 f/ 1885m to 2260m
Fill DP with Top Drive @ 2260m
RIH with bit # 10 f/ 2260m to 2945m
Fill DP with Top Drive @ 2945m / Wash & Clean to bottom with Top Drive @ 1.50m3/min and 30 rpm
Pattern Bit with increasing WOB f/ 2 kDa/N to 14 kDa/N, 1.50m3/min and 25 surface rpm
Rotary drill from 2959.28m to 2960.28m with 18 kDa/N and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
Slide Avg. TFO set @ 345 Azimuth HOLD from 2960.28m to 2987.37m / with 25 kDa/N and 1.5m3/min; 56 PDM RPM
Rig Service & Top Drive service
Function Annular Preventer 26 sec to close and 20 sec to open
Rotary drill from 2987.37m to 2999.27m with 18 kDa/N and 1.5m3/min; 45 ETD + 56 PDM = 101 RPM
POOH to check bit / Rig repair change clutch seal
POOH / Hole in good condition with no sloughing shale - Hole drag 18,000 kDaN up, 12,000 kDaN down
Rig Service & Top Drive service Function Upper and Lower Pipe Rams 6 sec to close each
Hole condition - Hole drag 18,000 kDaN up, 12,000 kDaN down, Torque at bottom 7,500 ft-lbs



(MIRU) 15.0	(Drilling) 19.0
(Well Kill) 3.0	(Completion) 1.0
(Workover) 27.5	(NPCT) 1.0
(Abandonment) 4.0	(Production) 4.5

REPORT #
75.0



2895-2905 meters Sandstone.60% dull to light grey,fine to very fine grain,consolidated,tight,hard,calcareous,with 40% dark grey shale ,blocky to platy to tery,hard to brittle with minor coal black to green phyllite grains,greasy lustre,rich in cave-ins,large fragments,

2905-2920 meters Shale.80-90% dark grey to light to weathered brown,blocky to lumpy to platy,firm to brittle,micaceous,calcareous,with 10-20% dull grey to speckled sandstone,as before,silty in part,

2920-2955 meters consolidated,friable to hard,calcareous cement,silty in part,with 10-20% dark grey shale, blocky to lumpy, sandy in part,firm to brittle,slightly calcareous,trace of banding,loose vitreous quartz grains, subangular,coal black phyllite grains,greasy lustre,

DAILY OPERATIONS REPORT



pdiproduction

(MIRU) 15.0
(Well Kill) 3.0
(Workover) 27.5
(Abandonment) 4.0

(Drilling) 20.0
(Completion) 1.0
(Production) 4.5

XXXXXXXX 0.0
XXXXXXXX 0.0
XXXXXXXX 0.0
(NPCT) 1.0



REPORT #
76.0



2895-2905 meters Sandstone.60% dull to light grey,fine to very fine grain,consolidated,tight,hard,calcareous,with 40% dark grey shale ,blocky to platy to tery,hard to brittle with minor coal black to green phyllite grains,greasy lustre,rich in cave-ins,large fragments,

2905-2920 meters Shale.80-90% dark grey to light to weathered brown,blocky to lumpy to platy,firm to brittle,micaceous, calcareous,with 10-20% dull grey to speckled sandstone,as before,silty in part,

2920-2955 meters consolidated, friable to hard, calcareous cement, silty in part, with 10-20% dark grey shale, blocky to lumpy, sandy in part, firm to brittle, slightly calcareous, trace of banding, loose vitreous quartz grains, subangular, coal black phyllite grains, greasy lustre,





pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 21.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 77.0



Table with well name, unique ID, area, and project details. Includes 24:00 HRS PROJECT RIH with Bit #11, Hole condition - Hole drag and DATE REPORTED: October 15, 2008.

BIT PERFORMANCE table with columns for Bit No, Size (mm), Mfg, Type, Serial #, Nozzles (mm), AreaNoz(mm2), WOB (daN), RPM (R & M), From (mKB), To (mKB), Metres (D & S), Hours (D & S), ROP m/hr (D & S), Cum Hole Hrs, Condition.

DRILLING FLUID ANALYSIS table with columns for Fluid Type, Time Check, Mud Man, Mud Co., Density (kg/m3), Vis., W.L., Filter Cake, 600 Fann, 300 Fann, 200 Fann, 100 Fann, 6 Fann, 3 Fann, k - Value, n - Value, P.V., Y.P., Gels (1 sec), Gels (10 Min.), Gels (30 Min.), Sand (%), L.G.S. (% Wt.), Solids (%), Oil (%), Water (%), pH, Pf, Mf, MBT (kg/m3), PHPA (kg/m3), K+ (mg/l), Cl (ppm), Ca (ppm).

DRILLING FLUID VOLUMES table with columns for Mud Gradient, Mud Cycle, Bottoms Up, Mud Tanks, Hole Volume, Active System Vol. Includes DRILLING FLUID ADDITIVES table with Product, Qty, Product, Qty.

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE table with columns for Description, Type, Connection, OD (mm), ID (mm), Length (meters). Includes Bit, Motor 7/8 - 3.25 Stage 37R-M3, UBHO, Monel DC, X/O, 127mm HWDP, Jars, 127mm HWDP, 127mm X-95 DP, 127mm HWDP.

PIPE STRAP (BHA + DP) table with columns for Strap (metres), Board (metres), Difference (metres), Correction (Yes/No).

CASING BOWL DETAILS table with columns for Manufacturer, Size (mm), WP (MPa), Serial No. Includes MUD PUMP & HYDRAULICS table with columns for 1, 2, Make & Model, Pump Liner, Pump Stroke, SPM, Litre/Sk 100%, Circ Rate 100%, Pump Eff., Pump Press., Drillpipe AV, H.W. Drillpipe AV, Drilling collar AV, Nozzel Vel.

OPERATIONS TIME BREAKDOWN table with columns for RU / RD, Rig Move, W.O. Daylight, Coring, Reaming, Cond / Circ, Tripping, Rig Service, Rig Repair, Slip / Cut, Survey, Logging, Run Casing, Cementing, WOC, NU BOP's, Test BOP's, Drill Cmt, DST, Handle Tools, Drill (rotary), Drill (slide), Well Control, Directional, Squeeze Job, Lost Circ, BOP Drill, Safety Meet, Circ Sample, Rig Inspection, Leak - Off Test.

WELL CONTROL table with columns for MACP, RSPP, SPM, Calc hole fill, Act Hole Fill, BOP Drill (Daylights, Afternoons, Graveyards), HYDRAULICS SIZE (DC, HWDP, DP).

MUD PUMP & HYDRAULICS table with columns for 1, 2, Make & Model, Pump Liner, Pump Stroke, SPM, Litre/Sk 100%, Circ Rate 100%, Pump Eff., Pump Press., Drillpipe AV, H.W. Drillpipe AV, Drilling collar AV, Nozzel Vel.

Table with columns for SLIDE FROM (meters), SLIDE TO (meters), SLIDE TFO SET, SLIDE m, SLIDE hr., SLIDE ROP m/hr, SLIDE PDM rpm, SLIDE WOB kDa/N, DRILL FROM (meters), DRILL TO (meters), DRILL m, DRILL (hr.), DRILL ROP (m/hr), DRILL WOB kDa/N, DRILL rpm, Rotary Torque, FLOW RATE m3/min, DRAG UP kDa/N, DRAG DOWN kDa/N, OFF Bottom kPa.

Slide Drill f/ 3002.65m to 3004.05m
POOH from 3004m to 350m for a programmed bit change / Flow Check Wellbore @ 2975m, 2732m, 1500m, and 787m
Rig Service & Top Drive service / Function the BOP Annular 26 sec to close and 22 to open
POOH from 3004m to 350m for a programmed bit change / Flow Check Wellbore @ 2975m, 2732m, 1500m, and 787m
POOH / Hole in good condition with no sloughing shale - Hole drag 15,000 kdaN up, 12,000 kdaN down
POOH from 350m to 0m for a programmed bit change / OOH @ Flow Check Wellbore & Function the BOP Blind Rams 6 sec to close and 5 to open
Change setting on PDM from 1.5 to 1.83 / Change out MWD batteries / RIH to 42m and shallow test MWD
RIH 42m to 2280m / Fill DP and test MWD equipment / Flow Check Wellbore
RIH 2280m to 2980m / Fill DP / Circulate & wash to bottom from 2980m to 3004m
Rig Service & Top Drive service Function Upper and Lower Pipe Rams 6 sec to close each & 5 sec to open each.
Hole condition - Hole drag 15,000 kdaN up, 12,000 kdaN down, Torque at bottom 7,500 ft-lbs



pdiproduction

DAILY OPERATIONS REPORT

Page #1 of #1

Ver: 311-5-28109

(MIRU) 15.0
(Well Kill) 3.0
(Workover) 27.5
(Abandonment) 4.0

(Drilling) 21.0
(Completion) 1.0
(Production) 4.5

XXXXXXXX 0.0
XXXXXXXX 0.0
XXXXXXXX 0.0
(NPCT) 1.0



REPORT #
77.0



2895-2905 meters Sandstone. 60% dull to light grey, fine to very fine grain, consolidated, tight, hard, calcareous, with 40% dark grey shale, blocky to platy to tery, hard to brittle with minor coal black to green phyllite grains, greasy lustre, rich in cave-ins, large fragments,

2905-2920 meters Shale. 80-90% dark grey to light to weathered brown, blocky to lumpy to platy, firm to brittle, micaceous, calcareous, with 10-20% dull grey to speckled sandstone, as before, silty in part,

2920-2955 meters consolidated, friable to hard, calcareous cement, silty in part, with 10-20% dark grey shale, blocky to lumpy, sandy in part, firm to brittle, slightly calcareous, trace of banding, loose vitreous quartz grains, subangular, coal black phyllite grains, greasy lustre,





pdi production

DAILY OPERATIONS REPORT

Page #1 of #1

Ver: 311-5-28109

(MIRU) 15.0
(Well Kill) 3.0
(Workover) 27.5
(Abandonment) 4.0

(Drilling) 22.0
(Completion) 1.0
(Production) 4.5

XXXXXXXX 0.0
XXXXXXXX 0.0
XXXXXXXX 0.0
(NPCT) 1.0



REPORT #
78.0



2895-2905 meters Sandstone.60% dull to light grey,fine to very fine grain,consolidated,tight,hard,calcareous,with 40% dark grey shale ,blocky to platy to tery,hard to brittle with minor coal black to green phyllite grains,greasy lustre,rich in cave-ins,large fragments,

2905-2920 meters Shale.80-90% dark grey to light to weathered brown,blocky to lumpy to platy,firm to brittle,micaceous,calcareous,with 10-20% dull grey to speckled sandstone,as before,silty in part,

2920-2955 meters consolidated, friable to hard,calcareous cement,silty in part,with 10-20% dark grey shale, blocky to lumpy, sandy in part,firm to brittle,slightly calcareous,trace of banding,loose vitreous quartz grains, subangular,coal black phyllite grains,greasy lustre,





pdi production

DAILY OPERATIONS REPORT

Page #1 of #1

Ver: 311-5-28109

(MIRU) 15.0
(Well Kill) 3.0
(Workover) 27.5
(Abandonment) 4.0

(Drilling) 23.0
(Completion) 1.0
(Production) 4.5

XXXXXXXX 0.0
XXXXXXXX 0.0
XXXXXXXX 0.0
(NPCT) 1.0

REPORT #
79.0





Hole condition - Hole drag 17,000 kdaN up, 13,000 kdaN down, Torque at bottom 8,000 ft-lbs

2895-2905 meters Sandstone.60% dull to light grey,fine to very fine grain,consolidated,tight,hard,calcareous,with 40% dark grey shale ,blocky to platy to tery,hard to brittle with minor coal black to green phyllite grains,greasy lustre,rich in cave-ins,large fragments,

2905-2920 meters Shale.80-90% dark grey to light to weathered brown,blocky to lumpy to platy,firm to brittle,micaceous, calcareous,with 10-20% dull grey to speckled sandstone,as before,silty in part,

2920-2955 meters consolidated,friable to hard,calcareous cement,silty in part,with 10-20% dark grey shale, blocky to lumpy, sandy in part,firm to brittle,slightly calcareous,trace of banding,loose vitreous quartz grains, subangular,coal black phyllite grains,greasy lustre,





DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 24.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 80.0
DRAGON LANCE MANAGEMENT CORPORATION
1-780-929-6768

Table with 3 columns: WELL NAME: PDIP GHS PaP #1 ST #3, 24:00 HRS PROJECT Drill ahead directionally with PDM @ 1.83 degrees, DATE REPORTED: October 18, 2008. Includes PROGRESS (m), 24:00 Avg. ROP, 07:00 DEPTH, D&A COST, DAILY COST, and CUM COST.

BIT PERFORMANCE table with columns: Bit No., Size (mm), Mfg., Type, Serial #, Nozzles (mm), AreaNoz(mm2), WOB (daN), RPM (R & PDM), Start Depth, Finish Depth, Daily (meters), Daily (hours), Daily ROP (m/hr), Bit Total (m), Bit Total (hrs), Cum Bit Meters, Cum Bit Hrs, Cum Hole Hrs, Bit Condition.

DRILLING FLUID ANALYSIS table with columns: Fluid Type, Poly CalCarb, Time Check, Mud Man, Mud Co., Density (kg/m3), W.L., Filter Cake, 600 Fann, 300 Fann, 200 Fann, 100 Fann, 6 Fann, 3 Fann, n - Value "p", n - Value "a", k - Value "p", k - Value "a", P.V., Y.P., Gels (1 sec), Gels (10 Min.), Gels (30 Min.), Sand (%), L.G.S. (% Wt.), Solids (%), Oil (%), Water (%), pH, Pf, Mf, MBT (kg/m3), PHPA (kg/m3), K+ (mg/l), Cl (ppm), Ca (ppm).

DRILLING FLUID VOLUMES table with columns: Mud Gradient, Mud Cycle, Bottoms Up, Mud Tanks, Hole Volume, Active System Vol., DRILLING FLUID ADDITIVES (XCD, Pulpro 10, Pulpac R, Xanvis, Caustic, Soda Ash, Bleach, X-cide), Daily Cost, Cum Cost.

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE table with columns: Description; Type Connection, OD (mm), ID (mm), Length (meters).

PIPE STRAP (BHA + DP) table with columns: Strap (metres), Board (metres), Difference (metres), Correction (Yes/No?).

SOLIDS CONTROL table with columns: Shaker Make, Shaker #, Shaker Mesh, Shaker Mesh, Centrifuge #, Make, U.F. (kg/m3), O.F. (kg/m3), Feed Rate m3/min, Vol UF (l/min), Hours.

OPERATIONS TIME BREAKDOWN table with columns: RU / RD, Rig Move, W.O. Daylight, Coring, Reaming, Cond / Circ, Tripping, Rig Service, Rig Repair, Slip / Cut, Survey, Logging, Run Casing, Cementing, WOC, NU BOP's, Test BOP's, Drill Cmt, DST, Handle Tools, Drill (rotary), Drill (slide), Well Control, Directional, Squeeze Job, Lost Circ, BOP Drill, Safety Meet, Circ Sample, Rig Inspection, Leak-Off Test.

WELL CONTROL table with columns: MACP, RSPP, SPM, Calc hole fill, Act Hole Fill, BOP Drill (Daylights, Afternoons, Graveyards), HYDRAULICS SIZE (DC, HWDP, DP).

MUD PUMP & HYDRAULICS table with columns: Make & Model, Pump Liner, Pump Stroke, SPM, Litre/Sk 100%, Circ Rate 100%, Pump Eff., Pump Press., Drillpipe AV, H.W. Drillpipe AV, Drilling collar AV, Nozzel Vel.

Summary table with columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom kPa.

Slide drill 216mm hole from 3079.25m to 3081.08m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Rotary drill 216mm hole from 3081.08m to 3087.78m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Rig Service & Top Drive service Function BOP Annular Preventer @ 26 sec to close & 28 sec to open.
Slide drill 216mm hole from 3087.78m to 3090.78m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Rotary drill 216mm hole from 3090.78m to 3097.43m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Wellbore in good condition / Hole drag 19,000 kdaN up, 14,000 kdaN down
Slide drill 216mm hole from 3097.43m to 3099.93m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Rotary drill 216mm hole from 3099.93m to 3107.03m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Slide drill 216mm hole from 3107.03m to 3108.53m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Rotary drill 216mm hole from 3108.53m to 3116.71m as per above slide and drill sheet data / Directional surveys and circulate & work hole on all connections.
Circulate and condition wellbore prior to tripping / POOH to change bit & assemble.
Rig Service & Top Drive service Function Upper and Lower Pipe Rams 6 sec to close each & 6 sec to open each.
Average Torque on bottom 8,000 ft-lbs / wellbore condition good / Hole drag 19,000 kdaN up, 14,000 kdaN



pdi production

DAILY OPERATIONS REPORT

Page #1 of #1

Ver: 311-5-28109

(MIRU) 15.0	(Drilling) 24.0	XXXXXXXX 0.0
(Well Kill) 3.0	(Completion) 1.0	XXXXXXXX 0.0
(Workover) 27.5	(Production) 4.5	XXXXXXXX 0.0
(Abandonment) 4.0	(NPCT) 1.0	

REPORT #
80.0



Hole condition - Hole drag 20,000 kdaN up, 14,000 kdaN down, Torque at bottom 8,000 ft-lbs



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 25.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 81.0



Table with 3 columns: Well Name/ID/Area, Project Status, and Date Reported/Formation. Includes details for PDI GHS PaP #1 ST #3 and current formation Lourdes.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit sizes, fluid types, and mud volumes.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, PIPE STRAP (BHA + DP), and CASING BOWL DETAILS. Includes descriptions of pipe components and strap measurements.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes survey data, well control parameters, and mud pump specifications.

Table with 4 columns: SLIDE FROM/TO, SLIDE TFO SET, SLIDE m/hr, and various performance metrics like ROP, PDM, WOB, DRILL FROM/TO, DRILL m/hr, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, and OFF Bottom kPa.

POOH from 2270m to 0m / Flow chks at 2129m, 1090m and 0m / POOH to pick up casing test packer / Wellbore in good condition / Hole drag 19,000 kdaN up, 14,000 kdaN down
Handle directional tools / Inspect PDM motor / Pull MWD and Test same / Rack back PDM motor & flex monel DC's
Rig Service & Top Drive service / Function all main & remote BOP equipment controls (AL OK)
Function test blind rams and test with FIT / Run FIT test to 1400, 3000, 4500, 5500, 7000, and 8000 kPa (Test All OK)
RIH with 6 stands of HWDP / PU 244.5mm HOWCO test packer with safety joint and circulating port sub above / RIH slowly with packer and set packer at 660m center of elements
Conduct weekly rig inspection / Inspect all related well control equipment as required / Function test engine shut downs & emergency rig kills (All OK)
Pressure test annular preventer to 1,400 kPa f/15 min. against 6 outside manifold valves (2 degasserlines, 2 flare lines and 2 gut lines) with "0" kpa pressure (0%) drop over 15 min.
Pressure test annular preventer to 18,000 kPa f/30 min. against 6 outside manifold valves (2 degasserlines, 2 flare lines and 2 gut lines) with 625 kpa pressure (3.5%) drop over 30 min.
Pressure Upper pipe rams to 1,400 kPa f/15 min. against 3 middle manifold valves (2 wing valves & center gut valve) with "0" kpa pressure (0%) drop over 15 min.
Pressure Upper pipe rams to 14,000 kPa f/30 min. against 3 middle manifold valves (2 wing valves & center gut valve) with "0" kpa pressure (0%) drop over 30 min.
Pressure Lower pipe rams to 1,400 kPa f/15 min. against 3 middle manifold valves (Swaco Auto chokes) with "0" kpa pressure (0%) drop over 15 min.
Pressure Lower pipe rams to 14,000 kPa (Lower pipe ram rubber failed at 14,000 kPa / Open the ram doors and change out rubbers as required (Rubber had signs of damage)
Re-Pressure Lower pipe rams to 1,400 kPa f/15 min. against 3 middle manifold valves (Swaco Auto chokes) with "0" kpa pressure (0%) drop over 15 min.
Pressure Upper pipe rams to 14,500 kPa f/30 min. against 3 middle manifold valves (Swaco Auto chokes) with "0" kpa pressure (0%) drop over 30 min.
Pressure Kelly cock, ICP valve, Stab Valve, Inside BOP to 1,400 kPa & 14,500 kPa f/30 min. with "0" kpa pressure (0%) drop over 30 min.
Unset HOWCO packer and POOH with DP & HWDP / Lay down HOWCO test packer with safety joint and circulating port sub / POOH with 6 stands of HWDP tail section
Pick up PDM motor and Flex drill collars / Install bit #13 Smith MDSI-813-NBPX / Prepare to RIH



(MIRU) 15.0 (Drilling) 27.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 83.0



Table with 3 columns: WELL NAME: PDI GHS PaP #1 ST #3, 24:00 HRS PROJECT Drilling ahead 216mm hole @ 3227.66m & changing parameters to optimize ROP, DATE REPORTED: October 21, 2008. Includes DEPTH, TVD, and COST data.

BIT PERFORMANCE table with columns: Bit No. 13, Size (mm) 216.0, Mfg. Smith, Type MDSI-813-NBPX, Serial # JV5284, etc.

DRILLING FLUID ANALYSIS table with columns: Fluid Type Poly CalCarb, RESERVE PIT, Time Check 21:00, Mud Man Jody Kereliuk, etc.

DRILLING FLUID VOLUMES table with columns: Mud Gradient 10.74 kPa/m, Mud Cycle 120 min, Bottoms Up 59 min, etc.

BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE table with columns: Description: Type Connection, OD (mm), ID (mm), Length (meters). Lists various pipe components like Motor 7/8 - 3.25 Stage 37R-M3.

PIPE STRAP (BHA + DP) table with columns: Strap (metres), Board (metres), Difference (metres) 0.00, Correction (Yes/No?).

SOLIDS CONTROL table with columns: Shaker 1, 2, 3, T-Mesh 230, M-Mesh 230, B-Mesh 230, etc.

OPERATIONS TIME BREAKDOWN table with columns: RU / RD: Survey: 3.25, Drill (rotary): 10.00, Logging: Drill (slide): 5.25, etc.

WELL CONTROL table with columns: MACP 3550 kPa, RSP 5250 kPa, SPM 56, Calc hole fill 0 m3, etc.

MUD PUMP & HYDRAULICS table with columns: Make & Model FB-1600, Pump Liner: 140, Pump Stroke: 305, etc.

Large table with columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr.), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Contains multiple rows of drilling data.

Rotary drill from 3155.82m to 3164.44m with chart as per above / Circ & Work DP to orient PDM to 180 deg Azimuth / Slide Drill 180TF f/ 3164.44m to 3165.44m as above chart
Rotary drill from 3165.44m to 3173.93m with chart as per above / Circ & Work DP to orient PDM to 180 deg Azimuth / Slide Drill 180TF f/ 3173.93m to 3174.43m as above chart
Rotary drill from 3174.43m to 3183.63m with chart as per above / Circ & Work DP to orient PDM to 180 deg Azimuth / Slide Drill 180TF f/ 3193.28m to 3193.78m as above chart
Rotary drill from 3193.28m to 3193.78m with chart as per above / Circ & Work DP to orient PDM to 180 deg Azimuth / Slide Drill 180TF f/ 3193.78m to 3202.88m as above chart
Rig Service & Top Drive service Function BOP Annular Preventer @ 26 sec to close & 26 sec to open.
Rotary drill from 3102.88m to 3112.56m with chart as per above chart / Rotary drill from 3112.56m to 3112.56m with chart as per above chart
Circ & Work DP to orient PDM to 70 MTF / Slide Drill 70 MTF f/ 3112.56m to 3213.76m as above chart / Rotary drill from 3113.76m to 3122.15m with chart as per above chart
Circ & Work DP to orient PDM to 70 MTF / Slide Drill 70 MTF f/ 3122.15m to 3223.65m as above chart / Rotary drill from 3123.65m to 3127.66m with chart as per above chart
Wiper trip f/ 3227.66 to 3124m / Drag up 18 to 21,000 & Drag down from 12 to 15,000 kDa/N
Rig Service & Top Drive service Function BOP upper pipe rams Annular Preventer @ 7 sec to close & 6 sec to open.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 30.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 86.0



Table with 3 columns: WELL NAME, 24:00 HRS PROJECT STATUS, DATE REPORTED, and various operational parameters like DEPTH, COST, and RIG INFO.

Table with 3 columns: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit size, fluid type, mud gradient, and drilling rates.

Table with 3 columns: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, PIPE STRAP (BHA + DP), and CASING BOWL DETAILS. Lists various pipe components and their specifications.

Table with 3 columns: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Shows time spent on different tasks, well pressure data, and pump specifications.

Table with 20 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr.), DRILL ROP, DRILL WOB, DRILL rpm, DRILL Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Contains detailed drilling performance metrics.

Continue to POOH
POOH with Bit #13 and flow check from 950 to 39m
Rig Service & Top Drive service Function BOP HCR @ 3 sec to close & 2 sec to open.
Lay down Monel DC and POOH to remove bit
Change MWD tools (Change UBHO Sleeve, Scribe motor and test MWD Survey, Qualifiers and gamma counts all checked out OK
Trip in hole from 39m to 2306m / Flow check & fil pipe at 1100m and 2306m
Test MWD in open hole @ 2280m and test failed / Wash down DP from 2280m to 2306m / Test MWD in open hole @ 2306m and test failed
POOH for failed MWD / 2306m to 2034m with flow checks at 2306m and 2280m
Rig Service & Top Drive service Function BOP Annular Preventer @ 26 sec to close & 28 sec to open.
POOH from 2034m with failed MWD tool with flow checks at 1870m and 1100m
Lay down MWD tool and PU New MWD tool / Test MWD Survey, Qualifiers and gamma counts all checked out OK
RIH to 324m and PU jars
Continue to RIH

NOTE: Interesting gas spike 14 X BG gas and drilling break to investigate 3m/hr to 9m/hr @ 3274m MD (3258.83m TVD) to 3278m MD (3262.83m TVD)

(MIRU) 15.0 (Drilling) 31.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT #
87.0



Table with 3 main columns: Well Information, Project Status, and Operational Details. Includes fields like Well Name, Unique ID, Area, Date Reported, Operation Date, and various depth/elevation readings.

Table with 3 main columns: Bit Performance, Drilling Fluid Analysis, and Drilling Fluid Volumes. Includes data for Bit No, Size, Mud Type, Density, and various volume readings.

Table with 3 main columns: Bottom Hole Assembly & Total Drill Pipe, Solids Control, and Well Control. Includes detailed assembly descriptions, solids percentages, and well control parameters.

Table with 3 main columns: Operations Time Breakdown, Well Control, and Mud Pump & Hydraulics. Includes time breakdown by activity, well control metrics, and pump/hydraulic specifications.

Table with 20 columns showing performance metrics over time. Columns include Slide From/To, Slide ROP, Drill From/To, and Flow Rate. Includes a summary row at the bottom.

Trip in hole from 2750m to 3220m / Flow check & fill pipe at 2500m / Wash down DP from 3220m to 3267m
Pattern 215mm bit with 6 kDa/N & 30 RPM + 50 PDM RPM
Rotary drill from 3267m to 3270m with chart as per above
Rotary drill from 3270m to 3279.49m with chart as per above
Circ & Work DP to orient PDM to 90 MTF deg Azimuth / Slide Drill 90 MTF f/ 3270m to 3280.99 as above chart
Rig Service & Top Drive service Function BOP Annular Preventer @ 26 sec to close & 28 sec to open.
Rotary drill from 3280.99m to 3288.98m with chart as per above
Circ & Work DP to orient PDM to 40 MTF deg Azimuth / Slide Drill 40 MTF f/ 3288.98m to 3298.58 as above chart
Circ & Work DP to orient PDM to 35 MTF deg Azimuth / Slide Drill 35 MTF f/ 3298.58m to 3308.29 as above chart
Circ & Work DP to orient PDM to 30 MTF deg Azimuth / Slide Drill 30 MTF f/ 3308.29m to 3317.84 as above chart
Circ & Work DP to orient PDM to 30 MTF deg Azimuth / Slide Drill 30 MTF f/ 3317.84m to 3318.60 as above chart
Rig Service & Top Drive service Function BOP Upper Pipe Rams @ 6 sec to close & 6 sec to open.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 33.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 (NPCT) 1.0

REPORT # 89.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various operational parameters like DEPTH, PROGRESS, and COSTS.

Table with 3 columns: BIT PERFORMANCE (Bit No, Size, Mfg, etc.), DRILLING FLUID ANALYSIS (Fluid Type, Time Check, etc.), and DRILLING FLUID VOLUMES (Mud Gradient, Mud Cycle, etc.).

Table with 3 columns: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE (Description, OD, ID, Length), SOLIDS CONTROL (Shaker, T-Mesh, etc.), and PIPE STRAP (BHA + DP) details.

Table with 3 columns: OPERATIONS TIME BREAKDOWN (RU/RD, Survey, Logging, etc.), WELL CONTROL (MACP, RSP, SPM, etc.), and MUD PUMP & HYDRAULICS (Make & Model, Pump Liner, etc.).

Table with 20 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr.), DRILL ROP, DRILL WOB, DRILL rpm, DRILL Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom.

Trip in hole from 320m to 3270m / Flow check & fill pipe at 1156m & 2325m / Wash down DP from 3270m to 3347m / Pattern 215mm bit with 6 kDa/N & 45 PDM RPM
Circ & Work DP to orient PDM to 30 R / Slide Drill 30 R f/ 3346.79m to 3356.44 as above chart



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 37.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 1.0

REPORT # 93.0



Table with well name, unique ID, area, and various depth and cost metrics.

Table with 24:00 HRS PROJECT STATUS, OPS @ 07:00 HRS, EXECUTIVE OPERATIONS SUMMARY, and PROPOSED NEXT 24 hrs. OPERATIONS SUMMARY.

Table with DATE REPORTED, OPERATION DATE, Current Formation, Next Formation, Rig Manager, and other operational details.

Table with BIT PERFORMANCE metrics including Bit No, Size, Mfg, Type, Serial #, Nozzles, AreaNoz, WOB, RPM, Bit Depth, and Drill/Slide data.

Table with DRILLING FLUID ANALYSIS metrics including Fluid Type, Time Check, Mud Man, Mud Co, Density, Buoyancy, and various chemical and physical properties.

Table with DRILLING FLUID VOLUMES and DRILLING FLUID ADDITIVES metrics including Mud Gradient, Mud Cycle, Bottoms Up, and various additive products.

Table with BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE metrics including Description, Type Connection, OD, ID, Length, and BHA TOTAL.

Table with SOLIDS CONTROL and PIPE STRAP (BHA + DP) metrics including Sand, L.G.S., Solids, Oil, Water, pH, and MBT/PHPA.

Table with CASING BOWL DETAILS metrics including Manufacturer, Size, WP, Serial No, and various casing specifications.

Table with OPERATIONS TIME BREAKDOWN metrics including RU/RD, Rig Move, W.O. Daylight, Coring, Reaming, and other time-related data.

Table with WELL CONTROL metrics including MACP, RSP, SPM, Calc hole fill, Act Hole Fill, BOP Drill, and HYDRAULICS SIZE.

Table with MUD PUMP & HYDRAULICS metrics including Make & Model, Pump Liner, Pump Stroke, SPM, and various pump specifications.

Table with DATA FOR ROTARY DRILLING & SLIDE DRILLING metrics including SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, and OFF Bottom.

Text block containing operational instructions and notes such as 'Circ & Work DP to orient PDM to HS / Slide Drill 20 R from 3479.96m to 3489.61m as above chart'.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 39.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 1.0

REPORT # 95.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various depth/elevation data.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit size, fluid type, mud gradient, etc.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes assembly descriptions, shaker data, and casing details.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes time logs, well control parameters, and pump specifications.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes a summary row at the bottom.

RIH from 1000m to 3550m / Flow Check @ 2200m / Work tight spot @ 3403m
Circulate bottoms up and condition mud with bleach and bicide
Rig Service & Top Drive service Function BOP Annular @ 26 sec to close & 27 sec to open.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 41.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 1.0

REPORT # 97.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various depth/elevation data.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for fluid types, mud properties, and drilling volumes.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes data for pipe dimensions, solids percentages, and casing details.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes data for time breakdown, well control parameters, and mud pump details.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes data for drilling performance metrics.

RIH with liner and liner hanger on 127mm DP
RIH with 7" liner and liner hanger on 127mm DP / Circulate and work pipe from 2960m to 3055m
Rig Service & Top Drive service Function BOP Annular @ 26 sec to close & 28 sec to open.
RIH with 7" liner and liner hanger on 127mm DP / Circulate and work pipe from 3055m to 3440m
Work stuck casing from 3418m to 3440m
Rig Service & Top Drive service Function BOP Lower Pipe Rams @ 7 sec to close & 7 sec to open.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 41.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 2.0

REPORT # 98.0



Table with 3 main columns: Well Information (WELL NAME, UNIQUE ID, AREA), 24:00 HRS PROJECT STATUS, and Date Reported/Operation Date. Includes sub-tables for EXECUTIVE OPERATIONS SUMMARY and PROPOSED NEXT 24 hrs. OPERATIONS SUMMARY.

Table with 3 main columns: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes sub-tables for DRILLING FLUID ADDITIVES and SOLIDS CONTROL.

Table with 3 main columns: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, PIPE STRAP (BHA + DP), and CASING BOWL DETAILS. Includes sub-tables for OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS.

Table with 3 main columns: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes sub-tables for SOLIDS CONTROL and CASING BOWL DETAILS.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes summary rows for work stuck liner and function tests.

Work stuck liner from 3417m to 3435m
Function test annular, 26 sec. to close and 28 sec. to open
Pump walnut shell sweep and spot in open hole to reduce drag while working stuck liner from 3424m to 3440m
Circulate stuck liner while mixing 1520kg/m3 mud push in preparation for cement job
Function test upper and lower pipe rams, 7 sec. to close each



DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 41.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 5.0

REPORT # 101.0



Table with 3 columns: Well Name/Unique ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, DEPTH (MD)/GRD ELEV, EXECUTIVE OPERATIONS SUMMARY, and DRILLING FLUID ANALYSIS.

Table with 3 columns: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES.

Table with 3 columns: DRILLING FLUID ANALYSIS, DRILLING FLUID ADDITIVES, and SOLIDS CONTROL.

Table with 3 columns: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, DRILLING FLUID ANALYSIS, and CASING BOWL DETAILS.

Table with 3 columns: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS.

Table with 14 columns: DATA FOR ROTARY DRILLING & SLIDE DRILLING.

Flow check @1443m
Lay down 105 joints of G-105 drill pipe and liner running tool
Flow check 0.0.H
Function test blind rams, 7 sec. to close
Load racks and strap 3.5" drill pipe and 3.5" HWDP
Pressure test annulas against blind rams and record LOP (leak off pressure) from 2,500kPa to 6,000kPa in 500kPa intervals
Make up bit and R.L.H with 3.5" drill pipe to 1423m
Replace lower pipe rams with 3.5" variable rams
Pressure test variable pipe rams to 1,400kpa, 3,000kPa, 5,000kPa and 6,000kPa for 15 minutes each
Function test upper and lower pipe rams, 7 sec. to close each



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 41.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 6.0

REPORT # 102.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE. Includes details for PDIP GHS PaP #1 ST #3 and current formation data.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Contains detailed data on bit specifications, fluid properties, and drilling volumes.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes BHA assembly data, solids analysis, and casing specifications.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Details operational time, well control parameters, and mud pump performance.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Contains data for rotary drilling and slide drilling.

Log of operations: Trip in hole from 1400m to 2036m, Drill out liner hanger @ 2036.6m / length 0.5m, Circulate bottoms up to clean hole from hanger cuttings, Trip in hole from 2036m to 3032m, Load racks and strap 5" 127mm drill pipe, R.L.H from 3032m to 3386m, Drill cement tagged @ 3386m, Function test annular, 26 sec. to close 28 sec. to open, Drill cement and float and shoe from 3386m to 3415m, BOP drill with both crews / well secure in 45 seconds / safety meeting with both crews, discuss well control issues, Drill cement to 3421m / Shoe is not drilled out, Pressure up well with 6450kPa surface pressure with 1100kg/m3 mud / total of 48 strokes, Function test upper and lower pipe rams, 7 sec. to close



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 41.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 7.0

REPORT # 103.0



Table with well name, unique ID, area, and various depth and cost metrics.

24:00 HRS PROJECT STATUS: Drill out reaming shoe and shoe float assembly @ 3426m and work bit through shoe 4 times
OPS @ 07:00 HRS: Circulate and condition wellbore clean

Table with date reported, operation date, current and next formation, and rig manager details.

Table with bit performance metrics including bit number, size, mfg, type, serial, nozzles, area, WOB, RPM, and bit depth.

Table with drilling fluid analysis metrics including fluid type, time check, mud man, mud co, density, buoyancy, and various chemical additives.

Table with drilling fluid volumes and additives, including mud gradient, mud cycle, bottoms up, mud tanks, hole volume, and various product quantities.

Table with bottom hole assembly & total drill pipe metrics, including description, type connection, OD, ID, length, and BHA total.

Table with solids control metrics including sand, L.G.S., solids, oil, water, pH, Pf, Mf, MBT, PHPA, K+, Cl, and Ca percentages.

Table with casing bowl details including manufacturer, size, WP, serial number, and mud pump & hydraulics specifications.

Table with operations time breakdown metrics including RU/RD, rig move, W.O. Daylight, coring, reaming, circulate wellbore, and various time measurements.

Table with well control metrics including MACP, RSPP, SPM, Calc hole fill, Act Hole Fill, BOP Drill, and Hydraulics Size.

Table with mud pump & hydraulics metrics including make & model, pump liner, pump stroke, SPM, and various flow and pressure measurements.

Table with data for rotary drilling & slide drilling, including slide from/to, slide TFO set, slide m/hr, slide ROP, slide PDM, slide WOB, drill from/to, drill m/hr, drill ROP, drill WOB, drill rpm, rotary torque, flow rate, drag, drag down, and off-bottom pressure.

Lay down drill pipe / 33 joints of G-105 DP from 3421m to 3198m / Flow check @ 3421m
Trip out of hole from 3198m to 0.0.H / Flow check and pump pill @ 3198m
Flow check @ 1413m and 0.0.H
Function test blind rams 0.0.H 7 sec. to close
Pressure test variable rams to 1,400kPa low and 14,000kPa high for 15 minutes each
Function test lower pipe rams, 6 sec. to close
Make up bit sub and bit / R.I.H from surface to 330m
Pick up 3.5" drill pipe and R.I.H from 330m to 3400m
Circulate bottoms up
Drill out cement Landing collar and shoe from 3421m to 3430m / Shoe @ 3426m
Function test upper and lower pipe rams, 7 sec. to close each



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 42.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 7.0

REPORT # 104.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various well parameters like Depth, ROP, and Costs.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit size, fluid type, mud properties, and drilling volumes.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes descriptions of drill pipe components, solids analysis, and casing details.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes time breakdown by activity, well control parameters, and mud pump specifications.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes a summary row at the bottom.

Drill out reaming shoe and shoe float assembly @ 3426m and work bit through shoe 4 times
Clean and ream from 3430m to 3550m (Last TD with 216mm bit)
Circulate and condition wellbore clean / Circulate 1 complete bottoms up at 1.2 m3/minute



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 43.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 7.0

REPORT # 105.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various depth/cost metrics.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes data for bit size, fluid type, mud gradient, and drilling rates.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes descriptions of drill pipe components, shaker data, and casing details.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes time logs, well control parameters, and pump specifications.

Table with 17 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes a summary row at the bottom.

Operational notes and logs: Trip out of hole from 3550m to Surface, Function test blind rams, Trip in hole from surface to 3424m, Wait on Schlumberger cementers to chip cement out of batch mix unit, Safety meeting with Schlumberger and rig crew, Pump 1.0m3 water and pressure test treating line to 35,000kPa, Pump 6.0m3 water with rig pump / 6.4m3 slurry with pumper / 2.0m3 water spacer with pumper / 14.0m3 mud with rig to balance, Theoretical cement top with pipe in hole is 3236m with 50% excess added to open hole volume / Plug ballanced @ 22:30hrs, Strip out of plug from 3526m to 3216m, Function test annular, 26 sec. to close



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 44.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 7.0

REPORT # 106.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various depth/formation data.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes bit size, fluid type, and volume measurements.

Table with 2 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, and SOLIDS CONTROL. Lists pipe components and solids analysis results.

Table with 3 columns: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Details time spent on operations and well parameters.

Table with 16 columns: DATA FOR ROTARY DRILLING & SLIDE DRILLING. Columns include SLIDE FROM, SLIDE TO, SLIDE TFO SET, etc.

Operational notes and logs: Trip out of hole from 3216m to 2966m / Fill hole and record volume, Squeeze cement with 400kPa, total of 28 strokes, Slip and cut drilling line, Displace well to water, etc.



pdi production

DAILY OPERATIONS REPORT

(MIRU) 15.0 (Drilling) 45.0 XXXXXXXX 0.0
(Well Kill) 3.0 (Completion) 1.0 XXXXXXXX 0.0
(Workover) 27.5 (Production) 4.5 XXXXXXXX 0.0
(Abandonment) 4.0 XXXXXXXX 0.0 (NPCT) 7.0

REPORT # 107.0



Table with 3 columns: Well Name/ID/AREA, 24:00 HRS PROJECT STATUS, DATE REPORTED/OPERATION DATE, and various depth/cost metrics.

Table with 3 main sections: BIT PERFORMANCE, DRILLING FLUID ANALYSIS, and DRILLING FLUID VOLUMES. Includes bit size, fluid type, mud gradient, and drilling parameters.

Table with 3 main sections: BOTTOM HOLE ASSEMBLY & TOTAL DRILL PIPE, SOLIDS CONTROL, and CASING BOWL DETAILS. Includes pipe descriptions, solids percentages, and casing specifications.

Table with 3 main sections: OPERATIONS TIME BREAKDOWN, WELL CONTROL, and MUD PUMP & HYDRAULICS. Includes time logs, well control parameters, and pump/hydraulic data.

Table with 16 columns: SLIDE FROM, SLIDE TO, SLIDE TFO SET, SLIDE m, SLIDE hr, SLIDE ROP, SLIDE PDM, SLIDE WOB, DRILL FROM, DRILL TO, DRILL m, DRILL (hr), DRILL ROP, DRILL WOB, DRILL rpm, Rotary Torque, FLOW RATE, DRAG UP, DRAG DOWN, OFF Bottom. Includes a summary row at the bottom.

Drill out cement from 3338m to 3468m
Torque and drag increasing due to cement cuttings around BHA
Wiper trip to inside liner shoe to remove cuttings from well
Drill out cement from 3468m to 3477m
Function test annular, 27 sec. to close
Drill out cement from 3477m to 3507m
Circulate hole clean with Super sweep
Trip out of hole from 3507m to 3400m / Pulled tight
Circulate hole clean with high vis Super sweep
Function test upper and lower pipe rams, 7 sec. to close each

APPENDIX 7:

(Attachment) Drilled Survey Deviation Plot



Job Number: Preliminary Sdtrk #3
Company: PDI Production Inc.
Lease/Well: Garden Hill South
Location: Port au Port #1 (ST #3)
Rig Name: Nabors 45 ETD
RKB: 219.7m Actual
G.L. or M.S.L.: 212.5m Est

State/Country: Newfoundland / Canada
Declination: -20.57
Grid: Planned to NAD 83
File name: W:\COMPAN~H\PDI_PR~U\GARDEN~\08925\08925.SV
Date/Time: 02-Dec-08 / 12:49
Curve Name: As Drilled Surveys

Meridian Directional Services Inc. Main: (403)269-8828 Fax: (403)264-8829

WINSERVE SURVEY CALCULATIONS
Minimum Curvature Method
Vertical Section Plane 28.75
Vertical Section Referenced to Wellhead
Rectangular Coordinates Referenced to Wellhead

<i>Measured Depth Meters</i>	<i>Incl Angle Deg</i>	<i>Drift Direction Deg</i>	<i>True Vertical Depth</i>	<i>Subsea TVD Meters</i>	<i>N-S Meters</i>	<i>E-W Meters</i>	<i>Vertical Section Meters</i>	<i>Dogleg Severity Deg/30</i>
.00	.00	.00	.00	219.70	.00	.00	.00	.00
16.91	.37	32.06	16.91	202.79	.05	.03	.05	.66
26.91	.34	24.65	26.91	192.79	.10	.06	.12	.16
36.91	.32	18.97	36.91	182.79	.15	.08	.17	.11
46.91	.26	11.86	46.91	172.79	.20	.09	.22	.21
56.91	.30	21.87	56.91	162.79	.25	.11	.27	.19
66.91	.40	39.10	66.91	152.79	.30	.14	.33	.43
76.91	.38	36.03	76.91	142.79	.35	.18	.40	.09
86.91	.36	42.07	86.91	132.79	.40	.22	.46	.13
96.91	.35	30.63	96.91	122.79	.45	.26	.52	.21
106.91	.31	28.83	106.91	112.79	.50	.29	.58	.12
116.91	.33	35.85	116.91	102.79	.55	.32	.64	.13
126.91	.32	36.99	126.91	92.79	.60	.35	.69	.04
136.91	.33	38.42	136.91	82.79	.64	.39	.75	.04
146.91	.36	41.40	146.91	72.79	.69	.42	.81	.10
156.91	.31	23.75	156.91	62.79	.74	.46	.86	.34
166.91	.30	35.24	166.91	52.79	.78	.48	.92	.19
176.91	.27	336.08	176.91	42.79	.83	.49	.96	.85
186.91	.24	325.10	186.91	32.79	.86	.47	.98	.17
196.91	.33	21.74	196.91	22.79	.91	.46	1.02	.85
206.91	.29	27.46	206.91	12.79	.96	.49	1.07	.15
216.91	.27	359.23	216.91	2.79	1.00	.50	1.12	.41
226.91	.24	2.49	226.91	-7.21	1.05	.50	1.16	.10
236.91	.33	30.55	236.91	-17.21	1.09	.51	1.21	.49
246.91	.25	21.45	246.91	-27.21	1.14	.54	1.26	.28

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
256.91	.26	21.99	256.91	-37.21	1.18	.55	1.30	.03
266.91	.22	7.45	266.91	-47.21	1.22	.56	1.34	.22
276.91	.22	5.74	276.91	-57.21	1.26	.57	1.38	.02
286.91	.25	13.51	286.91	-67.21	1.30	.58	1.42	.13
296.91	.19	350.02	296.91	-77.21	1.34	.58	1.45	.32
306.91	.25	10.45	306.91	-87.21	1.37	.58	1.48	.29
316.91	.20	352.15	316.91	-97.21	1.41	.58	1.52	.26
326.91	.22	344.37	326.91	-107.21	1.45	.57	1.55	.10
336.91	.10	329.32	336.91	-117.21	1.47	.56	1.56	.38
346.91	.08	334.76	346.91	-127.21	1.49	.56	1.57	.07
356.91	.17	317.16	356.91	-137.21	1.51	.54	1.58	.29
366.91	.15	326.52	366.91	-147.21	1.53	.53	1.59	.10
376.91	.09	328.85	376.91	-157.21	1.54	.51	1.60	.18
386.91	.14	329.33	386.91	-167.21	1.56	.50	1.61	.15
396.91	.18	329.64	396.91	-177.21	1.59	.49	1.63	.12
406.91	.17	343.45	406.91	-187.21	1.61	.48	1.64	.13
416.91	.19	332.92	416.91	-197.21	1.64	.47	1.66	.12
426.91	.14	1.62	426.91	-207.21	1.67	.46	1.68	.29
436.91	.17	348.58	436.91	-217.21	1.70	.46	1.71	.14
446.91	.19	359.16	446.91	-227.21	1.73	.45	1.73	.12
456.91	.22	10.68	456.91	-237.21	1.76	.46	1.77	.15
466.91	.20	9.14	466.91	-247.21	1.80	.46	1.80	.06
476.91	.17	8.81	476.91	-257.21	1.83	.47	1.83	.09
486.91	.18	8.35	486.91	-267.21	1.86	.47	1.86	.03
496.91	.20	11.13	496.91	-277.21	1.89	.48	1.89	.07
506.91	.20	9.16	506.91	-287.21	1.93	.48	1.92	.02
516.91	.13	356.90	516.91	-297.20	1.96	.49	1.95	.23
526.91	.10	348.42	526.91	-307.20	1.98	.48	1.97	.10
536.91	.07	331.72	536.91	-317.20	1.99	.48	1.98	.12
546.91	.12	324.47	546.91	-327.20	2.00	.47	1.98	.15
556.91	.16	338.80	556.91	-337.20	2.03	.46	2.00	.16
566.91	.17	319.35	566.91	-347.20	2.05	.44	2.01	.17
576.91	.14	329.40	576.91	-357.20	2.07	.43	2.02	.12
586.91	.13	338.70	586.91	-367.20	2.09	.42	2.04	.07
596.91	.16	344.48	596.91	-377.20	2.12	.41	2.05	.10
606.91	.20	5.53	606.91	-387.20	2.15	.41	2.08	.23
616.91	.19	352.58	616.91	-397.20	2.18	.41	2.11	.14
626.91	.22	48.63	626.91	-407.20	2.21	.42	2.14	.58
636.91	.22	43.94	636.91	-417.20	2.24	.45	2.18	.05
646.91	.20	15.94	646.91	-427.20	2.27	.47	2.21	.31
656.91	.28	54.09	656.91	-437.20	2.30	.49	2.25	.52
666.91	.25	36.70	666.91	-447.20	2.33	.52	2.30	.26
676.91	.32	49.47	676.91	-457.20	2.37	.56	2.34	.28
686.91	.27	43.84	686.91	-467.20	2.40	.60	2.39	.17
696.91	.29	43.98	696.91	-477.20	2.44	.63	2.44	.06

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
706.91	.32	60.11	706.90	-487.20	2.47	.67	2.49	.27
716.91	.36	71.34	716.90	-497.20	2.49	.72	2.53	.23
726.91	.37	70.39	726.90	-507.20	2.51	.78	2.58	.04
736.91	.39	83.39	736.90	-517.20	2.53	.85	2.63	.26
746.91	.49	99.18	746.90	-527.20	2.53	.93	2.66	.47
756.91	.44	100.68	756.90	-537.20	2.51	1.01	2.69	.15
766.91	.41	112.25	766.90	-547.20	2.49	1.08	2.70	.27
776.91	.53	108.21	776.90	-557.20	2.46	1.15	2.71	.37
786.91	.46	115.62	786.90	-567.20	2.43	1.23	2.72	.28
796.91	.48	97.37	796.90	-577.20	2.41	1.31	2.74	.45
806.91	.45	95.80	806.90	-587.20	2.40	1.39	2.77	.10
816.91	.44	111.84	816.90	-597.20	2.38	1.47	2.79	.37
826.91	.45	105.14	826.90	-607.20	2.36	1.54	2.81	.16
836.91	.54	107.82	836.90	-617.20	2.33	1.62	2.82	.28
846.91	.51	97.90	846.90	-627.20	2.31	1.71	2.85	.29
856.91	.51	104.16	856.90	-637.20	2.29	1.80	2.88	.17
866.91	.47	92.80	866.90	-647.20	2.28	1.88	2.91	.31
876.91	.54	92.21	876.90	-657.20	2.28	1.97	2.94	.21
886.91	.61	90.48	886.90	-667.20	2.28	2.07	2.99	.22
896.91	.66	102.63	896.90	-677.20	2.26	2.18	3.03	.43
906.91	.72	104.41	906.90	-687.20	2.23	2.30	3.06	.19
916.91	.74	104.78	916.90	-697.20	2.20	2.42	3.09	.06
926.91	.76	111.50	926.89	-707.19	2.16	2.55	3.12	.27
936.91	.84	110.12	936.89	-717.19	2.11	2.68	3.14	.25
946.91	.84	108.50	946.89	-727.19	2.06	2.81	3.16	.07
956.91	.79	104.51	956.89	-737.19	2.02	2.95	3.19	.23
966.91	.83	109.23	966.89	-747.19	1.98	3.09	3.22	.23
976.91	.90	110.11	976.89	-757.19	1.93	3.23	3.24	.21
986.91	.84	109.77	986.89	-767.19	1.88	3.37	3.27	.18
996.91	.81	105.98	996.89	-777.19	1.83	3.51	3.30	.19
1006.91	.78	105.32	1006.89	-787.19	1.80	3.64	3.33	.09
1016.91	.63	102.97	1016.89	-797.19	1.77	3.76	3.36	.46
1026.91	.55	99.58	1026.89	-807.19	1.75	3.86	3.39	.26
1036.91	.52	102.58	1036.88	-817.18	1.73	3.95	3.42	.12
1046.91	.51	107.16	1046.88	-827.18	1.71	4.04	3.44	.13
1056.91	.56	112.79	1056.88	-837.18	1.67	4.13	3.45	.22
1066.91	.60	94.10	1066.88	-847.18	1.65	4.22	3.48	.58
1076.91	.45	118.95	1076.88	-857.18	1.63	4.31	3.50	.81
1086.91	.46	123.27	1086.88	-867.18	1.59	4.38	3.50	.11
1096.91	.41	108.63	1096.88	-877.18	1.55	4.45	3.50	.36
1106.91	.27	132.53	1106.88	-887.18	1.53	4.50	3.50	.59
1116.91	.34	129.41	1116.88	-897.18	1.49	4.54	3.49	.22
1126.91	.25	108.53	1126.88	-907.18	1.47	4.58	3.49	.42
1136.91	.28	117.90	1136.88	-917.18	1.45	4.62	3.49	.16
1146.91	.19	237.38	1146.88	-927.18	1.43	4.63	3.48	1.23

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
1156.91	.23	146.84	1156.88	-937.18	1.40	4.63	3.45	.90
1166.91	.29	197.01	1166.88	-947.18	1.36	4.63	3.42	.68
1176.91	.32	177.35	1176.88	-957.18	1.31	4.63	3.37	.32
1186.91	.37	169.16	1186.88	-967.18	1.25	4.63	3.32	.21
1196.91	.53	142.01	1196.88	-977.18	1.18	4.67	3.28	.79
1206.91	.48	150.03	1206.88	-987.18	1.11	4.72	3.24	.26
1216.91	.60	142.30	1216.88	-997.18	1.03	4.77	3.20	.42
1226.91	.66	130.13	1226.88	-1007.18	.95	4.85	3.16	.44
1236.91	.88	127.89	1236.88	-1017.18	.87	4.95	3.14	.67
1246.91	1.09	121.53	1246.88	-1027.18	.77	5.09	3.12	.71
1256.91	1.55	114.96	1256.87	-1037.17	.66	5.30	3.13	1.45
1266.91	1.89	111.34	1266.87	-1047.17	.55	5.57	3.16	1.07
1276.91	2.09	108.30	1276.86	-1057.16	.43	5.90	3.21	.68
1286.91	2.32	106.54	1286.86	-1067.16	.31	6.27	3.29	.72
1296.91	2.62	104.12	1296.85	-1077.15	.20	6.68	3.39	.95
1306.91	3.07	103.27	1306.83	-1087.13	.08	7.16	3.52	1.36
1316.91	3.22	100.11	1316.82	-1097.12	-.03	7.70	3.68	.69
1326.91	3.83	99.38	1326.80	-1107.10	-.13	8.31	3.88	1.83
1336.91	4.13	98.61	1336.78	-1117.08	-.24	8.99	4.12	.91
1346.91	4.24	99.48	1346.75	-1127.05	-.35	9.71	4.36	.38
1356.91	4.34	98.99	1356.72	-1137.02	-.47	10.45	4.61	.32
1366.91	4.49	99.00	1366.69	-1146.99	-.59	11.21	4.87	.45
1376.91	4.51	99.30	1376.66	-1156.96	-.72	11.99	5.13	.09
1386.91	4.48	99.11	1386.63	-1166.93	-.84	12.76	5.40	.10
1396.91	4.54	99.34	1396.60	-1176.90	-.97	13.54	5.66	.19
1406.91	4.55	99.26	1406.57	-1186.87	-1.10	14.32	5.92	.04
1416.91	4.66	98.93	1416.54	-1196.84	-1.23	15.11	6.19	.34
1426.91	4.57	99.01	1426.50	-1206.80	-1.35	15.91	6.47	.27
1436.91	4.66	97.71	1436.47	-1216.77	-1.47	16.70	6.75	.41
1446.91	4.47	99.75	1446.44	-1226.74	-1.59	17.49	7.02	.75
1456.91	4.68	98.95	1456.41	-1236.71	-1.72	18.28	7.28	.66
1466.91	4.60	98.08	1466.37	-1246.67	-1.84	19.08	7.56	.32
1476.91	4.79	98.37	1476.34	-1256.64	-1.95	19.89	7.85	.57
1486.91	4.64	99.00	1486.31	-1266.61	-2.08	20.70	8.13	.48
1496.91	4.65	98.08	1496.27	-1276.57	-2.20	21.50	8.41	.23
1506.91	4.68	97.11	1506.24	-1286.54	-2.31	22.31	8.71	.25
1516.91	4.80	97.85	1516.21	-1296.51	-2.41	23.12	9.01	.40
1526.91	4.59	97.38	1526.17	-1306.47	-2.52	23.94	9.30	.64
1536.91	4.25	96.81	1536.14	-1316.44	-2.62	24.70	9.59	1.03
1546.91	4.14	97.36	1546.12	-1326.42	-2.71	25.43	9.86	.35
1556.91	3.74	98.06	1556.09	-1336.39	-2.80	26.11	10.10	1.21
1566.91	3.46	97.59	1566.07	-1346.37	-2.89	26.73	10.33	.84
1576.91	3.30	98.68	1576.06	-1356.36	-2.97	27.31	10.53	.52
1586.91	3.21	99.31	1586.04	-1366.34	-3.06	27.87	10.73	.29
1596.91	3.06	100.35	1596.03	-1376.33	-3.15	28.41	10.90	.48

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
1606.91	3.02	102.02	1606.01	-1386.31	-3.25	28.93	11.06	.29
1616.91	2.97	102.13	1616.00	-1396.30	-3.36	29.44	11.21	.15
1626.91	2.78	104.82	1625.99	-1406.29	-3.48	29.93	11.35	.70
1636.91	2.65	103.83	1635.97	-1416.27	-3.60	30.39	11.46	.41
1646.91	2.57	106.31	1645.96	-1426.26	-3.72	30.83	11.57	.42
1656.91	2.51	105.93	1655.95	-1436.25	-3.84	31.26	11.67	.19
1666.91	2.39	107.84	1665.94	-1446.24	-3.96	31.67	11.76	.44
1676.91	2.31	108.43	1675.94	-1456.24	-4.09	32.05	11.83	.25
1686.91	2.34	108.66	1685.93	-1466.23	-4.22	32.44	11.90	.09
1696.91	2.36	108.45	1695.92	-1476.22	-4.35	32.83	11.98	.07
1706.91	2.36	108.22	1705.91	-1486.21	-4.48	33.22	12.05	.03
1716.91	2.36	107.91	1715.90	-1496.20	-4.61	33.61	12.13	.04
1726.91	2.34	109.19	1725.89	-1506.19	-4.74	34.00	12.20	.17
1736.91	2.44	109.58	1735.89	-1516.19	-4.88	34.39	12.27	.30
1746.91	2.47	110.97	1745.88	-1526.18	-5.02	34.79	12.33	.20
1756.91	2.47	112.13	1755.87	-1536.17	-5.18	35.20	12.39	.15
1766.91	2.44	114.81	1765.86	-1546.16	-5.35	35.59	12.42	.36
1776.91	2.42	117.37	1775.85	-1556.15	-5.54	35.97	12.44	.33
1786.91	2.42	124.22	1785.84	-1566.14	-5.75	36.33	12.43	.87
1796.91	2.48	125.38	1795.83	-1576.13	-6.00	36.68	12.38	.23
1806.91	2.48	126.03	1805.82	-1586.12	-6.25	37.03	12.33	.08
1816.91	2.51	127.94	1815.81	-1596.11	-6.51	37.38	12.27	.27
1826.91	2.53	127.90	1825.80	-1606.10	-6.78	37.73	12.20	.06
1836.91	2.44	131.83	1835.79	-1616.09	-7.06	38.06	12.12	.58
1846.91	2.49	135.58	1845.78	-1626.08	-7.36	38.37	12.00	.51
1856.91	2.49	137.31	1855.77	-1636.07	-7.67	38.67	11.87	.23
1866.91	2.46	136.75	1865.76	-1646.06	-7.99	38.96	11.74	.12
1876.91	2.41	139.01	1875.76	-1656.06	-8.30	39.25	11.60	.32
1886.91	2.48	142.26	1885.75	-1666.05	-8.63	39.52	11.44	.47
1896.91	2.44	142.23	1895.74	-1676.04	-8.97	39.78	11.27	.12
1906.91	2.43	144.43	1905.73	-1686.03	-9.31	40.04	11.09	.28
1916.91	2.39	144.61	1915.72	-1696.02	-9.66	40.28	10.91	.12
1926.91	2.47	145.91	1925.71	-1706.01	-10.00	40.52	10.72	.29
1936.91	2.49	143.14	1935.70	-1716.00	-10.36	40.77	10.53	.36
1946.91	2.47	145.67	1945.69	-1725.99	-10.71	41.02	10.34	.33
1956.91	2.32	145.55	1955.68	-1735.98	-11.05	41.26	10.16	.45
1966.91	2.40	146.56	1965.67	-1745.97	-11.40	41.49	9.97	.27
1976.91	2.36	144.10	1975.67	-1755.97	-11.74	41.73	9.78	.33
1986.91	2.32	143.18	1985.66	-1765.96	-12.07	41.97	9.61	.16
1996.91	2.32	143.43	1995.65	-1775.95	-12.39	42.21	9.44	.03
2006.91	2.25	143.94	2005.64	-1785.94	-12.71	42.45	9.27	.22
2016.91	2.26	144.29	2015.63	-1795.93	-13.03	42.68	9.10	.05
2026.91	2.28	144.38	2025.63	-1805.93	-13.35	42.91	8.93	.06
2036.91	1.98	147.17	2035.62	-1815.92	-13.66	43.12	8.76	.95
2046.91	1.88	148.25	2045.61	-1825.91	-13.94	43.30	8.60	.32

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
2056.91	1.83	149.65	2055.61	-1835.91	-14.22	43.46	8.44	.20
2066.91	1.76	152.81	2065.60	-1845.90	-14.50	43.62	8.27	.36
2076.91	1.84	152.36	2075.60	-1855.90	-14.77	43.76	8.10	.24
2086.91	1.79	152.30	2085.59	-1865.89	-15.05	43.91	7.92	.15
2096.91	1.81	153.15	2095.59	-1875.89	-15.33	44.05	7.74	.10
2106.91	1.71	155.63	2105.58	-1885.88	-15.61	44.18	7.57	.38
2116.91	1.72	159.63	2115.58	-1895.88	-15.89	44.30	7.38	.36
2126.91	1.55	160.25	2125.58	-1905.88	-16.15	44.40	7.19	.51
2136.91	1.51	163.64	2135.57	-1915.87	-16.41	44.48	7.01	.30
2146.91	1.44	163.37	2145.57	-1925.87	-16.66	44.55	6.83	.21
2156.91	1.40	164.66	2155.57	-1935.87	-16.89	44.62	6.65	.15
2166.91	1.49	167.60	2165.56	-1945.86	-17.14	44.68	6.47	.35
2176.91	1.39	161.92	2175.56	-1955.86	-17.38	44.75	6.28	.52
2186.91	1.34	164.82	2185.56	-1965.86	-17.61	44.81	6.12	.26
2196.91	1.27	164.10	2195.55	-1975.85	-17.83	44.88	5.95	.22
2206.91	1.26	155.66	2205.55	-1985.85	-18.04	44.95	5.81	.56
2216.91	1.34	161.36	2215.55	-1995.85	-18.25	45.03	5.66	.46
2226.91	1.27	156.41	2225.55	-2005.85	-18.46	45.12	5.52	.40
2236.91	1.25	152.38	2235.54	-2015.84	-18.66	45.21	5.39	.27
2246.91	1.36	158.20	2245.54	-2025.84	-18.86	45.30	5.25	.52
2250.00	1.35	156.76	2248.63	-2028.93	-18.93	45.33	5.21	.34
2255.00	1.44	156.04	2253.63	-2033.93	-19.04	45.38	5.13	.55
2260.00	1.45	156.47	2258.63	-2038.93	-19.16	45.43	5.06	.09
2265.00	1.37	166.19	2263.63	-2043.93	-19.27	45.47	4.97	1.51
2270.00	1.71	193.95	2268.62	-2048.92	-19.40	45.47	4.86	4.85
2275.00	2.45	208.40	2273.62	-2053.92	-19.57	45.40	4.68	5.41
Int. Top of Window								
2278.75	3.05	212.04	2277.37	-2057.67	-19.73	45.31	4.50	4.98
2280.00	3.25	212.95	2278.61	-2058.91	-19.78	45.27	4.43	4.98
2285.00	3.93	213.25	2283.60	-2063.90	-20.05	45.10	4.12	4.08
2290.00	4.54	212.50	2288.59	-2068.89	-20.36	44.90	3.75	3.67
2295.00	5.07	212.61	2293.57	-2073.87	-20.71	44.67	3.33	3.18
2300.00	5.46	211.72	2298.55	-2078.85	-21.10	44.43	2.87	2.39
Final Gyro Survey								
2304.00	5.91	212.65	2302.53	-2082.83	-21.43	44.22	2.48	3.44
First MWD Survey								
2311.75	6.20	216.70	2310.24	-2090.54	-22.10	43.75	1.67	2.00
2321.49	7.20	221.20	2319.91	-2100.21	-22.99	43.04	.55	3.48
2331.08	8.10	217.50	2329.42	-2109.72	-23.97	42.23	-.71	3.21
2340.78	8.10	209.30	2339.02	-2119.32	-25.11	41.48	-2.06	3.57
2350.35	7.80	218.80	2348.50	-2128.80	-26.21	40.74	-3.38	4.22
2359.70	7.70	234.30	2357.76	-2138.06	-27.07	39.84	-4.57	6.69
2369.03	7.80	243.40	2367.01	-2147.31	-27.71	38.76	-5.65	3.95
2378.73	7.40	252.60	2376.62	-2156.92	-28.20	37.58	-6.65	3.96
2386.91	7.30	257.70	2384.74	-2165.04	-28.46	36.57	-7.37	2.42

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
2396.38	7.10	262.20	2394.13	-2174.43	-28.67	35.40	-8.11	1.90
2405.84	7.80	268.00	2403.51	-2183.81	-28.77	34.18	-8.79	3.26
2415.60	9.40	264.00	2413.16	-2193.46	-28.88	32.72	-9.58	5.25
2424.78	11.00	263.00	2422.20	-2202.50	-29.06	31.11	-10.52	5.26
2434.31	12.60	257.90	2431.53	-2211.83	-29.39	29.19	-11.73	6.01
2443.95	13.90	257.90	2440.91	-2221.21	-29.86	27.03	-13.17	4.05
2453.43	14.70	258.10	2450.10	-2230.40	-30.34	24.74	-14.70	2.54
2463.15	15.70	255.50	2459.48	-2239.78	-30.93	22.26	-16.41	3.73
2472.59	15.70	254.60	2468.56	-2248.86	-31.59	19.79	-18.17	.77
2482.10	16.00	252.40	2477.71	-2258.01	-32.32	17.30	-20.02	2.12
2491.66	15.70	252.00	2486.91	-2267.21	-33.12	14.82	-21.91	1.00
2501.16	14.60	249.50	2496.08	-2276.38	-33.94	12.47	-23.76	4.04
2510.88	13.10	248.30	2505.52	-2285.82	-34.77	10.30	-25.53	4.71
2520.39	12.20	241.60	2514.80	-2295.10	-35.65	8.42	-27.21	5.43
2529.93	11.50	237.40	2524.13	-2304.43	-36.64	6.73	-28.89	3.49
2539.53	10.80	236.70	2533.55	-2313.85	-37.65	5.17	-30.52	2.23
2548.97	10.20	235.00	2542.83	-2323.13	-38.62	3.75	-32.06	2.15
2558.49	9.70	238.60	2552.21	-2332.51	-39.52	2.37	-33.51	2.51
2568.22	9.40	238.90	2561.80	-2342.10	-40.36	.99	-34.91	.94
2577.92	9.40	240.50	2571.37	-2351.67	-41.16	-.38	-36.26	.81
2587.51	9.10	243.40	2580.84	-2361.14	-41.88	-1.74	-37.55	1.73
2596.79	9.10	241.90	2590.00	-2370.30	-42.56	-3.04	-38.77	.77
2606.24	9.00	244.20	2599.34	-2379.64	-43.23	-4.36	-40.00	1.19
2615.60	8.90	243.40	2608.58	-2388.88	-43.87	-5.67	-41.19	.51
2625.33	8.20	248.90	2618.20	-2398.50	-44.46	-6.99	-42.34	3.32
2634.83	7.90	251.00	2627.61	-2407.91	-44.92	-8.24	-43.34	1.33
2644.12	8.00	252.50	2636.81	-2417.11	-45.32	-9.46	-44.28	.74
2653.74	7.90	256.60	2646.34	-2426.64	-45.67	-10.74	-45.21	1.80
2663.21	7.60	260.00	2655.72	-2436.02	-45.93	-11.99	-46.04	1.74
2672.27	7.50	263.60	2664.70	-2445.00	-46.10	-13.17	-46.75	1.60
2681.88	7.30	266.30	2674.23	-2454.53	-46.21	-14.40	-47.44	1.25
2691.21	7.70	263.00	2683.48	-2463.78	-46.33	-15.61	-48.12	1.89
2700.65	8.40	267.30	2692.83	-2473.13	-46.43	-16.93	-48.85	2.93
2710.00	8.80	262.20	2702.08	-2482.38	-46.56	-18.32	-49.64	2.76
2719.15	9.10	265.90	2711.11	-2491.41	-46.71	-19.74	-50.45	2.13
2728.68	9.30	261.90	2720.52	-2500.82	-46.87	-21.25	-51.32	2.11
2738.30	9.60	262.70	2730.01	-2510.31	-47.08	-22.82	-52.25	1.02
2747.97	9.90	258.10	2739.54	-2519.84	-47.36	-24.43	-53.27	2.59
2757.51	9.90	257.90	2748.94	-2529.24	-47.70	-26.03	-54.34	.11
2767.23	9.20	259.30	2758.52	-2538.82	-48.02	-27.61	-55.38	2.28
2776.72	8.90	259.50	2767.90	-2548.20	-48.29	-29.08	-56.33	.95
2786.42	8.70	258.60	2777.48	-2557.78	-48.58	-30.54	-57.28	.75
2796.07	9.80	252.80	2787.01	-2567.31	-48.96	-32.04	-58.34	4.48
2805.67	10.60	247.40	2796.46	-2576.76	-49.54	-33.63	-59.61	3.89
2815.35	10.40	250.00	2805.97	-2586.27	-50.18	-35.28	-60.97	1.59


Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
2824.94	10.10	249.30	2815.41	-2595.71	-50.78	-36.88	-62.26	1.02
2834.47	10.20	248.70	2824.79	-2605.09	-51.38	-38.45	-63.54	.46
2844.05	10.50	249.20	2834.22	-2614.52	-52.00	-40.05	-64.85	.98
2853.58	10.90	243.40	2843.58	-2623.88	-52.71	-41.67	-66.25	3.61
2863.32	10.90	243.00	2853.14	-2633.44	-53.54	-43.31	-67.77	.23
2872.85	10.40	243.70	2862.51	-2642.81	-54.33	-44.89	-69.22	1.63
2882.25	10.30	242.00	2871.76	-2652.06	-55.10	-46.39	-70.62	1.03
2891.76	10.10	241.90	2881.12	-2661.42	-55.89	-47.88	-72.03	.63
2901.36	10.00	240.40	2890.57	-2670.87	-56.70	-49.34	-73.44	.88
2911.07	9.90	238.40	2900.13	-2680.43	-57.55	-50.79	-74.89	1.11
2920.62	10.20	236.80	2909.54	-2689.84	-58.45	-52.19	-76.35	1.29
2930.29	10.90	234.70	2919.04	-2699.34	-59.44	-53.66	-77.92	2.48
2939.87	10.70	233.30	2928.45	-2708.75	-60.50	-55.11	-79.55	1.03
2949.57	10.20	234.70	2937.99	-2718.29	-61.53	-56.53	-81.14	1.73
2959.22	9.80	234.30	2947.50	-2727.80	-62.51	-57.90	-82.65	1.26
2968.87	9.50	235.40	2957.01	-2737.31	-63.44	-59.22	-84.10	1.09
2978.42	9.60	236.90	2966.43	-2746.73	-64.32	-60.53	-85.51	.84
2987.01	9.70	238.60	2974.90	-2755.20	-65.09	-61.75	-86.77	1.05
2996.36	10.10	238.10	2984.11	-2764.41	-65.93	-63.12	-88.17	1.31
3005.51	10.10	242.30	2993.11	-2773.41	-66.73	-64.51	-89.53	2.41
3015.04	11.00	243.70	3002.48	-2782.78	-67.52	-66.07	-90.97	2.95
3024.66	12.30	242.10	3011.91	-2792.21	-68.41	-67.80	-92.58	4.18
3034.33	12.70	241.90	3021.35	-2801.65	-69.39	-69.64	-94.33	1.25
3043.97	12.40	241.70	3030.76	-2811.06	-70.38	-71.49	-96.09	.94
3053.59	11.90	242.40	3040.16	-2820.46	-71.33	-73.28	-97.78	1.63
3063.08	11.40	243.40	3049.45	-2829.75	-72.20	-74.98	-99.37	1.70
3072.78	11.10	243.30	3058.97	-2839.27	-73.05	-76.67	-100.93	.93
3082.43	11.40	236.40	3068.43	-2848.73	-74.00	-78.30	-102.54	4.28
3092.03	11.10	233.10	3077.85	-2858.15	-75.08	-79.83	-104.22	2.22
3101.71	10.00	231.40	3087.37	-2867.67	-76.16	-81.23	-105.84	3.54
3110.89	9.00	233.90	3096.42	-2876.72	-77.08	-82.43	-107.23	3.53
3120.51	8.90	234.50	3105.92	-2886.22	-77.96	-83.65	-108.58	.43
3130.18	8.70	233.00	3115.48	-2895.78	-78.83	-84.84	-109.92	.94
3139.82	7.90	239.20	3125.02	-2905.32	-79.61	-85.99	-111.16	3.73
3149.44	7.10	236.10	3134.55	-2914.85	-80.28	-87.05	-112.25	2.79
3158.93	6.20	237.70	3143.98	-2924.28	-80.88	-87.97	-113.22	2.90
3168.63	5.50	234.60	3153.63	-2933.93	-81.43	-88.79	-114.10	2.37
3178.28	4.70	237.10	3163.24	-2943.54	-81.91	-89.50	-114.86	2.58
3187.88	4.00	246.90	3172.81	-2953.11	-82.26	-90.14	-115.47	3.18
3197.56	3.70	250.80	3182.47	-2962.77	-82.49	-90.75	-115.97	1.23
3207.15	3.80	249.70	3192.04	-2972.34	-82.70	-91.34	-116.44	.39
3216.68	3.10	253.50	3201.55	-2981.85	-82.89	-91.88	-116.86	2.32
3226.00	2.50	251.60	3210.86	-2991.16	-83.02	-92.32	-117.19	1.95
3235.76	2.50	256.00	3220.61	-3000.91	-83.14	-92.72	-117.49	.59
3245.50	2.40	256.60	3230.35	-3010.65	-83.24	-93.13	-117.77	.32

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
3255.08	1.90	263.70	3239.92	-3020.22	-83.30	-93.48	-118.00	1.77
3264.49	1.90	273.60	3249.32	-3029.62	-83.31	-93.79	-118.15	1.05
3273.98	2.00	277.00	3258.81	-3039.11	-83.28	-94.11	-118.28	.48
3283.58	1.60	285.10	3268.40	-3048.70	-83.22	-94.41	-118.38	1.48
3293.29	2.20	348.20	3278.11	-3058.41	-83.01	-94.58	-118.27	6.34
3302.84	4.60	10.60	3287.64	-3067.94	-82.45	-94.55	-117.76	8.48
3312.51	7.20	15.40	3297.26	-3077.56	-81.49	-94.31	-116.80	8.20
3322.09	10.00	19.10	3306.73	-3087.03	-80.12	-93.88	-115.40	8.93
3331.79	12.10	23.10	3316.25	-3096.55	-78.39	-93.21	-113.56	6.91
3341.44	13.80	29.30	3325.66	-3105.96	-76.45	-92.25	-111.40	6.82
3351.09	15.50	36.00	3334.99	-3115.29	-74.41	-90.93	-108.97	7.45
3360.64	18.10	40.10	3344.13	-3124.43	-72.24	-89.22	-106.25	8.97
3370.27	20.70	43.00	3353.22	-3133.52	-69.85	-87.09	-103.13	8.64
3379.78	23.70	41.90	3362.02	-3142.32	-67.20	-84.67	-99.64	9.55
3389.47	27.30	38.00	3370.77	-3151.07	-64.00	-82.00	-95.55	12.29
3399.08	31.40	34.90	3379.14	-3159.44	-60.20	-79.21	-90.88	13.65
3408.77	35.70	34.00	3387.22	-3167.52	-55.79	-76.18	-85.56	13.40
3418.40	40.00	33.90	3394.82	-3175.12	-50.89	-72.89	-79.67	13.40
3428.02	44.60	32.80	3401.93	-3182.23	-45.48	-69.33	-73.22	14.53
3436.62	49.10	31.60	3407.81	-3188.11	-40.17	-65.99	-66.96	15.99
3446.29	53.00	31.30	3413.89	-3194.19	-33.76	-62.07	-59.45	12.12
3455.63	56.00	31.20	3419.31	-3199.61	-27.26	-58.12	-51.85	9.64
3464.96	58.80	31.00	3424.34	-3204.64	-20.53	-54.06	-44.00	9.02
3474.61	61.90	33.50	3429.11	-3209.41	-13.44	-49.59	-35.63	11.77
3484.25	64.70	34.40	3433.44	-3213.74	-6.29	-44.78	-27.06	9.07
3493.87	67.70	34.90	3437.32	-3217.62	.95	-39.77	-18.30	9.46
3503.50	71.50	34.60	3440.68	-3220.98	8.36	-34.63	-9.33	11.87
3513.17	75.20	35.40	3443.45	-3223.75	15.95	-29.32	-.12	11.72
3522.75	78.80	34.20	3445.61	-3225.91	23.61	-23.99	9.16	11.85
3532.46	81.40	33.50	3447.28	-3227.58	31.56	-18.66	18.69	8.31
3537.75	82.60	34.30	3448.01	-3228.31	35.90	-15.74	23.91	8.15
3547.34	85.40	33.70	3449.01	-3229.31	43.81	-10.41	33.40	8.96
3556.87	87.20	33.30	3449.63	-3229.93	51.74	-5.16	42.88	5.80
3566.42	88.50	32.90	3449.99	-3230.29	59.73	.05	52.40	4.27
3575.95	88.90	32.80	3450.20	-3230.50	67.74	5.22	61.90	1.30
3585.69	89.80	32.20	3450.31	-3230.61	75.95	10.45	71.62	3.33
3595.25	90.50	32.20	3450.29	-3230.59	84.04	15.55	81.16	2.20
3604.65	90.90	32.20	3450.17	-3230.47	91.99	20.56	90.54	1.28
3614.14	90.20	31.90	3450.08	-3230.38	100.04	25.59	100.02	2.41
3623.74	90.10	31.90	3450.06	-3230.36	108.19	30.66	109.60	.31
3633.45	90.10	31.40	3450.04	-3230.34	116.45	35.76	119.30	1.54
3643.00	90.40	31.00	3450.00	-3230.30	124.62	40.71	128.84	1.57
3652.67	89.70	30.50	3449.99	-3230.29	132.93	45.65	138.50	2.67
3662.25	90.00	30.20	3450.02	-3230.32	141.20	50.49	148.08	1.33
3671.95	90.30	29.90	3449.99	-3230.29	149.60	55.35	157.78	1.31

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
3681.60	90.40	29.30	3449.93	-3230.23	157.99	60.12	167.43	1.89
3691.25	90.80	29.30	3449.83	-3230.13	166.40	64.84	177.07	1.24
3700.80	89.80	28.80	3449.78	-3230.08	174.75	69.47	186.62	3.51
3710.43	88.80	28.80	3449.90	-3230.20	183.19	74.11	196.25	3.12
3719.99	87.50	29.10	3450.21	-3230.51	191.55	78.74	205.81	4.19
3729.69	86.42	29.30	3450.72	-3231.02	200.00	83.46	215.49	3.40
3739.38	85.30	29.70	3451.42	-3231.72	208.42	88.22	225.16	3.68
3748.99	84.00	29.60	3452.32	-3232.62	216.73	92.96	234.72	4.07
3758.68	84.30	29.70	3453.30	-3233.60	225.11	97.72	244.36	.98
3768.31	84.60	29.30	3454.24	-3234.54	233.45	102.44	253.95	1.55
3777.93	84.90	29.40	3455.12	-3235.42	241.80	107.14	263.53	.99
3787.25	85.20	28.90	3455.92	-3236.22	249.91	111.66	272.81	1.87
3797.02	85.30	28.80	3456.73	-3237.03	258.44	116.36	282.55	.43
3806.36	84.00	28.30	3457.60	-3237.90	266.61	120.81	291.85	4.47
3815.69	83.70	28.50	3458.60	-3238.90	274.77	125.22	301.12	1.16
3825.34	83.70	28.70	3459.66	-3239.96	283.19	129.81	310.71	.62
3834.98	84.00	28.90	3460.69	-3240.99	291.59	134.43	320.30	1.12
3844.60	84.40	29.40	3461.66	-3241.96	299.94	139.09	329.87	1.99
3854.23	84.60	29.50	3462.59	-3242.89	308.29	143.80	339.45	.70
3863.90	84.90	29.30	3463.47	-3243.77	316.68	148.53	349.08	1.12
3873.48	85.40	29.20	3464.28	-3244.58	325.01	153.19	358.63	1.60
3883.19	85.70	29.30	3465.03	-3245.33	333.46	157.92	368.31	.98
3892.68	86.20	29.30	3465.70	-3246.00	341.71	162.56	377.77	1.58
3902.36	86.70	29.80	3466.30	-3246.60	350.12	167.32	387.43	2.19
3911.90	86.90	31.20	3466.84	-3247.14	358.32	172.15	396.96	4.44
3926.68	87.90	31.40	3467.51	-3247.81	370.94	179.82	411.71	2.07
3936.32	88.00	31.40	3467.85	-3248.15	379.16	184.84	421.33	.31
3942.30	88.50	32.10	3468.03	-3248.33	384.24	187.99	427.30	4.31
3951.67	88.70	32.10	3468.26	-3248.56	392.18	192.97	436.65	.64
3961.37	89.10	31.60	3468.45	-3248.75	400.42	198.08	446.33	1.98
3971.02	89.20	31.30	3468.59	-3248.89	408.65	203.12	455.97	.98
3980.62	89.90	30.40	3468.67	-3248.97	416.89	208.04	465.56	3.56
3990.30	91.10	30.10	3468.58	-3248.88	425.25	212.92	475.24	3.83
3999.89	91.90	29.70	3468.33	-3248.63	433.56	217.70	484.83	2.80
4009.42	91.80	29.50	3468.03	-3248.33	441.84	222.40	494.35	.70
4018.97	92.40	29.50	3467.68	-3247.98	450.15	227.10	503.89	1.88
4028.50	92.60	29.20	3467.26	-3247.56	458.45	231.77	513.41	1.13
4038.24	92.90	29.00	3466.79	-3247.09	466.95	236.50	523.14	1.11
4047.80	92.90	29.00	3466.31	-3246.61	475.30	241.13	532.69	.00
4057.20	92.80	28.50	3465.84	-3246.14	483.53	245.64	542.08	1.63
4066.69	92.90	28.10	3465.37	-3245.67	491.88	250.14	551.55	1.30
4076.29	92.80	27.80	3464.89	-3245.19	500.35	254.63	561.14	.99
4086.00	92.70	28.50	3464.43	-3244.73	508.90	259.21	570.84	2.18
4095.55	92.60	28.70	3463.98	-3244.28	517.27	263.77	580.38	.70
4105.22	92.40	28.50	3463.56	-3243.86	525.76	268.40	590.04	.88

Measured Depth Meters	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	Subsea TVD Meters	N-S Meters	E-W Meters	Vertical Section Meters	Dogleg Severity Deg/30
4114.80	92.80	28.50	3463.13	-3243.43	534.17	272.96	599.61	1.25
4124.50	92.60	29.20	3462.67	-3242.97	542.65	277.64	609.30	2.25
4134.15	92.60	29.60	3462.23	-3242.53	551.05	282.37	618.94	1.24
4143.80	92.90	29.40	3461.77	-3242.07	559.44	287.12	628.58	1.12
4153.35	92.90	29.60	3461.29	-3241.59	567.74	291.81	638.11	.63
4162.98	91.80	29.50	3460.89	-3241.19	576.11	296.56	647.73	3.44
4172.44	92.00	29.20	3460.58	-3240.88	584.35	301.19	657.19	1.14
4182.24	92.02	29.06	3460.24	-3240.54	592.91	305.96	666.98	.43
4191.93	92.03	28.93	3459.89	-3240.19	601.38	310.66	676.67	.40
4201.54	92.05	28.80	3459.55	-3239.85	609.79	315.29	686.27	.41
4211.23	92.07	28.67	3459.20	-3239.50	618.28	319.95	695.95	.41
4220.86	92.08	28.53	3458.85	-3239.15	626.73	324.55	705.58	.44
Survey Update Dec.2/08								
4230.48	92.10	28.40	3458.50	-3238.80	635.18	329.14	715.19	.41

COMPANY: PDI PRODUCTION INC.
 LEASE/WELL: GARDEN HILL SOUTH
 LOCATION: PORT AU PORT #1 (ST #3)
 RIG NAME: NABORS #45ETD




GARDEN HILL SOUTH
 PORT AU PORT #1 (ST #3)
 MERIDIAN JOB No.: 08925
 IMPORTANT POINT SUMMARY:

- NAD 83 B/H DEVIATION FROM S. Loc: 930.79M @ 28.75° AZM
- 1) GROUND LEVEL: 215.0M EST.
 - 2) KELLY BUSHING: 219.7M ACTUAL
 - 3) TOP OF WINDOW: 2278.75M MD, 2277.37M TVD
 - 4) SURVEY UPDATE DEC.2/08: 4230.48M MD, 3458.5M TVD, 92.1° INC, 28.4° AZM, 635.18M NORTH, 329.14M EAST OF WELL CENTER, 715.19M VS
 - 5) TD SIDETRACK #3: 4447.73M MD, 3450.00M TVD, 90.0° INC, 30.61° AZM, 816.07M NORTH, 447.65M EAST OF WELL CENTRE, 930.71M VS

⊖ -- PROPOSAL CURVE
 ⊕ -- AS DRILLED CURVE



COMPANY: PDI PRODUCTION INC.
 LEASE/WELL: GARDEN HILL SOUTH
 LOCATION: PORT AU PORT #1 (ST #3)
 RIG NAME: NABORS #45ETD




APPENDIX 8:
(Attachment) Final Well Schematics

ST#2 Abandonment Details


RKB (Codeco) = 220.7m

RKB (DLMC) = 219.7m




ST#3 Whipstock Details

RKB (DLMC) = 219.7m




ST#3 Horizontal Well Details

RKB (DLMC) = 219.7m




ST#3 177.8mm Liner Setting Details

RKB (DLMC) = 219.7m




ST#3 Horizontal Well Scab Liner Details

RKB (DLMC) = 219.7m



ST#3 Horizontal Well Permanent Packer Details

RKB (DLMC) = 219.7m



The sequence sketches depict the original Hunt well with the following changes: -

Side track 1 drilled and abandoned by CIVC which was very poorly abandoned. PDIP squeeze cemented the casing to provide pressure support and also to seal-off mechanically the window opening where wireline tools were constantly hanging-up.

Side track 2 drilled by CIVC which produced oil but at a very low rate. The side track was a vertical well which PDIP plugged and abandoned.

Side track 3 drilled by PDIP which was a horizontal well, designed to intersect a known hydrocarbon zone (hence the shape) and intersected other zones in the Aguathuna formation.

Note the lost mud motor and bit in side track 2 – the Meridian Directional Drilling motor parted and so we cemented it in place. Note also the drill bit in side track 3 which was dropped by Nabors Drilling which we failed to fish and therefore pushed it to the toe of the well and abandoned it.