

REPORT AFTER PUBLIC TENDER CALL

TENDER #: 9529 DOCKET #: 9529 TENDER CLOSING DATE & TIME: 2015/12/18 3:00:00PM
TENDER DESCRIPTION: 9529 - Cape St. Francis Elementary- Site specific construction-modular classroom extension, Pouch Cove, NL PROJECT #: 400926004
NUMBER OF TENDERS RECEIVED: 4 NUMBER OF ADDENDUM ISSUED: 4
CHAIRMAN: Jacqueline Vickers SECRETARY: Janice Shulba CONSULTANT: Newlab Engineering

SCHEDULE OF TENDERS

NAME AND ADDRESS	Base Bid	HST	Tender Total	Security
CAN-AM PLATFORMS & CONSTRUCTION LTD , P.O. Box 119, Shearstown, NL, A0A3V0		\$0.00	\$ 174,999.00 \$ 250,000.00	
BURSEY CLEANERS (2010) LTD. , 115 Hussey Drive, St. John's, NL, A1A4Y6		\$0.00	\$ 205,660.00	
CMH CONSTRUCTION , 96 Clyde Ave., Mount Pearl, NL, A1N4S2		\$0.00	\$ 166,216.00 \$ 500,000.00	
JMJ HOLDINGS LTD , 149 Airport Rd. Suite 200, P.O. Box 29061, St. John's, NL, A1A5B5		\$0.00	\$ 205,209.00 \$ 1,130,000.00	

TRANSPORTATION TENDERS (Only)

PRE-TENDER ESTIMATE OF COST:

Base Bid

Materials

Other Charges

Engineering

TOTAL COST: _____

POST-TENDER ESTIMATE OF COST:

Base Bid

Materials

Other Charges

Engineering

TOTAL COST: _____

ESTIMATED SUBSTANTIAL COMPLETION DATE:

DESIGN MANAGER: Craig Gordon

CONSTRUCTION MANAGER: Craig Gordon

RECOMMENDED TENDER:

TENDER ANALYSIS COMPLETED & RECOMMENDED BY:

AMOUNT Less HST:

REVIEWED BY:

CONTRACT AWARD:

(Approved By)

(Date)

REMARKS: