

REPORT AFTER PUBLIC TENDER CALL

TENDER #: 9463 DOCKET #: 9463 TENDER CLOSING DATE & TIME: 2015/09/14 3:00:00PM
TENDER DESCRIPTION: 9463 - Site specific construction for two modular classroom extension PROJECT #: 400303009
NUMBER OF TENDERS RECEIVED: 3 NUMBER OF ADDENDUM ISSUED: 3
CHAIRMAN: Jacqueline Vickers SECRETARY: Janice Shulba CONSULTANT: Newlab Engineering

SCHEDULE OF TENDERS

NAME AND ADDRESS	Base Bid	HST	Tender Total	Security
JMJ HOLDINGS LTD , 149 Airport Rd. Suite 200, P.O. Box 29061, St. John's, NL, A1A5B5		\$0.00	\$452,477.00 \$1,130,000.00	
NL MODULAR (TB) , 390 Topsail Rd., St. John's, NL, A1E5Y7		\$0.00	\$375,970.00	
CAN-AM PLATFORMS & CONSTRUCTION LTD , P.O. Box 119, Shearstown, NL, A0A3V0		\$0.00	\$267,999.00 \$300,500.00	

TRANSPORTATION TENDERS (Only)

PRE-TENDER ESTIMATE OF COST:

Base Bid

Materials

Other Charges

Engineering

TOTAL COST:

POST-TENDER ESTIMATE OF COST:

Base Bid

Materials

Other Charges

Engineering

TOTAL COST:

ESTIMATED SUBSTANTIAL COMPLETION DATE:

DESIGN MANAGER: Craig Gordon

CONSTRUCTION MANAGER: Craig Gordon

RECOMMENDED TENDER:

AMOUNT Less HST:

TENDER ANALYSIS COMPLETED & RECOMMENDED BY:

REVIEWED BY:

CONTRACT AWARD:

(Approved By)

(Date)

REMARKS: