

**REPORT AFTER PUBLIC TENDER CALL**

**TENDER #:** 9599      **DOCKET #:** 9599      **TENDER CLOSING DATE & TIME:** 2016/01/06 3:00:00PM  
**TENDER DESCRIPTION:** 9599 - Coley's Point Primary- Site specific construction-modular classroom extension, Bay Roberts, NL      **PROJECT #:** 400259014  
**NUMBER OF TENDERS RECEIVED:** 4      **NUMBER OF ADDENDUM ISSUED:** 5  
**CHAIRMAN:** Jacqueline Vickers      **SECRETARY:** Janice Shulba      **CONSULTANT:** Newlab Engineering

**SCHEDULE OF TENDERS**

NAME AND ADDRESS	Base Bid	HST	Tender Total	Security
CAN-AM PLATFORMS & CONSTRUCTION LTD , P.O. Box 119, Shearstown, NL, A0A3V0		\$0.00	\$ 141,999.00 <del>\$ 250,000.00</del>	
NL MODULAR (TB) , 390 Topsail Rd., St. John's, NL, A1E5Y7		\$0.00	\$ 138,886.38	
PLATINUM CONSTRUCTION CO LTD , Station Foxtrap, P. O. Box 16008, Conception Bay South, NL, A1X2E2		\$0.00	\$ 310,750.00	
CMH CONSTRUCTION , 96 Clyde Ave., Mount Pearl, NL, A1N4S2		\$0.00	\$ 202,394.00 <del>\$ 500,000.00</del>	

**TRANSPORTATION TENDERS (Only)**

**PRE-TENDER ESTIMATE OF COST:**

Base Bid

Materials

Other Charges

Engineering

**TOTAL COST:** \_\_\_\_\_

**POST-TENDER ESTIMATE OF COST:**

Base Bid

Materials

Other Charges

Engineering

**TOTAL COST:** \_\_\_\_\_

**ESTIMATED SUBSTANTIAL COMPLETION DATE:**

**DESIGN MANAGER:** Craig Gordon

**CONSTRUCTION MANAGER:** Craig Gordon

**RECOMMENDED TENDER:**

**TENDER ANALYSIS COMPLETED & RECOMMENDED BY:**

**AMOUNT Less HST:**

**REVIEWED BY:**

**CONTRACT AWARD:**

\_\_\_\_\_  
(Approved By)

\_\_\_\_\_  
(Date)

**REMARKS:**