



Investcan Energy Corp

*Final Well Report*

for

**Gobineau#1**

At

Permit 03-106

Western Newfoundland

<b>Record of Revision</b>					
<b>Rev. No.</b>	<b>Date</b>	<b>Revision</b>	<b>Prepared</b>	<b>Reviewed</b>	<b>Approved</b>
1	March 10 <sup>th</sup> , 2013	Submitted	A. Forcinal Technical Manager	R. Webb CEO	

# TABLE OF CONTENTS

1	Introduction.....	5
2	General Information.....	6
	2.1 Administrative Data.....	6
	2.2 Drilling Unit.....	7
	2.3 Elevations.....	7
	2.4 Depths.....	7
	2.5 Dates.....	8
	2.6 Well Status.....	8
	2.7 Time & Cost Analysis.....	8
	2.8 Benefits Tracking.....	8
	2.9 Difficulties & Delays.....	8
3	Drilling Operations.....	10
	3.1 Hole Size and Depths.....	10
	3.2 Bit Records.....	10
	3.3 Casing and Cementing Records.....	10
	3.4 Sidetracked Hole.....	11
	3.5 Drilling Fluid.....	11
	3.6 Fluid Disposal.....	12
	3.7 Fishing Operations.....	12
	3.8 Well Influxes.....	12
	3.9 Formation Leak-Off Tests.....	12
	3.10 Deviation Plot.....	12
	3.11 Suspension / Abandonment Plugs.....	13
	3.12 Well Schematic.....	13
	3.13 Fluid Samples.....	13
4	Geological.....	14
	4.1 Coring.....	14
	4.2 Hydrocarbon Shows.....	14

---

4.3	Geologic Tops .....	15
5	Well Evaluation Program .....	16
5.1	Logging Program .....	16
5.2	Drill Stem Tests .....	17
5.3	Formation Flow Testing .....	17
5.4	Formation Stimulation .....	17
APPENDIX A .....		18
APPENDIX B .....		23
APPENDIX C .....		26
APPENDIX D .....		95
APPENDIX E .....		98
APPENDIX F .....		100
APPENDIX G .....		102
APPENDIX H .....		104
APPENDIX I .....		110
APPENDIX J .....		134
APPENDIX K .....		137
APPENDIX L .....		157
APPENDIX M .....		163
APPENDIX N .....		177
APPENDIX O .....		205

---

# LIST OF TABLES

Table 2-1 - General Information on Gobineau#1 drilling.....	6
Table 2-2 - General Information on Foragaz Rig#3.....	7
Table 2-3 – Time and Costs summary table .....	8
Table 3-1 – Hole sizes and depth table.....	10
Table 3-2 – Cementing Summary Intermediate Casing .....	10
Table 3-3 – Cementing Summary Production Casing.....	11
Table 3-4 – Drilling Fluids Summary.....	11
Table 3-5 – Well Deviation Summary.....	13
Table 4-1 – Geologic Tops Summary .....	15
Table 5-1 – Logging Program Summary .....	16

# 1 INTRODUCTION

Investcan Energy Corporation (IEC, 'The Company') drilled the Gobineau#1 Well, south of the abandoned Gypsum Quarry off Regional Road number R403, as an exploratory well. The well was the first well drilled by the Company as an Onshore Operator and it was initially spudded on November 10<sup>th</sup>, 2012. IEC is the sole interest holder of EP 03-106.

Prior to drilling Gobineau#1, the Company undertook a very serious technical audit of the area and determined that the Fishell's Brook, based on the results of Flat Bay Test Hole #7, would be a strong candidate for an Appraisal Pilot, within the confines of the existing Development Plan for EP 03-106. The Gobineau#1 was drilled to explore and evaluate the hydrocarbon bearing potential of structures at and below the Fischell's Brook conglomerate identified off surface seismic of the Bay St. George basin.

Gobineau#1 was drilled on behalf of IEC, by Foragaz Inc, using its #3 Rig. Management of the Operation was undertaken by IEC Staff with support of contracted drilling supervision. The well was drilled to 445.06 MD (442.6 TVD) and cased with 178 mm production casing and completed. The conductor was drilled with a water-well rig with no major issues. The 339mm (13-3/8 inch) conductor was set at 15.20m. The 244mm (9-5/8 inch) surface casing was set at 162m and the production casing was run and cemented at 178mm (7 inch) was set at 215.69m. Cementing operations went smoothly with good returns. There were fifteen (15) cores taken and recovered over the interval from 216.4m to 430.2m, continuously described on site, boxed and transported offsite for storage, laboratory study and like analysis. The Company ran a full suite of wireline evaluation logs run over the potential pay zones. Attempts to recover a fluid sample failed.

The rig was subsequently released on December 13<sup>th</sup>, 2012. The well status as of January 10<sup>th</sup>, 2013 was Terminated (Completed).

Presently, the well is currently completed with 77.8mm (2 3/8 inch) tubing at 427mMD and awaiting stimulation. If Investcan is successful in producing Gobineau#1 well, it will be used as an injection well for an appraisal pilot project. At that time Investcan will recomplete Gobineau#1 as an injector well.

Serious issues with operations that are worth highlighting are the following: an important lost circulation zone at 100m which resulted in an additional cement job and additional lost time associated with the diverter (series of installations and removals by way of cutting and re-welding). The Rig performed generally well, other than an important malfunction when the drill line became misaligned in the travelling blocks, causing the line to be severely bound in the sheave. The cable had to be replaced, and damage to travelling block sheaves repaired, resulting in an important interruption in operations.

Well site drilling supervision was started by Wade AUGOT, Hazen HYNES who was subsequently replaced by Ernie LEROUX. Well site geology was performed by Roland STRICKLAND, P.Geo., with support by Marine DI MATTEO. Operations management was supervised by Antoine FORCINAL, P.Eng., Technical Manager at IEC.

## 2 GENERAL INFORMATION

### 2.1 ADMINISTRATIVE DATA

<b>Well Name:</b>	<i>Gobineau#1</i>	
<b>Operator</b>	<i>Investcan Energy Corp.</i>	
<b>Permit</b>	<i>Exploration Permit n°03-106</i>	
<b>DPA</b>	<i>DPA 2012-131-01</i>	
<b>ADW</b>	<i>ADW 2012-131-01-01</i>	
<b>Operator</b>	<i>Investcan Energy Corporation</i>	
<b>Contractor</b>	<i>Foragaz Inc (a division of Junex Inc)</i>	
<b>Drilling Rig:</b>	<i>Rig#3</i>	
<b>Rig Type:</b>	<i>Double Drilling Rig</i>	
<b>Geographic Coordinates:</b>	UTM "X" East NAD 27	<i>384992</i>
	UTM "Y" North NAD 27	<i>5357531</i>
<b>Survey Summary</b>	<i>While drilling single shot surveys were used to track wellbore deviation. The final survey list used totco single-shot (inclination only) surveys from 0 –[] m</i>	

*Table 2-1 - General Information on Gobineau#1 drilling*

The Gobineau#1 Well is located South East of the Community of Flat Bay (Bay St. George, Western Newfoundland), on permit EP 03-106. The site is located due south off Regional Road number R403, south of the former Gypsum Quarry. Access runs through the former quarry, and the well is located approximately 2.5 kms south of R403. A map showing the location of the well and the final legal survey are included in the Appendix A.

Included in Appendix B are copies of the various government approvals granted during operations.

## 2.2 DRILLING UNIT

<b>Company &amp; Rig</b>	<b>Foragaz Inc</b>	<b>#3</b>
	<b>Division of Junex, inc.</b>	
<b>Construction Completed:</b>	2010	(DOUBLE U-34) with Top Drive
<b>Specifications:</b>	Substructure Type:	Box-on-Box (8 pieces)
	Rig Floor level and KB	13,5m (13ft)
	Mast Type and Height	29.26m (96ft) Guyed Telescopic Double
	Maximum Drill Depth	2000m
	Maximum Hook Load	80,000 daN (180,000 lbf)
	Drawworks (power, engine)	Simple Drum, 450HP Detroit Diesel 560 12.7L
	Top Drive Torque	597 daN-m (4,400 lbf-ft @100RPM)
	Drilling Line	1 inch – 6 lines
	Carrier	Lee-C Moore, 3 rear axles
	Drill Pipe	101mm (4inch) 20,46 daN/m (14lb/ft), S-135 connection 3 ½ IF (NC 38), 2,000M (6,562 ft)

*Table 2-2 - General Information on Foragaz Rig#3*

## 2.3 ELEVATIONS

Ground Level Elev. - 103.18 m (ref. MSL)

KB Elev. – 107.5 m (ref. MSL) / 4.32 m (ref. MSL)

## 2.4 DEPTHS

Total Depth - 445.00 meters MD KB/ 442.6 meters TVD KB

Total Depth logged – 444.4 meters MD KB

## 2.5 DATES

Start Date – 0730 hrs, Nov. 10th, 2012  
 TD Date - 1100 hrs, Dec.8th, 2012  
 Rig Release - 2359 hrs, Dec. 12th, 2012

## 2.6 WELL STATUS

Well is suspended with 177.8mm casing set to 215.69 meters and completed with 77.8mm tubing at 427mMD.

## 2.7 TIME & COST ANALYSIS

Original AFE			Actual*	
Activity	Days	Cost (CAD \$)	Days	Cost (CAD \$)
Drilling	50.4	\$2.8m	34	\$2.5m

*Table 2-3 – Time and Costs summary table*

A daily detailed time breakdown is available from the Investcan morning reports included in Appendix C. The drilling curve and time breakdown are located in Appendix D. A summary of the drilling costs for the well is included in Appendix E. The original AFE included a 21.3 day testing period which has not been completed. \*The actual well costs for Gobineau#1 are still being finalized.

## 2.8 BENEFITS TRACKING

The complete benefits tracking for the well is included in Appendix F.

## 2.9 DIFFICULTIES & DELAYS

The following provides a summary of the difficulties and delays that occurred during the drilling of Gobineau#1:

- The diverter was design to be welded to the casing bowl and each bit run required the casing to be cut and subsequently rewelded
- Drilling line tangled in travelling block
- Curing losses with LCM and cement plugs from 100m-113m.



- Coring bits need to be optimized as there were several broken cutters during coring runs and only four (4) coring bits of this model in North America
- Extensive coring interval (216m-425m) meant slow ROP and difficulties in retrieving long core sections
- Overall logistical challenges in western NL created delays
- The Toolpusher for Foragaz was struck on his left thigh by the box end of a drilling jar that had fallen from the pipe rack next to the catwalk. He received medical attention and returned to light duty work.

For detailed analysis of difficulties and delays, the drilling curve and time breakdown are included in Appendix E.

### 3 DRILLING OPERATIONS

#### 3.1 HOLE SIZE AND DEPTHS

	Hole Size [mm]	Casing Size [mm]	Setting Depth [mRF]
<b>Conductor</b>	339.7	339.7	15.2
<b>Surface Casing</b>	311.2	244.5	162
<b>Production Casing</b>	216	177.8	214
<b>Open Hole</b>	156	N/A	445 (TD)

*Table 3-1 – Hole sizes and depth table*

#### 3.2 BIT RECORDS

There were a total of 4 bits were used during the well. See Appendix G for details.

#### 3.3 CASING AND CEMENTING RECORDS

- Surface

Driven 339.7mm, 71.4 kg/m, K-55,0 to 15.8m KB.

- Intermediate

Ran 244.48 mm, 59.53 kg/m L-80 casing, 0 - 162m KB with 1 float collar and 5 centralizers

Cemented on November the 24th with 9.1m<sup>3</sup> 12T Halcem G with 3% CaCl<sub>2</sub> @ 1895kgs/m<sup>3</sup>.

	Tonne	Cement Blend	Density [kg/m <sup>3</sup> ]	Water [m <sup>3</sup> /t]	Yield [m <sup>3</sup> /t]	Volume [m <sup>3</sup> ]
TAIL	12.0	HalCem G + 3% CaCl <sub>2</sub>	1895	0.44	0.76	9.1
TAIL	1.0	HalCem G	1895	0.44	0.76	0.8

*Table 3-2 – Cementing Summary Intermediate Casing*

Cement volume to surface was 2.0 m<sup>3</sup>. A Top up cement job was performed while waiting on cement: 1 tonne, 0.76m<sup>3</sup> Slurry @ 1895 kg/m<sup>3</sup>.

- **Production**

Ran 177.8 mm, 34.23 kg/m L-80 casing, 0 to 216m KB with 1 float collar and 8 centralizers;

Cemented with 8.4T, 6.5m<sup>3</sup> Thermacem40 Class G w/40% Silica Flour & 2% CaCl<sub>2</sub> @ 1860kgs/m<sup>3</sup>.

	<b>Tonne</b>	<b>Cement Blend</b>	<b>Density [kg/m<sup>3</sup>]</b>	<b>Water [m<sup>3</sup>/t]</b>	<b>Yield [m<sup>3</sup>/t]</b>	<b>Volume [m<sup>3</sup>]</b>
TAIL	8.4	ThermaCem 40+2% CaCl <sub>2</sub> + 0.5% HALAD 344	1860	0.43	0.77	6.5

*Table 3-3 – Cementing Summary Production Casing*

Cement returns at surface: 2m<sup>3</sup>. The cement reports are available in Appendix H.

### 3.4 SIDETRACKED HOLE

There were no sidetracks during the well.

### 3.5 DRILLING FLUID

The well was drilled with a simple low viscosity water-based mud. A summary table is shown below:

<b>Hole Section</b>	<b>Depth [m]</b>	<b>Diameter [mm]</b>	<b>Fluid Type</b>	<b>Viscosity [sec/L]</b>	<b>Weight [kg/m<sup>3</sup>]</b>
<b>Surface</b>	162	311	Produced Water	32-35	1030-1100
<b>Production</b>	214	216	Fresh Water	32-35	1000-1100
<b>Open Hole</b>	445	156	Fresh Water	32-51	1000-1100

*Table 3-4 – Drilling Fluids Summary*

The mud reports can be found in Appendix I.

### ***3.6 FLUID DISPOSAL***

The Company managed fluids as originally planned. The drilling fluids were recycled during the entire campaign. The fluids are at the time of writing stored on site, pending either transportation by a qualified third party to the next well, once analysis can confirm that the fluids remain within the normal specification and have not been contaminated. The fluids were water based, and the additives were as environmentally benign as available.

When the decision is made to dispose formally of any of the drilling fluids, they will be analyzed and disposed of using the approved methods by a qualified third-party service provider. No permanent sewer system was built. All sanitary waste was collected regularly by third-party contractor and was disposed of within the regulations.

While drilling, the Company encountered a salt-water section that produced some 400 barrels in a very short time. This water was introduced into the mud system and was used for drilling purposes.

### ***3.7 FISHING OPERATIONS***

There were no fishing operations.

### ***3.8 WELL INFLUXES***

A significant water body was encountered at 100 mRF and a competent formation reached at 114 mRF. The pressure of the water body wasn't accurately measured. However, the latter was lower than the hydrostatic head of the drilling mud used at this time, which was 10kPa/m.

### ***3.9 FORMATION LEAK-OFF TESTS***

- **Nov 27, 2012 - 216mm Hole Section**

Mud Density @ Test=1010kgs/m<sup>3</sup>, surface applied pressure= 4422kPa, 36.4 kPa/m formation strength (167mKB)

- **Nov 29, 2012 - 156mm Hole Section**

Mud Density @ Test=1070kgs/m<sup>3</sup>, surface applied pressure= 4231kPa, 30.1 kPa/m formation strength (216mKB)

### ***3.10 DEVIATION PLOT***

Deviation was monitored with a TOTCO tool (measurement of a borehole's departure from the vertical). The following table summarizes the controlled vertical drilling records:

---

Date	Driller	Depth [m]	Inclination [°]
24 <sup>th</sup> Nov 2012	F. Lyonnais	138	3.25
25 <sup>th</sup> Nov 2012	F. Lyonnais	158	4
25 <sup>th</sup> Nov 2012	F. Lyonnais	158	4
27 <sup>th</sup> Nov 2012	S. Francoeur	214	3.25
30 <sup>th</sup> Nov 2012	S. Francoeur	251	2.75
8 <sup>th</sup> Dec 2012	F. Lyonnais	439	6

*Table 3-5 – Well Deviation Summary*

### ***3.11 SUSPENSION / ABANDONMENT PLUGS***

There are no plugs in the main hole as it was cased, cemented and completed with 77.8mm tubing.

### ***3.12 WELL SCHEMATIC***

A schematic showing hole sizes and depths, casing sizes and depths, and cementing tops is included in Appendix J. The final installed tubing and wellhead configuration is also included.

### ***3.13 FLUID SAMPLES***

There several attempts to obtain fluid samples using a Formation Multi Tester tool. However, no formation fluid samples were recovered.

## 4 GEOLOGICAL

The geological summary report and final geological column diagram is included in Appendix K. A description of all cuttings collected is in the detailed report. All bagged and vialled cuttings samples are stored in Harvey Gale's storage facility.

### 4.1 CORING

Baker Hughes's HT12 coring system 5.125 inch core barrel was used to cut 3 inch OD core. In total, 213.75 meters of core was cut from 216.40 to 430.15 m MD. Coring operations commenced on November 29, 2012 when core barrels run into the hole at 11:30 am and concluded on December 7, 2012. In total, there were 15 core runs with 218 core tubes run in the hole. The core runs and tubes are summarized in Appendix L.

There were significant issues with the core assembly getting stuck or "jamming off". These included the core getting stuck in the first 5 core barrel runs. The length of the core runs was decreased to 18 meter length runs by run #6.

- Run#1: 13 meters of core on 54 meters barrel run
- Run#2: 25 meters of core on 27 meters barrel run
- Run#3: 6 meters of core on 27 meters barrel run
- Run#4: 2.5 meters of core on 27 meters barrel run
- Run#5: 1.3 meters of core on 27 meters barrel run
- Run#6: 18 meters of core on 18 meters barrel run
- Run#7: 16.5 meters of core on 18 meters barrel run
- Run#8: 18 meters of core on 18 meters barrel run

### 4.2 HYDROCARBON SHOWS

No hydrocarbon shows were noted in the Codroy Group section from surface to 212 m MD. In the Fischells Conglomerate Member of the Spout Falls Formation from 212 m MD to 229 m MD, light blue fluorescence was noted in core and faint fluorescence in cuttings. No live oil observed. From 229.0 to 261.1 m, live oil was observed in the cuttings and core. Yellow fluorescence was displayed when solvent added. Staining is evenly distributed through the conglomerate matrix. From 261.1 to 269.0, unevenly distributed yellow cut fluorescence was noted in matrix (< 50% of matrix exhibited staining) and the percentage of staining decreases with increasing depth. No significant oil shows or fluorescence from 299.0 to TD. Minor yellow fluorescence (< 20 cm continuous thickness)

observed in core at 311 m, 325 m, 329.5 m and 341 m in the Spout Falls Formation. Minor fluorescence associated with fractures note in basement below 426.6 m MD.

A full geological striplog is attached for detailed reference in Appendix M.

### 4.3 GEOLOGIC TOPS

Depth Top	Depth Base	Formation	Predominant Lithology
0	15.2	Quaternary	Till
15.2	65.0	Codroy Road	Gypsum
65.0	205	Codroy Road	Anhydrite. Interbedded with limestone from 144 to 205 m.
205	212	Ship Cove	Limestone
212	277	Spout Falls	Fischells Conglomerate Member. Predominately cobble to pebble conglomerates.
277	393	Spout Falls	Predominately red beds. Alternating siltstone/sandstones interbedded with conglomerates.
393	426	Friars Cove	Grey shales with minor very fine sandstone intervals
426	445	Basement	Felsic to Maffic Gneiss

*Table 4-1 – Geologic Tops Summary*

## 5 WELL EVALUATION PROGRAM

### 5.1 LOGGING PROGRAM

All wireline logging information is attached in Appendix O. For reference a summary of the wireline logs run by BAKER ATLAS is shown below:

Hole Size [mm]	Logging Depth		Services Run	Run #	Date
	Start [m]	Stop [m]			
156	214	443.0	HDIL/ZDL/CN/GR	1	Dec 8, 2012
156	214	437.8	XMAC/GR	2	Dec 8, 2012
156	214	443.0	STAR / CBIL / DRIT / GR	3	Dec 8 & 9, 2012
156	221.0	444.4	MReX / GR	4	Dec 9, 2012
156	33.0	438.0	VSP	5	Dec 9, 2012
156	228.8	418.7	GR/FMT	6	Dec 10, 2012
156	225.9	418.9	GR/FMT	7	Dec 10, 2012

*Table 5-1 – Logging Program Summary*

#### 5.1.1 Formation Multi-Test

Baker Hughes Formation Multi-Test (FMT) was run on December 10th, 2012. The purpose of this test was to collect a fluid sample and to measure in-situ permeability. In total, 37 tests were done over the course of 2 runs between the intervals 225.9 and 418.2 meters. 17 tests were done in the first run and 20 in the second run. 4 of the tests had no seal, 32 tests were tight (essentially no pressure response), and 1 test was able to measure an acceptable pressure response. This acceptable test occurred during the second run and was taken over the 418.2 m interval and measured a final build up pressure of 4142.3 kPa. No fluid samples were captured in any of the testing.

- Bottom Hole Flowing Pressure: 4142 kPa @ 418.2 mKB. Taking brine pressure at 418.2 mKB is 4400kPa (10.52 kPa/m). The reservoir seems to be about normally pressurized (4142 kPa not being the final stabilized pressure)
- BH Flowing Temperature: 13°C @ 418.2 mKB



### **5.1.2 Vertical Seismic Profiles**

The complete ZVSP Processing report is included in Appendix N.

### ***5.2 DRILL STEM TESTS***

No drill stem tests were completed.

### ***5.3 FORMATION FLOW TESTING***

Formation flow testing will be planned depending on the results of the stimulation program.

### ***5.4 FORMATION STIMULATION***

A potential stimulation program is planned for the well in 2013.

-----  
**End**


## APPENDIX A : MAPS & LAYOUTS

---

**Number of pages :** 4

**Summary of the content:** Several maps and layouts.

- Crown land for Flat Bay project
- Site layout (80m on 80m)
- Rig layout, from Junex Foragaz



LAND SURVEY FOR INVESTCAN ENERGY CORP


FLAT BAY, NL


SCALE 1 : 1000


DATE DECEMBER 20th, 2012

DRAWING No. FB-ICAN-3









## APPENDIX B : COPIES OF GOVERNMENT APPROVALS

---

**Number of pages :** 2

**Summary of the content:** This appendix contains the Government Approvals Required for Gobineau#1.



Government of Newfoundland and Labrador  
 Department of Natural Resources  
 Energy Branch

**AUTHORITY TO DRILL A WELL - APPLICATION**

Pursuant to sections 8 and 9 of the *Petroleum and Natural Gas Act (R.S.N.L. 1990, c. P-10)* and in compliance with section 29 of the *Petroleum Drilling Regulations, (CNR 1150/96)* INVESTCAN ENERGY CORPORATION, as operator, hereby applies for Authority to Drill a Well to be known as GOBINEAU #1 using the equipment and procedures described in the well program dated OCTOBER 23<sup>rd</sup> 20 12 Permit, Licence or Lease to which this Program applies: EP 03-106

Area: BAY ST. GEORGE (WESTERN NEWFOUNDLAND)	<b>CO-ORDINATES</b>	
Field/Pool: FLAT BAY (FISHELL'S BROOK)	Long:	UTM (N A D 27) Northing: 5357531.42474211
Drilling Rig: FORAGAZ #3	Lat:	Easting: 384991.7603522777
Rig Type: GUYED TELESCOPIC DOUBLE	<b>ELEVATION</b>	
Drilling Contractor: FORAGAZ (division of Junex Inc.) 2795, boulevard Laurier, Bureau 200 Quebec, QC G1V 4M7 418.654.9661 TEL 418.654.9662 FAX	<input type="checkbox"/> RT <input checked="" type="checkbox"/> KB <input type="checkbox"/> RFP <input type="checkbox"/> m	T.D.: 604m
	G.L.: 103.18m	TVD: 604m
<b>ESTIMATES</b>		<b>TARGET HORIZONS</b>
Spud Date: 1 November 2012	Well Cost: \$3,400,000	Fishell's Brook Conglomerate
Days on Location: 45		

**EVALUATION PROGRAM**

Ten-metre sample intervals: 1 set unwashed cuttings 500g	Conventional cores at: Full Hole Coring of the Reservoir Sec
Five-metre sample intervals: 1 set washed and dried cutting	1-HDIL-DGR-SP-EDL-CN-CAL-SMAC-MREX 2-ZUSP
Canned sample intervals: 1 sample min per fnt tested	Logs and Tests: 3-STARDIP IMAGER-DCIBL 4-FMT SINGLE PROPE - 5 RCI DUAL PACKER

**CASING AND CEMENTING PROGRAM**

O.D. (mm)	Weight (kg/m)	Grade	Setting Depth (m)	Cementing Program
339.2	81.1	K-55	74m	Drill and Drive (no cement program)
244.45	59.52	J-55	154m	Surface G-Class Slurry 7.9 m3 Density 1895 kg/m3
177.8	34.55	J-55	204m	Production G-Class Slurry 3.6 m3 Density 1180kg/m3
<b>Other Equipment:</b> 4.5 inch Slotted Liner as a Contingency				

The undersigned operator's Representative hereby declares that, to the best of the Representative's knowledge, the information contained herein and in the attached detailed program is true, accurate and complete.

Signed: [Signature] A. FORCINAL Date: 23/10/2012  
 Operator's Representative

**AUTHORIZATION**

Whereas the Minister of Natural Resources has jurisdiction under the *Petroleum Drilling Regulations*, ("the Regulations").

In accordance with section 32 of the Regulations, the operator named in the Application is authorized to undertake the proposed well program described above subject to the following conditions:

1. This Authorization shall be prominently displayed at the well site at all times during which operations are being conducted;
2. Copies of all logs and well test data shall be submitted to the director by the operator promptly after their acquisition;
3. The operator shall comply with all conditions of the Drilling Program Approval No. 2012-131-01 under which the above well is to be drilled;
4. No change in the well program hereby approved may be made unless it is first approved by the director in writing;
5. This Authorization is conditional on the operator commencing drilling within 120 days of the effective Authorization date; and
6. The operator shall comply with such other conditions as are appended to this Authorization.

Signed: [Signature] Effective Date: 2012-10-31

Authority to Drill a Well No. 2012-131-01-01

Revised: March, 2008 FRM-63



Government of Newfoundland and Labrador  
Department of Natural Resources  
Energy Branch**DRILLING PROGRAM APPROVAL - APPLICATION**

Pursuant to sections 8 and 9 of the *Petroleum and Natural Gas Act*(1.), INVESTCAN ENERGY CORPORATION  
as operator on behalf of INVESTCAN ENERGY CORPORATION, holding a  
subsisting licence, permit or lease issued pursuant to the *Petroleum Regulations*(2), namely: EP 03-106  
(licence, permit, or lease #)

hereby applies for approval to conduct a drilling program using the drilling rig FORAGAZ #3  
and equipment and procedures described in the detailed program dated SEPTEMBER 29TH 2012 OCTOBER 11th, 2012

The undersigned operator's Representative hereby declares that, to the best of the operator's knowledge, the  
information contained herein and in the attached detailed program is true, accurate and complete. (S)

Signed: [Signature]  
Operator's Representative

Date: 10/10/2012

**APPROVAL**

Pursuant to sections 8 and 9 of the *Petroleum and Natural Gas Act*, the operator named in the Application is hereby  
authorized to conduct the proposed drilling program subject to the following conditions:

1. This Drilling Program Approval shall, unless otherwise extended or terminated, expire upon the 31 day of October, 2012
2. This Authorization shall be prominently displayed at the well site at all times during which operations are being conducted;
3. Evidence of financial responsibility, as required pursuant to Section 14 of the *Petroleum Drilling Regulations* (3), shall be provided by the operator to the Minister of Natural Resources;
4. The operator shall use the equipment and procedures described in the detailed program dated OCTOBER 11th, 2012 unless a change in the equipment or procedures is approved in writing by the Director; and
5. The operator shall comply with such other conditions as are appended to this Approval.

Signed: [Signature]

Effective Date: 2012-10-31

Drilling Program Approved No. 2012-131-01

(1) - (R.S.N.L. 1990, c. P-10)

(2) - CNR 1151/96

(3) - CNR 1150/96

## APPENDIX C : DAILY DRILLING REPORTS

---

**Number of pages :** 34

**Summary of the content:** .Daily Drilling Reports for Gobineau#1



# DAILY DRILLING REPORT N° 1

Date : 10/11/2012

Well : Gobineau#1

Rig : Sullivan's  
Air Drilling Rig  
Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	103.18	Daily MD	75	Daily Costs	
Wind	40km/h	mGL	103.18	Total MD	93	Cum Costs	
Temperature	1 degC	24h Avg ROP	10 m/h	Expected MD	150/600	AFE	

**Summary of Daily Operations** Drilling 311.20m surface hole with Air Drilling Rig (Sullivan), lease excavation ongoing.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case
IEC 1	IEC 0			24
Rig 2	Rig 0			Hrs since last Lost Time Incident 24
Others 5	Others 0			H <sub>2</sub> S Level 0 Trip Drill
Total 8	Total 0			CO <sub>2</sub> Level 0 Pit Drill
Tool Pusher				Gas Level 0
Company man Wade Augot				Safety Meetings @ 7:30 @ @
Rig Manager				Topics: equipment moving around location drilling rig operation

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Top of anhydrite @ 65mGL

SHOWS : None

From [Hr]	To [Hr]	Depth [m]	Operation description
7:30	10:00	15.8	Hold TBT with crew, service and start equipment. Sullivans weld 26' of 10 3/4" stablizer to DP as per program.
10:00	10:30	22.8	Tag cement @ 6m. Commence drilling cement from 6m to 15.8m with 0.5MT WOB (60RPM). Drill 311mm rat hole from 15.8m to 22.8m clean hole with rig air.
10:30	14:15	75	Commence to spud well and drill ahead from rom 22.8mm to 75m w/0.5MT WOB with 60RPM, clean hole with rig air.
14:15	17:00	75	Weld on diverter flange to 13 3/8" conductor, install diverter and bolt down, weld on 6" nipple to diverter and rig in diverter line to flare tank.
17:00	18:45	90	Continue to drill ahead 311mm hole section to 90m w/0.5MT WOB with 60RPM, clean hole with rig air and 2 gal foam/H2O pill. At 90m encountered H2O indicated drilling into H2O source.
18:45	19:15	93	While drilling observe a drastic reduction in ROP's. Upon investigation, this ROP reduction was due to an increase in pressure created from the H2O and air being bottle necked at 3" diverter outlet. This backpressure reduces the hammer bit's hitting force.
19:15	20:00	93	With the reduced ROPs and inability to effiently clean the hole, decsion was made to POOH from 93m to 15m with DP.
20:00	20:15	93	Secure well and equipment shut down for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling	
Rig Move	Rig Repair	NU BOPs	Directional Survey	Cementing	
WOD	Slip/cut line	Test BOPs	Squeeze	Tripping	
Coring	Survey	Drill Out	Lost Circulation		
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>	
Flow Check	Pmp repair	Safety Meet	LOT	<b>DOWNTIME</b>	
Cond	Run Casing	Handle	FIT		

### 24 HOURS FORECAST

Bring storage facilities on site to handle water and drill ahead to 150m. Finish off lease and prepare Foragaz#3 Rig Up.

<b>Date : 10/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384991.76</b>							
						<b>NAD 27 5357531.42</b>							
DRILLING MUD													
<b>Fluid type</b>				Solids _____ [%]		<b>ADDITIVES ADDED</b>							
Mud Co _____				Sands _____ [ppm]									
Time Check _____				OWR _____ [%]		NAME _____							
Mud Man _____				MBT _____ [kg/m <sup>3</sup> ]									
Density _____ [kg/m <sup>3</sup> ]				Cl- _____ [mg/L]		Quantity _____							
Viscosity _____ [s/l]				Salt _____ [mg/L]									
P.V. _____ [cp]				<b>Volumes Balance</b>		Concentration _____							
Y.P. _____ [g/100cm <sup>2</sup> ]													
Gels 10"/10' _____				Vol hauled _____ [m <sup>3</sup> ]		<b>COMMENTS</b>							
Temperature _____				Vol dumped _____ [m <sup>3</sup> ]									
Pressure _____				Circ loss _____ [m <sup>3</sup> ]									
pH _____				Boiler loss _____ [m <sup>3</sup> ]									
				<b>Daily Mud Cost</b> _____									
				<b>Cum Mud Cost</b> _____									
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model _____										Drilling	Stack		
Liner x Stack _____											Diverter		
SPM _____											Annular		
Litre/Sk 100% _____											Blind		
Circ Rate _____ [m <sup>3</sup> /min]											Other		
Pump Eff _____ [%]										Other	Stack		
Pump Press _____ [kPa]											Diverter		
Drillpipe AV _____ [mm]											Annular		
Drill Collar AV _____ [mm]											Blind		
Mud Cycle _____ [min]											Other		
<b>Circuit</b>										TESTS			
Bottom Up _____ [min]											Date	Pres [kPa]	
Mud Tank _____ [m <sup>3</sup> ]										Last BOP			
Hole Volume _____ [m <sup>3</sup> ]										Next BOP			
System Vol. _____ [m <sup>3</sup> ]													
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>			<b>Last Casing</b>			
Size	[mm]	Barite					Date		Date				
Mfg	-	poly Plus					grade	-	grade	-			
Type	-	poly Pac					diam	[mm]	diam	[mm]			
Serial	-	Barite					Lin Weight	[kg/m]	Lin Weight	[kg/m]			
Nozzle	[mm <sup>2</sup> ]	Cement G					Nb Joint	-	Nb Joint	-			
WOB	[daN]	Soda Ash					Set at	[m]	Set at	[m]			
RPM	[tr/min]	Brine					Length	[m]	Length	[m]			
Flow	[gal/s]	Fuel					Burst	[kPa]	Burst	[kPa]			
Pres	[kPa]	Pot Water					Collapse	[kPa]	Collapse	[kPa]			
From	[m]	Drill Water					Tensile	[daN]	Tensile	[daN]			
To	[m]						TEST			TEST			
Drilled	[m]						Date		Date				
Hours	[hrs]						Pressure	[kPa]	Pressure	[kPa]			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>Last Cement</b>			<b>Last Cement</b>			
Make		Make					Date		Date				
OF density	[kg/m <sup>3</sup> ]	Serial					Class		Class				
UF density	[kg/m <sup>3</sup> ]	Size OD					Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]			
Flow	[gal/s]	Size ID					Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]			
Last Dump		Pressure					Time to GL	[min]	Time to GL	[min]			
							Additives		Additives				



# DAILY DRILLING REPORT N° 2

Date : 11/11/2012

Well : Gobineau#1

Rig : Sullivan's  
Air Drilling Rig  
Coord: 384992  
NAD 27 5357531

Spud : 10/11/2011

Weather @ 8:00	Cloudy snow	mKB	103.18	Daily MD	3	Daily Costs	
Wind	40-50km/h	mGL	103.18	Total MD	96	Cum Costs	
Temperature	1 degC	24h Avg ROP	6 m/h	Expected MD	150/600	AFE	

**Summary of Daily Operations** Rig up degasser flare pit. Drilling 311mm surface hole, lease excavation/contruction ongoing.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	48
IEC 2	IEC 0			Hrs since last Lost Time Incident	48
Rig 2	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 10	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 14	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings @ 7:30 @ @	
Company man	Wade Augot			Topics: Congestion on location and lease road	
Rig Manager				Sulivans drilling R/D and simutanious ops	
				with construction and R/U Foragaz Rig	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
8:00	13:15	93	Hold TBT with crew, service and start equipment. Sullivans modify degasser and rig flare tank to accommodate 6" flare line, weld 6 jts 6" flare line from wellhead to flare tank. Meanwhile continue to ecavate and construct lease.
13:15	14:15	93	RIH with 12 1/4" hammer bit to 93m. Break circulation and return 4m3 to flare tank, empty tank and attempt to drill.
14:15	17:00	93	Await 400bbl tank and rig mats Meanwhile continue to excavate and construct lease.
17:00	20:00	93	Rig in rig mats and rig in 400bbl tank. Modify plumbing to reduce back pressure bottleneck at Flare stack. Rig in 2 sump pumps to 400bbl tank.
20:00	20:30	96	Break circulation and commence to drill ahead from 93m to 96m with 0.5MT WOB, 6m/hr ROPs, using maximum drilling air 350psi. Due to the drill bit across the fracture the water inflow diabled the effectiveness of the hammer bit. 400bbl tank filled in 20min.
20:30	20:45	96	POOH 30m, secure well and shut down for night. Meanwhile construction crew continue to haul fill from stockpile to location.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move 12	Rig Repair	NU BOPs	Directional Survey	Cementing
WOD	Slip/cut line	Test BOPs	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meet	LOT	<b>DOWNTIME</b>
Cond	Run Casing	Handle	FIT	12
				0

### 24 HOURS FORECAST

We are awaiting results from the H2O sample analysis which will determine weather or not we will continue with Sullivan's water rig. Moving forward with Sullivan's we will use a larger storage facility to hold the fluid. Consideration is also being given to release Sullivan's drilling rig and commence R/U Foragaz Rig#3.

<b>Date : 11/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384991.76</b>							
						<b>NAD 27 5357531.42</b>							
DRILLING MUD													
<b>Fluid type</b>				<b>Solids</b>		<b>ADDITIVES ADDED</b>							
Mud Co	_____	_____	_____	Sands	_____ [ppm]	NAME	Quantity						
Time Check	_____	_____	_____	OWR	_____ [%]		Concentration						
Mud Man	_____	_____	_____	MBT	_____ [kg/m <sup>3</sup> ]								
Density	_____ [kg/m <sup>3</sup> ]			Cl-	_____ [mg/L]								
Viscosity	_____ [s/l]			Salt	_____ [mg/L]								
P.V.	_____ [cp]			<b>Volumes Balance</b>									
Y.P.	_____ [g/100cm <sup>2</sup> ]			Vol hauled	_____ [m <sup>3</sup> ]	<b>COMMENTS</b>							
Gels 10"/10'	_____			Vol dumped	_____ [m <sup>3</sup> ]								
Temperature	_____			Circ loss	_____ [m <sup>3</sup> ]								
Pressure	_____			Boiler loss	_____ [m <sup>3</sup> ]								
pH	_____			<b>Daily Mud Cost</b>	_____								
				<b>Cum Mud Cost</b>	_____								
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1	12 1/4" hammer drill												
2	8.3m 10 3/4" stabilizer												
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model	_____	_____	_____							Drilling	Stack		
Liner x Stack	_____	_____	_____								Diverter		
SPM	_____	_____	_____								Annular		
Litre/Sk 100%	_____	_____	_____								Blind		
Circ Rate	_____ [m <sup>3</sup> /min]										Other		
Pump Eff	_____ [%]									Other	Stack		
Pump Press	_____ [kPa]										Diverter		
Drillpipe AV	_____ [mm]										Annular		
Drill Collar AV	_____ [mm]										Blind		
											Other		
<b>Circuit</b>	Mud Cycle	_____ [min]								TESTS			
	Bottom Up	_____ [min]									Date	Pres [kPa]	
	Mud Tank	_____ [m <sup>3</sup> ]								Last BOP			
	Hole Volume	_____ [m <sup>3</sup> ]								Next BOP			
	System Vol.	_____ [m <sup>3</sup> ]											
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>			<b>Last Casing</b>			
Size	_____ [mm]	Barite					Date	_____	Date	_____			
Mfg	_____	poly Plus					grade	_____	grade	_____			
Type	_____	poly Pac					diam	_____ [mm]	diam	_____ [mm]			
Serial	_____	Barite					Lin Weight	_____ [kg/m]	Lin Weight	_____ [kg/m]			
Nozzle	_____ [mm <sup>2</sup> ]	Cement G					Nb Joint	_____	Nb Joint	_____			
WOB	_____ [daN]	Soda Ash					Set at	_____ [m]	Set at	_____ [m]			
RPM	_____ [tr/min]	Brine					Length	_____ [m]	Length	_____ [m]			
Flow	_____ [gal/s]	Fuel					Burst	_____ [kPa]	Burst	_____ [kPa]			
Pres	_____ [kPa]	Pot Water					Collapse	_____ [kPa]	Collapse	_____ [kPa]			
From	_____ [m]	Drill Water					Tensile	_____ [daN]	Tensile	_____ [daN]			
To	_____ [m]						TEST			TEST			
Drilled	_____ [m]						Date	_____	Date	_____			
Hours	_____ [hrs]						Pressure	_____ [kPa]	Pressure	_____ [kPa]			
CENTRIFUGE			CASING BOWL				<b>Last Cement</b>			<b>Last Cement</b>			
Make	_____	Make	_____				Date	_____	Date	_____			
OF density	_____ [kg/m <sup>3</sup> ]	Serial	_____				Class	_____	Class	_____			
UF density	_____ [kg/m <sup>3</sup> ]	Size OD	_____ [mm]				Density	_____ [kg/m <sup>3</sup> ]	Density	_____ [kg/m <sup>3</sup> ]			
Flow	_____ [gal/s]	Size ID	_____ [mm]				Volume	_____ [m <sup>3</sup> ]	Volume	_____ [m <sup>3</sup> ]			
Last Dump	_____	Pressure	_____ [kPa]				Time to GL	_____ [min]	Time to GL	_____ [min]			
							Additives	_____	Additives	_____			



# DAILY DRILLING REPORT N° 3

Date : 12/11/2012

Well : Gobineau#1

Rig : Sullivan's  
Air Drilling Rig  
Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Overcast	mKB	103.18	Daily MD	0	Daily Costs	
Wind	10km/h	mGL	103.18	Total MD	96	Cum Costs	
Temperature	3 degC	24h Avg ROP	0 m/h	Expected MD	150/600	AFE	

**Summary of Daily Operations** R/D Air Drilling Rig. Prepare location and start R/U Foragaz Rig#3.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	72
IEC 2	IEC 0			Hrs since last Lost Time Incident	72
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 15	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 25	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings	@ 7:30 @ @
Company man	Wade Augot			Topics:	Congestion on location and lease road
Rig Manager					Sulivans drilling R/D and simultaneous ops with construction and R/U Foragaz Rig

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
8:00		96	Hold TBT with crew, services and start equipment. Hold morning call and make decision to rig out and release Sulivans Drilling due to rig limitations exceeded (no circulation). Sulivans commence rig out and prepare to drill monitoring wells. Meanwhile continue to haul pit run fill to location and backblade lease in preparation to rig up
15:00	15:00	96	Foragaz Rig#3. Crews load up truck with Foragaz Rig#3 equipment and prioritize to reduce road congestion
	18:00	96	Install well cellar and fill in wellhead. Commence rig up Foragaz Rig#3 as per rig crew procedures. Foragaz perform transit survey to ensure lease is level for rig as per Foragaz procedures. Spot rig mats and Rig Sub structure. S/D for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling	
Rig Move 3	Rig Repair	NU BOPs	Directional Survey	Cementing	
WOD	Slip/cut line	Test BOPs	Squeeze	Tripping	
Coring	Survey	Drill Out	Lost Circulation		
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>	<b>3</b>
Flow Check	Pmp repair	Safety Meet	LOT	<b>DOWNTIME</b>	<b>0</b>
Cond	Run Casing	Handle	FIT		

### 24 HOURS FORECAST

Continue R/U Foragaz Rig#3

<b>Date : 12/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384991.76</b>							
						<b>NAD 27 5357531.42</b>							
DRILLING MUD													
<b>Fluid type</b>				Solids _____ [%]		<b>ADDITIVES ADDED</b>							
Mud Co _____				Sands _____ [ppm]									
Time Check _____				OWR _____ [%]		NAME _____							
Mud Man _____				MBT _____ [kg/m <sup>3</sup> ]									
Density _____ [kg/m <sup>3</sup> ]				Cl- _____ [mg/L]		Quantity _____							
Viscosity _____ [s/l]				Salt _____ [mg/L]									
P.V. _____ [cp]				<b>Volumes Balance</b>		Concentration _____							
Y.P. _____ [g/100cm <sup>2</sup> ]													
Gels 10"/10' _____				Vol hauled _____ [m <sup>3</sup> ]		<b>COMMENTS</b>							
Temperature _____				Vol dumped _____ [m <sup>3</sup> ]									
Pressure _____				Circ loss _____ [m <sup>3</sup> ]									
pH _____				Boiler loss _____ [m <sup>3</sup> ]									
				<b>Daily Mud Cost</b> _____									
				<b>Cum Mud Cost</b> _____									
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model _____										Drilling	Stack		
Liner x Stack _____											Diverter		
SPM _____											Annular		
Litre/Sk 100% _____											Blind		
Circ Rate _____ [m <sup>3</sup> /min]											Other		
Pump Eff _____ [%]										Other	Stack		
Pump Press _____ [kPa]											Diverter		
Drillpipe AV _____ [mm]											Annular		
Drill Collar AV _____ [mm]											Blind		
Mud Cycle _____ [min]											Other		
<b>Circuit</b>										TESTS			
Bottom Up _____ [min]											Date	Pres [kPa]	
Mud Tank _____ [m <sup>3</sup> ]										Last BOP			
Hole Volume _____ [m <sup>3</sup> ]										Next BOP			
System Vol. _____ [m <sup>3</sup> ]													
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>		<b>Last Casing</b>				
Size	[mm]	Barite					Date		Date				
Mfg	-	poly Plus					grade	-	grade	-			
Type	-	poly Pac					diam	[mm]	diam	[mm]			
Serial	-	Barite					Lin Weight	[kg/m]	Lin Weight	[kg/m]			
Nozzle	[mm <sup>2</sup> ]	Cement G					Nb Joint	-	Nb Joint	-			
WOB	[daN]	Soda Ash					Set at	[m]	Set at	[m]			
RPM	[tr/min]	Brine					Length	[m]	Length	[m]			
Flow	[gal/s]	Fuel					Burst	[kPa]	Burst	[kPa]			
Pres	[kPa]	Pot Water					Collapse	[kPa]	Collapse	[kPa]			
From	[m]	Drill Water					Tensile	[daN]	Tensile	[daN]			
To	[m]						TEST		TEST				
Drilled	[m]						Date		Date				
Hours	[hrs]						Pressure	[kPa]	Pressure	[kPa]			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>Last Cement</b>		<b>Last Cement</b>				
Make		Make					Date		Date				
OF density	[kg/m <sup>3</sup> ]	Serial					Class		Class				
UF density	[kg/m <sup>3</sup> ]	Size OD					Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]			
Flow	[gal/s]	Size ID					Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]			
Last Dump		Pressure					Time to GL	[min]	Time to GL	[min]			
							Additives		Additives				





# DAILY DRILLING REPORT N° 4

Date : 13/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Sunny	mKB	107.5	Daily MD	0	Daily Costs	
Wind	5km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	15 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** R/U of Foragaz Rig#3, drill Monitoring Well#1

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	96
IEC 2	IEC 0			Hrs since last Lost Time Incident	96
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 15	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 25	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings @ 7:30 @ @	
Company man	Wade Augot			Topics: heavy traffic area onsite, simultaneous ops	
Rig Manager				discussed pinch points with heavy lift ops	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
6:45	7:00	100.3	Hold TBT with all personel prior to rig up operations.
7:00		100.3	Start rig up of Foragaz rig #3, as per procedures. Finished rigging up substructure and prepare sub for draw works installation. Rigged up matting for mud tanks and doghouse. Installed rotary table, layed out matting for MP's #1 and #2.
	14:00		Backed in draw works and rig up and hydraulic control lines.
14:00	20:00	100.3	Spotted MP #1 rigged in suction and discharge lines. Utilize picker truck to continue to haul in rigs railings and walkways. Spot crown stand and prepare to install install derrick. Spotted MP#2 and installed piping. Shut down for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	9	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	4	Rig Repair	NU BOPs	Directional Survey	Cementing
WOD		Slip/cut line	Test BOPs	Squeeze	Tripping
Coring		Survey	Drill Out	Lost Circulation	
Reaming		Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check		Pmp repair	Safety Meet	LOT	<b>DOWNTIME</b>
Cond		Run Casing	Handle	FIT	<b>13</b>
					<b>0</b>

### 24 HOURS FORECAST

Continue R/U Foragaz Rig#3 as per Foragaz procedures, meanwhile install berm around lease parameters and finish Southwest corner of lease

<b>Date : 13/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384992</b>							
						<b>NAD 27 5357531</b>							
DRILLING MUD													
<b>Fluid type</b>				Solids _____ [%]		<b>ADDITIVES ADDED</b>							
Mud Co _____				Sands _____ [ppm]									
Time Check _____				OWR _____ [%]		NAME      Quantity      Concentration							
Mud Man _____				MBT _____ [kg/m <sup>3</sup> ]									
Density _____ [kg/m <sup>3</sup> ]				Cl- _____ [mg/L]		<b>COMMENTS</b>							
Viscosity _____ [s/l]				Salt _____ [mg/L]									
P.V. _____ [cp]				<b>Volumes Balance</b>									
Y.P. _____ [g/100cm <sup>2</sup> ]				Vol hauled _____ [m <sup>3</sup> ]									
Gels 10"/10' _____				Vol dumped _____ [m <sup>3</sup> ]									
Temperature _____				Circ loss _____ [m <sup>3</sup> ]									
Pressure _____				Boiler loss _____ [m <sup>3</sup> ]									
pH _____				<b>Daily Mud Cost</b> _____									
				<b>Cum Mud Cost</b> _____									
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model _____										Drilling	Stack		
Liner x Stack _____									Diverter				
SPM _____									Annular				
Litre/Sk 100% _____									Blind				
Circ Rate _____ [m <sup>3</sup> /min]									Other				
Pump Eff _____ [%]									Other	Stack			
Pump Press _____ [kPa]										Diverter			
Drillpipe AV _____ [mm]										Annular			
Drill Collar AV _____ [mm]										Blind			
Mud Cycle _____ [min]										Other			
<b>Circuit</b>									TESTS				
Bottom Up _____ [min]										Date	Pres [kPa]		
Mud Tank _____ [m <sup>3</sup> ]									Last BOP				
Hole Volume _____ [m <sup>3</sup> ]									Next BOP				
System Vol. _____ [m <sup>3</sup> ]													
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>		<b>Last Casing</b>				
Size	[mm]	Barite					Date		Date				
Mfg	-	poly Plus					grade	-	grade	-			
Type	-	poly Pac					diam	[mm]	diam	[mm]			
Serial	-	Barite					Lin Weight	[kg/m]	Lin Weight	[kg/m]			
Nozzle	[mm <sup>2</sup> ]	Cement G					Nb Joint	-	Nb Joint	-			
WOB	[daN]	Soda Ash					Set at	[m]	Set at	[m]			
RPM	[tr/min]	Brine					Length	[m]	Length	[m]			
Flow	[gal/s]	Fuel					Burst	[kPa]	Burst	[kPa]			
Pres	[kPa]	Pot Water					Collapse	[kPa]	Collapse	[kPa]			
From	[m]	Drill Water					Tensile	[daN]	Tensile	[daN]			
To	[m]						TEST		TEST				
Drilled	[m]						Date		Date				
Hours	[hrs]						Pressure	[kPa]	Pressure	[kPa]			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>Last Cement</b>		<b>Last Cement</b>				
Make		Make					Date		Date				
OF density	[kg/m <sup>3</sup> ]	Serial					Class		Class				
UF density	[kg/m <sup>3</sup> ]	Size OD			[mm]		Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]			
Flow	[gal/s]	Size ID			[mm]		Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]			
Last Dump		Pressure			[kPa]		Time to GL	[min]	Time to GL	[min]			
							Additives		Additives				



# DAILY DRILLING REPORT N° 5

Date : 14/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Rain/Cloud	mKB	107.5	Daily MD	0	Daily Costs	
Wind	5km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	5 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Prepare to raise derrick, finish most construction work, VSP pit, drill Monitoring Well#2 and confirm location for MW#3.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	120
IEC 2	IEC 0			Hrs since last Lost Time Incident	120
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 12	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 22	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings @ 7:30 @	
Company man	Wade Augot			Topics: heavy traffic area onsite, simultaneous ops	
Rig Manager				discussed pinch points w/ heavy lift ops	
				use of taglines	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
6:45	7:00	100.3	Service and start equipment. Hold TBT with all personnel on location.
7:00			Continue to rig in Foragaz Rig#3, utilitising 40MT at lease road and 60MT on location to minimize crane travel time.
	9:30	100.3	Load derrick and travel to location meanwhile
			Install derrick beam and derrick lift cylinders on sub structure.
			Position crown stand and Install hand rails and walkways around sub structure.
9:30	10:30	100.3	Spot derrick and install rigging. Lift derrick position in place and install derrick pins and prepare derrick for hoisting.
10:30	12:00		Continue to load heavy lifts and travel to location.
12:00		100.3	Rig down Crane Tech Services and release, continue to load boiler, fresh water tank and warehouse to location with picker truck and flat deck trailer.
	19:00		Continue to Rig up Foragaz Rig #3 as per procedures, meanwhile continue lease construction.
			Shut down for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	12	Rig Maintenance	WOC	Well Control	Drilling
Rig Move		Rig Repair	NU BOPs	Directional Survey	Cementing
WOD		Slip/cut line	Test BOPs	Squeeze	Tripping
Coring		Survey	Drill Out	Lost Circulation	
Reaming		Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check		Pmp repair	Safety Meet	LOT	<b>12</b>
Cond		Run Casing	Handle	FIT	<b>DOWNTIME</b>
					<b>0</b>

### 24 HOURS FORECAST

Continue R/U Foragaz Rig#3 as per Foragaz procedures, finish construction onsite, install Rig anchors, receive wellsite trailers.

DRILLING MUD						
<b>Fluid type</b>			Solids		[%]	
Mud Co			Sands			[ppm]
Time Check			OWR			[%]
Mud Man			MBT			[kg/m <sup>3</sup> ]
			Cl-			[mg/L]
			Salt			[mg/L]
Density		[kg/m <sup>3</sup> ]	<b>Volumes Balance</b>			
Viscosity		[s/l]	Vol hauled			[m <sup>3</sup> ]
P.V.		[cp]	Vol dumped			[m <sup>3</sup> ]
Y.P.		[g/100cm <sup>2</sup> ]	Circ loss			[m <sup>3</sup> ]
Gels 10"/10'			Boiler loss			[m <sup>3</sup> ]
Temperature			<b>Daily Mud Cost</b>			
Pressure			<b>Cum Mud Cost</b>			
pH						
			<b>ADDITIVES ADDED</b>			
			NAME		Quantity	Concentration
			<b>COMMENTS</b>			

BOTTOM HOLE ASSEMBLY						
N° Component	ID [mm]	OD [mm]	Length [m]	Connection	Weight	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						

HYDRAULICS	SURVEY				BOP STACK				
<b>Pump</b>	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP Item	Diam [mm]	W.P. [kPa]
Make&Model							Drilling	Stack	
Liner x Stack								Diverter	203mm
SPM								Annular	
Litre/Sk 100%								Blind	
Circ Rate								Other	
Pump Eff							Other	Stack	
Pump Press								Diverter	
Drillpipe AV								Annular	
Drill Collar AV								Blind	
								Other	
<b>Circuit</b>	Mud Cycle						TESTS		
	Bottom Up							Date	Pres [kPa]
	Mud Tank								
	Hole Volume						Last BOP		
	System Vol.						Next BOP		

BITS	STOCK					CASING / CEMENTING PROGRAM				
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date
Size	[mm]	Barite					grade		grade	
Mfg	-	poly Plus					diam	[mm]	diam	[mm]
Type	-	poly Pac					Lin Weight	[kg/m]	Lin Weight	[kg/m]
Serial	-	Barite					Nb Joint	-	Nb Joint	-
Nozzle	[mm <sup>2</sup> ]	Cement G					Set at	[m]	Set at	[m]
WOB	[daN]	Soda Ash					Length	[m]	Length	[m]
RPM	[tr/min]	Brine					Burst	[kPa]	Burst	[kPa]
Flow	[gal/s]	Fuel					Collapse	[kPa]	Collapse	[kPa]
Pres	[kPa]	Pot Water					Tensile	[daN]	Tensile	[daN]
From	[m]	Drill Water					TEST		TEST	
To	[m]						Date		Date	
Drilled	[m]						Pressure	[kPa]	Pressure	[kPa]
Hours	[hrs]						<b>Last Cement</b>		<b>Last Cement</b>	
							Date		Date	
							Class		Class	
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>					Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]
Make		Make					Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]
OF density	[kg/m <sup>3</sup> ]	Serial					Time to GL	[min]	Time to GL	[min]
UF density	[kg/m <sup>3</sup> ]	Size OD					Additives		Additives	
Flow	[gal/s]	Size ID								
Last Dump		Pressure								



# DAILY DRILLING REPORT N° 6

Date : 15/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Rain/Cloud	mKB	107.5	Daily MD	0	Daily Costs	
Wind	10km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	3 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Finish transporting Foragaz #3 rig to location and continue to rig up as per procedures.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	144
IEC 2	IEC 0			Hrs since last Lost Time Incident	144
Rig 12	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 18	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings	@ 7:30 @ @
Company man	Wade Augot			Topics:	Pinch points, fall protection, use of hammer
Rig Manager					PPE Overhead Loads

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
6:45	7:00	100.3	Service and start equipment. Hold TBT with all personnel on location.
7:00		100.3	Crew plumbed in fuel line to draw works, service and start.
			Transported catwalk 2 X pipe racks and V door to location and rig up. Transport DP and DC's to location.
			Spotted manifold and bolted together.
			Spotted degasser pit, gen set, spare warehouse change shack and 40ft Sea can container.
			Travel security trailer to location.
13:00	13:00		Electricians survey workscope and start working on 400Kw genset. Run wiring and connect gen set to electrical panel.
	19:00	100.3	Moved 2 wellsite trailers to location and spotted. Perform MPI on rig traveling block. Hoist blocks in place and string up.
			Shut down for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	12	Rig Maintenance	WOC	Well Control	Drilling
Rig Move		Rig Repair	NU BOPs	Directional Survey	Cementing
WOD		Slip/cut line	Test BOPs	Squeeze	Tripping
Coring		Survey	Drill Out	Lost Circulation	
Reaming		Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check		Pmp repair	Safety Meet	LOT	<b>12</b>
Cond		Run Casing	Handle	FIT	<b>DOWNTIME</b>
					<b>0</b>

### 24 HOURS FORECAST

Continue R/U Foragaz Rig#3 as per Foragaz procedures. Install rig anchors and finish electrical work

<b>Date : 15/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384992</b>							
						<b>NAD 27 5357531</b>							
<b>DRILLING MUD</b>													
<b>Fluid type</b>				Solids _____ [%]		<b>ADDITIVES ADDED</b>							
Mud Co _____				Sands _____ [ppm]		NAME      Quantity      Concentration							
Time Check _____				OWR _____ [%]									
Mud Man _____				MBT _____ [kg/m <sup>3</sup> ]									
Density _____ [kg/m <sup>3</sup> ]				Cl- _____ [mg/L]									
Viscosity _____ [s/l]				Salt _____ [mg/L]									
P.V. _____ [cp]				<b>Volumes Balance</b>		<b>COMMENTS</b>							
Y.P. _____ [g/100cm <sup>2</sup> ]				Vol hauled _____ [m <sup>3</sup> ]									
Gels 10"/10' _____				Vol dumped _____ [m <sup>3</sup> ]									
Temperature _____				Circ loss _____ [m <sup>3</sup> ]									
Pressure _____				Boiler loss _____ [m <sup>3</sup> ]									
pH _____				<b>Daily Mud Cost</b> _____									
				<b>Cum Mud Cost</b> _____									
<b>BOTTOM HOLE ASSEMBLY</b>													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
<b>HYDRAULICS</b>				<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model _____										Drilling	Stack		
Liner x Stack _____											Diverter	203mm	
SPM _____											Annular		
Litre/Sk 100% _____											Blind		
Circ Rate _____ [m <sup>3</sup> /min]											Other		
Pump Eff _____ [%]										Other	Stack		
Pump Press _____ [kPa]											Diverter		
Drillpipe AV _____ [mm]											Annular		
Drill Collar AV _____ [mm]											Blind		
Mud Cycle _____ [min]											Other		
<b>Circuit</b>										<b>TESTS</b>			
Bottom Up _____ [min]											Date	Pres [kPa]	
Mud Tank _____ [m <sup>3</sup> ]										Last BOP			
Hole Volume _____ [m <sup>3</sup> ]										Next BOP			
System Vol. _____ [m <sup>3</sup> ]													
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>						
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>			<b>Last Casing</b>			
Size	[mm]	Barite					Date		Date				
Mfg	-	poly Plus					grade	-	grade	-			
Type	-	poly Pac					diam	[mm]	diam	[mm]			
Serial	-	Barite					Lin Weight	[kg/m]	Lin Weight	[kg/m]			
Nozzle	[mm <sup>2</sup> ]	Cement G					Nb Joint	-	Nb Joint	-			
WOB	[daN]	Soda Ash					Set at	[m]	Set at	[m]			
RPM	[tr/min]	Brine					Length	[m]	Length	[m]			
Flow	[gal/s]	Fuel					Burst	[kPa]	Burst	[kPa]			
Pres	[kPa]	Pot Water					Collapse	[kPa]	Collapse	[kPa]			
From	[m]	Drill Water					Tensile	[daN]	Tensile	[daN]			
To	[m]						<b>TEST</b>			<b>TEST</b>			
Drilled	[m]						Date		Date				
Hours	[hrs]						Pressure	[kPa]	Pressure	[kPa]			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>Last Cement</b>			<b>Last Cement</b>			
Make		Make					Date		Date				
OF density	[kg/m <sup>3</sup> ]	Serial					Class		Class				
UF density	[kg/m <sup>3</sup> ]	Size OD					Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]			
Flow	[gal/s]	Size ID					Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]			
Last Dump		Pressure					Time to GL	[min]	Time to GL	[min]			
							Additives		Additives				



# DAILY DRILLING REPORT N° 7

Date : 16/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	_____
Wind	10km/h	mGL	103.18	Total MD	100.3	Cum Costs	_____
Temperature	3 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	_____

**Summary of Daily Operations** Install rig anchors, stand Foragaz rig and continue R/U operations. Finish electrical work

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	168
IEC 2	IEC 0			Hrs since last Lost Time Incident	168
Rig 12	Rig 0			H <sub>2</sub> S Level	0 Trip Drill _____
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill _____
Total 19	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin			Safety Meetings @ 7:30 @ _____ @ _____	
Company man	Wade Augot			Topics: Pinch points, fall protection, use of hammer	
Rig Manager				PPE Overhead Loads	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
6:45	7:00	100.3	Service and start equipment, hold TBT with crew.
7:00		100.3	Continue to rig in Foragaz Rig # 3 as per procedures. Attempt to scope top section, observe derrick unable to raise. Install rig anchors, spot and rig in top drive power plant, rig in hydraulic and air lines to rig carrier. Fault find leaks in air manifold and repair as required. Power up light plant function test, all working OK. Prepare guy wires and derrick lines, jackknife rig and prepare to scope out top section. Upon raising top section observe hydraulic system required to have air bled from system. Fault find derrick, lubricate inner derrick section and attempt to raise, no go.
16:00	16:00	100.3	Shift position on main derrick cylinders and attempt to raise derrick, derrick was able to hoist. Secure derrick locking pins and lower top section on pins, install guide lines. Meanwhile, rig in third trailer onto location, electricians finish wiring in panel to power trailers, EDR service hand commence rig up of system monitors and cable.
	19:00	100.3	Spot 400bbls tank on location, commence install sewage and pipework for onsite trailers. Shut down for night.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description

### RIG TIME (operation duration in hours)

RU / TD	12	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	_____	Rig Repair	NU BOPs	Directional Survey	Cementing
WOD	_____	Slip/cut line	Test BOPs	Squeeze	Tripping
Coring	_____	Survey	Drill Out	Lost Circulation	_____
Reaming	_____	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	_____	Pmp repair	Safety Meet	LOT	<b>12</b>
Cond	_____	Run Casing	Handle	FIT	<b>DOWNTIME</b>
					<b>0</b>

### 24 HOURS FORECAST

Continue R/U Foragaz Rig#3 as per Foragaz procedures. Installation of Top Drive and diverter. Installation of EDR system.

<b>Date : 16/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384992</b>								
						<b>NAD 27 5357531</b>								
<b>DRILLING MUD</b>														
<b>Fluid type</b>				<b>Solids</b>		<b>ADDITIVES ADDED</b>								
Mud Co	_____	_____	_____	Sands	_____ [ppm]	NAME	Quantity							
Time Check	_____	_____	_____	OWR	_____ [%]		Concentration							
Mud Man	_____	_____	_____	MBT	_____ [kg/m <sup>3</sup> ]									
Density	_____ [kg/m <sup>3</sup> ]			Cl-	_____ [mg/L]									
Viscosity	_____ [s/l]			Salt	_____ [mg/L]									
P.V.	_____ [cp]			<b>Volumes Balance</b>										
Y.P.	_____ [g/100cm <sup>2</sup> ]			Vol hauled	_____ [m <sup>3</sup> ]	<b>COMMENTS</b>								
Gels 10"/10'	_____			Vol dumped	_____ [m <sup>3</sup> ]									
Temperature	_____			Circ loss	_____ [m <sup>3</sup> ]									
Pressure	_____			Boiler loss	_____ [m <sup>3</sup> ]									
pH	_____			<b>Daily Mud Cost</b>	_____									
				<b>Cum Mud Cost</b>	_____									
<b>BOTTOM HOLE ASSEMBLY</b>														
<b>N° Component</b>						<b>ID [mm]</b>	<b>OD [mm]</b>	<b>Length [m]</b>	<b>Connection</b>	<b>Weight</b>				
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
<b>HYDRAULICS</b>				<b>SURVEY</b>				<b>BOP STACK</b>						
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]	
Make&Model	_____	_____	_____							Drilling	Stack			
Liner x Stack	_____	_____	_____								Diverter	203mm		
SPM	_____	_____	_____								Annular			
Litre/Sk 100%	_____	_____	_____								Blind			
Circ Rate	_____ [m <sup>3</sup> /min]										Other			
Pump Eff	_____ [%]									Other	Stack			
Pump Press	_____ [kPa]										Diverter			
Drillpipe AV	_____ [mm]										Annular			
Drill Collar AV	_____ [mm]										Blind			
											Other			
<b>Circuit</b>	Mud Cycle	_____ [min]								<b>TESTS</b>				
	Bottom Up	_____ [min]									Date	Pres [kPa]		
	Mud Tank	_____ [m <sup>3</sup> ]								Last BOP				
	Hole Volume	_____ [m <sup>3</sup> ]								Next BOP				
	System Vol.	_____ [m <sup>3</sup> ]												
<b>BITS</b>				<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>						
<b>Bit</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>	<b>Date</b>	<b>Last Casing</b>	<b>Date</b>				
Size	_____ [mm]	Barite					grade	_____	grade	_____				
Mfg	_____	poly Plus					diam	_____ [mm]	diam	_____ [mm]				
Type	_____	poly Pac					Lin Weight	_____ [kg/m]	Lin Weight	_____ [kg/m]				
Serial	_____	Barite					Nb Joint	_____	Nb Joint	_____				
Nozzle	_____ [mm <sup>2</sup> ]	Cement G					Set at	_____ [m]	Set at	_____ [m]				
WOB	_____ [daN]	Soda Ash					Length	_____ [m]	Length	_____ [m]				
RPM	_____ [tr/min]	Brine					Burst	_____ [kPa]	Burst	_____ [kPa]				
Flow	_____ [gal/s]	Fuel					Collapse	_____ [kPa]	Collapse	_____ [kPa]				
Pres	_____ [kPa]	Pot Water					Tensile	_____ [daN]	Tensile	_____ [daN]				
From	_____ [m]	Drill Water												
To	_____ [m]													
Drilled	_____ [m]													
Hours	_____ [hrs]													
<b>CENTRIFUGE</b>				<b>CASING BOWL</b>				<b>TEST</b>						
Make	_____	Make	_____	Make	_____		Date	_____	Date	_____				
OF density	_____ [kg/m <sup>3</sup> ]	Serial	_____	Serial	_____		Pressure	_____ [kPa]	Pressure	_____ [kPa]				
UF density	_____ [kg/m <sup>3</sup> ]	Size OD	_____ [mm]	Size OD	_____ [mm]		<b>Last Cement</b>	_____	<b>Last Cement</b>	_____				
Flow	_____ [gal/s]	Size ID	_____ [mm]	Size ID	_____ [mm]		Date	_____	Date	_____				
Last Dump	_____	Pressure	_____ [kPa]	Pressure	_____ [kPa]		Class	_____	Class	_____				
							Density	_____ [kg/m <sup>3</sup> ]	Density	_____ [kg/m <sup>3</sup> ]				
							Volume	_____ [m <sup>3</sup> ]	Volume	_____ [m <sup>3</sup> ]				
							Time to GL	_____ [min]	Time to GL	_____ [min]				
							Additives	_____	Additives	_____				





# DAILY DRILLING REPORT N° 8

Date : 17/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	
Wind	10km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	3 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Prepare Foragaz Rig#3 for CAODC inspection, prepare diverter for drilling surface hole

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	192
IEC 2	IEC 0			Hrs since last Lost Time Incident	192
Rig 6	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 13	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 7:30 @ @	
Company man	Wade Augot	1709 691 9123		Topics: Pinch points, fall protection, use of hammer	
Rig Manager				PPE Overhead Loads	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
6:45	7:00	100.3	Service and start equipment, hold TBT with crew.
7:00	18:00	100.3	Continue to rig in Foragaz Rig #3 as per procedures. Rigged in derrick lighting, Rigged up top drive and slide, finished instilling standpipe, made up kelly cock assembly, install monkey board guide lines, continue to rig in NOV EDR system. Rig up lighting and plumbing to well site trailers, Service wellsite trailers for inspection.
18:00	19:00		Install diverter line from diverter tank to wellhead, backblade location, ensure signage placed on location and designated areas identified.
19:00	0:00	100.3	Spotted shale bin, offloaded mud product to designated area. Prepare diverter flange and measure up piping required for diverter system Performed pre inspection and itemize any deficiencies.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:00	100.3	M/U bit and stabilizer, welder start welding on diverter line, rig in boiler, Perform regular preventive maintenance and check fuel levels.

### RIG TIME (operation duration in hours)

RU / TD	22	Rig Maintenance	1	WOC	0	Well Control	0
Rig Move		Rig Repair		NU diverter	1	Directional Survey	
WOD		Slip/cut line		Test BOPs		Squeeze	
Coring		Survey		Drill Out		Lost Circulation	
Reaming		Logging		DST		BOP Drill	
Flow Check		Pmp repair		Safety Meet		LOT	
Cond		Run Casing		Handle		FIT	
						<b>TOTAL DOWNTIME</b>	<b>24</b>
							<b>0</b>

### 24 HOURS FORECAST

Perform CAODC inspection, pulling test on anchors, M/U BHA RIH to drill out 311mm hole section.

Date : 17/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

## DRILLING MUD

Fluid type		Solids		ADDITIVES ADDED		
				NAME	Quantity	Concentration
Mud Co		Sands	[%]			
Time Check		OWR	[%]			
Mud Man		MBT	[kg/m <sup>3</sup> ]			
Density	[kg/m <sup>3</sup> ]	Cl-	[mg/L]			
Viscosity	[s/l]	Salt	[mg/L]			
P.V.	[cp]	Volumes Balance				
Y.P.	[g/100cm <sup>2</sup> ]	Vol hauled	[m <sup>3</sup> ]			
Gels 10"/10'		Vol dumped	[m <sup>3</sup> ]			
Temperature		Circ loss	[m <sup>3</sup> ]			
Pressure		Boiler loss	[m <sup>3</sup> ]			
pH		Daily Mud Cost				
		Cum Mud Cost				

## BOTTOM HOLE ASSEMBLY

N°	Component	ID [mm]	OD [mm]	Length [m]	Connection	Weight
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						

## HYDRAULICS

## SURVEY

## BOP STACK

Pump		Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model								Drilling	Stack		
Liner x Stack									Diverter	203mm	
SPM									Annular		
Litre/Sk 100%									Blind		
Circ Rate	[m <sup>3</sup> /min]							Other			
Pump Eff	[%]							Other	Stack		
Pump Press	[kPa]								Diverter		
Drillpipe AV	[mm]								Annular		
Drill Collar AV	[mm]								Blind		
Mud Cycle	[min]							Other			
Bottom Up	[min]							TESTS			
Mud Tank	[m <sup>3</sup> ]								Date	Pres [kPa]	
Hole Volume	[m <sup>3</sup> ]							Last BOP			
System Vol.	[m <sup>3</sup> ]							Next BOP			

## BITS

## STOCK

## CASING / CEMENTING PROGRAM

Bit	N°	Name	In	Used	Stock	Unit	Last Casing	Last Casing
Size	[mm]	Barite	96			sacs	Date	Date
Mfg		BARACARB 5	250			sacs	grade	grade
Type		BAROSEAL MED	120			sacs	diam	diam [mm]
Serial		BARABUF	20			sacs	Lin Weight	Lin Weight [kg/m]
Nozzle	[mm <sup>2</sup> ]	GYPSUM	20			sacs	Nb Joint	Nb Joint
WOB	[daN]	BICARB OF SODA	16			sacs	Set at	Set at [m]
RPM	[tr/min]	N VIS P PLUS	15			sacs	Length	Length [m]
Flow	[gal/s]	CELLOSIZE	80			sacs	Burst	Burst [kPa]
Pres	[kPa]	SALT COLORED	210			sacs	Collapse	Collapse [kPa]
From	[m]	Fuel	9594			liters	Tensile	Tensile [daN]
To	[m]	Drill Water	50			[m <sup>3</sup> ]	TEST	
Drilled	[m]	Brine	34			[m <sup>3</sup> ]	Date	Date
Hours	[hrs]	XL DEFOAM	16			5gal pails	Pressure	Pressure [kPa]
		Pot Water	3000			liters	Last Cement	Last Cement
CENTRIFUGE		CASING BOWL		Date		Date		
Make		Make		Class		Class		
OF density	[kg/m <sup>3</sup> ]	Serial		Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]	
UF density	[kg/m <sup>3</sup> ]	Size OD	[mm]	Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]	
Flow	[gal/s]	Size ID	[mm]	Time to GL	[min]	Time to GL	[min]	
Last Dump		Pressure	[kPa]	Additives		Additives		



# DAILY DRILLING REPORT N° 9

Date : 18/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	
Wind	NW 20km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	-5 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** CAODC Rig Inspection, pulling tests on rig anchors, installation of diverter line and flare tank

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	216
IEC 2	IEC 0			Hrs since last Lost Time Incident	216
Rig 6	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 13	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings	@ 7:30 @ @
Company man	Wade Augot	1709 691 9123		Topics:	Pinch points, fall protection, use of hammer
Rig Manager					PPE Overhead Loads

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:00		M/U bit and stabilizer, welder start welding on diverter line, rig in boiler, meanwhile perform regular preventive maintenance and check fuel levels. Perform CAODC inspection and capture nonconformities. Inspect Rig certificates and ensure certs up to date. Inspect and record all safety equipment and record details. Perform pull test on rig anchors as per regulations, all OK. Meanwhile continue to set up NOV ERD system. Prepare shakers and dress with 175 mesh screens. Source item and correct rig specific deficiencies to meet pre spud inspection. Meanwhile continue to weld diverter and diverter line to flare tank. Inspect rig certificates and ensure certs are up to date. Inspect and record all safety equipment and record details.
12:00	12:00		Perform pull test on rig anchors (20,000lbs/anchors), OK. Continue to set up NOV ERD System. Transported 9 5/8" casing to location spotted on pipe racks, tallied and drifted. Strapped all BHA components and recorded fish necks, ID's, OD's and serial numbers. Strip diverter over DC, P/U and M/U bit and head bit stab assembly. Strip over 13-3/8" conductor, position over well center. and weld. Weld flanche connection to mate up flow line to diverter.
21:00	21:00		Install diverter line to flare tank.
0:00	0:00		Pick up and M/U 6 1/4" DC's, make, break and make up newly cut connection on DC's. RIH to 90m.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:15	100.3	Continue to RIH to bttm and tag with .5daN WOB. Pull back 1m.
0:15	1:00	100.3	String survey line and prepare survey to run string shot.
1:00	2:00	100.3	RIH with survey, POOH and record 3.23deg, re-survey and record 3.75deg. Consult with Investcan St. John's office and make decision to drill ahead with min WOB and survey each 9m drilled to mitigate hole angle.
2:00			Attempt to break circulation, no returns. Pumped 17m3 of 1120kgs/m3 brine. Shut down consulted with mud man and mixed up cellosize/baro seal LCM pill and spot on bottom 2.3 m3. Shut down and wait 15min prior to attempt circulation, pumped 17m3, unable to establish circulation. Pump second LCM and spot on bottom, let LCM heal 15min, attempt to circulate, no returns. Pumped 9m3, no return.
6:00	6:00	100.3	Pump third LCM pill, heal 15 min, pumped 13m3, no returns.

### RIG TIME (operation duration in hours)

RU / TD	15	Rig Maintenance	WOC	Well Control	Drilling	
Rig Move		Rig Repair	NU Diverter	6	Directional Survey	
WOD		Slip/cut line	Test BOPs		Squeeze	
Coring		Survey	Drill Out		Lost Circulation	
Reaming		Logging	DST		BOP Drill	
Flow Check		Pmp repair	Safety Meet		LOT	
Cond		Run Casing	Handle		FIT	
					<b>TOTAL</b>	<b>24</b>
					<b>DOWNTIME</b>	<b>0</b>

### 24 HOURS FORECAST

Several options will be discussed (cement, drill ahead, change mud viscosity, ...) before moving forward.

<b>Date : 18/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384992</b>						
						<b>NAD 27 5357531</b>						
DRILLING MUD												
<b>Fluid type</b>	Produced	_____	Solids	_____	_____	<b>ADDITIVES ADDED</b>						
	Mud Co	Halliburton	Sands	_____	_____	NAME	Quantity					
Time Check	_____	_____	OWR	_____	_____	BARACARB 5	_____					
Mud Man	Lloyd	_____	MBT	_____	_____	BARABUF	_____					
Density	1120 kg/m <sup>3</sup>	_____ [kg/m <sup>3</sup> ]	Cl-	_____	_____ [mg/L]	BAROSEAL	_____					
Viscosity	_____	_____ [s/l]	Salt	_____	_____ [mg/L]	N VIS P PLUS	_____					
P.V.	_____	_____ [cp]	<b>Volumes Balance</b>			<b>COMMENTS</b>						
Y.P.	_____	_____ [g/100cm <sup>2</sup> ]	Vol hauled	10	_____ [m <sup>3</sup> ]							
Gels 10"/10'	_____	_____	Vol dumped	_____	_____ [m <sup>3</sup> ]							
Temperature	_____	_____	Circ loss	_____	_____ [m <sup>3</sup> ]							
Pressure	_____	_____	Boiler loss	_____	_____ [m <sup>3</sup> ]							
pH	_____	_____	Daily Mud Cost	_____	_____							
			Cum Mud Cost	_____	_____							
BOTTOM HOLE ASSEMBLY												
<b>N° Component</b>			ID [mm]	OD [mm]	Length [m]	Connection	Weight					
1	Smith roller cone bit				0.33	6 5/8 reg						
2	near bit stablizer				1.95							
3	10 X 6 1/4" DCs			158.75	89.09	5H90						
4	X/O				0.93							
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
HYDRAULICS			SURVEY				BOP STACK					
<b>Pump</b>	Make&Model	_____	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Liner x Stack	_____	_____							Drilling	Stack		
SPM	_____	_____								Diverter	203mm	
Litre/Sk 100%	_____	_____								Annular		
Circ Rate	_____	_____ [m <sup>3</sup> /min]								Blind		
Pump Eff	_____	_____ [%]								Other		
Pump Press	_____	_____ [kPa]							Other	Stack		
Drillpipe AV	_____	_____ [mm]								Diverter		
Drill Collar AV	_____	_____ [mm]								Annular		
	Mud Cycle	_____ [min]								Blind		
	Bottom Up	_____ [min]								Other		
<b>Circuit</b>	Mud Tank	_____ [m <sup>3</sup> ]							TESTS			
Hole Volume	_____ [m <sup>3</sup> ]									Date	Pres [kPa]	
System Vol.	_____ [m <sup>3</sup> ]								Last BOP			
									Next BOP			
BITS			STOCK				CASING / CEMENTING PROGRAM					
<b>Bit</b>	Size	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date	
	311	[mm]	Barite	96		96	sacs	grade	_____	grade	_____	
Mfg	Smith	-	BARACARB 5	250		250	sacs	diam	_____ [mm]	diam	_____ [mm]	
Type	XR	-	BAROSEAL MED	120	15	105	sacs	Lin Weight	_____ [kg/m]	Lin Weight	_____ [kg/m]	
Serial	PX9590	-	BARABUF	20		20	sacs	Nb Joint	_____	Nb Joint	_____	
Nozzle	15.9mmX4	[mm <sup>2</sup> ]	GYPSUM	20		20	sacs	Set at	_____ [m]	Set at	_____ [m]	
WOB	_____	[daN]	BICARB OF SODA	16		16	sacs	Length	_____ [m]	Length	_____ [m]	
RPM	_____	[tr/min]	N VIS P PLUS	15		15	sacs	Burst	_____ [kPa]	Burst	_____ [kPa]	
Flow	_____	[gal/s]	CELLOSIZ	80		80	sacs	Collapse	_____ [kPa]	Collapse	_____ [kPa]	
Pres	_____	[kPa]	SALT COLORED	210		210	sacs	Tensile	_____ [daN]	Tensile	_____ [daN]	
From	_____	[m]	Fuel	9594		9594	liters	TEST		TEST		
To	_____	[m]	Drill Water	50	25.2	24.8	[m <sup>3</sup> ]	Date	_____	Date	_____	
Drilled	_____	[m]	Brine	34	20.5	13.5	[m <sup>3</sup> ]	Pressure	_____ [kPa]	Pressure	_____ [kPa]	
Hours	_____	[hrs]	XL DEFOAM	16	1	15	5gal pails	<b>Last Cement</b>	_____	<b>Last Cement</b>	_____	
			Pot Water	3000		3000	liters	Date	_____	Date	_____	
								Class	_____	Class	_____	
CENTRIFUGE			CASING BOWL				Density	_____ [kg/m <sup>3</sup> ]	Density	_____ [kg/m <sup>3</sup> ]		
Make	_____		Make	_____			Volume	_____ [m <sup>3</sup> ]	Volume	_____ [m <sup>3</sup> ]		
UF density	_____ [kg/m <sup>3</sup> ]		Serial	_____			Time to GL	_____ [min]	Time to GL	_____ [min]		
UF density	_____ [kg/m <sup>3</sup> ]		Size OD	_____ [mm]			Additives	_____	Additives	_____		
Flow	_____ [gal/s]		Size ID	_____ [mm]								
Last Dump	_____		Pressure	_____ [kPa]								



Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	\$76,729
Wind	W 25km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	2 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Well survey, trying to establish circulation before drilling ahead the surface hole with LCM pills

**SAFETY SUMMARY**

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	240
IEC 2	IEC 0			Hrs since last Lost Time Incident	240
Rig 6	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 13	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @	7:30 @ @
Company man	Wade Augot	1709 691 9123		Topics:	Pinch points, fall protection, use of hammer
Rig Manager					PPE Overhead Loads

**TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)**

LITHOLOGY :			
SHOWS :			
From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:15	100.3	Continue to RIH to bttm and tag with .5daN WOB. Pull back 1m.
0:15	1:00	100.3	String survey line and prepare survey to run string shot.
1:00			RIH with survey , POOH and record 3.23deg, re-survey and record 3.75deg.
			Consult with Investcan St. John's office and make decision to drill ahead with min WOB and survey each 9m drilled to mitigate hole angle.
2:00	2:00		Attempt to break circulation , no returns. Pumped 17m3 of 1120kgs/m3 brine. Shut down consulted with mud man and mixed up cellosize/baro seal up cellosize/baro seal LCM pill and spot on bottom 2.3m3. Shut down and wait 15min prior attempt circulation, pumped 17m3, unable to establish Pump second LCM and spot on bottom. Let LCM heal 15min, attempt to circulate, no returns, pumped 9m3, no returns.
	7:00		Pump third pill same, pumped 13m3 fresh H2O no returns.
7:00	7:00		Consult with Investcan St. John's office, on losses and forward plan, wait on orders from Investcan office.
	11:30		Meanwhile offload jars Baker Hughes coring equipment on location. Remove diverter on well head to prepare for spotting cement plug down the casing. Cement truck on standby in Stephenville.
11:30	11:30		Order 6m3 of class A general purpose cement with extra chutes from ready mix plant and wait on cement truck.
	15:45		Prepare BHA components to drill ahead 12 1/4" section to include drilling jars. Cement arrived on location @ 14:30hrs, rig in and ready to pour cement.
15:45	15:45		Lower a string with attached weight into the wellbore to run to bottom, observe string reach depth of 17.75m and unable to pass. With this obstruction into the wellbore, onsite decision to hold off on cement and RIH with DC's to 17.5m.
	17:15		Tag and set down entire DC weight. Make up top drive. Break circulation w/ 25RPM with 0.4m3/min pump rate, pumped 5m3 no returns, reamed through obstruction.
17:15	17:15		M/U stand DC's and break circulation 0.4m3/min, 25RPM, wash 2nd stand to 34m, pumped 10m3.
	18:00		Note: total 15m3 H2O pumped, no returns to surface.
18:00	18:00		POOH with 2 stds DP, 1 stand DC's and rack back in derrick. Pull 12.25" bit out and move diverter away to pour cement.
	19:15		Note: observe DC's having a lot of sweep material on them indicating the sweeps were in the wellbore at 17m.
19:15	19:15		With string and weight attempt to lower into wellbore, run to 17.5m and observe same hang up.
	19:30		This now further the thought that the sweeps were bridging into the wellbore.
	19:30		Upon pumping water into conductor we were able to force the bridged sweep down hole from 17.5m to 33m.
	22:45		Onsite decision to pour concrete down conductor, concrete now had started to set and was unable to flow into well bore.
19:30	22:45		Advise Investcan St. John's office. Decision not to pour cement and to have a second truck ready for the morning.
22:45	22:45		Welder start to weld diverter conductor, transfer water to mud tank. Decision to mobilize Halliburton cement truck.
	0:00	100.3	Picked up top drive, and M/U 1 single DC, make up to stump, break circulation @100spm, observe pressure 5000kPa straight away.
			Upon investigation LCM pill has plugged the bit.

**TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:45		Cut of conductor check nozzles and observed bit plugged, clean out nozzles.
1:45	2:30		Picked up TD, L/D 1 DC , attempt to pump and observe pressure up to 3000kPa.
2:30	3:30		Break down one std DC and attempt to clean out jets, which were plugged with loss circulation material.
3:30	6:30		Cut casing in two places, remove diverter and break down NB stab.

**RIG TIME (operation duration in hours)**

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU Diverter	Directional Survey	Cementing
WOD	Slip/cut line	Test BOPs	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	18
Reaming	Logging	DST	BOP Drill	TOTAL
Flow Check	Pmp repair	Safety Meet	LOT	24
Cond	Run Casing	Handle	FIT	DOWNTIME
				0

**24 HOURS FORECAST**

Drill out LCM material, spot cement with Halliburton Cement truck, drill ahead.

<b>Date : 19/11/2012</b>		<b>Well : Gobineau#1</b>		<b>Rig : Foragaz#3</b>		<b>Coord: 384992</b>						
						<b>NAD 27 5357531</b>						
<b>DRILLING MUD</b>												
<b>Fluid type</b>		Produced		Solids		[%]						
Mud Co	Halliburton			Sands			[ppm]					
Time Check				OWR			[%]					
Mud Man	Lloyd			MBT			[kg/m <sup>3</sup> ]					
Density	1120 kg/m3			Cl-			[mg/L]					
Viscosity				Salt			[mg/L]					
P.V.				<b>Volumes Balance</b>								
Y.P.				Vol hauled	10		[m <sup>3</sup> ]					
Gels 10"/10'				Vol dumped			[m <sup>3</sup> ]					
Temperature				Circ loss			[m <sup>3</sup> ]					
Pressure				Boiler loss			[m <sup>3</sup> ]					
pH				<b>Daily Mud Cost</b>	\$4,735.55							
				<b>Cum Mud Cost</b>	\$5,730.55							
<b>ADDITIVES ADDED</b>												
		NAME		Quantity		Concentration						
		BARACARB 5										
		BARABUF										
		BAROSEAL										
		N VIS P PLUS										
		N DRILL LO										
<b>COMMENTS</b>												
<b>BOTTOM HOLE ASSEMBLY</b>												
<b>N° Component</b>				ID [mm]	OD [mm]	Length [m]	Connection	Weight				
1 Smith roller cone bit						0.33	6 5/8 reg					
2 near bit stablizer						1.95						
3 10 X 6 1/4" DCS					158.75	89.09	5H90					
4 X/O						0.93						
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
<b>HYDRAULICS</b>			<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>			Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model									Drilling	Stack		
Liner x Stack								Diverter		203mm		
SPM								Annular				
Litre/Sk 100%								Blind				
Circ Rate								Other				
Pump Eff								Stack				
Pump Press								Diverter				
Drillpipe AV								Annular				
Drill Collar AV								Blind				
Mud Cycle								Other				
<b>Circuit</b>									TESTS			
Bottom Up									Date		Pres [kPa]	
Mud Tank									Last BOP			
Hole Volume									Next BOP			
System Vol.												
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>					
<b>Bit</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>			<b>Last Casing</b>		
Size	311	Barite	96		96	sacs	Date		Date			
Mfg	Smith	BARACARB 5	250		250	sacs	grade	-	grade	-		
Type	XR	BAROSEAL MED	120	15	105	sacs	diam	[mm]	diam	[mm]		
Serial	PX9590	BARABUF	20		20	sacs	Lin Weight	[kg/m]	Lin Weight	[kg/m]		
Nozzle	15.9mmX4	GYPSUM	20		20	sacs	Nb Joint	-	Nb Joint	-		
WOB		BICARB OF SODA	16		16	sacs	Set at	[m]	Set at	[m]		
RPM		N VIS P PLUS	15		15	sacs	Length	[m]	Length	[m]		
Flow		CELLOSIZ	80		80	sacs	Burst	[kPa]	Burst	[kPa]		
Pres		SALT COLORED	210		210	sacs	Collapse	[kPa]	Collapse	[kPa]		
From		Fuel	9594	1412	8182	liters	Tensile	[daN]	Tensile	[daN]		
To		Drill Water	50	25.2	24.8	[m <sup>3</sup> ]	TEST			TEST		
Drilled		Brine	34	20.5	13.5	[m <sup>3</sup> ]	Date		Date			
Hours		XL DEFOAM	16	1	15	5gal pails	Pressure	[kPa]	Pressure	[kPa]		
		Pot Water	12	3	9	[m <sup>3</sup> ]	<b>Last Cement</b>			<b>Last Cement</b>		
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>									
Make		Make	Vetco									
OF density		Serial	SO# 11007581									
UF density		Size OD	[mm]									
Flow		Size ID	244.5 [mm]									
Last Dump		Pressure	20,684 [kPa]									
Page 2 / 2												



# DAILY DRILLING REPORT N° 11

Date : 20/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	\$64,402
Wind	W 25km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	2 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Perform cement job and wait on cement, meanwhile prepare 9 5/8" casing.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	264
IEC	IEC			Hrs since last Lost Time Incident	264
6	0			H <sub>2</sub> S Level	0
Rig	Rig			Trip Drill	
8	0			CO <sub>2</sub> Level	0
Others	Others			Pit Drill	
7	0			Gas Level	0
<b>Total</b>	<b>Total</b>			Safety Meetings @ 7:30 @ @	
22	0			Topics: Cool weatherpinch points, fall protection	
Tool Pusher	Greg McKinnin	1905 371 4614		use of hammer, PPE, slips and trips	
Company man	Wade Augot	1709 691 9123			
Rig Manager	Ernie Leroux	1403 874 5812			

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:45	100.3	Cut of conductor check nozzles and observed bit plugged, clean out nozzles.
1:45	2:30		Picked up TD, L/D 1 DC, attempt to pump and observe pressure up to 3000kPa.
2:30	3:30		Break down one std DC and attempt to clean out jets, which were plugged with loss circulation material.
3:30	6:30		Cut casing in two places, remove diverter and break down NB stab.
6:30	7:00		Remove float and clean out LCM.
7:00	8:30		Prepare equipment on site for upcoming cement job, check rig floor equipment.
8:30	8:45		Break circulation w/ 70spm and attempt to circulate with 8m <sup>3</sup> , no circulation.
8:45	11:00		RIH open ended with 6.25" DC's to 96mKB, no obstructions observed while tripping.
11:00	12:00		Meanwhile Halliburton cementers arrive on location @10:30hrs
12:00	13:15		Rig in TD, attempt to circulate with 70spm, pump 8m <sup>3</sup> , unable to establish circulation.
13:15	14:00		POOH from 96m to surface with open ended 6-1/4" DC's.
14:00	14:45		Meanwhile orientate Halliburton cementers, Halliburton commence rig up operations.
14:45	15:30		Strap and P/U DP, RIH to 93mKB. Meanwhile, Halliburton batch mix 4.5Mt Class G Cement 1.8m <sup>3</sup> H <sub>2</sub> O with 3%CaCl <sub>2</sub> .
15:30	19:00		Hold TBT prior to cementing operation. Pressure test surface lines to 7000kPa, commence pump 3.42m <sup>3</sup> cement slurry, displace with 0.5m <sup>3</sup> H <sub>2</sub> O.
19:00	19:30		POOH slowly with 5std DP and rack back in derrick.
19:30	0:00	100.3	WOC, top fill casing with H <sub>2</sub> O and monitor for cement fallout.
			Strip on diverter and M/U 311mm drill bit. Prep conductor for welder.
			Welder commence weld on diverter.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	3:15		Welder continue to weld on diverter, bolt up butterfly valve to flowline.
3:15	4:00		Attempt to start rig, unable to start. Fault found: electrical contact not connecting properly.
4:00	4:45		RIH with 12 1/4" BHA on 6 1/4" to 76mKb.
4:45	6:00		While making up DC stand #4, observe weight indicator responding too both overpulls and slack off. Upon investigation, fault found: drilling line appears to be miss aligned in traveling blocks.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	6	Directional Survey	Cementing
WOD	Slip/cut line	6	Squeeze	4
Coring	Survey		Lost Circulation	4
Reaming	Logging		BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair		LOT	<b>24</b>
Cond	Run Casing		FIT	<b>DOWNTIME</b>
				<b>0</b>

### 24 HOURS FORECAST

Rig repair and drill out 12-1/4" hole section to 155mKB, clean hole and POOH.

Date : 20/11/2012 Well : Gobineau#1 Rig : Foragaz#3 Coord: 384992 NAD 27 5357531

DRILLING MUD			
<b>Fluid type</b>	Fresh water	Solids	1.9 [%]
Mud Co	Halliburton	Sands	[ppm]
Time Check		OWR	9.8 [%]
Mud Man	Lloyd	MBT	[kg/m <sup>3</sup> ]
Density	1030kg/m <sup>3</sup>	Cl-	22000 [mg/L]
Viscosity	[s/l]	Salt	440 [mg/L]
P.V.	[cp]	<b>Volumes Balance</b>	
Y.P.	[r/100cm <sup>2</sup> ]	Vol hauled	[m <sup>3</sup> ]
Gels 10"/10'		Vol dumped	[m <sup>3</sup> ]
Temperature		Circ loss	[m <sup>3</sup> ]
Pressure		Boiler loss	[m <sup>3</sup> ]
pH	7	<b>Daily Mud Cost</b>	\$995.00
		<b>Cum Mud Cost</b>	\$6,725.55

BOTTOM HOLE ASSEMBLY						
N°	Component	ID [mm]	OD [mm]	Length [m]	Connection	Weight
1	Smith roller cone bit		311	0.33	6 5/8 reg	
2	near bit stablizer		308	1.95	5 5/8regX 5H90	453kgs
3	10 X 6 1/4" DCs		158.75	89.09	5H90	37.4kg/m <sup>3</sup>
4	X/O			0.93	5H90X3 1/2 IF	20kgs/m
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						

HYDRAULICS			SURVEY				BOP STACK						
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]	
Make&Model	Dragon 660	Wilson 600							Drilling	Stack			
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter	203		
SPM										Annular			
Litre/Sk 100%	0.05	0.0152								Blind			
Circ Rate										Other			
Pump Eff										Other	Stack		
Pump Press											Diverter		
Drillpipe AV											Annular		
Drill Collar AV											Blind		
											Other		
<b>Circuit</b>	Mud Cycle										TESTS		
	Bottom Up										Date		Pres [kPa]
	Mud Tank									Last BOP			
	Hole Volume									Next BOP			
	System Vol.												

BITS		STOCK				CASING / CEMENTING PROGRAM				
<b>Bit</b>	N°	Name	In	Used	Stock	Unit	<b>Last Casing</b>		<b>Last Casing</b>	
Size	311 [mm]	Barite	96		96	sacs	Date		Date	
Mfg	Smith	BARACARB 5	250		250	sacs	grade		grade	
Type	XR	BAROSEAL MED	120	15	105	sacs	diam		diam	
Serial	PX9590	BARABUF	20		20	sacs	Lin Weight		Lin Weight	
Nozzle	15.9mmX4 [mm <sup>2</sup> ]	GYP SUM	20		20	sacs	Nb Joint		Nb Joint	
WOB	[daN]	BICARB OF SODA	16		16	sacs	Set at		Set at	
RPM	[tr/min]	N VIS P PLUS	15		15	sacs	Length		Length	
Flow	[gal/s]	CELLOSIZ	80		80	sacs	Burst		Burst	
Pres	[kPa]	SALT COLORED	210		210	sacs	Collapse		Collapse	
From	[m]	Fuel	19924	2295	17629	liters	Tensile		Tensile	
To	[m]	Drill Water	50	35.2	14.8	[m <sup>3</sup> ]	TEST		TEST	
Drilled	[m]	Brine	34	20.5	13.5	[m <sup>3</sup> ]	Date		Date	
Hours	[hrs]	XL DEFOAM	16	1	15	5gal pails	Pressure		Pressure	
		Pot Water	12	3	9	[m <sup>3</sup> ]	<b>Last Cement</b>		<b>Last Cement</b>	
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>					Date		Date	
Make		Make	Vetco				Class		Class	
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581				Density	[kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]
UF density	[kg/m <sup>3</sup> ]	Size OD					Volume	[m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]
Flow	[gal/s]	Size ID	244.5 [mm]				Time to GL	[min]	Time to GL	[min]
Last Dump		Pressure	20,684 [kPa]				Additives		Additives	





# DAILY DRILLING REPORT N° 12

Date : 21/12/2011

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	0	Daily Costs	\$36,143
Wind	W 25km/h	mGL	103.18	Total MD	100.3	Cum Costs	
Temperature	2 degC	24h Avg ROP	0 m/h	Expected MD	155/600	AFE	

Summary of Daily Operations Rig repairs, remove travelling block for inspection and repair.

## SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	288
IEC 2	IEC 0			Hrs since last Lost Time Incident	288
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 14	Total 0			Gas Level	0
Tool Pusher Greg McKinnin	1905 371 4614			Safety Meetings @ 7:30 @ @	
Company man Wade Augot	1709 691 9123			Topics: Fall protection, working at height	
Rig Manager Ernie Leroux	1403 874 5812			use of hammer, PPE, slips and trips	

## TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

### LITHOLOGY :

### SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	3:15	100.3	Weld on conductor / diverter.
3:15	4:15	100.3	Down time / electrical trouble on floor motor.
4:15	4:45	100.3	Make up drill collars and run in to 73 m.
4:45	7:00	100.3	While making up DC stand#4, observe weight indicator responding too both overpulls and slack off. Upon investigation, fault found: drilling line appears to be miss aligned in traveling blocks. Secure area, inspect travelling block at daylight: drill line miss aligned whereby 2 lines are occupying the same sheave. Notify Investcan St. John's office, make plan with onsite personnel.
7:00	12:00	100.3	Secure DC in slips with dog collar, observed drilling line pinched to tight in sheave to lower drilling blocks.
12:00	18:00	100.3	Open sheave guard on drilling blocks and inspect, line severely binded in sheave, report finding to Investcan and Foragaz offices. Decision made to secure drilling blocks and cut drill line.
18:00	0:00	100.3	Secure travelling block with tuggers, snub of dead man line, install bulldog clamp onto drilling line and cut deadman site drill line. Continue preparing to lower travelling blocks to drill floor. Secure fast line drilling line and hold TBT prior to lowering blocks to drill floor. Remove bulldog clamp and lower traveling blocks to drill floor.

## TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:45	100.3	Remove drill line from draw works, prepare drum and prepare for new drill line spool to arrive.
2:45	6:00	100.3	New drill line spool arrive on location. Dismantle travelling block and inspect for damage, observe severe wear in sheave partition plate. Dismantle blocks entirely, clean and thoroughly inspect to assist any damage.

## RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair 21.75	NU Diverter 3.25	Directional Survey	Cementing
WOD	Slip/cut line	Test BOPs	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meet	LOT	<b>3.25</b>
Cond	Run Casing	Handle	FIT	<b>DOWNTIME</b>
				<b>21.75</b>

## 24 HOURS FORECAST

Make necessary repairs to rig and function test equipment. Commence Drill out 12 1/4" hole section, clean hole and POOH.

Date : 21/12/2011				Well : Gobineau#1				Rig : Foragaz#3				Coord: 384992			
												NAD 27 5357531			
DRILLING MUD															
<b>Fluid type</b>				Fresh water				Solids				<b>ADDITIVES ADDED</b>			
Mud Co				Halliburton				Sands				NAME			
Time Check				9:00				OWR				Quantity			
Mud Man				Lloyd				MBT				Concentration			
Density				1030kg/m3				Cl-							
Viscosity				33				Salt							
P.V.								<b>Volumes Balance</b>							
Y.P.								Vol hauled				10			
Gels 10"/10'								Vol dumped							
Temperature								Circ loss				45.7			
Pressure								Boiler loss							
pH				7				Daily Mud Cost				\$995.00			
								Cum Mud Cost				\$7,720.55			
BOTTOM HOLE ASSEMBLY															
<b>N° Component</b>											ID [mm]	OD [mm]	Length [m]	Connection	Weight
1 Smith roller cone bit												311	0.33	6 5/8 reg	
2 near bit stabilizer												308	1.95	6 5/8regX 5H90	453kgs
3 10 X 6 1/4" DCs												158.75	89.09	5H90	37.4kg/m³
4 X/O													0.93	5H90X3 1/2 IF	20kgs/m
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
HYDRAULICS				SURVEY				BOP STACK							
<b>Pump</b>				Time				OP							
Make&Model				m MD				Item							
Liner x Stack				m TVD				Stack							
SPM				Azimuth				Drilling							
Litre/Sk 100%				Inclination				Diverter							
Circ Rate				Deviation				Annular							
Pump Eff								Blind							
Pump Press								Other							
Drillpipe AV								Stack							
Drill Collar AV								Diverter							
Mud Cycle								Annular							
Bottom Up								Blind							
Mud Tank								Other							
Hole Volume								TESTS							
System Vol.								Date							
								Pres [kPa]							
								Last BOP							
								Next BOP							
BITS		STOCK				CASING / CEMENTING PROGRAM									
<b>Bit</b>		Name		In		Used		Stock		Unit		<b>Last Casing</b>		<b>Last Casing</b>	
Size		Barite		96				96		sacs		Date		Date	
Mfg		BARACARB 5		250				250		sacs		grade		grade	
Type		BAROSEAL MED		120		15		105		sacs		diam		diam	
Serial		BARABUF		20				20		sacs		Lin Weight		Lin Weight	
Nozzle		GYPSUM		20				20		sacs		Nb Joint		Nb Joint	
WOB		BICARB OF SODA		16				16		sacs		Set at		Set at	
RPM		N VIS P PLUS		15				15		sacs		Length		Length	
Flow		CELLOSIZ		80		15		65		sacs		Burst		Burst	
Pres		SALT COLORED		210				210		sacs		Collapse		Collapse	
From		Fuel		19824		2694		17130		liters		Tensile		Tensile	
To		Drill Water		110		35.2		74.8		[m³]		TEST		TEST	
Drilled		Brine		34		20.5		13.5		[m³]		Date		Date	
Hours		XL DEFOAM		16		1		15		5gal pails		Pressure		Pressure	
		Pot Water		12		3		9		[m³]		Last Cement		Last Cement	
CENTRIFUGE				CASING BOWL				Date				Date			
Make				Make				Class				Class			
OF density				Serial				Density				Density			
UF density				Size OD				Volume				Volume			
Flow				Size ID				Time to GL				Time to GL			
Last Dump				Pressure				Additives				Additives			



# DAILY DRILLING REPORT N° 13

Date : 22/12/2011  
 Well : Gobineau#1  
 Rig : Foragaz#3  
 Coord: 384992  
 NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Cloudy	mKB	107.5	Daily MD	9	Daily Costs	\$25,102
Wind	SW 10km/h	mGL	103.18	Total MD	109	Cum Costs	_____
Temperature	2 degC	24h Avg ROP	2.6m/h	Expected MD	155/600	AFE	_____

**Summary of Daily Operations** Re-string travelling blocks and test equipment, install TDS and commence drill cement/formation from 88.5 to 109m

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	312
IEC 4	IEC 0			Hrs since last Lost Time Incident	312
Rig 8	Rig 0			H <sub>2</sub> S Level 0	Trip Drill _____
Others 3	Others 0			CO <sub>2</sub> Level 0	Pit Drill _____
Total 15	Total 0			Gas Level 0	_____
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 7:30	@ _____ @ _____
Company man	Wade Augot	1709 691 9123		Topics: working at height, tool aloft, wickers handling drill line	
Rig Manager	Ernie Leroux	1403 874 5812		PPE, slips and trips.	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Anhydrite with traces of halite

SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:45		Remove drill line from draw works, prepare drum and prepare for new drill line spool to arrive.
2:45	6:00		New drill line spool arrive on location. Dismantle travelling block and inspect for damage, observe severe wear in sheave partition plate. Dismantle blocks entirely, clean and thoroughly inspect to assist any damage.
6:00	18:00	76	Welder rebuild metal wear on travelling block sheave plates. Assemble travelling blocks, and inspect. Restraining travelling blocks, install sheave guards and install TDS.
18:00	21:30	88.5	M/U TDS to drill string and break circulation @ 83m with 0.612m <sup>3</sup> /min, wash down and tag TOC @ 88.5m with 2 dNm WOB. Start rotary @ 28RPM and commence drill cement from 88.5m to 100.7m.
21:30	23:00	105	Commence drill formation from 100.7m to 105.2m with 4-5dNm WOB with 20kPa pump pressure @ .502m <sup>3</sup> ROPs=6m/hr. formation prior to Notify water hauler to haul fresh water to location. Source welder to remove diverter/conductor prior to cement job.
23:00	0:00	109	Note: Encounter total losses at 105.2m, consult Investcan office St. John's. Decision made to drill ahead and attempt to expose weak. Continue to drill ahead from 105.2m to 109m with 5-6dNm WOB, 60-65 RPM, 0 pump pressure @ 0.502m <sup>3</sup> /min. Note: continue to pump 3m <sup>3</sup> high viscosity sweeps unable to establish circulation.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:15	113	Continue to drill ahead from 109m to 113m with 5-6dNm WOB, 65-70RPM, 0 pump pressure @ .502m <sup>3</sup> /min. Unable to establish circulation Pumped all drilling fluid on location, pumped total of 33m <sup>3</sup> of LCM sweeps.
2:15	2:30	113	Observe ROP's slow to 1-2m/hr indicating we have drilled through our faulted formation. Consulted with onsite supervisor and decision made to POOH and commence cement operations.
2:30	3:45	18	Notify Halliburton to mobilize from Stephenville for cement operations. Remove TDS, POOH from 113m to 92m with 3.5 DP. POOH with 12.25" BHA from 92 to 18m.
3:45	6:00		Welder cut of conductor to remove bit/stab. Meanwhile rig in Halliburton cementers.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU Diverter	Directional Survey	Cementing
WOW	Slip/cut line	Test BOPs	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meet	LOT	<b>DOWNTIME</b>
Cond	Run Casing	Handle	FIT	
				<b>3</b>
				<b>6</b>
				<b>18</b>

### 24 HOURS FORECAST

Perform cement job, M/U BHA and weld conductor. RIH and drill 311mm hole section to 162m.

Date : 22/12/2011		Well : Gobineau#1		Rig : Foragaz#3		Coord: 384992 NAD 27 5357531	
<b>DRILLING MUD</b>							
<b>Fluid type</b>	Fresh water	Solids		41	[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>	
Mud Co	Halliburton	Sands			[ppm]	<b>NAME</b>	<b>Quantity</b>
Time Check	9:00	OWR			[%]	BAROSEAL	33
Mud Man	Lloyd	MBT			[kg/m <sup>3</sup> ]	CELLOSIZ	3
Density	1025	Cl-		20000	[mg/L]		
Viscosity		Calcium		480	[mg/L]		
P.V.		<b>Volumes Balance</b>					
Y.P.		Vol hauled		36	[m <sup>3</sup> ]	<b>COMMENTS</b>	
Gels 10"/10'		Vol dumped			[m <sup>3</sup> ]		
Temperature		Circ loss		46	[m <sup>3</sup> ]		
Pressure		Boiler loss			[m <sup>3</sup> ]		
pH	7	<b>Daily Mud Cost</b>		\$2,865.41			
		<b>Cum Mud Cost</b>		\$10,585.96			
<b>BOTTOM HOLE ASSEMBLY</b>							
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight	
1	Smith roller cone bit	72	311	0.33	6 5/8 reg		
2	near bit stablizer	72	308	1.95	5 5/8regX 5H90	453kgs	
3	10 X 6 1/4" DCs	60	158.75	89.09	5H90	37.4kg/m <sup>3</sup>	
4	X/O	60	6 1/4"	0.93	5H90pX3 1/2IF	20 kg/m	
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
<b>HYDRAULICS</b>		<b>SURVEY</b>				<b>BOP STACK</b>	
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination
Make&Model	Dragon 660	Wilson 600					Deviation
Liner x Stack	8 1/2" X 6	6 1/2 X 14					Op
SPM							Item
Litre/Sk 100%	0.05	0.0152					Diam [mm]
Circ Rate							W.P. [kPa]
Pump Eff							Stack
Pump Press							Diverter
Drillpipe AV							Annular
Drill Collar AV							Blind
							Other
							Stack
							Diverter
							Annular
							Blind
							Other
							TESTS
							Date
							Pres [kPa]
							Last BOP
							Next BOP
<b>BITS</b>		<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>	
<b>Bit</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>
Size	311 [mm]	Barite	96		96	sacs	Date
Mfg	Smith	BARACARB 5	250		250	sacs	grade
Type	XR	BAROSEAL MED	120	48	72	sacs	diam [mm]
Serial	PX9590	BARABUF	20		20	sacs	Lin Weight [kg/m]
Nozzle	15.9mmX4 [mm <sup>2</sup> ]	GYPSUM	20		20	sacs	Nb Joint
WOB	[daN]	BICARB OF SODA	16		16	sacs	Set at [m]
RPM	[tr/min]	N VIS P PLUS	15		15	sacs	Length [m]
Flow	[gal/s]	CELLOSIZ	80	18	62	sacs	Burst [kPa]
Pres	[kPa]	SALT COLORED	210		210	sacs	Collapse [kPa]
From	[m]	Fuel	19824	4533	15291	liters	Tensile [daN]
To	[m]	Drill Water	110	110	0	[m <sup>3</sup> ]	TEST
Drilled	[m]	Brine	34	20.5	13.5	[m <sup>3</sup> ]	TEST
Hours	[hrs]	XL DEFOAM	16	1	15	5gal pails	Date
		Pot Water	15	6	9	[m <sup>3</sup> ]	Pressure [kPa]
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>				<b>Last Cement</b>	
Make		Make	Vetco			Date	
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	
UF density	[kg/m <sup>3</sup> ]	Size OD				Density	[kg/m <sup>3</sup> ]
Flow	[gal/s]	Size ID	244.5 [mm]			Volume	[m <sup>3</sup> ]
Last Dump		Pressure	20,684 [kPa]			Time to GL	[min]
						Additives	3% CaCl2



Spud : 10/11/2012

Weather @ 8:00	Sunny	mKB	107.5	Daily MD	28.5	Daily Costs	\$42,810
Wind	SW 10km/h	mGL	103.18	Total MD	127.5	Cum Costs	
Temperature	4 degC	24h Avg ROP	2.6m/h	Expected MD	155/600	AFE	

**Summary of Daily Operations** Cement plug set from 103 to 113m. Drill out cement and drill to 127.5m

**SAFETY SUMMARY**

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	336
IEC 4	IEC 0			Hrs since last Lost Time Incident	336
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 6	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 18	Total 0			Gas Level	0
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 7:30 @ @	
Company man	Wade Augot	1709 691 9123		Topics: Pinch point on drill floor, moving equipment	
Rig Manager	Ernie Leroux	1403 874 5812		rotating equipment	

**TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)**

LITHOLOGY : Anhydrite with traces of halite

SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:15	113	Continue to drill ahead from 109m to 113m with 5-6daN WOB, 65-70RPM, 0 pump pressure @ 0.502m <sup>3</sup> /min. Note: unable to establish circulation Pumped all drilling fluid on location, pumped total of 33m <sup>3</sup> of LCM sweeps. Observe ROP's slow to 1-2m/hr indicating we have drilled through our faulted formation. Consulted with onsite supervisor and decision made to POOH and commence cement.
2:30	2:30	113	Notify Halliburton to mobilize from Stephenville for cement operations.
3:45	3:45	18	Remove TDS, POOH from 113m to 92m with 3.5 DP. POOH with 12.25" BHA from 92 to 18m.
3:45	6:00	0	Welder cut of conductor, break down bit/stab and lay out. Meanwhile rig in Halliburton cementers.
6:00	7:00	103	RIH with 101mm DP to 103m. Continue to rig in Halliburton cementers, rig in water truck to Halliburton unit.
7:00	7:15	103	Hold TBT prior to cement operations.
7:15			Halliburton batch mix 4.5Mt Class G Cement with 1.9m <sup>3</sup> H <sub>2</sub> O and 3%CaCl <sub>2</sub> . Perform cement operations as follows:
9:00	9:30	103	circulate 1m <sup>3</sup> H <sub>2</sub> O, pressure test surface lines to 7000kPa, good test, pump 3.4m <sup>3</sup> of 195kgs/m <sup>3</sup> HalCem G+3% CaCl cement @ 0.32m <sup>3</sup> /min
9:30	16:00		POOH with 101mm DP from 103m. Meanwhile rig out Halliburton cementers.
16:00	16:30	92	WOC, meanwhile P/U and M/U 6.25" DC, strip diverter over 6.25DC, M/U 12.25" bit and nearbit stab to string. Nipple up diverter with welder.
16:30	16:45	103	RIH with 311mm BHA to 92m.
16:45	17:45	113	RIH with 101mm DP to 103m, install TDS, break circulation @ 0.5m <sup>3</sup> @ 100kPa pressure, 13daN up/down/rotating weights
17:45	0:00	127.5	Wash to bottom, tag and record TOC @ 103m, commence drill cement from 103-113m with 50RPM, 0.5m <sup>3</sup> and 3-4daN WOB. Commence drill new formation from 103m to 127.5m with 70RPM, 5daN WOB, .5m <sup>3</sup> @ 1500kPa.

**TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:30	127.5	Continue to drill new formation from 127.5m to 130.18m with 70RPM, 5daN WOB, 0.65m <sup>3</sup> @ 1500kPa.
1:30		130	RIH with string shot survey to 120m, POOH and record 12deg, re-survey and record 6deg.
2:00	2:00	135	Consult with onsite supervisor, drill ahead with 3-4daN WOB and 80-90 RPM to control hole angle.
	6:00		Observe tight hole conditions @ 130m, work drill through 128-131m with 85RPM Continue to drill ahead from 130.18m to 135m with 85RPM, daN, Meanwhile consult with mud engineer to build polymer mud to aid hole cleaning.

**RIG TIME (operation duration in hours)**

RU / TD	0.25	Rig Maintenance	_____	WOC	6.5	Well Control	_____	Drilling	9.25
Rig Move	_____	Rig Repair	_____	NU Diverter	1.75	Directional Survey	_____	Cementing	2.5
WOW	_____	Slip/cut line	_____	Test BOPs	_____	Squeeze	_____	Tripping	2
Coring	_____	Survey	_____	Drill Out	1	Lost Circulation	_____	<b>TOTAL</b>	<b>24</b>
Reaming	_____	Logging	_____	DST	_____	BOP Drill	_____	<b>DOWNTIME</b>	<b>0</b>
Flow Check	_____	Pmp repair	_____	Safety Meet	0.25	LOT	_____		
Cond	_____	Run Casing	_____	Handle	0.5	FIT	_____		

**24 HOURS FORECAST**

Drill 311mm hole section to 162m. Run 9-5/8" casing and R/U for cement job once Halliburton is onsite (contingency).

Date : 23/12/2011			Well : Gobineau#1			Rig : Foragaz#3			Coord: 384992 NAD 27 5357531					
<b>DRILLING MUD</b>														
<b>Fluid type</b>	Fresh water		Solids	65	[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>								
Mud Co	Halliburton		Sands		[ppm]	NAME	Quantity	Concentration						
Time Check	9:00		OWR		[%]	BAROSEAL	33							
Mud Man	Lloyd		MBT		[kg/m <sup>3</sup> ]	CELLOSIZ	3							
Density	1040kg/m <sup>3</sup>	[kg/m <sup>3</sup> ]	Cl-	28000	[mg/L]									
Viscosity		[s/l]	Calcium	1280	[mg/L]									
P.V.		[cp]	<b>Volumes Balance</b>											
Y.P.		[R/100cm <sup>2</sup> ]	Vol hauled	100	[m <sup>3</sup> ]									
Gels 10"/10'			Vol dumped		[m <sup>3</sup> ]									
Temperature			Circ loss		[m <sup>3</sup> ]									
Pressure			Boiler loss		[m <sup>3</sup> ]									
pH	7		<b>Daily Mud Cost</b>	\$1,725.47		<b>COMMENTS</b>								
			<b>Cum Mud Cost</b>	\$12,311.43										
<b>BOTTOM HOLE ASSEMBLY</b>														
<b>N° Component</b>			ID [mm]	OD [mm]	Length [m]	Connection	Weight							
1	Smith roller cone bit		72	311	0.33	6 5/8 reg								
2	near bit stablizer		72	308	1.95	5 5/8regX 5H90	453kgs							
3	10 X 6 1/4" DCs		60	158.75	89.09	5H90	37.4kg/m <sup>3</sup>							
4	X/O		60	6 1/4"	0.93	5H90pX3 1/2H	20 kg/m <sup>3</sup>							
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
<b>HYDRAULICS</b>			<b>SURVEY</b>				<b>BOP STACK</b>							
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]		
Make&Model	Dragon 660	Wilson 600	1:30	130			6		Drilling	Stack				
Liner x Stack	8 1/2" X 6	6 1/2 X 14							Other	Diverter	203			
SPM										Annular				
Litre/Sk 100%	0.05	0.0152								Blind				
Circ Rate										Other				
Pump Eff										Stack				
Pump Press										Diverter				
Drillpipe AV										Annular				
Drill Collar AV										Blind				
Mud Cycle										Other				
Bottom Up										<b>TESTS</b>				
Mud Tank										Date	Pres [kPa]			
Hole Volume										Last BOP				
System Vol.										Next BOP				
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>							
<b>Bit</b>		<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>			<b>Last Casing</b>			
Size	311	[mm]	Barite	96		96	sacs	Date		Date				
Mfg	Smith		BARACARB 5	250		250	sacs	grade		grade				
Type	XR		BAROSEAL MED	120	48	72	sacs	diam		diam				
Serial	PX9590		BARABUF	20		20	sacs	Lin Weight		Lin Weight				
Nozzle	15.9mmX4	[mm <sup>2</sup> ]	GYPUSUM	20		20	sacs	Nb Joint		Nb Joint				
WOB		[daN]	BICARB OF SODA	16		16	sacs	Set at		Set at				
RPM		[tr/min]	N VIS P PLUS	15		15	sacs	Length		Length				
Flow		[gal/s]	CELLOSIZ	80	18	62	sacs	Burst		Burst				
Pres		[kPa]	SALT COLORED	210		210	sacs	Collapse		Collapse				
From		[m]	Fuel	19824	5327	14497	liters	Tensile		Tensile				
To		[m]	Drill Water	200	100	100	[m <sup>3</sup> ]	<b>TEST</b>			<b>TEST</b>			
Drilled		[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date		Date				
Hours		[hrs]	XL DEFOAM	16	1	15	5gal pails	Pressure		Pressure				
			Pot Water	15	6	9	[m <sup>3</sup> ]	<b>Last Cement</b>			<b>Last Cement</b>			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				Date 20/11/2012			Date 23/11/2012				
Make			Make	Vetco			Class	G			Class	G		
UF density		[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Density	1895 [kg/m <sup>3</sup> ]			Density	1895 [kg/m <sup>3</sup> ]		
UF density		[kg/m <sup>3</sup> ]	Size OD				Volume	3.4 [m <sup>3</sup> ]			Volume	3.4 [m <sup>3</sup> ]		
Flow		[gal/s]	Size ID	244.5 [mm]			Time to GL				Time to GL			
Last Dump			Pressure	20,684 [kPa]			Additives	3% CaCl2			Additives	3% CaCl2		



# DAILY DRILLING REPORT N° 15

Date : 24/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00 <u>Cloudy</u>	mKB <u>107.5</u>	Daily MD <u>28.5</u>	Daily Costs <u>\$36,740</u> est.
Wind <u>ESE 10km/h</u>	mGL <u>103.18</u>	Total MD <u>156</u>	Cum Costs _____
Temperature <u>7 degC</u>	24h Avg ROP <u>1.5m/h</u>	Expected MD <u>162/600</u>	AFE _____

**Summary of Daily Operations** Drill from 127.5m to 156m, make rig repairs on TDS.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case
IEC <u>4</u>	IEC <u>0</u>			<u>360</u>
Rig <u>8</u>	Rig <u>0</u>			Hrs since last Lost Time Incident <u>360</u>
Others <u>4</u>	Others <u>0</u>			H <sub>2</sub> S Level <u>0</u> Trip Drill _____
Total <u>16</u>	Total <u>0</u>			CO <sub>2</sub> Level <u>0</u> Pit Drill _____
Tool Pusher <u>Greg McKinnin</u>	<u>1905 371 4614</u>			Gas Level <u>0</u>
Company man <u>Wade Augot</u>	<u>1709 691 9123</u>			Safety Meetings @ <u>7:30</u> @ _____ @ _____
Rig Manager <u>Ernie Leroux</u>	<u>1403 874 5812</u>			Topics: <u>Pinch point on drill floor, moving equipment rotating equipment</u>

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :** Anhydrite 65% with carbonate (30%) and gypsum (5%) at 162 mKB

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:00	130	Drill 311 mm hole f/ 127 m to 130 m with 70RPM, 5daN WOB, 0.65m <sup>3</sup> @ 1500kPa.
2:00		130	RIH with string shot survey to 120m, pull and record 12°, re-survey and record 6°. Consult with onsite supervisor, drill ahead with 3-4daN WOB and 80-90 RPM to control hole angle.
2:30	2:30	142	Observe tight hole conditions @ 130m, work drillstring through 128-131m with drilling parameters. Continue to drill ahead from 130 m to 142 m with 85RPM, 4-6daN WOB, 0.65m <sup>3</sup> /min @ 1500kPa.
11:45	11:45	142	Experience 3m <sup>3</sup> /hr losses, consult with mud Eng to build polymer mud to aid hole cleaning. Start mixing polymer @ 30min/sac.
12:00	12:00	143	Held safety meeting with rig crew.
13:15	13:15	143	Drill 311 mm hole from 142 m to 143 m with 70 - 80 RPM, 4 - 6 daN WOB, 0.65m <sup>3</sup> /min @ 2900 kPa 1.15 m <sup>3</sup> per min
15:30	20:00	149	Rig down time repair leaks on top drive connections
20:00	20:30	139	Drill 311 mm hole from 143 to 149 m with 70-80- RPM / 4 - 6 DaN WOB 0.6 - 0.5 m/min @ 3100 Kpa @ 100 spm.
20:30	0:00	156	Work pipe and survey @139m. Pull survey and record 3.25°. Continue to drill 311 mm hole section from 149m to 156m with 70-80RPM, 4-6 DaN WOB, with 100spm @ 1515Kpa, 41daN MD up/down/rotating.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	3:30	162	Continue drill 311 mm hole section from 156m to 162m with 70-80 RPM, 4 - 6 daN WOB , with 100 spm @ 1515Kpa, 41 daN MD up/down/rotating Count DP on location to confirm tally.
3:30	4:15	162	Pump 3m <sup>3</sup> hi vis sweep and circulate. Break of connection rig up survey tool, RIH with string shot survey and record 4°.
4:15	5:00	162	Re survey as per St. John's office request and record 4°.
5:00	5:30	92	Pump 4m <sup>3</sup> high vis sweep, circulate clean, observe clean returns at shakers, shut down mud pumps.
5:30	6:00		POOH with 3.5"DP from 162m to 92m.
			Remove diverter element, remove TDS and rack on drill floor, install bails and elevators.
			Note: no overpull experienced while POOH.

### RIG TIME (operation duration in hours)

RU / TD _____	Rig Maintenance _____	WOC _____	Well Control _____	Drilling _____	20.5
Rig Move _____	Rig Repair <u>2.25</u>	NU Diverter _____	Directional Survey _____	Cementing _____	
WOW _____	Slip/cut line _____	Test BOPs _____	Squeeze _____	Tripping _____	
Coring _____	Survey <u>1</u>	Drill Out _____	Lost Circulation _____	TOTAL _____	<u>21.75</u>
Reaming _____	Logging _____	DST _____	BOP Drill _____	DOWNTIME _____	<u>2.25</u>
Flow Check _____	Pmp repair _____	Safety Meet <u>0.25</u>	LOT _____		
Cond _____	Run Casing _____	Handle _____	FIT _____		

### 24 HOURS FORECAST

Run 9-5/8", cement casing bowl, nipple up BOPs

<b>Date : 24/11/2012</b>					<b>Well : Gobineau#1</b>					<b>Rig : Foragaz#3</b>					Coord: 384992 NAD 27 5357531	
<b>DRILLING MUD</b>																
<b>Fluid type</b>				Fresh water				<b>Solids</b>				<b>ADDITIVES ADDED</b>				
Mud Co	Halliburton			Sands	97 [kg/m³]			NAME		Quantity	Concentration					
Time Check	9:00			OWR				N DRILL LO		2						
Mud Man	Lloyd			MBT				XL Deoamer		1						
Density	1060 [kg/m³]			Cl-	44000 [mg/L]			Calcium		1720 [mg/L]						
Viscosity	33 [s/l]			<b>Volumes Balance</b>												
P.V.				Vol hauled	100 [m³]											
Y.P.				Vol dumped												
Gels 10"/10'				Circ loss												
Temperature				Boiler loss												
Pressure				<b>Daily Mud Cost</b>	\$2,902.64											
pH	12			<b>Cum Mud Cost</b>	\$15,214.07											
<b>BOTTOM HOLE ASSEMBLY</b>																
<b>N° Component</b>	ID [mm]	OD [mm]	Length [m]	Connection	Weight											
1 Smith roller cone bit	72	311	0.33	6 5/8 reg												
2 near bit stabilizer	72	308	1.95	6 5/8regX 5H90	453kgs											
3 10 X 6 1/4" DCs	60	158.75	89.09	5H90	37.4kg/m³											
4 X/O	60	6 1/4"	0.93	5H90pX3 1/2IF	20 kg/m											
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
<b>HYDRAULICS</b>				<b>SURVEY</b>					<b>BOP STACK</b>							
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]				
Make&Model	Dragon 660	Wilson 600	20:00	139			3.25		Drilling	Stack						
Liner x Stack	8 1/2" X 6	6 1/2 X 14	3:30	158			4			Diverter	203					
SPM	114								Other	Annular						
Litre/Sk 100%	0.012	0.0152								Blind						
Circ Rate	1.42									Other						
Pump Eff	90									Stack						
Pump Press	1507									Diverter						
Drillpipe AV	14.45									Annular						
Drill Collar AV	17.46									Blind						
	Mud Cycle									Other						
	Bottom Up															
	Mud Tank															
	Hole Volume															
	System Vol.															
									TESTS							
									Date							
									Pres [kPa]							
									Last BOP							
									Next BOP							
<b>BITS</b>				<b>STOCK</b>					<b>CASING / CEMENTING PROGRAM</b>							
<b>Bit</b>	<b>Size</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>			<b>Last Casing</b>					
	311		Barite	96		96	sacs	Date		Date						
Mfg	Smith		BARACARB 5	250		250	sacs	grade		grade						
Type	XR		BAROSEAL MED	120	48	72	sacs	diam		diam						
Serial	PX9590		BARABUF	20		20	sacs	Lin Weight		Lin Weight						
Nozzle	15.9mmX4		GYP SUM	20		20	sacs	Nb Joint		Nb Joint						
WOB	5		BICARB OF SODA	16		16	sacs	Set at		Set at						
RPM	80		N VIS P PLUS	15		15	sacs	Length		Length						
Flow			CELLOSIZ	80	18	62	sacs	Burst		Burst						
Pres	2275		SALT COLORED	210		210	sacs	Collapse		Collapse						
From	127.5		Fuel	19824	6305	13519	liters	Tensile		Tensile						
To	156		Drill Water	255	175	80	[m³]	TEST			TEST					
Drilled	28.5		Brine	34	34	0	[m³]	Date		Date						
Hours	32.75		XL DEFOAM	16	2	14	5gal pails	Pressure		Pressure						
			Pot Water	15	6	9	[m³]	<b>Last Cement</b>			<b>Last Cement</b>					
<b>CENTRIFUGE</b>				<b>CASING BOWL</b>					Date 20/11/2012			Date 23/11/2012				
				Make Vetco					Class G			Class G				
				Serial SO# 11007581					Density 1895 [kg/m³]			Density 1895 [kg/m³]				
				Size OD [mm]					Volume 3.4 [m³]			Volume 3.4 [m³]				
				Size ID 244.5 [mm]					Time to GL [min]			Time to GL [min]				
				Pressure 20,684 [kPa]					Additives 3% CaCl2			Additives 3% CaCl2				
Make																
OF density																
UF density																
Flow																
Last Dump																
Page 2 / 2																





# DAILY DRILLING REPORT N° 16

Date : 25/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Rain	mKB	107.5	Daily MD	6	Daily Costs	\$34,000 est.
Wind	SW 45km/h	mGL	103.18	Total MD	162	Cum Costs	
Temperature	1 degC	24h Avg ROP	1.5m/h	Expected MD	162/600	AFE	

**Summary of Daily Operations** TD 311mm hole section to 162m, run 9-5/8" casing and cement. Weld casing bowl.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	384
IEC	IEC			Hrs since last Lost Time Incident	384
Rig	Rig			H <sub>2</sub> S Level	0 Trip Drill
Others	Others			CO <sub>2</sub> Level	0 Pit Drill
Total	Total			Gas Level	0
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @	6:45 @ 18:45 @
Company man	Wade Augot	1709 691 9123		Topics:	slips and trips, handling casing, use of dog collars rotating equipment
Rig Manager	Ernie Leroux	1403 874 5812			

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY:** Anhydrite 65% with carbonate (30%) and gypsum (5%) at 162 mKB - Transition zone between the Codroy Road Anhydrite and the Ship Cove Limestone

**SHOWS:**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00		162	Continue drill 311 mm hole section from 156m to 162m with 70-80RPM, 4 - 6 daN WOB, with 100spm @ 1515Kpa, 41daN MD up/down/rotating weight. Count DP on location to confirm tally.
3:30	3:30	162	Pump 3m <sup>3</sup> high viscosity sweep and circulate. Break of connection rig up survey tool, RIH with string shot survey and record 4°.
4:15	4:15		Re-survey as per St. John's office request and record 4°.
5:00	5:00	162	Pump 4m <sup>3</sup> high viscosity sweep, circulate clean, observe clean returns at shakers, shut down mud pumps.
5:30	5:30	92	POOH with 3.5" DP from 162m to 92m. Note: no overpull experienced while POOH.
6:00	6:00	92	Remove diverter element, remove TDS and rack on drill floor, install balls and elevators.
6:00	6:45	18	POOH with 12.25 BHA from 92m to 18m on 6.25" DC's.
6:45	8:00	0	Welder cut diverter in 3 places to nipple down 12.25" BHA.
8:00	8:30		Break down bit/stab and lay out, rack 6.25" DC's.
8:30	9:00		Rig up casing equipment to run 244mm casing as per procedures.
9:00	9:15		Hold TBT with crew prior to running 244mm casing.
9:15			P/U and M/U 244mm shoe track, RIH and test float. All OK. Continue to RIH with 244mm 59.53kgs/m J55 casing to 162m as per program.
12:00	12:00		Note: installed 5 centralizers. Meanwhile Halliburton cementers rig up for cement job.
			Hold TBT with crew prior to cement operations. Pumped 3m <sup>3</sup> H <sub>2</sub> O, pressure test surface lines to 7000kPa.
	14:00		Pumped 9.1m <sup>3</sup> 12T Halcem G w/ 3% CaCl @ 1895kgs/m <sup>3</sup> , drop plug and displace w/6.4m <sup>3</sup> H <sub>2</sub> O.
	15:30		Bump plug with 3000kPa over/bleed off floats held OK.
	16:00		WOC and rig up for Top Up Cement.
	18:00		Perform Top up Cement job: pump 1T 0.76m <sup>3</sup> Slurry @ 1895 kg/m <sup>3</sup> . Held OK. Clean up from cement job and rig out Halliburton cementers.
	0:00		Wait On Cement, meanwhile prepare BOPs for nipple up operations.
			Cut conductor and weld on bowl 279 X 244.5 X 21000kPa Vetco Bowl Ser# 11007581. Remove degasser flare line, prepare BOPs for nipple up.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:30		Continue weld casing bowl, allow casing bowl to cool prior to pressure test. Pressure test to 7000kPa as per requirement.
2:30	6:00		Nipple up BOPs as per Foragaz procedures. Install 11/3 X 9/3 DSA, skid BOPs and install on casing bowl, install HCR and kill line.

### RIG TIME (operation duration in hours)

RU / TD	0.5	Rig Maintenance	WOC	3.5	Well Control	Drilling	3.5
Rig Move		Rig Repair	NU/ND Div.	1	Directional Survey	Cementing	2.5
WOW		Slip/cut line	Test BOPs		Squeeze	Tripping	1.25
Coring		Survey	Drill Out		Lost Circulation		
Reaming		Logging	DST		BOP Drill	<b>TOTAL</b>	<b>24</b>
Flow Check		Pmp repair	Safety Meet	0.5	LOT/FIT	<b>DOWNTIME</b>	<b>0</b>
Cond		Run Casing	Handle	6.75	Hole Cleaning		

### 24 HOURS FORECAST

Nipple up BOPs, pressure test BOPs, M/U 8.5" BHA and RIH. Drill out shoe track, perform LOT and drill ahead.

Date : 25/11/2012			Well : Gobineau#1			Rig : Foragaz#3			Coord: 384992 NAD 27 5357531			
DRILLING MUD												
<b>Fluid type</b> Fresh water			Solids 16 [kg/m <sup>3</sup> ]			<b>ADDITIVES ADDED</b>						
Mud Co	Halliburton		Sands		[ppm]	<b>NAME</b>			<b>Quantity</b>			
Time Check	7:30		OWR		[%]	N DRILL LO			9			
Mud Man	Lloyd		MBT		[kg/m <sup>3</sup> ]							
			Cl-	10000	[mg/L]							
Density	1010	[kg/m <sup>3</sup> ]	Calcium	1400	[mg/L]							
Viscosity	32	[s/l]	<b>Volumes Balance</b>									
P.V.		[cp]	Vol hauled		[m <sup>3</sup> ]							
Y.P.		[r/100cm <sup>2</sup> ]	Vol dumped		[m <sup>3</sup> ]							
Gels 10"/10'			Circ loss		[m <sup>3</sup> ]							
Temperature			Boiler loss		[m <sup>3</sup> ]							
Pressure			<b>Daily Mud Cost</b>		\$1,444.75							
pH	10		<b>Cum Mud Cost</b>		\$16,658.82							
<b>BOTTOM HOLE ASSEMBLY</b>												
<b>N° Component</b>			ID [mm]	OD [mm]	Length [m]	Connection	Weight					
1	Smith roller cone bit		72	311	0.33	6 5/8 reg						
2	near bit stablizer		72	308	1.95	5 5/8regX 5H90	453kgs					
3	10 X 6 1/4" DCs		60	158.75	89.09	5H90	37.4kg/m <sup>3</sup>					
4	X/O		60	6 1/4"	0.93	5H90pX3 1/2lf	20 kg/m					
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
HYDRAULICS			SURVEY						BOP STACK			
<b>Pump</b>			Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600	3:30	158			4			Stack		
Liner x Stack	8 1/2" X 6	6 1/2 X 14							Drilling	Diverter	203	
SPM										Annular		
Litre/Sk 100%	0.012	0.0152								Blind		
Circ Rate										Other		
Pump Eff	90	90							Other	Stack		
Pump Press										Diverter		
Drillpipe AV										Annular		
Drill Collar AV										Blind		
	Mud Cycle									Other		
	Bottom Up									TESTS		
	Mud Tank									Date	Pres [kPa]	
	Hole Volume									Last BOP		
	System Vol.									Next BOP		
BITS			STOCK				CASING / CEMENTING PROGRAM					
<b>Bit</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>			<b>Last Casing</b>		
Size	311 [mm]	Barite	96		96	sacs	Date	25/11/2012	Date			
Mfg	Smith	BARACARB 5	250		250	sacs	grade	J-55	grade	-		
Type	XR	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam		[mm]	
Serial	PX9590	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight		[kg/m]	
Nozzle	15.9mmX4	GYPSTUM	20		20	sacs	Nb Joint	12	Nb Joint			
WOB	5 [daN]	BICARB OF SODA	16		16	sacs	Set at	162 [m]	Set at		[m]	
RPM	80 [tr/min]	N VIS P PLUS	15		15	sacs	Length	162.76 [m]	Length		[m]	
Flow		CELLOSIZ	80	29	51	sacs	Burst	27200 [kPa]	Burst		[kPa]	
Pres	2275 [kPa]	SALT COLORED	210		210	sacs	Collapse	17720 [kPa]	Collapse		[kPa]	
From	127.5 [m]	Fuel	19824	8382	11442	liters	Tensile	231300 [daN]	Tensile		[daN]	
To	156 [m]	Drill Water	255	175	80	[m <sup>3</sup> ]	TEST			TEST		
Drilled	28.5 [m]	Brine	34	34	0	[m <sup>3</sup> ]	Date		Date			
Hours	32.75 [hrs]	XL DEFOAM	16	1	15	5gal pails	Pressure		Pressure		[kPa]	
		Pot Water	15	6	9	[m <sup>3</sup> ]	<b>Last Cement</b> 9-5/8" casing			<b>Last Cement</b> Cement plug		
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				Date	25/11/2012	Date	23/11/2012		
Make			Make	Vetco			Class	G	Class	G		
OF density		[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Density	1895 [kg/m <sup>3</sup> ]	Density	1895 [kg/m <sup>3</sup> ]		
UF density		[kg/m <sup>3</sup> ]	Size OD				Volume	9.9 [m <sup>3</sup> ]	Volume	3.4 [m <sup>3</sup> ]		
Flow		[gal/s]	Size ID	244.5 [mm]			Time to GL	8 [min]	Time to GL			
Last Dump			Pressure	20,684 [kPa]			Additives	3% CaCl2	Additives	3% CaCl2		



Weather @ 8:00	Snow	mKB	107.5	Daily MD	0	Daily Costs	\$59,076 est.
Wind	30km/h	mGL	103.18	Total MD	162	Cum Costs	
Temperature	-2 degC	24h Avg ROP	0m/h	Expected MD	162/600	AFE	

**Summary of Daily Operations** Weld casing bowl, nipple up BOP's and pressure test.

**SAFETY SUMMARY**

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	408
IEC 4	IEC 0			Hrs since last Lost Time Incident	408
Rig 8	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level	0 Pit Drill 1.5 min
Total 16	Total 0			Gas Level	0 BOP Drill 1.25 min
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 6:45 @ 18:45 @	
Company man	Wade Augot	1709 691 9123		Topics: slips and trips in cellar while N/U BOPs	
Rig Manager	Ernie Leroux	1403 874 5812		Pressure Testing, handling BOPs	

**TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)**

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00			Continue weld casing bowl, allow casing bowl to cool prior to pressure test. Pressure test to 7000kPa as per requirement. Bowl 279X 244.5 X 21000 Kpa Ser # 11007581 Vetco Bowl. Meanwhile hold TBT with crew prior to nipple up.
2:30	7:00		Nipple up BOPs as per Foragaz procedures. Install 11/3 X 9/3 DSA, skid BOPs and install on casing bowl, install HCR and kill line.
7:00	12:00		Nipple up BOPs as per Foragaz procedures, repair leaks in accumulator (joint).
12:00	13:15		Continue nipple up BOPs as per Foragaz procedures, repair leaks in accumulator.
13:15			Test BOP's and Manifold 1500kPa low and 10350kPa high, 10min for each function #1 Blind Rams Casing, outside Kill Line & Inside HCR #2 Blind Rams Inside Kill Lines & # 7, 8, 9 Back Valves In Manifold. #3 Inside Manifold Valves #3, 6, 10 #4 Both Chokes & # 10 Valves. #5 Valves #2, 3, 10. Blow Sweep Lines & Manifold With Air.
19:45	22:30	149	M/U 8.5" BHA and RIH to 149m.
22:30	0:00	149	Continue BOP's Test 1500kPa Low and 10350kPa high, 10min for each function #6 pipe rams, rig floor safety valve (Stab-in Valve).
<p>Note: - BOP tests have been witnessed by an independant 3rd party. A detailed report will be submitted when available. - Visit from A. Peddigrew (DNR)</p>			

**TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00		149	Continue BOP's Test 1500kPa Low and 10350kPa high, 10min for each function #7 Annular and TDS BOP.
0:45	2:15	159	Perform BOP drill 75secs. Break circulation with 0.42m <sup>3</sup> /min, tag float @ 159.7m w/ 1.4daN WOB.
2:15	4:00	168	Commence drill shoe track with 1-2daN WOB 1m <sup>3</sup> /min with 1500kPa pressure, 40-50 RPM, 38daN up/down/rot weight.
4:00	5:00	168	Drill new formation from 162.15m to 167.41m with 3-4daN WOB 1m <sup>3</sup> /min with 1500kPa pres., 60-50 RPM, 38daN up/down/rot weight.
5:00	5:30	168	Rig up for LOT, observe problem with EDR sensor, remove sensor, fault found: sensor partially frozen. Install sensor, working OK.
5:30	6:00	169	Perform LOT and record pressures, observe Leak Off @ 4422kPa surface applied pressure, fluid density @ LOT=1010kg/m <sup>3</sup> (168mKB). Drill new formation from 167.45m to 169m with 3-4daN WOB 1m <sup>3</sup> /min with 1500kPa, 60-50 RPM, 38daN up/down/rot weight.

**RIG TIME (operation duration in hours)**

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU BOPs 10.75	Directional Survey	Cementing
WOW	Slip/cut line	Test BOPs 7.5	Squeeze	Tripping 2.75
Coring	Survey	Drill Out	Lost Circulation	
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meet 0.5	LOT/FIT	<b>DOWNTIME</b>
Cond	Run Casing	Handle 2.5	Hole Cleaning	<b>24</b>
				<b>0</b>

**24 HOURS FORECAST**

Drill out shoe track, perform LOT and drill ahead. TD 216mm hole section, run casing and cement.

<b>Date : 26/11/2012</b>			<b>Well : Gobineau#1</b>			<b>Rig : Foragaz#3</b>			<b>Coord: 384992</b>											
									<b>NAD 27 5357531</b>											
DRILLING MUD																				
<b>Fluid type</b> Fresh water			Solids 16 [kg/m <sup>3</sup> ]			<b>ADDITIVES ADDED</b>			<table border="1"> <thead> <tr> <th>NAME</th> <th>Quantity</th> <th>Concentration</th> </tr> </thead> <tbody> <tr> <td>SALT</td> <td>4</td> <td></td> </tr> <tr> <td>XL Defoamer</td> <td>1</td> <td></td> </tr> </tbody> </table>			NAME	Quantity	Concentration	SALT	4		XL Defoamer	1	
NAME	Quantity	Concentration																		
SALT	4																			
XL Defoamer	1																			
Mud Co	Halliburton		Sands																	
Time Check	7:00		OWR																	
Mud Man	Lloyd		MBT																	
Density	1010	[kg/m <sup>3</sup> ]	Cl-	9000	[mg/L]															
Viscosity	32	[s/l]	Calcium	1320	[mg/L]															
P.V.			<b>Volumes Balance</b>																	
Y.P.			Vol hauled																	
Gels 10"/10'			Vol dumped																	
Temperature			Circ loss																	
Pressure			Boiler loss																	
pH	10		<b>Daily Mud Cost</b>	\$995.00																
			<b>Cum Mud Cost</b>	\$17,653.82																
BOTTOM HOLE ASSEMBLY																				
<b>N° Component</b>							ID [mm]	OD [mm]	Length [m]	Connection	Weight									
1 216mm Smith bit							59	216	0.25	4.5"Reg										
2 near bit Stab							59	213.7	1.74	4.5RX4.5 IF										
3 X/O 4 1/2" IF pin X 5H90 box							60	159	0.68		37.4kgs/m									
4 10 X 6 1/4" DCs							60	159	89.09	5H90 p/b	37.4kgs/m									
5 X/O 5H90pin X 3 1/2" IF box							60	159	0.93		20kgs/m									
6																				
7																				
8																				
9																				
10																				
11																				
12																				
13																				
14																				
HYDRAULICS				SURVEY				BOP STACK												
<b>Pump</b>		1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]							
Make&Model	Dragon 660	Wilson 600								Drilling	Stack	228.6	21000							
Liner x Stack	8 1/2" X 6	6 1/2 X 14									Diverter									
SPM										Other	Annular	228.6	21000							
Litre/Sk 100%	0.012	0.0152									Blind	228.6	21000							
Circ Rate											Other	228.6	21000							
Pump Eff	90	90									Stack									
Pump Press											Diverter									
Drillpipe AV											Annular									
Drill Collar AV											Blind									
	Mud Cycle										Other									
	Bottom Up										<b>TESTS</b>									
	Mud Tank										Date	Pres [kPa]								
	Hole Volume	6.35									Last BOP	27/11/2012	10350							
	System Vol.										Next BOP	11/12/2012								
BITS			STOCK				CASING / CEMENTING PROGRAM													
<b>Bit</b>		N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>		<b>Last Casing</b>										
Size	216	[mm]	Barite	96		96	sacs	Date	25/11/2012	Date										
Mfg	Smith		BARACARB 5	250		250	sacs	grade	J-55	grade										
Type	FHI21B		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam										
Serial	PTS357		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight										
Nozzle	14	[mm <sup>2</sup> ]	GYPSUM	20		20	sacs	Nb Joint	12	Nb Joint										
WOB		[daN]	BICARB OF SODA	16		16	sacs	Set at	162 [m]	Set at										
RPM		[tr/min]	N VIS P PLUS	15		15	sacs	Length	162.76 [m]	Length										
Flow		[gal/s]	CELLOSIZ	80	29	51	sacs	Burst	27200 [kPa]	Burst										
Pres		[kPa]	SALT COLORED	210	4	206	sacs	Collapse	17720 [kPa]	Collapse										
From		[m]	Fuel	19824	8792	11032	liters	Tensile	231300 [daN]	Tensile										
To		[m]	Drill Water	275	175	100	[m <sup>3</sup> ]		TEST		TEST									
Drilled		[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date		Date										
Hours		[hrs]	XL DEFOAM	16	2	14	5gal pails	Pressure		Pressure										
			Pot Water	15	6	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>										
								Date	25/11/2012	Date										
								Class	G	Class										
								Density	1895 [kg/m <sup>3</sup> ]	Density										
								Volume	9.9 [m <sup>3</sup> ]	Volume										
								Time to GL	8 [min]	Time to GL										
								Additives	3% CaCl2	Additives										
CENTRIFUGE			CASING BOWL																	
Make			Make	Vetco																
UF density		[kg/m <sup>3</sup> ]	Serial	SO# 11007581																
UF density		[kg/m <sup>3</sup> ]	Size OD																	
Flow		[gal/s]	Size ID	244.5 [mm]																
Last Dump			Pressure	20,684 [kPa]																



# DAILY DRILLING REPORT N° 18

Date : 27/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	cloudy	mKB	107.5	Daily MD	214	Daily Costs	\$108,824 est.
Wind	30km/h	mGL	103.18	Total MD	214	Cum Costs	
Temperature	-2 degC	24h Avg ROP	7m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Drill out shoe track, perform LOT and drill ahead / TD 216mm hole section, run casing.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	432		
IEC 4	IEC 0	Tool Push injured while moving jars. Injury sustained to left thigh. Worker returned to work.		Hrs since last Lost Time Incident	432		
Rig 8	Rig 1			H <sub>2</sub> S Level	0	Trip Drill	
Others 3	Others 0			CO <sub>2</sub> Level	0	Pit Drill	
Total 15	Total 0			Gas Level	0	BOP Drill	
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 6:45 @ 18:45 @			
Company man	Wade Augot	1709 691 9123		Topics: Running casing pinch point			
Rig Manager	Ernie Leroux	1403 874 5812		Pressure Testing Cement lines			
				Slips and trips in cellar while N/U BOPs			

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY:**

**SHOWS:**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00			Continue BOP's Test 1500kPa Low and 10350kPa high, 10min for each function
	0:45		#7 Annular and TDS BOP. Perform BOP drill 75secs.
0:45			Break circulation with 0.42m <sup>3</sup> /min, tag float @ 159.7m w/ 1.4daN WOB.
	2:15		Commence drill shoe track with 1-2daN WOB 1m <sup>3</sup> /min with 1500kPa pressure, 40-50 RPM, 38daN up/down/rot weight.
2:15	4:00	167	Drill 216 mm Hole from 162m to 167 m with 3-4daN WOB 1m <sup>3</sup> /min with 1500kPa pressure, 60-50 RPM, 38daN up/down/rot weight.
4:00	5:00		Rig up for LOT, observe problem with EDR sensor, remove gauge sensor, fault found: partially frozen. Install sensor, working OK.
5:00	5:30		Perform LOT and record pressures, observe Leak Off @ 4422kpa surface applied pressure, fluid density @ LOT=1010kg/m <sup>3</sup> .
5:30	6:45	174	Drill 216 mm Hole from 167 m to 174 m with 4-6daN WOB 1m <sup>3</sup> /min with 1500kPa pressure, 60-70 RPM, 38daN up/down/rot weight.
6:45	7:00		Safety Meeting.
7:00	7:15	174	Held BOP drill men in position & well secured in 58 secs.
7:15	14:15	214	Drill 216 mm Hole from 174 m to 214 m with 6-8daN WOB 1m <sup>3</sup> /min with 1500 kPa pressure, 70-80 RPM, 38daN up/dwn/rot weight.
14:15	15:15	214	Circulate & Work Pipe @ 214 m.
15:15	16:00	214	Deviation Survey @ 213 m 3.25 deg.
16:00	16:15	214	Circulate & Work Pipe @ 214 m.
16:15	18:30	214	Trip Out Of Hole & Lay Down BHA.
18:30	19:00	214	Tool Box Talk. Rig Up to run casing.
19:00	19:15	214	Held Safety Meeting w/ Tong Hand & rig crew (running 177.8 mm prod casing).
19:15	20:30	214	Run 18 Jts 177.8 mm 34.22 Kg/m J-55 LT&C Total Length 215.69 m.
20:30	0:00	214	Circulate & work Casing string (wait on Halliburton Cementers).

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:15	214	Halliburton on location @ 00:00hrs. Rig in Halliburton cementers to cement production casing.
2:15	2:30		Hold TBT with crew prior to cement operations.
2:30			Pumped 4m <sup>3</sup> H <sub>2</sub> O, pressure test surface lines to 14000kPa. Pumped 6T, 6.3m <sup>3</sup> Class G w/40% Silica Flour & 2% CaCl @ 1880kgs/m <sup>3</sup> , drop plug and displace w/4.3m <sup>3</sup> H <sub>2</sub> O. Bump plug with 3500kPa over/bleed off floats held OK.
3:45	4:15		Flush BOP stack and rig out Halliburton cementers.
4:15	6:00		Nipple down BOPs set slips in full tension, cut and flare casing.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling	10
Rig Move	Rig Repair	NU BOPs	Directional Survey	Cementing	
WOW	Slip/cut line	Test BOPs	Squeeze	Tripping	2.25
Coring	Survey	Drill Out	Lost Circulation		
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>	<b>24</b>
Flow Check	Pmp repair	Safety Meet	LOT/FIT	<b>DOWNTIME</b>	<b>0</b>
Cond	Run Casing	Handle	Hole Cleaning		

### 24 HOURS FORECAST

M/U and RIH 6-1/8" BHA, drill out shoe track and 2m of new formation. Perform FIT/LOT. POOH.

Date : 27/11/2012		Well : Gobineau#1		Rig : Foragaz#3		Coord: 384992 NAD 27 5357531						
<b>DRILLING MUD</b>												
<b>Fluid type</b>		Fresh water		Solids		41 [kg/m <sup>3</sup> ]						
Mud Co	Halliburton			Sands		[ppm]						
Time Check	9:00			OWR		[%]						
Mud Man	Lloyd			MBT		[kg/m <sup>3</sup> ]						
Density	1025	[kg/m <sup>3</sup> ]		Cl-	12000	[mg/L]						
Viscosity	32	[s/l]		Calcium	2600	[mg/L]						
P.V.		[cp]		<b>Volumes Balance</b>								
Y.P.		[g/100cm <sup>2</sup> ]		Vol hauled		[m <sup>3</sup> ]						
Gels 10"/10'				Vol dumped		[m <sup>3</sup> ]						
Temperature				Circ loss		[m <sup>3</sup> ]						
Pressure				Boiler loss		[m <sup>3</sup> ]						
pH	11			<b>Daily Mud Cost</b>	\$2,057.64							
				<b>Cum Mud Cost</b>	\$19,711.82							
<b>BOTTOM HOLE ASSEMBLY</b>												
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight						
1	216mm Smith bit	59	216	0.25	4.5"Reg							
2	near bit Stab	59	213.7	1.74	4.5RX4.5 IF							
3	X/O 4 1/2" IF pin X 5H90 box	60	159	0.68		37.4kgs/m						
4	10 X 6 1/4" DCs	60	159	89.09	5H90 p/b	37.4kgs/m						
5	X/O 5H90pin X 3 1/2" IF box	60	159	0.93		20kgs/m						
6												
7												
8												
9												
10												
11												
12												
13												
14												
<b>HYDRAULICS</b>		<b>SURVEY</b>					<b>BOP STACK</b>					
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600	15:15	214			3.25			Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Drilling		
SPM										Diverter		
Litre/Sk 100%	0.012	0.0152								Annular	228.6	21000
Circ Rate										Blind	228.6	21000
Pump Eff	90	90								Other	228.6	21000
Pump Press	1500									Other		
Drillpipe AV	36									Stack		
Drill Collar AV	59									Diverter		
										Annular		
										Blind		
										Other		
										TESTS		
										Date		Pres [kPa]
										Last BOP	27/11/2012	10350
										Next BOP	10/12/2012	
<b>BITS</b>		<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>						
<b>Bit</b>	2	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	25/11/2012	<b>Last Casing</b>	27/11/2012	
Size	216	[mm]	Barite	96		96	sacs	Date		Date		
Mfg	Smith		BARACARB 5	250		250	sacs	grade	J-55	grade	J-55	
Type	FHi21B		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]	
Serial	PT5357		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]	
Nozzle	11.1*3	[mm <sup>2</sup> ]	GYPSPUM	20		20	sacs	Nb Joint	12	Nb Joint	18	
WOB	5	[daN]	BICARB OF SODA	16		16	sacs	Set at	162 [m]	Set at	214 [m]	
RPM	70-80	[tr/min]	N VIS P PLUS	15		15	sacs	Length	162.76 [m]	Length	215.69 [m]	
Flow		[gal/s]	CELLOSIZ	80	29	51	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]	
Pres	4000	[kPa]	SALT COLORED	210	4	206	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]	
From	162	[m]	Fuel	19824	9548	10276	liters	Tensile	231300 [daN]	Tensile	139000 [daN]	
To	214	[m]	Drill Water	275	175	100	[m <sup>3</sup> ]	TEST				
Drilled	52	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date		
Hours	10.25	[hrs]	XL DEFOAM	16	2	14	5gal pails	Pressure	10350 [kPa]	Pressure		
			Pot Water	21	11	10	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>		
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>				<b>CASING / CEMENTING PROGRAM</b>		<b>CASING / CEMENTING PROGRAM</b>		<b>CASING / CEMENTING PROGRAM</b>		
Make			Make	Vetco			Date	25/11/2012	Date			
OF density		[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	G	Class			
UF density		[kg/m <sup>3</sup> ]	Size OD				Density	1895 [kg/m <sup>3</sup> ]	Density	[kg/m <sup>3</sup> ]		
Flow		[gal/s]	Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]	Volume	[m <sup>3</sup> ]		
Last Dump			Pressure	20,684 [kPa]			Time to GL	8 [min]	Time to GL	[min]		
							Additives	3% CaCl2	Additives			



Weather @ 8:00	cloudy	mKB	107.5	Daily MD	214	Daily Costs	\$51,000 est.
Wind	30km/h	mGL	103.18	Total MD	214	Cum Costs	
Temperature	-2 degC	24h Avg ROP	7m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Drill out shoe track, perform LOT and drill ahead / TD 216mm hole section, run casing.

**SAFETY SUMMARY**

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	24		
IEC 4	IEC 0	Tool Push under medical review.		Hrs since last Lost Time Incident	456		
Rig 8	Rig 1			H <sub>2</sub> S Level	0	Trip Drill	
Others 3	Others 0			CO <sub>2</sub> Level	0	Pit Drill	
Total 15	Total 0			Gas Level	0	BOP Drill	
Tool Pusher Greg McKinnin	1905 371 4614			Safety Meetings @ 2:30 @ 7:00 @		Topics: Slippery conditions	
Company man Wade Augot	1709 691 9123			Pressure Testing Cement lines			
Rig Manager Ernie Leroux	1403 874 5812			Slips and trips in cellar while LOT/FIT			

**TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)**

LITHOLOGY :  
SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:30	214	Halliburton on location @ 00:00hrs. Rig in Halliburton cementers to cement production casing.
2:30	2:45	214	Hold TBT with all involved personel prior to cement operations (Halliburton & Rig Crew).
2:45	3:45	214	Pumped 3m3 H <sub>2</sub> O, pressure test surface lines to 17000kPa. Pumped 8.4T, 6.5m3 Thermacem40 Class G w/40% Silica Flour & 2% CaCl @ 1860kgs/m3, drop plug and displace w/4.2 m3 H <sub>2</sub> O. Bumped Plug 3500 Kpa over floats and annular; held OK. 2m3 cement returns plug down @ 03:24 Hrs flush BOP Stack & Rig out cementers.
3:45	7:00	214	Nipple down BOPs set slips in full tension, cut and flare casing.
7:00	7:15	214	Prejob Safety Meeting on nipple up BOPs.
7:15	11:45	214	Nipple up BOPs & Install flow line / ram doors and chain stack / Fix Vdoor Bump Rail.
11:45	14:00	214	Pick Up & Make Up BHA & Run in 5 Stds & 1 Single DP to 192 m.
14:00	15:00	214	Try and break circulation (Plugged)
15:00	17:00	214	POOH & Unplug nozzles and bit f/ scale from collars. Clean & run back In to 193 m. Functioned pipe rams.
17:00	20:00	214	Attempt to pressure test (Lay Down 1 DP Seal Leaking) thaw out valves for pressure testing.
20:00	21:00	214	Pressure test 177.8mm casing 1500kPa low, remove pressure test manifold and thaw prior to performing high test.
21:00	0:00		Observe ice in wash down pump, thaw out hose and the test manifold. Pressure test 177.8mm casing 10350kPa high.

**TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:30	214	Rig down casing test equipment, M/U DP to TDS and string.
0:30	2:30		Break circulation @ 0.48m3/min, RIH and tag float collar @ 206.6m. Drill out cement from 202.6m to 213.4m with 0.65m3/min, 3daN WOB 75RPM.
2:30	3:30		Problem with rig air, fault find and observe air freeze up, thaw air lines.
3:30	3:45		Drill out cement from 213.38m to 214.38m with 5233kPa pressure @ 0.9m3/min, 3daN WOB 75RPM.
3:45	4:15	216	Drill new formation from 214.38m to 216.38m with 3daN WOB 5233kPa pressure @ 0.9m3/min w/ 75RPM
4:15	5:00	216	Circulate well clean for LOT/FIT test.
5:00	6:00	216	Perform FIT/LOT as per program. Mud Density @ Test=1070kgs/m <sup>3</sup> , surface applied pressure= 4231kPa, 30.26kPa/m formation strength.

**RIG TIME (operation duration in hours)**

RU / TD	Rig Maintenance	WOC	Well Control	Drilling	
Rig Move	Rig Repair	NU/ND BOPs 7.75	Directional Survey	Cementing	3.5
WOW	Slip/cut line	Pressure tests 7	Squeeze	Tripping	4.25
Coring	Survey	Drill Out	Lost Circulation		
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>	<b>24</b>
Flow Check	Pmp repair	Safety Meet 0.5	LOT/FIT	<b>DOWNTIME</b>	<b>0</b>
Cond	Run Casing	Handle 1	Hole Cleaning		

**24 HOURS FORECAST**

Drill out shoe track. Perform LOT/FIT test POOH and R/U for core operations.

<b>Date :</b> 28/11/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992							
						NAD 27 5357531							
DRILLING MUD													
<b>Fluid type</b>	Fresh water			Solids	65	[kg/m <sup>3</sup> ]							
Mud Co	Halliburton			Sands		[ppm]							
Time Check	9:00			OWR		[%]							
Mud Man	Lloyd			MBT		[kg/m <sup>3</sup> ]							
Density	1040		[kg/m <sup>3</sup> ]	Cl-	12000	[mg/L]							
Viscosity	40		[s/l]	Calcium	940	[mg/L]							
P.V.	8		[cp]	<b>Volumes Balance</b>									
Y.P.	4		[R/100cm <sup>2</sup> ]	Vol hauled		[m <sup>3</sup> ]							
Gels 10"/10'				Vol dumped		[m <sup>3</sup> ]							
Temperature				Circ loss		[m <sup>3</sup> ]							
Pressure				Boiler loss		[m <sup>3</sup> ]							
pH	7.5			<b>Daily Mud Cost</b>	\$9,790.41								
				<b>Cum Mud Cost</b>	\$29,502.23								
<b>ADDITIONS ADDED</b>													
	NAME	Quantity	Concentration										
	N DRILL LO	4											
	SALT	6											
<b>COMMENTS</b>													
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight							
1	156 mm Smith bit	59	216	0.25	4.5"Reg								
2	Bit Sub	59	213.7	1.74	4.5RX4.5 IF								
3	10 x 4.75" DC 3.5 IF	60	159	0.68			37.4kgs/m						
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
HYDRAULICS		SURVEY				BOP STACK							
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]	
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000	
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter			
SPM										Annular	228.6	21000	
Litre/Sk 100%	0.012	0.0152								Blind	228.6	21000	
Circ Rate										Other	228.6	21000	
Pump Eff	90	90								Other	Stack		
Pump Press											Diverter		
Drillpipe AV											Annular		
Drill Collar AV											Blind		
											Other		
<b>Circuit</b>	Mud Cycle								<b>TESTS</b>				
	Bottom Up									Date	Pres [kPa]		
	Mud Tank								Last BOP	27/11/2012	10350		
	Hole Volume								Next BOP	10/12/2012			
	System Vol.												
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	2	3	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date	
Size	216	156	[mm]	Barite	96		96	sacs	Date	25/11/2012	Date	27/11/2012	
Mfg	Smith	Smith	-	BARACARB 5	250		250	sacs	grade	J-55	grade	J-55	
Type	FHI21B	XR20W	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]	
Serial	PTS357	PW0901	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]	
Nozzle	11.1*3	3*9.5	[mm <sup>2</sup> ]	GYPUSUM	20		20	sacs	Nb Joint	12	Nb Joint	18	
WOB	5		[daN]	BICARB OF SODA	16		16	sacs	Set at	162 [m]	Set at	214 [m]	
RPM	70-80		[tr/min]	N VIS P PLUS	15		15	sacs	Length	162.76 [m]	Length	215.69 [m]	
Flow			[gal/s]	CELLOSIZ	80	33	47	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]	
Pres	4000		[kPa]	SALT COLORED	210	10	200	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]	
From	162		[m]	Fuel	19824	11191	8633	liters	Tensile	231300 [daN]	Tensile	139000 [daN]	
To	214		[m]	Drill Water	275	175	100	[m <sup>3</sup> ]	<b>TEST</b>				
Drilled	52		[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date		
Hours	10.25		[hrs]	XL DEFOAM	16	2	14	5gal pails	Pressure	10350 [kPa]	Pressure		
				Pot Water	21	11	10	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing	
									Date	25/11/2012	Date	28/11/2012	
									Class	G	Class	G	
									Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]	
									Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]	
									Time to GL	8 [min]	Time to GL	[min]	
									Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad	
CENTRIFUGE			CASING BOWL										
Make				Make	Vetco								
UF density			[kg/m <sup>3</sup> ]	Serial	SO# 11007581								
UF density			[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]								
Flow			[gal/s]	Size ID	244.5 [mm]								
Last Dump				Pressure	20,684 [kPa]								





# DAILY DRILLING REPORT N° 20

Date : 29/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00 <u>overcast/snow</u>	mKB <u>107.5</u>	Daily MD <u>15</u>	Daily Costs <u>\$40,000</u> est.
Wind <u>20km/h</u>	mGL <u>103.18</u>	Total MD <u>229</u>	Cum Costs <u>          </u>
Temperature <u>-3 degC</u>	24h Avg ROP <u>4m/h</u>	Expected MD <u>600</u>	AFE <u>          </u>

**Summary of Daily Operations** Drill Out Float and Shoe. Drill 2m to perform FIT and LOT. M/U core barrels and RIH and core to 227m

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	48
IEC <u>6</u>	IEC <u>0</u>	Tool Push second medical check. OK to work light duty.		Hrs since last Lost Time Incident	<u>480</u>
Rig <u>9</u>	Rig <u>1</u>			H <sub>2</sub> S Level <u>0</u>	Trip Drill <u>          </u>
Others <u>4</u>	Others <u>0</u>			CO <sub>2</sub> Level <u>0</u>	Pit Drill <u>          </u>
Total <u>19</u>	Total <u>0</u>			Gas Level <u>0</u>	BOP Drill <u>          </u>
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ <u>6:00</u> @ <u>7:00</u> @ <u>19:00</u>	
Company man	Wade Augot	1709 691 9123		Topics: <u>Slippery conditions</u>	
Rig Manager	Ernie Leroux	1403 874 5812		<u>High pressure testing, handling core barrels</u>	
				<u>Clearing snow from walk ways</u>	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY: Fishell's Brook conglomerate

SHOWS: Yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:30	214	Break circulation @ 0.48m <sup>3</sup> /min, RIH and tag cement at 198 m Float Collar @ 202.7 m. Drill out from 198 to 213m w/ .65m <sup>3</sup> /min, 3daN WOB 75RPM.
2:30	3:30	214	Problem with rig air, fault find and observe air freeze up, thaw air lines.
3:30	3:45	214	Drill out cement from 213m to 214m with 5233kPa pressure @ 0.9m <sup>3</sup> /min, 3daN WOB 75RPM. Shoe at 214m.
3:45	4:15	216	Drill new formation from 214 m to 216 m with 3daN WOB 5233 kPa pressure @ 0.9m <sup>3</sup> /min w/ 75RPM.
4:15	4:45	216	Circulate well clean for LOT/FIT test.
4:45	6:00	216	Perform FIT/LOT as per program. Mud Density @ Test=1070kgs/m <sup>3</sup> , surface applied pressure= 4231kPa.
6:00	6:15	216	Safety Meeting prior to tripping out of hole
6:15	7:00	216	Trip Out Of Hole w/ 156mm BHA from 216m
7:00	7:15	216	Safety Meeting (Crew Handover Meeting).
7:15	7:30	216	Trip Out Of Hole from core barrels
7:30	7:45	216	Rig Service & Function Blind Rams (Close 4 Secs)
7:45	8:00	216	Pre Job Safety Meeting w/ Baker Hughes
8:00	11:30	216	Pick Up and Make Up Core barrel assembly
11:30	13:00	216	Trip In Hole with core barrels to 197 m
13:00	14:00	216	Circ & Clean Hole / Drop Ball
14:00	17:45	229	Cut core # 1 from 216 to 229 m 13 m Cut
17:45	19:00	229	POOH to retrieve core
19:00	19:15	229	Safety Meeting Prior To L/O core barrels.
19:15	20:00	229	L/O core barrels, 12.7m recovered 97.6%.
20:00	22:30	229	Pick Up & Make Up core barrel assembly.
22:30	0:00	229	RIH with core barrels on 101mm DP to 227m.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:15		Circ & Clean Hole / Drop Ball
0:15	6:00		Cut core #2 from 229 to 254 m cut.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	0.25	WOC	Well Control	Drilling	0.5
Rig Move	Rig Repair	1	NU/ND BOPs	Directional Survey	Cementing	
WOW	Slip/cut line		Pressure tests	Squeeze	Tripping	5.25
Coring	Survey		Drill Out	Lost Circulation		
Reaming	Logging		DST	BOP Drill	<b>TOTAL</b>	<b>24</b>
Flow Check	Pmp repair		Safety Meet	LOT/FIT	<b>DOWNTIME</b>	<b>0</b>
Cond	Run Casing		Handle	Hole Cleaning		

### 24 HOURS FORECAST

Continue to core hole section from 229m

Date : 29/11/2012			Well : Gobineau#1			Rig : Foragaz#3			Coord: 384992				
									NAD 27 5357531				
DRILLING MUD													
<b>Fluid type</b>				Fresh water									
Mud Co	Halliburton			Solids		130		[kg/m <sup>3</sup> ]					
Time Check	7:00			Sands				[ppm]					
Mud Man	Lloyd			OWR				[%]					
Density	1080			MBT				[kg/m <sup>3</sup> ]					
Viscosity	45			Cl-		43000		[mg/L]					
P.V.	8			Calcium		1800		[mg/L]					
Y.P.	5												
Gels 10"/10'				<b>Volumes Balance</b>									
Temperature				Vol hauled				[m <sup>3</sup> ]					
Pressure				Vol dumped				[m <sup>3</sup> ]					
pH	10			Circ loss				[m <sup>3</sup> ]					
				Boiler loss				[m <sup>3</sup> ]					
				<b>Daily Mud Cost</b>		\$2,639.10							
				<b>Cum Mud Cost</b>		\$32,141.33							
<b>ADDITIVES ADDED</b>													
		NAME		Quantity		Concentration							
		BICARBONATES		10									
		B-1008		2									
		N VIS P PLUS		3									
		N DRILL LO		15									
		SALT		60									
		XL Defoamer		2									
		CW 8551-3		4									
<b>COMMENTS</b>													
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>							ID [mm]	OD [mm]	Length [m]	Connection	Weight		
1 Core Bit							76	156	0.46				
2 Core Barrel							136	145	58.19				
3 Jars							51	121	2.16	3 1/2 IF	37.4kgs/m		
4 Cross Over							58	121	0.78	3 1/2 IF	37.4kgs/m		
5 10 4.75 DC 31/2 IF							60	121	89.8	3 1/2 IF	20kgs/m		
<b>BHA CORE RUN # 2</b>													
1 Core Bit							76	156	0.46				
2 Core Barrel							136	145	30.74				
3 Jars							51	121	2.16	3 1/2 IF	37.4kgs/m		
4 Cross Over							58	121	0.78	3 1/2 IF	37.4kgs/m		
5 10 4.75 DC 31/2 IF							60	121	89.8	3 1/2 IF	20kgs/m		
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time				OP Item					
1		2		m MD		m TVD		Azimuth		Inclination		Deviation	
Make&Model		Dragon 660		Wilson 600								Diam [mm]	
Liner x Stack		8 1/2" X 6		6 1/2 X 14								W.P. [kPa]	
SPM		75										Stack	
Litre/Sk 100%		0.012		0.0152								Diverter	
Circ Rate		0.9										Annular	
Pump Eff		90		90								Blind	
Pump Press		5233										Other	
Drillpipe AV		78										Stack	
Drill Collar AV		108										Diverter	
Mud Cycle													
Bottom Up													
Mud Tank				37									
Hole Volume				6.35									
System Vol.				43									
								TESTS					
								Date		Pres [kPa]			
								Last BOP		27/11/2012			
								Next BOP		10/12/2012			
BITS			STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>			<b>Name</b>				<b>Last Casing</b>						
3	4	N°	In	Used	Stock	Unit	Date		Date				
Size	156	156	12	4	8	sacs	25/11/2012		27/11/2012				
Mfg	Smith	Bhughes	250	250	250	sacs	grade		grade				
Type	XR20W	BHC406c	120	48	72	sacs	244.48 [mm]		177.8 [mm]				
Serial	PW0901	7140869	20	20	20	sacs	Lin Weight		34.22 [kg/m]				
Nozzle	3*9.5		4	2	2	20l pails	Nb Joint		18				
WOB	3	2.5	16	10	6	sacs	Set at		214 [m]				
RPM	75	70	15	3	12	sacs	Length		215.69 [m]				
Flow			80	48	32	sacs	Burst		30000 [kPa]				
Pres	5235	2200	210	70	140	sacs	Collapse		22500 [kPa]				
From	214	216	19824	11332	8492	liters	Tensile		139000 [daN]				
To	216	229	275	185	90	[m <sup>3</sup> ]	TEST		TEST				
Drilled	2	13	34	34	0	[m <sup>3</sup> ]	Date		26/11/2012				
Hours	0.5	3.5	16	4	12	5gal pails	Pressure		10350 [kPa]				
			XL DEFOAM										
			Pot Water										
			21										
			11										
			10										
			[m <sup>3</sup> ]										
CENTRIFUGE			CASING BOWL				Last Cement		Last Cement				
Make			Make				Date		Date				
OF density			Serial				25/11/2012		28/11/2012				
UF density			Size OD				Class		Class				
Flow			Size ID				Density		Density				
Last Dump			Pressure				Volume		Volume				
			20,684 [kPa]				Time to GL		Time to GL				
							Additives		Additives				
							3% CaCl2		2%CaCl2 .5% Halad				



# DAILY DRILLING REPORT N° 21

Date : 30/11/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	overcast/snow	mKB	107.5	Daily MD	33	Daily Costs	\$60,000 est.
Wind	20km/h	mGL	103.18	Total MD	262	Cum Costs	
Temperature	-6 degC	24h Avg ROP	5m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Blow out manifold lines with steam and fill up with antifreeze  
Blow out pump bleed off line. Continue to core hole section.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case
IEC 6	IEC 0			Hrs since last Lost Time Incident 72
Rig 9	Rig 0			H2S Level 0 Trip Drill 504
Others 4	Others 0			CO2 Level 0 Pit Drill
Total 19	Total 0			Gas Level 0 BOP Drill
Tool Pusher	Greg McKinnin 1905 371 4614			Safety Meetings @ 7:00 @ 19:15 @
Company man	Wade Augot 1709 691 9123			Topics: Cold weather, drifting pipe in derrick
Rig Manager	Ernie Leroux 1403 874 5812			Handling core barrels / tripping
				Clearing snow from walk ways

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:15	229	Circ & Clean Hole / Drop Ball
0:15	6:30	255	Cut core #2 from 229 to 255 m cut 26m (Jammed)
6:30	7:00	255	Pull Out Of Hole with Flow Checks
7:00	7:15	255	Hand over Safety Meeting.
7:15	9:00	255	Trip Out Of Hole w/ Core # 2
9:00	10:00	255	Handle Core Bbls & Lay Out Inner Bbls Cut 25.9 m (24.85 m recovered 95.95%).
10:00	13:00	255	Blow Out Manifold Lines w/ Steam & Fill w/ Antifreeze /Blow Out Pump Bleed Off Line.
13:00	15:00	255	Move Core Bbl In Derrick & Trip In Hole w/ Tricone Bit
15:00	15:15	255	Circulate and clean hole to 255.5 m
15:15	15:30	255	Survey @ 251 m 2.75 Deg
15:30	15:45	255	Circ and work pipe
15:45	17:00	255	Pull Out Of Hole with flow checks
17:00	18:15	255	Make Up Bit and handle core barrels.
18:15	19:15	255	Trip In Hole with core barrels to 253m.
19:15	19:30	255	Safety Meeting with crew
19:30	20:30	255	Circ & Clean Hole / Drop Ball
20:30	22:00	262	Cut core #3 from 255.5 to 262.7 m, cut 7.2m (Jammed).
22:00	0:00	262	Trip Out Of Hole with flow checks.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:30		Handle core barrels & Lay Out Inner Barrels core # 3. Cut 7.2m, 5.7m Recovered (79% recovery). Break down core bit L/O core barrels.
1:30	5:15		Trip In Hole with tricone bit to 260m. Drift pipe while RIH, layed out 3 singles of DP. Picked up 4 DP.
5:15	6:00		Circulate and clean hole to 262.7m.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	3	WOC	Well Control	Drilling
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line		Pressure tests	Squeeze	Tripping
Coring	Survey	0.25	Drill Out	Lost Circulation	8.5
Reaming	Logging		DST	BOP Drill	
Flow Check	Pmp repair		Safety Meet	LOT/FIT	TOTAL
Cond	Run Casing		Handle	Hole Cleaning	24
					DOWNTIME
					0

### 24 HOURS FORECAST

RIH and circulate well clean. Wait on core bit, continue core hole section from 262.7m

Date : 30/11/2012				Well : Gobineau#1				Rig : Foragaz#3				Coord: 384992			
												NAD 27		5357531	
DRILLING MUD															
<b>Fluid type</b>				Fresh water				Solids				130 [kg/m <sup>3</sup> ]			
Mud Co				Halliburton				Sands				[ppm]			
Time Check				0:00				OWR				[%]			
Mud Man				Lloyd				MBT				[kg/m <sup>3</sup> ]			
Density				1070 [kg/m <sup>3</sup> ]				Cl-				40000 [mg/L]			
Viscosity				58 [s/l]				Calcium				1520 [mg/L]			
P.V.				26 [cp]				<b>Volumes Balance</b>							
Y.P.				7 [g/100cm <sup>2</sup> ]											
Gels 10"/10'								Vol hauled				[m <sup>3</sup> ]			
Temperature								Vol dumped				[m <sup>3</sup> ]			
Pressure								Circ loss				[m <sup>3</sup> ]			
pH				10				Boiler loss				[m <sup>3</sup> ]			
								<b>Daily Mud Cost</b>				\$1,353.00			
								<b>Cum Mud Cost</b>				\$33,494.33			
BOTTOM HOLE ASSEMBLY															
N° Component						ID [mm]	OD [mm]	Length [m]	Connection	Weight					
1 Core Bit						76	156	0.46							
2 Core Barrel						136	145	30.74							
3 Jars						51	121	2.16	3 1/2 IF	37.4kgs/m					
4 Cross Over						58	121	0.78	3 1/2 IF	37.4kgs/m					
5 10 4.75 DC 31/2 IF						60	121	89.8	3 1/2 IF	20kgs/m					
HYDRAULICS						SURVEY						BOP STACK			
<b>Pump</b>						Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model						1	251			2.75			Stack	228.6	21000
Liner x Stack												Drilling	Diverter		
SPM													Annular	228.6	21000
Litre/Sk 100%													Blind	228.6	21000
Circ Rate													Other	228.6	21000
Pump Eff													Other		
Pump Press													Stack		
Drillpipe AV													Diverter		
Drill Collar AV													Annular		
Mud Cycle													Blind		
Bottom Up													Other		
Mud Tank													TESTS		
Hole Volume													Date	Pres [kPa]	
System Vol.													Last BOP	27/11/2012	10350
													Next BOP	10/12/2012	
BITS			STOCK				CASING / CEMENTING PROGRAM								
<b>Bit</b>	5	6	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date			
Size	156	156	[mm]	CW 8551-3	12	4	8	sacs	Date	25/11/2012	Date	27/11/2012			
Mfg	Bhughes	Bhughes	-	BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55			
Type	BHC406c	BHC406c	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]			
Serial	7140871	7140868	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]			
Nozzle	-	-	[mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint	12	Nb Joint	18			
WOB	2.5	2.5	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]			
RPM	70	70	[tr/min]	N VIS P PLUS	15	7	8	sacs	Length	162.76 [m]	Length	215.69 [m]			
Flow			[gal/s]	CELLOSIZ	80	50	30	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]			
Pres	2400	1410	[kPa]	SALT COLORED	210	70	140	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]			
From	229	255	[m]	Fuel	32140	13606	18534	liters	Tensile	231300 [daN]	Tensile	139000 [daN]			
To	255	262.7	[m]	Drill Water	275	185	90	[m <sup>3</sup> ]	TEST			TEST			
Drilled	26	7.2	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012			
Hours	6.25	2.5	[hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]			
				Pot Water	21	22	-1	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing			
CENTRIFUGE			CASING BOWL				Date <th colspan="3">Date </th>			Date					
Make			Make	Vetco			Date	25/11/2012			Date	28/11/2012			
OF density			Serial	SO# 11007581			Class	G			Class	G			
UF density			Size OD	279.4 [mm]			Density	1895 [kg/m <sup>3</sup> ]			Density	1860 [kg/m <sup>3</sup> ]			
Flow			Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]			Volume	6.5 [m <sup>3</sup> ]			
Last Dump			Pressure	20,684 [kPa]			Time to GL	8 [min]			Time to GL	[min]			
							Additives	3% CaCl2			Additives	2%CaCl2 .5% Halad			



# DAILY DRILLING REPORT N° 22

Date : 01/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00 <u>overcast/snow</u>	mKB <u>107.5</u>	Daily MD <u>0</u>	Daily Costs <u>\$31,000</u> est.
Wind <u>15km/h</u>	mGL <u>103.18</u>	Total MD <u>262</u>	Cum Costs <u>          </u>
Temperature <u>-7 degC</u>	24h Avg ROP <u>          </u>	Expected MD <u>600</u>	AFE <u>          </u>

**Summary of Daily Operations** Blow out manifold lines with steam and fill up with antifreeze  
Blow out pump bleed off line. Continue to core hole section

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case
IEC <u>5</u>	IEC <u>0</u>			Hrs since last Lost Time Incident <u>96</u>
Rig <u>9</u>	Rig <u>0</u>			H <sub>2</sub> S Level <u>0</u> Trip Drill <u>          </u>
Others <u>3</u>	Others <u>0</u>			CO <sub>2</sub> Level <u>0</u> Pit Drill <u>          </u>
Total <u>17</u>	Total <u>0</u>			Gas Level <u>0</u> BOP Drill <u>          </u>
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 7:00 @ 19:00 @ 21:00
Company man	Wade Augot	1709 691 9123		Topics: Cold weather, proper PPE while using hand tools
Rig Manager	Ernie Leroux	1403 874 5812		Handling core barrels / tripping
				Installing tarps around monkey board and rig floor

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:30	262	Handle Core Bbbs & Lay Out Inner Bbbs Core # 3. Cut 7.2m, 5.7m Recovered (79% Recovery). Break down Core bit L/O core barrels .
1:30	5:15	262	Trip In Hole with tricone bit to 260m. Drift pipe while RIH, layed out 3 singles of DP. Picked up 4 DP.
5:15	19:30	262	Circulate and clean hole to 262.7m (Wait On Core Bit). Work Pipe & Circ.
19:30	20:45	262	Trip Out Of Hole with flow checks. Lay out 5 singles.
20:45	21:00	262	Rig service & function blind rams (close in 4 secs)
21:00	21:15	262	Hold TBT with crew prior to P/U core bbbs.
21:15	22:45	262	M/U core bit and RIH with barrels, core Run # 4. M/U inner core barrels with ball in place.
22:45	0:00	262	Trip In Hole with core barrels to 260m.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:15	265	Cut core #4 from 262.7m to 265.2m Cut 2.5m w/ 55-60 RPM, 0.5-2daN WOB w/ 2380kPa (jammed).
1:15	1:30	265	Circulate bottom up prior to tripping.
1:30	1:45	265	Flow check well, well static.
1:45	3:15	265	Trip Out Of Hole with core Run # 4.
3:15	4:00	265	Handle Core Bbbs & Lay Out Inner Bbbs, 2.5m recovered (100% Recovery). Remove bit and Dull Grade 51.
4:00	5:15	265	Handle core barrels and M/U core bbbs, core Run #5. M/U inner core barrels with ball in place.
5:15	6:00	265	Trip In hole with core barrels.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line	Pressure tests	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	<u>6.25</u>
Reaming	Logging	DST	BOP Drill	
Flow Check	Pmp repair	Safety Meet	LOT/FIT	<b>TOTAL</b>
Cond	Run Casing	Handle	Hole Cleaning	<b>DOWNTIME</b>
				<u>24</u>
				<u>0</u>

### 24 HOURS FORECAST

Continue core hole section from 262.7m.





# DAILY DRILLING REPORT N° 23

Date : 02/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	overcast/snow	mKB	107.5	Daily MD	19	Daily Costs	\$48,500 est.
Wind	25km/h	mGL	103.18	Total MD	284	Cum Costs	
Temperature	-6 degC	24h Avg ROP	3.8 m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Cut core from 262.7m to 284.5m

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	120
IEC 5	IEC 0			Hrs since last Lost Time Incident	552
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 18	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 7:45 @ 19:45 @	
Company man	Wade Augot	1709 691 9123		Topics: Cold weather, BOP drills	
Rig Manager	Ernie Leroux	1403 874 5812		Handling core barrels / Tripping	
				Function Motor kills / use of Fork lift	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Light yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:15	265.2	Cut core #4 from 262.7m to 265.2m cut 2.5m with 55-60 RPM, 0.5-2daN WOB with 2380kPa (jammed).
1:15	1:30	265.2	Circulate bottoms up prior to tripping.
1:30	1:45	265.2	Flow check well, well static.
1:45	3:15	265.2	Trip out of hole with core Run # 4.
3:15	4:00	265.2	Handle core barrels and lay out inner barrels; 2.5m recovered (100% recovery). Remove bit and Dull Grade 51.
4:00	5:15	265.2	Handle Core barrels & M/U core barrels, core Run #5. M/U inner core barrels with ball in place.
5:15	6:15	265.2	Trip In Hole with core barrels.
6:15	7:45	266.5	Cut Core #5 from 265.2 to 266.5 m 1.3 m cut (jammed).
7:45	8:00	266.5	Safety Meeting prior to tripping.
8:00	9:15	266.5	Trip out of hole with core barrels with flow checks.
9:15	9:45	266.5	Recover core 1.3 m 100% recovery and handle core barrels and check bit.
9:45	10:00	266.5	Rig service and function Blind Rams (Close 4 Secs). Function motor kills (OK).
10:00	11:30	266.5	Handle core barrels running 18 m core barrels.
11:30	13:00	266.5	Trip In Hole with core barrels.
13:00	19:45	284.5	Cut Core # 6 from 266.5 to 284.5 m, 45 Rpm WOB 1-2 daN Pump Sks 72 with 2775 Kpa.
19:45	20:00	284.5	Flow check well, well static. Meanwhile hold Safety Meeting prior to tripping.
20:00	21:00	284.5	Trip Out Of Hole with core barrels with flow checks.
21:00	21:45	284.5	Handle core barrels core Run #6 / Lay Out Inner Barrels / Remove Bit & Inspect / Function Blind Rams Close 5 Secs. Recover 18m core (100% recovery).
21:45	22:30	284.5	Handle core barrels: make up bit and core barrels, core Run #7. M/U inner core barrels.
22:30	22:45	284.5	Held BOP drill men in position & well secured in 60 secs.
22:45	0:00	284.5	Trip In hole with core barrels core Run #7. Drop ball and M/U top drive.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	4:45		Cut Core #7 from 284.5 to 301 m, 45 Rpm WOB 1-2 daN Pump Sks 70 w/ 2685 Kpa. Cut 16.5m (jammed).
4:45	6:00		Trip out Core Run # 7 with flowchecks.

### RIG TIME (operation duration in hours)

RU / TD		Rig Maintenance	0.25	WOC		Well Control		Drilling	
Rig Move		Rig Repair		NU/ND BOPs		Directional Survey		Cementing	
WOW		Slip/cut line		Pressure tests		Squeeze		Tripping	7.5
Coring	9.5	Survey		Drill Out		Lost Circulation			
Reaming		Logging		DST		BOP Drill		<b>TOTAL</b>	<b>24</b>
Flow Check	0.5	Pmp repair		Safety Meet	0.5	LOT/FIT		<b>DOWNTIME</b>	<b>0</b>
Cond		Run Casing		Handle	5.5	Hole Cleaning	0.25		

### 24 HOURS FORECAST

Continue core hole section from 284.5m

Date : 02/12/2012		Well : Gobineau#1		Rig : Foragaz#3		Coord: 384992 NAD 27 5357531							
<b>DRILLING MUD</b>													
<b>Fluid type</b>	Fresh water	Solids	117	[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>								
Mud Co	Halliburton	Sands		[ppm]	NAME	Quantity	Concentration						
Time Check	7:30	OWR		[%]									
Mud Man	Lloyd	MBT		[kg/m <sup>3</sup> ]									
Density	1080	Cl-	47000	[mg/L]									
Viscosity	53	Calcium	1460	[mg/L]									
P.V.	21	<b>Volumes Balance</b>											
Y.P.	6	Vol hauled		[m <sup>3</sup> ]									
Gels 10"/10'		Vol dumped		[m <sup>3</sup> ]									
Temperature		Circ loss		[m <sup>3</sup> ]									
Pressure		Boiler loss		[m <sup>3</sup> ]									
pH	10	<b>Daily Mud Cost</b>		\$995.00									
		<b>Cum Mud Cost</b>		\$35,484.33									
<b>BOTTOM HOLE ASSEMBLY</b>													
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight							
1 Core Bit		76	156	0.46									
2 Core Barrel		136	145	29.59									
3 Jars		51	121	2.16	3 1/2 IF	37.4kgs/m							
4 Cross Over		58	121	0.78	3 1/2 IF	37.4kgs/m							
5 10 4.75 DC 31/2 IF		60	121	89.7	3 1/2 IF	20kgs/m							
<b>HYDRAULICS</b>		<b>SURVEY</b>				<b>BOP STACK</b>							
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]	
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000	
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter			
SPM	62									Annular	228.6	21000	
Litre/Sk 100%	0.012	0.0152								Blind	228.6	21000	
Circ Rate	0.9									Other	228.6	21000	
Pump Eff	90	90								Other	Stack		
Pump Press	2290								Diverter				
Drillpipe AV	56								Annular				
Drill Collar AV	90								Blind				
Mud Cycle	40								Other				
Bottom Up	3								TESTS				
Mud Tank	30									Date	Pres [kPa]		
Hole Volume	3.5									Last BOP	27/11/2012	10350	
System Vol.	33.4									Next BOP	10/12/2012		
<b>BITS</b>		<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>							
<b>Bit</b>	7	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date		
Size	156	[mm]	CW 8551-3	12	4	8	sacs	Date	25/11/2012	Date	27/11/2012		
Mfg	Bhughes		BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55		
Type	BHC406c		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]		
Serial	7140868		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]		
Nozzle		[mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint	12	Nb Joint	18		
WOB	2.5	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]		
RPM	70	[tr/min]	N VIS P PLUS	15	7	8	sacs	Length	162.76 [m]	Length	215.69 [m]		
Flow		[gal/s]	CELLOSIZ	80	50	30	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]		
Pres	1410	[kPa]	SALT COLORED	210	80	130	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]		
From	255	[m]	Fuel	32140	17801	14339	liters	Tensile	231300 [daN]	Tensile	139000 [daN]		
To	262.7	[m]	Drill Water	275	185	90	[m <sup>3</sup> ]	TEST		TEST			
Drilled	7.2	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012		
Hours	2.5	[hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]		
			Pot Water	31	22	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing		
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>				<b>TEST</b>		<b>TEST</b>		<b>TEST</b>			
Make			Make	Vetco		Date	25/11/2012	Date	28/11/2012	Date	28/11/2012		
OF density		[kg/m <sup>3</sup> ]	Serial	SOH 11007581		Class	G	Class	G	Class	G		
UF density		[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]		Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
Flow		[gal/s]	Size ID	244.5 [mm]		Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
Last Dump			Pressure	20,684 [kPa]		Time to GL	8 [min]	Time to GL		Time to GL			
						Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad				





# DAILY DRILLING REPORT N° 24

Date : 03/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	rain	mKB	107.5	Daily MD	19	Daily Costs	\$52,000 est.
Wind	5km/h	mGL	103.18	Total MD	320	Cum Costs	
Temperature	2 degC	24h Avg ROP	7 m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Cut core from 284m to 320m. RIH with tricone, circulate and clean hole.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	144
IEC 5	IEC 0			Hrs since last Lost Time Incident	576
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 18	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 6:45 @ 17:00 @	
Company man	Wade Augot	1709 691 9123		Topics: BOP drills / Tripping pipe	
Rig Manager	Ernie Leroux	1403 874 5812		Handling core barrels / First shift for new crew	
				Housekeeping	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Discontinuous yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	4:45	301	Cut core #7 from 284.5 to 301.7 m, 45 Rpm WOB 1-2 daN Pump Sks 70 with 2685 Kpa. Cut 17.2m (jammed).
4:45	6:00	301	Trip out Core Run # 7 with flowchecks.
6:00	6:45	301	Handle ore Bbls /Lay Out Inner Bbls & Check Bit / Make Up Bit & Inner Bbls. Recovered 17.2m 100% recovery.
6:45	7:00	301	Safety Meeting & Function Blind Rams /Close 5 Secs
7:00	8:30	301	Trip In Hole w/ Core Bbls
8:30	13:30	320	Cut Core #8 from 301.7 to 319.8 m 45 Rpm WOB 1-2 daN Pump Sks 70 w/ 2500 Kpa. Cut 18.10m.
13:30	14:45	320	Trip Out core run # 8 with flowchecks.
14:45	15:45	320	Handle Core barrels /Lay Out Inner barrels & Check Bit. 17.9m Core (98.9 % recovery).
15:45	17:00	320	Rig Service & function blind Rams Close 5 Secs. Change Oil in generator and change Shaker Springs.
17:00	17:15	320	Crew Change Safety Meeting.
17:15	18:30	320	Lay Out Coring Assembly.
18:30	19:00	320	Trip In Hole with tricone
19:00	19:15	320	Held BOP Drill While Tripping Well Secure in 62s.
19:15	19:45	320	Trip In Hole with tricone.
19:45	0:00	320	Circulate and condition mud, (wait on bit).

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:45		Circulate and condition mud, (wait on bit).
1:45	2:00		Safety meeting, flow check well, well static.
2:00	3:30		Trip out of hole with flowchecks.
3:30	5:15		Handle Core barrels: make up bit and core barrels, Core Run #9. M/U inner core barrels.
5:15	6:00		Trip In Hole with core barrels.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	1.25	WOC	Well Control	Drilling
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line		Pressure tests	Squeeze	Tripping
Coring	Survey	9.75	Drill Out	Lost Circulation	5
Reaming	Logging		DST	BOP Drill	
Flow Check	Pmp repair		Safety Meet	LOT/FIT	
Cond	Run Casing		Handle	Hole Cleaning	4.25
					<b>TOTAL DOWNTIME</b>
					<b>24</b>
					<b>0</b>

### 24 HOURS FORECAST

POOH w/ 156mm tricone, continue core hole section from 320m. NOTE: received 53 jts of 2-3/8" J55 tubing on location via Hunts Transport.

<b>Date :</b> 03/12/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992 NAD 27 5357531		
<b>DRILLING MUD</b>								
<b>Fluid type</b> Fresh water		Solids 130 [kg/m <sup>3</sup> ]		<b>ADDITIVES ADDED</b>				
Mud Co	Halliburton	Sands		NAME	Quantity	Concentration		
Time Check	7:00	OWR						
Mud Man	Lloyd	MBT						
Density	1095 [kg/m <sup>3</sup> ]	Cl-	47000 [mg/L]					
Viscosity	55 [s/l]	Calcium	1360 [mg/L]					
P.V.	22 [cp]	<b>Volumes Balance</b>						
Y.P.	5.5 [g/100cm <sup>2</sup> ]	Vol hauled		[m <sup>3</sup> ]				
Gels 10"/10'		Vol dumped		[m <sup>3</sup> ]				
Temperature		Circ loss		[m <sup>3</sup> ]				
Pressure		Boiler loss		[m <sup>3</sup> ]				
pH	10	<b>Daily Mud Cost</b>		\$995.00				
		<b>Cum Mud Cost</b>		\$36,779.00				
<b>BOTTOM HOLE ASSEMBLY</b>								
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight		
1	Core Bit	76	156	0.46				
2	Core Barrel	136	145	29.59				
3	Jars	51	121	2.16	3 1/2 IF	37.4kgs/m		
4	Cross Over	58	121	0.78	3 1/2 IF	37.4kgs/m		
5	10 4.75 DC 31/2 IF	60	121	89.7	3 1/2 IF	20kgs/m		
1	156 mm Smith Tricone bit	59	156	0.25	3.5"Reg			
2	Bit Sub	59	121	1.74	3.5RX3.5 IF			
3	10 x 4.75" DC 3.5 IF	60	121	89.09	3.5IF			
<b>HYDRAULICS</b>		<b>SURVEY</b>				<b>BOP STACK</b>		
<b>Pump</b>	1 2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	
Make&Model	Dragon 660 Wilson 600	Op	Item	Diam [mm]	W.P. [kPa]			
Liner x Stack	8 1/2" X 6 6 1/2 X 14 -	Drilling	Stack	228.6	21000			
SPM	62 -		Diverter					
Litre/Sk 100%	0.012 0.0152 -		Annular	228.6	21000			
Circ Rate	0.9 [m <sup>3</sup> /min]		Blind	228.6	21000			
Pump Eff	90 [%]		Other	228.6	21000			
Pump Press	2290 [kPa]		Other	Stack				
Drillpipe AV	56 [mm]			Diverter				
Drill Collar AV	90 [mm]			Annular				
<b>Circuit</b>	Mud Cycle			40 [min]	Blind			
	Bottom Up			3 [min]	Other			
	Mud Tank	30 [m <sup>3</sup> ]						
Hole Volume	3.5 [m <sup>3</sup> ]	<b>TESTS</b>		Date	Pres [kPa]			
System Vol.	33.5 [m <sup>3</sup> ]	Last BOP	27/11/2012	10350				
		Next BOP	10/12/2012					
<b>BITS</b>		<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>		
<b>Bit</b>	7 8 N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	
Size	156 156 [mm]	CW 8551-3	12	4	8	sacs	Date	
Mfg	Bhughes Smith -	BAROCARB 5	250		250	sacs	27/11/2012	
Type	BHC406c XR20W -	BAROSEAL MED	120	48	72	sacs	grade	
Serial	7140870 PW0901 -	BARABUF	20		20	sacs	J-55 -	
Nozzle	- 3 * 9.5 [mm <sup>2</sup> ]	B1008	4	2	2	20l pails	diam	
WOB	2 0 [daN]	BICARB OF SODA	16	16	0	sacs	177.8 [mm]	
RPM	45 25 [tr/min]	N VIS P PLUS	15	7	8	sacs	Lin Weight	
Flow	[gal/s]	CELLOSIZ	80	50	30	sacs	34.22 [kg/m]	
Pres	2290 5235 [kPa]	SALT COLORED	210	80	130	sacs	Nb Joint	
From	255 319 [m]	Fuel	32140	19686	12454	liters	18 -	
To	319.8 319 [m]	Drill Water	275	185	90	[m <sup>3</sup> ]	Set at	
Drilled	0 [m]	Brine	34	34	0	[m <sup>3</sup> ]	162 [m]	
Hours	0.5 [hrs]	XL DEFOAM	16	4	12	5gal pails	Length	
		Pot Water	31	22	9	[m <sup>3</sup> ]	162.76 [m]	
							Burst	
							27200 [kPa]	
							Collaps	
							17720 [kPa]	
							Tensile	
							231300 [daN]	
							TEST	
							TEST	
							Date	
							26/11/2012	
							Pressure	
							10350 [kPa]	
							Date	
							28/11/2012	
							Pressure	
							10350 [kPa]	
							Date	
							25/11/2012	
							Class	
							G	
							Density	
							1895 [kg/m <sup>3</sup> ]	
							Volume	
							9.9 [m <sup>3</sup> ]	
							Time to GL	
							8 [min]	
							Additives	
							3% CaCl2	
							Date	
							28/11/2012	
							Class	
							G	
							Density	
							1860 [kg/m <sup>3</sup> ]	
							Volume	
							6.5 [m <sup>3</sup> ]	
							Time to GL	
							[min]	
							Additives	
							2%CaCl2 .5% Halad	
<b>CENTRIFUGE</b>								
Make		<b>CASING BOWL</b>		Make	Vetco			
OF density		Serial		Serial	SO# 11007581			
UF density		Size OD		Size OD	279.4 [mm]			
Flow		Size ID		Size ID	244.5 [mm]			
Last Dump		Pressure		Pressure	20,684 [kPa]			



# DAILY DRILLING REPORT N° 25

Date : 04/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	rain	mKB	107.5	Daily MD	31	Daily Costs	\$52,000 est.
Wind	10km/h	mGL	103.18	Total MD	351	Cum Costs	
Temperature	6 degC	24h Avg ROP	4.6m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Continue to cut core from 320m to 351m

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	168
IEC 5	IEC 0			Hrs since last Lost Time Incident	600
Rig 9	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 4	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 18	Total 0			Gas Level	0 BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 02:00 @ 08:00 @ 10:30 @ 12:00	
Company man	Wade Augot	1709 691 9123		Topics: Site Clean up tripping pipe, use of hand rails	
Rig Manager	Ernie Leroux	1403 874 5812		Handling Core Barrels	
				Pinch points picking up tubulars	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Some yellow fluorescence depending on lithology

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:00	320	Circulate and condition mud (wait on bit).
2:00	2:15	320	Safety meeting, flow check well, well static.
2:15	3:30	320	Trip out of hole with flowchecks.
3:30	5:15	320	Handle core barrels: make up bit & core barrels 36 m barrel, core run #9. M/U inner core barrels.
5:15	6:00	320	Trip In Hole with core barrels.
6:00	8:00	330	Cut Core # 9 from 319.8 to 330m (1 - 1.5 DaN WOB / 70 Sks, 4400 Kpa, Rpm 50).
8:00	8:15	330	Safety Meeting with crew on high pressure lines.
8:15	10:30	336.3	Cut Core # 9 from 330 to 336.3 m (jammed).
10:30	10:45	336.3	Pre-Job Safety Meeting (Tripping). Meanwhile flowcheck well, well static.
10:45	12:00	336.3	Trip Out Of Hole with flowchecks with core barrels.
12:00	12:15	336.3	Pre-Job Safety Meeting (laying down inner barrels).
12:15	13:45	336.3	Handle & Lay Out Inner barrels / Rack Back 18m Core Bbl / Pull Up & Inspect Bit
13:45	15:15	336.3	Evaluate core.
15:15	16:00	336.3	Handle Core barrels & Make Up Core barrels & Inner barrels.
16:00	17:30	336.3	Trip In Hole with core barrels.
17:30	0:00	351	Cut Core # 10 from 336.3 to 351 m (1 - 1.5 DaNWOB, 70 Sks, 5400 kPa, Rpm 50).

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:00		Cut Core # 10 from 351 to 368.86m (1 - 1.5 DaN WOB, 70 Sks , 5400 kPa, Rpm 50).

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line	Pressure tests	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	4.75
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meet	LOT/FIT	<b>DOWNTIME</b>
Cond	Run Casing	Handle	Hole Cleaning	24
				0

### 24 HOURS FORECAST

Continue to cut core from 351m.

<b>Date :</b> 04/12/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992 NAD 27 5357531								
<b>DRILLING MUD</b>														
<b>Fluid type</b>		Fresh water		Solids		130 [kg/m <sup>3</sup> ]								
Mud Co	Halliburton			Sands		[ppm]								
Time Check	7:15			OWR		[%]								
Mud Man	Lloyd			MBT		[kg/m <sup>3</sup> ]								
				Cl-	44000	[mg/L]								
Density	1095	[kg/m <sup>3</sup> ]		Calcium	1360	[mg/L]								
Viscosity	55	[s/l]		<b>Volumes Balance</b>										
P.V.	22	[cp]		Vol hauled		[m <sup>3</sup> ]								
Y.P.	5.5	[g/100cm <sup>2</sup> ]		Vol dumped		[m <sup>3</sup> ]								
Gels 10"/10'				Circ loss		[m <sup>3</sup> ]								
Temperature				Boiler loss		[m <sup>3</sup> ]								
Pressure				<b>Daily Mud Cost</b>	\$1,418.92									
pH	9.5			<b>Cum Mud Cost</b>	\$38,198.00									
<b>BOTTOM HOLE ASSEMBLY</b>														
<b>N° Component</b>				ID [mm]	OD [mm]	Length [m]	Connection	Weight						
1 Core Bit				76	156	0.46								
2 Core Barrel				136	145	39.89								
3 Jars				51	121	2.16	3 1/2 IF	37.4kgs/m						
4 Cross Over				58	121	0.78	3 1/2 IF	37.4kgs/m						
5 10 4.75 DC 31/2 IF				60	121	89.7	3 1/2 IF	20kgs/m						
<b>HYDRAULICS</b>			<b>SURVEY</b>				<b>BOP STACK</b>							
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]		
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000		
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter				
SPM	70									Annular	228.6	21000		
Litre/Sk 100%	0.012	0.0152								Blind	228.6	21000		
Circ Rate	0.84									Other	228.6	21000		
Pump Eff	90	90							Other	Stack				
Pump Press	5500									Diverter				
Drillpipe AV	68									Annular				
Drill Collar AV	94									Blind				
										Other				
<b>Circuit</b>	Mud Cycle	40							TESTS					
	Bottom Up	3								Date	Pres [kPa]			
	Mud Tank	30							Last BOP	27/11/2012	10350			
	Hole Volume	3.5							Next BOP	10/12/2012				
	System Vol.	33.5												
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>							
<b>Bit</b>	8	9	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date		
Size	156	156	[mm]	CW 8551-3	12	4	8	sacs	Date	25/11/2012	Date	27/11/2012		
Mfg	Bhughes	Bhughes	-	BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55		
Type	BHC406c	BHC406c	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]		
Serial	7140870	7140870	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]		
Nozzle	-	-	[mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint	12	Nb Joint	18		
WOB	1-1.5	1-1.5	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]		
RPM	50	50	[tr/min]	N VIS P PLUS	15	7	8	sacs	Length	162.76 [m]	Length	215.69 [m]		
Flow			[gal/s]	CELLOSIZ	80	54	26	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]		
Pres	5400	6000	[kPa]	SALT COLORED	210	80	130	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]		
From	319.8	336.3	[m]	Fuel	32140	21864	10276	liters	Tensile	231300 [daN]	Tensile	139000 [daN]		
To	336.3	351	[m]	Drill Water	275	185	90	[m <sup>3</sup> ]	TEST			TEST		
Drilled	16.5	14.7	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012		
Hours	4.25	6.5	[hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]		
Core Run	9	10	[hrs]	Pot Water	41	32	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing		
<b>CENTRIFUGE</b>				<b>CASING BOWL</b>				<b>TEST</b>			<b>TEST</b>			
Make				Make	Vetco			Date	25/11/2012	Date	28/11/2012			
OF density			[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	G	Class	G			
UF density			[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]			Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]			
Flow			[gal/s]	Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]			
Last Dump				Pressure	20,684 [kPa]			Time to GL	8 [min]	Time to GL	[min]			
								Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad			



# DAILY DRILLING REPORT N° 26

Date : 05/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	cloudy/rain	mKB	107.5	Daily MD	14	Daily Costs	_____ est.
Wind	5 km/h	mGL	103.18	Total MD	386	Cum Costs	_____
Temperature	7 degC	24h Avg ROP	5m/h	Expected MD	600	AFE	_____

**Summary of Daily Operations**    Cut core fr 351 - 386m, evaluate core.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	192
IEC 5	IEC 0			Hrs since last Lost Time Incident	624
Rig 9	Rig 0			H <sub>2</sub> S Level	0      Trip Drill _____
Others 4	Others 0			CO <sub>2</sub> Level	0      Pit Drill _____
Total 18	Total 0			Gas Level	0      BOP Drill _____
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 07:30 @ 19:00	
Company man	Wade Augot	1709 691 9123		Topics: BOP drills, use of hand rails	
Rig Manager	Ernie Leroux	1403 874 5812		Handling core barrels, flow checks	
				Pinch points picking up tubulars	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	7:30	372	Cut Core # 10 from 351 to 372.47 m, 1 - 1.5 DaN WOB / 70 Sks 5400 kPa 50 Rpm.
7:30	7:45	372	Pre-Job Safety Meeting (Tripping Core barrels)
7:45	9:15	372	Trip Out Of hole with core barrels. Flow checks.
9:15	10:15	372	Handle Core barrels / Lay Out Inner Barrels /Pull Core barrels & Inspect Bit
10:15	10:30	372	Rig Service and Function Blind Rams ( Close 5 Secs )
10:30	12:30	372	Evaluate Core and cut 36.1 m. Recovered 35.4 m (98.1 % recovery).
12:30	13:30	372	Make Up core barrels.
13:30	14:30	372	Trip In Hole with core barrels.
14:30	15:00	372	Circulate & Set Ball for coring
15:00	19:00	386	Cut Core # 11 from 372.47 to 386 m / 2 - 4.5 DaN WOB / 70 Sks 5400 kPa 50 Rpm / 13.53 m Cut (Jammed)
19:00	19:15	386	Safety Meeting on tripping / Flow Check
19:15	21:15	386	Trip Out Of hole with core barrels / Flow Checks
21:15	21:45	386	Handle Core barrels / Lay Out Inner Bbls /Pull Core barrels & Inspect Bit
21:45	0:00	386	Evaluate Core #11/ 13.53m cut, recovered 13.53m (100% recovery). Function blind rams close / close in 4secs.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:45	386	Make Up core barrels.
0:45	1:45	386	Trip In Hole with core barrels.
1:45	2:15	386	Circulate and seat ball for coring.
2:15	4:30	394	Cut Core # 12 from 386 to 394.2m / 2 - 4.5 DaN WOB / 70 Sks 5400 kPa 50 Rpm (Jammed).
4:30	6:00	394	Trip out of hole.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	0.25	WOC	Well Control	Drilling
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line		Pressure tests	Squeeze	Tripping
Coring	Survey	11.5	Drill Out	Lost Circulation	4.5
Reaming	Logging		DST	BOP Drill	
Flow Check	Pmp repair		Safety Meet	LOT/FIT	
Cond	Run Casing		Handle	Hole Cleaning	0.5
					<b>TOTAL DOWNTIME</b>
					<b>24</b>
					<b>0</b>

### 24 HOURS FORECAST

RIH with core barrels and continue to core from 386m.

<b>Date : 05/12/2012</b>			<b>Well : Gobineau#1</b>			<b>Rig : Foragaz#3</b>			Coord: 384992				
									NAD 27 5357531				
DRILLING MUD													
<b>Fluid type</b>			Fresh water			Solids			122 [kg/m <sup>3</sup> ]				
Mud Co	Halliburton		Sands						[ppm]				
Time Check	6:30		OWR						[%]				
Mud Man	Lloyd		MBT						[kg/m <sup>3</sup> ]				
Density	1100 [kg/m <sup>3</sup> ]		Cl-			44000			[mg/L]				
Viscosity	52 [s/l]		Calcium			1380			[mg/L]				
P.V.	21 [cp]		Volums Balance										
Y.P.	5.5 [g/100cm <sup>2</sup> ]		Vol hauled						[m <sup>3</sup> ]				
Gels 10"/10'			Vol dumped						[m <sup>3</sup> ]				
Temperature			Circ loss						[m <sup>3</sup> ]				
Pressure			Boiler loss						[m <sup>3</sup> ]				
pH	9.5		Daily Mud Cost			\$1,418.92							
			Cum Mud Cost			\$39,617.00							
BOTTOM HOLE ASSEMBLY													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
1 Core Bit						76	156	0.46	HT12				
2 Core Barrel						136	145	39.89	HT12				
3 Jars						51	121	2.16	3 1/2 IF	37.4kgs/m			
4 Cross Over						58	121	0.78	3 1/2 IF	37.4kgs/m			
5 10 4.75 DC 31/2 IF						60	121	89.7	3 1/2 IF	20kgs/m			
HYDRAULICS				SURVEY				BOP STACK					
<b>Pump</b>				Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600								Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14									Diverter		
SPM	70										Annular	228.6	21000
Litre/Sk 100%	0.012	0.0152									Blind	228.6	21000
Circ Rate	0.84										Other	228.6	21000
Pump Eff	90	90									Other		
Pump Press	5500									Other	Stack		
Drillpipe AV	68										Diverter		
Drill Collar AV	94										Annular		
	Mud Cycle	40									Blind		
	Bottom Up	3									Other		
	Mud Tank	30											
	Hole Volume	3.5											
	System Vol.	33.5											
								TESTS					
								Date		Pres [kPa]			
								Last BOP		27/11/2012 10350			
								Next BOP		10/12/2012			
BITS				STOCK				CASING / CEMENTING PROGRAM					
<b>Bit</b>	RR9	RR9	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date	
Size	156	156	[mm]	CW 8551-3	12	4	8	sacs	Date	25/11/2012	Date	27/11/2012	
Mfg	Bhughes	Bhughes	-	BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55	
Type	BHC406c	BHC406c	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]	
Serial	7140870	7140870	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]	
Nozzle	-	-	[mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint	12	Nb Joint	18	
WOB	1-1.5	2-4.5	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]	
RPM	50	50	[tr/min]	N VIS P PLUS	15	7	8	sacs	Length	162.76 [m]	Length	215.69 [m]	
Flow			[gal/s]	CELLOSIZ	80	54	26	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]	
Pres	5400	6000	[kPa]	SALT COLORED	210	80	130	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]	
From	351	372	[m]	Fuel	32140	24261	7879	liters	Tensile	231300 [daN]	Tensile	139000 [daN]	
To	372	386	[m]	Drill Water	275	185	90	[m <sup>3</sup> ]	TEST		TEST		
Drilled	21.5	13.5	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012	
Hours	14	18	[hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]	
Core Run	10	11	[hrs]	Pot Water	41	32	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing	
<b>CENTRIFUGE</b>				<b>CASING BOWL</b>									
Make				Make	Vetco			Date	25/11/2012	Date	28/11/2012		
OF density			[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	G	Class	G		
UF density			[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]			Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
Flow			[gal/s]	Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
Last Dump				Pressure	20,684 [kPa]			Time to GL	8 [min]	Time to GL	[min]		
								Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad		



# DAILY DRILLING REPORT N° 27

Date : 06/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	cloudy/rain	mKB	107.5	Daily MD	39	Daily Costs	\$50,000 est.
Wind	35km/h	mGL	103.18	Total MD	425	Cum Costs	
Temperature	8 degC	24h Avg ROP	6m/h	Expected MD	600	AFE	

**Summary of Daily Operations** Cut core from 386-425m, evaluate core. Had a rig inspection from OH&S Dec 6th / 2012 at 9:00.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	216
IEC 3	IEC 0			Hrs since last Lost Time Incident	648
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 17	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 14:30 @ 19:00	
Company man	Wade Augot	1709 691 9123		Topics: BOP drills, use of hand rails	
Rig Manager	Ernie Leroux	1403 874 5812		Handling core barrels, flow checks	
				Pinch points picking up tubulars	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Fishell's Brook conglomerate

SHOWS : Yellow fluorescence

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:45	386	Make Up Core barrels from Run # 12
0:45	1:45	386	Trip In Hole with core barrels
1:45	2:15	386	Circulate and seat ball from coring.
2:15	4:30	394	Cut Core # 12 from 386 to 394.2m with 2 - 4.5 DaN WOB, 70 Sks, 5400 kPa, 50 rpm (jammed)
4:30	6:00	394	Trip out of hole with flow checks.
6:00	6:45	394	Handle core bbbs & pull inner barrels
6:45	7:15	394	Evaluate Core: 7.4 m recovered.
7:15	7:30	394	Rig Service & Function Blind Rams close 5 Secs
7:30	8:30	394	Make Up Core barrels for Run # 13
8:30	9:00	394	Trip In Hole with core barrels
9:00	9:30	394	Rig Service (Generator & Fuel Hoses)
9:30	9:45	394	Trip In Hole with core barrels
9:45	10:30	394	Circulate and seat ball for coring.
10:30	14:30	404	Cut core # 13 from 394.2 to 404 m, 9.8 m, jammed with (2 - 4.5 DaN WOB / 70 Sks 6200 kPa RPM - 50).
14:30	14:45	404	Pre-Job Safety Meeting (Tripping)
14:45	16:15	404	Trip Out of hole with flow checks
16:15	17:00	404	Handle core barrels and pull Inner barrels / Inspect Bit
17:00	17:30	404	Evaluate Core / Cut 9.8 m, recovered 9.4 m (96% recovery).
17:30	18:15	404	Make Up Core barrels and Inner barrels.
18:15	19:00	404	Trip In Hole with core barrels Run #14
19:00	19:15	404	Pre-Job Safety Meeting "Install TD".
19:15	19:30	404	Circulate and seat ball for coring.
19:30	23:00	404	Cut core # 14 from 404 to 425.15m with 2 - 4.5 DaN WOB / 62 Sks 5400 kPa RPM - 50/ Cut 21.15 m (jammed).
23:00	0:00	425	Trip out of hole with flow checks.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:00		Handle Core barrels & Pull Inner barrels / Inspect Bit.
1:00	3:45		Evaluate Core #14 / Cut 21.15 m recovered 21.15m (100% recovery).
3:45	4:45		Make Up Core barrels / Inner barrels.
4:45	6:00		Trip In Hole with core barrels Run#15

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	0.75	WOC	Well Control		Drilling	
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey		Cementing	
WOW	Slip/cut line		Pressure tests	Squeeze		Tripping	6.5
Coring	Survey	9.75	Drill Out	Lost Circulation		TOTAL	24
Reaming	Logging		DST	BOP Drill		DOWNTIME	0
Flow Check	Pmp repair		Safety Meet	LOT/FIT			
Cond	Run Casing		Handle	Hole Cleaning	1.5		

### 24 HOURS FORECAST

Continue to core from 425m to basement, drill 15-20m of basement with 6-1/8" tricone.

Date : 06/12/2012			Well : Gobineau#1			Rig : Foragaz#3			Coord: 384992			
									NAD 27 5357531			
DRILLING MUD												
<b>Fluid type</b>	Fresh water		Solids	78		[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>					
Mud Co	Halliburton		Sands			[ppm]	NAME	Quantity	Concentration			
Time Check	7:00		OWR			[%]	N DRILL LO	3				
Mud Man	Lloyd		MBT			[kg/m <sup>3</sup> ]						
			Cl-	40000		[mg/L]						
Density	1090	[kg/m <sup>3</sup> ]	Calcium	1360		[mg/L]						
Viscosity	46	[s/l]	<b>Volumes Balance</b>									
P.V.	17	[cp]	Vol hauled			[m <sup>3</sup> ]						
Y.P.	3.5	[g/100cm <sup>2</sup> ]	Vol dumped			[m <sup>3</sup> ]						
Gels 10"/10'			Circ loss			[m <sup>3</sup> ]						
Temperature			Boiler loss			[m <sup>3</sup> ]	<b>COMMENTS</b>					
Pressure			<b>Daily Mud Cost</b>			\$995.00						
pH	9.5		<b>Cum Mud Cost</b>			\$40,612.00						
BOTTOM HOLE ASSEMBLY												
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight		
1 Core Bit						76	156	0.46	HT12			
2 Core Barrel						136	145	39.89	HT12			
3 Jars						51	121	2.16	3 1/2 IF	37.4kgs/m		
4 Cross Over						58	121	0.78	3 1/2 IF	37.4kgs/m		
5 10 4.75 DC 31/2 IF						60	121	89.7	3 1/2 IF	20kgs/m		
HYDRAULICS			SURVEY				BOP STACK					
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter		
SPM	62									Annular	228.6	21000
Litre/Sk 100%	0.012	0.0152								Blind	228.6	21000
Circ Rate	0.744									Other	228.6	21000
Pump Eff	90	90							Other	Stack		
Pump Press	6425									Diverter		
Drillpipe AV	60									Annular		
Drill Collar AV	88									Blind		
										Other		
<b>Circuit</b>	Mud Cycle	40							<b>TESTS</b>			
	Bottom Up	5							Date	Pres [kPa]		
	Mud Tank	36							Last BOP	27/11/2012	10350	
	Hole Volume	6.5							Next BOP	10/12/2012		
	System Vol.	42										
BITS			STOCK				CASING / CEMENTING PROGRAM					
<b>Bit</b>	RR9	RR9	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date
Size	156	156	[mm]	CW 8551-3	12	4	8	sacs	Date	25/11/2012	Date	27/11/2012
Mfg	Bhughes	Bhughes	-	BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55
Type	BHC406c	BHC406c	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]
Serial	7140871	7140871	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]
Nozzle	-	-	[mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint	12	Nb Joint	18
WOB	2-4.5	2-4.5	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]
RPM	50	50	[tr/min]	N VIS P PLUS	15	7	8	sacs	Length	162.76 [m]	Length	215.69 [m]
Flow			[gal/s]	CELLOSIZ	80	54	26	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]
Pres	6200	6450	[kPa]	SALT COLORED	210	80	130	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]
From	394.2	404	[m]	Fuel	32140	24261	7879	liters	Tensile	231300 [daN]	Tensile	139000 [daN]
To	404	425.15	[m]	Drill Water	275	185	90	[m <sup>3</sup> ]	<b>TEST</b>			<b>TEST</b>
Drilled	9,8	21.15	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012
Hours	24.25	27.75	[hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]
Core Run	13	14	[hrs]	Pot Water	41	32	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing
CENTRIFUGE			CASING BOWL				Date	25/11/2012	Date	28/11/2012		
Make			Make	Vetco			Class	G	Class	G		
OF density			Serial	SO# 11007581			Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
UF density			Size OD	279.4 [mm]			Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
Flow			Size ID	244.5 [mm]			Time to GL	8 [min]	Time to GL	[min]		
Last Dump			Pressure	20,684 [kPa]			Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad		





# DAILY DRILLING REPORT N° 28

Date : 07/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	<u>sunny clouds</u>	mKB	<u>107.5</u>	Daily MD	<u>12</u>	Daily Costs	<u>\$109,300</u> est.
Wind	<u>35km/h</u>	mGL	<u>103.18</u>	Total MD	<u>437</u>	Cum Costs	<u>                    </u>
Temperature	<u>2 degC</u>	24h Avg ROP	<u>2 m/h</u>	Expected MD	<u>600</u>	AFE	<u>                    </u>

**Summary of Daily Operations** Evaluate core#14 and cut core#15 from 425.2 to 430.2m. Evaluate core#15  
Lay out coring assembly, trip in with tricone. Drill ahead in basement for rathole.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	240
IEC <u>4</u>	IEC <u>0</u>			Hrs since last Lost Time Incident	<u>672</u>
Rig <u>9</u>	Rig <u>0</u>			H <sub>2</sub> S Level <u>0</u>	Trip Drill <u>                    </u>
Others <u>5</u>	Others <u>0</u>			CO <sub>2</sub> Level <u>0</u>	Pit Drill <u>                    </u>
Total <u>18</u>	Total <u>0</u>			Gas Level <u>0</u>	BOP Drill <u>                    </u>
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 9:45	
Company man	Wade Augot	1709 691 9123		Topics: Slippery conditions, mixing chemicals	
Rig Manager	Ernie Leroux	1403 874 5812		Handling Core barrels	
				Use of chop saw, cutting core	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY : Granite (70%) and mafic (30%) gneiss basement  
SHOWS : Yellow fluorescence in fractures

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:00	425	Handle Core Bbls & Pull Inner Bbls. Inspect Bit
1:00	3:45	425	Evaluate Core #14, Cut 21.15 m, recovered 21.15m (100% recovery)
3:45	4:45	425	Make Up Core Bbls and Inner Bbls
4:45	6:00	425	Trip In Hole with core Bbls Run #15
6:00	9:45	430	Cut Core # 15 from 425.16 to 430.2 m. Cut 5 m (70 sks 8600 Kpa, 1.5 - 3.5 m/hr, 50 Rpm)
9:45	10:00	430	Pre-Job Safety Meeting
10:00	11:00	430	Trip Out Of Hole with Flow Checks
11:00	12:00	430	Handle Core Bbls and Pull Inner Bbls. Inspect bit
12:00	13:00	430	Evaluate Core #15.
13:00	13:30	430	Lay Out Coring Assembly
13:30	15:15	430	Make Up Tricone and BHA. Run In / Pick Up Singles
15:15	19:00	435	Drill 156 mm Hole from 430 to 434.51 m (70 Stks, 4700 Kpa, 5-6 DaN, 75 Rpm)
19:00	19:15	435	Service Rig (inspect mud pumps)
19:15	23:30	435	Drill 156 mm Hole from 430 to 437.17 m (70 Stks, 4700 Kpa, 5-6 DaN, 75 Rpm)
23:30	0:00	437	Trip Out Of Hole w/ Flow Checks bit change
<p>Note: Schlumberger performed an audit of the well site integrity, with emphasis on handling, stepping and lifting of main rig contractor, as well as BOP testing compliance and trip in practices. This audit was carried out for the benefit of Investcan Energy Corp and Foragaz only.</p>			

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:30	437	Continue Trip Out Of Hole w/ Flow Checks Grade bit 66FCAEIWTPR /ROP .88m.
0:30	2:00	437	Trip in hole w/ new 156mm bit.
2:00	6:00	440	Drill 156 mm Hole f/ 437.15-440.58 m / 70 Stks 4700 Kpa / 5-6 DaN /75 Rpm

### RIG TIME (operation duration in hours)

RU / TD		Rig Maintenance	<u>0.25</u>	WOC		Well Control		Drilling	<u>8</u>
Rig Move		Rig Repair		NU/ND BOPs		Directional Survey		Cementing	
WOW		Slip/cut line		Pressure tests		Squeeze		Tripping	<u>4.5</u>
Coring	<u>3.75</u>	Survey		Drill Out		Lost Circulation		TOTAL	<u>24</u>
Reaming		Logging		DST		BOP Drill		DOWNTIME	<u>0</u>
Flow Check		Pmp repair		Safety Meet	<u>0.25</u>	LOT/FIT			
Cond		Run Casing		Handle	<u>7.25</u>	Hole Cleaning			

### 24 HOURS FORECAST

Drill to TD, circulate and POOH to log

Date : 07/12/2012		Well : Gobineau#1		Rig : Foragaz#3		Coord: 384992 NAD 27 5357531	
<b>DRILLING MUD</b>							
<b>Fluid type</b>	Fresh water	Solids	84	[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>		
Mud Co	Halliburton	Sands		[ppm]	NAME	Quantity	Concentration
Time Check	7:00	OWR		[%]			
Mud Man	Lloyd	MBT		[kg/m <sup>3</sup> ]			
Density	1100	Cl-	40000	[mg/L]			
Viscosity	51	Calcium	1360	[mg/L]			
P.V.	20	<b>Volumes Balance</b>					
Y.P.	6	Vol hauled		[m <sup>3</sup> ]	<b>COMMENTS</b>		
Gels 10"/10'		Vol dumped		[m <sup>3</sup> ]			
Temperature		Circ loss		[m <sup>3</sup> ]			
Pressure		Boiler loss		[m <sup>3</sup> ]			
pH	9.5	<b>Daily Mud Cost</b>	\$2,605.48				
		<b>Cum Mud Cost</b>	\$43,854.00				
<b>BOTTOM HOLE ASSEMBLY</b>							
<b>N° Component</b>		ID [mm]	OD [mm]	Length [m]	Connection	Weight	
1 Core Bit		76	156	0.46	HT12		
2 Core Barrel		136	145	39.89	HT12		
3 Jars		51	121	2.16	3 1/2 IF	37.4kgs/m	
4 Cross Over		58	121	0.78	3 1/2 IF	37.4kgs/m	
5 10 4.75 DC 31/2 IF		60	121	89.7	3 1/2 IF	20kgs/m	
1 Bit			156	0.19	3 1/2 Reg		
2 Float Sub		62	121	0.78	3 1/2 IF		
3 Drill Collars (10)		60	121	89.7	3 1/2 IF		
<b>HYDRAULICS</b>		<b>SURVEY</b>				<b>BOP STACK</b>	
<b>Pump</b>	1 2	Time	m MD	m TVD	Azimuth	Inclination	Deviation
Make&Model	Dragon 660 Wilson 600	OP	Item	Diam [mm]	W.P. [kPa]		
Liner x Stack	8 1/2" X 6 1/2 X 14	Drilling	Stack	228.6	21000		
SPM	72		Diverter				
Litre/Sk 100%	0.012 0.0152		Annular	228.6	21000		
Circ Rate	0.744 [m <sup>3</sup> /min]		Blind	228.6	21000		
Pump Eff	90 [%]		Other	228.6	21000		
Pump Press	6050 [kPa]		Other	Stack			
Drillpipe AV	69 [mm]			Diverter			
Drill Collar AV	95 [mm]			Annular			
				Blind			
<b>Circuit</b>	Mud Cycle 40 [min]		Other				
	Bottom Up 5 [min]	<b>TESTS</b>					
	Mud Tank 36 [m <sup>3</sup> ]		Date	Pres [kPa]			
	Hole Volume 6.5 [m <sup>3</sup> ]	Last BOP	27/11/2012	10350			
	System Vol. 42 [m <sup>3</sup> ]	Next BOP	10/12/2012				
<b>BITS</b>		<b>STOCK</b>			<b>CASING / CEMENTING PROGRAM</b>		
<b>Bit</b>	RR9 N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>
Size	156 156 [mm]	CW 8551-3	12	4	8	sacs	Date 25/11/2012
Mfg	Bhughes Smith	BARACARB 5	250		250	sacs	grade J-55
Type	BHC406c XR20W	BAROSEAL MED	120	48	72	sacs	diam 244.48 [mm]
Serial	7140871 PW0901	BARABUF	20		20	sacs	Lin Weight 59.53 [kg/m]
Nozzle	3X9.5 [mm <sup>2</sup> ]	B1008	4	2	2	20l pails	Nb Joint 12
WOB	1.5-3.5 6 [daN]	BICARB OF SODA	16	16	0	sacs	Set at 162 [m]
RPM	50 75 [tr/min]	N VIS P PLUS	15	7	8	sacs	Length 162.76 [m]
Flow	[gal/s]	CELLOSIZO	80	57	23	sacs	Burst 27200 [kPa]
Pres	8600 4700 [kPa]	SALT COLORED	210	80	130	sacs	Collapse 17720 [kPa]
From	425 430 [m]	Fuel	45911 27647	18264		liters	Tensile 231300 [daN]
To	430 437 [m]	Drill Water	275	185	90	[m <sup>3</sup> ]	TEST
Drilled	5 7 [m]	Brine	34	34	0	[m <sup>3</sup> ]	Date 26/11/2012
Hours	30.5 8 [hrs]	XL DEFOAM	16	4	12	5gal pails	Pressure 10350 [kPa]
Core Run	15 N/A [hrs]	Pot Water	41	32	9	[m <sup>3</sup> ]	Date 28/11/2012
<b>CENTRIFUGE</b>		<b>CASING BOWL</b>			<b>Last Cement</b>		
Make		Make	Vetco			Date	25/11/2012
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	G
UF density	[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]			Density	1895 [kg/m <sup>3</sup> ]
Flow	[gal/s]	Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]
Last Dump		Pressure	20,684 [kPa]			Time to GL	8 [min]
						Additives	3% CaCl2
							Last Cement 7" casing
							Date 28/11/2012
							Class G
							Density 1860 [kg/m <sup>3</sup> ]
							Volume 6.5 [m <sup>3</sup> ]
							Time to GL [min]
							Additives 2%CaCl2 .5% Halad



# DAILY DRILLING REPORT N° 29

Date : 08/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	cloudy/rain	mKB	107.5	Daily MD	8	Daily Costs	\$33,150 est.
Wind	10km/h	mGL	103.18	Total MD	445	Cum Costs	
Temperature	6 degC	24h Avg ROP	1 m/h	Expected MD	445	AFE	

**Summary of Daily Operations** Drill to TD = 445m. Log with Baker Hughes Run#1, Run#2 and Run#3

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	264
IEC 5	IEC 0			Hrs since last Lost Time Incident	696
Rig 9	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 19	Total 0			Gas Level	0 BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 12:00 @ 13:15	
Company man	Wade Augot	1709 691 9123		Topics: Wireline logging	
Rig Manager	Ernie Leroux	1403 874 5812		Tripping Pipe	
				Proper PPE	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY :

SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:30	437	Continue Trip Out Of Hole w/ Flow Checks Grade bit 66FCAEIWTPR /ROP .88m.
0:30	2:00	437	Trip in hole w/ new 156mm bit.
2:00	4:45	439	Drill 156 mm Hole from 437.15 to 439 m (70 Stks 4700 Kpa / 5-6 DaN /75 Rpm)
4:45	5:00	439	Rig Service & Function Pipe Rams Close 5 Secs / Service Pump
5:00	11:00	445	Drill 156 mm Hole from 439 to 445 m TD (70 Stks 4700 Kpa / 5-6 DaN /75 Rpm)
11:00	11:15	445	Circ & Cond / Work Pipe
11:15	11:30	445	Wireline Survey @ 439 m 6 Deg.
11:30	12:00	445	Circ & Cond / Work Pipe
12:00	12:15	445	Pre-job Safety Meeting
12:15	13:15	445	Trip Out Of Hole w/ Flow Checks
13:15	13:30	445	Safety Meeting w/ Baker Wireline & Rig Personal
13:30	18:00	445	Rig Up To & Log w/ Baker Run # 1 HDIL/ZDL/CN/GR
18:00	20:00	445	Log Run # 2 XMAC/GR
20:00	0:00	445	Log run #3/ STAR /CBIL / DRIT / GR

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:15	445	Log run #3 STAR/CBIL/DRIT/GR
2:15	6:00	445	Log run #4 MReX/GR (Fault find toolstring )

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	0.25	WOC	Well Control	8.75
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey	
WOW	Slip/cut line		Pressure tests	Squeeze	3
Coring	Survey	0.25	Drill Out	Lost Circulation	
Reaming	Logging	10.5	DST	BOP Drill	
Flow Check	Pmp repair		Safety Meetings	0.5	
Cond	Run Casing		Handle	LOT/FIT	
				Hole Cleaning	0.75
				<b>TOTAL DOWNTIME</b>	<b>0</b>

### 24 HOURS FORECAST

Continue wireline operations





# DAILY DRILLING REPORT N° 30

Date : 09/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Overcast	mKB	107.5	Daily MD	Daily Costs	\$35,000 est.
Wind	30km/h	mGL	103.18	Total MD	Cum Costs	
Temperature	3 degC	24h Avg ROP		Expected MD	AFE	

**Summary of Daily Operations** Run wireline log with Baker Hughes, Run#4 and Run#5. Mix salt in active drilling mud for cold weather storage.

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	288
IEC 5	IEC 0			Hrs since last Lost Time Incident	720
Rig 9	Rig 0			H <sub>2</sub> S Level	0 Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level	0 Pit Drill
Total 19	Total 0			Gas Level	0 BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 06:45 @ 18:45	
Company man	Wade Augot	1709 691 9123		Topics: Wireline logging	
Rig Manager	Ernie Leroux	1403 874 5812		Hearing Protection while performing VSP log	
				Proper PPE while mixing chemicals	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

LITHOLOGY :

SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	2:00	445	Log run #3/ STAR / CBIL / DRIT / GR
2:00			Log run # 4 / MRBX / GR (Fault find toolstring ) Tools Working @ 8:30 am.
	12:00	445	Meanwhile hold pretour meeting with crew change @ 06:45 hrs.
12:00			Rig Up To Run Log # 5 f/ VSP Pit/ Commence VSP log run @ 21:45hrs.
	0:00	445	Meanwhile hold pretour meeting with crew change @ 18:45 hrs.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	1:00	445	Rig down Baker log run # 5
1:00	1:30	445	Rig up Baker Log Run # 6, GR/FMT
1:30	6:00	445	RIH and commence log run # 6.

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	WOC	Well Control	Drilling
Rig Move	Rig Repair	NU/ND BOPs	Directional Survey	Cementing
WOW	Slip/cut line	Pressure tests	Squeeze	Tripping
Coring	Survey	Drill Out	Lost Circulation	
Reaming	Logging	DST	BOP Drill	<b>TOTAL</b>
Flow Check	Pmp repair	Safety Meetings	LOT/FIT	<b>DOWNTIME</b>
Cond	Run Casing	Handle	Hole Cleaning	<b>24</b>
				<b>0</b>

### 24 HOURS FORECAST

Continue wireline operations, RIH with DP and displace well to completion fluids. POOH and run WR plug with Baker, nipple down BOPs

<b>Date :</b> 09/12/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992 NAD 27 5357531							
<b>DRILLING MUD</b>													
<b>Fluid type</b> Fresh water		Solids 86 [kg/m <sup>3</sup> ]		<b>ADDITIVES ADDED</b>									
Mud Co	Halliburton	Sands		NAME	Quantity	Concentration							
Time Check	7:30	OWR											
Mud Man	L. Anthony	MBT											
Density	1100 [kg/m <sup>3</sup> ]	Cl-	38000 [mg/L]										
Viscosity	59 [s/l]	Calcium	1360 [mg/L]	<b>Volumes Balance</b>									
P.V.	27 [cp]	Vol hauled											
Y.P.	6.5 [g/100cm <sup>2</sup> ]	Vol dumped											
Gels 10"/10'		Circ loss											
Temperature		Boiler loss											
Pressure		<b>Daily Mud Cost</b>	\$995.00										
pH	9	<b>Cum Mud Cost</b>	\$45,844.00										
<b>BOTTOM HOLE ASSEMBLY</b>													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
<b>HYDRAULICS</b>				<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>	1	2		Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600								Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14									Diverter		
SPM											Annular	228.6	21000
Litre/Sk 100%	0.012	0.0152									Blind	228.6	21000
Circ Rate			[m <sup>3</sup> /min]								Other	228.6	21000
Pump Eff	90	90	[%]							Other	Stack		
Pump Press			[kPa]								Diverter		
Drillpipe AV			[mm]								Annular		
Drill Collar AV			[mm]								Blind		
Mud Cycle	40		[min]								Other		
<b>Circuit</b>										<b>TESTS</b>			
Bottom Up	5		[min]							Date	Pres [kPa]		
Mud Tank	36		[m <sup>3</sup> ]							Last BOP	27/11/2012	10350	
Hole Volume	6.5		[m <sup>3</sup> ]							Next BOP	10/12/2012		
System Vol.	42		[m <sup>3</sup> ]										
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>						
<b>Bit</b>	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date			
Size	[mm]	CW 8551-3	12	6	6	sacs	Date	25/11/2012	Date	27/11/2012			
Mfg		BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55			
Type		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]			
Serial		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]			
Nozzle	[mm <sup>2</sup> ]	B1008	4	3	1	20l pails	Nb Joint	12	Nb Joint	18			
WOB	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]			
RPM	[tr/min]	N VIS P PLUS	15	8	7	sacs	Length	162.76 [m]	Length	215.69 [m]			
Flow	[gal/s]	CELLOSIZ	80	57	23	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]			
Pres	[kPa]	SALT COLORED	210	80	130	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]			
From	[m]	Fuel	45911	32035	13876	liters	Tensile	231300 [daN]	Tensile	139000 [daN]			
To	[m]	Drill Water	375	295	80	[m <sup>3</sup> ]	<b>TEST</b>			<b>TEST</b>			
Drilled	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012			
Hours	[hrs]	XL DEFOAM	16	5	11	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]			
	[hrs]	Pot Water	50	41	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>TEST</b>			<b>TEST</b>			
Make		Make	Vetco				Date	25/11/2012	Date	28/11/2012			
OF density		Serial	SO# 11007581				Class	G	Class	G			
UF density	[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]				Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]			
Flow	[kg/m <sup>3</sup> ]	Size ID	244.5 [mm]				Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]			
Last Dump	[gal/s]	Pressure	20,684 [kPa]				Time to GL	8 [min]	Time to GL	[min]			
							Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad			



# DAILY DRILLING REPORT N° 31

Date : 10/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Overcast	mKB	107.5	Daily MD	Daily Costs	\$39,000 est.
Wind	30km/h	mGL	103.18	Total MD	Cum Costs	
Temperature	-1 degC	24h Avg ROP		Expected MD	AFE	

**Summary of Daily Operations** Run wireline log with Run#5 and Run#6. Wait on order before Run#7.  
Trip in hole, circulate and displace hole with water and biocide

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	312
IEC 5	IEC 0			Hrs since last Lost Time Incident	744
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 5	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 19	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 16:30 @ 19:15 @ 20:45	
Company man	Wade Augot	1709 691 9123		Topics: Wireline logging	
Rig Manager	Ernie Leroux	1403 874 5812		Fall protection working in derrick	
				Tripping pipe	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:45	445	Rig down Baker log run # 5
0:45	8:00	445	Rig up Baker Log Run # 6, GR/FMT
8:00	8:15	445	Rig Service & Function Blind Rams Close 5 Secs
8:15	10:00	445	Wait On Orders
10:00	16:30	445	Rig Up Baker & Log Run # 7, GR/FMT Lay Out Tools
16:30	16:45	445	Safety Meeting w/ Crew (Tripping )
16:45	17:30	445	Trip In Hole
17:30	19:15	445	Circ & Cond Hole / Displace Well Over To Fresh Water
19:15	19:30	445	Pre-Job Safety Meeting
19:30	20:45	445	Pull Out Of Hole w/ Flow Checks
20:45	21:00	445	Held Safety Meeting w/ Baker Wireline & Rig Crew ( on Setting WR Plug)
21:00	23:30	445	Rig Up To & Run & Set WR Plug @ 200 m
23:30	0:00	445	RIH w/ wireline to 210m, pull strip log corrolate on depth, set WR plug @ 200m CE, observe 200lbs weight loss, P/U and re-tag plug to confirm. POOH w/ wireline.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:30	445	Rig out Baker wireline
0:30	1:00	445	Pressure test WR plug to 7000 Kpa
1:00	4:00	445	RIH w/ 4 3/4" DC's and L/O. RIH w/ 4" DP and L/O same
4:00	0:00	445	Nipple down BOP's

### RIG TIME (operation duration in hours)

RU / TD	Rig Maintenance	0.25	WOC	Well Control	Drilling
Rig Move	Rig Repair		NU/ND BOPs	Directional Survey	Cementing
WOO	Slip/cut line		Pressure tests	Squeeze	Tripping
1.75			Drill Out	Lost Circulation	2
Coring	Survey		DST	BOP Drill	
Reaming	Logging	17.5	Safety Meetings	0.75	<b>TOTAL</b>
Flow Check	Pmp repair		Handle	Hole Cleaning	<b>DOWNTIME</b>
1.75	Run Casing				<b>24</b>
					<b>0</b>

### 24 HOURS FORECAST

Rig out Baker wireline, nipple down BOPs and install tubing head. Nipple up BOPs change rams and pressure test BOPs

<b>Date :</b> 10/12/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992 NAD 27 5357531							
<b>DRILLING MUD</b>													
<b>Fluid type</b> Fresh water		Solids 102 [kg/m <sup>3</sup> ]		<b>ADDITIVES ADDED</b>									
Mud Co	Halliburton	Sands		NAME		Quantity	Concentration						
Time Check	7:30	OWR		SALT		95							
Mud Man	L. Anthony	MBT		CW 8551-3		1							
Density	1160 [kg/m <sup>3</sup> ]	Cl-	92000 [mg/L]										
Viscosity	60 [s/l]	Calcium	1600 [mg/L]										
P.V.	29 [cp]	<b>Volumes Balance</b>											
Y.P.	6.5 [g/100cm <sup>2</sup> ]	Vol hauled		[m <sup>3</sup> ]									
Gels 10"/10'		Vol dumped		[m <sup>3</sup> ]									
Temperature		Circ loss		[m <sup>3</sup> ]									
Pressure		Boiler loss		[m <sup>3</sup> ]									
pH	8	<b>Daily Mud Cost</b>	\$2,845.00										
		<b>Cum Mud Cost</b>	\$52,370.00										
<b>BOTTOM HOLE ASSEMBLY</b>													
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight			
<b>HYDRAULICS</b>				<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>	1	2		Time	m MD	m TVD	Azimuth	Inclination	Deviation	Op	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600								Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14									Diverter		
SPM											Annular	228.6	21000
Litre/Sk 100%	0.012	0.0152									Blind	228.6	21000
Circ Rate			[m <sup>3</sup> /min]								Other	228.6	21000
Pump Eff	90	90	[%]							Other	Stack		
Pump Press			[kPa]								Diverter		
Drillpipe AV			[mm]								Annular		
Drill Collar AV			[mm]								Blind		
											Other		
<b>Circuit</b>	Mud Cycle	40	[min]							<b>TESTS</b>			
	Bottom Up	5	[min]							Date	Pres [kPa]		
	Mud Tank	36	[m <sup>3</sup> ]							Last BOP	27/11/2012	10350	
	Hole Volume	6.5	[m <sup>3</sup> ]							Next BOP	10/12/2012		
	System Vol.	42	[m <sup>3</sup> ]										
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>						
<b>Bit</b>	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>	Date	<b>Last Casing</b>	Date			
Size	[mm]	CW 8551-3	12	7	5	sacs	Date	25/11/2012	Date	27/11/2012			
Mfg		BAROCARB 5	250		250	sacs	grade	J-55	grade	J-55			
Type		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]			
Serial		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]			
Nozzle	[mm <sup>2</sup> ]	B1008	4	3	1	20l pails	Nb Joint	12	Nb Joint	18			
WOB	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]			
RPM	[tr/min]	N VIS P PLUS	15	8	7	sacs	Length	162.76 [m]	Length	215.69 [m]			
Flow	[gal/s]	CELLOSIZ	80	57	23	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]			
Pres	[kPa]	SALT COLORED	210	175	35	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]			
From	[m]	Fuel	45911	33541	12370	liters	Tensile	231300 [daN]	Tensile	139000 [daN]			
To	[m]	Drill Water	375	295	80	[m <sup>3</sup> ]	<b>TEST</b>			<b>TEST</b>			
Drilled	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012			
Hours	[hrs]	XL DEFOAM	16	5	11	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]			
	[hrs]	Pot Water	50	41	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing			
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				<b>TEST</b>			<b>TEST</b>			
Make		Make	Vetco			Date	25/11/2012	Date	28/11/2012				
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581			Class	G	Class	G				
UF density	[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]			Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]				
Flow	[gal/s]	Size ID	244.5 [mm]			Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]				
Last Dump		Pressure	20,684 [kPa]			Time to GL	8 [min]	Time to GL	[min]				
						Additives	3% CaCl <sub>2</sub>	Additives	2%CaCl <sub>2</sub> .5% Halad				





# DAILY DRILLING REPORT N° 32

Date : 11/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00	Overcast / Rain	mKB	107.5	Daily MD		Daily Costs	\$39,000 est.
Wind	20km/h	mGL	103.18	Total MD	445	Cum Costs	
Temperature	3 degC	24h Avg ROP		Expected MD	445	AFE	

**Summary of Daily Operations** Rig out Baker wireline and pressure test WR plug. Trip in and Lay out drill string. Nipple down BOPs.  
Cut casing and nipple up tubing head

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	336
IEC 4	IEC 0			Hrs since last Lost Time Incident	768
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 2	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 15	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 21:30 @ 06:45 @ 23:30	
Company man	Wade Augot	1709 691 9123		Topics: Wireline logging	
Rig Manager	Ernie Leroux	1403 874 5812		Fall protection working in derrick	
				Tripping pipe	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	0:30	445	Rig Out Baker Wireline
0:30	1:00	445	Pressure test WR Plug to 7000 Kpa
1:00	4:00	445	Run In BHA and DP 170 m at a time and lay down Drill String
4:00	6:00	445	Nipple Down BOPs
6:00	10:15	445	Cut Casing & Install Tubing Head. Pre tour meeting at 06:45.
10:15	11:00	445	Pressure test Tubing Head and WR Plug at 1950 Kpa Low for 10 Min and 7100 Kpa High for 10 Min. Both Tests OK.
11:00	22:00	445	Wait on cross over spool for tubing head to BOP's 7 1/16 3000 To 9" 3000. Meanwhile hold safety meeting with crew.
22:00	0:00	445	Decision to run completion using the annular preventer only due to an issue to get the 2-3/8" rams onsite. Install adaptor flange and nipple up BOP's. Pre tour meeting at 23:30.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	4:15	4.25	Continue to nipple up BOPs
4:15	6:00	1.75	Pressure test BOPs: pres. test #1 BOP Annular against adaptor flange and BOP flange, low 1500kPa/15min, high 10350kPa/15min. Pressure test #2 Blind Rams and kill line valves, low 1500kPa/15min, high 10350kPa/15min.

### RIG TIME (operation duration in hours)

RU / TD		Rig Maintenance	0.25	WOC		Well Control		Drilling	
Rig Move		Rig Repair		NU/ND BOPs	4	Directional Survey		Cementing	
WOO	14.25	Slip/cut line		Pressure tests	1.25	Squeeze		Tripping	3
Coring		Survey		Drill Out		Lost Circulation		TOTAL	24
Reaming		Logging		DST		BOP Drill		DOWNTIME	0
Flow Check		Pmp repair		Safety Meetings	0.75	LOT/FIT			
Cond		Run Casing		Handle	0.5	Hole Cleaning			

### 24 HOURS FORECAST

Nipple Up BOP's, and pressure test BOP's. Run Completion.

Date : 11/12/2012		Well : Gobineau#1		Rig : Foragaz#3		Coord: 384992						
						NAD 27 5357531						
DRILLING MUD												
<b>Fluid type</b>	Fresh water	Solids	102	[kg/m <sup>3</sup> ]	<b>ADDITIVES ADDED</b>							
Mud Co	Halliburton	Sands		[ppm]	NAME	Quantity	Concentration					
Time Check	7:00	OWR		[%]	B-1008	1						
Mud Man	L. Anthony	MBT		[kg/m <sup>3</sup> ]	SALT	35						
Density	1170	Cl-	93000	[mg/L]	XL Defoamer	1						
Viscosity	62	Calcium	1400	[mg/L]								
P.V.	29	<b>Volumes Balance</b>										
Y.P.	7	Vol hauled		[m <sup>3</sup> ]								
Gels 10"/10'		Vol dumped		[m <sup>3</sup> ]								
Temperature		Circ loss		[m <sup>3</sup> ]								
Pressure		Boiler loss		[m <sup>3</sup> ]								
pH	9	<b>Daily Mud Cost</b>		\$3,840.00								
		<b>Cum Mud Cost</b>		\$54,360.00								
BOTTOM HOLE ASSEMBLY												
N°	Component	ID [mm]	OD [mm]	Length [m]	Connection	Weight						
HYDRAULICS			SURVEY				BOP STACK					
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14						Diverter				
SPM								Annular		228.6	21000	
Litre/Sk 100%	0.012	0.0152						Blind		228.6	21000	
Circ Rate								Other		228.6	21000	
Pump Eff	90	90							Other	Stack		
Pump Press								Diverter				
Drillpipe AV								Annular				
Drill Collar AV								Blind				
								Other				
<b>Circuit</b>	Mud Cycle	40	[min]						<b>TESTS</b>			
	Bottom Up	5	[min]						Date	Pres [kPa]		
	Mud Tank	36	[m <sup>3</sup> ]						Last BOP	27/11/2012	10350	
	Hole Volume	6.5	[m <sup>3</sup> ]						Next BOP	11/12/2012	10350	
	System Vol.	42	[m <sup>3</sup> ]									
BITS		STOCK				CASING / CEMENTING PROGRAM						
<b>Bit</b>	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>		<b>Last Casing</b>			
Size	[mm]	CW 8551-3	12	7	5	sacs	Date	25/11/2012	Date	27/11/2012		
Mfg	-	BARACARB 5	250		250	sacs	grade	J-55	grade	J-55	-	
Type	-	BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]		
Serial	-	BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]		
Nozzle	[mm <sup>2</sup> ]	B1008	4	4	0	20l pails	Nb Joint	12	Nb Joint	18	-	
WOB	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]		
RPM	[tr/min]	N VIS P PLUS	15	8	7	sacs	Length	162.76 [m]	Length	215.69 [m]		
Flow	[gal/s]	CELLOSIZE	80	57	23	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]		
Pres	[kPa]	SALT COLORED	210	210	0	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]		
From	[m]	Fuel	45911	35070	10841	liters	Tensile	231300 [daN]	Tensile	139000 [daN]		
To	[m]	Drill Water	375	365	10	[m <sup>3</sup> ]	TEST		TEST			
Drilled	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012		
Hours	[hrs]	XL DEFOAM	16	6	10	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]		
	[hrs]	Pot Water	50	41	9	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing		
							Date	25/11/2012	Date	28/11/2012		
							Class	G	Class	G		
							Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
							Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
							Time to GL	8 [min]	Time to GL	[min]		
							Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad		
CENTRIFUGE		CASING BOWL										
Make		Make	Vetco									
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581									
UF density	[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]									
Flow	[gal/s]	Size ID	244.5 [mm]									
Last Dump		Pressure	20,684 [kPa]									



# DAILY DRILLING REPORT N° 33

Date : 12/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Coord: 384992  
NAD 27 5357531

Spud : 10/11/2012

Weather @ 8:00	Snow	mKB	107.5	Daily MD		Daily Costs	\$28,000 est.
Wind	11km/h NW	mGL	103.18	Total MD	445	Cum Costs	
Temperature	-2 degC	24h Avg ROP		Expected MD	445	AFE	

**Summary of Daily Operations** Nipple up BOPs and Pressure Tests. Run Completion, nipple down BOPs and nipple up well head. Tear Out Rig

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	360
IEC 4	IEC 0			Hrs since last Lost Time Incident	792
Rig 9	Rig 0			H <sub>2</sub> S Level 0	Trip Drill
Others 2	Others 0			CO <sub>2</sub> Level 0	Pit Drill
Total 15	Total 0			Gas Level 0	BOP Drill
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 06:30 @ 18:45	
Company man	Wade Augot	1709 691 9123		Topics: Running Completion	
Rig Manager	Ernie Leroux	1403 874 5812		Cold Weather	
				Rigging Out Rig	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

#### LITHOLOGY :

#### SHOWS :

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	4:15	445	Continue to nipple up BOPs
4:15	6:30	445	Pressure test BOPs: pressure test #1 BOP Annular against Adaptor flange and BOP flange, low 1500kPa/15min, high 10350kPa/15min.
6:30	6:45	445	Pressure test #2 Blind Rams and kill line valves, low 1500kPa/15min, high 10350kPa/15min.
6:45	9:30	445	Safety meeting with crew. BOP Drill Well Secured in 54 Secs.
9:30	13:00	445	Pick up 60.3mm tubing and RIH to top of fish @ 200m. Retrieve WR and POOH.
13:00	15:15	445	Trip in hole w/ 60.3mm completion string, wireline re-entry guide/ 1.78" R nipple/ 9.6m jt/ PSN 43 jts tubing.
15:15	16:30	445	Total 60.3mm tubing down hole = 44 Jts. Land Dognut and engage lockdown screws.
16:30	23:45	445	Nipple Down BOPs / Kill Line Valves & HCR Valves
23:45	0:00	445	Nipple Up Well Head
			Clean tanks, start to tear out Foragaz Rig#3.
			Safety meeting with crew on rigging out TD. RIG RELEASE @ 0:00.

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:00	445	Continue to Rig Out Foragaz Rig#3.

### RIG TIME (operation duration in hours)

RU / TD	6.75	Rig Maintenance		WOC		Well Control		Drilling	
Rig Move		Rig Repair		NU/ND BOPs	7.75	Directional Survey		Cementing	
WOO		Slip/cut line		Pressure tests	2.25	Squeeze		Tripping	6.25
Coring		Survey		Drill Out		Lost Circulation			
Reaming		Logging		DST		BOP Drill		<b>TOTAL</b>	<b>24</b>
Flow Check		Pmp repair		Safety Meetings	0.5	LOT/FIT		<b>DOWNTIME</b>	<b>0</b>
Cond		Run Casing		Handle	0.5	Hole Cleaning			

### 24 HOURS FORECAST

Continue to rig out Foragaz Rig#3.

<b>Date :</b> 12/12/2012		<b>Well :</b> Gobineau#1		<b>Rig :</b> Foragaz#3		<b>Coord:</b> 384992 NAD 27 5357531						
<b>DRILLING MUD</b>												
<b>Fluid type</b>			<b>Solids</b>			<b>ADDITIVES ADDED</b>						
Mud Co			Sands		[kg/m <sup>3</sup> ]	NAME	Quantity					
Time Check			OWR		[ppm]	Concentration						
Mud Man			MBT		[kg/m <sup>3</sup> ]							
			Cl-		[mg/L]							
Density		[kg/m <sup>3</sup> ]	Calcium		[mg/L]							
Viscosity		[s/l]	<b>Volumes Balance</b>			<b>COMMENTS</b>						
P.V.		[cp]	Vol hauled		[m <sup>3</sup> ]							
Y.P.		[g/100cm <sup>2</sup> ]	Vol dumped		[m <sup>3</sup> ]							
Gels 10"/10'			Circ loss		[m <sup>3</sup> ]							
Temperature			Boiler loss		[m <sup>3</sup> ]							
Pressure			<b>Daily Mud Cost</b>									
pH			<b>Cum Mud Cost</b>									
<b>BOTTOM HOLE ASSEMBLY</b>												
<b>N° Component</b>						ID [mm]	OD [mm]					
1 Wireline re-entry guide						60.3	76.2					
2 1.78" R nipple						45.21	60.3					
3 60.3mm J55 tubing jt						50.67	60.3					
4 PSN						1.78	60.3					
5 43 J55 60.3mm Tubing 6.9kgs/m						50.67	60.3					
NOTE: Wireline re-entry guide @ 423.55m GL PSN @ 413.12 GL												
<b>HYDRAULICS</b>			<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>			Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model	1	2								Stack	228.6	21000
Liner x Stack	Dragon 660	Wilson 600								Drilling		
SPM	8 1/2" X 6	6 1/2 X 14								Diverter		
Litre/Sk 100%										Annular	228.6	21000
Circ Rate	0.012	0.0152								Blind	228.6	21000
Pump Eff										Other	228.6	21000
Pump Press										Stack		
Drillpipe AV										Diverter		
Drill Collar AV										Annular		
										Blind		
										Other		
										Other		
										TESTS		
										Date	11/12/2012	Pres [kPa]
										Next BOP		10350
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>					
<b>Bit</b>	<b>N°</b>	<b>Name</b>	<b>In</b>	<b>Used</b>	<b>Stock</b>	<b>Unit</b>	<b>Last Casing</b>			<b>Last Casing</b>		
Size	[mm]	CW 8551-3	12	7	5	sacs	Date	25/11/2012	Date	27/11/2012		
Mfg		BARACARB 5	250		250	sacs	grade	J-55	grade	J-55		
Type		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]		
Serial		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]		
Nozzle	[mm <sup>2</sup> ]	B1008	4	4	0	20l pals	Nb Joint	12	Nb Joint	18		
WOB	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]		
RPM	[tr/min]	N VIS P PLUS	15	8	7	sacs	Length	162.76 [m]	Length	215.69 [m]		
Flow	[gal/s]	CELLOSIZE	80	57	23	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]		
Pres	[kPa]	SALT COLORED	210	210	0	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]		
From	[m]	Fuel	45911	36094	9817	liters	Tensile	231300 [daN]	Tensile	139000 [daN]		
To	[m]	Drill Water	375	365	10	[m <sup>3</sup> ]	TEST			TEST		
Drilled	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012		
Hours	[hrs]	XL DEFOAM	16	6	10	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]		
	[hrs]	Pot Water	56	50	6	[m <sup>3</sup> ]	<b>Last Cement</b>	9-5/8" casing	<b>Last Cement</b>	7" casing		
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>				Date	25/11/2012	Date	28/11/2012		
Make		Make	Vecco				Class	G	Class	G		
OF density	[kg/m <sup>3</sup> ]	Serial	SO# 11007581				Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
UF density	[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]				Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
Flow	[gal/s]	Size ID	244.5 [mm]				Time to GL	8 [min]	Time to GL	[min]		
Last Dump		Pressure	20,684 [kPa]				Additives	3% CaCl <sub>2</sub>	Additives	2%CaCl <sub>2</sub> .5% Halad		



# DAILY DRILLING REPORT N° 34

Date : 13/12/2012

Well : Gobineau#1

Rig : Foragaz#3

Spud : 10/11/2012

Coord: 384992  
NAD 27 5357531

Weather @ 8:00 <u>Light Snow</u>	mKB <u>107.5</u>	Daily MD _____	Daily Costs <u>\$18,000</u> est.
Wind <u>17km/h NW</u>	mGL <u>103.18</u>	Total MD <u>445</u>	Cum Costs _____
Temperature <u>-3 degC</u>	24h Avg ROP _____	Expected MD <u>445</u>	AFE _____

**Summary of Daily Operations** Tear Out Rig, Rig Out boiler, prefabs and pipe racks

### SAFETY SUMMARY

Workers on site	Workers Injured	Minor Incidents	Serious injuries	Hrs since last Medical Treatment Case	384
IEC <u>3</u>	IEC <u>0</u>			Hrs since last Lost Time Incident	<u>816</u>
Rig <u>14</u>	Rig <u>0</u>			H <sub>2</sub> S Level <u>0</u>	Trip Drill _____
Others <u>1</u>	Others <u>0</u>			CO <sub>2</sub> Level <u>0</u>	Pit Drill _____
Total <u>18</u>	Total <u>0</u>			Gas Level <u>0</u>	BOP Drill _____
Tool Pusher	Greg McKinnin	1905 371 4614		Safety Meetings @ 6:30	
Company man	Wade Augot	1709 691 9123		Topics: Rigging Out Rig	
Rig Manager	Ernie Leroux	1403 874 5812		Cold Weather	

### TIME LOG - 00:00 to 24:00 (include Safety meetings and Tool box talks)

**LITHOLOGY :**

**SHOWS :**

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:30	445	Rig out Foragaz # 3 /Drain Boiler
6:30	12:00		Safety meeting. Rig Out Pumps/Water & Power Lines
12:00	18:00	445	Tear Out Rig / Move Pipe Racks/Rig Down Prefabs
18:00	0:00	445	Wait On Daylight

### TIME LOG - 24:00 to 6:00am (include Safety meetings and Tool box talks)

From [Hr]	To [Hr]	Depth [m]	Operation description
0:00	6:00	445	Wait on daylight

### RIG TIME (operation duration in hours)

RU / TD <u>18</u>	Rig Maintenance _____	WOC _____	Well Control _____	Drilling _____
Rig Move _____	Rig Repair _____	NU/ND BOPs _____	Directional Survey _____	Cementing _____
WOO _____	Slip/cut line _____	Pressure tests _____	Squeeze _____	Tripping _____
Coring _____	Survey _____	Drill Out _____	Lost Circulation _____	
Reaming _____	Logging _____	DST _____	BOP Drill _____	<b>TOTAL</b> <u>24</u>
Flow Check _____	Pmp repair _____	Safety Meetings <u>0.5</u>	LOT/FIT _____	<b>DOWNTIME</b> <u>0</u>
Cond _____	Run Casing _____	Handle <u>5.5</u>	Hole Cleaning _____	

### 24 HOURS FORECAST

Continue to rig out Foragaz Rig#3.

Date : 13/12/2012		Well : Gobineau#1		Rig : Foragaz#3		Coord : 384992 NAD 27 5357531						
<b>DRILLING MUD</b>												
<b>Fluid type</b>				<b>Solids</b>		<b>ADDITIVES ADDED</b>						
Mud Co				Sands	[kg/m <sup>3</sup> ]	NAME	Quantity					
Time Check				OWR	[ppm]		Concentration					
Mud Man				MBT	[kg/m <sup>3</sup> ]							
Density		[kg/m <sup>3</sup> ]		Cl-	[mg/L]							
Viscosity		[s/l]		Calcium	[mg/L]							
P.V.		[cp]		<b>Volumes Balance</b>								
Y.P.		[g/100cm <sup>2</sup> ]		Vol hauled	[m <sup>3</sup> ]	<b>COMMENTS</b>						
Gels 10"/10'				Vol dumped	[m <sup>3</sup> ]							
Temperature				Circ loss	[m <sup>3</sup> ]							
Pressure				Boiler loss	[m <sup>3</sup> ]							
pH				Daily Mud Cost								
				Cum Mud Cost								
<b>BOTTOM HOLE ASSEMBLY</b>												
<b>N° Component</b>						ID [mm]	OD [mm]	Length [m]	Connection	Weight		
1 Wireline re-entry guide						60.3	76.2	0.13	EUE			
2 1.78" R nipple						45.21	60.3	0.34	EUE			
3 60.3mm J55 tubing jt						50.67	60.3	9.6	EUE			
4 PSN						1.78	60.3	0.36	EUE			
5 43 J55 60.3mm Tubing 6.9kgs/m						50.67	60.3	413.12	EUE			
NOTE: Wireline re-entry guide @ 423.55m GL PSN @ 413.12 GL												
<b>HYDRAULICS</b>			<b>SURVEY</b>				<b>BOP STACK</b>					
<b>Pump</b>	1	2	Time	m MD	m TVD	Azimuth	Inclination	Deviation	OP	Item	Diam [mm]	W.P. [kPa]
Make&Model	Dragon 660	Wilson 600							Drilling	Stack	228.6	21000
Liner x Stack	8 1/2" X 6	6 1/2 X 14								Diverter		
SPM										Annular	228.6	21000
Litre/Sk 100%	0.012	0.0152								Blind	228.6	21000
Circ Rate										Other	228.6	21000
Circ Eff	90	90							Other	Stack		
Pump Press										Diverter		
Drillpipe AV										Annular		
Drill Collar AV										Blind		
										Other		
<b>Circuit</b>	Mud Cycle								<b>TESTS</b>			
	Bottom Up									Date	Pres [kPa]	
	Mud Tank									Last BOP	11/12/2012	10350
	Hole Volume									Next BOP		
	System Vol.											
<b>BITS</b>			<b>STOCK</b>				<b>CASING / CEMENTING PROGRAM</b>					
<b>Bit</b>	N°	<b>Name</b>	In	Used	Stock	Unit	<b>Last Casing</b>			<b>Last Casing</b>		
Size	[mm]	CW 8551-3	12	7	5	sacs	Date	25/11/2012	Date	27/11/2012		
Mfg		BARACARB 5	250		250	sacs	grade	J-55	grade	J-55		
Type		BAROSEAL MED	120	48	72	sacs	diam	244.48 [mm]	diam	177.8 [mm]		
Serial		BARABUF	20		20	sacs	Lin Weight	59.53 [kg/m]	Lin Weight	34.22 [kg/m]		
Nozzle	[mm <sup>2</sup> ]	B1008	4	4	0	20l pails	Nb Joint	12	Nb Joint	18		
WOB	[daN]	BICARB OF SODA	16	16	0	sacs	Set at	162 [m]	Set at	214 [m]		
RPM	[tr/min]	N VIS P PLUS	15	8	7	sacs	Length	162.76 [m]	Length	215.69 [m]		
Flow	[gal/s]	CELLOSIZ	80	57	23	sacs	Burst	27200 [kPa]	Burst	30000 [kPa]		
Pres	[kPa]	SALT COLORED	210	210	0	sacs	Collapse	17720 [kPa]	Collapse	22500 [kPa]		
From	[m]	Fuel	45911	36094	9817	liters	Tensile	231300 [daN]	Tensile	139000 [daN]		
To	[m]	Drill Water	375	365	10	[m <sup>3</sup> ]	<b>TEST</b>					
Drilled	[m]	Brine	34	34	0	[m <sup>3</sup> ]	Date	26/11/2012	Date	28/11/2012		
Hours	[hrs]	XL DEFOAM	16	6	10	5gal pails	Pressure	10350 [kPa]	Pressure	10350 [kPa]		
	[hrs]	Pot Water	56	50	6	[m <sup>3</sup> ]	<b>Last Cement</b>			<b>Last Cement</b>		
							Date	9-5/8" casing	Date	7" casing		
							Class	G	Class	G		
							Density	1895 [kg/m <sup>3</sup> ]	Density	1860 [kg/m <sup>3</sup> ]		
							Volume	9.9 [m <sup>3</sup> ]	Volume	6.5 [m <sup>3</sup> ]		
							Time to GL	8 [min]	Time to GL			
							Additives	3% CaCl2	Additives	2%CaCl2 .5% Halad		
<b>CENTRIFUGE</b>			<b>CASING BOWL</b>									
Make			Make	Vetco								
OF density		[kg/m <sup>3</sup> ]	Serial	SO# 11007581								
UF density		[kg/m <sup>3</sup> ]	Size OD	279.4 [mm]								
Flow		[gal/s]	Size ID	244.5 [mm]								
Last Dump			Pressure	20,684 [kPa]								

# APPENDIX D : DRILLING CURVE & TIME BREAKDOWN

---


**Number of pages :** 2

**Summary of the content:** .Drilling Curve and Time Breakdown for  
Gobineau#1

.



**APPENDIX D : Drilling Curve & Time Breakdown**

<b>Operating Company</b>	Investcan Energy	<b>Start Date</b>	11/10/12 7:30 AM
<b>Well Name</b>	Gobineau #1	<b>Spud Date</b>	11/8/12 6:00 AM
<b>Rig</b>	Foragaz Rig#3	<b>TD Date</b>	12/8/12 11:00AM
<b>Field (if applicable)</b>	Flat Bay 03-106	<b>Rig Release Date</b>	12/12/12 12:59PM





APPENDIX D : Drilling Curve & Time Breakdown



## APPENDIX E : WELL COSTS

---

**Number of pages :** 1

**Summary of the content:** .Well Costs for Gobineau#1

Pre-spud costs	\$165,001
Rig/Camp - Mob/Demob	\$376,121
Rig-up/down	\$64,902
Drilling Contractor	\$345,271
Fuel & Boiler	\$56,606
Welding	\$4,803
Drilling Bits & BHA	\$40,522
Mud & Chemicals	\$53,956
Casing	\$61,561
Casing Handling	\$58,499
Cementing Services	\$112,042
Wellhead	\$13,157
Trucking and hauling (no rig move)	\$17,179
Safety services / Security	\$80,088
Logging	\$240,571
Solids, Fluids & Waste Disposal	\$23,306
Drilling Supervision- Wellsite	\$95,642
Geological Supervision- Wellsite	\$32,898
Equipment Rental	\$110,890
Consulting Services-Engineering/PM	\$40,984
Travel & Subsistence	\$34,903
Accommodation Expense	\$11,514
Geological Studies/Office Work	\$118,423
Maps, Other Office Misc.	\$6,722
Inventory	\$24,981
Deposits/Regulatory Fees	\$108,957
Core Studies	\$198,980
Inspections	\$16,477
<b>Total</b>	<b>\$2,514,955</b>

## APPENDIX F : BENEFITS TRACKING

---

**Number of pages :** 1

**Summary of the content:** This appendix presents a summary of the workforce during the Gobineau#1 operations.

Week	RESIDENCE		Total
	NL	OTHER	
1	8	11	19
2	6	14	20
3	10	15	25
4	9	20	30
5	9	21	31
6	5	12	17
<b>Average</b>	<b>8 (33.8%)</b>	<b>16 (66.2%)</b>	<b>23</b>

## **APPENDIX G : BIT RUN SUMMARY**

---

**Number of pages :** 1

**Summary of the content:** ..Bit Run Summary for Gobineau#1

Bit Record

Operator	INVESTCAN ENERGY CORP	Well	GOBINEAU #1 244-NL
Contractor	Foragaz	Rig #	3

Bit No	Bit Size	1	IADC Codes	4	Bit MFG	Bit Type	Serial No	1	2	3	Jet 4	Sizes	6	7	8	Depth Out	Depth In	Date In	Total Drilled	Total Hours	Bit ROP	TI	TO	MDC	LOC	B	Gauge	ODC	Reason Pulled	Comments		
1	311		1	1	7	SMITH	xr+	px9590	20	20	20						96	19-Nov-2012		31.25												
2	216	5	1	7	X	Smith	FH21B	PT5357	11.1	11.1	11.1					214	162		52	10.25	5.07											
3	156	5	1	7	X	Smith	XR20W	PW0901	9.5	9.5	9.5					216		07-Dec-2012														
4	156					Hughes	BHC406c	7140869								216		29-Nov-2012	39													
5	156					Hughes	BHC406c	7140871								255	229	29-Nov-2012	26	6.25	4.16											
RR3	156	5	1	7	X	Smith	XR20W	PW0901	9.5	9.5	9.5					262.7	255	01-Dec-2012	7.7	1.5	5.13											
7	6.125					HUGHES	BHC406C	7140870								262.7		01-Dec-2012	58	19.25	3.01											
7	6.125					HUGHES	BHC406C	7140869								262.7		01-Dec-2012	58	19.25	3.01											
8	6.125					HUGHES	BHC406C	7140869								336.3	319.8	01-Dec-2012	16.5	4.25	3.88											
9	6.125					HUGHES	BHC406C	7140871								351	336.3	01-Dec-2012	14.7	4.25	3.46											
9	6.125					HUGHES	BHC406C	7140871b								430.26	386	01-Dec-2012	44.26	27	1.64											
RR 3	156	5	1	7	X	Smith	XR20W	PW0901	9.5	9.5	9.5					216		07-Dec-2012														
10	156	5	1	7	X	smith	xr20wps	px5850	9.5	9.5	9.5					445	437	08-Dec-2012	8	8.75	0.91	5	5	WT	A	E	0	FC	TD			

## APPENDIX H : CEMENTING REPORTS

---

**Number of pages :** 5

**Summary of the content:** Reports of the cementations of surface and production casings.





## HALLIBURTON

### Cementing Service Report



**Customer:** Investcan Energy Corporation  
**Well Name:**  
**UWI:**  
**Province:** NL  
**Called Out:** November 24, 2012 9:00  
**On Location:** November 25, 2012 8:00  
**Supervisor:** Ken Barlow  
**Job Type:** CMT SURFACE CASING - BOM

**Customer Representative:** Antoine Forcinal  
**Salesman:** Toni Saville  
**Sales Order Number:** 900023589  
**Field:** Western Newfoundland  
**Job Started:** November 25, 2012 12:56  
**Job Completed:** November 25, 2012 16:00  
**Rig Name:** Forigaz 3  
**Service BOM #:** 7521

**Wellbore Configuration:**

Hole Data	Hole Size (mm)	Measured Depth (m)	True Vertical Depth (m)	Mud Type
	311.15	162.76	162.76	GEL CHEM

Casing or Liner Data	Size (mm)	Weight (kg/m)	Grade	Depth (m)	Size (mm)	Weight (kg/m)	Grade	Depth (m)
	339.73	0	L-80	17	244.48	59.53	L-80	162

**Products & Equipment:**

Equipment	Type	Quantity	Type	Quantity
	FLOAT COLLAR	1	FLOAT SHOE	1
	CENTRALIZERS	5		

Plug Type	Top:	Cement Head Type:
	WOODEN	SWEDGE

**Temperature Data:**
**QA Data:**

Mix Water Analysis

**Cement Data:**

Tonne	Cement Blend	Density (kg/m <sup>3</sup> )	Water (m <sup>3</sup> /t)	Yield (m <sup>3</sup> /t)	Volume (m <sup>3</sup> )
TAIL 12.0	HalCem G + 3% CaCl <sub>2</sub>	1895	0.44	0.76	9.1
TAIL 1.0	HalCem G	1895	0.44	0.76	0.8


**Casing or Liner Job Data:**

Event	Volume (m <sup>3</sup> )	Time		Rate (m <sup>3</sup> /min)	Pressure (MPa)		Comments
		Start	Finish		Minimum	Maximum	
WATER	3.0	12:56	13:01	0.6	0.5	0.5	
Pressure test Lines		13:05	13:05		17.0	17.0	
Circulate mix water		13:05	13:15				
TAIL	9.1	13:19	13:36	0.53	0.5	1.0	
TAIL	0.8						
Release Plug		13:36	13:44				
WATER	6.4	13:44	13:58	0.45	0.5	3.5	
Bump Plug		13:36	13:36				
Check Floats		14:01	14:01				
Rig up to perform Topup Job		15:30	15:45				
Mix and Pump .76 m <sup>3</sup> slurry		15:58	16:05				
Release Plug							
Rig out and wash up							
Talk to Company Rep							
Leave Location		16:30					
Plug Displaced By: Halliburton	Fluid Returns: Partial						Cement Volume (m <sup>3</sup> ): 9.9
Bump Plug: Yes	Floats Held? Yes						Cement to Surface (m <sup>3</sup> ): 2.0

**Personnel & Equipment:**

Name	Empl #	Unit #	Tractor #	Unit Type	Assigned
Ken Barlow	178411		10230733	BULK TRAILER FRU	242
Terry Maher	178911		10700079	TARGET	16056
Earle Fontaine	#N/A			PICKUP	16056

  
 OWNER, OPERATOR OR AGENT  
 SIGNATURE




Customer:  
Well Description:

Job Date: 25-Nov-2012  
UWI:

Sales Order #:

OptiCem v6.4.7  
25-Nov-12 17:49





## HALLIBURTON Cementing Service Report



<b>Customer:</b> Investcan Energy Corporation <b>Well Name:</b> <b>UWI:</b> <b>Province:</b> NL <b>Called Out:</b> November 27, 2012 9:00 <b>On Location:</b> November 27, 2012 23:50 <b>Supervisor:</b> Ken Barlow <b>Job Type:</b> CMT INTERMEDIATE CASING - BOM	<b>Customer Representative:</b> Antoine Forcinal <b>Salesman:</b> Toni Saville <b>Sales Order Number:</b> 900031298 <b>Field:</b> Western Newfoundland <b>Job Started:</b> November 28, 2012 3:00 <b>Job Completed:</b> November 28, 2012 3:27 <b>Rig Name:</b> Forigaz 3 <b>Service BOM #:</b> 7522
---	---

**Wellbore Configuration:**

Hole Data	Hole Size (mm)	Measured Depth (m)	True Vertical Depth (m)	Mud Type	Density (kg/m <sup>3</sup> )			
	311.15	162.76	162.76	WATER	1020			
Casing or Liner Data	Size (mm)	Weight (kg/m)	Grade	Depth (m)	Size (mm)	Weight (kg/m)	Grade	Depth (m)
	244.48	59.53	L-80	162	177.8	34.231	L-80	216

**Products & Equipment:**

Equipment	Type	Quantity	Type	Quantity
	FLOAT COLLAR	1	FLOAT SHOE	1
	CENTRALIZERS	8		
Plug Type	Top: HWE		Cement Head Type:	SWEDGE

**Temperature Data:**

**QA Data:**

Mix Water Analysis

**Cement Data:**

Tonne	Cement Blend	Density (kg/m <sup>3</sup> )	Water (m <sup>3</sup> /t)	Yield (m <sup>3</sup> /t)	Volume (m <sup>3</sup> )
TAIL 8.4	ThermaCem 40 + 2% CaCl <sub>2</sub> + 0.5% HALAD 344	1860	0.43	0.77	6.5


**Casing or Liner Job Data:**

Event	Volume (m <sup>3</sup> )	Time		Rate (m <sup>3</sup> /min)	Pressure (MPa)		Comments
		Start	Finish		Minimum	Maximum	
WATER	3.0	2:41	2:45	0.6	0.5	0.5	
Pressure test Lines		2:46	2:46		17.0	17.0	
TAIL	6.5	2:55	3:06	0.53	0.5	2.0	
Release Plug		3:06	3:13				
WATER	4.2	3:13	3:24	0.45	0.5	3.5	
Bump Plug		3:24	3:24				
Check Floats		3:27	3:27				
Release Plug							
Talk to Company Rep							
Leave Location		4:00					
Plug Displaced By: Halliburton		Fluid Returns: Full					Cement Volume (m <sup>3</sup> ): 6.5
Bump Plug: Yes		Floats Held? Yes					Cement to Surface (m <sup>3</sup> ): 2.0

**Personnel & Equipment:**

Name	Empl #	Unit #	Tractor #	Unit Type	Assigned
Ken Barlow	178411		10230733	BULK TRAILER FRU	242
Terry Maher	178911		10700079	TARGET	16056
Earle Fontaine	#N/A			PICKUP	16056

  
 OWNER, OPERATOR OR AGENT  
 SIGNATURE



## APPENDIX I : MUD REPORTS

---

**Number of pages :** 23

**Summary of the content:** Daily Mud Reports for Gobineau#1

**DRILLING FLUID REPORT**

**Halliburton - Baroid**

Investican Energ L.S.D.: Wade Augot			Well Name: Gobineau #1 Rig #: Foragas #3 Report For: Greg MacKinnon			11/18/2012 Spud Date: @ Report #: 1 Total Days: 1						
<b>DRILLING FLUID PROPERTIES</b>			<b>HOLE GEOMETRY</b>			<b>BIT DATA</b>						
Time	13:00	24hr.		OD mm	ID mm	Length m	Bit #	Depth In	meters			
Depth M.D.	101	meters	Casing			100.8	Size mm	Depth Out	meters			
Depth T.V.D.		meters	D.P.				Type	Hours Run	hrs.			
Density	1090	kg/m <sup>3</sup>	HWDP				RPM	Noz Vel.	#DIV/0! m/sec			
Funnel Viscosity	32	sec/L	D.C. # 1				Weight dN	Bit HHP	#DIV/0! KW			
Fann 600			<b>SURVEYS</b>				ROP	Jet Impact	#DIV/0! N			
Fann 300			Depth (m)				Nozzles		mm			
Fann 200			Survey °				Nozzles		mm			
Fann 100			<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:					
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	Total	Total	
Fann 3						100	0.00		0.0	L / min.	m <sup>3</sup> / min.	
10 Sec. Gel Strength		Pa				100	0.00		0.0	0.0	0.00	
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>						
30 Min. Gel Strength		Pa	Hole Enlargement		%	Shaker #1						
Apparent Viscosity	0	mPa-sec	Tank Volume		m <sup>3</sup>	Shaker #2						
Plastic Viscosity	0	mPa-sec	Circulating Pressure:		kPa							
Yield Point	0	Pa	Adjusted Hole Size	311.0	mm	<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow			
Fluid Loss		ml/30 min	String Capacity	0.0	m <sup>3</sup>			kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.		
Filter Cake		mm	String Displacement	0.0	m <sup>3</sup>	Centrifuge #1		na	na	0.0		
pH Strip / Meter	7	scale	Casing Ann Volume	0.0	m <sup>3</sup>	Centrifuge #2		na	na	0.0		
Alkalinity pF		ml	Annular Volume	7.7	m <sup>3</sup>	Desander		na				
Alkalinity mF		ml	Total Volume	7.7	m <sup>3</sup>	Desilter		na				
Chloride	71000	mg/L	Bottoms Up	#DIV/0!	min.	Other		na				
Calcium	560	mg/L	Surface to Bit	#DIV/0!	min.							
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>		0:00-12:00 12:00-24:00				
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Premix added (m <sup>3</sup> )						
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.7	kPa/m	Water added (m <sup>3</sup> )		23.0	0.0			
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Volume discarded (m <sup>3</sup> )						
Oil Content		vol frac	Ann. Vel. D.P.	#DIV/0!	m/min	Solids equipment underflow (m <sup>3</sup> )		0.0	0.0			
Water Content	0.944	vol frac	Ann. Vel. D.P.Csg.	#DIV/0!	m/min	Total fluid added (m <sup>3</sup> )		23.0	0.0			
Solids Content	0.056	vol frac	Ann. Vel. HWDP	#DIV/0!	m/min	Total fluid discarded (m <sup>3</sup> )		0.0	0.0			
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C # 1	#DIV/0!	m/min							
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>			#####						
High "n" value	#DIV/0!	slope										
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>										
A.S.G.	2.6	Spec.Grav.										
Lo-Grav Solids	146	kg/m <sup>3</sup>										
Drill Solids	146	kg/m <sup>3</sup>										
Hi-Grav Solids	0	kg/m <sup>3</sup>										
PHPA Content		kg/m <sup>3</sup>										
<b>Materials Used Since Last Report</b>			<b>RECOMMENDATIONS</b>									
Material	Amt.	Price	Cost	Pumped 3 LCM pills @ 200 sec./L + viscosity @ 3 m3 / pill . Let each pill set in hole for 30 min. Then after last pill spotted tried to circulate with reduced pump rate but did not get returns. Prepare to pump cement plug if permission obtained.								
Caustic Soda			\$0.00									
Bentonite			\$0.00									
Sawdust			\$0.00									
Lime			\$0.00									
Soda Ash			\$0.00									
Drilling Detergent			\$0.00									
Envirofloc			\$0.00									
Floxite			\$0.00									
Drispac R			\$0.00									
Lignite			\$0.00									
Barite			\$0.00									
Engineering			\$995.00									
Cellophane			\$0.00									
Daily Cost		\$	995.00	<b>Field Representative:</b> Lloyd Anthony			<b>Warehouse:</b>					
Previous Cost				<b>Phone:</b>			<b>Phone:</b>					
<b>Total Cost \$</b>		\$	995.00	<b>902 633 2424</b>			<b>Engineer #:</b> 403 231 9483					

Presently: Wating on orders

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 11/20/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> @ 10/11/12
<b>Report For:</b> Wade Augot	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 2 <b>Total Days:</b> 2

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA				
Time	8:00	24hr.		OD mm	ID mm	Length m	Bit #		Depth In	meters
Depth M.D.	101	meters	Casing				Size mm		Depth Out	meters
Depth T.V.D.		meters	D.P.			100.8	Type		Hours Run	hrs.
Density	1050	kg/m <sup>3</sup>	HWDP				RPM		Noz Vel.	#DIV/0!
Funnel Viscosity	33	sec/L	D.C. # 1				Weight dN		Bit HHP	#DIV/0!
Fann 600			<b>SURVEYS</b>				ROP		Jet Impact	#DIV/0!
Fann 300			Depth (m)				Nozzles			mm
Fann 200			Survey °				Nozzles			mm
Fann 100			<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:			
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>
Fann 3			# 1	165.0		100	0.00		0.0	<b>L / min.</b>
10 Sec. Gel Strength		Pa	# 2			100	0.00		0.0	<b>m<sup>3</sup> / min.</b>
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>				
30 Min. Gel Strength		Pa	Hole Enlargement		%		Shaker #1			
Apparent Viscosity	0	mPa-sec	Tank Volume		m <sup>3</sup>		Shaker #2			
Plastic Viscosity	0	mPa-sec	Circulating Pressure:		kPa					
Yield Point	0	Pa	Adjusted Hole Size	0.0	mm		<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow
Fluid Loss		ml/30 min	String Capacity	0.0	m <sup>3</sup>			kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Filter Cake		mm	String Displacement	0.0	m <sup>3</sup>		Centrifuge #1	na	na	0.0
pH Strip / Meter	7	scale	Casing Ann Volume	0.0	m <sup>3</sup>		Centrifuge #2	na	na	0.0
Alkalinity pF		ml	Annular Volume	0.0	m <sup>3</sup>		Desander	na	na	
Alkalinity mF		ml	Total Volume	0.0	m <sup>3</sup>		Desilter	na	na	
Chloride	33000	mg/L	Bottoms Up	#DIV/0!	min.		Other	na	na	
Calcium	380	mg/L	Surface to Bit	#DIV/0!	min.					
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.		<b>FLUID ACCOUNTING</b>			0:00-12:00    12:00-24:00
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa		Premix added (m <sup>3</sup> )			
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.3	kPa/m		Water added (m <sup>3</sup> )	0.0	0.0	
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>		Volume discarded (m <sup>3</sup> )			
Oil Content		vol frac	Ann. Vel. D.P.	#DIV/0!	m/min		Solids equipment underflow (m <sup>3</sup> )	0.0	0.0	
Water Content	0.969	vol frac	Ann. Vel. D.P.Csg.	#DIV/0!	m/min		Total fluid added (m <sup>3</sup> )	0.0	0.0	
Solids Content	0.031	vol frac	Ann. Vel. HWDP	#DIV/0!	m/min		Total fluid discarded (m <sup>3</sup> )	0.0	0.0	
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	#DIV/0!	m/min					
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>							
High "n" value	#DIV/0!	slope	Tried to pump readymix cement down well to seal fracture, unsuccessful, tried to RIH, bit plugged with LCM.							
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>								
A.S.G.	2.6	Spec.Grav.								
Lo-Grav Solids	81	kg/m <sup>3</sup>								
Drill Solids	81	kg/m <sup>3</sup>								
Hi-Grav Solids	0	kg/m <sup>3</sup>								
PHPA Content		kg/m <sup>3</sup>	Presently:							

Materials Used Since Last Report				RECOMMENDATIONS	
Material	Amt.	Price	Cost	Wait on Halliburton to run cement plug.	
Baro seal M	15	\$37.41	\$561.15		
Cello size	15	\$211.96	\$3,179.40		
Sawdust			\$0.00		
Lime			\$0.00		
Soda Ash			\$0.00		
Drilling Detergent			\$0.00		
Envirofloc			\$0.00		
Floxit			\$0.00		
Drispac R			\$0.00		
Lignite			\$0.00		
Barite			\$0.00		
Fed Zan D			\$0.00		
Engineering	1	\$995.00	\$995.00	**Any problems, questions or concerns feel free to call anytime. Thanks	
Daily Cost		\$	4,735.55	<b>Field Representative:</b>	Lloyd Anthony
Previous Cost		\$	995.00	<b>Warehouse:</b>	
<b>Total Cost \$</b>		\$	<b>5,730.55</b>	<b>Phone:</b>	
				<b>Cellular:</b>	902 456 6752
				<b>Engineer #:</b>	403 231 9483



# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy				<b>Well Name:</b> Gobineau # 1				<b>Date:</b> 11/21/2012			
<b>L.S.D.:</b>				<b>Rig #:</b> Foragaz # 3				<b>Spud Date:</b> @ 10/11/12			
<b>Report For:</b> Ernie LaRue				<b>Report For:</b> Greg MacKinnon				<b>Report # :</b> 3		<b>Total Days:</b> 10	
DRILLING FLUID PROPERTIES				HOLE GEOMETRY				BIT DATA			
Time	9:00	24hr.		OD mm	ID mm	Length m	Bit #		Depth In		meters
Depth M.D.	101	meters		Casing			Size mm		Depth Out		meters
Depth T.V.D.		meters		D.P.		100.8	Type		Hours Run		hrs.
Density	1030	kg/m <sup>3</sup>		HWDP			RPM		Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	33	sec/L		D.C. # 1			Weight dN		Bit HHP	#DIV/0!	KW
Fann 600				SURVEYS				ROP	Jet Impact	#DIV/0!	N
Fann 300				Depth (m)			Nozzles				mm
Fann 200				Survey °			Nozzles				mm
Fann 100				PUMP DATA		#1 PUMP:	#2 PUMP:				
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	Total	Total
Fann 3				# 1	165.0	100	0.00		0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength		Pa		# 2		100	0.00		0.0	0.0	0.00
10 Min. Gel Strength		Pa		CIRCULATING SYSTEM				FLOWLINE CLEANERS - MESH SIZES			
30 Min. Gel Strength		Pa		Hole Enlargement		%	Shaker #1				
Apparent Viscosity	0	mPa-sec		Tank Volume		m <sup>3</sup>	Shaker #2				
Plastic Viscosity	0	mPa-sec		Circulating Pressure:		kPa					
Yield Point	0	Pa		Adjusted Hole Size	0.0	mm	SOLIDS REMOVAL EQUIPMENT		Over Flow	Under Flow	
Fluid Loss		ml/30 min		String Capacity	0.0	m <sup>3</sup>	Centrifuge #1	na	kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Filter Cake		mm		String Displacement	0.0	m <sup>3</sup>	Centrifuge #2	na	na	na	0.0
pH Strip / Meter	7	scale		Casing Ann Volume	0.0	m <sup>3</sup>	Desander	na	na	na	
Alkalinity pF		ml		Annular Volume	0.0	m <sup>3</sup>	Desilter	na	na	na	
Alkalinity mF		ml		Total Volume	0.0	m <sup>3</sup>	Other	na	na	na	
Chloride	22000	mg/L		Bottoms Up	#DIV/0!	min.	FLUID ACCOUNTING		0:00-12:00	12:00-24:00	
Calcium	440	mg/L		Surface to Bit	#DIV/0!	min.	Premix added (m <sup>3</sup> )				
Carbonates	0	mg/L		Circulation Time		#DIV/0! min.	Water added (m <sup>3</sup> )		0.0	0.0	
Bicarbonates	0	mg/L		Hydrostatic Pressure	0.0	kPa	Volume discarded (m <sup>3</sup> )				
Methylene Blue		kg/m <sup>3</sup>		Mud Gradient	10.1	kPa/m	Solids equipment underflow (m <sup>3</sup> )		0.0	0.0	
Sand Content		%		EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid added (m <sup>3</sup> )		0.0	0.0	
Oil Content		vol frac		Ann. Vel. D.P.	#DIV/0!	m/min	Total fluid discarded (m <sup>3</sup> )		0.0	0.0	
Water Content	0.981	vol frac		Ann. Vel. D.P.Csg.	#DIV/0!	m/min					
Solids Content	0.019	vol frac		Ann. Vel. HWDP	#DIV/0!	m/min					
Low "n" value	#DIV/0!	slope		Ann. Vel. D.C # 1	#DIV/0!	m/min					
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>		REMARKS							
High "n" value	#DIV/0!	slope		Down for rig repairs, drilling line caught in crown block, damage to line, estimated 1-2 days for repairs. This problem occurred while running in hole to drill out cement plug.							
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.		Presently:							
Lo-Grav Solids	49	kg/m <sup>3</sup>		Materials Used Since Last Report				RECOMMENDATIONS			
Drill Solids	49	kg/m <sup>3</sup>		Material	Amt.	Price	Cost	When back drilling, drill cement with water, isolate one rig tank and use for suction and returns. We will discard or treat fluid after cement is drilled. We will adjust fluid as req,d when drilling formation.			
Hi-Grav Solids	0	kg/m <sup>3</sup>		Baro seal M		\$37.41	\$0.00				
PHPA Content		kg/m <sup>3</sup>		N-Dril Lo		\$211.96	\$0.00				
				Barabuf		\$78.33	\$0.00				
				Baracarb		\$43.05	\$0.00				
				Bicarbonates		\$43.05	\$0.00				
				Cal Carb		\$24.20	\$0.00				
				CW 8551		\$280.70	\$0.00				
				GYP		\$14.06	\$0.00				
				XL Defoamer		\$306.55	\$0.00				
				N-Vis Plus		\$240.47	\$0.00				
				Barite		\$39.86	\$0.00				
				Salt		\$35.80	\$0.00				
				Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	995.00	**Any problems, questions or concerns feel free to call anytime. Thanks							
Previous Cost		\$	5,730.55	<b>Field Representative:</b>	Lloyd Anthony			<b>Warehouse:</b>			
<b>Total Cost \$</b>		\$	6,725.55	<b>Phone:</b>				<b>Phone:</b>			
				<b>Cellular:</b>	902 456 6752			<b>Engineer #:</b>	403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 11/22/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 11/10/2012
<b>Report For:</b> Ernie LaRue	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 4 <b>Total Days:</b> 12

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	9:00	24hr.		OD mm	ID mm	Length m	Bit #		Depth In	meters	
Depth M.D.	101	meters	Casing			100.8	Size mm		Depth Out	meters	
Depth T.V.D.		meters	D.P.				Type		Hours Run	hrs.	
Density	1025	kg/m <sup>3</sup>	HWDP				RPM		Noz Vel.	#DIV/0! m/sec	
Funnel Viscosity	33	sec/L	D.C. # 1				Weight dN		Bit HHP	#DIV/0! KW	
Fann 600			<b>SURVEYS</b>				ROP		Jet Impact	#DIV/0! N	
Fann 300			Depth (m)				Nozzles			mm	
Fann 200			Survey °				Nozzles			mm	
Fann 100			<b>PUMP DATA</b>		#1 PUMP:			#2 PUMP:			
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	
Fann 3				165.0		100	0.00		0.0	<b>L / min.</b>	
10 Sec. Gel Strength		Pa				100	0.00		0.0	<b>m<sup>3</sup> / min.</b>	
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength		Pa	Hole Enlargement		%		Shaker #1				
Apparent Viscosity	0	mPa-sec	Tank Volume		m <sup>3</sup>		Shaker #2				
Plastic Viscosity	0	mPa-sec	Circulating Pressure:		kPa						
Yield Point	0	Pa	Adjusted Hole Size	0.0	mm		<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow	
Fluid Loss		ml/30 min	String Capacity	0.0	m <sup>3</sup>			kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.	
Filter Cake		mm	String Displacement	0.0	m <sup>3</sup>		Centrifuge #1	na	na	0.0	
pH Strip / Meter	7	scale	Casing Ann Volume	0.0	m <sup>3</sup>		Centrifuge #2	na	na	0.0	
Alkalinity pF		ml	Annular Volume	0.0	m <sup>3</sup>		Desander	na	na		
Alkalinity mF		ml	Total Volume	0.0	m <sup>3</sup>		Desilter	na	na		
Chloride	20000	mg/L	Bottoms Up	#DIV/0!	min.		Other	na	na		
Calcium	480	mg/L	Surface to Bit	#DIV/0!	min.						
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.		<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa		Premix added (m <sup>3</sup> )				
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.1	kPa/m		Water added (m <sup>3</sup> )	0.0	0.0		
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>		Volume discarded (m <sup>3</sup> )				
Oil Content		vol frac	Ann. Vel. D.P.	#DIV/0!	m/min		Solids equipment underflow (m <sup>3</sup> )	0.0	0.0		
Water Content	0.984	vol frac	Ann. Vel. D.P.Csg.	#DIV/0!	m/min		Total fluid added (m <sup>3</sup> )	0.0	0.0		
Solids Content	0.016	vol frac	Ann. Vel. HWDP	#DIV/0!	m/min		Total fluid discarded (m <sup>3</sup> )	0.0	0.0		
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	#DIV/0!	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	#DIV/0!	slope	Down for rig repairs, dr drilling line caught in crown block, damage to line, estimated 1-2 days for repairs. This problem occurred whiile running in hole to drill out cement plug. Wait on welder to repair crown block,then restrng line andreinstall block and string.  Remote tank has approx. 15 m3 saturated brine (wt. 1200kg./m3, CL 195000 mg./L)								
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	41	kg/m <sup>3</sup>									
Drill Solids	41	kg/m <sup>3</sup>	<i>Presently:</i>								
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	When back drilling, drill cement with water, isolate one rig tank and use for suction and returns. We will discard or treat fluid after cement is drilled. We will adjust fluid as req,d when drilling formation.  **Any problems, questions or concers feel free to call anytime. Thanks			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
Barite		\$39.86	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	995.00			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	6,725.00			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	7,720.00			<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 11/23/3012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> @ 10/11/12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 5 <b>Total Days:</b> 12

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	9:00	24hr.		OD mm	ID mm	Length m	Bit #	1	Depth In	100.0	meters
Depth M.D.	113	meters	Casing				Size mm	311.0	Depth Out		meters
Depth T.V.D.		meters	D.P.			113.0	Type	Smith XR Plus	Hours Run		hrs.
Density	1040	kg/m <sup>3</sup>	HWDP				RPM		Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	32	sec/L	D.C. # 1				Weight dN		Bit HHP	#DIV/0!	KW
Fann 600			<b>SURVEYS</b>				ROP	2.3	Jet Impact	#DIV/0!	N
Fann 300			Depth (m)				Nozzles				mm
Fann 200			Survey °				Nozzles				mm
Fann 100			<b>PUMP DATA</b>		#1 PUMP:			#2 PUMP:			
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3				165.0	216.0	90	12.47		0.0	<b>L / min.</b>	<b>m<sup>3</sup> / min.</b>
10 Sec. Gel Strength		Pa							0.0	0.0	0.00
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength		Pa	Hole Enlargement		%	Shaker #1	110	110	110		
Apparent Viscosity	0	mPa-sec	Tank Volume		m <sup>3</sup>	Shaker #2					
Plastic Viscosity	0	mPa-sec	Circulating Pressure:		kPa						
Yield Point	0	Pa	Adjusted Hole Size	311.0	mm	<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow		
Fluid Loss		ml/30 min	String Capacity	0.0	m <sup>3</sup>	Centrifuge #1		kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.	
Filter Cake		mm	String Displacement	0.0	m <sup>3</sup>	Centrifuge #2		na	na	0.0	
pH Strip / Meter	7	scale	Casing Ann Volume	0.0	m <sup>3</sup>	Desander		na	na		
Alkalinity pF		ml	Annular Volume	8.6	m <sup>3</sup>	Desilter		na	na		
Alkalinity mF		ml	Total Volume	8.6	m <sup>3</sup>	Other		na	na		
Chloride	28000	mg/L	Bottoms Up	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>		0:00-12:00 12:00-24:00			
Calcium	1280	mg/L	Surface to Bit	#DIV/0!	min.	Premix added (m <sup>3</sup> )					
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	Water added (m <sup>3</sup> )		50.0		0.0	
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Volume discarded (m <sup>3</sup> )		75.0			
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.2	kPa/m	Solids equipment underflow (m <sup>3</sup> )		0.0		0.0	
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid added (m <sup>3</sup> )		50.0		0.0	
Oil Content		vol frac	Ann. Vel. D.P.	0.0	m/min	Total fluid discarded (m <sup>3</sup> )		75.0		0.0	
Water Content	0.975	vol frac	Ann. Vel. D.P.Csg.	#DIV/0!	m/min						
Solids Content	0.025	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>									
High "n" value	#DIV/0!	slope	<b>REMARKS</b>								
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	Drill cement plug, no issues, drill formation, lose circ 2 meters from plug (103 m.) Drill to 113 m. without returns, pumped several viscous LCM pills to try to slow losses and continue drilling Run out of water @ 113 m. POH to run second cement plug.								
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	65	kg/m <sup>3</sup>	<i>Presently:</i>								
Drill Solids	65	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M	33	\$37.41	\$1,234.53	When back drilling, drill cement with water, isolate one rig tank and use for suction and returns. We will discard or treat fluid after cement is drilled. We will adjust fluid as required when drilling formation.			
N-Dril Lo	3	\$211.96	\$635.88				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
Barite		\$39.86	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	2,865.41			<b>Field Representative:</b> Lloyd Anthony <b>Warehouse:</b> <b>Phone:</b> <b>Phone:</b> <b>Cellular:</b> 902 456 6752 <b>Engineer #:</b> 403 231 9483	
Previous Cost		\$	7,720.55				
<b>Total Cost \$</b>		\$	10,585.96				

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy			<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 11/24/2012					
<b>L.S.D.:</b>			<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> @ 10/11/12					
<b>Report For:</b> Ernie Leroux			<b>Report For:</b> Greg MacKinnon			<b>Report # :</b> 6 <b>Total Days:</b> 13					
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	9:00	24hr.	OD mm	ID mm	Length m	Bit #	1	Depth In	100.0	meters	
Depth M.D.	140	meters	Casing	339.0	317.0	15.8	Size mm	311.0	Depth Out	meters	
Depth T.V.D.		meters	D.P.	102.0	85.0	49.0	Type	Smith	Hours Run	40.0	
Density	1060	kg/m <sup>3</sup>	HWDP			0.0	RPM	50	Noz Vel.	15.4	
Funnel Viscosity	33	sec/L	D.C. # 1	159.0	57.0	91.0	Weight dN	8	Bit HHP	#DIV/0!	
Fann 600			<b>SURVEYS</b>			ROP	1.9	Jet Impact	150.9	N	
Fann 300			Depth (m)				Nozzles	16.0		mm	
Fann 200			Survey °				Nozzles	16.0	16.0	mm	
Fann 100			<b>PUMP DATA</b>			#1 PUMP:	#2 PUMP:				
Fann 6			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	Total	Total	
Fann 3			# 1	165.0	216.0	90	12.47	45	561.2	L / min. m <sup>3</sup> / min.	
10 Sec. Gel Strength		Pa	# 2			100	0.00			0.56	
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength		Pa	Hole Enlargement	5.0	%	Shaker #1	110	110	110		
Apparent Viscosity	0	mPa-sec	Tank Volume	30.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	0	mPa-sec	Circulating Pressure:	538	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>					
Yield Point	0	Pa	Adjusted Hole Size	318.7	mm	Over Flow	Under Flow				
Fluid Loss		ml/30 min	String Capacity	0.5	m <sup>3</sup>	kg/m <sup>3</sup>	L/min.				
Filter Cake		mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #1	na	na	0.0		
pH Strip / Meter	12	scale	Casing Ann Volume	1.1	m <sup>3</sup>	Centrifuge #2	na	na	0.0		
Alkalinity pF		ml	Annular Volume	7.8	m <sup>3</sup>	Desander	na	na			
Alkalinity mF		ml	Total Volume	40.2	m <sup>3</sup>	Desilter	na	na			
Chloride	44000	mg/L	Bottoms Up	15.9	min.	Other	na	na			
Calcium	1720	mg/L	Surface to Bit	0.9	min.	<b>FLUID ACCOUNTING</b>					
Carbonates	0	mg/L	<b>Circulation Time</b>	71.7	min.	0:00-12:00		12:00-24:00			
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Premix added (m <sup>3</sup> )					
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.4	kPa/m	Water added (m <sup>3</sup> )	15.0	0.0			
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Volume discarded (m <sup>3</sup> )	25.0				
Oil Content		vol frac	Ann. Vel. D.P.	8.3	m/min	Solids equipment underflow (m <sup>3</sup> )	0.0	0.0			
Water Content	0.963	vol frac	Ann. Vel. D.P.Csg.	7.9	m/min	Total fluid added (m <sup>3</sup> )	15.0	0.0			
Solids Content	0.038	vol frac	Ann. Vel. HWDP	7.4	m/min	Total fluid discarded (m <sup>3</sup> )	25.0	0.0			
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	10.0	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	#DIV/0!	slope	drilling surface hole, drilling @ 140 m. Suffering some fluid losses , still have returns, having to add volume to maintain tank level, pumping viscous sweeps before running surveys. Have lost approx. 25 m3 fluid since drilling out,was building viscosity but gave up, too expensive to maintain with water additions								
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	Total cst to date changed by \$995, Wade asked that I add engineering For Nov 18. A travel day that should Presently: have been included.								
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	97	kg/m <sup>3</sup>									
Drill Solids	97	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									
Materials Used Since Last Report			RECOMMENDATIONS								
Material	Amt.	Price	Cost	Drilling ahead with water, pumping viscous sweep eeps as req'd, chlorides are remaining constant, wt. is creeping up due to drill solids, Ph and Ca are up due to cement contamination. Not treating either at this time It is not causing an issue and should correct itself with the water being added.							
Baro seal M		\$37.41	\$0.00								
N-Dril Lo	2	\$211.96	\$423.92								
Barabuf		\$78.33	\$0.00								
Baracarb		\$43.05	\$0.00								
Bicarbonates		\$43.05	\$0.00								
Cal Carb		\$24.20	\$0.00								
CW 8551		\$280.70	\$0.00								
GYP		\$14.06	\$0.00								
XL Defoamer	1	\$306.55	\$306.55								
N-Vis Plus		\$240.47	\$0.00								
Barite		\$39.86	\$0.00								
Salt		\$35.80	\$0.00								
Engineering	1	\$995.00	\$995.00	**Any problems, questions or concers feel free to call anytime. Thanks Lloyd							
Daily Cost		\$	1,725.47	<b>Field Representative:</b>	Lloyd Anthony				<b>Warehouse:</b>		
Previous Cost		\$	11,580.55	<b>Phone:</b>					<b>Phone:</b>		
<b>Total Cost \$</b>		\$	13,306.02	<b>Cellular:</b>	902 456 6752				<b>Engineer #:</b>	403 231 9483	

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 11/25/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> @ 10/11/12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 7 <b>Total Days:</b> 14

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:30	24hr.		OD mm	ID mm	Length m	Bit #	1	Depth In	100.0	meters
Depth M.D.	162	meters	Casing	339.0	317.0	15.8	Size mm	311.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	71.0	Type	Smith	Hours Run	40.0	hrs.
Density	1010	kg/m <sup>3</sup>	HWDP			0.0	RPM	50	Noz Vel.	0.0	m/sec
Funnel Viscosity	32	sec/L	D.C. # 1	159.0	57.0	91.0	Weight dN	8	Bit HHP	#DIV/0!	KW
Fann 600			<b>SURVEYS</b>				ROP	1.9	Jet Impact	0.0	N
Fann 300			Depth (m)				Nozzles	16.0			mm
Fann 200			Survey °				Nozzles	16.0	16.0		mm
Fann 100			<b>PUMP DATA</b>			#1 PUMP:	#2 PUMP:				
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3			# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength		Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength		Pa	Hole Enlargement	5.0	%	Shaker #1	110	110	110		
Apparent Viscosity	0	mPa-sec	Tank Volume	29.3	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	0	mPa-sec	Circulating Pressure:	538	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>					
Yield Point	0	Pa	Adjusted Hole Size	318.7	mm	Over Flow		Under Flow			
Fluid Loss		ml/30 min	String Capacity	0.6	m <sup>3</sup>	kg/m <sup>3</sup>		kg/m <sup>3</sup> L/min.			
Filter Cake		mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #1	na	na	0.0		
pH Strip / Meter	10	scale	Casing Ann Volume	1.1	m <sup>3</sup>	Centrifuge #2	na	na	0.0		
Alkalinity pF		ml	Annular Volume	9.4	m <sup>3</sup>	Desander	na	na			
Alkalinity mF		ml	Total Volume	40.4	m <sup>3</sup>	Desilter	na	na			
Chloride	10000	mg/L	Bottoms Up	#DIV/0!	min.	Other	na	na			
Calcium	1400	mg/L	Surface to Bit	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>					
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	0:00-12:00		12:00-24:00			
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Premix added (m <sup>3</sup> )					
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	9.9	kPa/m	Water added (m <sup>3</sup> )		75.0	0.0		
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Volume discarded (m <sup>3</sup> )		75.0			
Oil Content		vol frac	Ann. Vel. D.P.	0.0	m/min	Solids equipment underflow (m <sup>3</sup> )		0.0	0.0		
Water Content	0.994	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min	Total fluid added (m <sup>3</sup> )		75.0	0.0		
Solids Content	0.006	vol frac	Ann. Vel. HWDP	0.0	m/min	Total fluid discarded (m <sup>3</sup> )		75.0	0.0		
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	#DIV/0!	slope	TD'd surface hole @ 3:30 this AM @ 162 m. Rigging up to run 244.5 csg. Then cement same ! Drilled 30 m (19 hrs.) with seepage losses, lost approx. 75 m3 during that time. time, maintained returns throughout.								
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	16	kg/m <sup>3</sup>									
Drill Solids	16	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	While WOC clean tanks and flowline, spud next section with water in tanks. We will adjust properties as required.  **Any problems, questions ns or concerns feel free to call anytime. Thanx Lloyd			
N-Dril Lo	9	\$211.96	\$1,907.64				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
Barite		\$39.86	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	2,902.64			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	13,306.02			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	16,208.66	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy			<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 11/25/2012					
<b>L.S.D.:</b>			<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> 10-Nov-12					
<b>Report For:</b> Ernie Leroux			<b>Report For:</b> Greg MacKinnon			<b>Report # :</b> 8 <b>Total Days:</b> 15					
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.	OD mm	ID mm	Length m	Bit #	1	Depth In	100.0	meters	
Depth M.D.	162	meters	Casing	244.5	226.6	162.0	Size mm	311.0	Depth Out	meters	
Depth T.V.D.		meters	D.P.				Type	Smith	Hours Run	40.0	
Density	1010	kg/m <sup>3</sup>	HWDP				RPM	50	Noz Vel.	0.0	
Funnel Viscosity	32	sec/L	D.C. # 1				Weight dN	8	Bit HHP	#DIV/0!	
Fann 600			<b>SURVEYS</b>			ROP	1.9	Jet Impact	0.0	N	
Fann 300			Depth (m)			Nozzles	16.0			mm	
Fann 200			Survey °			Nozzles	16.0	16.0		mm	
Fann 100			<b>PUMP DATA</b>			#1 PUMP:		#2 PUMP:			
Fann 6			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>	
Fann 3			# 1	165.0	216.0	90	12.47	0	L / min.	m <sup>3</sup> / min.	
10 Sec. Gel Strength		Pa	# 2			100	0.00	0.0	0.0	0.00	
10 Min. Gel Strength		Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength		Pa	Hole Enlargement	5.0	%	Shaker #1	110	110	110		
Apparent Viscosity	0	mPa-sec	Tank Volume	30.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	0	mPa-sec	Circulating Pressure:	538	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>					
Yield Point	0	Pa	Adjusted Hole Size	318.7	mm	Over Flow		Under Flow			
Fluid Loss		ml/30 min	String Capacity	0.0	m <sup>3</sup>	kg/m <sup>3</sup>		kg/m <sup>3</sup>		L/min.	
Filter Cake		mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #1	na	na	0.0		
pH Strip / Meter	10	scale	Casing Ann Volume	6.5	m <sup>3</sup>	Centrifuge #2	na	na	0.0		
Alkalinity pF		ml	Annular Volume	0.0	m <sup>3</sup>	Desander	na	na			
Alkalinity mF		ml	Total Volume	37.3	m <sup>3</sup>	Desilter	na	na			
Chloride	9000	mg/L	Bottoms Up	#DIV/0!	min.	Other	na	na			
Calcium	1320	mg/L	Surface to Bit	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>					
Carbonates	0	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	0:00-12:00		12:00-24:00			
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Premix added (m <sup>3</sup> )					
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	9.9	kPa/m	Water added (m <sup>3</sup> )				0.0	
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Volume discarded (m <sup>3</sup> )					
Oil Content		vol frac	Ann. Vel. D.P.	0.0	m/min	Solids equipment underflow (m <sup>3</sup> )		0.0		0.0	
Water Content	0.994	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min	Total fluid added (m <sup>3</sup> )		0.0		0.0	
Solids Content	0.006	vol frac	Ann. Vel. HWDP	0.0	m/min	Total fluid discarded (m <sup>3</sup> )		0.0		0.0	
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	#DIV/0!	slope	run 244 mm csg. And cement same, nipping up.								
High "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>	1 pail defoamer used while cementing.								
A.S.G.	2.6	Spec.Grav.	4 sx. Salt used to keep rig lines from freezing.								
Lo-Grav Solids	16	kg/m <sup>3</sup>	<i>Presently:</i>								
Drill Solids	16	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									
Materials Used Since Last Report			RECOMMENDATIONS								
Material	Amt.	Price	Cost	When we drill out we will drill out with water , pumping viscous sweeps as req.d to clean hole.							
Baro seal M		\$37.41	\$0.00	(approx. every 10 m.) We will not v t vis up unless necessary to clean hole because os lost circ. Concerns.							
N-Dril Lo		\$211.96	\$0.00	Run as fine as possible screens on shaker!							
Barabuf		\$78.33	\$0.00	We will treat water after drilling cement if required.							
Baracarb		\$43.05	\$0.00								
Bicarbonates		\$43.05	\$0.00								
Cal Carb		\$24.20	\$0.00								
CW 8551		\$280.70	\$0.00								
GYP		\$14.06	\$0.00								
XL Defoamer	1	\$306.55	\$306.55								
N-Vis Plus		\$240.47	\$0.00								
Barite		\$39.86	\$0.00								
Salt	4	\$35.80	\$143.20								
Engineering	1	\$995.00	\$995.00	**Any problems, questions or concers feel free to call anytime. Thanks Lloyd							
Daily Cost		\$	1,444.75	<b>Field Representative:</b> Lloyd Anthony			<b>Warehouse:</b>				
Previous Cost		\$	16,306.02	<b>Phone:</b>			<b>Phone:</b>				
<b>Total Cost \$</b>		\$	17,750.77	<b>Cellular:</b> 902 456 6752			<b>Engineer #:</b> 403 231 9483				

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 11/27/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 9 <b>Total Days:</b> 16

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	9:00	24hr.		OD mm	ID mm	Length m	Bit #	2	Depth In	162.0	meters
Depth M.D.	183	meters	Casing	244.5	226.6	162.0	Size mm	216.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	92.0	Type	Smith	Hours Run	5.0	hrs.
Density	1025	kg/m <sup>3</sup>	HWDP	0.0	0.0	0.0	RPM	70	Noz Vel.	72.0	m/sec
Funnel Viscosity	32	sec/L	D.C. # 1	159.0	57.0	91.0	Weight dN	6.0	Bit HHP	#DIV/0!	KW
Fann 600	6		<b>SURVEYS</b>			ROP	5.08	Jet Impact	1527.5	N	
Fann 300	3		Depth (m)				Nozzles	11.1			mm
Fann 200	2		Survey °				Nozzles	11.1	11.1		mm
Fann 100	1		<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:				
Fann 6				Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3			# 1	165.0	216.0	90	12.47	101	1259.5	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1	Pa	# 2			100	0.00		0.0		1.26
10 Min. Gel Strength	1	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	1	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity		mPa-sec	Tank Volume	32.4	m <sup>3</sup>	Shaker #2					
Plastic Viscosity		mPa-sec	Circulating Pressure:	4,560	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point		Pa	Adjusted Hole Size	216.0	mm				kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Fluid Loss	nc	ml/30 min	String Capacity	0.8	m <sup>3</sup>	Centrifuge #1			na	na	0.0
Filter Cake		mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2			na	na	0.0
pH Strip / Meter	11	scale	Casing Ann Volume	5.2	m <sup>3</sup>	Desander			na	na	
Alkalinity pF	2	ml	Annular Volume	-0.5	m <sup>3</sup>	Desilter			na	na	
Alkalinity mF	4.8	ml	Total Volume	37.9	m <sup>3</sup>	Other			na	na	
Chloride	12000	mg/L	Bottoms Up	3.8	min.						
Calcium	2600	mg/L	Surface to Bit	0.6	min.	<b>FLUID ACCOUNTING</b>		0:00-12:00	12:00-24:00		
Carbonates	3263.04	mg/L	<b>Circulation Time</b>	30.1	min.	Premix added (m <sup>3</sup> )			0.0		
Bicarbonates	976	mg/L	Hydrostatic Pressure	0.0	kPa	Water added (m <sup>3</sup> )			0.0		0.0
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.1	kPa/m	Volume discarded (m <sup>3</sup> )			0.0		
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Solids equipment underflow (m <sup>3</sup> )			0.0		0.0
Oil Content		vol frac	Ann. Vel. D.P.	44.2	m/min	Total fluid added (m <sup>3</sup> )			0.0		0.0
Water Content	0.984	vol frac	Ann. Vel. D.P.Csg.	39.2	m/min	Total fluid discarded (m <sup>3</sup> )			0.0		0.0
Solids Content	0.016	vol frac	Ann. Vel. HWDP	34.4	m/min						
Low "n" value	#DIV/0!	slope	Ann. Vel. D.C. # 1	75.0	m/min						
Low "K" value	#DIV/0!	dyn-sec/cm <sup>2</sup>									
High "n" value	1.00	slope	<b>REMARKS</b>								
High "K" value	0.03	dyn-sec/cm <sup>2</sup>	Drilling 216m hole to core pt. no problems								
A.S.G.	2.6	Spec.Grav.	<i>Presently:</i>								
Lo-Grav Solids	41	kg/m <sup>3</sup>									
Drill Solids	41	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	When we drill out we will drill out with water , pumping viscous sweeps as req.d to clean hole. (approx. every 10 m.). We will not t vis up unless necessary to clean hole because os lost circ. Concerns. Run as fine as possible screens on shaker! We will treat water after drilling cement if required.  **Any problems, questions or concers feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
Barite		\$39.86	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	995.00			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	17,750.77			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	18,745.77	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy			<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 11/28/2012					
<b>L.S.D.:</b>			<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> 10-Nov-12					
<b>Report For:</b> Ernie Leroux			<b>Report For:</b> Greg MacKinnon			<b>Report #:</b> 10 <b>Total Days:</b> 17					
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	9:00	24hr.		OD mm	ID mm	Length m	Bit #	3	Depth In	162.0	meters
Depth M.D.	215	meters	Casing	177.8	166.1	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	0.0	Type	Smith	Hours Run	5.0	hrs.
Density	1040	kg/m <sup>3</sup>	HWDP	0.0	0.0	0.0	RPM	0	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	40	sec/L	D.C. # 1	0.0	0.0	0.0	Weight dN	6.00	Bit HHP	0.0	KW
Fann 600	20		<b>SURVEYS</b>			ROP	0	Jet Impact	#DIV/0!		N
Fann 300	12		Depth (m)				Nozzles				mm
Fann 200	8		Survey °				Nozzles				mm
Fann 100	5		<b>PUMP DATA</b>			#1 PUMP: Dragon	#2 PUMP:				
Fann 6	2			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	1	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	1	Pa	Hole Enlargement	0.0	%		Shaker #1	110	110	110	
Apparent Viscosity	10	mPa-sec	Tank Volume	39.5	m <sup>3</sup>		Shaker #2				
Plastic Viscosity	8	mPa-sec	Circulating Pressure:	4,560	kPa						
Yield Point	4	Pa	Adjusted Hole Size	166.0	mm		<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow	
Fluid Loss	13.0	ml/30 min	String Capacity	0.0	m <sup>3</sup>		Centrifuge #1	na	kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Filter Cake	0.5	mm	String Displacement	1.6	m <sup>3</sup>		Centrifuge #2	na			0.0
pH Strip / Meter	7.5	scale	Casing Ann Volume	2.9	m <sup>3</sup>		Desander	na			
Alkalinity pF	0.5	ml	Annular Volume	1.8	m <sup>3</sup>		Desilter	na			
Alkalinity mF	1	ml	Total Volume	44.2	m <sup>3</sup>		Other	na			
Chloride	12000	mg/L	Bottoms Up	#DIV/0!	min.						
Calcium	940	mg/L	Surface to Bit	#DIV/0!	min.						
Carbonates	679.8	mg/L	<b>Circulation Time</b>	#DIV/0!	min.		<b>FLUID ACCOUNTING</b>		0:00-12:00	12:00-24:00	
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa		Premix added (m <sup>3</sup> )		0.0		
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.2	kPa/m		Water added (m <sup>3</sup> )		0.0	0.0	
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>		Volume discarded (m <sup>3</sup> )		0.0		
Oil Content		vol frac	Ann. Vel. D.P.	0.0	m/min		Solids equipment underflow (m <sup>3</sup> )		0.0	0.0	
Water Content	0.975	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min		Total fluid added (m <sup>3</sup> )		0.0	0.0	
Solids Content	0.025	vol frac	Ann. Vel. HWDP	0.0	m/min		Total fluid discarded (m <sup>3</sup> )		0.0	0.0	
Low "n" value	0.54	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	2.12	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.74	slope	Landed 177.8 casing @ 215 m and cemented same. No problems getting casing to bottom, had cement returns to surface, preparing to go in and drill cement, pressure test then start coring.								
High "K" value	0.62	dyn-sec/cm <sup>2</sup>	Salt used for rig lines								
A.S.G.	2.6	Spec.Grav.	Presently:								
Lo-Grav Solids	65	kg/m <sup>3</sup>	<b>Materials Used Since Last Report</b>			<b>RECOMMENDATIONS</b>					
Drill Solids	65	kg/m <sup>3</sup>	Material	Amt.	Price	Cost	We are building mud properties in mud tanks, raising vis, lowering fluid loss, adjusting ca and PH We will continue to work at this until guidelines are met. We should be in good shape by drillout. Today we will add products as req'd. we will add 60 kg./m3 salt and cw8551 :551 and B1008 as reqd.				
Hi-Grav Solids	0	kg/m <sup>3</sup>	Baro seal M		\$37.41	\$0.00					
PHPA Content		kg/m <sup>3</sup>	N-Dril Lo	4	\$211.96	\$847.84					
			Barabuf		\$78.33	\$0.00					
			Baracarb		\$43.05	\$0.00					
			Bicarbonates		\$43.05	\$0.00					
			Cal Carb		\$24.20	\$0.00					
			CW 8551		\$280.70	\$0.00					
			GYP		\$14.06	\$0.00					
			XL Defoamer		\$306.55	\$0.00					
			N-Vis Plus		\$240.47	\$0.00					
			Barite		\$39.86	\$0.00					
			Salt	6	\$35.80	\$214.80					
			Engineering	1	\$995.00	\$995.00					
Daily Cost		\$	2,057.64				<b>Field Representative:</b>	Lloyd Anthony			
Previous Cost		\$	18,745.77				<b>Warehouse:</b>				
<b>Total Cost \$</b>		\$	<b>20,803.41</b>				<b>Phone:</b>				
							<b>Cellular:</b>	902 456 6752			
							<b>Engineer #:</b>	403 231 9483			



# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy			<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 11/29/2012					
<b>L.S.D.:</b>			<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> 10-Nov-12					
<b>Report For:</b> Ernie Leroux			<b>Report For:</b> Greg MacKinnon			<b>Report # :</b> 11 <b>Total Days:</b> 18					
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.	OD mm	ID mm	Length m	Bit #	2	Depth In	162.0	meters	
Depth M.D.	216	meters	Casing	177.8	166.0	215.0	Size mm	216.0	Depth Out	meters	
Depth T.V.D.		meters	D.P.	102.0	85.0	0.0	Type	Smith	Hours Run	5.0	hrs.
Density	1080	kg/m <sup>3</sup>	HWDP	0.0	0.0	0.0	RPM	70	Noz Vel.	72.0	m/sec
Funnel Viscosity	45	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	6.0	Bit HHP	16.0	KW
Fann 600	34		SURVEYS			ROP	5.08	Jet Impact	1609.5	N	
Fann 300	18		Depth (m)			Nozzles	11.1			mm	
Fann 200	13		Survey °			Nozzles	11.1	11.1		mm	
Fann 100	8		PUMP DATA			#1 PUMP:	#2 PUMP:				
Fann 6	2			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	Total	Total
Fann 3	1		# 1	165.0	216.0	90	12.47	101	1259.5	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1	Pa	# 2			100	0.00		0.0	1259.5	1.26
10 Min. Gel Strength	1	Pa	CIRCULATING SYSTEM			FLOWLINE CLEANERS - MESH SIZES					
30 Min. Gel Strength	1	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity	17	mPa-sec	Tank Volume	35.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	8	mPa-sec	Circulating Pressure:	4,560	kPa						
Yield Point	5	Pa	Adjusted Hole Size	155.0	mm	SOLIDS REMOVAL EQUIPMENT		Over Flow	Under Flow		
Fluid Loss	18.0	ml/30 min	String Capacity	0.2	m <sup>3</sup>	Centrifuge #1		kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.	
Filter Cake	1	mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2	na	na	na	0.0	
pH Strip / Meter	10	scale	Casing Ann Volume	2.9	m <sup>3</sup>	Desander	na	na	na	0.0	
Alkalinity pF	1.5	ml	Annular Volume	0.8	m <sup>3</sup>	Desilter	na	na	na		
Alkalinity mF	2.5	ml	Total Volume	39.8	m <sup>3</sup>	Other	na	na	na		
Chloride	43000	mg/L	Bottoms Up	3.0	min.						
Calcium	1800	mg/L	Surface to Bit	0.2	min.	FLUID ACCOUNTING		0:00-12:00	12:00-24:00		
Carbonates	0	mg/L	Circulation Time		31.6	min.	Premix added (m <sup>3</sup> )	0.0			
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Mud Gradient	10.6	kPa/m	Water added (m <sup>3</sup> )	0.0	0.0
Methylene Blue		kg/m <sup>3</sup>	EC Density	#DIV/0!	kg/m <sup>3</sup>	Volume discarded (m <sup>3</sup> )	0.0				
Sand Content		%	Ann. Vel. D.P.	44.2	m/min	Solids equipment underflow (m <sup>3</sup> )	0.0				
Oil Content		vol frac	Ann. Vel. D.P.Csg.	93.5	m/min	Total fluid added (m <sup>3</sup> )	0.0				
Water Content	0.950	vol frac	Ann. Vel. HWDP	34.4	m/min	Total fluid discarded (m <sup>3</sup> )	0.0				
Solids Content	0.050	vol frac	Ann. Vel. D.C. # 1	48.0	m/min						
Low "n" value	0.63	slope	REMARKS								
Low "K" value	1.84	dyn-sec/cm <sup>2</sup>	Drill out cement, drill 1 m. new hole (155 mm.) do leak off test. POH hole to pick up core barrel.								
High "n" value	0.92	slope	When drilling cement ca went up and water loss became higher, will work to correct these today.								
High "K" value	0.30	dyn-sec/cm <sup>2</sup>	<i>Presently:</i>								
A.S.G.	2.6	Spec.Grav.	Materials Used Since Last Report			RECOMMENDATIONS					
Lo-Grav Solids	130	kg/m <sup>3</sup>	Material	Amt.	Price	Cost	TODAY				
Drill Solids	130	kg/m <sup>3</sup>	Baro seal M		\$37.41	\$0.00	Add 4 sx BICARB @ 15 min./sk.				
Hi-Grav Solids	0	kg/m <sup>3</sup>	N-Dril Lo	15	\$211.96	\$3,179.40	Add 3 sx. N-VIS PLUS @ 30 min./sk.				
PHPA Content		kg/m <sup>3</sup>	Barabuf		\$78.33	\$0.00	Add 10 sx. SALT @ 3 min./sk.				
			Baracarb		\$43.05	\$0.00	Other additions may be req'd to obtain necessary properties, will advise later.				
			Bicarbonates	10	\$43.05	\$430.50					
			Cal Carb		\$24.20	\$0.00					
			CW 8551	4	\$280.70	\$1,122.80					
			GYP		\$14.06	\$0.00					
			XL Defoamer	2	\$306.55	\$613.10					
			N-Vis Plus	3	\$240.47	\$721.41					
			B-1008	2	\$290.10	\$580.20					
			Salt	60	\$35.80	\$2,148.00					
			Engineering	1	\$995.00	\$995.00					
Daily Cost		\$	9,790.41	<b>Field Representative:</b> Lloyd Anthony		<b>Warehouse:</b>					
Previous Cost		\$	20,803.41	<b>Phone:</b>		<b>Phone:</b>					
<b>Total Cost \$</b>		\$	30,593.82	<b>Cellular:</b> 902 456 6752		<b>Engineer #:</b> 403 231 9483					

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy			<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 11/30/2012					
<b>L.S.D.:</b>			<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> 10-Nov-12					
<b>Report For:</b> Ernie Leroux			<b>Report For:</b> Greg MacKinnon			<b>Report # :</b> 12 <b>Total Days:</b> 19					
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	0:00	24hr.		OD mm	ID mm	Length m	Bit #	3	Depth In	216.0	meters
Depth M.D.	255	meters	Casing	177.8	166.0	255.0	Size mm	216.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	137.0	Type	core bit	Hours Run		hrs.
Density	1070	kg/m <sup>3</sup>	core BBL	145.0	70.0	27.0	RPM	70	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	58	sec/L	D.C. # 1	120.0	51.0	91.0	Weight dN	3.0	Bit HHP	0.0	KW
Fann 600	66		<b>SURVEYS</b>			ROP	4.5	Jet Impact	#DIV/0!		N
Fann 300	40		Depth (m)				Nozzles				mm
Fann 200	29		Survey °				Nozzles				mm
Fann 100	17		<b>PUMP DATA</b>			#1 PUMP:	#2 PUMP:				
Fann 6	3			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	2		# 1	165.0	216.0	90	12.47		0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	2	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	2	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity	33	mPa-sec	Tank Volume	29.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	26	mPa-sec	Circulating Pressure:	4,560	kPa						
Yield Point	7	Pa	Adjusted Hole Size	155.0	mm	<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow		
Fluid Loss	5.0	ml/30 min	String Capacity	1.1	m <sup>3</sup>	Centrifuge #1		kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.	
Filter Cake	1	mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2		na	na	0.0	
pH Strip / Meter	10	scale	Casing Ann Volume	3.4	m <sup>3</sup>	Desander		na	na		
Alkalinity pF	1	ml	Annular Volume	-0.5	m <sup>3</sup>	Desilter		na	na		
Alkalinity mF	2	ml	Total Volume	33.8	m <sup>3</sup>	Other		na	na		
Chloride	40000	mg/L	Bottoms Up	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>		0:00-12:00		12:00-24:00	
Calcium	1520	mg/L	Surface to Bit	#DIV/0!	min.	Premix added (m <sup>3</sup> )			0.0		
Carbonates	1359.6	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Bicarbonates	0	mg/L	Hydrostatic Pressure	0.0	kPa	Volume discarded (m <sup>3</sup> )			0.0		
Methylene Blue		kg/m <sup>3</sup>	Mud Gradient	10.5	kPa/m	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Sand Content		%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Oil Content		vol frac	Ann. Vel. D.P.	0.0	m/min	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Water Content	#VALUE!	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min						
Solids Content	Enter%	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	0.65	slope	Ann. Vel. D.C # 1	0.0	m/min						
Low "K" value	3.54	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>			Coring, 2 runs, first one packed off at 12m. Second run packed off at 26 m. Just POOH with second core.					
High "n" value	0.72	slope	Properties good today,only salt content needs to be raised a little.								
High "K" value	2.26	dyn-sec/cm <sup>2</sup>	Presently:								
A.S.G.	#VALUE!	Spec.Grav.									
Lo-Grav Solids	#VALUE!	kg/m <sup>3</sup>									
Drill Solids	#VALUE!	kg/m <sup>3</sup>									
Hi-Grav Solids	#VALUE!	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									
Materials Used Since Last Report			RECOMMENDATIONS								
Material	Amt.	Price	Cost								
Baro seal M		\$37.41	\$0.00	TODAY							
N-Dril Lo	2	\$211.96	\$423.92	Add 10 sx. SALT that didn't get added yesterday							
Barabuf		\$78.33	\$0.00	No other additions req'd							
Baracarb		\$43.05	\$0.00								
Bicarbonates	6	\$43.05	\$258.30								
Cal Carb		\$24.20	\$0.00								
CW 8551		\$280.70	\$0.00								
GYP		\$14.06	\$0.00								
XL Defoamer		\$306.55	\$0.00								
N-Vis Plus	4	\$240.47	\$961.88								
B-1008		\$290.10	\$0.00								
Salt		\$35.80	\$0.00								
Engineering	1	\$995.00	\$995.00	**Any problems, questions or concers feel free to call anytime. Thanks      Lloyd							
Daily Cost		\$	2,639.10	<b>Field Representative:</b> Lloyd Anthony		<b>Warehouse:</b>					
Previous Cost		\$	30,803.41	<b>Phone:</b>		<b>Phone:</b>					
<b>Total Cost \$</b>		\$	33,442.51	<b>Cellular:</b> 902 456 6752		<b>Engineer #:</b> 403 231 9483					

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/01/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 13 <b>Total Days:</b> 20

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	6:30	24hr.		OD mm	ID mm	Length m	Bit #	6	Depth In	255.0	meters
Depth M.D.	263	meters	Casing	177.8	166.0	215.0	Size mm	155.0	Depth Out		meters
Depth T.V.D.	263	meters	D.P.	102.0	85.0	152.0	Type	core bit	Hours Run		hrs.
Density	1075	kg/m <sup>3</sup>	Core BBL	121.0	76.2	27.0	RPM	70	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	56	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	3.0	Bit HHP	21.0	KW
Fann 600	56		<b>SURVEYS</b>			ROP	?	Jet Impact	#DIV/0!	N	
Fann 300	34		Depth (m)				Nozzles				mm
Fann 200	22		Survey °				Nozzles				mm
Fann 100	13		<b>PUMP DATA</b>		#1 PUMP:			#2 PUMP:			
Fann 6	3			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	2		# 1	165.0	216.0	90	12.47	70	872.9	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1	Pa	# 2			100	0.00		0.0	872.9	0.87
10 Min. Gel Strength	2	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	2	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity	28	mPa-sec	Tank Volume	32.9	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	22	mPa-sec	Circulating Pressure:	4,560	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	6	Pa	Adjusted Hole Size	155.0	mm	Centrifuge #1			kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Fluid Loss	4.0	ml/30 min	String Capacity	1.2	m <sup>3</sup>	Centrifuge #2					
Filter Cake	1	mm	String Displacement	1.6	m <sup>3</sup>	Desander					
pH Strip / Meter	10	scale	Casing Ann Volume	2.9	m <sup>3</sup>	Desilter					
Alkalinity pF	1	ml	Annular Volume	0.2	m <sup>3</sup>	Other					
Alkalinity mF	3.4	ml	Total Volume	37.2	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00	
Chloride	46000	mg/L	Bottoms Up	3.5	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1460	mg/L	Surface to Bit	1.4	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Carbonates	2311.32	mg/L	<b>Circulation Time</b> 42.6 min.			Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	1708	mg/L	Hydrostatic Pressure	2770.4	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	0.0	kg/m <sup>3</sup>	Mud Gradient	10.5	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Sand Content	0	%	EC Density	1249.2	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	81.6	m/min	<b>REMARKS</b> Waiting on core bit, cored approx 50 m. Scrubed 3 bits, only had 3 on location, waiting for more to be shipped. Circulating hole, mud in good condition.  Presently:					
Water Content	0.950	vol frac	Ann. Vel. D.P.Csg.	64.8	m/min						
Solids Content	0.050	vol frac	Ann. Vel. HWDP	118.4	m/min						
Low "n" value	0.62	slope	Ann. Vel. D.C # 1	102.9	m/min						
Low "K" value	3.75	dyn-sec/cm <sup>2</sup>									
High "n" value	0.72	slope									
High "K" value	1.96	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	130	kg/m <sup>3</sup>									
Drill Solids	130	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	TODAY No additions req'd.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt	10	\$35.80	\$358.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	1,353.00			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	33,442.51			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	34,795.51	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/02/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 14 <b>Total Days:</b> 21

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA																							
Time	7:30	24hr.		OD mm	ID mm	Length m	Bit #	5	Depth In	255.0	meters																		
Depth M.D.	267		Casing	177.8	159.6	215.0	Size mm	155.0	Depth Out		meters																		
Depth T.V.D.		meters	D.P.	102.0	85.0	149.0	Type	core bit	Hours Run		hrs.																		
Density	1080	kg/m <sup>3</sup>	core bbl	121.0	57.0	27.0	RPM	70	Noz Vel.	#DIV/0!	m/sec																		
Funnel Viscosity	53	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	3.0	Bit HHP	17.0	KW																		
Fann 600	54		<b>SURVEYS</b>			ROP	4.5	Jet Impact	#DIV/0!	N																			
Fann 300	33		Depth (m)				Nozzles				mm																		
Fann 200	22		Survey °				Nozzles				mm																		
Fann 100	13		<b>PUMP DATA</b>		#1 PUMP:			#2 PUMP:																					
Fann 6	3			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>																		
Fann 3	2		# 1	165.0	216.0	90	12.47	56	698.3	L / min.	m <sup>3</sup> / min.																		
10 Sec. Gel Strength	2	Pa	# 2			100	0.00		0.0	698.3	0.70																		
10 Min. Gel Strength	3	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>																							
30 Min. Gel Strength	2	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110																				
Apparent Viscosity	26.5	mPa-sec	Tank Volume	33.1	m <sup>3</sup>	Shaker #2																							
Plastic Viscosity	21	mPa-sec	Circulating Pressure:	4,560	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow																			
Yield Point	6	Pa	Adjusted Hole Size	155.0	mm	Centrifuge #1			kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.																		
Fluid Loss	3.5	ml/30 min	String Capacity	1.1	m <sup>3</sup>	Centrifuge #2																							
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander																							
pH Strip / Meter	10	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter																							
Alkalinity pF	0.5	ml	Annular Volume	0.3	m <sup>3</sup>	Other																							
Alkalinity mF	3.8	ml	Total Volume	37.0	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00																			
Chloride	47000	mg/L	Bottoms Up	4.0	min.	Premix added (m <sup>3</sup> )			0.0																				
Calcium	1400	mg/L	Surface to Bit	1.6	min.	Water added (m <sup>3</sup> )			0.0	0.0																			
Carbonates	2583.24	mg/L	<b>Circulation Time</b>	<b>53.0</b>	min.	Volume discarded (m <sup>3</sup> )			0.0																				
Bicarbonates	3416	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0																			
Methylene Blue	0.0	kg/m <sup>3</sup>	Mud Gradient	10.6	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0																			
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0																			
Oil Content	0.000	vol frac	Ann. Vel. D.P.	65.3	m/min	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td colspan="6" style="text-align:center;"><b>REMARKS</b></td> </tr> <tr> <td colspan="6">Wait on core bit, arrived @ approx. 9:00 PM , Dec 01, RIH, core approx. 2 m. pack off.</td> </tr> <tr> <td colspan="6">Presently:</td> </tr> </table>						<b>REMARKS</b>						Wait on core bit, arrived @ approx. 9:00 PM , Dec 01, RIH, core approx. 2 m. pack off.						Presently:					
<b>REMARKS</b>																													
Wait on core bit, arrived @ approx. 9:00 PM , Dec 01, RIH, core approx. 2 m. pack off.																													
Presently:																													
Water Content	95.500	vol frac	Ann. Vel. D.P.Csg.	59.0	m/min																								
Solids Content	4.500	vol frac	Ann. Vel. HWDP	94.7	m/min																								
Low "n" value	0.61	slope	Ann. Vel. D.C # 1	82.3	m/min																								
Low "K" value	3.79	dyn-sec/cm <sup>2</sup>																											
High "n" value	0.71	slope																											
High "K" value	2.01	dyn-sec/cm <sup>2</sup>																											
A.S.G.	2.6	Spec.Grav.																											
Lo-Grav Solids	11700	kg/m <sup>3</sup>																											
Drill Solids	11700	kg/m <sup>3</sup>																											
Hi-Grav Solids	0	kg/m <sup>3</sup>																											
PHPA Content		kg/m <sup>3</sup>																											

Materials Used Since Last Report				RECOMMENDATIONS	
Material	Amt.	Price	Cost		
Baro seal M		\$37.41	\$0.00	<p style="text-align:center;">TODAY</p> <p style="text-align:center;">No additions req'd today.</p> <p style="text-align:right;">**Any problems, questions or concers feel free to call anytime. Thanks      Lloyd</p>	
N-Dril Lo		\$211.96	\$0.00		
Barabuf		\$78.33	\$0.00		
Baracarb		\$43.05	\$0.00		
Bicarbonates		\$43.05	\$0.00		
Cal Carb		\$24.20	\$0.00		
CW 8551		\$280.70	\$0.00		
GYP		\$14.06	\$0.00		
XL Defoamer		\$306.55	\$0.00		
N-Vis Plus		\$240.47	\$0.00		
B-1008		\$290.10	\$0.00		
Salt		\$35.80	\$0.00		
Engineering	1	\$995.00	\$995.00		
Daily Cost		\$	995.00		
Previous Cost		\$	34,795.51		
<b>Total Cost \$</b>		\$	<b>35,790.51</b>		

**Field Representative:** Lloyd Anthony      **Warehouse:**

**Phone:**      **Phone:**

**Cellular:** 902 456 6752      **Engineer #:** 403 231 9483

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/03/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 15 <b>Total Days:</b> 22

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.		OD mm	ID mm	Length m	Bit #	5	Depth In	255.0	meters
Depth M.D.	301		Casing	177.8	159.6	215.0	Size mm	155.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	175.0	Type	core bit	Hours Run		hrs.
Density	1095	kg/m <sup>3</sup>	core bbl	121.0	57.0	27.0	RPM	70	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	55	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	3.0	Bit HHP	0.0	KW
Fann 600	55		<b>SURVEYS</b>			ROP	4.5	Jet Impact	#DIV/0!	N	
Fann 300	33		Depth (m)				Nozzles				mm
Fann 200	23		Survey °				Nozzles				mm
Fann 100	13		<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:				
Fann 6	3			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	2		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	2.5	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	3	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity	27.5	mPa-sec	Tank Volume	30.5	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	22	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	5.5	Pa	Adjusted Hole Size	155.0	mm				kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Fluid Loss	3.5	ml/30 min	String Capacity	1.3	m <sup>3</sup>	Centrifuge #1			na	na	0.0
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2			na	na	0.0
pH Strip / Meter	10	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desander			na	na	
Alkalinity pF	0.5	ml	Annular Volume	0.7	m <sup>3</sup>	Desilter			na	na	
Alkalinity mF	4	ml	Total Volume	35.0	m <sup>3</sup>	Other			na	na	
Chloride	47000	mg/L	Bottoms Up	#DIV/0!	min.	<b>FLUID ACCOUNTING</b>			0:00-12:00		12:00-24:00
Calcium	1360	mg/L	Surface to Bit	#DIV/0!	min.	Premix added (m <sup>3</sup> )			0.0		
Carbonates	2719.2	mg/L	<b>Circulation Time</b>	#DIV/0!	min.	Water added (m <sup>3</sup> )			0.0		0.0
Bicarbonates	3660	mg/L	Hydrostatic Pressure	0.0	kPa	Volume discarded (m <sup>3</sup> )			0.0		
Methylene Blue	0.0	kg/m <sup>3</sup>	Mud Gradient	10.7	kPa/m	Solids equipment underflow (m <sup>3</sup> )			0.0		0.0
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid added (m <sup>3</sup> )			0.0		0.0
Oil Content	0.000	vol frac	Ann. Vel. D.P.	0.0	m/min	Total fluid discarded (m <sup>3</sup> )			0.0		0.0
Water Content	95.000	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min						
Solids Content	5.000	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	0.61	slope	Ann. Vel. D.C # 1	0.0	m/min						
Low "K" value	3.79	dyn-sec/cm <sup>2</sup>									
High "n" value	0.74	slope	<b>REMARKS</b>								
High "K" value	1.71	dyn-sec/cm <sup>2</sup>	Drill 2 successful 18 m. runs of core, RIH for 3rd Run.								
A.S.G.	2.6	Spec.Grav.	<i>Presently:</i>								
Lo-Grav Solids	130	kg/m <sup>3</sup>									
Drill Solids	130	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS	
Material	Amt.	Price	Cost		
Baro seal M		\$37.41	\$0.00	<b>TODAY</b> No additions req'd today.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd	
N-Dril Lo		\$211.96	\$0.00		
Barabuf		\$78.33	\$0.00		
Baracarb		\$43.05	\$0.00		
Bicarbonates		\$43.05	\$0.00		
Cal Carb		\$24.20	\$0.00		
CW 8551		\$280.70	\$0.00		
GYP		\$14.06	\$0.00		
XL Defoamer		\$306.55	\$0.00		
N-Vis Plus		\$240.47	\$0.00		
B-1008		\$290.10	\$0.00		
Salt		\$35.80	\$0.00		
Engineering	1	\$995.00	\$995.00		
Daily Cost		\$	995.00		
Previous Cost		\$	35,790.51		
<b>Total Cost \$</b>		\$	<b>36,785.51</b>		

**Field Representative:** Lloyd Anthony      **Warehouse:**

**Phone:**      **Phone:**

**Cellular:** 902 456 6752      **Engineer #:** 403 231 9483

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/04/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 16 <b>Total Days:</b> 23

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:15	24hr.		OD mm	ID mm	Length m	Bit #	5	Depth In	320.0	meters
Depth M.D.	325		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	198.0	Type	core bit	Hours Run		hrs.
Density	1095	kg/m <sup>3</sup>	core bbl	121.0	57.0	36.0	RPM	70	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	55	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	1.5	Bit HHP	18.9	KW
Fann 600	55		<b>SURVEYS</b>			ROP	5.73	Jet Impact	#DIV/0!	N	
Fann 300	33		Depth (m)				Nozzles				mm
Fann 200	25		Survey °				Nozzles				mm
Fann 100	14		<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:				
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	63	785.6	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	785.6	0.79
10 Min. Gel Strength	2.5	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	3	Pa	Hole Enlargement	0.0	%	Shaker #1	110	110	110		
Apparent Viscosity	27.5	mPa-sec	Tank Volume	32.0	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	22	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	5.5	Pa	Adjusted Hole Size	155.0	mm				kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Fluid Loss	3.5	ml/30 min	String Capacity	1.4	m <sup>3</sup>	Centrifuge #1			na	na	0.0
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2			na	na	0.0
pH Strip / Meter	9.5	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desander			na	na	
Alkalinity pF	0.5	ml	Annular Volume	0.9	m <sup>3</sup>	Desilter			na	na	
Alkalinity mF	2.8	ml	Total Volume	36.8	m <sup>3</sup>	Other			na	na	
Chloride	44000	mg/L	Bottoms Up	4.3	min.						
Calcium	1360	mg/L	Surface to Bit	1.8	min.	<b>FLUID ACCOUNTING</b>		0:00-12:00    12:00-24:00			
Carbonates	1903.44	mg/L	<b>Circulation Time</b>	<b>46.9</b>	min.	Premix added (m <sup>3</sup> )			0.0		
Bicarbonates	2196	mg/L	Hydrostatic Pressure	0.0	kPa	Water added (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	7.0	kg/m <sup>3</sup>	Mud Gradient	10.7	kPa/m	Volume discarded (m <sup>3</sup> )			0.0		
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	71.8	m/min	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Water Content	95.000	vol frac	Ann. Vel. D.P.Csg.	66.4	m/min	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Solids Content	5.000	vol frac	Ann. Vel. HWDP	103.2	m/min						
Low "n" value	0.67	slope	Ann. Vel. D.C # 1	90.0	m/min						
Low "K" value	2.56	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.74	slope	Drill 18 m. core, bit schrubbed, wait on new core bit								
High "K" value	1.71	dyn-sec/cm <sup>2</sup>	2 sx. N-DRILL written off, wet and unusable.								
A.S.G.	2.6	Spec.Grav.	Presently:								
Lo-Grav Solids	130	kg/m <sup>3</sup>									
Drill Solids	123	kg/m <sup>3</sup>									
Hi-Grav Solids		kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS	
Material	Amt.	Price	Cost		
Baro seal M		\$37.41	\$0.00	<b>TODAY</b> No additions req'd today.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd	
N-Dril Lo	2	\$211.96	\$423.92		
Barabuf		\$78.33	\$0.00		
Baracarb		\$43.05	\$0.00		
Bicarbonates		\$43.05	\$0.00		
Cal Carb		\$24.20	\$0.00		
CW 8551		\$280.70	\$0.00		
GYP		\$14.06	\$0.00		
XL Defoamer		\$306.55	\$0.00		
N-Vis Plus		\$240.47	\$0.00		
B-1008		\$290.10	\$0.00		
Salt		\$35.80	\$0.00		
Engineering	1	\$995.00	\$995.00		
Daily Cost		\$	1,418.92		
Previous Cost		\$	36,785.51		
<b>Total Cost \$</b>		\$	<b>38,204.43</b>		

**Field Representative:** Lloyd Anthony      **Warehouse:**

**Phone:**      **Phone:**

**Cellular:** 902 456 6752      **Engineer #:** 403 231 9483

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/05/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 17 <b>Total Days:</b> 24

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	6:30	24hr.		OD mm	ID mm	Length m	Bit #	6	Depth In	336.0	meters
Depth M.D.	370		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	243.0	Type	core bit	Hours Run		hrs.
Density	1100	kg/m <sup>3</sup>	core bbl	121.0	57.0	36.0	RPM	70	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	52	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	1	Bit HHP	20.4	KW
Fann 600	53		<b>SURVEYS</b>			ROP	2.5	Jet Impact	#DIV/0!	N	
Fann 300	32		Depth (m)				Nozzles				mm
Fann 200	22		Survey °				Nozzles				mm
Fann 100	12		<b>PUMP DATA</b>		#1 PUMP:		#2 PUMP:				
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	70	872.9	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	872.9	0.87
10 Min. Gel Strength	2.5	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	3	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	26	mPa-sec	Tank Volume	34.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	21	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow		
Yield Point	5.5	Pa	Adjusted Hole Size	155.0	mm	Centrifuge #1	na	na	L/min.		
Fluid Loss	3.2	ml/30 min	String Capacity	1.7	m <sup>3</sup>	Centrifuge #2	na	na			
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander	na	na			
pH Strip / Meter	9.5	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter	na	na			
Alkalinity pF	0.5	ml	Annular Volume	1.3	m <sup>3</sup>	Other	na	na			
Alkalinity mF	1.5	ml	Total Volume	40.4	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>		0:00-12:00		12:00-24:00	
Chloride	44000	mg/L	Bottoms Up	4.4	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1380	mg/L	Surface to Bit	1.9	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Carbonates	1019.7	mg/L	<b>Circulation Time</b>	<b>46.3</b>	min.	Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	610	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	10.8	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	79.8	m/min	<b>REMARKS</b> drilling 36 m. core @ 2.5 - 3.0 m./hr , almost completed. No problems ! Pull core @ 7:30 AM  2 sx.N drill written off due to getting wet from ground up and not usable (product was tarped)  <i>Presently:</i>					
Water Content	94.500	vol frac	Ann. Vel. D.P.Csg.	73.7	m/min						
Solids Content	5.500	vol frac	Ann. Vel. HWDP	114.6	m/min						
Low "n" value	0.66	slope	Ann. Vel. D.C # 1	100.0	m/min						
Low "K" value	2.59	dyn-sec/cm <sup>2</sup>									
High "n" value	0.73	slope									
High "K" value	1.75	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	136	kg/m <sup>3</sup>									
Drill Solids	122	kg/m <sup>3</sup>									
Hi-Grav Solids	0	kg/m <sup>3</sup>									
PHPA Content		kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	<b>TODAY</b> No additions req'd today.  **Any problems, questions or concers feel free to call anytime. Thanks      Lloyd			
N-Dril Lo	2	\$211.96	\$423.92				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	1,418.92			<b>Field Representative:</b> Lloyd Anthony	
Previous Cost		\$	38,204.43			<b>Warehouse:</b>	
<b>Total Cost \$</b>		\$	39,623.35	<b>Phone:</b>			
				<b>Cellular:</b> 902 456 6752			
				<b>Engineer #:</b> 403 231 9483			

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/06/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 18 <b>Total Days:</b> 25

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.		OD mm	ID mm	Length m	Bit #	9RR	Depth In	394.0	meters
Depth M.D.	394		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	267.0	Type	core bit	Hours Run		hrs.
Density	1090	kg/m <sup>3</sup>	core bbl	121.0	57.0	36.0	RPM	0	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	46	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	0	Bit HHP	0.0	KW
Fann 600	41		<b>SURVEYS</b>			ROP	0	Jet Impact	#DIV/0!		N
Fann 300	24		Depth (m)				Nozzles				mm
Fann 200	17		Survey °				Nozzles				mm
Fann 100	10		<b>PUMP DATA</b>			#1 PUMP:	#2 PUMP:				
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	2	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	2.5	Pa	Hole Enlargement	3.0	%		Shaker #1	110	110	110	
Apparent Viscosity	23	mPa-sec	Tank Volume	36.1	m <sup>3</sup>		Shaker #2				
Plastic Viscosity	17	mPa-sec	Circulating Pressure:	0	kPa						
Yield Point	3.5	Pa	Adjusted Hole Size	156.0	mm		<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow	
Fluid Loss	3.5	ml/30 min	String Capacity	1.8	m <sup>3</sup>		Centrifuge #1	na	na	L/min.	
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>		Centrifuge #2	na	na	0.0	
pH Strip / Meter	9.5	scale	Casing Ann Volume	2.5	m <sup>3</sup>		Desander	na	na	0.0	
Alkalinity pF	0.5	ml	Annular Volume	1.6	m <sup>3</sup>		Desilter	na	na	0.0	
Alkalinity mF	1.8	ml	Total Volume	42.1	m <sup>3</sup>		Other	na	na	0.0	
Chloride	40000	mg/L	Bottoms Up	#DIV/0!	min.					0.0	
Calcium	1360	mg/L	Surface to Bit	#DIV/0!	min.					0.0	
Carbonates	1223.64	mg/L	<b>Circulation Time</b>	#DIV/0!	min.		<b>FLUID ACCOUNTING</b>		0:00-12:00	12:00-24:00	
Bicarbonates	976	mg/L	Hydrostatic Pressure	0.0	kPa		Premix added (m <sup>3</sup> )		0.0	0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	10.7	kPa/m		Water added (m <sup>3</sup> )		0.0	0.0	
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>		Volume discarded (m <sup>3</sup> )		0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	0.0	m/min		Solids equipment underflow (m <sup>3</sup> )		0.0	0.0	
Water Content	95.000	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min		Total fluid added (m <sup>3</sup> )		0.0	0.0	
Solids Content	5.000	vol frac	Ann. Vel. HWDP	0.0	m/min		Total fluid discarded (m <sup>3</sup> )		0.0	0.0	
Low "n" value	0.60	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	2.87	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.77	slope	RIH to drill core #13, last 2 runspacked off @ 13.5 m. and 7 m.								
High "K" value	0.99	dyn-sec/cm <sup>2</sup>	2 sx.N drill written off due to getting wet from ground up and not usable (product was tarped)								
A.S.G.	2.6	Spec.Grav.	<i>Presently:</i> 1 sk. Added to system.								
Lo-Grav Solids	92	kg/m <sup>3</sup>									
Drill Solids	78	kg/m <sup>3</sup>									
Hi-Grav Solids	38	kg/m <sup>3</sup>									
PHPA Content	18.0	kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	TODAY Add 3 sx. N DRILL @ 30 min./sk. When told to by mud man Control foaming with DEFOAMER as req'd  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo	3	\$211.96	\$635.88				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	1,630.88			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	39,623.35			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	41,254.23	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		



# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/07/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 19 <b>Total Days:</b> 26

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.		OD mm	ID mm	Length m	Bit #	9RR	Depth In	394.0	meters
Depth M.D.	428		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	267.0	Type	core bit	Hours Run		hrs.
Density	1100	kg/m <sup>3</sup>	core bbl	121.0	57.0	36.0	RPM	53	Noz Vel.	#DIV/0!	m/sec
Funnel Viscosity	51	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	4.3	Bit HHP	20.4	KW
Fann 600	52		<b>SURVEYS</b>			ROP	2.18	Jet Impact	#DIV/0!	N	
Fann 300	32		Depth (m)				Nozzles				mm
Fann 200	22		Survey °				Nozzles				mm
Fann 100	13		<b>PUMP DATA</b>		#1 PUMP:			#2 PUMP:			
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	70	872.9	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	872.9	0.87
10 Min. Gel Strength	2	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	2.5	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	26	mPa-sec	Tank Volume	34.8	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	20	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>		Over Flow	Under Flow		
Yield Point	6	Pa	Adjusted Hole Size	156.0	mm	Centrifuge #1	na	na	L/min.		
Fluid Loss	4.6	ml/30 min	String Capacity	1.8	m <sup>3</sup>	Centrifuge #2	na	na			
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander	na	na			
pH Strip / Meter	9.5	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter	na	na			
Alkalinity pF	0.3	ml	Annular Volume	2.3	m <sup>3</sup>	Other	na	na			
Alkalinity mF	1.8	ml	Total Volume	41.4	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>		0:00-12:00	12:00-24:00		
Chloride	40000	mg/L	Bottoms Up	5.5	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1360	mg/L	Surface to Bit	2.1	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Carbonates	1223.64	mg/L	<b>Circulation Time</b>	47.5	min.	Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	1464	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	10.8	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	79.8	m/min	<b>REMARKS</b>  Drilling core # 15, core # 14 packed off @ 21 m.  Added 2 sx. Of written off N - DRILL to system, Presently: 1 sk. Added to system.					
Water Content	94.500	vol frac	Ann. Vel. D.P.Csg.	73.7	m/min						
Solids Content	5.500	vol frac	Ann. Vel. HWDP	114.6	m/min						
Low "n" value	0.66	slope	Ann. Vel. D.C. # 1	100.0	m/min						
Low "K" value	2.59	dyn-sec/cm <sup>2</sup>									
High "n" value	0.70	slope									
High "K" value	2.08	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	98	kg/m <sup>3</sup>									
Drill Solids	84	kg/m <sup>3</sup>									
Hi-Grav Solids	38	kg/m <sup>3</sup>									
PHPA Content	18.0	kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	TODAY Add 1 pail B1008 and 2 pails CW8551, add 1 sk. sk N-DRILL and 1 sk. N VIS PLUS @ 1 hr./sk. Control foaming with DEFOAMER as req'd Note B1008 and CW8551 already added.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	995.00			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	41,254.23			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	42,249.23	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

**DRILLING FLUID REPORT**

**Halliburton - Baroid**

<b>Operator:</b> Investcan Energy		<b>Well Name:</b> Gobineau # 1			<b>Date:</b> 12/08/2012						
<b>L.S.D.:</b>		<b>Rig #:</b> Foragaz # 3			<b>Spud Date:</b> 10-Nov-12						
<b>Report For:</b> Ernie Leroux		<b>Report For:</b> Greg MacKinnon			<b>Report # :</b> 20 <b>Total Days:</b> 27						
DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.		OD mm	ID mm	Length m	Bit #	10	Depth In	437.0	meters
Depth M.D.	441		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	350.0	Type	Smith XR20W	Hours Run	6.0	hrs.
Density	1100	kg/m <sup>3</sup>	core bbl	121.0	57.0	0.0	RPM	75	Noz Vel.	68.2	m/sec
Funnel Viscosity	56	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	6.4	Bit HHP	21.0	KW
Fann 600	55		SURVEYS			ROP	0.87	Jet Impact	1075.0		N
Fann 300	33		Depth (m)			Nozzles	9.5				mm
Fann 200	24		Survey °			Nozzles	9.5				mm
Fann 100	13		PUMP DATA			#1 PUMP:	#2 PUMP:				
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	Total	Total
Fann 3	1.5		# 1	165.0	216.0	90	12.47	70	872.9	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	872.9	0.87
10 Min. Gel Strength	2	Pa	CIRCULATING SYSTEM			FLOWLINE CLEANERS - MESH SIZES					
30 Min. Gel Strength	2.5	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	27	mPa-sec	Tank Volume	31.9	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	22	mPa-sec	Circulating Pressure:	0	kPa						
Yield Point	5.5	Pa	Adjusted Hole Size	156.0	mm	SOLIDS REMOVAL EQUIPMENT		Over Flow	Under Flow		
Fluid Loss	3.1	ml/30 min	String Capacity	2.2	m <sup>3</sup>	Centrifuge #1		kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.	
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Centrifuge #2	na	na	na	0.0	
pH Strip / Meter	9	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desander	na	na	na		
Alkalinity pF	0.2	ml	Annular Volume	2.3	m <sup>3</sup>	Desilter	na	na	na		
Alkalinity mF	0.8	ml	Total Volume	38.9	m <sup>3</sup>	Other	na	na	na		
Chloride	38000	mg/L	Bottoms Up	5.5	min.						
Calcium	1360	mg/L	Surface to Bit	2.5	min.	FLUID ACCOUNTING		0:00-12:00 12:00-24:00			
Carbonates	543.84	mg/L	Circulation Time		44.5	min.	Premix added (m <sup>3</sup> )	0.0			
Bicarbonates	488	mg/L	Hydrostatic Pressure	0.0	kPa	Water added (m <sup>3</sup> )	0.0			0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	10.8	kPa/m	Volume discarded (m <sup>3</sup> )	0.0				
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Solids equipment underflow (m <sup>3</sup> )	0.0			0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	79.8	m/min	Total fluid added (m <sup>3</sup> )	0.0			0.0	
Water Content	94.500	vol frac	Ann. Vel. D.P.Csg.	73.7	m/min	Total fluid discarded (m <sup>3</sup> )	0.0			0.0	
Solids Content	5.500	vol frac	Ann. Vel. HWDP	114.6	m/min						
Low "n" value	0.67	slope	Ann. Vel. D.C # 1	100.0	m/min						
Low "K" value	2.56	dyn-sec/cm <sup>2</sup>	REMARKS								
High "n" value	0.74	slope	Drilling basement, ROP really low, less than 1m./hr.  Presently: 1 sk. Added to system.								
High "K" value	1.71	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	100	kg/m <sup>3</sup>									
Drill Solids	86	kg/m <sup>3</sup>	Materials Used Since Last Report			RECOMMENDATIONS					
Hi-Grav Solids	36	kg/m <sup>3</sup>	Material	Amt.	Price	Cost	TODAY No additions req'd, Add defoamer as req'd if foan           **Any problems, questions or concerns feel free to call anytime. Thanks Lloyd				
PHPA Content	18.0	kg/m <sup>3</sup>	Baro seal M		\$37.41	\$0.00					
			N-Dril Lo	1	\$211.96	\$211.96					
			Barabuf		\$78.33	\$0.00					
			Baracarb		\$43.05	\$0.00					
			Bicarbonates		\$43.05	\$0.00					
			Cal Carb		\$24.20	\$0.00					
			CW 8551	2	\$280.70	\$561.40					
			GYP		\$14.06	\$0.00					
			XL Defoamer	1	\$306.55	\$306.55					
			N-Vis Plus	1	\$240.47	\$240.47					
			B-1008	1	\$290.10	\$290.10					
			Salt		\$35.80	\$0.00					
			Engineering	1	\$995.00	\$995.00					
Daily Cost	\$	2,605.48	<b>Field Representative:</b>	Lloyd Anthony		<b>Warehouse:</b>					
Previous Cost	\$	42,249.23	<b>Phone:</b>			<b>Phone:</b>					
<b>Total Cost \$</b>	\$	44,854.71	<b>Cellular:</b>	902 456 6752		<b>Engineer #:</b>	403 231 9483				

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/09/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 21 <b>Total Days:</b> 28

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:30	24hr.		OD mm	ID mm	Length m	Bit #	10	Depth In	437.0	meters
Depth M.D.	445 TD		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	350.0	Type	Smith XR20W	Hours Run	6.0	hrs.
Density	1110	kg/m <sup>3</sup>	core bbl	121.0	57.0	0.0	RPM	75	Noz Vel.	0.0	m/sec
Funnel Viscosity	59	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	6.4	Bit HHP	0.0	KW
Fann 600	67		<b>SURVEYS</b>			ROP	0.87	Jet Impact	0.0	N	
Fann 300	40		Depth (m)			Nozzles	9.5	9.5		mm	
Fann 200	29		Survey °			Nozzles	9.5			mm	
Fann 100	17		<b>PUMP DATA</b>			#1 PUMP:	#2 PUMP:				
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	2	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	3	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	4	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	33.5	mPa-sec	Tank Volume	32.9	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	27	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	6.5	Pa	Adjusted Hole Size	156.0	mm	Centrifuge #1	na	na	0.0		
Fluid Loss	3.0	ml/30 min	String Capacity	2.2	m <sup>3</sup>	Centrifuge #2	na	na	0.0		
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander	na	na			
pH Strip / Meter	9	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter	na	na			
Alkalinity pF	0.4	ml	Annular Volume	#VALUE!	m <sup>3</sup>	Other	na	na			
Alkalinity mF	1.2	ml	Total Volume	#VALUE!	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00	
Chloride	38000	mg/L	Bottoms Up	#VALUE!	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1360	mg/L	Surface to Bit	#DIV/0!	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Carbonates	815.76	mg/L	<b>Circulation Time</b>	#VALUE!	min.	Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	488	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	10.9	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	0.0	m/min						
Water Content	94.500	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min						
Solids Content	5.500	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	0.71	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	2.40	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.74	slope	Logging,run # 4								
High "K" value	1.98	dyn-sec/cm <sup>2</sup>	Presently:								
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	100	kg/m <sup>3</sup>									
Drill Solids	86	kg/m <sup>3</sup>									
Hi-Grav Solids	36	kg/m <sup>3</sup>									
PHPA Content	18.0	kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	<b>TODAY</b> No additions req'd, Add defoamer if req'd for foaming.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt		\$35.80	\$0.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	995.00			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	44,854.71			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	45,849.71	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/10/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 22 <b>Total Days:</b> 29

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:30	24hr.		OD mm	ID mm	Length m	Bit #	10	Depth In	437.0	meters
Depth M.D.	445 TD		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	350.0	Type	Smith XR20W	Hours Run	6.0	hrs.
Density	1160	kg/m <sup>3</sup>	core bbl	121.0	57.0	0.0	RPM	75	Noz Vel.	0.0	m/sec
Funnel Viscosity	60	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	6.4	Bit HHP	0.0	KW
Fann 600	69		<b>SURVEYS</b>			ROP	0.87	Jet Impact	0.0	N	
Fann 300	41		Depth (m)			Nozzles	9.5	9.5		mm	
Fann 200	29		Survey °			Nozzles	9.5			mm	
Fann 100	17		<b>PUMP DATA</b>			#1 PUMP:		#2 PUMP:			
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	2	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	3	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	34.5	mPa-sec	Tank Volume	32.9	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	29	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	6.5	Pa	Adjusted Hole Size	156.0	mm	Centrifuge #1	na	na	0.0		
Fluid Loss	2.8	ml/30 min	String Capacity	2.2	m <sup>3</sup>	Centrifuge #2	na	na	0.0		
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander	na	na			
pH Strip / Meter	8	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter	na	na			
Alkalinity pF	0.5	ml	Annular Volume	#VALUE!	m <sup>3</sup>	Other	na	na			
Alkalinity mF	2.3	ml	Total Volume	#VALUE!	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00	
Chloride	92000	mg/L	Bottoms Up	#VALUE!	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1600	mg/L	Surface to Bit	#DIV/0!	min.	Water added (m <sup>3</sup> )			0.0	0.0	
Carbonates	1563.54	mg/L	<b>Circulation Time</b>	#VALUE!	min.	Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	1586	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0	0.0	
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	11.4	kPa/m	Total fluid added (m <sup>3</sup> )			0.0	0.0	
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0	0.0	
Oil Content	0.000	vol frac	Ann. Vel. D.P.	0.0	m/min						
Water Content	93.500	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min						
Solids Content	6.500	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	0.72	slope	Ann. Vel. D.C. # 1	0.0	m/min						
Low "K" value	2.37	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.75	slope	Transferring drilling mud from rig tanks to remote tank. CL - 92000 mg/L. Approx -9.5 C freeze Pt.								
High "K" value	1.94	dyn-sec/cm <sup>2</sup>	Will displace hole to water and treat mud from hole later.								
A.S.G.	2.6	Spec.Grav.	Salt is calculated as high gravity solids !								
Lo-Grav Solids	116	kg/m <sup>3</sup>	<i>Presently:</i>								
Drill Solids	102	kg/m <sup>3</sup>									
Hi-Grav Solids	150	kg/m <sup>3</sup>									
PHPA Content	18.0	kg/m <sup>3</sup>									

Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	<b>TODAY</b> No additions req'd. Add defoamer as req'd if foam in circulating volume is a problem.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551	1	\$280.70	\$280.70				
GYP		\$14.06	\$0.00				
XL Defoamer		\$306.55	\$0.00				
N-Vis Plus		\$240.47	\$0.00				
B-1008		\$290.10	\$0.00				
Salt	95	\$35.80	\$3,401.00				
Engineering	1	\$995.00	\$995.00				
Daily Cost		\$	4,676.70			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	45,849.71			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	50,526.41	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

# DRILLING FLUID REPORT

# Halliburton - Baroid

<b>Operator:</b> Investcan Energy	<b>Well Name:</b> Gobineau # 1	<b>Date:</b> 12/11/2012
<b>L.S.D.:</b>	<b>Rig #:</b> Foragaz # 3	<b>Spud Date:</b> 10-Nov-12
<b>Report For:</b> Ernie Leroux	<b>Report For:</b> Greg MacKinnon	<b>Report # :</b> 23 <b>Total Days:</b> 30

DRILLING FLUID PROPERTIES			HOLE GEOMETRY			BIT DATA					
Time	7:00	24hr.		OD mm	ID mm	Length m	Bit #	10	Depth In	437.0	meters
Depth M.D.	445 TD		Casing	177.8	159.6	215.0	Size mm	156.0	Depth Out		meters
Depth T.V.D.		meters	D.P.	102.0	85.0	350.0	Type	Smith XR20W	Hours Run	6.0	hrs.
Density	1170	kg/m <sup>3</sup>	core bbl	121.0	57.0	0.0	RPM	75	Noz Vel.	0.0	m/sec
Funnel Viscosity	62	sec/L	D.C. # 1	115.0	57.0	91.0	Weight dN	6.4	Bit HHP	0.0	KW
Fann 600	72		<b>SURVEYS</b>			ROP	0.87	Jet Impact	0.0	N	
Fann 300	43		Depth (m)			Nozzles	9.5	9.5		mm	
Fann 200	31		Survey °			Nozzles	9.5			mm	
Fann 100	17		<b>PUMP DATA</b>			#1 PUMP:		#2 PUMP:			
Fann 6	2.5			Liner mm	Stroke mm	EFF. %	L / stroke	Strokes/min.	L / min.	<b>Total</b>	<b>Total</b>
Fann 3	1.5		# 1	165.0	216.0	90	12.47	0	0.0	L / min.	m <sup>3</sup> / min.
10 Sec. Gel Strength	1.5	Pa	# 2			100	0.00		0.0	0.0	0.00
10 Min. Gel Strength	2.5	Pa	<b>CIRCULATING SYSTEM</b>			<b>FLOWLINE CLEANERS - MESH SIZES</b>					
30 Min. Gel Strength	3	Pa	Hole Enlargement	3.0	%	Shaker #1	110	110	110		
Apparent Viscosity	31	mPa-sec	Tank Volume	33.2	m <sup>3</sup>	Shaker #2					
Plastic Viscosity	29	mPa-sec	Circulating Pressure:	0	kPa	<b>SOLIDS REMOVAL EQUIPMENT</b>			Over Flow	Under Flow	
Yield Point	7	Pa	Adjusted Hole Size	156.0	mm	Centrifuge #1	na	na	kg/m <sup>3</sup>	kg/m <sup>3</sup>	L/min.
Fluid Loss	3.0	ml/30 min	String Capacity	2.2	m <sup>3</sup>	Centrifuge #2	na	na			
Filter Cake	0.75	mm	String Displacement	1.6	m <sup>3</sup>	Desander	na	na			
pH Strip / Meter	9	scale	Casing Ann Volume	2.5	m <sup>3</sup>	Desilter	na	na			
Alkalinity pF	0.4	ml	Annular Volume	#VALUE!	m <sup>3</sup>	Other	na	na			
Alkalinity mF	1.2	ml	Total Volume	#VALUE!	m <sup>3</sup>	<b>FLUID ACCOUNTING</b>			0:00-12:00	12:00-24:00	
Chloride	93000	mg/L	Bottoms Up	#VALUE!	min.	Premix added (m <sup>3</sup> )			0.0		
Calcium	1400	mg/L	Surface to Bit	#DIV/0!	min.	Water added (m <sup>3</sup> )			0.0		0.0
Carbonates	815.76	mg/L	<b>Circulation Time</b>	#VALUE!	min.	Volume discarded (m <sup>3</sup> )			0.0		
Bicarbonates	488	mg/L	Hydrostatic Pressure	0.0	kPa	Solids equipment underflow (m <sup>3</sup> )			0.0		0.0
Methylene Blue	14.0	kg/m <sup>3</sup>	Mud Gradient	11.5	kPa/m	Total fluid added (m <sup>3</sup> )			0.0		0.0
Sand Content	0	%	EC Density	#DIV/0!	kg/m <sup>3</sup>	Total fluid discarded (m <sup>3</sup> )			0.0		0.0
Oil Content	0.000	vol frac	Ann. Vel. D.P.	0.0	m/min	<b>REMARKS</b> Sample of mud being transferred to 400 BBL. Tank (green) Freeze pt. should be -10C. I have taken a sample with me to monitor it. I am leaving today as per ERNIE unless told otherwise.  <i>Presently: Engineering charge inc</i>					
Water Content	93.500	vol frac	Ann. Vel. D.P.Csg.	0.0	m/min						
Solids Content	6.500	vol frac	Ann. Vel. HWDP	0.0	m/min						
Low "n" value	0.73	slope	Ann. Vel. D.C # 1	0.0	m/min						
Low "K" value	2.34	dyn-sec/cm <sup>2</sup>	<b>REMARKS</b>								
High "n" value	0.74	slope									
High "K" value	2.13	dyn-sec/cm <sup>2</sup>									
A.S.G.	2.6	Spec.Grav.									
Lo-Grav Solids	116	kg/m <sup>3</sup>									
Drill Solids	102	kg/m <sup>3</sup>									
Hi-Grav Solids	150	kg/m <sup>3</sup>									
PHPA Content	18.0	kg/m <sup>3</sup>									


Materials Used Since Last Report				RECOMMENDATIONS			
Material	Amt.	Price	Cost				
Baro seal M		\$37.41	\$0.00	TODAY No additions required. Add defoamer as req'd if foam in circulating volume is a problem.  **Any problems, questions or concerns feel free to call anytime. Thanks      Lloyd			
N-Dril Lo		\$211.96	\$0.00				
Barabuf		\$78.33	\$0.00				
Baracarb		\$43.05	\$0.00				
Bicarbonates		\$43.05	\$0.00				
Cal Carb		\$24.20	\$0.00				
CW 8551		\$280.70	\$0.00				
GYP		\$14.06	\$0.00				
XL Defoamer	1	\$306.55	\$306.55				
N-Vis Plus		\$240.47	\$0.00				
B-1008	1	\$290.10	\$290.10				
Salt	35	\$35.80	\$1,253.00				
Engineering	2	\$995.00	\$1,990.00				
Daily Cost		\$	3,839.65			<b>Field Representative:</b> Lloyd Anthony	<b>Warehouse:</b>
Previous Cost		\$	50,526.41			<b>Phone:</b>	<b>Phone:</b>
<b>Total Cost \$</b>		\$	54,366.06	<b>Cellular:</b> 902 456 6752	<b>Engineer #:</b> 403 231 9483		

## APPENDIX J : WELLBORE & WELLHEAD SCHEMATICS

---

**Number of pages :** 2

**Summary of the content:** The figure summarizes the final tubing completion and wellhead configuration on Gobineau#1



335 Duckworth Street- 3<sup>rd</sup> Floor  
Saint John's - NL  
A1C 1G9 - Canada

# Completion

<b>Field :</b>	Flat Bay	<b>Coordinates</b>	<b>RF @</b>	107.5 mSS	4.3 mGL
<b>Well :</b>	Gobineau#1	<b>System :</b>	MAD 27	MAD 83	<b>Top reservoir :</b> 212.0 mRF
<b>EL :</b>	03-106	<b>Easting :</b>	384991	384995	<b>Btm reservoir :</b> 427.0 mRF
<b>PL :</b>	-	<b>Northing :</b>	5357531	5357750	<b>TD :</b> 445.0 mRF

**Comments :**  
All depth are mRF if not specified.  
Other units are Imperials if not specified.

**First Installation**


**Date :** 12/12/2012  
**Name :** Maxime Douérin  
**Comment :**

**Last Modification**

**Date :** -  
**Name :** -  
**Comment :**


**Workovers**

**Total WO :** -  
**N° Last WO :** -  
**Description :**

DIAGRAM of Completion	Completion																																																															
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Description</th> <th>ID / OD, (mm)</th> <th>Burst, kPa</th> <th>Collapse, kPa</th> <th>MD RF (m)</th> <th>TVDSS (m)</th> </tr> </thead> <tbody> <tr><td>1</td><td>Tubing Hanger</td><td>60.325 / -</td><td>-</td><td>-</td><td>3.6</td><td>-103.9</td></tr> <tr><td>2</td><td>Tubing Nipple (pin x pin)</td><td>50.673 / 60.325</td><td>53,089</td><td>55,847</td><td>3.6</td><td>-103.9</td></tr> <tr><td>3</td><td>Production Tubing (43jts)</td><td>50.673 / 77.80</td><td>53,089</td><td>55,847</td><td>416.8</td><td>309.3</td></tr> <tr><td>4</td><td>Tubing Collar</td><td>50.673 / 77.80</td><td>53,089</td><td>55,847</td><td>417</td><td>309.5</td></tr> <tr><td>5</td><td>Pump Seating Nipple</td><td>45.212 / 60.325</td><td>-</td><td>-</td><td>417.4</td><td>309.9</td></tr> <tr><td>6</td><td>Production Tubing (1jt)</td><td>50.673 / 77.80</td><td>53,089</td><td>55,847</td><td>427</td><td>319.5</td></tr> <tr><td>7</td><td>R Nipple - No Go</td><td>50.673 / 77.80</td><td>-</td><td>-</td><td>427.3</td><td>319.8</td></tr> <tr><td>8</td><td>Wireline Re-entry Guide</td><td>50.673 / 77.80</td><td>-</td><td>-</td><td>427.4</td><td>319.9</td></tr> </tbody> </table>	Item	Description	ID / OD, (mm)	Burst, kPa	Collapse, kPa	MD RF (m)	TVDSS (m)	1	Tubing Hanger	60.325 / -	-	-	3.6	-103.9	2	Tubing Nipple (pin x pin)	50.673 / 60.325	53,089	55,847	3.6	-103.9	3	Production Tubing (43jts)	50.673 / 77.80	53,089	55,847	416.8	309.3	4	Tubing Collar	50.673 / 77.80	53,089	55,847	417	309.5	5	Pump Seating Nipple	45.212 / 60.325	-	-	417.4	309.9	6	Production Tubing (1jt)	50.673 / 77.80	53,089	55,847	427	319.5	7	R Nipple - No Go	50.673 / 77.80	-	-	427.3	319.8	8	Wireline Re-entry Guide	50.673 / 77.80	-	-	427.4	319.9
	Item	Description	ID / OD, (mm)	Burst, kPa	Collapse, kPa	MD RF (m)	TVDSS (m)																																																									
	1	Tubing Hanger	60.325 / -	-	-	3.6	-103.9																																																									
	2	Tubing Nipple (pin x pin)	50.673 / 60.325	53,089	55,847	3.6	-103.9																																																									
	3	Production Tubing (43jts)	50.673 / 77.80	53,089	55,847	416.8	309.3																																																									
	4	Tubing Collar	50.673 / 77.80	53,089	55,847	417	309.5																																																									
	5	Pump Seating Nipple	45.212 / 60.325	-	-	417.4	309.9																																																									
	6	Production Tubing (1jt)	50.673 / 77.80	53,089	55,847	427	319.5																																																									
7	R Nipple - No Go	50.673 / 77.80	-	-	427.3	319.8																																																										
8	Wireline Re-entry Guide	50.673 / 77.80	-	-	427.4	319.9																																																										
<b>Geological formation</b>																																																																
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Formation</th> <th>Name</th> <th>Top (m)</th> <th>Bottom (m)</th> </tr> </thead> <tbody> <tr><td>A</td><td>Overburden</td><td>4.3</td><td>15.2</td></tr> <tr><td>B</td><td>Codroy Road Gypsum</td><td>15.2</td><td>65</td></tr> <tr><td>C</td><td>Codroy Road Anhydrite</td><td>65</td><td>205</td></tr> <tr><td>D</td><td>Ship Cove Limestone</td><td>205</td><td>212</td></tr> <tr><td>E</td><td>Fishell's Brook</td><td>212</td><td>427.2</td></tr> <tr><td>F</td><td>Basement</td><td>427.2</td><td>-</td></tr> </tbody> </table>		Formation	Name	Top (m)	Bottom (m)	A	Overburden	4.3	15.2	B	Codroy Road Gypsum	15.2	65	C	Codroy Road Anhydrite	65	205	D	Ship Cove Limestone	205	212	E	Fishell's Brook	212	427.2	F	Basement	427.2	-																																			
Formation	Name	Top (m)	Bottom (m)																																																													
A	Overburden	4.3	15.2																																																													
B	Codroy Road Gypsum	15.2	65																																																													
C	Codroy Road Anhydrite	65	205																																																													
D	Ship Cove Limestone	205	212																																																													
E	Fishell's Brook	212	427.2																																																													
F	Basement	427.2	-																																																													
<b>Casing Design</b>																																																																
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>N</th> <th>Casing (mm)</th> <th>Grade</th> <th>Weight (kg/m)</th> <th>Burst, kPa</th> <th>Collapse, kPa</th> <th>Top (m)</th> <th>Bottom (m)</th> </tr> </thead> <tbody> <tr><td>1</td><td>339.7 BT</td><td>K-55</td><td>81.1</td><td>19,000</td><td>8,000</td><td>4.3</td><td>15.8</td></tr> <tr><td>2</td><td>244.5 LT</td><td>J-55</td><td>59.25</td><td>27,000</td><td>18,000</td><td>4</td><td>162</td></tr> <tr><td>3</td><td>177.8 LT</td><td>J-55</td><td>34.2</td><td>30,000</td><td>22,000</td><td>4</td><td>215.7</td></tr> </tbody> </table>		N	Casing (mm)	Grade	Weight (kg/m)	Burst, kPa	Collapse, kPa	Top (m)	Bottom (m)	1	339.7 BT	K-55	81.1	19,000	8,000	4.3	15.8	2	244.5 LT	J-55	59.25	27,000	18,000	4	162	3	177.8 LT	J-55	34.2	30,000	22,000	4	215.7																															
N	Casing (mm)	Grade	Weight (kg/m)	Burst, kPa	Collapse, kPa	Top (m)	Bottom (m)																																																									
1	339.7 BT	K-55	81.1	19,000	8,000	4.3	15.8																																																									
2	244.5 LT	J-55	59.25	27,000	18,000	4	162																																																									
3	177.8 LT	J-55	34.2	30,000	22,000	4	215.7																																																									

**APPENDIX J : WELLBORE & WELLHEAD SCHEMATICS**

The wellhead and Xmas tree nipped on Gobineau#1 is illustrated below. Despite the majority of the elements are rated 20,648kPa (3,000 psi), the assembly is rated 10,342kPa (1,500 psi) [BOP rams].



N°	Item
19	Stuffing Box dual pack 60.325mm (2-3/8")-31.75mm (1 ¼") cone packing
18	Flow Tee - 50.8mm x 50.8mm x 50.8mm (2"x2"x2") NPT - 20,684kPa (3000 psi)
17	Flow Tee - 50.8mm x 50.8mm (2"x2") NPT x 60.325mm x 60.325mm (2-3/8"x2-3/8") EUE - 20,684kPa (3000 psi)
16	BOP 73.025mm (2-7/8"), 31.75mm (1-1/4") Ram Rubbers - 10,342kPa (1500 psi)
15	Pipe 60.325mm (2-3/8") EUE x 50.8mm (2")
14	Master Gate Valve, 60.325mm (2-3/8") - 13,789kPa (2000 psi)
13	Xmas tree Adapter
12	Pressure Gauges, 0 - 20,684kPa (3000 psi)
11	Needle valve 12.7mm (½") NPT
10	Ball Valve, 50.8mm (2") - 20,684kPa (3000 psi)
9	Tubing Hanger 179.3875mm x 60.325mm (7-1/16" x 2-3/8") - 20,684kPa (3000 psi)
8	Secondary Packoff 279.4mm x 177.8mm (11"x7"), 68,947kPa (10,000psi)
7	Tubing Head, 279.4mm (11")-3000psi x 179.3875mm (7-1/16") - 20,684kPa (3000 psi)
6	Bull Plug 50.8mm (2") NPT, Tapped 12.7mm (½")
5	Ball Valve / Casing Vent Assembly
4	Pipe 50.8mm (2") NPT
3	Primary Packoff
2	Casing Slips
1	Casing Bowl



## APPENDIX K : GEOLOGICAL REPORTS

---

**Number of pages :** 19

**Summary of the content:** Geological reports of Gobineau#1.



# DAILY GEOLOGICAL REPORT N° 1

Date : 10/11/2012  
 Well : Gobineau#1  
 Rig : Sullivan's Air Drilling Rig  
 Coord: 384992  
 NAD 27 5357531

WSG : Roland STRICKLAND / Marine Di MATTEO

MD KB @ 6 am	26m	TVD ss @ 6 am	26m	24 Hrs Progress (m)	66	Average ROP	10.1m/hr.
Spud date	10/11/2012	Last casing at MD	15.8m	Hole size (in)	12 1/4"		
KB - ASL	103.18m	GL - ASL	103.18	Mud type	Air + Water	MW	

Current formation	Codroy Road Anhydrite	Prognosed next marker	Ship Cove Limestone
-------------------	-----------------------	-----------------------	---------------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
15.2	65.0m	Codroy Road Gypsum: white, off white, very minor impurities, chalky texture, occasional crystalline, very powdery, soft to firm, occasional massive, slightly nodular, trace dark grey specks of shale.	11.25m/hr
65.0m	75.0m	Codroy Road Anhydrite: off white, mottled, steel blue, massive, very firm - hard, sugary texture, slightly fibrous, occasionally coarse crystalline, with wisps of mudstone, minor impurities.	9.0m/hr
75.0m	85.0m	Codroy Road Anhydrite: off white, mottled, steel blue, massive, very firm - hard, sugary texture, slightly fibrous, occasionally coarse crystalline, with wisps of mudstone, frequent impurities of Gypsum & Cement.	7.5m/hr

GAS DATA				
Depth MD (m)	Total ppm	C1 ppm	C3 ppm	Type

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)

Bit type in 15.8m out 92.0m footage

**OPERATION SUMMARY 6:00 am to 6:00 am**

Using Sullivan Drill Rig , drill out cement to 26m.  
 Drill ahead From 26m to 65m in Gypsum. Drill ahead from 65m to 92m in Anhydrite.  
 Added diverter to drill string @ 75m. Started drilling with Air & Water @ 75m.  
 Sample quality and quantity reduced from 75m to 85m because of high pressured water & air.  
 Encountered water inflow in the well at 90m creating back pressure + decreased ROP. POOH to wiper trip.

Planned operations	Remove 3" nipple from diverter & run straight 6" kill line to reduce Back Pressure.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 2

Date : 11/11/2012  
 Well : Gobineau#1  
 Rig : Sullivan's Air Drilling Rig  
 Coord: 384992 NAD 27  
 5357531

WSG : Roland STRICKLAND / Marine Di MATTEO

MD KB @ 6 am	96.0m	TVD ss @ 6 am	96.0m	24 Hrs Progress (m)	3.0m	Average ROP	6.0m/hr
Spud date	10/11/2012	Last casing at MD	15.8m	Hole size (in)	12 1/4"		
KB - ASL	103.18m	GL - ASL	103.18m	Mud type	Air + Water	MW	

Current formation	Codroy Road Anhydrite	Prognosed next marker	Ship Cove Limestone
-------------------	-----------------------	-----------------------	---------------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
85.0m	96.0m	Codroy Road Anhydrite: clear, white, off white, steel blue, massive, very firm - hard, sugary texture, slightly fibrous, occasionally coarse crystalline, slightly calcareous with wisps of mudstone.  Minor grains of crystalline off white calcite, trace dark gray shale, minor impurities of Gypsum and cement (small sample quantity because of very high pressure water and air to remove cuttings from hole)	

GAS DATA				
Depth MD (m)	Total ppm	C1 ppm	C3 ppm	Type

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)

Bit type in 15.8m out 92.0m footage

**OPERATION SUMMARY 6:00 am to 6:00 am**

Remove 3" nipple from diverter & run straight 6" kill line to Degaser  
 Unable to drill ahead because of high water inflow encountered at 90.0m.  
 Collect water sample and forward to St John's for chemical analyses.  
 Rig out Degaser and connect kill line to 400 stb tank.  
 Drill ahead from 92m to 95m. Once the tank was full of water, stopped drilling & wait on chemical results from Water Sample.

Planned operations	R/D Air Drilling Rig (Sullivan) and commence R/U of Foragaz Rig#3 to drill ahead
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 3

Date : 22/11/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	113	TVD ss @ 6 am	5.50m	24 Hrs Progress (m)	12.3m	Average ROP	3.0m/hr
Spud date	10/11/2012	Last casing at MD	15.8m	Hole size (in)	12 1/4"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	formation water	MW	1020 kg/m3

Current formation	Codroy Road Anhydrite	Prognosed next marker	Ship Cove Limestone
-------------------	-----------------------	-----------------------	---------------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
100.7	105	Anhydrite 70% : clear, white, off white, crystalline, firm - hard, trace sugary texture, slightly fibrous, slightly calcareous, minor grains of calcite, minor impurities of Gypsum. 30% contaminated with cement. (Changed drilling depth from 96m to 100.3m because KB = 4.3m) .Sample interval from 100.3m to 105m. (Loss circulation at 105.0m)  Cement: 30%: light gray, speckled, firm to hard, in part brittle.	5.24
From midnight to 6 am			
105	113	Unable to collect samples because of No Returns on the Shakers.	1.5

GAS DATA				
Depth MD (m)	Total ppm	C1 ppm	C3 ppm	Type

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Bit type 12 1/4" Tricone in 113 out 0 footage  
Milltooth

OPERATION SUMMARY	
Assemble travelling blocks & re-string, install sheave guards & install TD. M/U TDS to drill string & tag TOC @ 88.5m & drill cement to 100.7m Drill formation from 100.7m to 105.2m. Encounter total losses @ 105.2m. Drill ahead to 109m, unable to establish circulation.	
From midnight to 6 am	
Continue to drill ahead to 113m. Unable to establish circulation and no cuttings returns. Total losses to formation = 75m3 Remove TDS, POOH from 113m to 18m. Welder cut off conductor to remove bit / stab. Prepare to rig in Haliburton Cementers.	

Planned operations	Perform cement job, WOC, M/U BHA, weld conductor. RIH & drill 311mm hole section to 162m.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 4

Date : **23/11/2012**  
 Well : **Gobineau#1**  
 Rig : **Foragaz#3**

WSG : **Roland STRICKLAND / Marine Di MATTEO**

Coord: 384991.76  
 NAD 27 5357531.42

MD KB @ 6 am	135.3	TVD ss @ 6 am	27.82	24 Hrs Progress (m)	22.3	Average ROP	2.6m/hr
Spud date	10/11/2012	Last casing at MD	15.8m	Hole size (in)	12 1/4"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	fresh water	MW	1040 kg/m3

Current formation	Codroy Road Anhydrite	Prognosed next marker	Ship Cove Limestone
-------------------	-----------------------	-----------------------	---------------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
113	125	Anhydrite 70% : clear, white, off white, abundant crystalline, soft - firm, trace sugary texture, slightly fibrous, slightly calcareous, increase in calcareous groundmass, no grains of halite.  LCM 20%: yellow orange , mainly sawdust and cellophane. Cement 10%: light gray, speckled, firm to hard, in part brittle.	2.6m/hr
From midnight to 6 am			
125	135	Anhydrite 80%: clear, white, off white, crystalline, firm - hard, trace sugary texture, slightly fibrous, occasional blue grey with sugary texture, calcareous background, minor grains of halite.  LCM 15%: yellow orange , mainly sawdust and cellophane Cement 5%: light gray, speckled, firm to hard, in part brittle	2.6m/hr

GAS DATA				
Depth MD (m)	Total (units)	C1 (units)	C3 (units)	Type
115	127	67	60	BGG
120	121	64	57	BGG
125	115	60	55	BGG
130	107	55	52	BGG
135	97	49	48	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss (m)	DLS (°/30m)
From midnight to 6 am				
130	6		22.52	

Bit type 12 1/4" Tricone in 113 out - footage  
 Milltooth

## OPERATION SUMMARY

Drill ahead to 113m.  
 POOH and cement..  
 Nipple up diverter with welder.  
 RIH and wash to bottom, tag TOC at 103m.  
 Drill new formation from 103 to 127.5m.

From midnight to 6 am

Continue to drill ahead to 135.3m.  
 RIH with string shot survey to 120m, record 6deg Incl..  
 Observe tight hole conditions @ 130m. Work drill string through 128m - 131m with 85 RPM. Consult with mud engineer to build polymer mud to aid hole cleaning.

Planned operations	Drill 311mm hole section to 162m, run 9 5/8in casing and R/U for cement job.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 5

**Date :** 24/11/2012  
**Well :** Gobineau#1  
**Rig :** Foragaz#3

**WSG :** Roland STRICKLAND / Marine Di MATTEO

**Coord:** 384992  
**NAD 27** 5357531

MD KB @ 6 am	162	TVD ss @ 6 am	54.52m	24 Hrs Progress (m)	59	Average ROP	1.5m/hr
Spud date	10/11/2012	Last casing at MD	15.8m	Hole size (in)	12 1/4"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1060 kg/m3

Current formation	Codroy Road Anhydrite	Prognosed next marker	Ship Cove Limestone
-------------------	-----------------------	-----------------------	---------------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
125	135	Anhydrite 80%: clear, white, off white, crystalline, firm - hard, trace sugary texture, slightly fibrous, occasional blue grey with sugary texture, calcareous background, minor grains of halite. LCM 15%: yellow orange , mainly sawdust and cellophane Cement 5%: light gray, speckled, firm to hard, in part brittle	1.8
135	145	Anhydrite 100%: white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background with off white - tan, massive - crystalline calcite grains due to fractures, occasional grains of white powdery gypsum, trace argillaceous.	
145	155	Anhydrite 75%: white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background. Carbonate 20%: off white, tan greyish, firm - hard, crystalline, blocky, argillaceous impurities. Gypsum 5% : white, chalky texture, soft.	
From midnight to 6 am			
155	162	Anhydrite 65%: white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background. Carbonate 30%: off white, tan greyish, firm - hard, crystalline, blocky, argillaceous impurities. Gypsum 5% : white, chalky texture, soft.	2

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
140	117	62	55	BGG
145	107	59	48	BGG
150	101	55	46	BGG
155	98	53	45	BGG
160	94	51	43	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
120	6		12.52	
139	3.25		31.52	
From midnight to 6 am				
158	4		54.52	

**Bit type** 12 1/4" Tricone  
Milltooth      **in** 113      **out** 162      **footage**

### OPERATION SUMMARY

Continue to drill ahead to 135.3m.

Observe tight hole conditions @ 130m. Work drill string through 128m - 131m with 85 RPM. Consult with mud engineer to build polymer mud to aid hole cleaning. Drill ahead to 156m.

From midnight to 6 am

Drill ahead to 162m.  
 POOH from 162 to 92m.  
 Remove diverter and top drive, instal bails and elevators and rig up to RIH 9 5/8" Casing.

Planned operations	Run 9 5/8" casing and cement, install casing bowl and BOP's.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 6

Date : 26/11/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	169	TVD ss @ 6 am	61.52	24 Hrs Progress (m)		Average ROP	
Spud date	10/11/2012	Last casing at MD	162	Hole size (in)	8 1/2"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1010 kg/m3

Current formation	Codroy Road Anhydrite / Ship Cove Limestone	Prognosed next marker	Fishell's Brook
-------------------	---	-----------------------	-----------------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
From midnight to 6 am			
165	169	Anhydrite 70%: white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background.  limestone 30%: white, cream, tan, frosted, firm - hard, microcrystalline, massive, blocky, in part brittle, argillaceous impurities, trace pyrite, no shows.	3.7

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
165	61	36	26	BGG
169	60	35	25	BGG

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

Bit type 8 1/2" Tricone in 162 out - footage

## OPERATION SUMMARY

Nipple up BOP, test BOP.  
M/U 8 1/2 BHA and RIH to 149m.  
Continue BOP's test.

From midnight to 6 am

Continue BOP's test.  
Tag float at 159.7m. Drill new formation from 162.15 to 167.41m  
Perform LOT, observe LeakOff at 4422kpa surface applied pressure fluid density at LOT=1010 kg/m3.  
Drill new formation from 167.45 to 169m.

Planned operations Drill out shoe track, perform LOT and Drill ahead/ TD 216mm hole section, run casing and cement

Recorded Temperature

Others Geologist collecting samples every 1m asked to slow down from 15 m/h to 5 m/h, so we accurately determine the Fishells Brook top.



# DAILY GEOLOGICAL REPORT N° 7

Date : **27/11/2012**  
 Well : **Gobineau#1**  
 Rig : **Foragaz#3**

WSG : **Roland STRICKLAND / Marine Di MATTEO**

Coord: 384992  
 NAD 27 5357531

MD KB @ 6 am	214.63	TVD ss @ 6 am	107.15	24 Hrs Progress (m)	47.37	Average ROP	7 m/h
Spud date	10/11/2012	Last casing at MD	162	Hole size (in)	8 1/2"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1025 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
165	205	Anhydrite 70%: white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background. Limestone 30%: white, cream, tan, frosted, firm - hard, microcrystalline, massive, blocky, in part brittle, argillaceous impurities, trace pyrite, no shows.	6.3
205	212	SHIP COVE Limestone 90%: dark - medium brown, gray brown, tan, off white, firm - hard, microcrystalline, massive, blocky, in part brittle, very argillaceous impurities, trace pyrite, slight laminae, no shows  Anhydrite 10%: white, off white, clear, steel gray, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, blocky, calcareous background.	11.1
212	214	FISHELL'S BROOK Conglomerate (100%): light gray, cream, clear, very fine - coarse grained quartz grains, angular - subround, poorly sorted, abundant white calcareous cement, frequent clear - white quartzite clasts, common glauconite grains, occasional orange feldspar, common off white, blocky, dolomitic grains, occasional nodular pyrite, common dark gray chert fragments, poor - fair intergranular porosity, slow blooming yellow cut fluorescence.	7.5

From midnight to 6 am

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
170	60	35	25	BGG
180	62	36	26	BGG
190	63	37	26	BGG
200	64	37	26	BGG
210	65	39	26	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
213	3.25		105.52	

From midnight to 6 am

Bit type 8 1/2" Tricone in 162 out - footage

### OPERATION SUMMARY

Continue BOP Testing. Perform LOT @ 4422kPa surface applied pressure, fluid density @ LOT =1010kg/m3 Well depth =162m  
 Drill ahead to 214m. Circulate @ work pipe. Deviation survey @213m=3.25 deg. Trip out of hole & L/D BHA.. R/U to rih with CSG.  
 Run 18 Jts 177.8 mm 34.22 Kg/m J-55 LT&C Total Length 215.69 m. Wait on Halliburton Cementers.

From midnight to 6 am

Rig in Halliburton Cementers.

Pumped 4m3 H2O, pressure test surface lines to 14000kPa. Pumped 6T, 6.3m3 Class G w/40% Silica Flour & 2% CaCl @ 1880kgs/m3, drop plug and displace w/4.3m3 H2O. Bump plug with 3500kPa over/bleed off floats held OK.

Nipple down BOPs set slips in full tension , cut and flare casing.

Planned operations M/U and RIH with 6 1/8", drill out shoe track and 2m of new formation. Perform LOT/FIT. POOH

Recorded Temperature

Others Geologists collecting samples every 1m asked to reduce ROP, so we can accurately determine the Fishell's Brook Top.





# DAILY GEOLOGICAL REPORT N° 8

**Date :** 28/11/2012  
**Well :** Gobineau#1  
**Rig :** Foragaz#3

**WSG :** Roland STRICKLAND / Marine Di MATTEO

**Coord:** 384992  
**NAD 27** 5357531

MD KB @ 6 am	216.38	TVD ss @ 6 am	108.94	24 Hrs Progress (m)	1.79	Average ROP	4m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1040 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		

From midnight to 6 am

214	216	FISHELL'S BROOK Conglomerate (70%): cream, clear, fine - coarse grained quartz grains, angular - subround, poorly sorted, white calcareous cement, frequent clear - white quartzite clasts, common glauconite grains, common orange feldspar, common dark gray chert fragments, trace off white, blocky, dolomitic grains, poor - fair visual porosity.	4.3
-----	-----	---	-----

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
215	64	38	26	BGG
216	46	28	18	BGG

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)

From midnight to 6 am

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

**Bit type** 6 1/8" Tricone    **in** 214    **out** 216    **footage**

### OPERATION SUMMARY

Cement job.  
 Pick up and Make up BHA & run in 5 Stds & 1 Single DP to 192m, try and break circulation (plugged), POOH & unplug nozzels&bit.  
 RIH to 193m  
 Pressure test 177,8mm casing 1500kPa low and 10350kPa high.

From midnight to 6 am

Break circulation @ .48m3/min, RIH and tag float collar @ 206.6m. Drill out cement from 202.6m to 213.4m with .65m3/min, 3daN WOB 75RPM.  
 Circulate hole clean for LOT/FIT test.  
 Perform FIT/LOT as per program. Mud Density @ Test=1070kgs/m3, surface applied pressure= 4231kPa, 30.26kPa/m formation strength.

<b>Planned operations</b>	Drill out shoe track, Perform LOT/FIT test POOH and Rig up for Core Operations
---------------------------	--

<b>Recorded Temperature</b>	
-----------------------------	--

<b>Others</b>	
---------------	--



# DAILY GEOLOGICAL REPORT N° 9

Date : 29/11/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	254	TVD ss @ 6 am	146.52	24 Hrs Progress (m)	37.58	Average ROP	4m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1080 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
217	228	FISHELL'S BROOK Conglomerate (100%): light gray, white, cream, clear, gray green, quartz grains, very fine to coarse grained, angular - subround, very hard, common white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, abundant cream - gray blocky limestone fragments, common dolomite grains, common dark green chlorite grains, occasional nodular pyrite, common arkosic, poor intergranular porosity, trace oil staining, no cut fluorescence.	4

From midnight to 6 am

228	254	FISHELL'S BROOK Conglomerate (100%): light gray, white, cream, clear, gray green, quartz grains, very fine to medium grained, angular - subround, very hard, common white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, abundant cream - gray blocky limestone fragments, common dolomite grains, common dark green chlorite grains, occasional nodular pyrite, common arkosic, poor intergranular porosity, trace oil staining, no cut fluorescence.	4.8
-----	-----	--	-----

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
220	137	72	65	BGG
230	149	77	72	BGG
240	143	74	69	BGG
250	134	69	65	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Bit type 6 1/8" Coring bit in out footage

### OPERATION SUMMARY

RIH and tag cement at 198m, Float Collar at 202.7m. Drill out f/198-213m. Shoe at 214m.  
 Drill new formation from 214m to 216m.  
 Circulate well clean for LOT/FIT test.  
 Perform LOT/FIT as per program. Mud density at test=1070kg/m3, surface applied pressure=4231kPa, 30.26kPa/m formation strength.  
 Trip out of hole w/ 156mm BHA.  
 Pick up & Make up Core Barrel assembly.  
 Cut core 1 from 216-229m, 13m cut, POOH to retrieve core.  
 L/O core bbl, 97.6% recovered.  
 Pick up & Make up Core Bbl Assembly, RIH with Core BIs on 101mm DP to 229m.

From midnight to 6 am

Cut core from 129 to 254m

Planned operations	Continue to core hole section from 229m
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 10

Date : 30/11/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	262	TVD ss @ 6 am	154	24 Hrs Progress (m)	8	Average ROP	5m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1070 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
250	260	FISHELL'S BROOK Conglomerate (100%): light gray, white, cream, clear, gray green, predominately quartz grains, very fine to medium grained, angular - subround, hard, abundant white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, occasional cream - gray blocky limestone fragments, frequent dolomite grains, common dark green chlorite grains, frequent arkosic, trace light brown siderite, 5 - 8% intergranular porosity, trace oil staining, yellow fluorescence when solvent is added. (Live Oil in Core from 257m to 260m).	5

From midnight to 6 am

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
250	134	69	65	BGG
255	185	108	77	BGG
260	155	82	73	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
251	2.75			

From midnight to 6 am

Bit type	6 1/8" Coring bit	in	out	footage
----------	-------------------	----	-----	---------

### OPERATION SUMMARY

Cut core #2 f/229-255 m, cut 26m (jammed).  
POOH with flow checks and TOOH with core#2.  
Lay out Inner Core bbls cut 25.9m, 24.85m recovered 95.95% recovery.  
Move core bbl in Derrick & Trip in hole with tricone bit. Circ & clean hole to 255.5m.  
Survey @251m, 2.75deg.  
POOH with flow checks.  
Trip in hole with core bbl and cut core #3 from 255.5 to 262.7m, cut 7.2m (jammed).  
TOOH with flow checks.

From midnight to 6 am

Lay out Inner Core bbls core #3, cut 7.2m, 5.7m recovered, 79% recovery.  
P/U & M/U Top Drive.  
Circulate & clean hole to 262.7m.

Planned operations RIH & circulate hole clean. Wait on Core Bit. Continue coring from 262.7m.

Recorded Temperature

Others



# DAILY GEOLOGICAL REPORT N° 11

Date : **01/12/2012**  
 Well : **Gobineau#1**  
 Rig : **Foragaz#3**

WSG : **Roland STRICKLAND / Marine Di MATTEO**

Coord: 384992  
 NAD 27 5357531

MD KB @ 6 am	265.2	TVD ss @ 6 am	157.7	24 Hrs Progress (m)		Average ROP	5m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1070 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		

From midnight to 6 am

250	260	FISHELL'S BROOK Conglomerate (100%): light gray, white, cream, clear, gray green, predominately quartz grains, very fine to medium grained, angular - subround, hard, abundant white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, occasional cream - gray blocky limestone fragments, frequent dolomite grains, common dark green chlorite grains, frequent arkosic, trace light brown siderite, 5 - 8% intergranular porosity, trace oil staining, yellow fluorescence when solvent is added. (Live Oil in Core from 257m to 260m).	5
-----	-----	--	---

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
263	121	63	58	BGG
264	123	64	59	BGG
265	127	66	61	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Bit type 6 1/8" Coring bit in out footage

### OPERATION SUMMARY

Layout inner barrels for Core # 3. Cut 7.2m, 5.7m Recovered. 79% Recovery. Break down core bit , L/O core barrels.  
 Trip in hole with tricone bit to 260m. Drift pipe while RIH, lay out 3 singles of DP. Pick up 4 DP.  
 Circulate & clean hole to 262.7m. Wait of Core Bit. Work pipe & circulate.  
 Trip out of hole with flow checks. L/O 5 singles.  
 Make up Core bit & RIH with barrels. Core Run #4. M/U inner core barrels with ball in place.  
 Trip in hole with Core barrels to 260m.

From midnight to 6 am

Cut Core #4 f 262.7m - 265.2m Cut 2.5m. With 55/60 RPM, 0.5-2 daN, WOB with 2380kPa. (Jammed)  
 Trip out of hole with Core # 4. Handle core barrels & layout inner barrels. 2.5m Cut. 100% Recovery.  
 Handle core barrels & M/U Core barrels, Core #5. M/U inner core barrels with ball in place. Trip in hole with Coring Assembly.

Planned operations Continue to Core hole section from 265.2m.

Recorded Temperature

Others The Core in Run # 4, fr 262.7m - 265.2m has frequent Quartzite & Limestone Clasts with very minor shows of Live Oil.



# DAILY GEOLOGICAL REPORT N° 12

Date : 02/12/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	301	TVD ss @ 6 am	194	24 Hrs Progress (m)	35.8	Average ROP	3.8m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1070 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
265	280	FISHELL'S BROOK Conglomerate (100%): light gray, white, cream, clear, gray green, quartz grains, very fine to coarse grained, angular - subround, hard, common white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, abundant cream - gray blocky limestone fragments, common dolomite grains, common dark green chlorite grains, frequent arkosic, trace light brown siderite, 3 - 5% intergranular porosity, no shows.	2.7

From midnight to 6 am

280	300	FISHELL'S BROOK Conglomerate (80%): red brown, light gray, white, cream, clear, quartz grains, very fine to coarse grained, angular - round, poorly sorted, firm to hard, occasional white calcareous cement, frequent clear to orange quartzite angular fragments + clasts, common orange feldspar, occasional cream - gray blocky light gray limestone fragments, occasional dolomite grains, occasional dark green chlorite grains, frequent arkosic, trace light brown  Siltstone / Claystone (20%): red brown, shaly to sandy, very soft to soft, calcareous, micaceous in part, trace magnetic material.	4.7
-----	-----	--	-----

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
270	131	68	63	BGG
280	118	61	57	BGG
290	129	67	62	BGG
300	131	68	63	BGG

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

Bit type 6 1/8" Coring bit in out footage

### OPERATION SUMMARY

Cut Core #4 f/ 262.7m - 265.2m Cut 2.5m. With 55/60 RPM, 0.5-2 daN, WOB with 2380kPa. (Jammed)  
Trip out of hole with Core # 4. Handle core barrels & layout inner barrels. 2.5m Cut. 100% Recovery.  
Handle core barrels & M/U Core barrels, Core #5. M/U inner core barrels with ball in place. Trip in hole with Coring Assembly.  
Cut Core #5 f/ 265.2 - 266.5m. 1.3m (Jammed). Trip out of hole. Recover Core 1.3m, 100% Recovery.  
Cut Core #6 f/ 266.5-284.5m. Trip out of hole. Recover 18.0m. 100% Recovery.  
RIH with Core #6 assembly.

From midnight to 6 am

Cut Core #7 f/ 284.5m-301m. Cut 16.5m. (Jammed)  
Trip out of hole with Core Run #7 with flowchecks.

Planned operations Continue coring ahead from 301m.

Recorded Temperature

Others



# DAILY GEOLOGICAL REPORT N° 13

Date : **03/12/2012**  
 Well : **Gobineau#1**  
 Rig : **Foragaz#3**

WSG : **Roland STRICKLAND / Marine Di MATTEO**

Coord: 384992  
 NAD 27 5357531

MD KB @ 6 am	319.8	TVD ss @ 6 am	212	24 Hrs Progress (m)	19	Average ROP	7m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1095 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
301	319	<p>FISHELL'S BROOK Conglomerate (80%): red brown, orange brown, light gray, clear, quartz grains, very fine to medium grained, occasional coarse grained, angular - round, poorly sorted, firm to hard, frequent white calcareous cement, common clear to orange angular fragments of quartzite, abundant orange feldspar, occasional limestone + dolomite grains, trace dark green chlorite grains, occasional light brown siderite grains, frequent arkosic, 8 - 10% intergranular porosity, no shows, no fluorescence.</p> <p>Siltstone / Claystone (20%): red brown, coarse silt, soft - firm, friable, sandy, calcareous, micaceous in part, frequent limestone + chlorite grains, occasional lithic grains, occasional clayey calcareous cement, no shows.</p>	7

From midnight to 6 am

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
305	139	74	65	BGG
310	143	76	66	BGG
315	146	79	67	BGG

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

Bit type 6 1/8" Coring bit in out footage

### OPERATION SUMMARY

Cut Core #7 f/ 284.5m-301.7m. Cut 17.2m. (Jammed)  
 Trip out of hole with Core Run #7 with flowchecks. Received 17.2m of Core. 100% Recovery.  
 Cut Core #8 f/ 301.8 - 319.8 m 45 Rpm WOB 1-2 daN Pump Sks 70 w/ 2500 Kpa. Cut 18.10 m  
 Handle Core Bbls /Lay Out Inner Bbls & Check Bit 17.9 m Core 98.9 % Recovery  
 Lay Out Coring Assembly. Trip In Hole w/ Tricone. Trip In Hole w/ Tricone .Circulate and condition mud, (wait on bit).

From midnight to 6 am

Wait on 156mm coring bit. Handle Core Bbls: Make Up Bit & Core Bbls, Core Run #9. M/U inner core barrels.  
 Trip In Hole w/ Core Bbls

Planned operations Core #9 ahead with 36m of Core Barrels.

Recorded Temperature

Others Observed some Yellow Fluorescence in #8 Core at 319.6m.



# DAILY GEOLOGICAL REPORT N° 14

Date : **04/12/2012**  
 Well : **Gobineau#1**  
 Rig : **Foragaz#3**

WSG : **Roland STRICKLAND / Marine Di MATTEO**

Coord: 384992  
 NAD 27 5357531

MD KB @ 6 am	368	TVD ss @ 6 am	260	24 Hrs Progress (m)	31	Average ROP	4.6m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1095 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
319	350	<p>FISHELL'S BROOK Conglomerate (70%): red brown, orange brown, light gray, clear, quartz grains, very fine to medium grained, occasional coarse grained, angular - round, poorly sorted, firm to hard, frequent white calcareous cement, occasional clear to orange angular fragments of quartzite, frequent orange feldspar, occasional limestone + dolomite grains, trace dark green chlorite grains, occasional light brown siderite grains, frequent arkosic, 5- 8% intergranular porosity, no shows, no fluorescence when solvent is added.</p> <p>Siltstone / Claystone (30%): red brown, medium brown, coarse - medium silt, soft - firm, friable, sandy, frequent calcareous hematitic clay matrix, micaceous in part, common limestone + chlorite grains, trace lithic grains, trace white kaolinite, no shows.</p>	4.6

From midnight to 6 am

350	365	<p>Siltstone / Sandstone (100%): red brown, medium sand to silt, soft, abundant quartz grains, trace conglomeratic sand (angular quartzite, chlorite, pink calcareous), no shows.</p>	2.8
-----	-----	---	-----

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
320	117	63	54	BGG
330	117	63	54	BGG
340	98	52	46	BGG
350	98	52	46	BGG
360	90	48	43	BGG

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

Bit type 6 1/8" Coring bit in out footage

### OPERATION SUMMARY

Trip out of hole w/flowchecks. Handle Core Bbls: Make Up Bit & Core Bbls, Core Run #9. M/U inner core barrels. Trip In Hole w/ Core Bbls  
 Cut Core # 9 f/ 319.8 - 330 m 1-2.5 DaN WOB / 70 Sks 4400 Kpa Rpm- 45. Cut Core # 9 f/ 330 - 336.3 m (Jammed)  
 Handle & Lay Out Inner Bbls /Rack Back 18m Core Bbl /Pull Up & Inspect Bit. Evaluate Core. 16.3m of Core Received. 98.8% Recovery.  
 Handle Core Bbls & Make Up Core Bbls & Inner Bbls.Trip In Hole w/ Core Bbls. Cut Core # 10 f/ 336.1m - 351m.

From midnight to 6 am

Continue to Cut Core # 10 f/ 351m. - 368m

Planned operations	Continue to cut core from 368m.- 372.3m.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 15

**Date :** 05/12/2012  
**Well :** Gobineau#1  
**Rig :** Foragaz#3

**WSG :** Roland STRICKLAND / Marine Di MATTEO

**Coord:** 384992  
**NAD 27** 5357531

MD KB @ 6 am	394	TVD ss @ 6 am	287	24 Hrs Progress (m)	20	Average ROP	5m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1100 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
365	380	Sandstone (50%) : red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, occasional clear to orange angular fragments of quartzite, frequent orange feldspar, trace arkosic, 5- 8% intergranular porosity, yellow fluorescence when solvent is added.  Siltstone (50%) : red brown, medium brown, coarse - medium silt, soft - firm, friable, sandy, abundant calcareous hematitic clay matrix, micaceous in part, trace lithic grains, frequent white kaolinite, no shows.	5.2
380	385	Sandstone (60%) : red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, trace clear to orange angular fragments of quartzite, occasional orange feldspar, abundant red arkose, micaceous, firm - hard, 3- 5% intergranular porosity, no shows.  Siltstone (40%) : dark - medium gray, red brown, light gray green, coarse - medium silt, soft - firm, friable, sandy, abundant calcareous hematitic clay matrix, micaceous in part, trace lithic grains, frequent white kaolinite, no shows.	6.5
From midnight to 6 am			

385	390	Sandstone (70%) : red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, trace white calcareous cement, frequent clear to orange angular fragments of quartzite, occasional orange feldspar, abundant red arkose, micaceous, firm - hard, 3- 5%  Siltstone (30%) : dark - medium gray, red brown, coarse - medium silt, soft - firm, friable, sandy, abundant light green calcareous hematitic clay matrix, micaceous in part, no shows.	4.1
-----	-----	--	-----

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
370	91	48	43	BGG
380	97	53	44	BGG
390	207	157	50	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

**Bit type** 6 1/8" Coring bit    **in**                      **out**                      **footage**

**OPERATION SUMMARY**

Continue to Cut Core # 10 f/ 351m. - 368m. Trip Out Of hole w/ Core Bbls / Flow Checks. Evaluate Core/ Cut 36.1 m Recovered 35.4 m 98.1 % Recovery  
 Make Up Core Bbls. Cut Core # 11 f/ 372.47 - 386 m/ 2 - 4.5 DaN WOB / 70 Sks 5400 kPa Rpm- 50 / 13.53 m Cut (Jammed)  
 Trip Out Of hole w/ Core Bbls / Flow Checks. Evaluate Core #11/ 13.53m cut, Recovered 13.53m 100% Recovery. Function blind rams close/ close in 4secs.

From midnight to 6 am

Make Up Core Bbls. Trip In Hole w/ Core Bbls. Cut Core # 12 f/ 386 - 394.2m/ 2 - 4.5 DaN WOB / 70 Sks 5400 kPa RPM - 50 (Jammed)

Planned operations	Continue to cut core ahead
Recorded Temperature	
Others	





# DAILY GEOLOGICAL REPORT N° 16

Date : 06/12/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	425	TVD ss @ 6 am	318	24 Hrs Progress (m)	20	Average ROP	6m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1090 kg/m3

Current formation	Fishell's Brook	Prognosed next marker	Basement
-------------------	-----------------	-----------------------	----------

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
385	390	Sandstone (70%) : red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, trace white calcareous cement, frequent clear to orange angular fragments of quartzite, occasional orange feldspar, abundant red arkose, micaceous, firm - hard, 3- 5% intergranular porosity, no shows.	4.1
390	400	Siltstone - Claystone (30%) : dark - medium gray, red brown, coarse - medium silt, soft - firm, friable, sandy, abundant light green calcareous hematitic clay matrix, micaceous in part, no shows.	3.6
400	425	Siltstone - Claystone (100%) : dark - medium gray, medium silt, soft - firm, friable, sandy, abundant hard gray calcareous hematitic, micaceous in part, no shows.	7.1
		Siltstone - Claystone: (90%) : dark - medium gray, mottled gray, medium silt, soft - firm, friable, sandy, abundant calcareous matrix, frequent white kaolinite, micaceous in part, trace light brown limestone fragments, no shows.	
		Sandstone (10%) : gray, off white, consolidated, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, micaceous, 3- 5% intergranular porosity, no shows.	

From midnight to 6 am

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
390	207	157	50	BGG
400	93	52	41	BGG
410	83	48	35	BGG
420	73	40	33	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Bit type 6 1/8" Coring bit in out footage

**OPERATION SUMMARY**

Make Up Core Bbls. Trip In Hole w/ Core Bbls. Cut Core # 12 f/ 386 - 394.2m/ 2 - 4.5 DaN WOB / 70 Sks 5400 kPa RPM - 50 (Jammed)  
 Trip Out of hole w/ Flow Checks. Evaluate Core / Cut 9.8 m Recovered 9.4 m 96% Recovery.  
 Trip In Hole w/ Core Bbls Run #14. Cut Core # 14 f/ 404 - 425.15m w/ 2 - 4.5 DaN WOB / 62 Sks 5400 kPa RPM - 50/ Cut 21.15 m (Jammed)

From midnight to 6 am

Handle Core Bbls & Pull Inner Bbls/Inspect Bit. Evaluate Core #14 / Cut 21.15 m Recovered 21.15m 100% Recovery  
 Make Up Core Bbls / Inner Bbls. Trip In Hole w/ Core Bbls Run #15

Planned operations	Continue to cut core ahead
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 17

Date : 07/12/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	440	TVD ss @ 6 am	333	24 Hrs Progress (m)	20	Average ROP	2m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1100 kg/m3

Current formation	PreCambrian Basement	Prognosed next marker	N/A
-------------------	----------------------	-----------------------	-----

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
425	427	Siltstone - Claystone(70%) : dark - medium gray, mottled gray, medium silt, soft - firm, friable, sandy, abundant calcareous matrix, frequent white kaolinite, micaceous in part, trace light brown limestone fragments, no shows.  Sandstone (30%) : gray, off white, consolidated, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, micaceous, trace red orange granitic sandstone, with angular quartz clasts + occasional orange feldspar, 3- 5% intergranular porosity, no shows.	5.3
427	437	Granite Gneiss Basement (70%): abundant off white - glassy quartz, medium - coarse grained, angular - subrounded, poorly sorted, hard, siliceous, common K - feldspar, frequent orange - tan angular quartzite, in part micaceous, abundant white kaolinite, no shows.  Mafic Gneiss Basement (30%): dark green, very hard, brittle, with frequent dark angular hornblende + pyroxene, occasional grains of dark green chlorite, light green epidote + fine grained pyrite. no shows.	1.4
From midnight to 6 am			
437	440	Granite Gneiss Basement (70%): abundant off white - glassy quartz, medium - coarse grained, angular - subrounded, poorly sorted, hard, siliceous, common K - feldspar, frequent orange - tan angular quartzite, in part micaceous, abundant white kaolinite, no shows.  Mafic Gneiss Basement (30%): dark green, very hard, brittle, with frequent dark angular hornblende + pyroxene + mica fragments, occasional grains of dark green chlorite, light green epidote + fine grained pyrite. no shows.	0.9

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
430	73	39	34	BGG
440	65	35	31	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				

Bit type 6 1/8" tricone bit in 437m out footage

**OPERATION SUMMARY**

Handle Core Bbbs & Pull Inner Bbbs/Inspect Bit. Evaluate Core #14 / Cut 21.15 m Recovered 21.15m 100% Recovery  
 Make Up Core Bbbs / Inner Bbbs. Trip In Hole w/ Core Bbbs Run #15. Cut Core # 15 f/ 425.16 - 430.2 m Cut 5 m 70 sks 8600 Kpa / 1.5 - 3.5 m/hr 50 Rpm  
 Evaluate Core #15 / Cut 5 m Recovered 5 m 100% Recovery. Lay Out Coring Assembly.  
 Make Up Tricone & Bha & Run In / Pick Up Singles. Drill 156 mm Hole f/ 430 -437.17 m / 70 Stks 4700 Kpa / 5-6 DaN /75 Rpm. Trip Out Of Hole w/ Flow Checks

From midnight to 6 am

Continue Trip Out Of Hole w/ Flow Checks. Trip in hole w/ new 156mm bit. Drill 156 mm Hole from 437.15 to 440.58 m (70 Stks 4700 Kpa / 5-6 DaN /75 Rpm)

Planned operations	Drill To FTD, Circ and POOH To Wireline Log with Baker Hughes.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 18

Date : 08/12/2012  
Well : Gobineau#1  
Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
NAD 27 5357531

MD KB @ 6 am	445	TVD ss @ 6 am	337	24 Hrs Progress (m)	12	Average ROP	1m/h
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1100 kg/m3

Current formation	PreCambrian Basement	Prognosed next marker	N/A
-------------------	----------------------	-----------------------	-----

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
437	445	Granite Gneiss Basement (70%): abundant off white - glassy quartz, medium - coarse grained, angular - subrounded, poorly sorted, hard, siliceous, common K - feldspar, frequent orange - tan angular quartzite, in part micaceous, abundant white kaolinite, no shows.  Mafic Gneiss Basement (30%): dark green, very hard, brittle, with frequent dark angular hornblende + pyroxene, occasional grains of dark green chlorite, light green epidote + fine grained pyrite. No shows.	1

From midnight to 6 am

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
440	65	35	31	BGG
445	71	39	31	BGG

Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
439	6		331.5	

From midnight to 6 am

Bit type	6 1/8" tricone bit	in	437m	out	445m	footage
----------	--------------------	----	------	-----	------	---------

**OPERATION SUMMARY**

Continue Trip Out Of Hole w/ Flow Checks.Trip in hole w/ new 156mm bit. Drill 156 mm Hole f/ 437.15-440.58 m / 70 Stks 4700 Kpa / 5-6 DaN /75 Rpm  
Drill 156 mm Hole f/ 439 - 445 m TD/ 70 Stks 4700 Kpa / 5-6 DaN /75 Rpm. Wireline Survey @ 439 m 6 Deg.Trip Out Of Hole w/ Flow Checks  
Rig Up logging BHA and Log w/ Baker Run # 1 HDIL/ZDL/CN/GR. Log Run # 2 XMAC / GR. Log Run #3/ STAR/CBIL/DRIT/GR

From midnight to 6 am

Continue to Log run #3/ STAR / CBIL / DRIT / GR and complete.  
Log run # 4 / MREX / GR (Trouble shooting with communication problems with the tool when down hole outside the casing.)

Planned operations	Continue Wireline Log with Baker.
Recorded Temperature	
Others	



# DAILY GEOLOGICAL REPORT N° 19

Date : 09/12/2012  
 Well : Gobineau#1  
 Rig : Foragaz#3

WSG : Roland STRICKLAND / Marine Di MATTEO

Coord: 384992  
 NAD 27 5357531

MD KB @ 6 am	445	TVD ss @ 6 am	337	24 Hrs Progress (m)		Average ROP	
Spud date	10/11/2012	Last casing at MD	214	Hole size (in)	6-1/8"		
KB - ASL	107.48m	GL - ASL	103.18	Mud type	Fresh water	MW	1100 kg/m3

Current formation	PreCambrian Basement	Prognosed next marker	N/A
-------------------	----------------------	-----------------------	-----

DEPTH INTERVAL		Description / Shows / Remarks	Av ROP m/h
Top MD (m)	Base MD (m)		
From midnight to 6 am			

GAS DATA				
Depth MD (m)	Total ppm	C1 (units)	C3 (units)	Type
Legend: BGG=background gas; FG=Formation Gas; PCG=Pipe connection Gas; TG=Trip Gas; STG = Short Trip Gas; SW=Swab gas; POG=Pumps Off Gas				

SURVEY DATA				
Depth MD (m)	Inc. (°)	Azimuth (°)	TVD ss	DLS (°/30m)
From midnight to 6 am				
Bit type 6 1/8" tricone bit in 437m out 445m footage				

### OPERATION SUMMARY

Log run #3/ STAR / CBIL / DRIT / GR.  
 Log run # 4 / MREX / GR (Fault find toolstring ). Complete MREX.  
 Rig Up To Run Log # 5 f/ VSP Pit/ Commence VSP log run.

From midnight to 6 am

Complete VSP and Rig down Baker log run # 5.  
 Rig up Baker Log Run # 6, GR/FMT.  
 RIH and complete log run # 6 GR/FMT.

Planned operations RIH w/ DP and displace well to completion fluids, POOH and run WR plug w/ Baker wireline, nipple down BOPs.

Recorded Temperature

Others

## APPENDIX L : CORE RUN SUMMARY

---

**Number of pages :** 5

**Summary of the content:** The core run summary for Gobineau#1

APPENDIX L : Core Run Summary

Core Number	Tube/Sample Number	Top Depth, [m]	Bottom Depth, [m]
1	1	216.40	217.00
1	2	217.00	218.00
1	3	218.00	219.25
1	4	219.25	220.00
1	5	220.00	221.00
1	6	221.00	222.00
1	7	222.00	223.00
1	8	223.00	224.00
1	9	224.00	224.93
1	10	224.93	226.00
1	11	226.00	227.00
1	12	227.00	228.00
1	13	228.00	228.75
2	14	229.10	230.00
2	15	230.00	231.00
2	16	231.00	232.00
2	17	232.00	233.00
2	18	233.00	234.00
2	19	234.00	235.00
2	20	235.00	236.00
2	21	236.00	237.00
2	22	237.00	238.00
2	23	238.00	239.00
2	24	239.00	240.00
2	25	240.00	241.00
2	26	241.00	242.00
2	27	242.00	243.00
2	28	243.00	244.25
2	29	244.25	245.00
2	30	245.00	246.00
2	31	246.00	247.00
2	32	247.00	248.00
2	33	248.00	249.00
2	34	249.00	250.00
2	35	250.00	251.00
2	36	251.00	252.00
2	37	252.00	253.00
2	38	253.00	253.60
3	39	255.50	256.00
3	40	256.00	257.00
3	41	257.00	258.00
3	42	258.00	259.00
3	43	259.00	260.00
3	44	260.00	261.15
4	45	262.70	263.00

APPENDIX L : Core Run Summary

4	46	263.00	264.00
4	47	264.00	265.00
4	48	265.00	265.20

5	49	265.50	266.60
---	----	--------	--------

6	50	266.60	267.00
6	51	267.00	268.00
6	52	268.00	269.00
6	53	269.00	270.00
6	54	270.00	271.00
6	55	271.00	272.00
6	56	272.00	273.00
6	57	273.00	274.00
6	58	274.00	275.00
6	59	275.00	275.65
6	60	275.65	276.00
6	61	276.00	277.00
6	62	277.00	278.00
6	63	278.00	279.00
6	64	279.00	280.00
6	65	280.00	281.00
6	66	281.00	282.00
6	67	282.00	283.00
6	68	283.00	284.00
6	69	284.00	284.60

7	70	284.60	285.00
7	71	285.00	286.00
7	72	286.00	287.00
7	73	287.00	288.00
7	74	288.00	289.00
7	75	289.00	290.00
7	76	290.00	291.00
7	77	291.00	292.00
7	78	292.00	292.50
7	79	292.50	293.00
7	80	293.00	294.00
7	81	294.00	295.00
7	82	295.00	296.00
7	83	296.00	297.00
7	84	297.00	298.00
7	85	298.00	299.00
7	86	299.00	300.00
7	87	300.00	301.00
7	88	301.00	301.70

8	89	301.70	302.00
8	90	302.00	303.00
8	91	303.00	304.00
8	92	304.00	305.00
8	93	305.00	306.00
8	94	306.00	307.00

APPENDIX L : Core Run Summary

8	95	307.00	308.00
8	96	308.00	309.00
8	97	309.00	310.00
8	98	310.00	311.00
8	99	311.00	312.00
8	100	312.00	313.00
8	101	313.00	314.00
8	102	314.00	315.00
8	103	315.00	316.00
8	104	316.00	317.00
8	105	317.00	318.00
8	106	318.00	319.00
8	107	319.00	319.60

9	108	319.80	321.00
9	109	321.00	322.00
9	110	322.00	323.00
9	111	323.00	324.00
9	112	324.00	325.00
9	113	325.00	326.00
9	114	326.00	326.75
9	115	326.75	328.00
9	116	328.00	329.00
9	117	329.00	330.00
9	118	330.00	331.00
9	119	331.00	332.00
9	120	332.00	333.00
9	121	333.00	334.00
9	122	334.00	335.00
9	123	335.00	336.10

10	124	336.30	337.00
10	125	337.00	338.00
10	126	338.00	339.00
10	127	339.00	340.00
10	128	340.00	341.00
10	129	341.00	342.00
10	130	342.00	343.00
10	131	343.00	344.10
10	132	344.10	345.00
10	133	345.00	346.00
10	134	346.00	347.00
10	135	347.00	348.00
10	136	348.00	349.00
10	137	349.00	350.00
10	138	350.00	351.00
10	139	351.00	352.00
10	140	352.00	353.20
10	141	353.20	354.00
10	142	354.00	355.00
10	143	355.00	356.00
10	144	356.00	357.00
10	145	357.00	358.00



10	146	358.00	359.00
10	147	359.00	360.00
10	148	360.00	361.00
10	149	361.00	362.00
10	150	362.00	362.30
10	151	362.30	363.00
10	152	363.00	364.00
10	153	364.00	365.00
10	154	365.00	366.00
10	155	366.00	367.00
10	156	367.00	368.00
10	157	368.00	369.00
10	158	369	370.00
10	159	370	371.00
10	160	371	372.10

11	161	372.4	373.00
11	162	373	374.00
11	163	374	375.00
11	164	375	376.00
11	165	376	376.95
11	166	376.95	378.00
11	167	378	379.00
11	168	379	380.00
11	169	380	381.00
11	170	381	382.00
11	171	382	383.00
11	172	383	384.00
11	173	384	385.00
11	174	385	386.00

12	175	386	387.00
12	176	387	388.00
12	177	388	389.00
12	178	389	390.00
12	179	390	391.00
12	180	391	392.00
12	181	392	393.00
12	182	393	393.40

13	183	394.2	395
13	184	395	396
13	185	396	397
13	186	397	398
13	187	398	399
13	188	399	400
13	189	400	401
13	190	401	402
13	191	402	403
13	192	403	403.6

14	193	404	405
14	194	405	406
14	195	406	406.8
14	196	406.8	408

**APPENDIX L : Core Run Summary**

14	197	408	409
14	198	409	410
14	199	410	411
14	200	411	412
14	201	412	413
14	202	413	414
14	203	414	415
14	204	415	416
14	205	416	417
14	206	417	418
14	207	418	419
14	208	419	420
14	209	420	421
14	210	421	422
14	211	422	423
14	212	423	424
15	213	424	425.15
15	214	425.15	426
15	215	426	427
15	216	427	428
15	217	428	429
15	218	429	430.3

## APPENDIX M : GEOLOGICAL STRIP LOG

---

**Number of pages :** 13

**Summary of the content:** This appendix presents the geological striplog recorded during Gobineau#1 operations.

**Well Information**

**Operator:** Investcan Energy Corp

**Well Name:** Investcan Energy Corp Gobineau 1

**Location:** Western Newfoundland

**UWI:** Gobineau 1

**Pool:** \_\_\_\_\_

**Field:** Flat Bay

**Province / State:** Newfoundland - Labrador

**Country:** Canada

**Elevations**

**Reference:** 103.18 **Ground:** \_\_\_\_\_ m

**Cut(-) / Fill(+):** \_\_\_\_\_ **Kelly Bushing:** 107.48 m

**K.B. to Ground:** 4.3 m **Casing Flange:** \_\_\_\_\_ m

**Total Depth**

Measurement Type	Measured Depth	True Vertical Depth
Drillers TD (Tally)	445 m	445 m
Drillers TD (Strap or SLM)	m	m
Loggers TD	444 m	444 m

**Well Co - Ordinates**

Longitude	Latitude	Well Type: Straight
<b>Surface Co-Ordinates:</b>		
		NS: 5357531.425 NAD 27
		EW: 384991.760 NAD 27
<b>Int. Casing Co-Ordinates:</b>		
		NS:
		EW:
<b>Bottom Hole Co-Ordinates:</b>		
		NS: 5357531.425 NAD 27
		EW: 384991.760 NAD 27
<b>UTM Surface Co-Ordinates: Northing:</b>		
		<b>Easting:</b>

**Drilling Fluid Summary**

Fluid Type	From	To
Water Based	0 m	162 m
Polymer based	162 m	445 m

**Casing Summary**

Type	Hole Size	Casing Size	Landed At
Conductor	311 mm	340 mm	15.8 m
Conductor	311 mm	244.5 mm	162 m
Surface	216 mm	177.8 mm	215.69 m

**Well Summary**

**Spud Date:** Nov 10, 2012 @ 14:30hrs **Contractor:** Foragaz Rig #3

**TD Date:** Dec 8, 2012 @ 11:00hrs **Rig Release Date:** Dec 12, 2012 @ 15:30hrs



### Miscellaneous Grains

	Biotite		Mineral crystal		Orthoclase
	Glauconite		Mineral - dark		Plagioclase
	Mica flakes		Muscovite		Sand grain

### Porosity Type Track

	Earthy - low permeability - crystals / grains less than 1 / 16 mm		
	Fenestral - voids from gas bubbles - shrinkage cracks - birdseye texture		
	Intercrystalline - Interfragmental - Intergranular		
	Fracture		Organic - Bridged - Intrafossil
	Interoolitic - Interpelletoidal		Pinpoint - voids less than 1/ 16 mm
	Moldic		Vuggy - voids greater than 1 / 16 mm

### Oil Show Track

	Even staining (75 - 100% of the rock is stained) - fluoresces in solvent
	Spotted staining (50 - 75% of the rock is stained) - fluoresces in solvent
	Spotted staining (25 - 50% of the rock is stained) - fluoresces in solvent
	Spotted staining (1 - 25% of the rock is stained) - fluoresces in solvent
	Questionable oil staining - No fluorescents in solvent
	Dead oil staining - asphaltic - bitumen - pyrobitumen etc.
	Fluoresces - no visible oil staining

### Trace Fossil Track

An	Anconichnus	Ar	Arenicolites	At	Arthropycus	As	Asterosoma
Au	Aulichnites	Be	Bergaueria	Cg	Camborygma	Cf	Celliforma
Cb	Chabutolithes	Ch	Chondrites	Cl	Climactichnites	Co	Conichnus
Cp	Cosmoraphe	C	Cruziana	Cy	Cylindrichnus	Da	Dactyloidites
Dm	Dimorphichnus	D	Diplocraterion	Ea	Eatonichnus	En	Entobia
Et	Entomichnus	Esc	Escape Traces	Ga	Gastrochaenolites	Gl	Glossifungites
G	Gyrolithes	Gy	Gyrophyllites	H	Helminthopsis	K	Kouphichnium
L	Lockeia	Lo	Lorenzina	Mp	Macanopsis	Ma	Macaronichnus
Mo	Monocraterion	Ne	Neonereites	N	Nereites	O	Ophiomorpha
Pa	Palaeophycus	Pd	Paleodictyon	Pc	Paleohelcura	Pl	Paleoscolytus
Pt	Petalichnus	PY	Phycodes	Ph	Phycosiphon	P	Planolites
Pm	Psammichnites	Ps	Psilonichnus	Rh	Rhizocorallium	Rg	Rogerella
Ro	Rosselia	Ru	Rusophycus	Sb	Scalartuba	Sc	Schaubcylindrichnus
Sy	Scoyenia	Si	Siphonichnus	S	Skolithos	Sp	Spirophycus
Su	Subphyllochorda	Syn	Synaeresis Cracks	Te	Teichichnus	Tr	Terebellina
Td	Teredolites	Th	Thalassinoides	Tc	Trichichnus	Tp	Trichophycus
Ty	Trypanites	Z	Zoophycos				

### Sedimentary Structures

	Ball and pillow		Bioturb-churned		Bioturb-slightly		Bioturb-moderate
	Bioturb-mod well		Bioturb-well		Boudinage		Burrows
	Clastic Dike		Clastic sill		Desiccation crack		Dish structure
	Fault-Large scale		Fault-Small scale		Flame structure		Flute mark
	Geopetal		Groove casts		Gutter casts		Load casts
	Inclined heterolithic strata		Mud chips		Mud drapes		Rill marks
	Neptunian dike		Pit marks		Pull-a-part		Scour and Fill
	Rip up clasts		Roots / root trace		Slump structure		

### Cement

	Anhydritic		Gypsiferous
	Baritic		Hematitic
	Bituminous		Limonitic
	Calcareous		Pyritic
	Chert - dark		Salt
	Chert - light		Sideritic
	Dolomitic		Siliceous
	Ferruginous		

### Sorting Track

	Very poorly sorted - > 10 phi size grade classes
	Poorly sorted - 6-10 phi size grade classes
	Moderately sorted - 3-6 phi size grade classes
	Moderately well sorted - 2-3 phi size grade classes
	Well sorted - < 2 phi size grade classes

### Rounding Track

	Very Angular		Subrounded
	Angular		Rounded
	Subangular		Well Rounded

### Framework Track

Framework is a ratio between clastic material greater than 1/16 mm and primary void filler less than 1/16 mm.  
? indicates questionable interpretation

### Core Track

	Indicates Cored Interval
	Indicates Lost Core

### Test Track

	Indicates Tested Interval
--	---------------------------

### Sedimentary Structures Bedding / Cross Bedding

	Centimeter bedding		Inverted graded bedding
	Decimeter bedding		Massive bedding
	Millimeter bedding		Normal graded bedding
	Chevron x-bedding		Herringbone x-bedding
	Sigmoidal x-bedding		Hummocky x-bedding
	Swaley x-bedding		Planar/Tabular x-bedding
	Trough x-bedding		

### Sedimentary Structures Laminations / Cross Laminations

	Climbing ripple xlam		Contorted/Slumped lams
	Current ripple xlam		Flaser laminations
	High angle xlam		High angle parrallel lams
	Lenticular lams		Low angle xlam
	Low angle para lam		Parallel laminations

**Lithology Description  
Gobineau #1  
Investcan Energy Corp.**

**Wireline Resistivity**

Rounding

Deep (ohm)	0.2	2000
Medium (ohm)	0.2	2000
Shallow (ohm)	0.2	2000

Sorting

Grain Size (mm)  
C  
n  
s  
s  
d  
v  
f  
c  
s  
t

Interpreted Lithology

Porosity (%)

50  
15  
20

Porosity Type  
Oil Show

Core

Measured Depth

Slide - Rotate

**Drilling Progress**

Drill Rate (m/hr)	20	15	10	5	0
Gamma Ray (api)	0	75	150		
TG (Total Gas) (units)	0	50	100	150	200

**Gypsum Top 15.2m  
Nov. 01, 2012**

**Gypsum:** white, off white, minor impurities, chalky to sugary texture, occasional crystalline, powdery, soft to firm, massive, trace dark grey specks of shale.








**Codroy Road Gypsum Uni  
(TVD: 15.20)  
(SSL: 92.28)**


Nov 3, 2212

Casing Data


Date

Cndctr  
340mm  
15.8





**Codroy Road Anhydrite Unit**  
(TVD: 65.00)  
(SSL: 42.48)





**Gypsum:** white, off white, very minor impurities, chalky texture, occasional crystalline, very powdery, soft to firm, occasional massive, trace dark grey specks of shale.

**Gypsum:** white, off white, very minor impurities, chalky texture, occasional crystalline, very powdery, soft to firm, occasional massive, sly nodular, trace dark grey specks of shale, small grains of steel blue anhydrite.

**Anhydrite:** Steel blue, white, massive, very firm - hard, sugary texture, slightly fibrous, occasionally coarse crystalline, with wisps of mudstone.



**Anhydrite:** clear, white, off white, steel blue, massive, very firm - hard, sugary texture, slightly fibrous, occasionally coarse crystalline, slightly calcareous with wisps of mudstone and minor grains of crystalline off white calcite, trace dark gray shale, minor impurities of Gypsum & Cement. **(Small sample quantity because of very high pressure water and air to remove cuttings from hole)**





**Anhydrite:** clear, white, off white, crystalline, firm - hard, trace sugary texture, slightly fibrous, slightly calcareous, minor grains of calcite, minor impurities of Gypsum. Contaminated with 30% cement. **(Changed drilling depth from 96m to 100.3m because KB = 4.3m) .Sample interval from 100.7m to 105m. ( Total Loss circulation at 105.0m) Drill from 105.2m to 113.0m with no returns over the shakers. No samples obtained.**

**Anhydrite:** clear, white, off white, crystalline, firm - hard, trace sugary texture, slightly fibrous, occasional blue grey with sugary texture, calcareous background, trace grains of halite, 5% contaminated with cement, 10% contaminated with LCM.



**Carbonate:** off white, tan greyish, firm - hard, crystalline, blocky, increase in argillaceous impurities.

**Gypsum:** white, chalky texture, soft.



**Anhydrite:** white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background. **(Bottoms up at 162m. POOH to RIH with 244.5mm Casing)**

**Limestone:** light gray, light brown, tan, white, frosted, firm - hard, microcrystalline, massive, blocky, in part brittle, argillaceous impurities, trace pyrite, no shows.

**Anhydrite:** white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background.

**Limestone:** light brown, tan, off white, mottled, massive, frosted, firm - hard, microcrystalline, blocky, in part brittle, argillaceous impurities, trace pyrite, no shows.

**Anhydrite:** white, off white, clear, cream, massive - frequent crystalline, firm - hard, trace sugary texture, slightly fibrous, calcareous background.






**Limestone:** off white, white, light brown, tan, massive, firm - hard, microcrystalline, blocky, in part brittle, argillaceous impurities, trace pyrite, no shows.

**Limestone:** dark - medium brown, gray brown, tan, off white, firm - hard, microcrystalline, massive, blocky, in part brittle, very argillaceous impurities, trace pyrite, slight laminae, no shows

**Conglomerate:** light gray, cream, clear, very fine - coarse grained quartz grains, angular - subround, poorly sorted, abundant white calcareous cement, frequent clear - white quartzite clasts, common glauconite grains, occasional orange feldspar, common off white, blocky, dolomitic grains, occasional nodular pyrite, common dark gray chert fragments, poor - fair intergranular porosity, faint blooming yellow cut fluorescence. (POOH to set 177.8m surface casing at 214.6m.)

**Conglomerate:** cream, clear, fine grained quartz grains, angular - subround, poorly sorted, white calcareous cement, clear - white quartzite clasts, common dark gray chert fragments, common white - off white, blocky, dolomitic grains, frequent glauconite grains, frequent orange feldspar, poor - fair visual porosity. (Sample description for 215m & 216m)

**Conglomerate:** light gray, white, cream, clear, gray green, quartz grains, very fine to medium grained, angular - subround, poorly sorted, very hard, common white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, abundant cream - gray blocky limestone fragments, common dolomite grains, common dark green chlorite grains, occasional nodular pyrite, frequent arkosic, poor intergranular porosity, trace oil staining, yellow fluorescence when





**Conglomerate:** light gray, white, cream, clear, gray green, predominately quartz grains, very fine to medium grained, angular - subround, poorly sorted, very hard, abundant white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, occasional cream - gray blocky limestone fragments, trace dolomite grains, common dark green chlorite grains, frequent arkosic, occasional chert, trace light brown siderite, 5 - 8% intergranular porosity, trace oil staining, yellow fluorescence when solvent is added. (Live Oil in Core # 2 from 231.5m to 253.6m). Live Oil in Core # 3 fr 257m-260m.)

**Conglomerate:** light gray, white, cream, clear, gray green, predominately quartz grains, very fine to coarse grained, angular - subround, poorly sorted, hard, abundant white calcareous cement, frequent clear to varicolored quartzite clasts, frequent orange feldspar, occasional plagioclase, abundant cream - gray blocky limestone fragments, common dolomite grains, common dark green chlorite grains, frequent arkosic, trace light brown siderite, 3 - 5% intergranular porosity, no shows.

**Siltstone:** red brown, shaly to sandy, very soft to soft, calcareous, micaceous in part, trace magnetic material

**Conglomerate:** red brown, light gray, white, cream, clear, quartz grains, very fine to coarse grained, angular - round, poorly sorted, firm to hard, occasional white calcareous cement, frequent clear to orange quartzite angular fragments + clasts, common orange feldspar, occasional cream - gray blocky light gray limestone fragments, occasional dolomite grains, occasional dark green chlorite grains, frequent arkosic, trace light brown siderite, 3 - 5% intergranular porosity, no shows.

**Siltstone:** red brown, shaly to sandy,



very soft to soft, calcareous, micaceous in part, trace magnetic material




**0-2** **2000**  
**0.2** **2000**  
**Conglomeratic Sandstone:** red brown, orange brown, light gray, clear, quartz grains, very fine to medium grained, occasional coarse grained, angular - round, poorly sorted, firm to hard, frequent white calcareous cement, common clear to orange angular fragments of quartzite, abundant orange feldspar, occasional limestone + dolomite grains, trace dark green chlorite grains, occasional light brown siderite grains, frequent arkosic, 3 - 5% intergranular porosity, no shows, no fluorescence.

**Siltstone:** red brown, coarse silt, soft - firm, friable, sandy, calcareous, micaceous in part, frequent limestone + chlorite grains, occasional lithic grains, no shows.

**0-2** **2000**  
**0.2** **2000**  
**Conglomeratic Sandstone:** red brown, orange brown, light gray, clear, quartz grains, very fine to medium grained, occasional coarse grained, angular - round, poorly sorted, firm to hard, frequent white calcareous cement, common clear to orange angular fragments of quartzite, abundant orange feldspar, occasional limestone + dolomite grains, trace dark green chlorite grains, occasional light brown siderite grains, frequent arkosic, 8 - 10% intergranular porosity, no shows, no fluorescence in cuttings. **(Observed yellow fluorescence in #8 Core at 319.6m.)**

**Siltstone - Claystone:** red brown, medium brown, coarse - medium silt, soft - firm, friable, sandy, frequent calcareous hematitic clay matrix, micaceous in part, common limestone + chlorite grains, trace lithic grains, trace white kaolinite, no shows.

**Siltstone - Claystone:** red brown, medium brown, fine - medium silt, soft - firm, friable, sandy, micaceous in part, no shows.





**Siltstone - Claystone:** red brown, medium brown, coarse - medium silt, soft - firm, friable, sandy, abundant calcareous hematitic clay matrix, micaceous in part, trace lithic grains, frequent white kaolinite, no shows.

**Sandstone:** red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, occasional clear to orange angular fragments of quartzite, frequent orange feldspar, trace arkosic, 8- 10% intergranular porosity, yellow fluorescence when solvent added.

**Siltstone - Claystone:** red brown, medium brown, light gray green, coarse - medium silt, soft - firm, friable, sandy, abundant calcareous hematitic clay matrix, micaceous in part, trace lithic grains, frequent white kaolinite, no shows.

**Sandstone:** red brown, orange brown, light gray, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, trace clear to orange angular fragments of quartzite, occasional orange feldspar, abundant red arkose, micaceous, firm - hard, 3- 5% intergranular porosity, no shows.

**Siltstone - Claystone:** dark - medium gray, medium silt, soft - firm, friable, sandy, abundant hard gray calcareous hematitic, micaceous in part, no shows.



**Siltstone - Claystone:** dark - medium gray, mottled gray, medium silt, soft - firm, friable, sandy, abundant calcareous matrix, micaceous in part, no shows.

**Siltstone - Claystone:** dark - medium gray, mottled gray, medium silt, soft - firm, friable, sandy, abundant calcareous matrix, frequent white kaolinite, micaceous in part, trace light brown limestone fragments, no shows.

**Sandstone:** gray, off white, consolidated, clear, predominately quartz grains, very fine to medium grained, subrounded - round, moderately sorted, firm to hard, frequent white calcareous cement, micaceous, trace red orange granitic sandstone, with angular quartz clasts + occasional orange feldspar, 3- 5% intergranular porosity, no shows.

**Granite - Gneiss (Basement): 70%,** abundant off white - glassy quartz, medium - coarse grained, angular - subrounded, poorly sorted, hard, siliceous, common Potassium - feldspar, frequent orange - tan angular quartzite, in part micaceous, abundant white kaolinite, **(In Core #15 fr 427.2-430.3m, fluorescence in fractures.)**

**Mafic - Gneiss (Basement) 30%:** dark green, very hard, brittle, with frequent dark angular hornblende + pyroxene + mica fragments, occasional grains of dark green chlorite, light green epidotite + fine grained pyrite. no shows.

**Granite Gneiss (Basement) 50%:** abundant off white - glassy quartz, medium - coarse grained, angular - subrounded, poorly sorted, hard, siliceous, common Potassium - feldspar, frequent orange - tan angular quartzite, in part micaceous, abundant white kaolinite, no shows.


**Mafic Gneiss (Basement) 50%:** dark

green, very hard, brittle, with frequent  
dark angular hornblende + pyroxene +  
mica fragments, occasional grains of  
dark green chlorite, light green epidotite  
+ fine grained pyrite. no shows.

**Final Total Depth = 445m**  
**2012-12-08**

460 m

470 m





## APPENDIX N : ZVSP REPORT

---

**Number of pages :** 28

**Summary of the content:** This appendix presents the Velocity Survey Report for Gobineau#1.

# Velocity Survey

Report  
for

# Investcan Energy

*Well: Gobineau#1*

*Field: Flat Bay Production*

*Location: Western Newfoundland, Canada*

Report Status:	<b>Final Report</b>
Authors:	Zhiqiang Luo
Reviewer:	Harold Castillo
Date:	December 2012

**VSFusion**

**1401 Enclave Parkway, Houston, Texas, 77077, United States.**

**Tel: +1-281-493-8901, Fax: +1-281-493-8948**

**vsfusion**  
A Baker Hughes - CGGVeritas Company

*In the processing and interpretation of the data, VSFusion employees have relied on experience and have exercised their best judgment. However, since all interpretations are opinions based on inferences from acoustical or other measurements, we cannot and we do not guarantee the accuracy or the correctness of any interpretations. As such, we shall not be liable for any loss, damages or expenses resulting from reliance on such interpretation.*

## CONTENTS

### 1. ACQUISITION AND PROCESSING

1.1	Introduction .....	1
1.2	Data Acquisition .....	2
1.3	Data Processing	
1.3.1	Edit and Stack Raw Data .....	3
1.3.2	Velocity Survey Computations .....	3
1.4	Acquisition Parameters .....	4

### 2. VELOCITY SURVEY COMPUTATIONS

2.1	Velocity Survey .....	5
2.2	Source/ Receiver Geometry Table .....	6
2.3	Time/ Depth Information Table .....	7
2.4	Velocity Table .....	8

### 3. INTERPOLATED TABLES

3.1	Linear Depth / Time Listing (Listed every 10 m) .....	10
-----	---	----

3.2	Linear Time / Depth Listing (Listed every 2 msec).....	11
3.3	Time / Depth Abbreviated Listing (Listed every 1 msec).....	14
3.4	Depth / Time Abbreviated Listing (Listed every 10 m) .....	15
3.5	Depth / Time Information Table.....	16

#### 4. LIST OF FIGURES

Figure 1:	Acquisition Parameters.....	17
Figure 2:	Survey Configuration .....	18

**5. LIST OF ENCLOSURES**

Enclosure 1: Field Engineer's Report

Enclosure 2: Velocity Analysis Plot (50 m/in)

Enclosure 3: Component Data Display (5 in/sec)

# 1 ACQUISITION AND PROCESSING

## 1.1 INTRODUCTION

Baker Hughes conducted a Velocity Survey for **Investcan Energy** in their **Gobineau#1** well, located in Flat Bay Production field, Western Newfoundland, Canada.

The objective of the velocity survey was to:

- Provide time-depth information

At the time of the survey, the well had been drilled to a depth of 438 m and cased to a depth of 214 m. All measured depths are referenced to the Kelly Bushing (*KB.*) elevation of 107.48 m above MSL. The ground elevation at the wellhead was 103.18 m above mean sea level.

The well was considered to be vertical in all computations.

Table 1 is a summary of the survey acquisition information.

**Table 1: Survey information**

<b>Run #</b>	<b>Survey Type</b>	<b>Depth Range from KB</b>	<b># of levels</b>	<b>Tool</b>
1	Velocity Survey	33 – 438 m	28	ASR

## 1.2 DATA ACQUISITION

The survey began at 21:45 *hrs* on December 9, 2012 and was finished at 23:26 *hrs* on the same day.

The source used for the velocity survey was Atlas H-Rack Gun. The array was positioned 46 m. from the wellhead at an azimuth of 222 degrees. The gun array was submerged at a depth of 2.1 m. below MSL. A reference hydrophone was positioned 1.5 m from the gun source array. The reference hydrophone was used for the time break correction and to monitor the source signature.

A 4-level, 3-component Avalon Sciences Ltd. ASR downhole receiver tool was used to record the survey. The inter-tool spacing was 15 m.

At the start of the survey, the wireline depth sensor was zeroed at the KB elevation and the tool was lowered down the well. As the tool was lowered down the well, it was stopped at a number of depths to check the equipment performance and depth control before reaching TD. The tool was stopped at 93 and 273 m KB going down the well until reaching a maximum depth of 438 m KB. Velocity survey recording then proceeded as the geophone was raised to the shallowest station depth of 33 m KB.

Data was gathered at 28 downhole receiver stations. There were a total of 109 files acquired during the survey. Correlated data was recorded for 6 seconds using a one millisecond sampling rate.

The velocity survey configuration is shown on Figure 2. Enclosure 1 contains the Field Engineer's report for the survey.

The source information is listed in table 2.

**Table 2: Source information**

<b>Survey Type</b>	<b>Distance from Wellhead</b>	<b>Azimuth from North</b>	<b>Source Elevation from Sea Level</b>	<b>Source Depth Below GL</b>
VS	46 m	222°	103.18 ft	2.1 m



For depth correlation, a gamma-ray wireline tool was placed at the top of the array tool to check on the geophone depth locations. As the receiver descends into the borehole, measurements are taken periodically using the gamma ray tool. Readings from the original wireline gamma ray and the receiver gamma ray are correlated. If a difference between the two gamma ray readings is found, the geophone tool depth is corrected to the original gamma-ray log depth. This ensures that the borehole seismic data will depth tie the wireline logs.

## 1.3 DATA PROCESSING

### 1.3.1- Edit and Stack Raw Data

The three component digital data were reformatted and displayed. To determine the true digital start time, the true reference signal traces were examined and their onset times were picked. Each downhole geophone trace was subsequently shifted by the first break arrival time of its corresponding true reference trace. These arrival times were then corrected by 1 ms to compensate for the instrument delay. Each downhole geophone trace was subsequently shifted by the first break time value of the corresponding reference hydrophone trace. This shift will reference the downhole geophone traces to the depth of the source.

The downhole geophone traces for each depth level were edited as necessary and then stacked using a median summation algorithm. First break times were picked for each stacked trace. *Enclosure 3* displays the stacked raw data (3-component) for the velocity survey.

The vertical component was used for velocity analysis.

The accuracy of the depth sensor was checked by comparing the first-break times of the same levels occupied during the down and up runs of the tool and between runs. The time agreement was found to be acceptable. For consistency, the data occupied during the down trip of the tool was not used in any of the computations.

### 1.3.2- Velocity Survey Computations

The observed first break times at each depth were converted to vertical times and then referenced to the seismic reference datum (SRD) of ground level using a correction velocity of 1,500 m/sec. These time-depth pairs were then used as the input data for the velocity survey computations. The computed average, RMS, and interval velocities are listed in Section 2 and displayed in *Enclosure 2*. The geophone levels not used in the computations are denoted on the time / depth listing by an asterisk and on the display by a small red box on the average/interval velocity track.

---

## 1.4 ACQUISITION PARAMETERS

**Client:** Investcan Energy  
**Well:** Gobineau#1  
**Location:** Western Newfoundland, Canada  
**Survey Type:** Velocity Survey  
**Date Survey Completed:** 9 December, 2012  
**Wireline Contractor:** Baker Hughes  
**Casing:** 244.5 mm from 0 to 162 m MDKB  
177.8 mm from 0 to 214 m MDKB

**Total Depth:** 438 m MDKB

### Elevations:

Kelly Bushing Elevation: 107.48 m above sea level  
Ground Elevation at Wellhead: 103.18 m above mean sea level  
Seismic Datum: Ground level

### Recording System:

Type: VSProwess  
Format: RCD  
Record Length: 6 seconds  
Sample Rate: 1 msec

### Geophone

Geophone Type: 3-component, 4-levels ASR  
Total Number of Levels Occupied: 28 levels  
Shallowest Geophone Level: 33 m (K.B.)  
Deepest Geophone Level: 438 m (K.B.)  
Quality of Geophone Breaks: Fair to good

### Source:

Type: Atlas H-Rack Airgun array

Source Elevation: Ground level (103.18 m)  
Source Depth: 2.1 m below ground elevation  
Source Location: 46 m from wellhead with azimuth 222°N

**Personnel:**

Seismic Observer: Lloyd Hicks  
Client Representative: Roland Strickland

---

## 2 VELOCITY SURVEY COMPUTATIONS

### 2.1 VELOCITY SURVEY

CLIENT	INVESTCAN ENERGY
WELL	GOBINEAU#1
AREA	WESTERN NEWFOUNDLAND, CANADA
CONTRACTOR	BAKER HUGHES
SURVEY DATE	9 DEC 2012
SURVEY UNITS	M
RCVR REF. ELEVATION	107.48 M ABOVE SEA LEVEL
DATUM ELEVATION	103.18 M ABOVE SEA LEVEL
KB ELEVATION	107.48 M ABOVE SEA LEVEL
WELL GROUND ELEVATION	103.18 M ABOVE SEA LEVEL
DATUM CORRECT. VELOCITY	1500.00 M/SEC
SOURCE TYPE	AIR GUN
GEOPHONE TYPE	GEOCHAIN
SAMPLE RATE	1.00 MSEC
WELL CASING	244.5 mm FROM 0 TO 162 m
	177.8 mm FROM 0 TO 214 m

INVESTCAN ENERGY  
WELL

GOBINEAU#1

**2.2 SOURCE / RECEIVER GEOMETRY TABLE**

RECEIVER REFERENCE ELEVATION = 107.48 M ABOVE SEA LEVEL  
SOURCE / RECEIVER COORDINATES ARE REFERENCED TO WELLHEAD  
SOURCE / RECEIVER (S-R) OFFSET IS PLAN VIEW

----- RECEIVER -----				----- SOURCE -----				OFFSET
MEASURED DEPTH (DGM) ( M )	VERT. DEPTH ( M )	X COORD. ( M )	Y COORD. ( M )	ELEV (ES) ( M )	DEPTH (DS) ( M )	X COORD. ( M )	Y COORD. ( M )	(S-R) ( M )
33.0	33.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
48.0	48.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
63.0	63.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
78.0	78.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
93.0	93.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
108.0	108.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
123.0	123.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
138.0	138.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
153.0	153.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
168.0	168.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
183.0	183.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
198.0	198.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
213.0	213.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
228.0	228.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
243.0	243.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
258.0	258.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
273.0	273.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
288.0	288.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
303.0	303.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
318.0	318.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
333.0	333.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
348.0	348.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
363.0	363.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
378.0	378.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
393.0	393.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
408.0	408.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
423.0	423.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0
438.0	438.0	-0.0	-0.0	103.2	2.1	-30.8	-34.1	46.0

INVESTCAN ENERGY  
WELL

GOBINEAU#1

**2.3 TIME / DEPTH INFORMATION TABLE**

ALL TIMES ARE ONE-WAY TIMES  
\* = NOT USED IN VELOCITY COMPUTATIONS

DATUM ELEVATION 103.18 M ABOVE SEA LEVEL  
DATUM CORRECT. VELOCITY 1500.00 M /SEC

MEASURED GEOPHONE DEPTH (DGM)	RAW TIME PICK (MS)	SRC-REC DIST. PLAN-VIEW (SRC_REC)	COS(I)	TIME CORRECTION COS	CORRECTION DATUM (MS)	VERTICAL TIME (TGD) (MS)
33.0	32.6	46.0	0.501	-16.2	1.4	17.7
48.0	34.8	46.0	0.671	-11.5	1.4	24.8
63.0	36.7	46.0	0.776	-8.2	1.4	29.9
78.0	38.6	46.0	0.842	-6.1	1.4	33.8
93.0	41.0	46.0	0.883	-4.8	1.4	37.6
108.0	43.8	46.0	0.911	-3.9	1.4	41.3
123.0	46.1	46.0	0.930	-3.2	1.4	44.3
138.0	47.9	46.0	0.944	-2.7	1.4	46.6
153.0	49.7	46.0	0.954	-2.3	1.4	48.8
168.0	52.2	46.0	0.962	-2.0	1.4	51.6
183.0	54.8	46.0	0.968	-1.8	1.4	54.4
198.0	57.1	46.0	0.972	-1.6	1.4	56.9
213.0	59.5	46.0	0.976	-1.4	1.4	59.4
228.0	62.3	46.0	0.979	-1.3	1.4	62.4
243.0	65.5	46.0	0.982	-1.2	1.4	65.7
258.0	68.7	46.0	0.984	-1.1	1.4	68.9
273.0	72.2	46.0	0.985	-1.0	1.4	72.5
288.0	75.6	46.0	0.987	-1.0	1.4	76.0
303.0	79.1	46.0	0.988	-0.9	1.4	79.6
318.0	82.1	46.0	0.989	-0.9	1.4	82.6
333.0	85.5	46.0	0.990	-0.8	1.4	86.1
348.0	89.4	46.0	0.991	-0.8	1.4	90.0
363.0	93.4	46.0	0.992	-0.8	1.4	94.1
378.0	97.3	46.0	0.992	-0.7	1.4	97.9
393.0	102.0	46.0	0.993	-0.7	1.4	102.7
408.0	105.7	46.0	0.994	-0.7	1.4	106.4
423.0	109.6	46.0	0.994	-0.7	1.4	110.3
438.0	113.3	46.0	0.994	-0.6	1.4	114.1

INVESTCAN ENERGY  
WELL

GOBINEAU#1

**2.4 VELOCITY TABLE**

RECEIVER REFERENCE ELEVATION = 107.48 M ABOVE SEA LEVEL

DATUM ELEVATION 103.18 M ABOVE SEA LEVEL

DATUM CORRECT. VELOCITY 1500.00 M /SEC

MEASURED GEOPHONE DEPTH (DGM) (M )	DEPTH CORR. TO DATUM (DGD) (M )	TIME CORR. TO DATUM (TGD) (MS)	AVERAGE VELOCITY (M /SEC)	RMS VELOCITY (M /SEC)	INTERVAL DEPTH (DELDGD) (M )	INTERVAL TIME (DELDGT) (MS)	INTERVAL VELOCITY (M /SEC)
					28.7	17.7	1620.4
33.0	28.7	17.7	1620.4	1620.4	-----		
					15.0	7.1	2125.3
48.0	43.7	24.8	1764.3	1779.0	-----		
					15.0	5.1	2939.4
63.0	58.7	29.9	1965.0	2024.9	-----		
					15.0	4.0	3774.5
78.0	73.7	33.8	2177.5	2300.3	-----		
					15.0	3.8	3991.8
93.0	88.7	37.6	2358.8	2520.9	-----		
					15.0	3.7	4078.3
108.0	103.7	41.3	2512.0	2696.4	-----		
					15.0	3.0	4989.6
123.0	118.7	44.3	2680.2	2909.8	-----		
					15.0	2.3	6519.6
138.0	133.7	46.6	2869.8	3185.6	-----		
					15.0	2.2	6668.5
153.0	148.7	48.8	3044.7	3424.7	-----		
					15.0	2.8	5436.5
168.0	163.7	51.6	3172.6	3561.2	-----		
					15.0	2.8	5356.1
183.0	178.7	54.4	3285.1	3675.1	-----		
					15.0	2.5	5974.0
198.0	193.7	56.9	3403.7	3805.9	-----		
					15.0	2.5	5923.6
213.0	208.7	59.4	3511.0	3919.5	-----		
					15.0	3.0	5056.5
228.0	223.7	62.4	3584.5	3980.9	-----		
					15.0	3.3	4546.3
243.0	238.7	65.7	3632.8	4011.2	-----		
					15.0	3.2	4634.7
258.0	253.7	68.9	3679.8	4042.6	-----		
					15.0	3.6	4164.9
273.0	268.7	72.5	3703.9	4048.8	-----		



MEASURED GEOPHONE DEPTH (DGM) (M )	DEPTH CORR. TO DATUM (DGD) (M )	TIME CORR. TO DATUM (TGD) (MS)	AVERAGE VELOCITY (M /SEC)	RMS VELOCITY (M /SEC)	INTERVAL DEPTH (DELDGD) (M )	INTERVAL TIME (DELDGT) (MS)	INTERVAL VELOCITY (M /SEC)
288.0	283.7	76.0	3732.2	4061.7	15.0	3.5	4323.5
303.0	298.7	79.6	3753.6	4068.4	15.0	3.6	4209.4
318.0	313.7	82.6	3796.4	4102.7	15.0	3.1	4912.9
333.0	328.7	86.1	3817.6	4111.8	15.0	3.5	4321.2
348.0	343.7	90.0	3818.5	4100.3	15.0	3.9	3839.4
363.0	358.7	94.1	3813.3	4083.8	15.0	4.1	3698.5
378.0	373.7	97.9	3816.6	4076.6	15.0	3.9	3895.4
393.0	388.7	102.7	3784.2	4037.1	15.0	4.8	3124.2
408.0	403.7	106.4	3793.8	4037.9	15.0	3.7	4059.9
423.0	418.7	110.3	3795.8	4031.4	15.0	3.9	3850.7
438.0	433.7	114.1	3801.1	4028.9	15.0	3.8	3955.4

### 3. INTERPOLATED TABLES

WELL    GOBINEAU#1  
 DATUM ELEVATION                          103.18 M ABOVE SEA LEVEL  
 DATUM CORRECT. VELOCITY            1500.00 M /SEC

**3.1 DATA INTERPOLATED EVERY 10.00 M BELOW DATUM**

DATUM DEPTH (DGD)	----- TIME ----- 1 WAY (TGD)	----- 2 WAY	----- VELOCITY ----- AVERAGE	----- INTERVAL	----- RMS
10.0	6.2	12.3	1620.4	1620.4	1620.4
20.0	12.3	24.7	1620.4	1620.4	1620.4
30.0	18.3	36.6	1637.3	1672.1	1637.5
40.0	23.0	46.1	1737.0	2125.3	1748.3
50.0	26.9	53.8	1857.9	2574.5	1889.9
60.0	30.2	60.4	1985.7	3026.5	2045.2
70.0	32.9	65.7	2129.9	3774.5	2234.8
80.0	35.4	70.8	2258.3	3908.5	2395.2
90.0	37.9	75.8	2373.3	4002.8	2532.7
100.0	40.4	80.7	2476.8	4078.3	2652.4
110.0	42.5	85.1	2585.5	4608.6	2785.6
120.0	44.5	89.0	2697.4	5146.6	2928.7
130.0	46.0	92.0	2824.8	6519.6	3115.8
140.0	47.5	95.1	2945.3	6612.7	3284.9
150.0	49.1	98.2	3056.4	6477.7	3430.9
160.0	50.9	101.8	3142.4	5436.5	3523.3
170.0	52.8	105.5	3221.3	5385.5	3605.2
180.0	54.6	109.2	3295.8	5429.1	3681.4
190.0	56.3	112.6	3375.4	5974.0	3769.8
200.0	58.0	115.9	3449.9	5942.1	3850.1
210.0	59.7	119.4	3517.7	5794.4	3919.9
220.0	61.7	123.4	3567.0	5056.5	3961.4
230.0	63.8	127.6	3605.4	4722.6	3989.0
240.0	66.0	132.0	3637.1	4557.6	4009.2
250.0	68.1	136.3	3668.6	4634.7	4030.5
260.0	70.5	140.9	3690.2	4327.2	4040.6
270.0	72.8	145.7	3706.5	4184.9	4045.4
280.0	75.2	150.3	3725.5	4323.5	4054.2
290.0	77.5	155.0	3741.4	4250.9	4060.4
300.0	79.8	159.7	3757.4	4289.2	4067.2
310.0	81.9	163.8	3786.1	4912.9	4090.4
320.0	84.1	168.2	3805.5	4522.8	4102.3
330.0	86.4	172.9	3817.6	4251.9	4106.5
340.0	89.0	178.1	3818.3	3839.4	4098.9
350.0	91.7	183.4	3816.3	3749.4	4089.1
360.0	94.4	188.8	3813.6	3722.9	4079.2
370.0	97.0	193.9	3815.8	3895.4	4074.4
380.0	99.9	199.9	3802.6	3371.2	4055.3
390.0	103.0	206.1	3785.1	3220.7	4032.7

400.0	105.5	211.0	3791.5	4059.9	4033.3
410.0	108.0	216.1	3794.6	3925.5	4030.8
420.0	110.6	221.3	3796.3	3864.0	4027.0
430.0	113.2	226.3	3799.8	3955.5	4025.4

INVESTCAN ENERGY  
WELL

GOBINEAU#1

DATUM ELEVATION 103.18 M ABOVE SEA LEVEL  
 DATUM CORRECT. VELOCITY 1500.00 M /SEC

**3.2 DATA INTERPOLATED EVERY 2.00 MS BELOW DATUM**

----- TIME -----		DATUM	----- VELOCITY -----		
2 WAY	1 WAY (TGD)	DEPTH (DGD)	AVERAGE	INTERVAL	RMS
2.0	1.0	1.6	1620.4	1620.4	1620.4
4.0	2.0	3.2	1620.4	1620.4	1620.4
6.0	3.0	4.9	1620.4	1620.4	1620.4
8.0	4.0	6.5	1620.4	1620.4	1620.4
10.0	5.0	8.1	1620.4	1620.4	1620.4
12.0	6.0	9.7	1620.4	1620.4	1620.4
14.0	7.0	11.3	1620.4	1620.4	1620.4
16.0	8.0	13.0	1620.4	1620.4	1620.4
18.0	9.0	14.6	1620.4	1620.4	1620.4
20.0	10.0	16.2	1620.4	1620.4	1620.4
22.0	11.0	17.8	1620.4	1620.4	1620.4
24.0	12.0	19.4	1620.4	1620.4	1620.4
26.0	13.0	21.1	1620.4	1620.4	1620.4
28.0	14.0	22.7	1620.4	1620.4	1620.4
30.0	15.0	24.3	1620.4	1620.4	1620.4
32.0	16.0	25.9	1620.4	1620.4	1620.4
34.0	17.0	27.5	1620.4	1620.4	1620.4
36.0	18.0	29.3	1628.5	1766.2	1628.9
38.0	19.0	31.4	1654.7	2125.3	1658.7
40.0	20.0	33.6	1678.2	2125.3	1685.1
42.0	21.0	35.7	1699.5	2125.3	1708.7
44.0	22.0	37.8	1718.9	2125.3	1729.8
46.0	23.0	39.9	1736.5	2125.3	1748.8
48.0	24.0	42.1	1752.7	2125.3	1766.1
50.0	25.0	44.4	1775.2	2313.4	1791.2
52.0	26.0	47.3	1819.9	2939.4	1848.6
54.0	27.0	50.3	1861.4	2939.4	1900.2
56.0	28.0	53.2	1899.9	2939.4	1946.9
58.0	29.0	56.1	1935.7	2939.4	1989.4
60.0	30.0	59.2	1972.8	3046.3	2033.5
62.0	31.0	63.0	2030.9	3774.5	2112.2
64.0	32.0	66.7	2085.4	3774.5	2183.4
66.0	33.0	70.5	2136.6	3774.5	2248.2
68.0	34.0	74.3	2185.7	3807.9	2309.1
70.0	35.0	78.3	2237.3	3991.8	2373.8
72.0	36.0	82.3	2286.1	3991.8	2433.3
74.0	37.0	86.3	2332.2	3991.8	2488.3
76.0	38.0	90.3	2376.7	4026.0	2540.7
78.0	39.0	94.4	2420.4	4078.3	2591.6
80.0	40.0	98.5	2461.8	4078.3	2639.0

----- TIME -----	DATUM	----- VELOCITY -----
2 WAY	DEPTH	AVERAGE
1 WAY	(DGD)	INTERVAL
(TGD)		RMS
82.0	102.6	2501.2
41.0	107.3	2554.4
84.0	112.3	2611.0
42.0	117.3	2665.1
86.0	123.3	2740.9
43.0	129.9	2823.1
88.0	136.4	2903.0
44.0	143.1	2981.5
90.0	149.6	3052.6
45.0	155.0	3100.3
92.0	160.5	3146.1
46.0	165.9	3189.6
94.0		
47.0		
96.0		
48.0		
98.0		
49.0		
100.0		
50.0		
102.0		
51.0		
104.0		
52.0		
106.0	171.2	3230.4
53.0	176.6	3269.8
108.0	182.3	3314.5
54.0	188.3	3362.0
110.0	194.2	3407.7
55.0	200.2	3451.1
112.0	206.1	3493.0
56.0	211.5	3525.4
114.0	216.6	3550.5
57.0	221.6	3574.8
116.0	226.4	3593.5
58.0	230.9	3608.4
118.0	235.5	3622.9
59.0	240.1	3637.2
120.0	244.7	3652.1
60.0	249.3	3666.6
122.0	253.9	3680.2
61.0	258.1	3687.2
124.0	262.3	3693.9
62.0	266.4	3700.4
126.0	270.7	3707.8
63.0	275.0	3716.1
128.0	279.3	3724.2
64.0	283.6	3732.1
130.0	287.8	3738.3
65.0	292.1	3744.3
132.0	296.3	3750.2
66.0	300.8	3759.7
134.0	305.7	3773.9
67.0	310.6	3787.8
136.0	315.3	3798.7
68.0	319.6	3805.0
138.0	323.9	3811.0
69.0	328.3	3817.0
140.0	332.1	3817.8
70.0	336.0	3818.0
142.0		
71.0		
144.0		
72.0		
146.0		
73.0		
148.0		
74.0		
150.0		
75.0		
152.0		
76.0		
154.0		
77.0		
156.0		
78.0		
158.0		
79.0		
160.0		
80.0		
162.0		
81.0		
164.0		
82.0		
166.0		
83.0		
168.0		
84.0		
170.0		
85.0		
172.0		
86.0		
174.0		
87.0		
176.0		
88.0		

178.0	89.0	339.8	3818.3	3839.4	4100.9
180.0	90.0	343.7	3818.5	3839.4	4098.1
182.0	91.0	347.4	3817.2	3699.7	4093.9
184.0	92.0	351.1	3815.9	3698.5	4089.8
186.0	93.0	354.8	3814.6	3698.5	4085.8
188.0	94.0	358.5	3813.4	3698.5	4081.9
190.0	95.0	362.3	3814.1	3882.6	4079.8
192.0	96.0	366.2	3815.0	3895.4	4077.9
194.0	97.0	370.1	3815.8	3895.4	4076.1
196.0	98.0	374.0	3816.0	3830.2	4073.7
198.0	99.0	377.1	3809.0	3124.2	4065.2
200.0	100.0	380.2	3802.1	3124.2	4056.8
202.0	101.0	383.3	3795.4	3124.2	4048.7
204.0	102.0	386.5	3788.8	3124.2	4040.6
206.0	103.0	389.9	3785.0	3389.3	4034.8
208.0	104.0	393.9	3787.6	4060.0	4035.1
210.0	105.0	398.0	3790.2	4059.9	4035.3
212.0	106.0	402.0	3792.7	4059.9	4035.5
214.0	107.0	406.0	3794.1	3936.8	4034.6
216.0	108.0	409.8	3794.6	3850.7	4032.9
218.0	109.0	413.7	3795.1	3850.7	4031.3
220.0	110.0	417.5	3795.6	3850.7	4029.7
222.0	111.0	421.4	3796.8	3923.3	4028.8
224.0	112.0	425.4	3798.2	3955.4	4028.1
----- TIME -----	-----	DATUM	-----	VELOCITY -----	-----
2 WAY	1 WAY	DEPTH	AVERAGE	INTERVAL	RMS
	(TGD)	(DGD)			
226.0	113.0	429.4	3799.6	3955.4	4027.5
228.0	114.0	433.3	3801.0	3955.4	4026.8

INVESTCAN ENERGY  
WELL

GOBINEAU#1

**3.3 TIME/DEPTH INFORMATION**

GEPHONE REFERENCE ELEVATION    107.48 M    ABOVE SEA LEVEL  
 DATUM ELEVATION                    103.18 M    ABOVE SEA LEVEL  
 DATUM CORRECT. VELOCITY        1500.00 M /SEC

ALL TIMES ARE TWO-WAY TIMES CORRECTED TO DATUM  
 INTERPOLATED EVERY    1.00 MS

TIME	0	1	2	3	4	5	6	7	8	9
0		1	2	2	3	4	5	6	6	7
10	8	9	10	11	11	12	13	14	15	15
20	16	17	18	19	19	20	21	22	23	23
30	24	25	26	27	28	28	29	30	31	33
40	34	35	36	37	38	39	40	41	42	43
50	44	46	47	49	50	52	53	55	56	58
60	59	61	63	65	67	69	71	72	74	76
70	78	80	82	84	86	88	90	92	94	96
80	98	101	103	105	107	110	112	115	117	120
90	123	127	130	133	136	140	143	146	150	152
100	155	158	160	163	166	169	171	174	177	179
110	182	185	188	191	194	197	200	203	206	209
120	212	214	217	219	222	224	226	229	231	233
130	235	238	240	242	245	247	249	252	254	256
140	258	260	262	264	266	269	271	273	275	277
150	279	281	284	286	288	290	292	294	296	298
160	301	303	306	308	311	313	315	317	320	322
170	324	326	328	330	332	334	336	338	340	342
180	344	346	347	349	351	353	355	357	358	360
190	362	364	366	368	370	372	374	376	377	379
200	380	382	383	385	386	388	390	392	394	396
210	398	400	402	404	406	408	410	412	414	416
220	418	419	421	423	425	427	429	431	433	

INVESTCAN ENERGY  
WELL

GOBINEAU#1

**3.4 DEPTH/TIME INFORMATION**

GEOPHONE REFERENCE ELEVATION    107.48 M    ABOVE SEA LEVEL  
 DATUM ELEVATION                    103.18 M    ABOVE SEA LEVEL  
 DATUM CORRECT. VELOCITY        1500.00 M /SEC

ALL TIMES ARE TWO-WAY TIMES CORRECTED TO DATUM  
 INTERPOLATED EVERY    10.00 M

DEPTH	0	10	20	30	40	50	60	70	80	90
0		12	25	37	46	54	60	66	71	76
100	81	85	89	92	95	98	102	106	109	113
200	116	119	123	128	132	136	141	146	150	155
300	160	164	168	173	178	183	189	194	200	206
400	211	216	221	226						



INVESTCAN ENERGY  
WELL

GOBINEAU#1


**3.5 TIME / DEPTH INFORMATION TABLE**

DATUM ELEVATION 103.18 M ABOVE SEA LEVEL  
 DATUM CORRECT. VELOCITY 1500.00 M /SEC

\* = NOT USED IN VELOCITY COMPUTATIONS

MEASURED GEOPHONE DEPTH	VERTICAL GEOPHONE DEPTH	DATUM GEOPHONE DEPTH	RAW PICK TIME	1-WAY VERTICAL TIME	2-WAY VERTICAL TIME
(M )	(M )	(M )	(MS)	(MS)	(MS)
33.0	33.0	28.7	32.56	17.71	35.42
48.0	48.0	43.7	34.82	24.77	49.54
63.0	63.0	58.7	36.67	29.87	59.74
78.0	78.0	73.7	38.55	33.85	67.69
93.0	93.0	88.7	40.98	37.60	75.21
108.0	108.0	103.7	43.77	41.28	82.56
123.0	123.0	118.7	46.10	44.29	88.58
138.0	138.0	133.7	47.86	46.59	93.18
153.0	153.0	148.7	49.71	48.84	97.68
168.0	168.0	163.7	52.19	51.60	103.19
183.0	183.0	178.7	54.76	54.40	108.80
198.0	198.0	193.7	57.08	56.91	113.82
213.0	213.0	208.7	59.46	59.44	118.88
228.0	228.0	223.7	62.31	62.41	124.82
243.0	243.0	238.7	65.51	65.71	131.41
258.0	258.0	253.7	68.66	68.94	137.89
273.0	273.0	268.7	72.19	72.54	145.09
288.0	288.0	283.7	75.60	76.01	152.03
303.0	303.0	298.7	79.11	79.58	159.16
318.0	318.0	313.7	82.11	82.63	165.26
333.0	333.0	328.7	85.54	86.10	172.20
348.0	348.0	343.7	89.41	90.01	180.02
363.0	363.0	358.7	93.43	94.06	188.13
378.0	378.0	373.7	97.25	97.92	195.83
393.0	393.0	388.7	102.03	102.72	205.43
408.0	408.0	403.7	105.70	106.41	212.82
423.0	423.0	418.7	109.57	110.31	220.61
438.0	438.0	433.7	113.34	114.10	228.20


## 4. FIGURES




# Survey Configuration

Client: Investcan Energy  
 Well: Gobineau #1  
 Area: Western Newfoundland, Canada


**Source – Receiver Locations**  
 Plan View



**East – West Coordinates**  
 Side View (XZ – Plane)



**North – South Coordinates**  
 Side View (YZ – Plane)



## APPENDIX O : LIST OF ACRONYMS

---

**Number of page :** 1

**Summary of the content:** This appendix presents a list of acronyms used for Gobineau#1 Final Well Report.

ADW	Authority to Drill a Well
BOP	Blow Out Preventer
COND	Condensate
d	Day
daN	Decanewton
ft	Foot
GR	Gamma Ray
h	Hour
IF	Inside Face
KB	Kelly Bushing
kg	Kilogram
km	Kilometre
kPa	Kilopascals
lbf	Pound Force
LCM	Lost Circulation Material
m	Metre
min	Minute
mKB	Meters Below Kelly Bushing
mm	Millimetre
mW	Megawatt
OD	Outside Diameter
ROP	Rate of Penetration
RPM	Revolutions per Minute
TD	Total Depth
TVD	True Vertical Depth
VSP	Vertical Seismic Profile
XO	Cross-over