

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B05242022-2	
Date: 5/11/2022		Inspected By: M Button		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		1-258 - BANNERMAN BROOK BRDG-GLOVER RD,HR.G - R75			
SUBSTRUCTURE					
Condition:	P1 - Poor	Bearings:	U - Uninspectable		
		Bearing Seat:	U - Uninspectable		
Comments:	- Both abutments have medium to severe map cracking with efflorescence, P3. All wingwalls have very severe disintegration with severe map cracking and efflorescence on the remaining intact surface concrete, P1.				
SUPERSTRUCTURE					
Condition:	P1 - Poor	Expansion Joints:	I - Inapplicable		
Comments:	- Deck soffit has severe map cracking with efflorescence on the exterior 1m on both the upstream and downstream sides, P1, interior generally in fair condition, F1. Both the upstream and downstream fascia's have extreme disintegration, P1.				
DECK					
Condition:	P1 - Poor	Curbs:	I - Inapplicable		
Hand Rail:	P1 - Poor	Roadway Condition:	P1 - Poor		
Approach Rail:	P1 - Poor				
Comments:	- Areas of disintegration on the bridge deck causing large potholes. Edges of deck towards fascia's totally disintegrated from runoff. - Original concrete rails have several missing components, P1. No hazard markers, end blocks, curbs, guiderail or asphalt. Class 4 road.				
HYDROLOGY					
Water Velocity:	0.5 m/s	Ice Problem:	N - No Problem		
Water Depth:	0.5 m	Scour Problem:	P - Possible Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:	- Place use at own risk signs, structure not maintained.				
OBSERVATIONS					
Overall Condition:	P1 - Poor	Requires Further Inspection:	No		
Additional Observations:	- Place use at own risk signs, structure not maintained.				