

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07312024-6	
Date: 7/31/2024		Inspected By: Lars/Sarah		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		3-172 - BUNDLES BROOK BRIDGE - R1			
SUBSTRUCTURE					
Condition:	P1 - Poor	Bearings:	I - Inapplicable		
		Bearing Seat:	I - Inapplicable		
Comments:	Severe disintegration of wing walls, SE wing wall separated from abutment. Severe erosion at water line.				
SUPERSTRUCTURE					
Condition:	P3 - Poor	Expansion Joints:	I - Inapplicable		
Comments:	Severe concrete deterioration at outside face of deck on both sides.				
DECK					
Condition:	P3 - Poor	Curbs:	I - Inapplicable		
Hand Rail:	P1 - Poor	Roadway Condition:	P3 - Poor		
Approach Rail:	P - Poor				
Comments:	Missing approach rails. Hand rail in poor condition. Outside face of deck severely disintegrated. Majority of deck soffit in F1 condition.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:	Beaver activity in area.				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	P3 - Poor	Requires Further Inspection:	No		
Additional Observations:	Bridge not maintained signs. Missing hazard signs. If underside of deck begins to deteriorate, bridge may need to be repaired or replaced with a culvert.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2024.