

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B01312023-5	
Date: 4/29/2022		Inspected By: Mike Fleming		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-022 - BARACHOIS BROOK BRIDGE - R			
SUBSTRUCTURE					
Condition:		G - Good	Bearings:		G - Good
			Bearing Seat:		G - Good
Comments:					
SUPERSTRUCTURE					
Condition:		F2 - Fair	Expansion Joints:		F2 - Fair
Comments: Light delamination starting on the bottom of the upstream fascia girder.					
DECK					
Condition:		G - Good	Curbs:		G - Good
Hand Rail:		G - Good	Roadway Condition:		G - Good
Approach Rail:		F1 - Fair			
Comments: Damage noted on one section of approach rail. Significant accumulation of winter sand along curbs with vegetation noted. Drains are partially plugged with debris.					
HYDROLOGY					
Water Velocity:		0 m/s	Ice Problem:		K - Known Problem
Water Depth:		0 m	Scour Problem:		P - Possible Problem
Waterway:		01 - Adequate	Debris Problem:		P - Possible Problem
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		2023	Replacement Year:		
Antic. Rehab. Cost:		\$0	Replacement Cost:		\$0
Recommendations: Clean deck and drains; install hazard markers; repair approach rail.					
OBSERVATIONS					
Overall Condition:		F2 - Fair	Requires Further Inspection:		No
Additional Observations: Pics on file					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2024.