

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		<b>BRIDGE INSPECTION REPORT</b> <b>B01182023-3</b>	
Date: 4/18/2022		Inspected By: Mike Fleming		Category: Eng. - Engineering	
<b>BRIDGE INFORMATION</b>					
Site:		4-035 - BARASWAY BROOK BRIDGE - R470			
<b>SUBSTRUCTURE</b>					
Condition:	F1 - Fair	Bearings:	F1 - Fair		
		Bearing Seat:	F1 - Fair		
Comments:	One bearing pad severely deteriorated at the Eastern upstream fascia girder, part of the girder is resting directly on the bearing seat causing moderate spalling at the Seat.				
<b>SUPERSTRUCTURE</b>					
Condition:	G - Good	Expansion Joints:	G - Good		
Comments:	Rehab Completed in 2021.				
<b>DECK</b>					
Condition:	G - Good	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	G - Good		
Approach Rail:	G - Good				
Comments:	Rehab completed in 2021. One section of light/minor spalling noted on curb soffit with exposed and corroded rebar; One section of light/minor delamination on deck soffit with exposed and corroded rebar.				
<b>HYDROLOGY</b>					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
<b>REPLACEMENT/REHABILITATION</b>					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
<b>OBSERVATIONS</b>					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:	No bridge hazard markers. Pics on file.				