

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B11142025-6	
Date: 9/10/2025		Inspected By: M. Pederson/S. Walsh		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		4-016 - CANNIES BROOK BRIDGE - R450			
SUBSTRUCTURE					
Condition:		G - Good		Bearings: I - Inapplicable	
				Bearing Seat: I - Inapplicable	
Comments:		Medium cracks and cracks with efflorescence are present in Abutments 1 and 2, as well as in the haunch.			
SUPERSTRUCTURE					
Condition:		G - Good		Expansion Joints: I - Inapplicable	
Comments:		A limited number of hairline cracks with efflorescence are present on both the interior and exterior of the soffit.			
DECK					
Condition:		G - Good		Curbs: G - Good	
Hand Rail:		G - Good		Roadway Condition: G - Good	
Approach Rail:		G - Good			
Comments:					
HYDROLOGY					
Water Velocity:		0 m/s		Ice Problem: N - No Problem	
Water Depth:		0 m		Scour Problem: N - No Problem	
Waterway:		01 - Adequate		Debris Problem: N - No Problem	
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:				Replacement Year:	
Antic. Rehab. Cost:		\$0		Replacement Cost: \$0	
Recommendations:					
OBSERVATIONS					
Overall Condition:		G - Good		Requires Further Inspection: No	
Additional Observations:		Replace in 2020. Refer to the detailed OSIM inspection report for further information.			

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.