

	GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure	<b>BRIDGE INSPECTION REPORT</b> <b>B02152023-11</b>	
<b>Date:</b> 5/16/2022	<b>Inspected By:</b> Mike Fleming	<b>Category:</b> Eng. - Engineering	
<b>BRIDGE INFORMATION</b>			
<b>Site:</b>	4-115 - EDDIE'S COVE WEST BRIDGE		
<b>Route:</b>		<b>Overall Length:</b>	22.5 m
<b>Year Built:</b>	1975	<b>Est: No</b>	<b>Overall Width:</b> 12.1 m
<b>Year Last Rehab.:</b>		<b>Est: Yes</b>	<b>Roadway Width:</b> 11.3 m
<b>Region:</b>	WEST COAST/NORTHERN		<b>Sidewalk Width:</b> 0 m
<b>Jurisdiction:</b>	Provincial	<b>Clearance to R.D. or N.W.L.:</b>	4 m
<b>Type of Structure:</b>	03 - Reinforced Concrete Beam/Slab		<b>Max Depth of N.W.L.:</b> 0.2 m
<b>Purpose of Structure:</b>	03 - Over Navigable Waters		<b>Spans:</b>
<b>Type of Handrail:</b>	01 - Aluminum Rail		<u>Span No.:</u> <u>Length</u> <u>Span No.:</u> <u>Length</u>
<b>Roadway Surface:</b>	02 - Asphalt	1	13.6   4   0
<b>Alignment Vertical:</b>	01 - Good	2	0   5   0
<b>Alignment Horizontal:</b>	01 - Good	3	0   6   0
<b>Restrictions:</b>	No		
<b>BRIDGE PHOTOS</b>			
<b>SUBSTRUCTURE</b>			
<b>Condition:</b>	G - Good	<b>Bearings:</b>	G - Good
		<b>Bearing Seat:</b>	G - Good
<b>Comments:</b>	Light/minor efflorescence deposits noted on Southwest and West abutment wingwalls.		
<b>SUPERSTRUCTURE</b>			
<b>Condition:</b>	F2 - Fair	<b>Expansion Joints:</b>	G - Good
<b>Comments:</b>	Light/minor spalling on girders		
<b>DECK</b>			
<b>Condition:</b>	G - Good	<b>Curbs:</b>	I - Inapplicable
<b>Hand Rail:</b>	G - Good	<b>Roadway Condition:</b>	G - Good
<b>Approach Rail:</b>	G - Good		
<b>Comments:</b>	Light/minor spalling on deck fascia		
<b>HYDROLOGY</b>			
<b>Water Velocity:</b>	0 m/s	<b>Ice Problem:</b>	N - No Problem
<b>Water Depth:</b>	0 m	<b>Scour Problem:</b>	N - No Problem
<b>Waterway:</b>	01 - Adequate	<b>Debris Problem:</b>	N - No Problem
<b>Comments:</b>			

<b>REPLACEMENT/REHABILITATION</b>				
<b>Next Rehab. Date:</b>		<b>Replacement Year:</b>		
<b>Antic. Rehab. Cost:</b>	\$0	<b>Replacement Cost:</b>	\$0	
<b>Recommendations:</b>				
<b>OBSERVATIONS</b>				
<b>Overall Condition:</b>	G - Good	<b>Requires Further Inspection:</b>	No	
<b>Additional Observations:</b> Pics on file				
<b>LEGEND:</b>				
<b>Condition Definitions:</b>				
1 - *Good - [discontinued code].	F2 - Fair.	C - Unsafe (Closed to Public).	<b>Problem Definitions:</b>	
2 - *Fair - [discontinued code].	F1 - Fair.	U - Uninspectable.	N - No Problem.	
3 - *Poor - [discontinued code].	P3 - Poor.	I - Inapplicable.	P - Possible Problem.	
4 - *Unsafe - [discontinued code].	P1 - Poor.		K - Known Problem.	
G - Good.	P - Poor.		NA - Not Applicable.	
<b>Category Definitions:</b>				
Maint. - Maintenance.				
Eng. - Engineering.				
Office - Bridge Office.				
<b>PHOTO GUIDELINES:</b>				
<b>Inspection Photos:</b>				
Please provide photos using guidelines below:				
<ul style="list-style-type: none"> <li>● Any item which inspector feels should be documented by photograph</li> <li>● All items noted above as being P3, P1, P, or C</li> <li>● Any evidence of known ice, scour, debris, waterway problems</li> </ul>				
<b>INSPECTION PHOTOS</b>				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2024.