

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07292025-13	
Date: 10/29/2024		Inspected By: M.Snooks		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-122 - STEADY BROOK OVERPASS, EASTBOUND - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	F2 - Fair		
Comments:	Leaking onto the abutment walls. Surface rust on bearing plates and bolts				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	F1 - Fair		
Comments:	Expansion joint leaking				
DECK					
Condition:	F1 - Fair	Curbs:	U - Uninspectable		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F2 - Fair				
Comments:	Asphalt patching on both approach slabs; delamination noted on the East approach slab. Some minor deterioration of the jersey barrier at the East expansion joint. Significant accumulation of winter sand on curb making it un-inspectable.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	NA - Not Applicable		
Water Depth:	0 m	Scour Problem:	NA - Not Applicable		
Waterway:	03 - Not Applicable	Debris Problem:	NA - Not Applicable		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.