

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B03052026-2	
Date: 11/25/2025		Inspected By: Devin Thistle		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		3-060 - SWANGER'S COVE BRIDGE - R361			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	F2 - Fair		
Comments:	Hairline Cracks in wingwalls & abutments				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	F2 - Fair		
Comments:	cracking in joint Dams and expansion joints full of sand				
DECK					
Condition:	F2 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F2 - Fair		
Approach Rail:	F2 - Fair				
Comments:	hairline cracks in curb. Minor settling @ approach's, medium crack in sidewalk				
HYDROLOGY					
Water Velocity:	slow m/s	Ice Problem:	N - No Problem		
Water Depth:	high m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:	no rip rap on Abutment # 1, rip rap ok on 4 corners				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:	Install 2 buried ends at exits add rip rap along face of abutments (deep water)				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.