

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07152025-6	
Date: 7/15/2025		Inspected By: Megan/Heidi		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		3-026 - TOTE RIVER BRIDGE - R360			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	U - Uninspectable		
		Bearing Seat:	U - Uninspectable		
Comments:	1 m x 1 m spall noted in Abutment #1. Wide vertical and horizontal cracking on Abutment #2. Rust staining wing wall AB1 LHS. Cracks with efflorescence noted in wing wall AB2 RHS and AB2 LHS.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	F2 - Fair		
Comments:	No evidence of joint leakage.				
DECK					
Condition:	F1 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Potholes, wide cracks and large delamination, and medium scaling noted in deck top. Railing system in good condition except light 0.5 m scratch noted. Rotten timber posts noted in approach rail. Pattern cracking and raveling noted in approach wearing surface.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	NA - Not Applicable		
Water Depth:	0 m	Scour Problem:	NA - Not Applicable		
Waterway:	01 - Adequate	Debris Problem:	NA - Not Applicable		
Comments:	N/A				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:	Deck drains require cleaning. Repair potholes/waterproof and pave deck and approaches.				
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:	Refer to detailed OSIM inspection.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.