

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07252025-4	
Date: 9/24/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-173 - BARTLETT'S RIVER BRIDGE - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	G - Good		
Comments:	Spalling and efflorescence on wingwall.				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	U - Uninspectable		
Comments:	Areas of spalling along the fascia on the back of handrail posts. Spalling on fascia near outer expansion joint edge.				
DECK					
Condition:	F1 - Fair	Curbs:	F1 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	P1 - Poor				
Comments:	Exposed rebar on curb before end block and end block. Large areas of spalling on end blocks. Approach rail pushed out from proper bridge alignment. Area of large patched potholes on approach slab.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.