

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10162024-12	
Date: 10/4/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-118 - COAL BROOK BRIDGE - R			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	I - Inapplicable		
		Bearing Seat:	I - Inapplicable		
Comments:	Slight deviation in plumbness of Southeast sheetpile wall. Likely deviation during construction as there is no visible cracking of concrete cap or movement of adjacent slope.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	I - Inapplicable		
Comments:					
DECK					
Condition:	G - Good	Curbs:	I - Inapplicable		
Hand Rail:	G - Good	Roadway Condition:	G - Good		
Approach Rail:	G - Good				
Comments:					
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$TBD	Replacement Cost:	\$TBD		
Recommendations:					
OBSERVATIONS					
Overall Condition:	G - Good	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.