

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07292025-11	
Date: 10/30/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-101 - CORNER BROOK STREAM BRIDE (ON CB INTERCHANGE) - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	U - Uninspectable		
		Bearing Seat:	F2 - Fair		
Comments:	Small area with some discoloration on wingwall and abutment.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	U - Uninspectable		
Comments:	Expansion joints paved over, leaking onto abutments. Small section of exposed rebar on girder				
DECK					
Condition:	F1 - Fair	Curbs:	F1 - Fair		
Hand Rail:	F1 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Cracking throughout asphalt surface. Slight damage to approach rail. Damage to curbs with exposed rebar. Not structural rail. No Hazard Markers; Significant accumulation of winter sand along curbs.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	P - Possible Problem		
Water Depth:	0 m	Scour Problem:	P - Possible Problem		
Waterway:	01 - Adequate	Debris Problem:	P - Possible Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.