

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B11172025-4	
Date: 9/11/2025		Inspected By: M. Pederson/S. Walsh		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		4-090 - CORNER BROOK STREAM BRIDGE km 3.4 - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	G - Good		
		Bearing Seat:	G - Good		
Comments:	Hairline linear and pattern cracking, cracking with efflorescence noted at Abutments 1 and 2. Light erosion across the full width of Abutment 2. Wet areas observed on both abutments. Pattern cracking and light-medium scaling of wingwalls.				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	F2 - Fair		
Comments:	Soffit has cracking with efflorescence and spalling with exposed corroded strands. Monitor soffit interior and exterior for additional spalling. Expansion joints recently rehabilitated and replaced with asphalt plug joint. Loss of binder at plug joint.				
DECK					
Condition:	F2 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F2 - Fair		
Approach Rail:	I - Inapplicable				
Comments:	No end blocks noted or hazard signs in place.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	P - Possible Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:	Refer to detailed OSIM inspection report. Replace missing hazard signage.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.