

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10272025-1	
Date: 10/24/2025		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-081 - CRABBE'S RIVER BRIDGE - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	G - Good		
		Bearing Seat:	G - Good		
Comments:	Minor vertical cracks noted on both abutments. Small amounts of efflorescence and staining along vertical cracks. Minor vertical crack noted on North East wing wall.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	G - Good		
Comments:	New expansion joints installed in 2024. Minor concrete damage located at the south joint along the east curb. Winter sand accumulated in the joint.				
DECK					
Condition:	G - Good	Curbs:	F2 - Fair		
Hand Rail:	F1 - Fair	Roadway Condition:	G - Good		
Approach Rail:	F1 - Fair				
Comments:	New asphalt installed in 2024. Minor damage to the approach rail at the NE location.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	P - Possible Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:	Pictures located on the shared drive.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.