

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10162024-6	
Date: 10/2/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-058 - CROOKED FEEDER CULVERT - R1			
SUBSTRUCTURE					
Condition:	P3 - Poor	Bearings:	I - Inapplicable		
		Bearing Seat:	I - Inapplicable		
Comments:	Slight spalling and efflorescence on abutments and wing walls.				
SUPERSTRUCTURE					
Condition:	P3 - Poor	Expansion Joints:	G - Good		
Comments:	Concrete spalling with exposed rebar at the perimeter of the reinforced slab.				
DECK					
Condition:	G - Good	Curbs:	I - Inapplicable		
Hand Rail:	I - Inapplicable	Roadway Condition:	I - Inapplicable		
Approach Rail:	G - Good				
Comments:					
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	P - Possible Problem		
Comments:	Beaver dam located upstream of structure.				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$TBD	Replacement Cost:	\$TBD		
Recommendations:	Latex concrete repairs to wing walls and reinforced slab.				
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.