

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07292025-3	
Date: 9/24/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-139 - DARK TICKLE BRIDGE - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	U - Uninspectable		
		Bearing Seat:	F2 - Fair		
Comments:	Minor scouring and erosion on abutments; minor spalling on North abutment wall with exposed rebar. Efflorescence on wingwall and top of abutment near bearing seat. Minor cracking on wingwall.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	P3 - Poor		
Comments:	Expansion joint paved over but suspected to be leaking.				
DECK					
Condition:	F1 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	P3 - Poor				
Comments:	Light top moderate settlement noted on approaches with transverse cracking and asphalt patching noted. Hazard markers worn; approach rail damaged and not attached to end blocks.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	K - Known Problem		
Water Depth:	0 m	Scour Problem:	P - Possible Problem		
Waterway:	01 - Adequate	Debris Problem:	P - Possible Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.