

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07232025-6	
Date: 9/26/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-195 - DOCTOR'S BROOK BRIDGE - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	P3 - Poor		
		Bearing Seat:	F2 - Fair		
Comments:	Both abutment walls, bearing seats, and wingwalls are in fair condition after recent rehabilitation work				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	F2 - Fair		
Comments:	Slight honeycombing on underside of girders. Some debris in expansion joints.				
DECK					
Condition:	F1 - Fair	Curbs:	F1 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Minor damage to approach rails. Some damage to asphalt around end blocks. Small pothole forming in asphalt on deck. Asphalt cracking around expansion joints.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.