

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07232025-3	
Date: 7/23/2025		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-114 - EDDIES COVE EAST BRIDGE - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	P3 - Poor		
		Bearing Seat:	G - Good		
Comments:	Bearings are significantly compressed, cracked, and deteriorated. Scouring with exposed rebar at bottom of abutment. Discoloration from weep drains in abutment.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	F2 - Fair		
Comments:	Some honey combing noted on girders. One expansion joint filled with asphalt. remainder of joint is covered by maintenance patching,				
DECK					
Condition:	F1 - Fair	Curbs:	I - Inapplicable		
Hand Rail:	F2 - Fair	Roadway Condition:	F2 - Fair		
Approach Rail:	F2 - Fair				
Comments:	Curb behind deck drain damaged with exposed rebar. Vertical cracking at the base of some handrail posts on the fascia.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.