

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07232025-4	
Date: 9/25/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-115 - EDDIE'S COVE WEST BRIDGE - R			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	U - Uninspectable		
		Bearing Seat:	G - Good		
Comments:	Small efflorescence deposits on wingwalls				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	U - Uninspectable		
Comments:	Spalling an exposed rebar on underside of girders. Small efflorescence deposit from deck on girder. Expansion joint paved over.				
DECK					
Condition:	F2 - Fair	Curbs:	I - Inapplicable		
Hand Rail:	G - Good	Roadway Condition:	F2 - Fair		
Approach Rail:	G - Good				
Comments:	No curb installed. Pot holes forming in asphalt deck. Spalling on underside of deck. Efflorescence leaking from deck on to girders. Efflorescence and exposed rebar on soffit.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	P - Possible Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.