

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B11142025-3	
Date: 9/11/2025		Inspected By: M. Pederson/S. Walsh		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		4-063 - GILLAMS BROOK BRIDGE - R440			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	F2 - Fair		
Comments:	Cracking with efflorescence present in both abutments, notable spalling of abutment one, wingwall (LHS).				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	F1 - Fair		
Comments:	Both joint seals are leaking (poor), light to moderate abrasion of end dams and armoring. Low cover spalling present on girders and girder ends.				
DECK					
Condition:	G - Good	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	G - Good		
Approach Rail:	G - Good				
Comments:	The barrier, parapet walls, joint, and wearing surface were recently rehabilitated.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	K - Known Problem		
Water Depth:	0 m	Scour Problem:	K - Known Problem		
Waterway:	01 - Adequate	Debris Problem:	K - Known Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	G - Good	Requires Further Inspection:	No		
Additional Observations:	All hazard signs are missing. Please refer to detailed OSIM inspection for more information.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.