

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10092024-10	
Date: 9/25/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site: 4-156 - GRAND BAY EAST TO GRAND BAY WEST BRIDGE - R					
SUBSTRUCTURE					
Condition:		G - Good	Bearings:		G - Good
			Bearing Seat:		G - Good
Comments:		Minor vertical cracks noted in the center of the south abutment.			
SUPERSTRUCTURE					
Condition:		G - Good	Expansion Joints:		G - Good
Comments:		Winter sand build up in the expansion joints.			
DECK					
Condition:		G - Good	Curbs:		F2 - Fair
Hand Rail:		G - Good	Roadway Condition:		G - Good
Approach Rail:		G - Good			
Comments:		Minor potholes forming at joint location. Approach rail not anchored to the South end block.			
HYDROLOGY					
Water Velocity:		0 m/s	Ice Problem:		N - No Problem
Water Depth:		0 m	Scour Problem:		N - No Problem
Waterway:		01 - Adequate	Debris Problem:		N - No Problem
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:			Replacement Year:		
Antic. Rehab. Cost:		\$TBD	Replacement Cost:		\$TBD
Recommendations:					
OBSERVATIONS					
Overall Condition:		G - Good	Requires Further Inspection:		No
Additional Observations:		Hazard markers should be replaced.			

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.