

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10102024-1	
Date: 9/25/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-119 - GRAND CODROY RIVER TRUSS BRIDGE - R407			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	G - Good		
		Bearing Seat:	G - Good		
Comments:	Sand/grass build up on West bearing area.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	G - Good		
Comments:					
DECK					
Condition:	G - Good	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	G - Good		
Approach Rail:	G - Good				
Comments:	Few timber deck boards missing near East approach.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$TBD	Replacement Cost:	\$TBD		
Recommendations:					
OBSERVATIONS					
Overall Condition:	G - Good	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.