

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07292025-2	
Date: 9/25/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site: 4-170 - GREEN ISLAND BROOK COMMUNITY BRIDGE - R430-62					
SUBSTRUCTURE					
Condition: F2 - Fair		Bearings: F2 - Fair			
		Bearing Seat: F1 - Fair			
Comments: Timber bearing, bearing seat covered in substantial amount of winter sand.					
SUPERSTRUCTURE					
Condition: F2 - Fair		Expansion Joints: I - Inapplicable			
Comments: Small areas of corrosion on girders.					
DECK					
Condition: F1 - Fair		Curbs: P3 - Poor			
Hand Rail: F2 - Fair		Roadway Condition: P3 - Poor			
Approach Rail: F1 - Fair					
Comments: Longitudinal deck boards and curbs are severely deteriorated Fasteners also damaged. Approach rail damaged at two buried ends. One section of snow fence missing.					
HYDROLOGY					
Water Velocity: 0 m/s		Ice Problem: N - No Problem			
Water Depth: 0 m		Scour Problem: N - No Problem			
Waterway: 01 - Adequate		Debris Problem: NA - Not Applicable			
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost: \$0		Replacement Cost: \$0			
Recommendations:					
OBSERVATIONS					
Overall Condition: F1 - Fair		Requires Further Inspection:		No	
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.