

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07242025-1	
Date: 4/30/2024		Inspected By: Mike Fleming		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-054 - ISLE AUX MORTS RIVER BRIDGE - R470			
SUBSTRUCTURE					
Condition:		F2 - Fair	Bearings:		G - Good
			Bearing Seat:		F2 - Fair
Comments:					
SUPERSTRUCTURE					
Condition:		P1 - Poor	Expansion Joints:		F2 - Fair
Comments:		Moderate to severe corrosion and sectional loss on cross members. Difficult to assess girders given access limitations and accumulation of winter sand; however, girders appear to have moderate corrosion observed. Load restriction is in place.			
DECK					
Condition:		F2 - Fair	Curbs:		G - Good
Hand Rail:		G - Good	Roadway Condition:		F2 - Fair
Approach Rail:		F2 - Fair			
Comments:		Moderate damage noted on the approach rail and end blocks.			
HYDROLOGY					
Water Velocity:		0 m/s	Ice Problem:		N - No Problem
Water Depth:		0 m	Scour Problem:		N - No Problem
Waterway:		01 - Adequate	Debris Problem:		N - No Problem
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:			Replacement Year:		
Antic. Rehab. Cost:		\$0	Replacement Cost:		\$0
Recommendations:		Replace			
OBSERVATIONS					
Overall Condition:		P1 - Poor	Requires Further Inspection:		Yes
Additional Observations:		Pics on file			

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.