

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10172024-3	
Date: 10/8/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-078 - MIDDLE BARACHOIS RIVER BRIDGE - R			
SUBSTRUCTURE					
Condition:		G - Good	Bearings:		G - Good
			Bearing Seat:		G - Good
Comments:					
SUPERSTRUCTURE					
Condition:		G - Good	Expansion Joints:		G - Good
Comments:					
DECK					
Condition:		G - Good	Curbs:		G - Good
Hand Rail:		G - Good	Roadway Condition:		F2 - Fair
Approach Rail:		P3 - Poor			
Comments:		Small potholes forming in roadway at joint location. Asphalt cracking on approach slabs. Buried ends of approach rail have been damaged.			
HYDROLOGY					
Water Velocity:		0 m/s	Ice Problem:		N - No Problem
Water Depth:		0 m	Scour Problem:		N - No Problem
Waterway:		01 - Adequate	Debris Problem:		N - No Problem
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:			Replacement Year:		
Antic. Rehab. Cost:		\$TBD	Replacement Cost:		\$TBD
Recommendations:					
OBSERVATIONS					
Overall Condition:		G - Good	Requires Further Inspection:		No
Additional Observations: Missing hazard markers. Winter sand build up along concrete barrier.					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.