

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07232025-2	
Date: 9/24/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-108 - PARKER'S RIVER BRIDGE - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	U - Uninspectable		
		Bearing Seat:	U - Uninspectable		
Comments:	Bearings inspectable. Spalling and discoloration on wingwalls.Exterior creep blocks separated from backwall and bearing seat. Spalling on creep blocks.				
SUPERSTRUCTURE					
Condition:	F1 - Fair	Expansion Joints:	P3 - Poor		
Comments:	Spalling and exposed rebar on exterior girder. Expansion joints paved over, large hole forming at outer joint.				
DECK					
Condition:	F1 - Fair	Curbs:	I - Inapplicable		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Areas of significant spalling on fascia with exposed rebar. No end blocks or functional curb. Large asphalt patches in potholes on deck. Transverse asphalt cracking on deck. Some damage to approach rails.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:	Hazard markers missing.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.