

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B09082025-2	
Date: 9/8/2025		Inspected By: Megan/Heidi		Category: Office - Bridge Office	
BRIDGE INFORMATION					
Site:		TCH-069 - PINCHGUT BROOK BRIDGE - R			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	G - Good		
		Bearing Seat:	G - Good		
Comments:	Minor hairline cracking in abutment #1 & #2. Small spalled areas in abutment #2, along with some cracks with efflorescence. Otherwise excellent condition of abutments. Some hairline cracking also noted in wingwalls.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	G - Good		
Comments:	Girders, diaphragms and bearings in excellent condition. Missing QTY 4 hazard signs at approaches.				
DECK					
Condition:	G - Good	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	F2 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Abrasion on left hand side of approach rail. Air bubbles noted in deck. Medium scaling on majority of deck (exposed aggregate). Undermining of approach drain on left hand side.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	NA - Not Applicable		
Water Depth:	0 m	Scour Problem:	NA - Not Applicable		
Waterway:	01 - Adequate	Debris Problem:	NA - Not Applicable		
Comments:	N/A				
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:	Consider repairs to approach rail. Replace QTY 4 missing hazard signs.				
OBSERVATIONS					
Overall Condition:	G - Good	Requires Further Inspection:	No		
Additional Observations:	See BMS for detailed OSIM inspection. Missing QTY 4 hazard signs.				

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.