

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07252025-3	
Date: 9/24/2024		Inspected By: C.Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-140 - PINSENT'S BROOK BRIDGE - R435			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	U - Uninspectable		
		Bearing Seat:	G - Good		
Comments:	Expansion joint leaking onto wing wall/back wall with discoloration from corrosion.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	I - Inapplicable		
Comments:					
DECK					
Condition:	F1 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Approach rail damaged. Large asphalt patch on bridge deck. Some settlement noted by curb near approach slab/deck. Ground eroding near base of end block.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.