

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B10102024-6	
Date: 9/24/2024		Inspected By: Scott Wight		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-203 - PORT AUX BASQUES UNDERPASS (INT. CARIBOU RD) - R1			
SUBSTRUCTURE					
Condition:	G - Good	Bearings:	F2 - Fair		
		Bearing Seat:	F2 - Fair		
Comments:	Moderate corrosion of bearings. Debris noted on bearing seats due to damaged expansion joints.				
SUPERSTRUCTURE					
Condition:	G - Good	Expansion Joints:	P3 - Poor		
Comments:	Both expansion joint rubber seals are damaged and leaking on abutments.				
DECK					
Condition:	G - Good	Curbs:	G - Good		
Hand Rail:	G - Good	Roadway Condition:	G - Good		
Approach Rail:	G - Good				
Comments:	Severe asphalt deterioration on east approach.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	NA - Not Applicable		
Water Depth:	0 m	Scour Problem:	NA - Not Applicable		
Waterway:	03 - Not Applicable	Debris Problem:	NA - Not Applicable		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$TBD	Replacement Cost:	\$TBD		
Recommendations:	Replace rubber seals on expansion joints. Prevent further corrosion of bearings.				
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.