

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07222025-11	
Date: 9/26/2024		Inspected By: Colby Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-041 - RIVER OF PONDS BRIDGE - R			
SUBSTRUCTURE					
Condition:	F1 - Fair	Bearings:	P3 - Poor		
		Bearing Seat:	F1 - Fair		
Comments:	Some spalling and some cracking noted on abutments, discoloration from corrosion noted on outside edge of abutment. Vertical cracking and efflorescence on wingwall.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	U - Uninspectable		
Comments:	Expansion joints paved over, unable to inspect. Exposed rebar on deck soffit.				
DECK					
Condition:	F2 - Fair	Curbs:	I - Inapplicable		
Hand Rail:	F1 - Fair	Roadway Condition:	P3 - Poor		
Approach Rail:	P3 - Poor				
Comments:	Asphalt patching done near/over expansion joints. No curbs, no end blocks. Buried end of approach rail damaged.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.