

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07302025-5	
Date: 10/24/2024		Inspected By: M.Snooks		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-162 - SOUTH BROOK BRIDGE (EASTBOUND) - R			
SUBSTRUCTURE					
Condition:		F2 - Fair	Bearings:		F2 - Fair
			Bearing Seat:		F2 - Fair
Comments:		Leaking onto bearing seat, backwall and abutment.			
SUPERSTRUCTURE					
Condition:		F2 - Fair	Expansion Joints:		F2 - Fair
Comments:		Rusting on underside of girders. Expansion joints full of debris with some minor damage.			
DECK					
Condition:		F2 - Fair	Curbs:		I - Inapplicable
Hand Rail:		I - Inapplicable	Roadway Condition:		F1 - Fair
Approach Rail:		F2 - Fair			
Comments:		Moderate amount of winter sand buildup at the bottom of the barrier wall. Potholes and rutting in asphalt surface .			
HYDROLOGY					
Water Velocity:		0 m/s	Ice Problem:		N - No Problem
Water Depth:		0 m	Scour Problem:		N - No Problem
Waterway:		01 - Adequate	Debris Problem:		N - No Problem
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:			Replacement Year:		
Antic. Rehab. Cost:		\$0	Replacement Cost:		\$0
Recommendations:					
OBSERVATIONS					
Overall Condition:		F2 - Fair	Requires Further Inspection:		No
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.