

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07222025-15	
Date: 9/25/2024		Inspected By: Colby Spencer		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		4-095 - ST. GENEVIEVE RIVER BRIDGE - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	G - Good		
Comments:	Small vertical crack forming on abutment.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	F1 - Fair		
Comments:	Light spalling/exposed rebar throughout girders. Efflorescence on girders. Curb at expansion joint has spalled off.				
DECK					
Condition:	P3 - Poor	Curbs:	F1 - Fair		
Hand Rail:	F1 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	G - Good				
Comments:	Map cracking over full width of deck. Potholes/cracks at join from expansion joint. Damage to end blocks. Winter sand buildup along curb.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F1 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.