

		GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B07292025-14	
Date: 10/31/2024		Inspected By: M.Snooks		Category: Eng. - Engineering	
BRIDGE INFORMATION					
Site:		TCH-124 - STEADY BROOK BRIDGE (EASTBOUND) - R			
SUBSTRUCTURE					
Condition:	F2 - Fair	Bearings:	F2 - Fair		
		Bearing Seat:	F2 - Fair		
Comments:	Leaking at longitudinal joint in EBL and WBL onto abutment. Approx 12" conduit attached to abutment wall.				
SUPERSTRUCTURE					
Condition:	F2 - Fair	Expansion Joints:	F1 - Fair		
Comments:	Expansion steel is damaged, leaking on the below abutment. A few small sections of exposed rebar on underside of girders.				
DECK					
Condition:	F2 - Fair	Curbs:	F2 - Fair		
Hand Rail:	F2 - Fair	Roadway Condition:	F1 - Fair		
Approach Rail:	F1 - Fair				
Comments:	Moderate settlement noted on approach slabs; approach slabs contain potholes and asphalt patches. Approach rail damaged. moderate amount of winter sand preventing full inspection of curb.				
HYDROLOGY					
Water Velocity:	0 m/s	Ice Problem:	N - No Problem		
Water Depth:	0 m	Scour Problem:	N - No Problem		
Waterway:	01 - Adequate	Debris Problem:	N - No Problem		
Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:		Replacement Year:			
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0		
Recommendations:					
OBSERVATIONS					
Overall Condition:	F2 - Fair	Requires Further Inspection:	No		
Additional Observations:					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2026.