

GOVERNMENT OF
NEWFOUNDLAND
AND LABRADOR
Department of Transportation and Infrastructure

BRIDGE INSPECTION REPORT B01072021-3

Date: 11/5/2020 Inspected By: Mike Fleming Category: Eng. - Engineering **BRIDGE INFORMATION** Site: 4-108 - PARKER'S RIVER BRIDGE 30.6 m Route: **Overall Length:** 1970 Year Built: Est: No **Overall Width:** 12.1 m Year Last Rehab.: Est: Yes Roadway Width: 11.3 m Region: WEST COAST/NORTHERN Sidewalk Width: $0 \, \mathbf{m}$ Clearance to R.D. or Jurisdiction: Provincial 7 m N.W.L.: 02 - Double Tee 0.5 m Type of Structure: Max Depth of N.W.L.: **Purpose of Structure:** 03 - Over Navigable Waters Spans: 01 - Aluminum Rail Type of Handrail: Span No.: Length Span No.: Length 02 - Asphalt Roadway Surface: 1 14.5 4 01 - Good 2 0 5 0 Alignment Vertical: 3 0 6 0 01 - Good Alignment Horizontal: No Restrictions: **BRIDGE PHOTOS SUBSTRUCTURE** Condition: G - Good Bearings: G - Good **Bearing Seat:** F2 - Fair Moderate spalling and exposed reinforcement on Southeast head wall. Exterior creep blocks separated from Comments: ballast wall and bearing seat. Heavy spalling on downstream creep blocks. **SUPERSTRUCTURE** G - Good F2 - Fair Condition: **Expansion Joints:** Minor longitudinal cracking on underside of last tee (fascia tee). Expansion joints are paved over and could not Comments: fully assess; however, transverse cracking and potholes noted in the asphalt along the expansion joint. **DECK** Condition: G - Good Curbs: I - Inapplicable G - Good Hand Rail: **Roadway Condition:** I - Inapplicable F2 - Fair Approach Rail: Some damage noted on one section of approach rail on the down-stream side. Moderate spalling noted on the Comments: deck fascia (upstream side). **HYDROLOGY** 0 m/s N - No Problem Water Velocity: Ice Problem: N - No Problem Water Depth: $0 \, \mathbf{m}$ Scour Problem:

\w4	O1 Adamiata	Dalada Darahlama	N. No Droblom
Waterway:	01 - Adequate	Debris Problem:	N - No Problem
Comments:			
REPLACEMENT/REHABILITATION			
Next Rehab. Date:	2021	Replacement Year:	2021
Antic. Rehab. Cost:	\$0	Replacement Cost:	\$0
Recommendations:	Repair creep blocks, install end blocks, install curb, latex repairs on abutments and fascia.		
OBSERVATIONS			
Overall Condition:	F2 - Fair	Requires Further Inspection:	No
Additional Observations:	Missing three hazard markers. Multiple layers of asphalt on deck. Note; Pictures on file due to size upload restrictions.		
LEGEND: Condition Definitions: 1 * "Good - [discontinued code]. 2 * "Fair - [discontinued code]. 3 * "Poor - [discontinued code]. 4 * "Unsafe - [discontinued code]. G - Good. PHOTO GUIDELINES: Inspection Photos: Please provide photos using guideling Any nem wnich inspectors of Any evidence of known ice	F2 - Fair. C - Unsafe (Closed F1 - Fair. U - Uninspectable. P3 - Poor. I - Inapplicable. P1 - Poor. P - Poor. tes below: pees solous pe gocumented by pnotograpn ping P3, P4, P7, or C scour, debris, waterway problems	to Public). N - No F P - Poss K - Kno	n Definitions: Problem. Sible Problem. War Problem. What P
INSPECTION PHOTOS			

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2021.