

BRIDGE INFORMATION

Date: 11/27/2019

GOVERNMENT OF
NEWFOUNDLAND
AND LABRADOR
Department of Transportation and Infrastructure

Inspected By: Sharron J / Burge H

BRIDGE INSPECTION REPORT B01132020-14

Category: Eng. - Engineering

Site: TCH-148 - GRAND FALLS/WINDSOR WEST OVERPASS-WESTBOUND 45 m Route: **Overall Length:** 1994 Year Built: Est: No **Overall Width:** 13.4 m Year Last Rehab.: Est: No Roadway Width: 11.4 m Region: **CENTRAL WEST** Sidewalk Width: $0 \, \mathbf{m}$ Clearance to R.D. or Jurisdiction: Provincial 5 m N.W.L.: 05 - Pre-stressed Concrete Slab $0 \, \mathbf{m}$ Type of Structure: Max Depth of N.W.L.: Purpose of Structure: 01 - Highway Grade Separation Spans: 01 - Aluminum Rail Type of Handrail: Span No.: Length Span No.: Length 02 - Asphalt Roadway Surface: 1 16 4 01 - Good 2 0 5 0 Alignment Vertical: 3 0 6 0 01 - Good Alignment Horizontal: No Restrictions: **BRIDGE PHOTOS SUBSTRUCTURE** Condition: F2 - Fair Bearings: F2 - Fair **Bearing Seat:** F2 - Fair Comments: Minor cracking in both abutments. **SUPERSTRUCTURE** F2 - Fair F1 - Fair Condition: **Expansion Joints:**

DECK

Comments:

Condition: F2 - Fair

Curbs: F2 - Fair

Expansion joint #2 leaking in center. Two middle bearings corroded. Large spall near expansion joint #2 above

Hand Rail: F2 - Fair **Roadway Condition:** F2 - Fair

Approach Rail: F2 - Fair

Comments: Minor to moderate cracking in all end blocks. Minor undermining on only rock drain near southeast wing wall.

northwest wing wall. Expansion joint dams cracked. Asphalt repaired near dams.

Minor spall under hand rail post mid-span south side. Rutted asphalt and expansion joint dams.

HYDROLOGY

Water Velocity:0 m/sIce Problem:NA - Not ApplicableWater Depth:0 mScour Problem:NA - Not ApplicableWaterway:03 - Not ApplicableDebris Problem:NA - Not Applicable

Comments:					
REPLACEMENT/REHABILITATION					
Next Rehab. Date:			Replacement Year:		
Antic. Rehab. Cost:	\$0		Replacement Cost:	\$0	
Recommendations:	Repair expansion joint dams, asphalt and end blocks.				
OBSERVATIONS					
Overall Condition:	F2 - Fair		Requires Further Inspection:	No	
Additional Observations:	Graffiti on both abutmer	nts.			
LEGEND: Condition Definitions: 1 - "Good - [discontinued code]. 2 - "Fair - [discontinued code]. 3 - *Poor - [discontinued code]. 4 - "Unsafe - [discontinued code]. G - Good. PHOTO GUIDELINES: Inspection Photos: Please provide photos using guideling the winch in spector and the many tiem winch in spector and tiem tiem tiem tiem tiem tiem tiem tiem	F2 - Fair. F1 - Fair. F3 - Poor. P1 - Poor. P - Poor. P - Poor. ees splojing be documented by preing P3 P or C	C - Unsafe (Closed to F U - Uninspectable. I - Inapplicable. notograpn	Public). N - N P - P K - K	lem Definitions: o Problem. ossible Problem. nown Problem. Not Applicable.	Category Definitions: Maint - Maintenance. Eng Engineering. Office - Bridge Office.
INSPECTION PHOTOS					

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2021.