Newfoundland Labrador	GOVERNMENT OF NEWFOUNDLAND AND LABRADOR Department of Transportation and Infrastructure		BRIDGE INSPECTION REPORT B05132015-11						
Date: 5/5/2015	Inspected By: Stuckles		Category: Eng Engineering						
BRIDGE INFORMATION	I								
Site:	3-300 - Harbour Breton C	auseway Bridge							
Route:	360			Overall Leng	gth:	0 m			
Year Built:	1966	Est: Yes		Overall Wid	th:	0 m			
Year Last Rehab.:		Est: No		Roadway W	idth:	0 m			
Region:	CENTRAL WEST			Sidewalk W	idth:	0 m			
Jurisdiction:	Municipal			Clearance to R.D. or N.W.L.: 0 m					
Type of Structure:	01 - AASH to Girder			Max Depth of N.W.L.:		0 m			
Purpose of Structure:	04 - Over Non-Navigable	Waters		Spans:					
Type of Handrail:	02 - Concrete Rail			Span No.:	Length	Span No.:	Length		
Roadway Surface:	02 - Asphalt			1	0	4	0		
Alignment Vertical:	01 - Good			2	0	5	0		
Alignment Horizontal:	01 - Good			3	0	6	0		
Restrictions:	No								
BRIDGE PHOTOS									
SUBSTRUCTURE									
Condition:	U - Uninspectable		Bearings:	U - U	ninspectab	le			
			Bearing Seat:	U - U	ninspectab	le			
Comments:	- Unable to inspect without	ut boat							
SUPERSTRUCTURE									
Condition:	F2 - Fair		Expansion Joints:	P - P	oor				
Comments:	- Minor cracks in both abut. also erosion undernearth w/w on both ends. Both exp. joints paved over. Rebar exposed on NW girders								
DECK									
Condition:	F2 - Fair		Curbs:	G - G	Good				
Hand Rail:	F2 - Fair		Roadway Condition	n: G-G	Good				
Approach Rail:	P - Poor								
Comments:	- Rebar exposed on NE side - Replaced with structural rail - Deck needs cleaning. Deck is paved over - Minor spalding on handrails. Approach rail not attached to end blocks								
HYDROLOGY									
HYDROLOGY Water Velocity:	0 m/s		Ice Problem:	N - N	o Problem				
	0 m/s 0 m		Ice Problem: Scour Problem:		o Problem Not Applica	able			

Comments:	- Heavy tidal action. Note inspector was unable to inspect for scour or debris at the time of this inspection.								
REPLACEMENT/REHABILITATION									
Next Rehab. Date:			Replacement Yea	ır:					
Antic. Rehab. Cost:	\$0		Replacement Cos	st: \$0					
Recommendations:									
OBSERVATIONS									
Overall Condition:	F2 - Fair		Requires Further Inspection:	No					
Additional Observations: - Water line attached to western side of curb.									
LEGEND: Condition Definitions: 1 - *Good - [discontinued code]. 2 - *Fair - [discontinued code]. 3 - *Poor - [discontinued code]. 4 - *Unsafe - [discontinued code]. G - Good. PHOTO GUIDELINES: Inspection Photos: Please provide photos using guidelir May term wincen uspector 1 All trems noted above as b Any evidence of known ice	F2 - Fair. F1 - Fair. P3 - Poor. P1 - Poor. P - Poor. esis socula pe documented by f eing P3 P1 P or C s, scour, debris, waterway proble	C - Unsafe (Closed to U - Uninspectable. I - Inapplicable. motograpn ms	9 Public).	Problem Definitions: N - No Problem. P - Possible Problem. K - Known Problem. NA - Not Applicable.	Category Definitions: Maint Maintenance. Eng Engineering. Office - Bridge Office.				
INSPECTION PHOTOS									

Department of Transportation and Infrastructure, Government of Newfoundland and Labrador 2021.